

Appendix to Annex 3

Procurement Plan

I. General

1. Project Information

Country : India
Borrower : Government of India
Project Name : National Hydrology Project
Loan Credit No. :

2. Bank's Approval Date of the Procurement Plan :

3. Date of General Procurement Notice :

4. Period Covered by this procurement plan : 18 months

II. Goods, Works, and Non-Consulting Services

Thresholds for Method of Procurement for procurement of goods, works and non-consulting services

Procurement of Goods, Information technology and non consultancy services:

Method of Procurement	Thresholds for Methods
International Competitive Bidding (ICB)	> US Dollars 3 million
Limited Competitive Bidding (LIB)	Must meet the requirements as per Para 3.2 of the Procurement Guidelines, and with prior agreement in PP with the Bank
National Competitive Bidding (NCB)	> USD 100,000 and up to USD 3 million
Shopping	Up to USD 100,000 (INR 6.5 m)
Direct	Must meet the requirements as per Para 3.7 of the Procurement Guidelines, and with prior agreement in PP with the Bank
Framework Agreement	Must meet the requirements as per Para 3.6 of the Procurement Guidelines, and with prior agreement in PP with the Bank

Procurement of Works:

Method of Procurement	Thresholds for Methods
International Competitive Bidding (ICB)	> US Dollars 40 million
National Competitive Bidding (NCB)	> USD 100,000 and up to USD 40 million
Comparison of three quotations / Shopping	Up to USD 100,000 (INR 6.5 m)
Force Account	Must meet the requirements as per Para 3.9 of the Procurement Guidelines, and with prior agreement in PP with the Bank

Prior Review Thresholds: The following would be subject to Prior review of the Bank regardless of the Method of selection:

- (a) **Works:** First procurement under the project irrespective of value and all procurements estimated to cost more than USD 10 million
- (b) **Goods:** First procurement under the project irrespective of value and all procurements estimated to cost more than USD 2 million; and

The Prior Review Thresholds will be reviewed and updated during the implementation of the project, and modified based on the risk assessment.

1. **In the case of contracts subject to prior review,** Project Implementing Entity shall seek the Bank's no objection **before granting/agreeing to** (a) an extension of the stipulated time for performance of a contract that either increases the contract price or has an impact on the planned completion of the project; (b) any substantial modification of the scope of works, goods, non-consulting services or consulting services, other significant changes to the terms and conditions of such that the contract;; (c) any variation order or amendment (except in cases of extreme urgency) which singly or combined with all variation orders or amendments previously issued, increase the original contract amount by more than 15 percent; or (d) the proposed termination of the contract..

A copy of all amendments to the contract shall be furnished to the Bank for its record.

2. Prequalification

Not Applicable

Domestic Preference: The provision of domestic preference is applicable in the evaluation of Goods only.

3. Reference to Procurement Manual

The procurement manual for the project is presently under preparation. SBDs agreed between the Project and Bank will be used for all works, goods, and non consultancy procurements.

4. Any Other Special Procurement Arrangements

The National bidding method for procurement and goods and works according to the above value thresholds will be conducted in accordance with paragraphs 3.3 and 3.4 of the Bank's Procurement Guidelines and the following provisions:

- (a) Only the model bidding documents for NCB agreed with the GOI task force (and as amended for time to time) shall be used for bidding.
 - (b) Invitations to bid shall be advertised in at least one widely circulated national daily newspaper (or on a widely used website or electronic portal with free national and international access along with an abridged version of the said advertisement published in a widely circulated national daily, among others, giving the website/electronic portal details from which the details of the invitation to bid can be downloaded) at least 30 days before the deadline for the submission of bids.
 - (c) No special preferences will be accorded to any bidder either for price or for other terms and conditions when competing with foreign bidders, state-owned enterprises, small-scale enterprises, or enterprises from any given state.
 - (d) Extension of bid validity shall not be allowed with reference to contracts subject to Bank prior review without the prior concurrence of the Bank (i) for the first request for extension if it is longer than four weeks and (ii) for all subsequent requests for extension irrespective of the period (such concurrence will be considered by the Bank only in cases of force majeure and circumstances beyond the control of the purchaser/employer).
 - (e) Rebidding shall not be carried out with reference to contracts subject to Bank prior review without the prior concurrence of the Bank. The system of rejecting bids outside a predetermined margin or 'bracket' of prices shall not be used in the project.
 - (f) Rate contracts entered into by the DGS&D will not be acceptable as a substitute for NCB procedures unless incorporation of right to audit and fraud corruption clauses. DGS&D contracts will be acceptable, however, for any procurement under the shopping procedures.
 - (g) Two or three envelope system will not be used (except when using the e-procurement system assessed and agreed by the Bank).
 - (h) No negotiations are conducted even with the lowest evaluated responsive bidders.
5. The bid evaluation will be carried out according to the agreed timeline in the Procurement Activity Schedule.

III. Selection of Consultants

1. Methods and Prior Review Threshold

Procurement methods of procurement of Consultants' Services (Firms)

Method of Procurement	Thresholds for Methods
Quality and Cost Based Selection (QCBS)	
Quality Based Selection (QBS)	Must meet the requirements as per Para 3.2 to 3.4 of the Consultant Guidelines
Selection based on a Fixed Budget (FBS)	Must meet the requirements as per Para 3.5 of the Consultant Guidelines,
Selection Based on Least Cost Basis (LCS)	Must meet the requirements as per Para 3.6 of the Consultant Guidelines,
Selection based on Consultant's Qualification (CQ)	Estimated not to exceed USD 300,000, and must meet the requirements as per Para 3.7 of the Consultant Guidelines.
Single Source Selection (SSS)	Must meet the requirements as per Para 3.8 to 3.11 of the Consultant Guidelines, and with prior agreement in PP with the Bank.

Procurement methods for Selection of Individual Consultants (IC)

Method of Procurement	Thresholds for Methods
Competitive Selection	Must meet the requirements of Section V, Para 5.1 to 5.5 of the Consultant Guidelines.
Single Source Selection (SSS)	Must meet the requirements of Section V, Para 5.6 of the Consultant Guidelines and with prior agreement in PP with the Bank

***Shall meet the requirements as stated in Consultant Guidelines**

Prior Review Thresholds:

- (a). **Consulting Firm:** First procurement under the project irrespective of value and all procurements estimated to cost more than USD 1 million.
(b). **Individual Consultant:** all procurements estimated to cost more than USD 0.3 million

Terms of Reference (ToR) for all consultant contracts shall be furnished to the Bank for its prior review and No Objection.

Note: The Prior Review Thresholds will be reviewed during the implementation of the project and modified.

1. In the case of contracts subject to prior review, before agreeing to: (a) an extension of the stipulated time for performance of a contract; (b) any substantial modification of the scope of services, substitutions of key

experts, or other significant changes to the terms and conditions of the contract; or (c) the proposed termination of the contract, the Borrower shall seek the Bank's no objection. A copy of all amendments to the contract shall be furnished to the Bank for its record.

2. Short List comprising entirely of national consultants: Short list of consultants for services, estimated to cost less than USD 800,000 equivalent per contract, may comprise entirely of national consultants in accordance with the provisions of paragraph 2.7 of the Consultant Guidelines.
3. The Request for Expression of Interest for consultancy services estimated to cost above USD 300,000 equivalent per contract for firms shall be advertised in UNDB online and World Bank external Website and in accordance with other provisions of Para 2.5 of the Consultant Guidelines
4. **Any other Special Selection Arrangements:** [including advance procurement and retroactive financing, if applicable]

I. Implementing Agency Capacity Building Activities with Time Schedule

No	Expected Outcome/Activity Description	Estimated Duration	Date
1.	ASCI training on Procurement Procedures arranged for Executive, Assistant Engineers who are responsible for Procurement - multiple trainings	2 weeks	Continuous
2.	Contract management training - multiple trainings	2 weeks	Continuous
3.	Customized training on Procurement Procedures arranged for Executive, Assistant Engineers who are responsible for Procurement - multiple trainings	1 week	Continuous

PROCUREMENT PLAN India : National Hydrology Project

General Information
 Country: India Bank's Approval Date of the Original Procurement Plan: 2017-11-19
 Revised Plan Date(s): (comma delineated, leave blank if non GPN Date: 2021-12-24
 Project ID: P152698
 Project Name: National Hydrology Project
 Loan / Credit No: IBRD / 87250
 Executing Agency(ies) West Bengal Surface Water

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	High SEA/SH Risk	Procurement Document Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion
													Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	
IN-WEST BENGAL SW-38559-CW-RFB / Construction of State Data Center at Kolkata	IBRD / 87250	Water Resources Monitoring System	Post	Request for Bids	Open - National	Single Stage - Two Envelope				328,358.00	294,388.26	Completed					2017-12-18	2018-03-08	2017-12-20	2018-03-10			2018-01-22	2018-04-13	2018-02-08	2018-06-20	2018-03-04	2018-07-25	2019-03-04
IN-WEST BENGAL SW-38558-CW-RFB / Construction of Control Room for SCADA of Durgapur Barrage	IBRD / 87250	Water Resources Monitoring System	Post	Request for Quotations	Limited	Single Stage - One Envelope				89,552.00	85,295.04	Completed							2018-01-17	2018-05-17							2018-03-09	2018-08-16	2018-09-05
IN-WEST BENGAL SW-38561-CW-RFB / Construction of Control Room for SCADA of Tilpara Barrage	IBRD / 87250	Water Resources Monitoring System	Post	Request for Quotations	Limited	Single Stage - One Envelope				89,552.00	0.00	Canceled							2018-01-31	2018-07-18							2018-03-21		2018-09-17
NHP-2018-2019-WBSW-379546-CW-WC-SE / Construction of building for installation of SCADA centre at Tilpara Barrage	IBRD / 87250	Water Resources Monitoring System	Post	Request for Bids	Open - National	Single Stage - Two Envelope				115,384.62	95,407.35	Signed					2019-07-30	2019-06-19	2019-07-30				2019-08-30	2019-08-05	2019-09-23	2019-10-01	2019-10-14	2019-11-05	2020-06-10
NHP-2020-2021-WBSW-340078 / Construction of regional data centre at Purulia	IBRD / 87250	Water Resources Monitoring System	Post	Request for Bids	Open - National	Single Stage - Two Envelope				130,769.23	0.00	Pending Implementation					2020-07-15		2020-07-20				2020-08-31		2020-11-13		2020-12-18		2021-06-16
NHP-2020-2021-WBSW-999709 / Construction of water modelling and training centre	IBRD / 87250	Institutional Capacity Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope				1,015,384.62	0.00	Pending Implementation					2020-11-30		2020-12-05				2021-01-16		2021-03-31		2021-05-05		2021-11-01
NHP-2020-2021-WBSW-637741 / Construction of control rooms for canal monitoring and supervisory control of Kangsabati Irrigation System	IBRD / 87250	Water Resources Monitoring System	Post	Request for Bids	Open - National	Single Stage - Two Envelope				246,153.85	0.00	Pending Implementation					2020-09-30		2020-10-05				2020-11-16		2021-01-29		2021-03-05		2021-09-01
NHP-2021-2022-WBSW-365327 / Construction of Control Rooms for Canal Monitoring and Supervisory Control of Mayurakshi system	IBRD / 87250	Water Resources Monitoring System	Post	Request for Bids	Open - National	Single Stage - Two Envelope				246,153.85	0.00	Pending Implementation					2021-06-15		2021-06-20				2021-08-01		2021-10-14		2021-11-18		2022-05-17
NHP-2020-2021-WBSW-907785 / Construction of regional data centre at Jalpaiguri	IBRD / 87250	Water Resources Monitoring System	Post	Request for Bids	Open - National	Single Stage - Two Envelope				115,384.62	0.00	Canceled					2020-11-30		2020-12-05				2021-01-16		2021-03-31		2021-05-05		2021-11-01

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
IN-WEST BENGAL SW-36326-GO-RFQ / Procurement and installation of Photocopier and Printers for the State Project Management Unit of National Hydrology Project	IBRD / 87250	Water Resources Monitoring System	Post	Request for Quotations	Limited	Single Stage - One Envelope		7,692.31	25,355.32	Signed							2017-11-14		2017-10-18						2017-12-08	2017-12-27	2018-01-07	2018-03-12
IN-WEST BENGAL SW-36330-GO-RFQ / Procurement and Installation of Desktop PC with peripherals for the State Project Management Unit of National Hydrology Project	IBRD / 87250	Water Resources Monitoring System	Post	Request for Quotations	Limited	Single Stage - One Envelope		7,692.31	19,082.30	Signed							2017-11-14		2017-10-16						2017-12-09	2017-12-12	2018-01-08	2018-02-21
IN-WEST BENGAL SW-38546-GO-RFB / Procurement of Discharge measuring Equipment (ADCY)	IBRD / 87250	Water Resources Monitoring System	Post	Request for Bids	Open - National	Single Stage - Two Envelope		97,015.00	69,656.41	Signed				2017-12-06	2017-12-18	2017-12-06	2018-03-10			2017-12-27	2018-02-16	2018-01-07	2018-04-09	2018-01-30	2018-04-16	2018-05-30		
IN-WEST BENGAL SW-39196-GO-RFQ / Procurement of ITC equipment	IBRD / 87250	Water Resources Monitoring System	Post	Request for Quotations	Limited	Single Stage - One Envelope		11,940.00	6,494.50	Completed							2017-12-11		2018-03-15						2018-01-26	2018-06-07	2018-03-12	2018-08-09
IN-WEST BENGAL SW-38548-GO-RFB / Procurement of Survey Instruments (1 no. RTK DGPS, and 4 nos. GPS-Hand held)	IBRD / 87250	Water Resources Monitoring System	Post	Request for Quotations	Limited	Single Stage - One Envelope		53,800.00	51,901.20	Signed							2018-02-12		2018-03-07						2018-03-15	2018-08-03	2018-05-14	
IN-WEST BENGAL SW-48181-GO-RFQ / Procurement of Survey Instruments (2 nos. Total Station and 4 nos. Digital Level)	IBRD / 87250	Water Resources Monitoring System	Post	Request for Quotations	Limited	Single Stage - One Envelope		23,100.00	16,840.08	Signed							2018-02-12		2020-01-07						2018-03-15	2020-07-01	2018-05-14	

IN-WEST BENGAL SW-38540-CO-RFB / Supply Installation Testing Commissioning and Maintenance of Real Time Data Acquisition System (RTDAS) with telemetry of Irrigation and Meterways. Department West Bengal Under National Hydrology Project And Integrate with Data Center located at Kolkata	IBRD / 87250	Water Resources Monitoring System	Post	Request for Bids	Open - National	Single Stage - Two Envelope	1,879,461.54	0.00	Canceled			2018-07-25	2018-08-09	2018-07-25	2018-08-09			2018-08-27		2018-09-17		2018-10-08		2019-10-08	
IN-WEST BENGAL SW-38555-CO-RFB / Supply, installation, testing, commissioning, training and maintenance of Automatic Operation of Durgapur Barrage along with collection, storage and dissemination of data	IBRD / 87250	Water Resources Monitoring System	Post	Request for Bids	Open - National	Single Stage - Two Envelope	461,538.46	0.00	Canceled			2018-09-04		2018-09-09				2018-10-12		2018-10-30		2018-11-27		2019-11-27	
NHP-2018-2019-WBSW-351043-CO-SH-OJ / Procurement of Laptops	IBRD / 87250	Water Resources Monitoring System	Post	Request for Quotations	Limited	Single Stage - One Envelope	7,538.46	6,244.14	Signed					2018-07-20	2018-03-15							2018-08-24	2018-06-07	2018-09-24	
NHP-2018-2019-WBSW-998845-CO-DC-DC / Procurement of PLAXIS-3D Software	IBRD / 87250	Institutional Capacity Enhancement	Post	Direct Selection	Direct		42,400.00	37,243.68	Completed			2018-07-25	2019-06-13	2018-07-25	2018-07-04							2018-08-13	2020-01-22	2018-09-12	2020-03-20
NHP-2018-2019-WBSW-354063-CO-DC-DC / Procurement of HYPACK Software	IBRD / 87250	Institutional Capacity Enhancement	Post	Direct Selection	Direct		24,923.08	21,687.96	Completed			2018-07-25	2018-07-04	2018-07-25	2018-07-12							2018-08-13	2019-12-13	2018-09-12	2020-03-16
NHP-2018-2019-WBSW-317529-CO-DC-DC / Procurement of Geo-Slope and Geo-Studio software	IBRD / 87250	Institutional Capacity Enhancement	Post	Direct Selection	Direct		30,861.54	27,032.31	Completed			2018-07-25	2018-07-12	2018-07-25	2018-07-12							2018-08-13	2020-01-10	2018-09-12	2020-03-16
NHP-2018-2019-WBSW-877397-CO-DC-DC / Procurement of ARC-CIS Software	IBRD / 87250	Water Resources Monitoring System	Post	Direct Selection	Direct		176,923.08	164,372.70	Signed			2018-07-19	2018-07-04	2018-07-25	2018-07-12							2018-08-16	2018-05-17	2018-09-15	
NHP-2018-2019-WBSW-995987-CO-NCB-DE / Procurement of Real Time Data Acquisition System (RTDAS) for Surface Water	IBRD / 87250	Water Resources Monitoring System	Post	Request for Bids	Open - National	Single Stage - Two Envelope	1,952,770.00	1,155,084.71	Signed			2019-01-31	2020-01-22	2019-02-05				2019-03-19	2020-06-22	2019-06-01	2020-09-02	2019-07-06	2020-11-12	2020-01-02	
NHP-2018-2019-WBSW-544004-CO-NCB-DE / Procurement of SCADA System for Durgapur Barrage	IBRD / 87250	Water Resources Monitoring System	Post	Request for Bids	Open - National	Single Stage - Two Envelope	923,075.00	480,706.02	Signed			2019-02-28	2019-06-21	2019-03-05				2019-04-16	2019-08-21	2019-06-29	2019-11-22	2019-08-03	2020-01-06	2020-01-30	
NHP-2019-2020-WBSW-431838 / Procurement of Water quality assessment instrument in connection with PDS in Sundarban estuaries	IBRD / 87250	Water Resources Operations and Planning System	Post	Request for Quotations	Limited	Single Stage - One Envelope	9,230.77	9,319.43	Signed					2019-07-31	2020-12-03							2019-09-25	2021-05-31	2020-03-23	
NHP-2019-2020-WBSW-223665 / Procurement of 2 nos ADCP	IBRD / 87250	Water Resources Monitoring System	Post	Request for Quotations	Limited	Single Stage - One Envelope	76,923.08	77,677.52	Signed					2019-08-05	2019-09-27							2019-09-30	2019-12-26	2020-03-28	
NHP-2019-2020-WBSW-349839 / Procurement of Real Time Data Acquisition System (RTDAS) for Dams and Barrages	IBRD / 87250	Water Resources Monitoring System	Post	Request for Bids	Open - National	Single Stage - Two Envelope	769,230.77	932,547.49	Signed			2019-10-22	2020-09-14	2019-10-30				2019-12-04	2020-11-03	2020-02-05	2020-12-30	2020-03-11	2021-05-13	2025-12-31	
NHP-2019-2020-WBSW-210992 / Procurement of Furniture for Data Centre	IBRD / 87250	Institutional Capacity Enhancement	Post	Request for Quotations	Limited	Single Stage - One Envelope	76,923.08	22,541.05	Signed					2020-02-29	2020-03-17							2020-04-25	2020-08-14	2020-05-25	
NHP-2020-2021-WBSW-111722 / Procurement of SCADA system for Tilpara Barrage	IBRD / 87250	Water Resources Monitoring System	Post	Request for Bids	Open - National	Single Stage - Two Envelope	615,384.62	355,266.67	Signed			2020-06-29	2020-07-13	2020-07-04				2020-08-15	2020-09-09	2020-10-28	2020-12-04	2020-12-02	2020-12-24	2021-05-31	
NHP-2020-2021-WBSW-567068 / Procurement of instruments for water quality lab.	IBRD / 87250	Water Resources Monitoring System	Post	Request for Quotations	Limited	Single Stage - One Envelope	38,461.54	0.00	Under Implementation					2020-07-20	2021-09-03							2020-09-14		2021-03-13	
NHP-2020-2021-WBSW-418010 / Procurement of office furniture for SPMU	IBRD / 87250	Water Resources Monitoring System	Post	Request for Quotations	Limited	Single Stage - One Envelope	15,384.62	12,792.18	Signed					2020-08-05	2021-08-09							2020-09-30	2021-09-30	2021-03-29	
NHP-2020-2021-WBSW-382544 / Procurement of Laptops and Desktops	IBRD / 87250	Water Resources Monitoring System	Post	Request for Quotations	Limited	Single Stage - One Envelope	15,384.62	13,341.03	Signed					2020-08-19	2020-11-25							2020-10-14	2021-02-02	2021-04-12	
NHP-2021-2022-WBSW-278694 / Procurement installation and maintenance of instruments for data acquisition and supervisory control of Kangsabati Irrigation System.	IBRD / 87250	Water Resources Monitoring System	Post	Request for Bids	Open - National	Single Stage - Two Envelope	1,076,923.08	0.00	Pending Implementation			2021-06-15		2021-06-20				2021-08-01		2021-10-14		2021-11-18		2022-05-17	
NHP-2021-2022-WBSW-321825 / Furnishing and furniture procurement for Tilpara SCADA control room.	IBRD / 87250	Water Resources Monitoring System	Post	Request for Quotations	Open - National	Single Stage - One Envelope	15,384.62	23,147.79	Signed					2021-06-20								2021-08-15	2021-09-30	2022-02-11	
NHP-2021-2022-WBSW-764775 / Furnishing and furniture procurement for Durgapur SCADA control room.	IBRD / 87250	Water Resources Monitoring System	Post	Request for Quotations	Open - National	Single Stage - One Envelope	15,384.62	16,436.62	Signed					2021-06-20								2021-08-15	2021-11-26	2022-02-11	

NHP-2021-2022-WBSW-890737 / Procurement installation and maintenance of instruments for data acquisition and supervisory control of Mayurakshi Irrigation System.	IBRD / 87250	Water Resources Monitoring System	Post	Request for Bids	Open - National	Single Stage - Two Envelope		769,230.77	0.00	Under Implementation						2021-08-15	2021-08-24	2021-08-20			2021-10-01	2021-12-14	2022-01-18	2022-07-17
NHP-2021-2022-WBSW-980971 / Purchase of High-configuration Laptop and peripherals for PDS	IBRD / 87250	Water Resources Monitoring System	Post	Request for Quotations	Open - National	Single Stage - One Envelope		3,846.15	0.00	Pending Implementation								2021-06-20					2021-08-15	2022-02-11
NHP-2020-2021-WBSW-923678 / Procurement installation and maintenance of instruments for data acquisition and supervisory control of Kangsabati Irrigation System.	IBRD / 87250	Water Resources Monitoring System	Post	Request for Bids	Open - National	Single Stage - Two Envelope		692,307.69	0.00	Canceled						2020-12-31	2021-01-05				2021-02-16	2021-05-01	2021-06-05	2021-12-02
NHP-2018-2019-WBSW-714477-GO-SH-QU / Procurement of Non ITC equipment for Data Center	IBRD / 87250	Water Resources Monitoring System	Post	Request for Quotations	Limited	Single Stage - One Envelope		15,384.62	0.00	Canceled								2018-12-06					2019-01-14	2019-02-13
NHP-2020-2021-WBSW-587957 / Furnishing and Furniture procurement for Durgamur SCADA control room.	IBRD / 87250	Water Resources Monitoring System	Post	Request for Quotations	Limited	Single Stage - One Envelope		5,384.62	0.00	Canceled								2020-08-23					2020-10-18	2021-04-16
NHP-2019-2020-WBSW-331065 / Procurement of laptops for data analysis in connection with PDS in Sunderban estuaries	IBRD / 87250	Water Resources Operations and Planning System	Post	Request for Quotations	Limited	Single Stage - One Envelope		2,307.69	0.00	Canceled								2019-08-05					2019-09-30	2020-03-28
NHP-2018-2019-WBSW-816546-GO-SH-QU / Procurement of Hardware for State-WRIS	IBRD / 87250	Water Resources Information Systems	Post	Request for Quotations	Open - National	Single Stage - One Envelope		15,384.62	0.00	Canceled								2018-12-05					2019-01-12	2019-03-13
NHP-2018-2019-WBSW-664311-GO-SH-SCB / Procurement of 2 nos Velocity Radars	IBRD / 87250	Water Resources Monitoring System	Post	Request for Quotations	Open - National	Single Stage - One Envelope		100,000.00	0.00	Canceled								2018-08-22					2018-10-17	2019-01-15
NHP-2021-2022-WBSW-780918 / Procurement of 2 nos ADCP	IBRD / 87250	Water Resources Monitoring System	Post	Request for Quotations	Limited	Single Stage - One Envelope		92,307.69	0.00	Pending Implementation								2021-12-26					2022-02-20	2022-08-19
NHP-2021-2022-WBSW-791042 / Procurement of furniture for Regional Data Centre at Purulia	IBRD / 87250	Water Resources Monitoring System	Post	Request for Quotations	Open - National	Single Stage - One Envelope		15,384.62	0.00	Pending Implementation								2022-01-08					2022-03-05	2022-09-01
NHP-2021-2022-WBSW-183122 / procurement of furniture furnishing etc for water quality lab	IBRD / 87250	Water Resources Monitoring System	Post	Request for Quotations	Open - National	Single Stage - One Envelope		12,307.69	0.00	Pending Implementation								2022-01-10					2022-03-07	2022-09-03
NHP-2021-2022-WBSW-513090 / procurement of RTK DGPS survey instruments(base & Rover) 8 nos	IBRD / 87250	Water Resources Monitoring System	Post	Request for Bids	Limited	Single Stage - Two Envelope		123,076.92	0.00	Pending Implementation						2021-12-27	2022-01-01				2022-02-12	2022-04-27	2022-06-01	2022-11-28

NON CONSULTING SERVICES																												
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
NHP-2018-2019-WBSW-747669-NC-SH-QU / Establishment of State WRIS and integration with National WRIS	IBRD / 87250	Water Resources Information Systems	Post	Request for Quotations	Open - National	Single Stage - One Envelope		7,692.31	0.00	Canceled								2018-08-31							2018-10-15			2019-02-12
NHP-2018-2019-WBSW-137049-NC-SH-QU / Digitization of historical data, documents and reports etc.	IBRD / 87250	Water Resources Information Systems	Post	Request for Quotations	Open - National	Single Stage - One Envelope		61,538.46	26,460.92	Signed								2018-08-08							2018-09-26	2018-12-28	2019-03-25	
NHP-2018-2019-WBSW-330978-NC-SH-QU / Generation of rating curve at Jalpaiguri on river Teesta	IBRD / 87250	Water Resources Monitoring System	Post	Request for Quotations	Limited	Single Stage - One Envelope		9,230.77	0.00	Canceled								2018-07-25							2018-08-28			2018-10-27
NHP-2018-2019-WBSW-971867-NC-SH-QU / Generation of rating curves for river Kangsabati and river Rupnarayan	IBRD / 87250	Water Resources Monitoring System	Post	Request for Quotations	Limited	Single Stage - One Envelope		21,538.46	0.00	Canceled								2018-08-08							2018-09-07			2019-09-07
IN-WEST BENGAL SW-38552-NC-RFB / Bathymetric Survey in Sunderban Estuaries	IBRD / 87250	Water Resources Monitoring System	Post	Request for Quotations	Limited	Single Stage - One Envelope		7,692.31	0.00	Canceled								2018-07-27							2018-08-25			2018-09-24
IN-WEST BENGAL SW-38551-NC-RFB / Field Surveys related with Benchmark and RL Surveys	IBRD / 87250	Water Resources Monitoring System	Post	Request for Quotations	Limited	Single Stage - One Envelope		30,769.23	0.00	Canceled								2018-11-03							2018-12-01			2018-12-31
NHP-2018-2019-WBSW-968183-NC-SH-QU / Bathymetric Survey of medium reservoirs in Purulia	IBRD / 87250	Water Resources Monitoring System	Post	Request for Quotations	Limited	Single Stage - One Envelope		30,769.23	12,608.54	Signed								2019-09-10	2020-12-04						2019-10-27	2021-05-10	2020-02-24	

NHP-2018-2019-WBSW-485453-NC-SH-QU / Field Surveys related with Benchmark and RL Surveys	IBRD / 87250	Water Resources Monitoring System	Post	Request for Quotations	Limited	Single Stage - One Envelope		92,307.69	0.00	Canceled											2019-09-15													2019-11-10		2020-05-08								
NHP-2019-2020-WBSW-835993 / Engagement of agency for survey of embankments in Hooghly District and corresponding mapping and web hosting the data in designated portal.	IBRD / 87250	Water Resources Information Systems	Post	Request for Quotations	Limited	Single Stage - One Envelope		38,461.54	27,805.38	Signed												2019-08-20	2020-08-24											2019-10-15	2020-11-23	2020-04-12								
NHP-2019-2020-WBSW-342980 / Hiring of server space to provide internet link of customized DMS software to host scanned digitised data.	IBRD / 87250	Water Resources Information Systems	Post	Request for Quotations	Limited	Single Stage - One Envelope		11,076.92	0.00	Canceled																									2020-03-11		2023-03-11							
NHP-2021-2022-WBSW-141919 / Shifting of RL from permanent CTS location to the Gauge and water level sensor locations at different places of Sundarban and North 24 paraganas	IBRD / 87250	Water Resources Monitoring System	Post	Request for Quotations	Open - National	Single Stage - One Envelope		30,769.23	0.00	Under Implementation																										2021-08-15		2022-02-11						
NHP-2021-2022-WBSW-180412 / Bathymetric survey of Kangsabati-Kumari reservoir in Bankura district	IBRD / 87250	Water Resources Monitoring System	Post	Request for Quotations	Open - National	Single Stage - One Envelope		30,769.23	0.00	Under Implementation																											2021-08-15		2022-02-11					
NHP-2021-2022-WBSW-768045 / 2nd phase of data scanning, digitization & inclusion in DMS software	IBRD / 87250	Water Resources Information Systems	Post	Request for Quotations	Open - National	Single Stage - One Envelope		30,769.23	0.00	Pending Implementation																												2021-08-15		2022-02-11				
NHP-2018-2019-WBSW-758134-NC-SH-QU / Bathymetric Survey in Sundarban Estuaries	IBRD / 87250	Water Resources Monitoring System	Post	Request for Quotations	Limited	Single Stage - One Envelope		30,769.23	0.00	Canceled																												2019-08-30		2019-12-09				
NHP-2019-2020-WBSW-466612 / Engagement of agency for digitization of historic data and uploading of digitized data in eDWS portal.	IBRD / 87250	Water Resources Information Systems	Post	Request for Quotations	Limited	Single Stage - One Envelope		23,076.92	0.00	Canceled																												2019-09-11		2019-11-06	2020-05-04			
NHP-2021-2022-WBSW-395544 / Bathymetric survey of Mayurakshi reservoir at massanjore	IBRD / 87250	Water Resources Monitoring System	Post	Request for Quotations	Open - National	Single Stage - One Envelope		30,769.23	0.00	Pending Implementation																													2021-12-21		2022-08-14			
NHP-2021-2022-WBSW-104180 / Survey of Sunderban Embankments under Basirhat Irrigation Division	IBRD / 87250	Water Resources Information Systems	Post	Request for Bids	Open - National	Single Stage - Two Envelope		215,384.62	0.00	Pending Implementation				2022-01-13	2022-01-18																										2022-03-01	2022-05-14	2022-06-18	2022-12-15

CONSULTING FIRMS																																																	
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference		Expression of Interest Notice		Short List and Draft Request for Proposals		Request for Proposals as Issued		Opening of Technical Proposals / Minutes		Evaluation of Technical Proposal		Combined Evaluation Report and Draft Negotiated Contract		Signed Contract		Contract Completion																							
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual																
NHP-2019-2020-WBSW-279410 / Benchmarking study of the Kangsabati Reservoir Project	IBRD / 87250	Water Resources Operations and Planning System	Post	Consultant Qualification Selection	Open - National		76,923.08	0.00	Canceled	2019-07-14		2019-08-04		2019-09-17																							2019-10-17	2019-11-21	2020-05-19										
NHP-2019-2020-WBSW-731524 / Inflow forecast, flood warning and inundation prediction in the Kangsabati Kotalghat Ghat and Dwarakeswar sub basins	IBRD / 87250	Water Resources Operations and Planning System	Post	Least Cost Selection	Open - National		369,210.77	0.00	Pending Implementation	2019-07-11		2019-07-31		2019-09-11					2019-09-18																					2019-11-22	2019-12-27	2020-06-24							
NHP-2020-2021-WBSW-491812 / Engagement of consultant for water availability study in the districts of Purulia Bankura and Jhargram.	IBRD / 87250	Water Resources Information Systems	Post	Least Cost Selection	Open - National		153,846.15	0.00	Pending Implementation	2020-07-30		2020-08-20		2020-10-03						2020-10-31																					2020-11-30	2021-01-04	2021-02-08	2021-08-07					
NHP-2020-2021-WBSW-506562 / Architectural and engineering consultancy for water modeling and training centre	IBRD / 87250	Institutional Capacity Enhancement	Post	Consultant Qualification Selection	Open - National		61,538.46	0.00	Canceled	2020-08-31	2021-02-03	2020-09-21		2020-11-04																												2020-12-04	2021-01-08	2021-07-07					
NHP-2020-2021-WBSW-706379 / Benchmarking study of the Kangsabati Reservoir Project	IBRD / 87250	Water Resources Operations and Planning System	Post	Quality And Cost-Based Selection	Open - National		76,923.08	0.00	Pending Implementation	2021-04-20		2021-05-11		2021-06-24							2021-07-22																						2021-08-21	2021-09-25	2021-10-30	2022-10-30			
NHP-2021-2022-WBSW-516058 / Engagement of Consultant & Research Assistant for RDS on Environmental Flow in Sundarban	IBRD / 87250	Water Resources Operations and Planning System	Post	Least Cost Selection	Open - National		18,461.54	0.00	Pending Implementation	2021-06-15		2021-07-06		2021-08-19							2021-09-16																						2021-10-16	2021-11-20	2021-12-25	2022-06-23			
NHP-2021-2022-WBSW-622181 / Preparation of EAP (Emergency Action Plan) for Mayurakshi Reservoir	IBRD / 87250	Water Resources Operations and Planning System	Post	Least Cost Selection	Open - National		76,923.08	0.00	Pending Implementation	2021-08-25		2021-09-15		2021-10-29							2021-11-26																								2021-12-26	2022-01-30	2022-03-06	2022-09-02	
NHP-2021-2022-WBSW-761218 / Architectural and engineering consultancy for water modeling and training centre	IBRD / 87250	Institutional Capacity Enhancement	Post	Least Cost Selection	Open - National		10,769.23	0.00	Under Implementation	2021-09-02	2021-02-08	2021-09-02		2021-09-03								2021-09-17																								2021-09-20	2021-09-24	2021-09-26	2021-12-25

INDIVIDUAL CONSULTANTS																				
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference		Invitation to Identified/Selected Consultant		Draft Negotiated Contract		Signed Contract		Contract Completion		
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	