

Procurement Plan for Punjab RWSS (P150520)

I. General

1. **Bank's approval Date of the procurement Plan** 2012
2. **Date of General Procurement Notice:** [October 01, 2014]
3. **Period covered by this procurement plan:** January 2020 onwards

II. Goods and Works and non-consulting services.

1. **Prior Review Threshold:** Procurement Decisions subject to Prior Review by the Bank as per the Procurement Risk Rating of the Project:

2.

	Procurement Method	Prior Review Threshold US\$
1.	ICB and LIB (Goods)	<i>Above US\$ 2M</i>
2.	NCB (Goods)	<i>Above US\$ 1M</i>
3.	ICB (Works)	<i>Above US\$ 40 million</i>
4.	NCB (Works)	<i>Above US\$ 10 million</i>
5.	(Non-Consultant Services)	<i>Above US\$ 1M</i>

2. **Prequalification** for Bidders *Not applicable*
3. **Proposed Procedures for CDD Components (as per paragraph 3.17 of the Guidelines):** NA
4. **Reference to (if any) Project Operational/Procurement Manual:**
Project Implementation Manual for World Bank Loan Project P150520
5. **Any Other Special Procurement Arrangements:**

In addition, the justification for all contracts to be issued on the basis of LIB, single-source or direct contracting (except for contracts less than US\$50,000 in value) will be subject to prior review.

III. Selection of Consultants

1. **Prior Review Threshold:** Selection decisions subject to Prior Review by Bank as stated in Appendix 1 to the Guidelines Selection and Employment of Consultants:

	Selection Method	Prior Review Threshold
1.	Competitive Methods (Firms)	Above US\$ 1M
2.	Single Source (Firms)	Above US\$ 500,000
3.	Individual	Above US\$ 300,000

2. **Short list comprising entirely of national consultants:** Short list of consultants for services, estimated to cost less than \$ 300,000 equivalent per contract, may comprise entirely of national consultants in accordance with the provisions of paragraph 2.7 of the Consultant Guidelines.

PROCUREMENT PLAN India : Punjab Rural Water and Sanitation Sector Improvement Project

General Information
Country: India **Bank's Approval Date of the Original Procurement Plan:** 2018-08-29
Project ID: P150520 **Revised Plan Date(s): (comma delineated, leave blank if non 2022-01-19)**
Project Name: Punjab Rural Water and Sanitation Sector Improvement Project **GPN Date:**
Loan / Credit No: IBRD / 84870
Executing Agency(ies) Division Gurdaspur

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	High SEA/SH Risk	Procurement Document Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion			
													Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual				
DWSS-W-DIV01-5779-1 / W/S Scheme Village Kot, Sansohi Rai Block Dharawal District Gurdaspur : Providing Tubewell, OHSR, Civil Work, Pump Chamber, and Distribution Pipe Line under component 1A(i).	IBRD / 84870	Transformation - Improved Livability of Villages	Post	Request for Quotations	Open - National	Single Stage - One Envelope				88,000.00	0.00	Canceled																2019-01-06	2019-03-03	2019-08-30		
DWSS-W-DIV01-5782-1 / W/S Scheme Village Bajurgwal Block Dharawal District Gurdaspur : Providing Tubewell, OHSR, Distribution Pipe Line under component 1A(ii)	IBRD / 84870	Transformation - Improved Livability of Villages	Post	Request for Quotations	Open - National	Single Stage - One Envelope				63,000.00	0.00	Canceled																	2019-01-06	2019-03-03	2019-08-30	
PRWSS-W-DIV01-5953-1 / WSS Village Langah Jattan Block Gurdaspur District Gurdaspur: Providing remaining Pipe Line and Water Connection under component 2A(i) of PRWSSIP.	IBRD / 84870	Inclusive Household Water and Sanitation Services	Post	Request for Quotations	Open - National	Single Stage - One Envelope				8,400.00	7,057.02	Signed																	2019-01-20	2019-03-17	2019-12-12	
PRWSS-W-DIV01-5718-1 / WSS Scheme Village Babowal, Block Gurdaspur District Gurdaspur : Providing and installing Tubewell,OHSR,Pump Chamber,Distribution Pipe Line under component 1A(ii) of PRWSSIP	IBRD / 84870	Transformation - Improved Livability of Villages	Post	Request for Bids	Open - National	Single Stage - One Envelope				100,600.00	0.00	Canceled					2019-02-01	2018-12-04	2019-02-06					2019-03-20		2019-04-19		2019-05-24		2019-11-20		
PRWSS-W-DIV01-5978-1 / WSS Village Chot Pokhar Block Gurdaspur District Gurdaspur : Providing Remaining Pipe Line and Water Connection under component 2A(i) of PRWSSIP	IBRD / 84870	Inclusive Household Water and Sanitation Services	Post	Request for Quotations	Open - National	Single Stage - One Envelope				15,200.00	12,977.24	Signed																	2019-02-19	2019-04-16	2019-09-06	2019-10-13
PRWSS-5-DIV01-5422-2 / Refurbishing of rooms for new JE sections S074 to S081, and complete in all aspects, under component 4A of PRWSSIP	IBRD / 84870	Strengthening Institutions and Project Management	Post	Request for Quotations	Open - National	Single Stage - One Envelope				2,000.00	1,854.40	Signed																	2019-03-09	2019-05-04	2018-12-08	2019-10-31
PRWSS-5-DIV01-5422-3 / Providing and fixing electric fans and lights in rooms for new JE sections S082 to S084 including renovation and white washing of rooms under component 4A of PRWSSIP	IBRD / 84870	Strengthening Institutions and Project Management	Post	Request for Quotations	Open - National	Single Stage - One Envelope				1,000.00	695.40	Signed																	2019-03-16	2019-05-11	2018-12-08	2019-11-07
PRWSS-5-DIV01-5422-1 / Renovation of rooms for new JE sections S054 to S073 under jurisdiction of division Gurdaspur and including white washing repair of room fixing electric fans and lights e.t.c under component 4A of PRWSSIP	IBRD / 84870	Strengthening Institutions and Project Management	Post	Request for Quotations	Open - National	Single Stage - One Envelope				2,500.00	2,323.99	Signed																	2018-09-22	2018-11-17	2018-12-08	2019-05-16
PRWSS-W-DIV01-6321-1 / WSS Village Choderpara Block Dharawal District Gurdaspur., Distribution Pipe Line and Water Connection under component 2A of PRWSSIP.	IBRD / 84870	Inclusive Household Water and Sanitation Services	Post	Request for Quotations	Open - National	Single Stage - One Envelope				4,800.00	4,423.50	Signed																	2019-04-07	2019-06-02	2019-08-10	2019-11-29
DWSS-W-DIV01-6624-1 / W/S Scheme Jalpur Block Gurdaspur District Gurdaspur Pkg-1 Tj Well, OHSR, Civil Work and Pipe Line etc.	IBRD / 84870	Transformation - Improved Livability of Villages	Post	Request for Quotations	Open - National	Single Stage - One Envelope				49,000.00	44,294.05	Signed																	2019-08-23	2019-08-13	2019-12-02	2020-05-30
DWSS-W-DIV01-6652-1 / W/S Scheme Dhuiluaa Block Dharawal District Gurdaspur Pkg-1 Tj Well,OHSR,Pump Chamber,Pumping Machinery etc.	IBRD / 84870	Transformation - Improved Livability of Villages	Post	Request for Quotations	Open - National	Single Stage - One Envelope				63,000.00	57,530.72	Signed																	2019-08-23	2019-08-13	2019-12-02	2020-05-30
DWSS-W-DIV01-6745-1 / WSS Vill Khundi Block Dharawal District Gurdaspur: Pkg-1 Tubewell,OHSR,Pipe Line,Pump Chamber,Distribution etc. under component 1A(i) o PRWSSIP.	IBRD / 84870	Transformation - Improved Livability of Villages	Post	Request for Quotations	Open - National	Single Stage - One Envelope				42,500.00	39,163.18	Signed																	2019-09-21	2019-12-31	2020-01-20	2020-06-28

