

## Summarized Procurement Plan

### I. GENERAL

**Project information:**

**Borrower:** Government of Lesotho  
**Project Name:** Lowlands Water Development Project  
**Project ID No:** P 160672  
**Grant No.:**  
**Project Implementing Agency:** Commission of Water  
**Bank's approval Date of the Procurement Plan:** December 17, 2019  
**Date of General Procurement Notice:**  
**Period covered by this procurement plan:** 18 months

### II. Goods and Works and Non-Consulting Services.

1. **Prior Review Threshold:** Procurement Decisions subject to Prior Review by IDA as stated in the Procurement Regulations for IPF Borrowers:

| <b>Thresholds for Procurement Methods and Prior Review Goods, Works and Non-Consulting Services</b> |                                     |   |                      |                                    |
|---|-------------------------------------|---|----------------------|------------------------------------|
| <b>Category</b>   | <b>Prior Review (US\$ millions)</b> | <b>Procurement Approaches and Methods (US\$ millions)</b> |                      |                                    |
|   |                                     | <b>Open International</b>                                 | <b>Open National</b> | <b>Request for Quotation (RfQ)</b> |
| <b>Works</b>  | <b>≥ 15</b>                         | <b>≥ 7</b>  | <b>&lt; 7</b>        | <b>≤ 0.2</b>                       |
| <b>Goods, IT, and non-consulting services</b>   | <b>≥ 4</b>                          | <b>≥ 1</b>  | <b>&lt; 1</b>        | <b>≤ 0.1</b>                       |

2. **Reference to (if any) Project Operational/Procurement Manual:** The Procurement Plan also forms part of the Project Implementation Manual approved on April 2019.

### 3. Procurement Packages with Methods and Time Schedule

#### Procurement of Goods & Non-consulting Services Summary

| 1        | 2  | 3                           | 4        | 5                            | 6                             | 7        |
|----------|--|-----------------------------|----------|------------------------------|-------------------------------|----------|
| Ref. No. | Description  | Estimated Cost US\$ million | Packages | Domestic Preference (yes/no) | Review by Bank (Prior / Post) | Comments |
|          | Summary of the ICB (Works)                           | 45.3                        | 2        | NIL                          | Prior                         | NIL      |
|          | Summary of the NCB (Works)                           | 9.5                         | 4        | NIL                          | Post                          | NIL      |
|          | Summary of the ICB (Goods)                           | NIL                         | NIL      | NIL                          | NIL                           | NIL      |
|          | Summary of the NCB (Goods)                           | .47                         | 4        | n/a                          | Post                          | NIL      |
|          | Summary of the RfQ (Goods & Non-Consulting Services) | .1                          | 1        | n/a                          | Post                          | NIL      |
|          | Summary of the DC (Non-consulting services)          | NIL                         | NIL      | NIL                          | NIL                           |          |

### III. Selection of Consultants

**1. Prior Review Threshold:** Selection decisions subject to Prior Review by Bank as stated in the Procurement Regulations for IPF Borrowers:

#### Thresholds for Consultants Selection Methods and Prior Review

| Thresholds for Consultants Selection Methods and Prior Review for Consulting Services |       |   |
|---|-------|---|
| Category  | Prior | Short List of National Consultants (US\$ million) |
|   |       |   |

|                               | <b>Review<br/>(US\$<br/>millions)</b> | <b>Consulting<br/>Services</b> | <b>Engineering and<br/>Construction Supervision</b> |
|-------------------------------|---------------------------------------|--------------------------------|---|
| <b>Consultants (Firms)</b>    | <b>≥ 2</b>                            | <b>≤ 0.1</b>                   | <b>≤ 0.3</b>  |
| <b>Individual Consultants</b> | <b>≥ 0.4</b>                          | <b>NA.</b>                     | <b>NA.</b>  |

- 2. Short list comprising entirely of national consultants:** Short list of consultants for services, estimated to cost less than \$ 300,000 equivalent per contract, may comprise entirely of national consultants in accordance with the provisions of the Procurement Regulations for IPF Borrowers.
- 3.** Terms of Reference (TOR) for all consultancy contracts as well as all direction selections, irrespective of the contract value, will be subject to prior review.
- 4. Any Other Special Selection Arrangements:** N/A
- 5. Consultancy Assignments with Selection Methods and Time**

#### **Procurement of Consulting Services Summary**

| <b>1</b>        | <b>2</b>                          | <b>3</b>                               | <b>4</b>        | <b>5</b>                                 | <b>6</b>        |
|-----------------|-----------------------------------|--|-----------------|--|-----------------|
| <b>Ref. No.</b> | <b>Description of Assignment</b>  | <b>Estimated Cost<br/>US\$ million</b> | <b>Packages</b> | <b>Review by Bank<br/>(Prior / Post)</b> | <b>Comments</b> |
|                 | Summary of contracts through QCBS | 4.9                                    | 5               | Post                                     | 1 Prior review  |
|                 | Summary of contracts through CQS  | 1.4                                    | 9               | Post                                     | NIL             |

|  |                                 |                     |          |             |            |
|--|---------------------------------|---------------------|----------|-------------|------------|
|  | Summary of contracts through IC | <i>0.15 million</i> | <i>2</i> | <i>Post</i> | <i>NIL</i> |
|--|---------------------------------|---------------------|----------|-------------|------------|

**PROCUREMENT Lesotho : Lesotho Lowlands Water Development Project - Phase II**

**General Information**

**Country:** Lesotho **Bank's Approval Date of the Original Procurement Plan:** 2020-01-08  
**Revised Plan Date(s):** (comma delineated, leave blank 2022-11-29)  
**Project ID:** P160672 **GNP Date:**  
**Project Name:** Lesotho Lowlands Water Development Project - Phase II  
**Loan / Credit No.:** IDA / 64030, IDA / 64020  
**Executing Agency:** Lesotho Lowlands Water Development project Phase II

| Activity Reference No. / Description  | Loan / Credit No. | Component  | Review Type | Method                 | Market Approach      | Procurement Process         | Prequalification (Y/N) | High SEA/SH Risk | Procurement Document Type | Estimated Amount (USD) | Actual Amount (USD) | Process Status         | Draft Pre-qualification Documents |        | Prequalification Evaluation Report |        | Draft Bidding Document / Justification |            | Specific Procurement Notice / Invitation |            | Bidding Documents |        | Proposal Submission / Opening / Minutes |            | Bid Evaluation Report and Recommendation for Award |            | Signed Contract |            | Contract Closure |            |
|---|-------------------|--|-------------|------------------------|----------------------|-----------------------------|------------------------|------------------|---------------------------|------------------------|---------------------|------------------------|-----------------------------------|--------|------------------------------------|--------|--|------------|--|------------|-------------------|--------|---|------------|--|------------|-----------------|------------|------------------|------------|
|   |                   |  |             |                        |                      |                             |                        |                  |                           |                        |                     |                        | Planned                           | Actual | Planned                            | Actual | Planned                                | Actual     | Planned                                  | Actual     | Planned           | Actual | Planned                                 | Actual     | Planned  | Actual     | Planned         | Actual     |                  |            |
| LLWDP/W04 / Construction (with design), Transmission Mains - zone 2 and 3   | IDA / 64030       | Component 1. Water Supply Investments in Zones 2 and 3 | Prior       | Request for Bids       | Open - International | Single Stage - One Envelope |                        |                  |                           | 18,720,000.00          | 0.00                | Canceled               |                                   |        |                                    |        |  | 2020-07-30 |  | 2020-08-04 |                   |        | 2020-09-15                              |            | 2020-10-15   |            | 2020-11-19      |            | 2021-05-18       |            |
| LLWDP/W01 / Contractor Rehabilitation of Boreholes at Zones 2 and 3   | IDA / 64030       | Component 1. Water Supply Investments in Zones 2 and 3 | Post        | Request for Bids       | Open - National      | Single Stage - One Envelope |                        |                  |                           | 300,000.00             | 342,080.56          | Signed                 |                                   |        |                                    |        |  | 2020-01-14 | 2020-03-27                               | 2020-01-19 | 2020-01-23        |        |   | 2020-03-01 | 2020-12-03   | 2020-03-31 | 2020-12-10      | 2020-05-05 | 2021-02-17       | 2020-11-01 |
| LLWDP/W07 / Contractor installation meters and valves to Leakage Control Zones and refurbishment to existing mains in Magulsoe, Hlotse and Tsikoane | IDA / 64030       | Component 1. Water Supply Investments in Zones 2 and 3 | Post        | Request for Bids       | Open - National      | Single Stage - One Envelope |                        |                  |                           | 2,700,000.00           | 0.00                | Pending Implementation |                                   |        |                                    |        |  | 2022-10-31 |  | 2022-11-05 |                   |        |   |            | 2022-12-17   |            | 2023-01-16      |            | 2023-02-20       | 2023-08-19 |
| LLWDP/W05 / Construction of Distribution Systems - Khasi, Hlotse, Tsikoane, Ha Lesiamo, Mpharane  | IDA / 64030       | Component 1. Water Supply Investments in Zones 2 and 3 | Post        | Request for Bids       | Open - National      | Single Stage - One Envelope |                        |                  |                           | 5,500,000.00           | 0.00                | Pending Implementation |                                   |        |                                    |        |  | 2022-11-10 |  | 2022-11-15 |                   |        |   |            | 2022-12-27   |            | 2023-01-26      |            | 2023-03-02       | 2023-08-29 |
| LLWDP/W03 / Design and Construction River Intake - Flaw Water Pumps & Water Treatment Works, Reservoirs and Pumping station - Leribe District       | IDA / 64030       | Component 1. Water Supply Investments in Zones 2 and 3 | Prior       | Request for Bids       | Open - International | Single Stage - One Envelope |                        |                  |                           | 26,580,000.00          | 0.00                | Pending Implementation | 2022-06-23                        |        | 2022-09-18                         |        | 2022-09-18                             |            | 2022-09-18                               |            | 2022-07-08        |        |   |            | 2022-11-27   |            | 2022-12-27      |            | 2023-01-31       | 2024-07-24 |
| LLWDP/W06 / Construction of Distribution Systems - Maputsoe   | IDA / 64030       | Component 1. Water Supply Investments in Zones 2 and 3 | Post        | Request for Bids       | Open - National      | Single Stage - One Envelope |                        |                  |                           | 6,000,000.00           | 0.00                | Pending Implementation |                                   |        |                                    |        |  | 2022-09-22 |  | 2022-09-27 |                   |        |   |            | 2022-11-08   |            | 2022-12-08      |            | 2023-01-12       | 2023-07-11 |
| LLWDP/W08 / Procurement of a contract to refurbish Gravity Systems Department of Rural Water Supply (DRWS)  | IDA / 64020       | Component 4. Contingent Emergency Response Component   | Post        | Request for Bids       | Open - National      | Single Stage - One Envelope |                        |                  |                           | 910,000.00             | 0.00                | Canceled               |                                   |        |                                    |        |  | 2022-03-24 |  | 2022-03-29 |                   |        |   |            | 2022-05-10   |            | 2022-06-09      |            | 2022-07-14       | 2023-01-10 |
| LLWDP/W11 / Procurement of a contractor for Rehabilitation of Hydrometric Stations  | IDA / 64030       | Component 4. Contingent Emergency Response Component   | Post        | Request for Quotations | Open - National      | Single Stage - One Envelope |                        |                  |                           | 100,000.00             | 0.00                | Canceled               |                                   |        |                                    |        |  |            |  | 2022-03-21 |                   |        |   |            |  |            |                 | 2022-05-16 | 2022-11-2        |            |
| LLWDP/W12 / Procurement of a contract for the Rehabilitation of Water and Sewerage Company (WASCO) affected Systems                                 | IDA / 64030       | Component 4. Contingent Emergency Response Component   | Post        | Request for Bids       | Open - National      | Single Stage - One Envelope |                        |                  |                           | 700,000.00             | 0.00                | Canceled               |                                   |        |                                    |        |  | 2022-03-17 |  | 2022-03-22 |                   |        |   |            | 2022-05-03   |            | 2022-06-02      |            | 2022-07-07       | 2023-01-03 |
| LLWDP/W02 / Contractor Installation of meters and valves Required for National Baseline Assessment and Study of Non Revenue Water                   | IDA / 64030       | Component 1. Water Supply Investments in Zones 2 and 3 | Post        | Request for Bids       | Open - National      | Single Stage - One Envelope |                        |                  |                           | 1,000,000.00           | 0.00                | Pending Implementation |                                   |        |                                    |        |  | 2023-03-27 |  | 2023-04-01 |                   |        |   |            | 2023-05-13   |            | 2023-06-12      |            | 2023-07-17       | 2024-01-13 |
| LLWDP/W10 / Procurement of Diesel Pumping Systems of the Department of Rural Water supply (DRWS)  | IDA / 64030       | Component 4. Contingent Emergency Response Component   | Post        | Request for Quotations | Open - National      | Single Stage - One Envelope |                        |                  |                           | 20,000.00              | 0.00                | Canceled               |                                   |        |                                    |        |  |            |  | 2022-02-26 |                   |        |   |            |  |            |                 | 2022-04-23 | 2022-10-20       |            |
| LLWDP/W09 / procurement of Solar and Electric Pumping Systems for the Department of Rural Water Supply (DRWS)                                       | IDA / 64030       | Component 4. Contingent Emergency Response Component   | Post        | Request for Bids       | Open - National      | Single Stage - One Envelope |                        |                  |                           | 210,000.00             | 0.00                | Canceled               |                                   |        |                                    |        |  | 2022-03-31 |  | 2022-04-05 |                   |        |   |            | 2022-05-17   |            | 2022-06-16      |            | 2022-07-21       | 2023-01-17 |
| LLWDP/W13 / Construction and Rehabilitation of Hydrometric Stations   | IDA / 64020       | Component 1. Water Supply Investments in Zones 2 and 3 | Post        | Direct Selection       | Direct               |                             |                        |                  |                           | 40,000.00              | 0.00                | Pending Implementation |                                   |        |                                    |        |  |            | 2022-02-28                               |            | 2022-03-05        |        |   |            |  |            |                 | 2022-04-09 | 2022-10-05       |            |
| LLWDP/W08 (1) / Rehabilitation of Gravity Systems in Mokhotlong   | IDA / 64030       | Component 4. Contingent Emergency Response Component   | Post        | Request for Quotations | Open - National      | Single Stage - One Envelope |                        |                  |                           | 32,839.00              | 0.00                | Under Implementation   |                                   |        |                                    |        |  |            |  | 2022-03-08 |                   |        |   |            |  |            | 2022-03-16      |            | 2022-05-03       | 2022-10-30 |
| LLWDP/W08 (2) / Rehabilitation of gravity systems for Bot ha Bothe - Tsime  | IDA / 64030       | Component 4. Contingent Emergency Response Component   | Post        | Request for Quotations | Open - National      | Single Stage - One Envelope |                        |                  |                           | 98,650.00              | 0.00                | Under Implementation   |                                   |        |                                    |        |  |            |  | 2022-03-08 |                   |        |   |            |  |            | 2022-03-16      |            | 2022-05-03       | 2022-10-30 |
| LLWDP/W08 (3) / Rehabilitation of Gravity systems at Bot ha Bothe ha Mopeli Morenen g   | IDA / 64030       | Component 4. Contingent Emergency Response Component   | Post        | Request for Quotations | Open - National      | Single Stage - One Envelope |                        |                  |                           | 57,440.00              | 0.00                | Under Implementation   |                                   |        |                                    |        |  |            |  | 2022-03-08 |                   |        |   |            |  |            | 2022-08-12      |            | 2022-05-03       | 2022-10-30 |
| LLWDP/W08 (4) / Rehabilitation of gravity and electric Systems in Leribe  | IDA / 64030       | Component 4. Contingent Emergency Response Component   | Post        | Request for Quotations | Open - National      | Single Stage - One Envelope |                        |                  |                           | 79,294.00              | 0.00                | Under Implementation   |                                   |        |                                    |        |  |            |  | 2022-03-08 |                   |        |   |            |  |            | 2022-08-10      |            | 2022-05-03       | 2022-10-30 |
| LLWDP/W08 (5) / Rehabilitation of Gravity, Electrical and Solar Systems at Nokong Bera District   | IDA / 64030       | Component 4. Contingent Emergency Response Component   | Post        | Request for Quotations | Open - National      | Single Stage - One Envelope |                        |                  |                           | 71,570.00              | 0.00                | Under Implementation   |                                   |        |                                    |        |  |            |  | 2022-03-08 |                   |        |   |            |  |            | 2022-08-12      |            | 2022-05-03       | 2022-10-30 |
| LLWDP/W08 (6) / Rehabilitation of Gravity and Solar Systems at Ha Ranthiba in Bera District   | IDA / 64030       | Component 4. Contingent Emergency Response Component   | Post        | Request for Quotations | Open - National      | Single Stage - One Envelope |                        |                  |                           | 35,696.00              | 0.00                | Under Implementation   |                                   |        |                                    |        |  |            |  | 2022-03-08 |                   |        |   |            |  |            | 2022-08-13      |            | 2022-05-03       | 2022-10-30 |
| LLWDP/W08 (7) / Rehabilitation of Gravity at Ha Rafulho in Maseru District  | IDA / 64030       | Component 4. Contingent Emergency Response Component   | Post        | Request for Quotations | Open - National      | Single Stage - One Envelope |                        |                  |                           | 100,084.00             | 0.00                | Under Implementation   |                                   |        |                                    |        |  |            |  | 2022-03-08 |                   |        |   |            |  |            | 2022-08-13      |            | 2022-05-03       | 2022-10-30 |
| LLWDP/W08 (8) / Rehabilitation of Gravity, Electric, Solar and Diesel Systems at Ha Phohleli in Maseru District                                     | IDA / 64030       | Component 4. Contingent Emergency Response Component   | Post        | Request for Quotations | Open - National      | Single Stage - One Envelope |                        |                  |                           | 99,324.00              | 0.00                | Under Implementation   |                                   |        |                                    |        |  |            |  | 2022-03-08 |                   |        |   |            |  |            | 2022-08-13      |            | 2022-05-03       | 2022-10-30 |









|   |             |  |       |                                 |                   |  |            |            |                      |            |            |            |            |            |            |            |            |            |
|---|-------------|--|-------|---------------------------------|-------------------|--|------------|------------|----------------------|------------|------------|------------|------------|------------|------------|------------|------------|------------|
| LLWDP/C18(B) / Engagement of panel of experts for monitoring of Metolong Dam - Dam Safety   | IDA / 64020 | Component 3. WASCO Performance Improvements  | Post  | Individual Consultant Selection | Open              |  | 66,700.00  | 0.00       | Canceled             | 2021-03-11 | 2021-01-21 | 2021-04-29 |            | 2021-05-20 | 2021-06-24 | 2021-12-21 |            |            |
| LLWDP/C18(C) / Engagement of panel of experts for monitoring of Metolong Dam - Hydrology  | IDA / 64020 | Component 3. WASCO Performance Improvements  | Post  | Individual Consultant Selection | Open              |  | 66,700.00  | 0.00       | Canceled             | 2021-03-11 | 2021-01-21 | 2021-04-29 |            | 2021-05-20 | 2021-06-24 | 2021-12-21 |            |            |
| LLWDP/PIU01 (F) / Procurement of Mechanical Engineer for the Project  | IDA / 64030 | Component 2. Capacity Building, Institutional Strengthening and Project Management | Prior | Individual Consultant Selection | Open              |  | 504,000.00 | 398,355.24 | Signed               | 2020-03-12 | 2020-03-30 | 2020-04-30 | 2020-10-02 | 2020-05-21 | 2020-10-22 | 2020-06-25 | 2020-10-21 | 2020-12-22 |
| LLWDP/PIU01 (G) / Procurement of a Civil Engineer for the Project   | IDA / 64030 | Component 2. Capacity Building, Institutional Strengthening and Project Management | Prior | Individual Consultant Selection | Open              |  | 504,000.00 | 328,392.00 | Signed               | 2020-03-12 | 2020-03-18 | 2020-04-30 | 2020-09-29 | 2020-05-21 | 2020-11-19 | 2020-06-25 | 2020-11-24 | 2020-12-22 |
| LLWDP/PIU01 (A) / Procurement of Mechanical Engineer for Lesotho Lowlands Water Development II  | IDA / 64030 | Component 2. Capacity Building, Institutional Strengthening and Project Management | Post  | Individual Consultant Selection | Open              |  | 268,800.00 | 248,428.82 | Signed               | 2020-08-07 | 2018-11-09 | 2020-09-25 | 2020-02-23 | 2020-10-16 | 2019-02-24 | 2020-11-20 | 2019-03-15 | 2021-05-19 |
| LLWDP/PIU01 (H) / Procurement of Social Safeguards Specialist   | IDA / 64030 | Component 2. Capacity Building, Institutional Strengthening and Project Management | Post  | Individual Consultant Selection | Open              |  | 80,800.00  | 74,676.52  | Signed               | 2020-08-07 | 2019-07-11 | 2020-09-25 |            | 2020-10-16 | 2019-07-25 | 2020-11-20 | 2019-08-01 | 2021-05-19 |
| LLWDP/PIU01 (D) / Procurement of Monitoring and Evaluation Specialist   | IDA / 64030 | Component 2. Capacity Building, Institutional Strengthening and Project Management | Post  | Individual Consultant Selection | Open              |  | 80,800.00  | 74,676.52  | Signed               | 2020-08-07 | 2018-07-06 | 2020-09-25 | 2019-07-26 | 2020-10-16 | 2019-07-28 | 2020-11-20 | 2019-08-01 | 2021-05-19 |
| LLWDP/PIU01 (I) / Procurement of Environmental Safeguard Specialist   | IDA / 64030 | Component 2. Capacity Building, Institutional Strengthening and Project Management | Post  | Individual Consultant Selection | Open              |  | 80,800.00  | 78,060.76  | Signed               | 2020-08-07 | 2019-10-11 | 2020-09-25 | 2019-10-11 | 2020-10-16 | 2019-10-25 | 2020-11-20 | 2019-11-01 | 2021-05-19 |
| LLWDP/PIU01 (E) / Procurement of GIS Specialist   | IDA / 64030 | Component 2. Capacity Building, Institutional Strengthening and Project Management | Post  | Individual Consultant Selection | Open              |  | 80,800.00  | 73,642.22  | Signed               | 2020-08-07 | 2018-06-21 | 2020-09-25 | 2019-07-18 | 2020-10-16 | 2019-07-01 | 2020-11-20 | 2019-08-01 | 2021-05-19 |
| LLWDP/PIU01 (C) / Procurement of Financial Management Specialist  | IDA / 64030 | Component 2. Capacity Building, Institutional Strengthening and Project Management | Post  | Individual Consultant Selection | Open              |  | 128,000.00 | 121,256.92 | Signed               | 2020-08-07 | 2019-07-22 | 2020-09-25 | 2019-07-26 | 2020-10-16 | 2020-07-28 | 2020-11-20 | 2019-10-01 | 2021-05-19 |
| LLWDP/PIU01 (B) / Procurement of Procurement Specialist for Lesotho Lowlands Water Development Project II   | IDA / 64030 | Component 2. Capacity Building, Institutional Strengthening and Project Management | Post  | Individual Consultant Selection | Open              |  | 136,000.00 | 125,191.78 | Signed               | 2020-08-07 | 2018-04-24 | 2020-09-25 | 2019-06-27 | 2020-10-16 | 2019-07-01 | 2020-11-20 | 2019-08-01 | 2021-05-19 |
| LLWDP/C19 (A) / Wasco Technical Assistance for Reduction of Non-Revenue Water   | IDA / 64030 | Component 3. WASCO Performance Improvements  | Post  | Individual Consultant Selection | Open              |  | 240,000.00 | 0.00       | Under Implementation | 2021-02-22 | 2021-10-22 | 2021-04-12 |            | 2021-05-03 | 2021-06-07 |            | 2021-12-04 |            |
| LLWDP/C20 / Individual consultant to draft Sanitation Strategy  | IDA / 64030 | Component 2. Capacity Building, Institutional Strengthening and Project Management | Post  | Individual Consultant Selection | Open              |  | 10,000.00  | 0.00       | Canceled             | 2021-10-10 | 2021-10-07 | 2021-11-28 |            | 2021-12-19 | 2022-01-23 |            | 2022-07-22 |            |
| LLWDP/PIU01(M) / The purpose is to procure the services of a Procurement Officer to provide support to the Procurement Specialist   | IDA / 64030 | Component 2. Capacity Building, Institutional Strengthening and Project Management | Post  | Individual Consultant Selection | Open              |  | 87,000.00  | 0.00       | Under Implementation | 2022-02-24 | 2022-02-22 | 2022-04-14 |            | 2022-05-05 | 2022-06-09 |            | 2022-12-06 |            |
| LLWDP/PIU01(L) / Procurement of Deputy Project Manager to support the Project Implementation Unit   | IDA / 64030 | Component 2. Capacity Building, Institutional Strengthening and Project Management | Prior | Individual Consultant Selection | Direct            |  | 100,000.00 | 260,280.57 | Signed               | 2022-02-21 | 2022-03-16 | 2022-03-03 | 2022-04-12 | 2022-03-24 | 2022-05-27 | 2022-04-28 | 2022-06-01 | 2022-10-25 |
| LLWDP/C19 (B) / Procurement of an Individual Consultant for WASCO Non-Revenue Water Reduction Advisory Services   | IDA / 64030 | Component 3. WASCO Performance Improvements  | Post  | Individual Consultant Selection | Open              |  | 117,500.00 | 0.00       | Under Implementation | 2022-07-28 | 2022-08-15 | 2022-09-15 |            | 2022-10-06 | 2022-11-10 |            | 2023-05-09 |            |
| LLWDP/PIU01 (B) 1 / Creation of the position of a Senior Procurement Officer (LLWDP/PIU01 (B) 1) as a successor of the Procurement Specialist (LLWDP/PIU01 (B) due to the completion of services. | IDA / 64030 | Component 2. Capacity Building, Institutional Strengthening and Project Management | Post  | Direct Selection                | Direct - National |  | 106,816.00 | 0.00       | Under Implementation | 2022-08-15 | 2022-09-21 | 2022-08-25 |            |            | 2022-10-29 |            | 2023-04-27 |            |
| LLWDP/C21 / Procurement of Consulting Service on Community mobilisation and sensitisation.  | IDA / 64030 | Component 2. Capacity Building, Institutional Strengthening and Project Management | Post  | Direct Selection                | Direct - National |  | 630,000.00 | 0.00       | Canceled             | 2022-08-14 | 2022-08-24 |            |            |            | 2022-10-28 |            | 2023-04-26 |            |