

PROCUREMENT PLAN

Project information:

Country: P.R. China

Project name: Shaanxi Sustainable Towns Development Project

Project Code: P162623

Project Implementation agency:

- Provincial PMO housed with Provincial DRC
- Ankang CPMO housed with Ankang City (Hanbin District) Housing and Urban-Rural Development Bureau
- Shiquan CPMO housed with Shiquan County Housing and Urban-Rural Development Bureau
- Ziyang CPMO housed with Ziyang County Housing and Urban-Rural Development Bureau
- Hanzhong CPMO housed with Hanzhong City Development and Reform Commission Yang County-Housing and Urban-Rural Development Bureau
- Mian CPMO housed with Mian County Housing and Urban-Rural Development Bureau
- Shangluo CPMO housed with Shangluo City (Shangnan County) Housing and Urban-Rural Development Bureau

Date of the Procurement Plan: Feb., 2019

Period covered by this Procurement Plan: June 2019-May 2022

Preamble

In accordance with paragraph 5.9 of the “World Bank Procurement Regulations for IPF Borrowers” (July 2016, Revised November 2017 & August 2018) (“Procurement Regulations”) the Bank’s Systematic Tracking and Exchanges in Procurement (STEP) system will be used to prepare, clear and update Procurement Plans and conduct all procurement transactions for the Project.

This textual part along with the Procurement Plan tables in STEP constitute the Procurement Plan for the Project. The following conditions apply to all procurement activities in the Procurement Plan. The other elements of the Procurement Plan as required under paragraph 4.4 of the Procurement Regulations are set forth in STEP.

Shaanxi Sustainable Towns Development Project Procurement Plan

A. The Bank's Standard Procurement Documents (SPDs): The Bank's SPDs shall be used for all contracts subject to international competitive procurement and those contracts as specified in the Procurement Plan tables in STEP.

B. National Procurement Arrangements: In accordance with paragraph 5.3 of the Procurement Regulations, when approaching the national market (as specified in the Procurement Plan tables in STEP), the country's own procurement procedures (Tendering and Bidding Law of the Peoples' Republic of China, i.e. TBL promulgated by its Order No. 21 dated August 30, 1999 and the Implementation Regulations of the TBL promulgated by its State Council Order No. 613 dated November 30, 2011 and any amendments thereof) may be used with the following conditions to meet the requirements for open competitive procurement of paragraph 5.4 of the Procurement Regulations:

a. All procurement notices shall be published in a national newspaper of wide circulation, or on a widely-used website / electronic portal with free access.

b. A minimum of twenty (2) business days shall be given to Bidders between the date of such advertisement (or the date of availability of procurement documents, whichever is later and the deadline for the submission of bids). The advertisement and procurement documents shall specify the deadline for the submission of bids. Potential Bidders shall be allowed to inspect and purchase procurement documents at any time prior to the deadline for the submission of bids.

c. Any Bidder/Consultant should be eligible to participate in a procurement process and to be awarded a Bank-financed contract as defined in paragraphs 3.21, 3.22 and 3.23 of the Procurement Regulations.

d. Bidders/Consultants shall be allowed to submit bids/proposals by mail or in person. Bidders/consultants shall not be mandatory required to be present at the bid/proposal opening session.

e. Bidders should not be required to register as a condition for inspecting or purchasing procurement documents, submitting its bid or receiving contract award. A winner Bidder, shall be given reasonable opportunity of registering (if required) before contract signing without any let or hindrance. Bidding shall not be restricted to any class of contractors.

f. The winning bidder shall not be required, as a condition of award, to reduce its bid price. No contract negotiation shall be permitted unless agreed in the procurement plan.

Shaanxi Sustainable Towns Development Project Procurement Plan

g. No bid may be rejected solely on the basis that the bid price exceeds any cost estimate. Rejection of all bids or re-bidding shall not be allowed (except for request for quotation) solely because the number of bids is less than three (3). Re-bidding shall not take place without any sound justification.

h. The Bank's procurement documents for approaching the national market or any procurement document acceptable to the Bank shall be used. All procurement documents must require that bidders/consultants present a signed acceptance at the time of bidding or submitting a proposal, to be incorporated in any resulting contract, confirming application of and compliance with the Bank's Anti-Corruption Guidelines, including without limitation the Bank's right to sanction and the Bank's inspection and audit rights.

i. The procurement documents shall disclose the newspaper and / or the electronic means in which the information on contract award shall be published.

j. The contract award notification, according to the consulting selection or procurement method applied, shall identify: (a) name and address of the Borrower's Project Implementing Unit, (b) name and reference number of the contract being awarded and the selection method used (c) names of all Bidders/Consultants that submitted bids/proposals and their prices as read out at the bid opening meeting and as evaluated (d) names of all Bidders/Consultants whose bids/proposals were rejected either as nonresponsive or as not meeting qualification criteria or were not evaluated, with the reasons therefor and (e) the name of the successful Bidder/Consultant, the final contract price, the contract duration and a summary of its scope.

k) The Borrower shall implement an effective complaint mechanism allowing bidders or consultants to complain, and have their complaints handled and responded in a timely manner. Procurement documents should indicate the complaint mechanism procedure and provide the professional title and address of the officials to whom such protests should be sent.

l) The Bank shall be allowed to review procurement documentation and activities related to the activities included in the procurement plan.

C. Other national procurement arrangements: When other national procurement arrangements other than national open competitive procurement arrangements are applied by the Borrower, such arrangements shall be subject to paragraph 5.5 of the Procurement Regulations.

a. Leased Assets: Not applicable.

b. Procurement of Second Hand Goods as specified under paragraph 5.11 of the Procurement Regulations is not applicable:

Shaanxi Sustainable Towns Development Project Procurement Plan

c. Domestic Preference as specified under paragraph 5.51 of the Procurement Regulations:

Goods: “Domestic Preference” is applicable.

Works: “Domestic Preference” is not applicable.

G. Other Relevant Procurement Information:

Prior Review Threshold:

Expenditure Category	Contract Value Threshold (USD)	Procurement Method	Prior-Review Threshold (USD)
1. Goods and Non-Consulting Services	≥10,000,000	ICB	All
	<10,000,000	NCB	≥2,000,000
	<500,000	Request Quotation for	Not applicable
	None	Direct Contracting	≥2,000,000
2. Works and Supply and Installation of Plant and Equipment	≥40,000,000	ICB	All
	<40,000,000	NCB	≥10,000,000
	<500,000	Request Quotation for	Not applicable
3. Consulting Services	≥300,000	QCBS/QBS	≥1,000,000
	<300,000	CQS	N/A
		Fixed-budget Selection	≥1,000,000

Shaanxi Sustainable Towns Development Project Procurement Plan

Expenditure Category	Contract Value Threshold (USD)	Procurement Method	Prior-Review Threshold (USD)
		Least Selection Cost	≥1,000,000
		Individual consultant	≥300,000
		Direct Selection (firm)	≥1,000,000
		Direct Selection (individual)	≥300,000

Shaanxi Sustainable Towns Development Project Procurement Plan

Annex 1

Procurement Plan (2019-2022)

Project County /District	Serial No.	Contract No.	Contract Description	Estimated Cost in RMB	Estimated Cost in USD	Procurement Approach	Review by Bank(Prior/Post)	Expected Bid Opening Date	Contract Duration	Progress Status
				(RMB ten thousand)	(USD ten thousand)				(Month)	
Hanbin District	1	STDP-HB-CW-01	Labá Cave pump station expansion and reconstruction: pump drainage capacity is lifted to 14.7m ³ /s from 7.2m ³ /s, 4000m ² reservoir is covered and replacement of old pumps and reconstruction of the pump house are carried out.	6280	924	RFB	Post	Dec. 2019	24	
	2	STDP-HB-CW-02	Section I of municipal drainage facility engineering in Xiaoxiba area: road engineering of Jinchuan Street (L□1,977 m, W□15 m) and rainwater pipeline; road engineering of Jinhuan Road (L□174 m, W□15 m) and rainwater pipeline and sewage pipeline; and road engineering of Baiyun Road (L□272 m, W□15 m) and rainwater pipeline and sewage pipeline.	5418	797	RFB	Post	Dec. 2019	24	
	3	STDP-HB-CW-03	Section II of municipal drainage facility engineering in Xiaoxiba area: reconstruction of sewage pipeline in West Outer Ring Road: 675m; road engineering of Xiyuan Road (L□227 m, W□15 m) and rainwater pipeline and sewage pipeline; road engineering of Jincheng Road (L□255 m, W□15 m) and rainwater pipeline and sewage pipeline; road engineering of Jiusheng Road (L□346 m, W□20 m) and rainwater pipeline and sewage pipeline; and road engineering of Yong'an Road (L□1,037 m, W□20 m) and rainwater pipeline and sewage pipeline; Xiba drainage pumping station engineering: the	7352	1081	RFB	Prior	Oct. 2022	24	

Shaanxi Sustainable Towns Development Project Procurement Plan

Project County /District	Serial No.	Contract No.	Contract Description	Estimated Cost in RMB	Estimated Cost in USD	Procurement Approach	Review by Bank(Prior/Post)	Expected Bid Opening Date	Contract Duration	Progress Status
			designed pump drainage capacity is 3.32 m ³ /s.							
	4	STDP-HB-CW-04	<p>(1) Rehabilitation project of areas prone of water-logging on Yucai Road: New building of rainwater pipeline 1,164 m.</p> <p>(2) Update and reconstruction engineering of infrastructure in Jingning Area: road engineering of Tiyu Road (L□310 m, W□18 m) and rainwater pipeline and sewage pipeline; road engineering of Jingning Lane (L□375 m, W□5 m) and rainwater pipeline and sewage pipeline; road engineering of Jiangnan Lane (L□255 m, W□4 m) and rainwater pipeline and sewage pipeline; update and reconstruction engineering of infrastructure in Jingning Community, including road, rainwater and sewage pipeline, lighting, greening, environmental sanitation, fitness equipment and culture engineering.</p> <p>(3) Improvement engineering of human settlement in Luojiashuang area: Improvement of roads, drainage, square, sanitation, greening, etc.</p>	3593	528	RFB	Post	Mar. 2020	18	
	5	STDP-HB-CW-05	<p>(1) Renovation engineering of infrastructure in Shuangdi area: Improvement of roads, drainage, square, sanitation, greening etc.; (2) Update and reconstruction engineering of infrastructure in Dongguan area: road engineering of Dabei Street (L□330 m, W□15 m) and rainwater pipeline and sewage pipeline; road engineering of Gulou West Road (L□490 m, W□15 m) and rainwater pipeline and sewage pipeline; road engineering of Gulou East Road (L□513 m, W□15 m) and rainwater pipeline and sewage pipeline;</p>	3898	573	RFB	Post	Mar. 2021	24	

Shaanxi Sustainable Towns Development Project Procurement Plan

Project County /District	Serial No.	Contract No.	Contract Description	Estimated Cost in RMB	Estimated Cost in USD	Procurement Approach	Review by Bank(Prior/Post)	Expected Bid Opening Date	Contract Duration	Progress Status
			and update and reconstruction engineering of nine lanes, including pavement, rainwater and sewage pipeline, lighting and environmental sanitation engineering.							
	6	STDP-HB-CW-06	Improvement project of Hanjiang riverside slow traffic system: extend and newly build 3 sections with a length of 5.4 km, including roadbed repair, roadside protection, drainage facilities, pavement, traffic signs and landscape greening, as well as supporting sanitation facilities, rest benches, fitness equipment, sculpture, etc.	1040	153	RFB	Post	Oct. 2020	12	
	7	STDP-HB-CW-07	Reconstruction engineering of the west flood discharge channel of Nanshan: (1) west flood discharge engineering: 415 m 3000*2500 flood discharge pipe culvert (under pressure); (2) flood discharge engineering of Yaowangdian Ditch: 260 m 3000*3000 flood discharge pipe culvert (under pressure); and (3) flood discharge engineering of Wangyao Ditch: 405 m 2000*2000 flood discharge pipe culvert (under pressure). Reconstruction engineering of the east flood discharge channel of Nanshan: east flood discharge channel rechannelling engineering: 48 m 2700*3400 flood discharge pipe culvert (under pressure), 877 m 3500*4000 flood discharge pipe culvert (under pressure) and 219 m (3.5 m+11.5 m)*4.0 m flood discharge open channel.	5566	819	RFB	Post	Dec. 2019	24	
	8	STDP-HB-CW-08	Civil engineering for a new radar system.	1289	190	RFB	Post	Nov. 2019	6	

Shaanxi Sustainable Towns Development Project Procurement Plan

Project County /District	Serial No.	Contract No.	Contract Description	Estimated Cost in RMB	Estimated Cost in USD	Procurement Approach	Review by Bank(Prior/Post)	Expected Bid Opening Date	Contract Duration	Progress Status
	9	STDP-HB-CW-09	Additional construction of surface water automatic monitoring stations in the Hanjiang River Basin (8 sets of 9-parameter automatic monitoring stations).	651	96	RFB	Post	Dec. 2019	5	
	10	STDP-HB-G-01	Jiangnan urban area water-logging monitoring system upgrade project: Equipment procurement, software upgrade.	500	74	RFB	Post	Dec. 2020	6	
	11	STDP-HB-G-02	Jiangnan urban area drainage maintenance equipment procurement project: Purchase 7 sets of drainage maintenance equipment.	400	59	RFB	Post	Jun.2020	6	
	12	STDP-HB-G-03	Municipal river chief system command room (municipal command room environment construction), municipal river chief system information platform equipment; 13 district- and county-level river chief system information centers (Baihe County, Xunyang County, Pingli County, Zhenping County, Hanbin District, Gaoxin Zone, Yinghu, Shiquan County, Ningshan County, Ziyang County, Langao County, Hengkou District).	1710	251	RFB	Prior	Dec. 2019	10	
	13	STDP-HB-G-04	(1) Municipal river chief system command room (2 large and small UAVs), riverway patrol and monitoring equipment (415 HD monitoring cameras, 29 large and small UAVs), and municipal river chief system command room patrol equipment (1 mobile station for river chief system patrol and maintenance); (2) Patrol equipment of 13 district- or county-level river chief system information centers(13 mobile stations for river chief system patrol and maintenance).	2732	402	RFB	Prior	Aug.2020	12	

Shaanxi Sustainable Towns Development Project Procurement Plan

Project County /District	Serial No.	Contract No.	Contract Description	Estimated Cost in RMB	Estimated Cost in USD	Procurement Approach	Review by Bank(Prior/Post)	Expected Bid Opening Date	Contract Duration	Progress Status
	14	STDP-HB-G-05	C-band dual-polarization Doppler weather radar and auxiliary equipment.	616	91	DC	Prior (retroactive)	Jun. 2019	6	
	15	STDP-HB-G-06	(1) X-band phase-coherent Doppler weather radar and auxiliary equipment; (2) Vehicle-mounted mobile weather station, urban water-logging observation equipment, data center equipment.	971	143	RFB	Prior (retroactive)	Jun. 2019	6	
	16	STDP-HB-G-07	(1) Ankang City South-to-North Water Diversion Environmental Emergency Command Center Platform, district and county-level (one district and nine counties) software platform; (2) Additional construction of surface water automatic monitoring stations in the Hanjiang River Basin (8 sets of 9-parameter automatic monitoring station monitoring equipment and system integration).	1727	254	RFB	Prior	Jun. 2020	6	
	17	STDP-HB-G-08	Key pollution sources video monitoring equipment, equipment for county and district level environmental emergency command center (monitoring center, large screen and video conference system), environmental emergency equipment (emergency site high-definition map transmission UAV transmission system, automatic unmanned surface intelligent monitoring ship and emergency site handling vehicle).	1956	288	RFB	Prior	Jun. 2020	10	
			Sub-total	45699	6723					
Ziyang County	1	STDP-ZY-CW-01	2 new emergency refuge squares (Ximen River, Shiliangzi Refuge Square) of 22060m2 in total, with supporting construction of emergency evacuation passages, disaster prevention and avoidance equipment and greening and	6263.5	921	RFB	Post	Dec. 2019	12	

Shaanxi Sustainable Towns Development Project Procurement Plan

Project County /District	Serial No.	Contract No.	Contract Description	Estimated Cost in RMB	Estimated Cost in USD	Procurement Approach	Review by Bank(Prior/Post)	Expected Bid Opening Date	Contract Duration	Progress Status
			lighting; Newly-built road: Hanjing Bridge to Caihong Bridge (L=720m, W=16m) Including road pavement, bridge, traffic facilities, rainwater and sewage pipeline, lighting and landscaping							
	2	STDP-ZY-CW-02	Reconstruction of 4 roads: reconstruction of Zifu Road (L=1500m, W=16m), west lane of Qiaogou Road (L=200m, W=6m), Qiaogou Road (L=1200m, W=16m), section from west lane of Qiaogou Road to Ziyanggang (L=500m, W=10m), and Jinzhan Road of the Railway Station (L=700m, W=10m), including road pavement, traffic facilities, rainwater and sewage pipeline, lighting and landscaping; Reconstruction of flood discharge channel: 764.11m.	4311	634	RFB	Post	Jun. 2020	18	
	3	STDP-ZY-CW-03	2 new emergency refuge squares (North Slope, Dongchengmen Refuge Square) of 2780m ² in total, with supporting construction of emergency evacuation passages, disaster prevention and avoidance equipment and greening and lighting; Renovate and newly build mountain town footpath system of 3388m in total	830.8	122	RFB	Post	Fec. 2020	18	
			Sub-total	11405.3	1677					
Shiquan County	1	STDP-SQ-CW-01	Flood drainage engineering in Xiangyang Road (L = 1,220 m, W = 24 m), Buzi Road (L = 700 m, W = 12 m), Xianghe Road (L = 95 m, W = 10 m), Jinqiao Road (L = 150 m, W = 10 m), Changban Lane (L = 250 m, W = 5 m), Beitai Lane (L = 250 m, W = 2.5 m), Taoyuan Road (L = 360 m, W = 10 m), and Wenhua North Road (L = 700 m, W = 12 m), including road reconstruction	4841	712	RFB	Post	Jan. 2020	18	

Shaanxi Sustainable Towns Development Project Procurement Plan

Project County /District	Serial No.	Contract No.	Contract Description	Estimated Cost in RMB	Estimated Cost in USD	Procurement Approach	Review by Bank(Prior/Post)	Expected Bid Opening Date	Contract Duration	Progress Status
			and water drainage pipeline; Reconstruction engineering of pedestrian lanes in Dongmenling Road (L = 530 m) and Erliyizu Road (L = 240 m).							
	2	STDP-SQ-CW-02	Drainage project of Bingjiang Avenue (L= 2500m, W=15m) (including road engineering) and Honghua Avenue (L=250).	1819	268	RFB	Post	Apr.2021	15	
	3	STDP-SQ-CW-03	Comprehensive upgrade and landslide control of 9 streets and lanes (L = 1,242 m) in Laojie Community; 2 emergency shelters (Chengdong Square and Honghua Square) with a total area of 15,095 m ² ; 5 community public spaces with a total area of 5,300 m ² ; and 2 emergency evacuation routes, with length of 0.11 km.	1608	236	RFB	Post	Jan. 2021	12	
	4	STDP-SQ-CW-04	Honghuagou pump station upgrade and reconstruction project.	1062	156	RFB	Post	Dec. 2019	12	
			Sub-total	9330	1372					
Yangxi an County	1	STDP-YX-CW-01	West Street, Xiaoxi Street, Zhongshan Street, East Street, South Street, North Street and branches and lane of L=6450m, W=1.5~10m; public space reconstruction in vacant land of Town God Temple, Ancient Theatrical Stage and Xijie Community and Weisheng Street Square with an area of 4700m ² , and update of 800 cultural icons and 350 traffic signs in old street area; reconstruction of Wenchang Lane, Xianjiang Lane and Zhifang Lane (L=1820, W=3~4.5m); reconstruction of Donger Street, Dongsan Street, Huiguan Street and Qingnian Lane (L=1820, W=6~12m); and reconstruction of Kaiming Square with	3835.1	564	RFB	Post	Jun. 2021	18	

Shaanxi Sustainable Towns Development Project Procurement Plan

Project County /District	Serial No.	Contract No.	Contract Description	Estimated Cost in RMB	Estimated Cost in USD	Procurement Approach	Review by Bank(Prior/Post)	Expected Bid Opening Date	Contract Duration	Progress Status
			an area of 8700m ²							
	2	STDP-YX-CW-02	Slow traffic system L=1600m of Wukang Road; reconstruction of the Stadium with an area of 38000m ² ; reconstruction of Longquan Road, east section of Heping Road and south section of Yuanlin Road L=1830m, W=6~16m	3542.7	521	RFB	Post	Sep. 2020	12	
	3	STDP-YX-CW-03	Reconstruction of linkage section of Nanhuan Road and Hedi Road, Bingjiang Footpath and west section of Wangjiang Road L=2220m, W=6~16m; reconstruction of Cailun Square with an area of 20580m ² and new building of Tanghe River Binghe Square with an area of 20672.5m ² and slow traffic system of Heping Road, Tangta Road, Wenming Road, Qingnian Road and Zhuhuan Avenue L=6100m	4272.1	628	RFB	Post	Dec. 2019	12	
	4	STDP-YX-CW-04	Main drainage pipe of South Ring Road L=1839m and 2 new flood discharge pumps for the flood discharge pump station in west section of Wenming Road	3208.0	472	RFB	Post	Sep. 2020	12	
			Sub-total	14858	2185					
Mianxi an County	1	STDP-MX-CW-01	Civil engineering of Heping Road (L = 2,077 m, W = 30 m), including sewage pipeline L = 2,077 m and rainwater pipeline L = 2,449m; civil engineering of Hanbin Road (L = 1,587 m, W = 50 m), including sewage pipeline L = 1,910 m, rainwater pipeline L = 2,406 m and slow traffic L = 1,513 m;	7915	1164	RFB	Prior	Dec. 2020	21	
	2	STDP-MX-CW-02	Civil engineering of Wuhou North Road, Caiyuan Street, Lianmeng Road, Tiandangshan, Jiefang North Road, Zhongshan Street, Xinhua Street and Tianyuan Road, including sewage	4795	705	RFB	Post	Jun. 2020	18	

Shaanxi Sustainable Towns Development Project Procurement Plan

Project County /District	Serial No.	Contract No.	Contract Description	Estimated Cost in RMB	Estimated Cost in USD	Procurement Approach	Review by Bank(Prior/Post)	Expected Bid Opening Date	Contract Duration	Progress Status
			pipeline L=2936m and rainwater pipeline L=2972m; civil engineering for slow traffic system of middle section of Jinniu Avenue, west section of Jinniu Avenue, Jiangbin North Road (middle section), Zhanqian Road, Hanhui North Road, north section of Xihan Avenue, north section of Dingjunshan Avenue, Jiangbin South Road, Wuhou South Road and Dingjun Middle Road L=23498m							
	3	STDP-MX-CW-03	Civil engineering of Jiaqi Road, Renmin Road, Xinxing North Road, Jiefang South Road, Xinxing South Road and Minzhu Street, including sewage pipeline L=1036m and rainwater pipeline L=3351m;	3287	483	RFB	Post	Dec. 2020	18	
	4	STDP-MX-CW-04	Newly built area of 13,886 m2 and reconstruction area of 104,000 m2 in the Refuge Square, renovation of emergency evacuation channel (Qizhipai Road, Weiwu Road North Road, Heping Road South Extension Road and Connecting Road), Jinniu Avenue East Section, Jiangbin North Road (Old Town Section), Yanbin Road, Jiangbin North Road (East Section) and slow traffic L = 16,281 m; civil engineering of Jiefang South Road (L = 216 m, W = 30 m), including repair of sidewalk.	1231	181	RFB	Post	Jun. 2021	12	
	5	STDP-MX-G-01	Drainage (waterlogging) monitoring center and emergency rescue facilities	325	48	RFQ	Post	Sep. 2019		
			Sub-total	17553	2581					
Shangnan County	1	STDP-SN-CW-01	Sigou flood discharge channel: L = 1,650 m, W = 3 m; Longwangmiao Ditch flood discharge channel: L = 581 m, W = 1.6 m, new building of Huposhan flood discharge channel H =	3977	585	RFB	Post	Dec. 2019	24	

Shaanxi Sustainable Towns Development Project Procurement Plan

Project County /District	Serial No.	Contract No.	Contract Description	Estimated Cost in RMB	Estimated Cost in USD	Procurement Approach	Review by Bank(Prior/Post)	Expected Bid Opening Date	Contract Duration	Progress Status
			692 m, W = 2 m Hupo Square: S = 9,113, Dangma Square: S = 1,423							
	2	STDP-SN-CW-02	Waterlogging-prone Area in Changxin Road South, transformation of small streets and lanes of old block in Hupo Area, Waterlogging-prone Area in Changxin Road North; small streets and lanes of old block in Sigou Area	3059	450	RFB	Post	Sep. 2020	24	
	3	STDP-SN-CW-03	Xianhe River Footpath Ring: L = 15 730 m, W = 1.54, footpath of Huanta Slope: L = 3,032 m, Beihuan Community Square: S = 9,585, ground floor; square of the Party School: S = 5,053, two floors underground	7516	1105	RFB	Prior	May 2021	24	
	4	STDP-SN-CW-04	West Jiaochang Ditch flood discharge channel: H=1372m, W=3m, and small lane of Jiangchang Ditch	1624	239	RFB	Post	May 2022	24	
			Sub-total	16176	2379					
Hanzhong City	1	STDP-HZ-G-01	Upgrade the meteorological disaster monitoring network (update and construction of 6-element Beidou automatic weather station, construction of Beidou Center Station);	505.4	74	RFB	Post	Sep. 2019		
	2	STDP-HZ-G-02	Upgrade the national unattended station power supply system (generator, UPS, automatic switch cabinet, distribution makeshift house);	414.66	61	RFB	Post	Sep. 2019		
	3	STDP-HZ-G-03	Meteorological Disaster Prevention Command Center (Dangerous Weather HD Video Conference Platform);	425.6	63	RFB	Prior (retroactive)	Jun. 2019		
	4	STDP-HZ-G-04	Meteorological Disaster Prevention Command Center (Emergency Warning Information Release Platform, Meteorological Data Center Virtual Machine Room);	235.14	35	RFQ	Post	Dec. 2020		
	5	STDP-HZ-G-05	Vehicle-mounted mobile weather station	152	22	RFQ	Post	Sep. 2019		

Shaanxi Sustainable Towns Development Project Procurement Plan

Project County /District	Serial No.	Contract No.	Contract Description	Estimated Cost in RMB	Estimated Cost in USD	Procurement Approach	Review by Bank(Prior/Post)	Expected Bid Opening Date	Contract Duration	Progress Status
	6	STDP-HZ-CW-01	Construction of Hanzhong City Environmental Emergency Dispatch Center (civil engineering and decoration)	1140	168	RFB	Post	Dec. 2020	9	
	7	STDP-HZ-G-06	Monitoring command center hardware infrastructure in Hanzhong City, command center dispatch management system, 12369 environmental protection hotline and environmental complaint management system, virtualization software.	384.56	57	RFQ	Post	2020.12		
	8	STDP-HZ-G-07	Risk source-aware monitoring equipment, environmental emergency hardware equipment (UAVs, unmanned ships, emergency command vehicles, individual communication equipment, emergency video terminals, walkie-talkies, emergency monitoring vehicles), environmental emergency monitoring equipment and environmental emergency supplies and equipment	3165.44	466	RFB	Prior	2020.12		
			Sub-total	6423	946					
PPMO		Research on regional collaborative strategies and policies		1496	220					
	1	STDP-PPMO-CS-01	Research on 2035 Collaborative Development Vision Strategy of Town Zone in the Upper Reaches of Hanjiang River	408	60	QCBS/QBS	Post	Dec. 2019		
	2	STDP-PPMO-CS-02	Action Plan and Research Topics for Climate Change Adaptation in Cities and Towns	616	91	QCBS/QBS	Post	Dec. 2019		
	3	STDP-PPMO-CS-03	Research Report on Incorporating Resilient Towns into Spatial Planning and Land Use Planning (Hanbin District, Ankang City)	91	13	CQS	Post	Aug. 2020		
	4	STDP-PPMO-CS-04	Conduct disaster risk evaluation for the life channels and key infrastructures, 2 items (Shiquan County, Shangnan	90	13	Fixed-budget Selection	Post	Dec. 2020		

Shaanxi Sustainable Towns Development Project Procurement Plan

Project County /District	Serial No.	Contract No.	Contract Description	Estimated Cost in RMB	Estimated Cost in USD	Procurement Approach	Review by Bank(Prior/Post)	Expected Bid Opening Date	Contract Duration	Progress Status
			County)							
	5	STDP-PPMO-CS-05	Updating and Improving Disaster Emergency Response Plan and Technical Support for Drills (Shiquan County, Yangxian County, Mianxian County)	90	13	CQS	Post	May 2020		
	6	STDP-PPMO-CS-06	Implementation of Town Renewal Needs Assessment Survey, Development of Technical Guidelines for Town Renewal, Slow Traffic System Improvement Plan and Development of Potential Apps (Hanbin District, Ankang City, Ziyang County, Shiquan County, Yangxian County, Shangnan County)	201	30	CQS	Post	May 2020		
	Project Implementation Support			1836	269					
	1	STDP-PPMO-C1-01	Project Management Consulting	548	81	QCBS	Post	Dec. 2019		
	2	STDP-PPMO-C1-02	Management information system	103	15	CQS	Post	Oct. 2019		
	3	STDP-PPMO-C1-03	1 Environmental monitoring expert	60	9	individual	Post	Dec. 2019		
	4	STDP-PPMO-C1-04	Environmental Monitoring Agency	43	6	Fixed-budget Selection	Post	Mar 2020		
	5	STDP-PPMO-C1-05	1 Immigration monitoring expert	103	15	individual	Post	Dec. 2019		
	6	STDP-PPMO-G-01	Office equipment	139	20	RFQ	Post	Oct. 2019		
	7	STDP-PPMO-C1-06	1 Consultant expert on thematic forums and workshops of the regional collaborative platform	20	3	individual	Post	May 2020		
	8	STDP-PPMO-	1 Consultant expert on rolling investment plan of regional	20	3	individual	Post	May 2020		

Shaanxi Sustainable Towns Development Project Procurement Plan

Project County /District	Serial No.	Contract No.	Contract Description	Estimated Cost in RMB	Estimated Cost in USD	Procurement Approach	Review by Bank(Prior/Post)	Expected Bid Opening Date	Contract Duration	Progress Status
		C1-07	collaborative platform							
	9	STDP-PPMO-C1-08	1 Consultant expert on knowledge innovation and management consulting of regional collaborative platform	30	4	individual	Post	May 2020		
	10	STDP-PPMO-C1-09	Manpower support of regional collaborative platform operation- 1provincial expert	75	11	individual	Post	May 2020		
	11	STDP-PPMO-C1-10	Manpower support of regional collaborative platform operation- 1provincial expert	68	10	individual	Post	May 2020		
	12	STDP-PPMO-C1-11	Manpower support of regional collaborative platform operation- 1city expert	68	10	individual	Post	May 2020		
	13	STDP-PPMO-C1-12	Manpower support of regional collaborative platform operation- 1city expert	68	10	individual	Post	May 2020		
	14	STDP-PPMO-C1-13	Manpower support of regional collaborative platform operation- 1city expert	68	10	individual	Post	May 2020		
	15	STDP-PPMO-C1-14	Manpower support of regional collaborative platform operation- 1city expert	68	10	individual	Post	May 2020		
			Sub-total	3332	489					

Annex II

Training and Workshop

Serial No.	Contract No.	Contract Description	Estimated Cost in RMB	Estimated Cost in USD
1		Training and Inspection	205	30
2		Seminar (Preparation for Annual Round Table and Development Forum, Operation and Maintenance of Regional Collaborative Platform)	150	22

Shaanxi Sustainable Towns Development Project Procurement Plan

Shaanxi Sustainable Towns Development Project Procurement Plan

PROCUREMENT PLAN China : Shaanxi Sustainable Towns Development Project

General Information

Country: China Bank's Approval Date of the Original Procurement Plan: 2020-01-16
 Revised Plan Date(s): (comma delineated, leave blank) 2022-07-27
 Project ID: P162623 GPN Date: 2020-01-14
 Project Name: Shaanxi Sustainable Towns Development Project
 Loan / Credit No: IBRD / 89640
 Executing Agency: Foreign Debt Management Office, Shaanxi Provincial DRC

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	High SEA/SH Risk	Procurement Document Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
													Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual		
STDP-ZY-CW-01 / Newly-built road: Hanjiang Bridge to Caihong Bridge (L=720m, W=16m). Including road pavement, bridge, traffic facilities, rainwater and sewage pipeline, lighting and landscaping.	IBRD / 89640	Urban Regeneration	Prior	Request for Bids	Open - National	Single Stage - One Envelope				5,140,000.00	0.00	Canceled						2020-01-16	2020-01-19	2020-01-17										2021-09-02
STDP-ZY-CW-01* / newly built road: Hanjiang bridge to Caihong bridge (L=720m, W=16m) including road pavement, bridge traffic facilities, rainwater and sewage pipeline, lighting and landscaping.	IBRD / 89640	Urban Regeneration	Prior	Request for Bids	Open - National	Single Stage - One Envelope				4,711,400.00	5,358,823.84	Signed						2020-07-19	2020-10-21	2020-07-22	2020-11-18									2021-03-09
STDP-MX-CW-01 / Civil engineering of Heping Road (L = 2,077 m, W = 30 m), including sewage pipeline L = 2,077 m and rainwater pipeline L = 2,449m; civil engineering of Habin Road (L = 1,587 m, W = 50 m), including sewage pipeline L = 1,910 m, rainwater pipeline L = 2,40	IBRD / 89640	Urban Regeneration	Prior	Request for Bids	Open - National	Single Stage - One Envelope				13,250,000.00	20,990,925.84	Terminated						2020-11-21	2020-12-13	2020-11-27	2021-05-10									2022-07-06
STDP-SQ-CW-01 / Flood drainage engineering in Xiangyue, Xianghe, Jinqiao, Changan Lane, Beitai Lane, Taoyuan, and Wenhua North Road, including road reconstruction and water drainage pipeline. Reconstruction engineering of pedestrian lanes in Do	IBRD / 89640	Urban Regeneration	Post	Request for Bids	Open - National	Single Stage - One Envelope				8,000,000.00	4,589,922.07	Signed						2020-12-22	2020-12-29	2020-12-25	2020-12-28									2022-08-03
STDP-ZY-CW-02 / new emergency refuge squares (Ximen River, Refuge Square) of 216,00m2 in total; reconstruction of Zifu Road (L=1500m, W=16m).	IBRD / 89640	Urban Regeneration	Post	Request for Bids	Open - National	Single Stage - One Envelope				8,310,000.00	7,160,996.16	Signed						2020-12-22	2020-12-29	2020-12-25	2020-12-28									2022-08-03
STDP-SN-CW-01 / Sigou Road discharge channel: L=382 m, W = 3 m; Bei huan road: L=998 m, W = 17-20 m	IBRD / 89640	Urban Regeneration	Post	Request for Bids	Open - National	Single Stage - One Envelope				5,660,000.00	4,066,945.21	Signed						2020-12-22	2020-12-29	2020-12-25	2020-12-28									2022-08-03
STDP-HB-CW-02 / Section I of municipal drainage facility engineering in Xiaoxiba area: road engineering of Jinchuan, Jinhuan road and rainwater pipeline; road engineering of Jiayuan Road and rainwater pipeline and sewage pipeline.	IBRD / 89640	Urban Regeneration	Post	Request for Bids	Open - National	Single Stage - One Envelope				9,500,000.00	6,557,184.28	Signed						2020-12-22	2020-12-29	2020-12-25	2020-12-28									2022-08-03
STDP-HB-CW-01 / Laba Cave pump station expansion and reconstruction: pump drainage capacity is lifted to 14.7m³/s from 7.2m³/s; 4000m³ reservoir is covered and replacement of old pumps and reconstruction of the pump house are carried out.	IBRD / 89640	Resilience Strengthening	Post	Request for Bids	Open - National	Single Stage - One Envelope				9,950,000.00	5,187,596.96	Signed						2021-05-05	2021-05-11	2021-05-10	2021-05-12									2022-02-21
STDP-YX-CW-02 / Slow traffic system in Wukang Road L=1,500m; Stadium reconstruction 38,110m²; Longquan Road, east section of Heping Road and south section of Yuanlin Road L=2,029m, W=4-12m.	IBRD / 89640	Urban Regeneration	Post	Request for Bids	Open - National	Single Stage - One Envelope				5,640,000.00	4,962,439.49	Signed						2021-05-05	2021-07-05	2021-05-10	2021-07-13									2022-02-21
STDP-HZ-CW-01 / Construction of Hanzhong City Environmental Emergency Supplies Reserve Warehouse (civil engineering and outdoor engineering in standard construction)	IBRD / 89640	SSR Collaboration Platform	Post	Request for Bids	Open - National	Single Stage - One Envelope				1,790,000.00	2,947,775.33	Signed						2021-05-05	2021-08-19	2021-05-10	2021-08-22									2022-02-21
STDP-HB-CW-03 / Section II of municipal drainage facility engineering in Xiaoxiba Area: road engineering, rainwater pipeline and sewage pipeline in Xiyuan Road; road engineering, rainwater pipeline and sewage pipeline in Jincheng Road	IBRD / 89640	Resilience Strengthening	Post	Request for Bids	Open - National	Single Stage - One Envelope				7,470,000.00	4,521,906.18	Signed						2021-09-14	2021-09-08	2021-09-19	2021-09-22									2022-07-03
STDP-HB-CW-09 / Additional construction of surface water automatic monitoring stations in the Hanjiang River Basin.	IBRD / 89640	Resilience Strengthening	Post	Request for Bids	Open - National	Single Stage - One Envelope				1,000,000.00	1,174,647.71	Signed						2021-10-13	2022-05-18	2021-10-18	2022-05-20									2022-08-01
STDP-SQ-CW-02 / Drainage engineering in Binjiang Avenue (L=400m, W=16.5m) includes road reconstruction engineering.	IBRD / 89640	Resilience Strengthening	Post	Request for Bids	Open - National	Single Stage - One Envelope				4,230,000.00	3,896,644.88	Signed						2021-09-15	2021-09-08	2021-09-20	2021-09-22									2022-07-04

STDP-SN-CW-03 / Huanxian River footpath, L=6839m, W=2, flood discharge channel in Huo Lane; L=834.5m, square of the Party School; S=5053.1 floor underground	IBRD / 89640	Urban Regeneration	Post	Request for Bids	Open - National	Single Stage - One Envelope				National Procurement Document - 1 Envelope process (Non Bank-SPD)	5,090,000.00	4,279,888.52	Signed								2021-10-19	2021-09-29	2021-10-24	2021-10-08					2021-12-05	2021-11-09	2022-01-04	2021-11-09	2022-02-08	2021-11-30	2022-08-07
STDP-MX-CW-01A / Heping Road, 2.0999m, main sewerage pipe 2,101m; Hanjiang Road, 1.587m, main sewerage pipe, 2.651m; main sewerage pipe, 1.285m; slow traffic system, 1.513m, electric power, telecommunications, street lamps, road surfaces, signs and markings, etc.	IBRD / 89640	Urban Regeneration	Prior	Request for Bids	Open - National	Single Stage - One Envelope				National Procurement Document - 1 Envelope process (Non Bank-SPD)	20,600,000.00	21,072,213.55	Signed								2021-07-23		2021-07-24						2021-07-27		2021-07-28	2021-08-04	2021-08-16	2021-08-18	2022-02-12
STDP-HB-CW-10 / Rainwater lifting engineering in Xiba Area: a rainwater lifting pump station with the design flow of Q=3.10m³/s.	IBRD / 89640	Resilience Strengthening	Post	Request for Bids	Open - National	Single Stage - One Envelope				National Procurement Document - 1 Envelope process (Non Bank-SPD)	4,850,000.00	3,446,452.87	Signed								2021-12-20	2022-04-15	2021-12-25	2022-04-16					2022-02-05	2022-05-27	2022-03-07	2022-06-06	2022-04-11	2022-06-22	2022-10-08
STDP-HB-CW-04 / regeneration and reconstruction engineering of infrastructure in Jingning Area: road engineering, rainwater pipeline and sewage pipeline, update and reconstruction engineering of infrastructure in Jingning Community.	IBRD / 89640	Resilience Strengthening	Post	Request for Bids	Open - National	Single Stage - One Envelope				National Procurement Document - 1 Envelope process (Non Bank-SPD)	2,390,000.00	0.00	Under Implementation								2021-12-31	2022-06-30	2022-01-05	2022-07-06					2022-02-16		2022-03-18		2022-04-22		2022-10-19
STDP-SQ-CW-03 / Comprehensive upgrade and landslide control of 9 streets and lanes (L=1,242m) in Laojie Community; 4 community public spaces with a total area of 23,098m²; Two emergency evacuation tunnels.	IBRD / 89640	Urban Regeneration	Post	Request for Bids	Open - National	Single Stage - One Envelope				National Procurement Document - 1 Envelope process (Non Bank-SPD)	5,220,000.00	0.00	Under Implementation								2022-01-25	2022-06-30	2022-01-30	2022-07-06					2022-03-13		2022-04-12		2022-05-17		2022-11-13
STDP-YX-CW-01 / West Street, Xiaoxi Street, Zhongshan Street, East Street, South Street, North Street and branches and lane of old streets; public space reconstruction with an area of 4700m²; update cultural icons, facility pieces, and traffic signs in old street.	IBRD / 89640	Urban Regeneration	Post	Request for Bids	Open - National	Single Stage - One Envelope				National Procurement Document - 1 Envelope process (Non Bank-SPD)	8,890,000.00	0.00	Under Implementation								2021-12-15	2022-07-15	2021-12-18	2022-07-21					2022-01-17		2022-01-20		2022-02-02		2023-07-27
STDP-MX-CW-03 / Civil engineering of Jiao Road, Renmin Road, Xinming North Road, etc; reconstruction of emergency evacuation channel; east section of Jinxia Avenue, Jiangbin North Road (old town section), Yanbin Road, Jiangbin North Road (east section) and slo	IBRD / 89640	Resilience Strengthening	Post	Request for Bids	Open - National	Single Stage - One Envelope				National Procurement Document - 1 Envelope process (Non Bank-SPD)	5,790,000.00	2,324,881.25	Signed								2021-12-31	2022-03-04	2022-01-03	2022-03-03					2022-02-02	2022-05-10	2022-02-05	2022-06-06	2022-02-18	2022-06-22	2023-08-12
STDP-SN-CW-04 / West Jiaochang Ditch flood discharge channel; L=1372m W=3m, a small scale of Jiaochang Ditch; square of Beihuan Community; S=9585, 1 floor underground.	IBRD / 89640	Resilience Strengthening	Post	Request for Bids	Open - National	Single Stage - One Envelope				National Procurement Document - 1 Envelope process (Non Bank-SPD)	4,480,000.00	0.00	Under Implementation								2022-01-20	2022-07-15	2022-01-25	2022-07-21					2022-03-08		2022-04-07		2022-05-12		2022-11-08
STDP-YX-CW-03 / Reconstruction of linkage section of South Ring Road and Hed Road, Binjiang South and Gaoli Square with an area of 22,434m²; slow traffic system and 2 new flood discharge pumps for the flood discharge pump station in west section of We	IBRD / 89640	Urban Regeneration	Post	Request for Bids	Open - National	Single Stage - One Envelope				National Procurement Document - 1 Envelope process (Non Bank-SPD)	3,360,000.00	0.00	Under Implementation								2022-02-25	2022-07-15	2022-02-28	2022-07-21					2022-03-30		2022-04-02		2022-04-15		2023-10-07
STDP-MX-CW-04 / Renovation of the refuge Square of 104000.	IBRD / 89640	Resilience Strengthening	Post	Request for Quotations	Open - National	Single Stage - One Envelope				National Procurement Document - 1 Envelope process (Non Bank-SPD)	470,000.00	491,887.75	Signed																			2022-04-27	2022-06-01		2022-10-24
STDP-YX-CW-04 / Main drainage pipe of South Ring Road L=1,934m.	IBRD / 89640	Resilience Strengthening	Post	Request for Bids	Open - National	Single Stage - One Envelope				National Procurement Document - 1 Envelope process (Non Bank-SPD)	5,640,000.00	3,133,707.00	Signed								2022-04-29	2022-04-22	2022-05-04	2022-04-22					2022-06-15	2022-05-27	2022-07-15	2022-06-06	2022-08-19	2022-06-22	2023-02-15
STDP-MX-CW-05 / Newly built Maying emergency shelter square of 10238.5.	IBRD / 89640	Resilience Strengthening	Post	Request for Bids	Open - National	Single Stage - One Envelope				National Procurement Document - 1 Envelope process (Non Bank-SPD)	896,000.00	0.00	Pending Implementation								2022-07-22		2022-07-27						2022-09-07		2022-10-07		2022-11-11		2023-05-10
STDP-HB-CW-05 / Renovation engineering of infrastructure in Shuangdi area; regeneration and reconstruction engineering of infrastructure in Doguan area.	IBRD / 89640	Resilience Strengthening	Post	Request for Bids	Open - National	Single Stage - One Envelope				National Procurement Document - 1 Envelope process (Non Bank-SPD)	5,000,000.00	0.00	Under Implementation								2022-06-30	2022-06-30	2022-07-05	2022-07-06					2022-08-16		2022-09-15		2022-10-20		2023-04-18
STDP-HB-CW-06 / Improvement project of Hanjiang river side slow traffic system; extended and newly build 3 sections with a length of 5.4 km, including roadbed repair, roadside protection, drainage facilities, pavement, traffic signs and landscape greening, etc.	IBRD / 89640	Urban Regeneration	Post	Request for Bids	Open - National	Single Stage - One Envelope				National Procurement Document - 1 Envelope process (Non Bank-SPD)	1,900,000.00	0.00	Under Implementation								2022-06-30	2022-06-30	2022-07-05	2022-07-06					2022-08-16		2022-09-15		2022-10-20		2023-04-18
STDP-ZY-CW-03 / 3 new emergency shelter squares. Reconstruction of 2 roads. Reconstruction of flood discharge channel.	IBRD / 89640	SSR Collaboration Platform	Post	Request for Bids	Open - National	Single Stage - One Envelope				National Procurement Document - 1 Envelope process (Non Bank-SPD)	7,400,000.00	0.00	Pending Implementation								2022-06-30		2022-07-05						2022-08-16		2022-09-15		2022-10-20		2023-04-18
STDP-HB-CW-08 / Civil engineering of new radar system building of 6.3km fourth-class road.	IBRD / 89640	Urban Regeneration	Post	Request for Bids	Open - National	Single Stage - One Envelope				National Procurement Document - 1 Envelope process (Non Bank-SPD)	6,480,000.00	0.00	Pending Implementation								2022-07-22		2022-07-25						2022-08-24		2022-08-27		2022-09-09		2024-03-02

GOODS		Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents Issued		Proposal Submission Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion								
Activity Reference No. / Description	Planned											Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual

STDP-HB-G-06 / (1) X-band phased Array weather radar and auxiliary equipment. (2) Vehicle-mounted mobile weather station, urban water-logging observation equipment, data center equipment.	IBRD / 89640	Urban Regeneration	Prior	Request for Bids	Open - National	Single Stage - One Envelope	2,300,000.00	2,433,668.28	Signed	2020-11-21	2020-12-13	2020-11-27					2020-12-27	2021-03-09	2020-12-30	2021-03-25	2021-01-12	2021-04-16	2021-07-11				
STDP-HB-G-03 / Municipal river chief system command room (municipal command room for environment construction), municipal river chief system information platform equipment. 13 district-county-level river chief system information centers, district-county-level river	IBRD / 89640	SSR Collaboration Platform	Prior	Request for Bids	Open - National	Single Stage - One Envelope	4,150,000.00	4,608,544.79	Signed									2021-06-21	2021-06-30	2021-07-21	2021-08-27	2021-08-25	2021-09-18	2022-02-21			
STDP-HB-G-04 / (1) Municipal river chief system command room, patrol equipment of municipal river chief system command room, and riverway early warning and broadcasting system. (2) Patrol equipment of 13 district- or county-level river chief system information center	IBRD / 89640	SSR Collaboration Platform	Prior	Request for Bids	Open - National	Single Stage - One Envelope	4,680,000.00	4,606,791.95	Signed									2021-08-24	2022-06-01	2021-09-23	2022-06-20	2021-10-28	2022-07-05	2022-04-26			
STDP-PPMO-G-01 / Office facilities	IBRD / 89640	Project Management	Post	Request for Quotations	Open - National	Single Stage - One Envelope	210,000.00	220,893.55	Signed																2021-08-16	2021-08-09	2022-02-12
STDP-HZ-G-01 / Upgrade the meteorological disaster monitoring network (update and construction of 6-element Beidou automatic weather station, construction of Beidou Center Station).	IBRD / 89640	SSR Collaboration Platform	Post	Request for Bids	Open - National	Single Stage - One Envelope	900,000.00	1,018,533.75	Signed									2021-09-27	2021-09-28	2021-10-27	2021-09-28	2021-12-01	2021-10-21	2022-05-30			
STDP-HB-G-02 / Jangnan urban area drainage maintenance equipment procurement project: Purchase 7 sets of drainage maintenance equipment.	IBRD / 89640	SSR Collaboration Platform	Post	Request for Bids	Open - National	Single Stage - One Envelope	600,000.00	534,121.59	Signed									2022-01-26	2022-03-30	2022-02-25	2022-04-01	2022-06-13	2022-09-28				
STDP-HB-G-07 / (1) Ankang City South-to-North Water Diversion Environmental Emergency Command Center Platform, district- and county-level software platform. (2) Additional construction of surface water automatic monitoring stations in the Hanjian	IBRD / 89640	SSR Collaboration Platform	Post	Request for Bids	Open - National	Single Stage - One Envelope	2,580,000.00	0.00	Under Implementation									2022-02-16		2022-03-18	2022-04-22		2022-10-19				
STDP-HB-G-08 / Key pollution sources video monitoring equipment, equipment for county and district level environmental emergency command center environmental emergency equipment.	IBRD / 89640	SSR Collaboration Platform	Post	Request for Bids	Open - National	Single Stage - One Envelope	2,920,000.00	0.00	Under Implementation									2022-02-16		2022-03-18	2022-04-22		2022-10-19				
STDP-MX-G-01 / One drainage (water-logging) monitoring center and emergency rescue facilities.	IBRD / 89640	SSR Collaboration Platform	Post	Request for Quotations	Open - National	Single Stage - One Envelope	490,000.00	447,223.27	Signed																2022-02-19	2022-06-13	2022-08-18
STDP-HZ-G-02 / Upgrade the national unattended station power supply system (generator, UPS, automatic switch cabinet, distribution makeshift house).	IBRD / 89640	SSR Collaboration Platform	Post	Request for Bids	Open - National	Single Stage - One Envelope	620,000.00	641,677.98	Signed									2022-02-16	2022-03-30	2022-03-18	2022-03-30	2022-04-22	2022-04-28	2022-10-19			
STDP-HZ-G-03 / Meteorological Disaster Prevention Command Center (Dangerous Weather HD Video Conference Platform).	IBRD / 89640	SSR Collaboration Platform	Post	Request for Bids	Open - National	Single Stage - One Envelope	720,000.00	667,288.00	Signed									2022-02-16	2022-03-30	2022-03-18	2022-03-30	2022-04-22	2022-04-28	2022-10-19			
STDP-HZ-G-05 / Vehicle-mounted mobile weather station.	IBRD / 89640	SSR Collaboration Platform	Post	Request for Quotations	Open - National	Single Stage - One Envelope	230,000.00	241,635.87	Signed																2022-03-02	2022-04-28	2022-08-29
STDP-HZ-G-04 / Meteorological Disaster Prevention Command Center (Emergency Warning Information Release Platform, Meteorological Data Center Virtual Machine Room).	IBRD / 89640	SSR Collaboration Platform	Post	Request for Bids	Open - National	Single Stage - One Envelope	720,000.00	0.00	Under Implementation									2022-02-16		2022-03-18	2022-04-22		2022-10-19				
STDP-HB-G-01 / Jangnan urban area water-logging monitoring system upgrade project: Equipment procurement, software upgrade.	IBRD / 89640	SSR Collaboration Platform	Post	Request for Bids	Open - National	Single Stage - One Envelope	750,000.00	724,969.60	Signed									2022-07-06	2022-06-14	2022-08-05	2022-06-14	2022-09-09	2022-06-28	2023-03-08			

NON CONSULTING SERVICES

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual

CONSULTING FIRMS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference		Expression of Interest Notice		Short List and Draft Request for Proposals		Request for Proposals as Issued		Opening of Technical Proposals / Minutes		Evaluation of Technical Proposal		Combined Evaluation Report and Draft Related Contract		Signed Contract		Contract Completion	
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
STDP-PPMO-C1-01 / Project Management Consulting	IBRD / 89640	Project Management	Post	Quality And Cost-Biased Selection	Open - Internationals		810,000.00	641,032.71	Signed	2020-01-15	2020-01-17	2020-02-05	2020-03-25	2020-03-20	2020-05-18			2020-04-17	2020-07-02	2020-05-17	2020-07-07	2020-06-21	2020-07-22	2020-07-26	2020-08-24	2021-07-26	
STDP-PPMO-C1-03 / Environmental Monitoring Consultant	IBRD / 89640	Project Management	Post	Consultant Qualification Selection	Open - National		250,000.00	259,556.22	Signed	2020-09-15	2020-07-08	2020-10-06	2020-10-08	2020-11-19	2020-08-05					2020-12-19	2020-09-14	2021-01-23	2020-09-28	2021-07-22			
STDP-PPMO-C1-05 / Social Monitoring Consultant	IBRD / 89640	Project Management	Post	Consultant Qualification Selection	Open - National		230,000.00	232,667.73	Signed	2020-09-15	2020-07-08	2020-10-06	2020-10-08	2020-11-19	2020-08-05					2020-12-19	2020-09-14	2021-01-23	2020-09-28	2021-07-22			

STDP-PPMO-C1-02 / Management Information System (MIS) Development, Operation and Maintenance Consulting Service	IBRD / B9640	Project Management	Post	Consultant Qualification Selection	Open - National		150,000.00	145,434.50	Signed	2020-09-15	2020-08-19	2020-10-06	2020-10-08	2020-11-19	2020-09-14					2020-12-19	2020-09-28	2021-01-23	2020-10-19	2021-07-22
STDP-PPMO-C1-15 / Preparing the Three-year Rolling Investment Plan of Infrastructure Southern Shaanxi Hanjiang River Eco-economy Zone Collaboration Platform	IBRD / B9640	Project Management	Post	Consultant Qualification Selection	Open - National		290,000.00	298,672.30	Signed	2021-01-17	2021-01-13	2021-02-07	2021-01-20	2021-03-23	2021-02-24					2021-04-22	2021-03-26	2021-05-27	2021-04-02	2025-12-31
STDP-PPMO-CS-04 / Disaster risk assessment of life channels and key infrastructures (Shiquan County, Shangnan County and Ziyang County)	IBRD / B9640	SSR Collaboration Platform	Post	Consultant Qualification Selection	Open - National		200,000.00	0.00	Under Implementation	2021-12-09	2022-02-15	2021-12-30	2022-06-15	2022-02-12						2022-03-14		2022-04-18		2023-04-13
STDP-PPMO-CS-02 / Action Plan and Research Topics for Climate Change Adaptation in Cities and Towns	IBRD / B9640	SSR Collaboration Platform	Post	Consultant Qualification Selection	Open - National		295,000.00	0.00	Under Implementation	2022-01-07	2022-02-14	2022-01-28	2022-06-15	2022-03-13						2022-04-12		2022-05-17		2023-05-12
STDP-PPMO-CS-06 / Town regeneration Needs Assessment Survey, Development of Technical Guidelines for Town regeneration, Slow Traffic System Improvement Plan and Development Approach in District, Ziyang County, Shiquan County, Yang County, Mian County, Shangnan County)	IBRD / B9640	SSR Collaboration Platform	Post	Consultant Qualification Selection	Open - National		295,000.00	0.00	Under Implementation	2021-12-20	2022-05-08	2022-01-10	2022-06-15	2022-02-23						2022-03-25		2022-04-29		2023-04-24
STDP-PPMO-CS-07 / Research on Ecological Protection Compensation Mechanism in Southern Shaanxi	IBRD / B9640	SSR Collaboration Platform	Post	Consultant Qualification Selection	Open - National		250,000.00	162,633.17	Signed	2021-11-10	2021-11-08	2021-12-01	2021-11-11	2022-01-14	2021-12-26					2022-02-13	2022-02-17	2022-03-20	2022-03-02	2023-03-15
STDP-PPMO-CS-08 / Research on Development of Green Recycling High-quality Industrial System and Project Reserve in Southern Shaanxi during the 14th Five-Year Plan	IBRD / B9640	SSR Collaboration Platform	Post	Consultant Qualification Selection	Open - National		160,000.00	123,839.93	Signed	2021-11-11	2021-11-08	2021-12-02	2021-11-11	2022-01-15	2021-12-26					2022-02-14	2022-02-17	2022-03-21	2022-03-02	2023-03-16
STDP-PPMO-CS-01 / Research on 2035 Collaborative Development Vision Strategy of Town Zone in the Upper Reaches of Hanjiang River	IBRD / B9640	SSR Collaboration Platform	Post	Quality And Cost-Based Selection	Open - International		630,000.00	0.00	Under Implementation	2022-02-15	2022-07-12	2022-03-08		2022-04-21		2022-05-19	2022-06-18		2022-07-23		2022-08-27		2024-02-18	

INDIVIDUAL CONSULTANTS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference		Invitation to Identified/Selected Consultant		Draft Negotiated Contract		Signed Contract		Contract Completion	
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual