

PROCUREMENT PLAN (Textual Part)

Project information: Sao Tome and Principe - WACA Resilience Investment Project - P162337

Project Implementation agency: Ministry of Public Works and Natural Resources, Directorate General of Environment

Date of the Procurement Plan: July 2017

Period covered by this Procurement Plan: July 1st 2017 to June 30th, 2018

Preamble

In accordance with paragraph 5.9 of the “World Bank Procurement Regulations for IPF Borrowers” (July 2016) (“Procurement Regulations”) the Bank’s Systematic Tracking and Exchanges in Procurement (STEP) system will be used to prepare, clear and update Procurement Plans and conduct all procurement transactions for the Project.

This textual part along with the Procurement Plan tables in STEP constitute the Procurement Plan for the Project. The following conditions apply to all procurement activities in the Procurement Plan. The other elements of the Procurement Plan as required under paragraph 4.4 of the Procurement Regulations are set forth in STEP.

The Bank’s Standard Procurement Documents: shall be used for all contracts subject to international competitive procurement and those contracts as specified in the Procurement Plan tables in STEP.

National Procurement Arrangements: In accordance with paragraph 5.3 of the Procurement Regulations, when approaching the national market (as specified in the Procurement Plan tables in STEP), the country’s own procurement procedures may be used.

When the Borrower uses its own national open competitive procurement arrangements as set forth in **Regulamento de Licitação e Contratações Públicas** such arrangements shall be subject to paragraph 5.4 of the Procurement Regulations and the following conditions.

When other national procurement arrangements other than national open competitive procurement arrangements are applied by the Borrower,

such arrangements shall be subject to paragraph 5.5 of the Procurement Regulations.

Leased Assets as specified under paragraph 5.10 of the Procurement Regulations: Leasing may be used for those contracts identified in the Procurement Plan tables: **Not Applicable**

Procurement of Second Hand Goods as specified under paragraph 5.11 of the Procurement Regulations - is allowed for those contracts identified in the Procurement Plan tables: **Not Applicable**

Domestic preference as specified under paragraph 5.51 of the Procurement Regulations (***Goods and Works***).

Goods: is not applicable for those contracts identified in the Procurement Plan tables;

Works: is not applicable for those contracts identified in the Procurement Plan tables

Other Relevant Procurement Information.: **Not Applicable**

PROCUREMENT PLAN Western and Central Africa : West Africa Coasta Areas Resilience Investment Project

General Information

Country: Western and Central Africa **Bank's Approval Date of the Original Procurement Plan:** 2019-02-12
Revised Plan Date(s): (comma delineated, leave blank) 2022-06-27
Project ID: P162337 **GPN Date:** 2017-12-29
Project Name: West Africa Coasta Areas Resilience Investment Project
Loan / Credit No.: IDA / D2890, TF / A7132, TF / B4205
Executing Agency: Project Fiduciary and Administrative Agency

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	High SEA/SH Risk	Procurement Document Type	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion			
												Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual		
20/STP/COMP2/W/WACA2019 / Réparation et entretien des phares.	IDA / D2890	Component 2: Strengthening the Policy and Institutional Framework	Post	Request for Quotations	Limited	Single Stage - One Envelope				21,815.20	Signed							2019-03-16	2019-05-14							2019-05-11	2019-07-22	2019-11-07			
01/STP/COMP3/W/WACA2019 / Construction des routes d'accès, d'égouts et d'autres infrastructures dans les zones d'expansion sécurisées.	IDA / D2890	Component 3: Strengthening National Physical and Social Investments	Post	Request for Bids	Open - National	Single Stage - One Envelope				0.00	Canceled			2020-01-13				2020-01-18							2020-02-29	2020-03-30	2020-05-04	2020-10-31			
02/STP/COMP3/W/WACA2019 / Infrastructures sociales pour Malanza, Santa Catarina et Praia Burra.	IDA / D2890	Component 3: Strengthening National Physical and Social Investments	Post	Request for Bids	Open - National	Single Stage - One Envelope				0.00	Canceled			2020-04-01				2020-04-06							2020-05-18	2020-06-17	2020-07-22	2021-01-18			
03/STP/COMP3/W/WACA2019 / Constructions de maisons pour les plus vulnérables au Malanza, Santa Catarina et Praia Burra.	IDA / D2890	Component 3: Strengthening National Physical and Social Investments	Post	Request for Quotations	Limited	Single Stage - One Envelope				0.00	Canceled							2020-06-06									2020-08-01	2021-01-28			
36/STP/COMP3/W/WACA2019 / Reabilitação dos dispositivos de protecção do Rio de Ribeira Afonso contra inundações	IDA / D2890	Component 3: Strengthening National Physical and Social Investments	Post	Direct Selection	Direct					33,182.29	Signed			2019-12-09	2019-12-13	2019-12-14	2019-12-12									2020-01-18	2019-12-26	2020-07-16			
32/STP/COMP3/W/WACA2020 / Obras de muro de proteção e ordenamento urbanístico de Santa Catarina	IDA / D2890	Component 3: Strengthening National Physical and Social Investments	Post	Request for Bids	Open - National	Single Stage - One Envelope				506,252.93	Signed			2020-03-17	2020-03-31	2020-03-22	2020-04-06								2020-05-03	2020-06-25	2020-06-02	2020-06-26	2020-07-07	2020-08-17	2021-01-03
33/STP/COMP3/W/WACA2020 / Obras de ordenamento urbanístico de Malanza e Praia Burra	IDA / D2890	Component 3: Strengthening National Physical and Social Investments	Post	Request for Bids	Open - National	Single Stage - One Envelope				1,073,025.36	Signed			2020-03-17	2020-03-31	2020-03-22	2020-04-06								2020-05-03	2020-08-14	2020-06-02	2020-10-01	2020-07-07	2020-10-07	2021-01-03
37/STP/COMP3/W/WACA2020 / Obras de construção de infraestruturas sociais em Malanza, Praia Burra e Santa Catarina	IDA / D2890	Component 3: Strengthening National Physical and Social Investments	Post	Request for Bids	Open - National	Single Stage - One Envelope				0.00	Canceled			2020-08-03				2020-08-08								2020-09-19	2020-10-19	2020-11-23	2021-05-22		
46/STP/COMP3/W/WACA2020 / Appui à la construction de 5 maisons (Coût de l'appui, du matériel et de l'accompagnement technique) à Malanza, à Praia Burra et à Santa Catarina.	IDA / D2890	Component 3: Strengthening National Physical and Social Investments	Post	Request for Bids	Open - International	Single Stage - One Envelope				0.00	Canceled			2020-08-10				2020-08-15							2020-09-26	2020-10-26	2020-11-30	2021-05-29			
47/STP/COMP3/W/WACA2020 / Preparation zone expansion, urbanisation et infrastructures sociales à Praia Abade.	IDA / D2890	Component 3: Strengthening National Physical and Social Investments	Post	Request for Quotations	Limited	Single Stage - One Envelope				0.00	Canceled							2021-02-03									2021-03-31	2021-09-27			
53/STP/COMP3/W/WACA2020 / Constructions de maisons en Santa Catarina, Malanza et Praia Burra	IDA / D2890	Component 3: Strengthening National Physical and Social Investments	Post	Request for Bids	Open - International	Single Stage - One Envelope				0.00	Canceled			2020-09-22	2020-10-16	2020-09-27	2020-10-21								2020-11-08	2020-12-08	2021-01-12	2021-07-11			
65/STP/COMP3/W/WACA2021 / Construction de infrastructures sociales à Santa Catarina et à Malanza.	IDA / D2890	Component 3: Strengthening National Physical and Social Investments	Post	Request for Quotations	Limited	Single Stage - One Envelope				264,961.83	Signed							2021-07-07	2021-07-05						2021-09-01	2021-08-23	2022-02-28				
56/STP/COMP3/W/WACA2021 / Drainage des eaux pluviales et mur de protection contre l'inondation marine à IO Grande, Micoló et Praia Abade et Préparation de zone d'expansion sécurisée à IO Grande, Micoló et Praia Abade	IDA / D2890	Component 3: Strengthening National Physical and Social Investments	Post	Request for Bids	Open - National	Single Stage - One Envelope				1,688,495.99	Signed			2021-08-25	2021-09-30	2021-08-30	2021-10-05								2021-10-11	2021-11-30	2021-11-10	2022-05-24	2021-12-15	2022-05-20	2022-06-13
60/STP/COMP3/W/WACA2021 / Construção de casas sociais em Santa Catarina, Micoló, Malanza, IO Grande, Praia Burra e Praia Abade	IDA / D2890	Component 3: Strengthening National Physical and Social Investments	Post	Request for Bids	Open - National	Single Stage - One Envelope				960,282.18	Signed			2021-09-06	2021-12-09	2021-09-11	2022-01-12								2021-10-23	2022-03-03	2021-11-22	2022-03-30	2021-12-27	2022-04-29	2022-06-25
73/STP/COMP3/W/WACA2022 / Construção de infraestruturas sociais em Praia Burra, Micoló, IO Grande e Praia Abade	IDA / D2890	Component 3: Strengthening National Physical and Social Investments	Post	Request for Bids	Open - National	Single Stage - One Envelope				0.00	Pending Implementation			2022-07-04		2022-07-09									2022-08-20	2022-09-19	2022-10-24	2023-04-22			
82/STP/COMP3/W/WACA2022 / Construção da ponte que liga Morro Peixe à Praia Gueyue	TF / B4205	Component 3: Strengthening National Physical and Social Investments	Post	Request for Quotations	Open - National	Single Stage - One Envelope				0.00	Pending Implementation							2022-07-20									2022-09-14	2023-03-13			
71/STP/COMP3/W/WACA2022 / Berma rochosa e rampa em Pantufo; Berma rochosa e parte da rede de drenagem em Praia Melão; Parte do quebra-mar e aterro em praias Lochingo, Gamboa e Cruz	IDA / D2890	Component 3: Strengthening National Physical and Social Investments	Post	Request for Bids	Open - National	Single Stage - One Envelope				0.00	Under Implementation			2022-05-12	2022-06-14	2022-05-17	2022-06-14								2022-06-28	2022-07-28	2022-09-01	2023-02-28			

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual

02/STP/COMP2/G/WACA/2019 / Aquisição de equipamentos de segurança em mer pour les pêcheurs.	IDA / D2890	Component 2: Strengthening the Policy and Institutional Framework	Post	Request for Bids	Open - International	Single Stage - One Envelope		267,258.69	Signed					2019-06-24	2019-09-17	2019-06-29	2019-09-20			2019-08-10	2019-10-21	2019-09-09	2019-10-21	2019-10-14	2020-10-22	2020-04-11	
03/STP/COMP2/G/WACA/2019 / Aquisição de matériel informatique et de logiciels dans le domaine de la surveillance pour l'observatoire de l'environnement	TF / A7132	Component 2: Strengthening the Policy and Institutional Framework	Post	Request for Quotations	Open - National	Single Stage - One Envelope		57,751.70	Completed							2019-03-30								2019-05-25	2019-07-16	2019-11-21	2019-09-23
04/STP/COMP4/G/WACA/2019 / Aquisição de bens e de materiais aos proprietários para a cessão de terras.	IDA / D2890	Component 4: National Coordination	Post	Request for Quotations	Open - National	Single Stage - One Envelope		0.00	Canceled							2019-04-06								2019-06-01		2019-11-28	
21/STP/COMP4/G/WACA/2019 / Aquisição de bens para os proprietários para a cessão das terras.	IDA / D2890	Component 4: National Coordination	Post	Direct Selection	Direct			4,700.00	Completed					2019-05-23	2019-05-27	2019-05-28	2019-06-05							2019-07-02	2019-06-11	2019-12-29	2019-06-12
27/STP/COMP4/G/WACA/2019 / Aquisição de bens para os proprietários para a concepção de terras em Praia Abade	IDA / D2890	Component 4: National Coordination	Post	Request for Quotations	Limited	Single Stage - One Envelope		6,969.30	Signed							2019-11-20	2019-12-23							2020-01-15	2020-02-18	2020-07-13	2020-02-26
29/STP/COMP4/G/WACA/2019 / Aquisição e instalação de sistema de contabilidade e gestão financeira	IDA / D2890	Component 4: National Coordination	Post	Direct Selection	Direct			0.00	Under Implementation					2019-12-09	2019-12-16	2019-12-14	2019-12-23							2020-01-18		2020-07-16	
38/STP/COMP4/G/WACA/2020 / Equipamentos para a UGR	IDA / D2890	Component 4: National Coordination	Post	Request for Quotations	Limited	Single Stage - One Envelope		14,343.87	Signed							2020-03-28	2020-04-06							2020-05-23	2020-06-08	2020-11-19	
39/STP/COMP4/G/WACA/2020 / Aquisição de software de monitoria e avaliação RUCHE	IDA / D2890	Component 4: National Coordination	Post	Direct Selection	Direct			8,880.00	Signed					2020-04-08	2020-04-10	2020-04-13	2020-04-15							2020-05-18	2020-04-30	2020-11-14	
52/STP/COMP3/G/WACA/2020 / Aquisição de uma moto carinha	IDA / D2890	Component 3: Strengthening National Physical and Social Investments	Post	Direct Selection	Direct			3,018.79	Completed					2020-06-15	2020-06-22	2020-06-20	2020-07-07							2020-07-25	2020-07-01	2021-01-21	2020-07-02
54/STP/COMP4/G/WACA/2020 / Aquisição de uma Pickup	IDA / D2890	Component 4: National Coordination	Post	Request for Quotations	Limited	Single Stage - One Envelope		40,400.50	Signed							2022-01-18	2022-01-27							2022-03-15	2022-04-08	2022-09-11	
63/STP/COMP4/G/WACA/2022 / Aquisição de equipamento suplementar para drone: bateria e telefone portátil	TF / A7132	Component 4: National Coordination	Post	Request for Quotations	Limited	Single Stage - One Envelope		0.00	Under Implementation							2022-04-10	2022-03-29							2022-06-05		2022-12-02	
85/STP/COMP3/G/WACA/2022 / Aquisição de três portais e uma fotocopiadora para UGR	TF / A7132	Component 3: Strengthening National Physical and Social Investments	Post	Request for Quotations	Open - National	Single Stage - One Envelope		0.00	Pending Implementation							2022-07-03								2022-08-28		2023-02-24	
86/STP/COMP3/G/WACA/2022 / Aquisição das escadas de Santa Catarina e Maliza com mobiliário	IDA / D2890	Component 3: Strengthening National Physical and Social Investments	Post	Request for Quotations	Limited	Single Stage - One Envelope		0.00	Pending Implementation							2022-07-03								2022-08-28		2023-02-24	

NON CONSULTING SERVICES

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion		
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual			
01/STP/COMP2/G/WACA/2019 / Aquisition peinture pour Marquage des progues.	IDA / D2890	Component 2: Strengthening the Policy and Institutional Framework	Post	Request for Quotations	Open - National	Single Stage - One Envelope		0.00	Canceled							2019-05-20									2019-07-15		2020-01-11	

CONSULTING FIRMS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Actual Amount (US\$)	Process Status	Terms of Reference		Expression of Interest Notice		Short List and Draft Request for Proposals		Request for Proposals Issued		Opening of Technical Proposals / Minutes		Evaluation of Technical Proposal		Combined Evaluation Report and Draft Negotiated Contract		Signed Contract		Contract Completion		
									Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	
02/STP/COMP3/C/WACA/2019 / Dessins techniques pour la planification spatiale de zones d'expansion sûres	IDA / D2890	Component 3: Strengthening National Physical and Social Investments	Post	Consultant Qualification Selection	Open - National		65,815.47	Signed	2019-02-08	2019-04-24	2019-03-01	2019-06-12	2019-04-14	2019-10-10					2019-05-14	2019-10-17	2019-06-18	2019-10-17	2019-12-15				
34/STP/COMP3/C/WACA/2020 / Fiscalização das obras de ordenamento urbanístico em S.Tomé e Príncipe (Santa Catarina, Malanza e Praia Burra)	IDA / D2890	Component 3: Strengthening National Physical and Social Investments	Post	Consultant Qualification Selection	Open - National		133,492.96	Signed	2020-03-17	2020-03-31	2020-04-07	2020-04-27	2020-05-21	2020-07-08					2020-06-20	2020-09-28	2020-07-25	2020-08-24	2021-01-21				
45/STP/COMP3/C/WACA/2020 / Supervision des travaux construction des oeuvres sociales à S.Tomé et à RAP.	IDA / D2890	Component 3: Strengthening National Physical and Social Investments	Post	Consultant Qualification Selection	Open - National		0.00	Canceled	2020-05-11	2020-04-08	2020-06-01		2020-07-15							2020-08-14		2020-09-18		2021-03-17			
44/STP/COMP3/G/WACA/2020 / Design d'ouvrages pour les travaux des communautés (Pantufó, Praia Melelo, Praia Gamboa-Lechigga-Cruz)	IDA / D2890	Component 3: Strengthening National Physical and Social Investments	Post	Consultant Qualification Selection	Open - National		196,330.00	Signed	2020-04-23	2020-04-25	2020-05-14	2020-07-12	2020-06-27	2020-09-22					2020-07-27	2020-12-18	2020-08-31	2020-12-18	2021-02-27				
48/STP/COMP3/C/WACA/2020 / Etude d'impact environnementale et sociale au Pantufó, Praia Melelo et Praia Gamboa-Lechigga-Cruz	IDA / D2890	Component 3: Strengthening National Physical and Social Investments	Post	Consultant Qualification Selection	Open - International		88,393.37	Signed	2020-05-15	2020-12-16	2020-06-05	2021-01-07	2020-07-19	2021-04-06					2020-08-18	2021-05-05	2020-09-23	2021-04-19	2021-03-21				
57/STP/COMP3/C/WACA/2021 / Supervision des travaux d'aménagement des zones d'expansion à Iô Grande et Mico Iô et des travaux de drainage et mur de protection à Iô Grande et MicoIô	IDA / D2890	Component 3: Strengthening National Physical and Social Investments	Post	Consultant Qualification Selection	Limited		0.00	Canceled	2021-08-27				2021-09-10							2021-10-10		2021-11-14		2022-05-13			

58/STP/COMP3/C/WACA/2021 / Supervision des travaux d'entretien et d'entretien des zones de expansion en ló Grande, Micoló e em Praia Abade e de trabalhos de drenagem, protecao costeira e muro de protecao em ló Grande, Micoló e em Praia Abade	IDA / D2890	Component 3: Strengthening National Physical and Social Investments	Post	Consultant Qualification Selection	Limited	100,000.00	Signed	2021-09-08	2021-09-14			2021-09-22	2021-12-27							2021-10-22	2022-06-08	2021-11-26	2022-06-08	2022-05-25
59/STP/COMP3/C/WACA/2021 / Supervision des travaux de construction des maisons sociales à Santa Catarina, Micoló, ló Grande, Malanca, à Praia Burra et Praia Abade	IDA / D2890	Component 3: Strengthening National Physical and Social Investments	Post	Consultant Qualification Selection	Limited	60,000.00	Signed	2021-09-15	2022-03-21			2021-09-29	2022-04-08							2021-10-29	2022-06-09	2021-12-03	2022-06-10	2022-06-01
79/STP/COMP2/C/WACA/2022 / Assisténcia técnica internacional para elaboração do plano de ordenamento costeiro e marítimo	TF / B4205	Component 2: Strengthening the Policy and Institutional Framework	Post	Consultant Qualification Selection	Open - International	0.00	Under Implementation	2022-03-17	2022-03-17	2022-04-07	2022-03-17	2022-05-21								2022-06-20		2022-07-25		2023-01-21
74/STP/COMP3/C/WACA/2022 / Fiscalização das infraestruturas sociais em S. Tomé e na RAP	IDA / D2890	Component 3: Strengthening National Physical and Social Investments	Post	Consultant Qualification Selection	Open - National	0.00	Pending Implementation	2022-11-01		2022-11-22		2023-01-05								2023-02-04		2023-03-11		2023-09-07
83/STP/COMP3/C/WACA/2022 / Fiscalização de obras de construção da ponte que liga Morro Peixe a Praia guegue	TF / A7132	Component 3: Strengthening National Physical and Social Investments	Post	Consultant Qualification Selection	Open - National	0.00	Under Implementation	2022-05-06	2022-05-05	2022-05-27	2022-05-06	2022-07-10								2022-08-09		2022-09-13		2023-03-12
72/STP/COMP3/C/WACA/2022 / Supervision des travaux d'adaptation dans des communautés de Praia Meda, Partufo, Lochingá, Gamba e Cruz	TF / B4205	Component 3: Strengthening National Physical and Social Investments	Post	Consultant Qualification Selection	Open - National	0.00	Pending Implementation	2022-05-20		2022-06-10		2022-07-24								2022-08-23		2022-09-27		2023-03-26

INDIVIDUAL CONSULTANTS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Actual Amount (US\$)	Process Status	Teams of Reference		Invitation to Identify/Selected Consultant		Draft Negotiated Contract		Signed Contract		Contract Completion					
									Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual				
01/STP/COMP2/C/WACA/2019 / Diagnostic de la situation de la météorologie maritime pour la création d'un centre de prévision maritime	TF / A7132	Component 2: Strengthening the Policy and Institutional Framework	Post	Individual Consultant Selection	Open	48,973.00	Completed	2019-02-08	2019-04-18	2019-03-29	2019-09-05	2019-04-19	2019-09-05	2019-05-24	2019-08-28	2019-11-20	2019-12-30					
04/STP/COMP2/C/WACA/2019 / Assisténcia técnica à IIM para a preparação e a transmissão d'informações meteorológicas sur TVS	TF / A7132	Component 2: Strengthening the Policy and Institutional Framework	Post	Individual Consultant Selection	Open	0.00	Canceled	2019-05-27	2019-05-12	2019-07-15		2019-08-05		2019-09-09		2020-03-07						
05/STP/COMP2/C/WACA/2019 / Conseil en techniques de suivi et de traitement de données pour les indicateurs de projet	TF / A7132	Component 2: Strengthening the Policy and Institutional Framework	Post	Individual Consultant Selection	Limited	20,000.00	Completed	2019-05-24	2019-08-21	2019-05-29	2019-10-03	2019-06-19	2019-10-17	2019-07-24	2019-10-18	2020-01-20	2019-11-15					
07/STP/COMP2/C/WACA/2019 / Appui à la loi de gestion des risques et catastrophes	TF / A7132	Component 2: Strengthening the Policy and Institutional Framework	Prior	Individual Consultant Selection	Open	0.00	Canceled	2019-04-24	2019-06-24	2019-06-12		2019-07-03		2019-08-07		2020-02-03						
09/STP/COMP2/C/WACA/2019 / Appui au cadre juridique pour le littoral	TF / A7132	Component 2: Strengthening the Policy and Institutional Framework	Prior	Individual Consultant Selection	Open	0.00	Canceled	2019-04-25	2019-06-13			2019-07-04		2019-08-08		2020-02-04						
10/STP/COMP4/C/WACA/STAFF/2019 / Spécialiste en suivi et évaluation	TF / A7132	Component 4: National Coordination	Post	Individual Consultant Selection	Open	18,000.00	Signed	2019-01-31	2019-02-13	2019-03-21	2019-04-16	2019-04-11	2019-04-17	2019-05-16	2019-04-05	2019-11-12						
11/STP/COMP4/C/WACA/STAFF/2019 / Spécialiste en communication à temps partiel	IDA / D2890	Component 4: National Coordination	Post	Individual Consultant Selection	Limited	10,411.00	Signed	2019-01-31	2019-02-21	2019-02-05	2019-05-27	2019-02-26	2019-06-14	2019-04-02	2019-06-11	2019-09-29						
12/STP/COMP4/C/WACA/STAFF/2019 / Hiring a civil engineer	IDA / D2890	Component 4: National Coordination	Post	Individual Consultant Selection	Open	21,600.00	Signed	2019-01-31	2019-02-13	2019-03-21	2019-04-16	2019-04-11	2019-04-17	2019-05-16	2019-04-05	2019-11-12						
06/STP/COMP2/C/WACA/2019 / Amélioration de la diffusion de messages.	TF / A7132	Component 2: Strengthening the Policy and Institutional Framework	Post	Individual Consultant Selection	Open	11,327.50	Signed	2019-03-20	2019-04-18	2019-05-08	2019-07-10	2019-05-29	2019-07-22	2019-07-03	2019-06-28	2019-12-30						
03/STP/COMP2/C/WACA/2019 / Réalisation du diagnostic de la situation du studio de télévision pour la diffusion d'informations météorologiques	TF / A7132	Component 2: Strengthening the Policy and Institutional Framework	Post	Individual Consultant Selection	Open	0.00	Canceled	2019-04-01	2019-09-26	2019-05-20		2019-06-10		2019-07-15		2020-01-11						
22/CJAFAP/STAFF/2019 / Spécialiste en sauvegardes environnementales et sociales	IDA / D2890	Component 4: National Coordination	Post	Direct Selection	Direct	32,181.60	Signed	2019-08-09	2019-08-08	2019-08-19	2019-08-20			2019-10-23	2019-01-01	2020-04-20						
23/CJAFAP/STAFF/2019 / Assistente de operações	IDA / D2890	Component 4: National Coordination	Post	Direct Selection	Direct	32,181.60	Signed	2019-08-09	2019-08-08	2019-08-19	2019-08-20			2019-10-23	2019-01-01	2020-04-20						
24/CJAFAP/STAFF/2019 / Spécialiste en passation de marchés	IDA / D2890	Component 4: National Coordination	Prior	Direct Selection	Direct	33,000.00	Signed	2019-08-09	2019-09-19	2019-08-19	2019-09-25			2019-10-23	2019-01-01	2020-04-20						
25/CJAFAP/STAFF/2019 / Gestor financeiro adjunto	IDA / D2890	Component 4: National Coordination	Post	Direct Selection	Direct	33,000.00	Signed	2019-08-09	2019-08-08	2019-08-19	2019-08-20			2019-10-23	2019-01-01	2020-04-20						
08/STP/COMP3/C/WACA/2019 / Souden à la mise en œuvre de solutions végétales	TF / A7132	Component 3: Strengthening National Physical and Social Investments	Post	Individual Consultant Selection	Open	0.00	Canceled	2020-02-10		2020-03-30		2020-04-20		2020-05-25		2020-11-21						
28/STP/COMP4/C/WACA/2019 / Auditoria as contas de ano de 2018 do Projeto WACA	IDA / D2890	Component 4: National Coordination	Post	Direct Selection	Direct	0.00	Under Implementation	2019-12-20	2019-12-19	2019-12-30	2019-12-23			2020-03-04		2020-08-31						
30/STP/COMP3/C/WACA/2019 / Levantamento topográfico da zona de expansão segura de Micoló	IDA / D2890	Component 3: Strengthening National Physical and Social Investments	Post	Individual Consultant Selection	Limited	2,600.00	Signed	2019-12-30	2020-01-13	2020-01-04	2020-03-06	2020-01-25	2020-03-11	2020-02-29	2020-03-11	2020-08-27						

36/STP/COMP3/C/WACA/2020 / Desenhos técnicos das casas e infraestruturas sociais	IDA / D2890	Component 3: Strengthening National Physical and Social Investments	Post	Individual Consultant Selection	Limited	13,200.00	Signed	2020-03-20	2020-04-06	2020-03-25	2020-05-04	2020-04-15	2020-06-26	2020-05-20	2020-06-29	2020-11-16
35/STP/COMP3/C/WACA/2020 / Estudos técnicos de ordenamento urbanístico em Ilhéu Grande, Micoló e Praia Abade	IDA / D2890	Component 3: Strengthening National Physical and Social Investments	Post	Direct Selection	Direct	137,960.00	Signed	2020-03-20	2020-04-06	2020-03-30	2020-04-13			2020-06-03	2020-04-23	2020-11-30
31/STP/COMP4/C/WACA/2020 / Assistente de Direcção	IDA / D2890	Component 4: National Coordination	Post	Direct Selection	Direct	18,000.00	Signed	2020-03-23	2019-12-30	2020-04-02	2020-01-02			2020-06-06	2020-01-03	2020-12-03
40/STP/COMP2/C/WACA/2020 / Diagnostic des réglementations et des cadres politiques côtières, et les textes d'application.	IDA / D2890	Component 2: Strengthening the Policy and Institutional Framework	Post	Individual Consultant Selection	Open	88,108.10	Signed	2020-04-16	2020-04-17	2020-06-04	2021-05-05	2020-06-25	2021-06-22	2020-07-30	2021-06-29	2021-01-26
41/STP/COMP2/C/WACA/2020 / Appui aux réformes législatives visant à promouvoir la sécurité maritime (actualisation du décret)	IDA / D2890	Component 2: Strengthening the Policy and Institutional Framework	Prior	Individual Consultant Selection	Open	8,740.00	Signed	2020-04-20	2020-07-07	2020-06-08	2021-01-27	2020-06-29	2021-02-11	2020-08-03	2021-02-12	2021-01-30
43/STP/COMP2/C/WACA/2020 / Appui à la préparation des bulletins météorologiques et formation des cadres techniques de l'IM dans la préparation de prévisions météorologiques.	IDA / D2890	Component 2: Strengthening the Policy and Institutional Framework	Post	Individual Consultant Selection	Open	0.00	Canceled	2020-09-08		2020-10-27		2020-11-17		2020-12-22		2021-06-20
42/STP/COMP2/C/WACA/2020 / Assistance technique pour un système de partage d'informations climatologiques à combiner avec le studio CORRODR	IDA / D2890	Component 2: Strengthening the Policy and Institutional Framework	Post	Individual Consultant Selection	Open	0.00	Canceled	2020-09-01		2020-10-20		2020-11-10		2020-12-15		2021-06-13
49/STP/COMP2/C/WACA/2020 / Recrutement du juriste national pour l'analyse du cadre légal et institutionnel pour la gestion des zones côtières	TF / A7132	Component 2: Strengthening the Policy and Institutional Framework	Post	Individual Consultant Selection	Limited	9,500.00	Signed	2021-05-14	2021-05-14	2021-05-19	2021-06-28	2021-06-09	2021-07-06	2021-07-14	2021-07-07	2022-01-10
50/STP/COMP2/C/WACA/2020 / Elaboração da Lei de gestão de riscos e catástrofes	TF / A7132	Component 2: Strengthening the Policy and Institutional Framework	Post	Individual Consultant Selection	Open	55,700.00	Signed	2021-05-17	2021-05-17	2021-07-05	2021-07-26	2021-07-26	2021-08-16	2021-08-30	2021-08-12	2022-02-26
64/STP/COMP2/C/WACA/2021 / Recrutement du juriste national pour l'appui à l'élaboration de la loi de gestion des risques et catastrophes	TF / A7132	Component 2: Strengthening the Policy and Institutional Framework	Post	Individual Consultant Selection	Limited	7,500.00	Signed	2021-05-26	2021-05-27	2021-05-31	2021-06-11	2021-06-21	2021-08-16	2021-07-26	2021-08-16	2022-01-22
67/STP/COMP4/C/WACA/2021 / Revisão a meio percurso do projecto	IDA / D2890	Component 4: National Coordination	Post	Individual Consultant Selection	Limited	29,750.00	Signed	2021-07-14	2021-07-15	2021-07-19	2021-10-14	2021-08-09	2021-11-03	2021-09-13	2021-11-15	2022-03-12
66/STP/COMP3/C/WACA/2021 / Supervision des constructions des infrastructures sociales à Santa Catarina et Malanzá	IDA / D2890	Component 3: Strengthening National Physical and Social Investments	Post	Individual Consultant Selection	Limited	17,050.00	Signed	2021-08-09	2021-07-15	2021-08-14	2021-08-09	2021-09-04	2021-09-13	2021-10-09	2021-08-26	2022-04-07
68/STP/COMP4/C/WACA/2021 / Revisão a meio percurso	IDA / D2890	Component 4: National Coordination	Post	Individual Consultant Selection	Limited	0.00	Canceled	2021-07-21		2021-07-26		2021-08-16		2021-09-20		2022-03-19
69/STP/COMP2/C/WACA/2021 / Elaboração dos regulamentos da lei de exploração e extração de inertes	IDA / D2890	Component 2: Strengthening the Policy and Institutional Framework	Post	Individual Consultant Selection	Open	15,960.00	Signed	2021-08-30	2021-10-06	2021-10-18	2022-03-16	2021-11-08	2022-05-11	2021-12-13	2022-05-12	2022-06-11
55/STP/COMP2/C/WACA/2021 / Recrutamento de um consultor para ministrar formação para Observatório ambiental sobre plataforma DR clima	TF / B4205	Component 2: Strengthening the Policy and Institutional Framework	Post	Individual Consultant Selection	Open	11,835.60	Signed	2021-09-06	2021-09-14	2021-10-25	2021-12-28	2021-11-15	2021-12-29	2021-12-20	2021-12-29	2022-06-18
70/STP/COMP4/C/WACA/STAFF/2021 / Contratação de engenheiro civil	IDA / D2890	Component 4: National Coordination	Post	Individual Consultant Selection	Open	18,000.00	Signed	2021-12-13	2021-12-13	2022-01-31	2022-01-31	2022-02-21	2022-02-21	2022-03-28	2022-02-21	2022-09-24
62/STP/COMP4/C/STAFF/WACA/2022 / Conductor/Animador para UGT	IDA / D2890	Component 4: National Coordination	Post	Individual Consultant Selection	Limited	6,000.00	Signed	2022-01-13	2022-01-18	2022-01-18	2022-01-20	2022-02-08	2022-03-07	2022-03-15	2022-03-07	2022-09-11
61/STP/COMP2/C/WACA/2021 / Recrutement d'un expert international pour l'elaboration du plan spatial maritime.	TF / A7132	Component 2: Strengthening the Policy and Institutional Framework	Post	Individual Consultant Selection	Open	0.00	Canceled	2021-05-19	2022-01-18	2021-07-07		2021-07-28		2021-09-01		2022-02-28
84/STP/C/WACA/2022 / Avaliação ambiental e social simplificada para as obras da Ponte pedonal de Morro Peixe a Praia Guegue	TF / A7132	Component 3: Strengthening National Physical and Social Investments	Post	Individual Consultant Selection	Limited	0.00	Under Implementation	2022-05-26	2022-05-24	2022-05-31	2022-06-09	2022-06-21		2022-07-26		2023-01-22
87/STP/COMP2/C/WACA/2022 / Contratação de um informático a part time.	TF / A7132	Component 2: Strengthening the Policy and Institutional Framework	Post	Individual Consultant Selection	Limited	0.00	Pending Implementation	2022-06-30		2022-07-05				2022-08-30		2023-02-26