

## PROCUREMENT PLAN

Project information: India; SECOND DAM REHABILITATION AND IMPROVEMENT PROJECT (P170873)

**Project Implementation agency:** Central Water Commission, Govt. of India and various States/Agencies

**Date of the Procurement Plan:** March 9, 2020

**Period covered by this Procurement Plan:** 18 months [as updated regularly on STEP]

### Preamble

In accordance with paragraph 5.9 of the “World Bank Procurement Regulations for IPF Borrowers” (July 2016) (“Procurement Regulations”) the Bank’s Systematic Tracking and Exchanges in Procurement (STEP) system will be used to prepare, clear and update Procurement Plans and conduct all procurement transactions for the Project.

This textual part along with the Procurement Plan tables in STEP constitute the Procurement Plan for the Project. The following conditions apply to all procurement activities in the Procurement Plan. The other elements of the Procurement Plan as required under paragraph 4.4 of the Procurement Regulations are set forth in STEP.

***The Bank’s Standard Procurement Documents:*** shall be used for all contracts subject to international competitive procurement and those contracts as specified in the Procurement Plan tables in STEP.

**National Procurement Arrangements:** National competition for the procurement of goods, works and non-consulting services according to the established thresholds will be conducted in accordance with paragraphs 5.3 – 5.6 of Section V of the Regulations and the following provisions:

- i. Only the model bidding documents for National Competitive Procurement (NCP) agreed with the GOI Task Force (and as amended for time to time), shall be used for bidding.
- ii. Invitations to bid shall be advertised on a widely used website or electronic portal with free open access at least 30 days prior to the deadline for the submission of bids, unless otherwise agreed in the approved procurement plan.
- iii. No special preference will be accorded to any bidder either for price or for other terms and conditions when competing with foreign bidders,

- state-owned enterprises, small-scale enterprises or enterprises from any given State.
- iv. Except with the prior concurrence of the Bank, there shall be no negotiation of price with the bidders, even with the lowest evaluated bidder.
  - v. Government e-Marketplace (GeM)\* set-up by Ministry of Commerce, Government of India will be acceptable for procurement under Request for Quotations (RFQ) method.
  - vi. At the Borrower's request, the Bank may agree to the Borrower's use, in whole or in part, of its electronic procurement system, provided that the Bank is satisfied with the adequacy of such system.
  - vii. Procurement will be open to eligible firms from any country. This eligibility shall be as defined under Section III of the Procurement Regulations. Accordingly, no bidder or potential bidder shall be declared ineligible for contracts financed by the Bank for reasons other than those provided in Section III of the Procurement Regulations.
  - viii. The request for bids/request for proposals document shall require that Bidders/Proposers submitting Bids/Proposals include a signed acceptance in the bid, to be incorporated in any resulting contracts, confirming application of, and compliance with, the Bank's Anti-Corruption Guidelines, including without limitation the Bank's right to sanction and the Bank's inspection and audit rights.
  - ix. The Borrower shall use an effective complaints mechanism for handling procurement related complaints in a timely manner.
  - x. Procurement Documents will include provisions, as agreed with the Bank, intended to adequately mitigate against environmental, social (including sexual exploitation and abuse and gender-based violence), health and safety risks and impacts.

**\*Use of GeM** will be allowed in lieu of RFQ/Shopping as per following details:

- i. up to INR 50,000 in catalog mode (viz. any available item could be selected by IA without further competition), provided selected Item/Supplier meeting the requisite quality, specification and delivery period.
- ii. up to INR 3 Million from the Supplier having lowest price amongst at least three Suppliers meeting the requisite quality, specification and delivery period. The tools for online bidding and online reverse auction available on GeM may be used by the Purchaser.
- iii. up to INR equivalent of US\$ 100,000 from the Supplier having lowest price and meeting the requisite quality, specification and delivery period after mandatorily obtaining bids from at least three Suppliers, using online bidding or reverse auction tool provided on GeM.

When other national procurement arrangements other than national open competitive procurement arrangements are applied by the Borrower, such arrangements shall be subject to paragraph 5.5 of the Procurement Regulations.

***Leased Assets*** Not Applicable

***Procurement of Second Hand Goods:*** Not Applicable

***Domestic preference*** as specified under paragraph 5.51 of the Procurement Regulations.

Goods: is applicable for those contracts identified in the Procurement Plan tables;

Works: is not applicable

**Other Relevant Procurement Information.**

All contracts not covered under prior review by the Bank will be subject to post review during implementation support missions and/or special post review missions, including missions by consultants hired by the Bank. To avoid doubts, the Bank may conduct, at any time, Independent Procurement Reviews of all the contracts financed under the loan.

Even for Post Review cases, the inputs of Bank on Technical Specifications / TORs will be obtained by project.

**PROCUREMENT PLAN India : Second Dam Rehabilitation and Improvement Project**

**General Information**

**Country:** India **Bank's Approval Date of the Original Procurement Plan:** 2022-02-09  
**Revised Plan Date(s):** (comma delineated, leave blank) 2022-06-29  
**Project ID:** P170873 **GPN Date:** 2020-04-30  
**Project Name:** Second Dam Rehabilitation and Improvement Project  
**Loan / Credit No.:** IBRD / 91810  
**Executing Agency:** Uttarakhand Jal Viduyt Nigam Limited

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	High SEA/SH Risk	Procurement Document Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion		
													Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual			
IN-UJVNL-254970-CW-RFB / Construction of Energy Dissipating Arrangement (EDA) and appurtenant works at downstream of Maneri dam spillway of Maneri Bhali stage-I, HEP at Maneri in Distt-Uttarkashi (Uttarakhand)	IBRD / 91810	Component 1: Rehabilitation and Management Planning f or Dams and Associated App urtenances	Post	Request for Bids	Open - National	Single Stage - Two E nvelope			National Procure ment Document - 2 Envelope proce sses (Non Bank-SPD )	9,402,798.00	0.00	Pending Imp lementation					2021-09-24		2021-09-29					2021-11-10		2022-01-23		2022-02-27		2022-08-2 6	
IN-UJVNL-254976-CW-RFB / Construction of protection wall in the vicinity of Model inte r College towards downstream at right bank along the res ervoir rim to prevent erosion during floods.	IBRD / 91810	Component 1: Rehabilitation and Management Planning f or Dams and Associated App urtenances	Post	Request for Bids	Open - National	Single Stage - Two E nvelope			National Procure ment Document - 2 Envelope proce sses (Non Bank-SPD )	1,228,919.42	0.00	Pending Imp lementation					2021-09-24		2021-09-29					2021-11-10		2022-01-23		2022-02-27		2022-08-2 6	
IN-UJVNL-254978-CW-RFB / New trash rack panels with p rojective coating at Power Int ake	IBRD / 91810	Component 1: Rehabilitation and Management Planning f or Dams and Associated App urtenances	Post	Request for Bids	Open - National	Single Stage - Two E nvelope			National Procure ment Document - 2 Envelope proce sses (Non Bank-SPD )	156,942.88	0.00	Pending Imp lementation					2021-09-24		2021-09-29					2021-10-29		2022-01-11		2022-02-15		2022-08-1 4	
IN-UJVNL-254981-CW-RFB / Replacement of Steel Wire R ope 45mmDia with socket pi n etc.	IBRD / 91810	Component 1: Rehabilitation and Management Planning f or Dams and Associated App urtenances	Post	Request for Quota tions	Limited	Single Stage - One E nvelope			Request for Quota tions (Non Bank-S PD)	95,257.17	0.00	Pending Imp lementation							2022-02-05								2022-04-02		2022-09-2 9		
IN-UJVNL-255036-CW-RFB / Replacement of 01 Nos dama ged stop log unit	IBRD / 91810	Component 1: Rehabilitation and Management Planning f or Dams and Associated App urtenances	Post	Request for Quota tions	Limited	Single Stage - One E nvelope			Request for Quota tions (Non Bank-S PD)	75,929.00	0.00	Pending Imp lementation							2022-02-05								2022-04-02		2022-09-2 9		
IN-UJVNL-255037-CW-RFB / Replacement of bottom rubb er seal and side seal of 05 No s radial gate	IBRD / 91810	Component 1: Rehabilitation and Management Planning f or Dams and Associated App urtenances	Post	Request for Quota tions	Limited	Single Stage - One E nvelope			Request for Quota tions (Non Bank-S PD)	58,142.00	0.00	Pending Imp lementation							2022-02-05								2022-04-02		2022-09-2 9		
IN-UJVNL-256150-CW-RFB / Special Repair of downstrea m floor, energy dissipation ar rangement (EDA) and place ment of CC Blocks for protect ion of toe of EDA of Under Sl ice bays (Bay No. 1 to 6) of Dakpathar Barrage.	IBRD / 91810	Component 1: Rehabilitation and Management Planning f or Dams and Associated App urtenances	Post	Request for Bids	Open - National	Single Stage - Two E nvelope			Request for Bids - Small Works SPD (2 envelope proce sses)	1,114,008.78	0.00	Pending Imp lementation					2021-12-16		2021-12-21						2022-01-25		2022-02-15		2022-03-15		2023-09-0 6
IN-UJVNL-271809-CW-RFP / T reatment of cracks in piers & other associated structures o f joshiyara Barrage, MB-II, Utt arkashi under DRIP Phase-II.	IBRD / 91810	Component 1: Rehabilitation and Management Planning f or Dams and Associated App urtenances	Post	Request for Bids	Open - National	Single Stage - Two E nvelope			National Procure ment Document - 2 Envelope proce sses (Non Bank-SPD )	464,286.00	0.00	Pending Imp lementation					2022-01-04		2022-01-09						2022-02-20		2022-05-05		2022-06-09		2022-08-0 2
IN-UJVNL-271846-CW-RFB / Hill slope protection works on the upstream left bank of Ich ari Dam.	IBRD / 91810	Component 1: Rehabilitation and Management Planning f or Dams and Associated App urtenances	Post	Request for Quota tions	Limited	Single Stage - One E nvelope			Request for Quota tions (Non Bank-S PD)	71,061.44	0.00	Pending Imp lementation							2022-02-05								2022-04-02		2022-09-2 9		
IN-UJVNL-271853-CW-RFB / T reatment of Hill slope behind the intake of Ichari Dam	IBRD / 91810	Component 1: Rehabilitation and Management Planning f or Dams and Associated App urtenances	Post	Request for Bids	Open - National	Single Stage - Two E nvelope			National Procure ment Document - 2 Envelope proce sses (Non Bank-SPD )	1,357,378.21	0.00	Pending Imp lementation					2022-01-05		2022-01-07						2022-02-11		2022-02-28		2022-03-26		2023-09-1 7
IN-UJVNL-271854-CW-RFB / Special repair of 3 no spillwa y bays (Bay no 3 & 5) and t heir roller buckets of Ichari D am	IBRD / 91810	Component 1: Rehabilitation and Management Planning f or Dams and Associated App urtenances	Post	Request for Bids	Open - National	Single Stage - Two E nvelope			National Procure ment Document - 2 Envelope proce sses (Non Bank-SPD )	978,179.79	0.00	Pending Imp lementation					2022-08-01		2022-08-06						2022-09-17		2022-11-30		2023-01-04		2023-12-3 0
IN-UJVNL-271856-CW-RFB / Special Repair of stairs and R ailing leading to foundation g allery of Ichari Dam.	IBRD / 91810	Component 1: Rehabilitation and Management Planning f or Dams and Associated App urtenances	Post	Request for Quota tions	Limited	Single Stage - One E nvelope			National Procure ment Document - 2 Envelope proce sses (Non Bank-SPD )	82,275.99	0.00	Pending Imp lementation							2022-02-05								2022-04-02		2022-09-2 9		
IN-UJVNL-271859-CW-RFB / Reaming/ Re-drilling of existi ng drainage holes in the foun dation Gallery of Ichari dam	IBRD / 91810	Component 1: Rehabilitation and Management Planning f or Dams and Associated App urtenances	Post	Request for Bids	Open - National	Single Stage - Two E nvelope			National Procure ment Document - 2 Envelope proce sses (Non Bank-SPD )	134,911.48	0.00	Pending Imp lementation					2022-01-04		2022-01-06						2022-02-10		2022-02-25		2022-03-25		2022-09-2 1
IN-UJVNL-271862-CW-RFB / Repair and strengthening of Flushing Conduit Bridge at do wnstream of Ichari Dam.	IBRD / 91810	Component 1: Rehabilitation and Management Planning f or Dams and Associated App urtenances	Post	Request for Quota tions	Limited	Single Stage - One E nvelope			Request for Quota tions (Non Bank-S PD)	30,256.74	0.00	Pending Imp lementation							2022-02-05								2022-04-02		2022-09-2 9		
IN-UJVNL-271863-CW-RFB / Special repair of control roo m including painting, replace ment of Railings at pitching a rea left bank & right bank of the reservoir and constructio n of ladies toilet and a Guard Room at Ichari Dam.	IBRD / 91810	Component 1: Rehabilitation and Management Planning f or Dams and Associated App urtenances	Post	Request for Bids	Open - National	Single Stage - Two E nvelope			National Procure ment Document - 2 Envelope proce sses (Non Bank-SPD )	156,822.75	0.00	Pending Imp lementation					2022-01-04		2022-01-06						2022-02-10		2022-03-03		2022-03-31		2022-09-2 7
IN-UJVNL-271866-CW-RFB / Construction of Watch Tower, Scanner Room, Boundary wal l, water supply system and p roviding and fixing boom bar rier & tyre killer at Ichari Da m	IBRD / 91810	Component 1: Rehabilitation and Management Planning f or Dams and Associated App urtenances	Post	Request for Bids	Open - National	Single Stage - Two E nvelope			National Procure ment Document - 2 Envelope proce sses (Non Bank-SPD )	213,139.18	0.00	Pending Imp lementation					2022-01-04		2022-01-06						2022-02-10		2022-03-03		2022-03-31		2022-09-2 7
IN-UJVNL-271873-CW-RFB / Special Repair of project appr oach road from Dakpathar to killof.	IBRD / 91810	Component 2: Dam Safety In stitutional Strengthening	Post	Request for Bids	Open - National	Single Stage - Two E nvelope			National Procure ment Document - 2 Envelope proce sses (Non Bank-SPD )	1,151,969.64	0.00	Pending Imp lementation					2022-01-04		2022-01-06						2022-02-10		2022-03-03		2022-03-31		2023-03-3 1
IN-UJVNL-271874-CW-RFB / Replacement of seepage drai nage ducts of the Chibro Pow er House.	IBRD / 91810	Component 2: Dam Safety In stitutional Strengthening	Post	Request for Quota tions	Limited	Single Stage - One E nvelope			Request for Quota tions (Non Bank-S PD)	70,593.98	0.00	Pending Imp lementation							2022-02-05								2022-04-02		2022-09-2 9		



IN-UJVNL-271884-CS-CDS / S structural safety audit and str engthening measures of 2 no of bridges (one main barrage bridge and one head regulator or bridge at Dakpathar barra ge)	IBRD / 91810	Component 1: Rehabilitation and Management Planning f or Dams and Associated App urtenances	Post	Direct Selection	Direct		28,657.14	0.00	Pending Impleme ntation	2022-01-04		2022-01-14				2022-02-05		2022-08-04
IN-UJVNL-271886-CS-CDS / C onsultancy services for Seco nd party quality assurance a nd inspection for the work "S pecial Repair of downstream floor, energy dissipation arra ngement (EDA) and placeme nt of CC Blocks for protection of toe of EDA of bays 1 to 25 of Dakpathar Barrage	IBRD / 91810	Component 1: Rehabilitation and Management Planning f or Dams and Associated App urtenances	Post	Direct Selection	Direct		28,571.43	0.00	Pending Impleme ntation	2022-01-04		2022-01-14				2022-03-01		2022-08-28
IN-UJVNL-271889-CS-CDS / C onsultancy services for Seco nd party quality assurance a nd inspection for the work "C onstruction of bridge across power channel & parallel to HR bridge of Dakpathar Barr age" including Geotechnical I nvestigations, Providing desi gn, drawings, and estimatio	IBRD / 91810	Component 1: Rehabilitation and Management Planning f or Dams and Associated App urtenances	Post	Direct Selection	Direct		35,714.29	0.00	Pending Impleme ntation	2022-01-19		2022-01-29				2022-04-04		2022-10-01