

## Sample Procurement Plan

### I. General

2. **Bank's approval Date of the procurement Plan Original: March, 2014 : Revision: March, 2017**
3. **Date of General Procurement Notice: April, 2014**
4. **Period covered by this procurement plan: The procurement period of project covered from year May 1, 2015 to July 31, 2019**

### II. Goods and Works and non-consulting services.

1. **Prior Review Threshold:** Procurement Decisions subject to Prior Review by the Bank as stated in Appendix 1 to the Guidelines for Procurement:

	Procurement Method	Prior Review Threshold US\$	Comments
1	NCB (Goods) ; IT and Non-consulting services	Equivalent and Below US\$ 1,000,000	Above USD 2 mil.
2	NCB (Works)	Equivalent and Below US\$ 10 million	Above USD 10 mil.
3	Shopping (Goods)	Equivalent and Below US\$ 100,000	None
4	Shopping (Works)	Equivalent and Below US\$ 200,000	None

2. **Prequalification.** Bidders for **Not applicable**
3. **Proposed Procedures for CDD Components (as per paragraph. 3.17 of the Guidelines:** Not Applicable
4. **Reference to (if any) Project Operational/Procurement Manual:** Project Implementation Manual for World Bank Loan Project P133828 is developed by MoA (for Parts A and C1) and the Guidelines for implementation of activities under parts B and C2 are developed by NAPR
5. **Any Other Special Procurement Arrangements:** None
6. **Summary of the Procurement Packages planned during the first 18 months after project effectiveness**

1	2	3	4	5	6	7
Ref. No.	Description		Packages	Domestic	Review	Comments

	Estimate d Cost US\$ milli on		Prefer ence (yes/n o)	by Bank (Prior / Post)	
Summary of the ICB (Works)	22.4	2	No	Prior	The first one has been already signed
Summary of the NCB (Works)	1.15	1	No	Post	
Summary of the NCB (Goods)	0.75	3	No	Post	
Summary of the ICB (Non- Consultant Services)	0.8	2	No	Post	
Summary of the Shopping (Goods)	0.4	13	No	Post	
Summary of the Shopping (Non-Consultant Services)	0.074	1	No	Post	
Summary of the Direct Contracting	0.2	2			

### III. Selection of Consultants

- 1. Prior Review Threshold:** Selection decisions subject to Prior Review by Bank as stated in Appendix 1 to the Guidelines Selection and Employment of Consultants:

	Selection Method	Prior Review Threshold	Comment
1.	Competitive Methods (Firms)	Above US\$ 1,000,000	
2.	CQS		Applicable for assignments with estimation below USD 300K
3.	Individual	Above US\$ 300,000	

- 2. Short list comprising entirely of national consultants:** Short list of consultants for services, estimated to cost less than \$\_300,000\_equivalent per contract, may comprise entirely of national consultants in accordance with the provisions of paragraph 2.7 of the Consultant Guidelines.
- 3. *Any Other Special Selection Arrangements: None***
- 4. Consultancy Assignments with Selection Methods and Time Schedule**

1	2	3	4	5	6
Ref. No.	Description of Assignment	Estimate d Cost US\$ million	Packa ges	Review by Bank (Prior / Post)	Comments

Summary of number of contracts that will be let under QCBS	3.5	3	Prior	
Summary of number of contracts that will be let under other methods	0.51	7	Post	LCS, FB, CQS
Summary of number of contracts that will be let under IC	1.01	35	Prior/Post	4 signed contracts were subject to the Prior reviewer
Summary of number of contracts that will be let under SSS	0.33	11	Prior/Post	9 signed contracts were subject to the Prior reviewer

**PROCUREMENT PLAN Georgia : Irrigation and Land Market Development Project**

**General Information**

Country: Georgia Bank's Approval Date of the Original Procurement Plan: 2016-09-15  
 Revised Plan Date(s): (comma delineated, leave blank if non 2020-11-27  
 Project ID: P133828 GPN Date:  
 Project Name: Irrigation and Land Market Development Project  
 Loan / Credit No: IDA / 54560, IBRD / 90430  
 Executing Agency(ies) Ministry of Agriculture of Georgia

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	High SEA/SH Risk	Procurement Document Type	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion					
												Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual				
IDIC/CW/ICB/01 / Rehabilitation of Irrigation Scheme Main Canals and Electrical and Mechanical parts of main canal and headwork	IDA / 54560	Component 1 Irrigation and Drainage Improvement	Prior	Request for Bids	Open - International	Single Stage - One Envelope				14,623,975.02	Signed														2016-02-23		2016-03-17		2018-08-10				
IDIC/CW/NCB/01 / Sioni and Algeti Dams Safety Works	IDA / 54560	Component 1 Irrigation and Drainage Improvement	Post	Request for Bids	Open - National	Single Stage - One Envelope				0.00	Canceled					2017-12-01		2017-12-15							2018-01-14		2018-02-13		2018-03-13		2018-09-09		
IDIC/CW/ICB/02 / Rehabilitation of secondary networks for Zeda Ru, Tsiskumisi and Zemo Samgori Irrigation Schemes	IDA / 54560	Component 1 Irrigation and Drainage Improvement	Prior	Request for Bids	Open - International	Single Stage - One Envelope				0.00	Canceled					2018-11-05		2018-11-19								2018-12-31		2019-01-30		2019-02-27		2019-07-27	
IDIC/CW/NCB/02 / Kvemo Samgori On-Farm Network Rehabilitation, Section G33	IDA / 54560	Component 1 Irrigation and Drainage Improvement	Post	Request for Bids	Open - National	Single Stage - One Envelope				0.00	Canceled					2020-02-14		2020-02-19								2020-04-01		2020-05-01		2020-06-05		2021-05-16	
IDIC/CW/ICB/03 / Kvemo Samgori On-Farm Network Rehabilitation, section G1-G32	IDA / 54560	Component 1 Irrigation and Drainage Improvement	Post	Request for Bids	Open - International	Single Stage - One Envelope				8,699,977.72	Signed					2020-01-31	2020-02-06	2020-02-05	2020-02-06							2020-03-18	2020-05-01	2020-04-17	2020-06-04	2020-05-22	2020-06-04	2021-10-01	
IDIC/CW/NCB/01-1 / Sioni and Algeti Dams Safety Works	IDA / 54560	Component 1 Irrigation and Drainage Improvement	Post	Request for Bids	Open - National	Single Stage - One Envelope				0.00	Canceled					2020-03-27	2020-03-31	2020-04-03								2020-05-03	2020-04-30	2020-05-18	2020-05-21	2020-06-02		2020-11-29	
IDIC/CW/ICB/04 / Zeda Ru On-Farm Network Rehabilitation	IDA / 54560	Component 1 Irrigation and Drainage Improvement	Post	Request for Bids	Open - International	Single Stage - One Envelope				6,930,148.57	Signed					2020-03-30	2020-04-03	2020-04-04	2020-04-03							2020-05-16	2020-07-10	2020-06-05	2020-09-03	2020-06-22	2020-09-30		2021-12-22
IDIC/AF/W/RFB/01 / Rehabilitation works on Tskikumisi Secondary Network	IBRD / 90430	Component 1 Irrigation and Drainage Improvement	Post	Request for Bids	Open - International	Single Stage - One Envelope				0.00	Pending Implementation					2020-05-04		2020-05-09								2020-06-20		2020-07-10		2020-07-27		2022-08-26	
IDIC/CW/NCB/01-2 / Sioni and Algeti Dams Safety Works	IDA / 54560	Component 1 Irrigation and Drainage Improvement	Post	Request for Bids	Open - National	Single Stage - One Envelope				1,521,764.12	Signed					2020-05-25	2020-05-25	2020-05-26								2020-06-25	2020-06-25	2020-07-10	2020-07-10	2020-07-31	2020-08-06		2021-07-31
IDIC/CW/ICB/05 / Kvemo Samgori On-Farm Network Rehabilitation, section G33, G33-1	IDA / 54560	Component 1 Irrigation and Drainage Improvement	Prior	Request for Bids	Open - International	Single Stage - One Envelope				0.00	Under Implementation					2020-06-15	2020-08-05	2020-06-17	2020-08-19								2020-08-05	2020-10-26	2020-09-04		2020-10-04		2022-03-28

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion							
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual						
IDIC/G/SH/07 / PMMD office Furniture	IDA / 54560	Component 3 Project Management	Post	Request for Quotations	Open - National	Single Stage - One Envelope		0.00	Canceled																		2018-01-17		2018-02-14		2018-04-15		
IDIC/G/SH/08 / Environmental Monitoring Field Equipment	IDA / 54560	Component 3 Project Management	Post	Request for Quotations	Open - National	Single Stage - One Envelope		0.00	Canceled																			2018-01-17		2018-02-14		2018-04-15	
IDIC/G/SH/09 / Environmental Monitoring Program	IDA / 54560	Component 3 Project Management	Post	Request for Quotations	Open - National	Single Stage - One Envelope		0.00	Canceled																			2018-01-17		2018-02-14		2018-04-15	
IDIC/G/DC/01 / Procurement of Agricultural software - Sic2	IDA / 54560	Component 1 Irrigation and Drainage Improvement	Post	Direct Selection	Direct			0.00	Canceled							2017-02-17		2017-02-27										2017-03-11		2017-05-10			
IDIC/G/SH/10 / Supply of Tachometer for Georgian Amelioration	IDA / 54560	Component 1 Irrigation and Drainage Improvement	Post	Request for Quotations	Open - National	Single Stage - One Envelope		0.00	Canceled																			2017-07-06		2017-08-08		2017-10-07	
IDIC/G/SH/13 / Supply of 5 units of off-road small-size trucks to the Georgian Amelioration (CA)	IDA / 54560	Component 1 Irrigation and Drainage Improvement	Post	Request for Quotations	Open - National	Single Stage - One Envelope		0.00	Canceled																			2017-10-05		2017-10-28		2017-12-27	
IDIC/G/NCB/02 / Supply of Machinery and Equipment to Georgian Amelioration	IDA / 54560	Component 1 Irrigation and Drainage Improvement	Post	Request for Bids	Open - National	Single Stage - One Envelope		80,241.94	Signed							2017-12-04	2017-11-13	2017-12-18								2018-01-17	2017-12-15	2018-02-16	2018-01-30	2018-03-09	2018-02-12	2018-06-07	
IDIC/G/NCB/03 / PMMD Equipment - Vehicles	IDA / 54560	Component 3 Project Management	Post	Request for Bids	Open - National	Single Stage - One Envelope		0.00	Canceled							2018-01-10		2018-01-24									2018-02-23		2018-03-25		2018-04-22		2018-06-21
IDIC/G/NCB/01 / Supply of IT equipment to Georgian Amelioration	IDA / 54560	Component 1 Irrigation and Drainage Improvement	Post	Request for Bids	Open - National	Single Stage - One Envelope		0.00	Canceled							2017-04-25	2017-10-23	2017-05-09								2017-06-08	2017-12-05	2017-07-08	2017-12-15	2017-07-29		2017-09-27	



IDIC/NCS/NCB/01 / Topographic Survey for Thlisi Kumisi, Kemo Samgori and Zeda Ru Irrigation Schemes	IDA / 54560	Component 1 Irrigation and Drainage Improvement	Post	Request for Bids	Open - National	Single Stage - One Envelope		0.00	Canceled							2017-02-27	2017-03-10	2017-03-06	2017-03-10		2017-03-27	2017-04-18	2017-04-10		2017-04-17		2017-08-15
IDIC/CS/SH/23 / Bathymetric Survey for Algeti and Thlisi Reservoirs	IDA / 54560	Component 1 Irrigation and Drainage Improvement	Post	Request for Quotations	Open - National	Single Stage - One Envelope		0.00	Pending Implementation									2019-04-22							2019-06-17		2019-12-14

CONSULTING FIRMS																												
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Actual Amount (US\$)	Process Status	Terms of Reference		Expression of Interest Notice		Short List and Draft Request for Proposals		Request for Proposals as Issued		Opening of Technical Proposals / Minutes		Evaluation of Technical Proposal		Combined Evaluation Report and Draft Negotiated Contract		Signed Contract		Contract Completion			
									Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
ILMDP/CI/QCBS/01-2015 / Consulting Services for Supervision of Civil Works to be implemented under Irrigation and Land Market Development Project - Irrigation And Drainage Improvement Component (ILMDP)	IDA / 54560	Component 1 Irrigation and Drainage Improvement	Prior	Quality And Cost-Based Selection	Open - International		2,506,926.80	Signed																			2016-02-03	2016-02-29
IDIC/CS/ICS/02 / GILMDP Project Financial Audit for 2015-2019 fiscal years	IDA / 54560	Component 1 Irrigation and Drainage Improvement	Post	Least Cost Selection	Open - International		36,167.00	Signed	2016-11-07	2016-11-10	2016-11-17	2016-11-10	2016-12-22	2017-01-11				2017-01-12	2017-02-01	2017-02-11	2017-02-27	2017-03-11	2017-03-13	2017-03-18	2017-03-15	2019-07-31		
IDIC/CS/CQS/01 / Strengthening of Designing Capacity and Technical maintenance of Georgian Amelioration	IDA / 54560	Component 1 Irrigation and Drainage Improvement	Post	Consultant Qualification Selection	Open - National		0.00	Canceled	2017-12-11		2017-12-25		2018-01-15									2018-02-05		2018-02-12		2019-02-12		
IDIC/CS/QCBS/03 / Institutional Strengthening of Georgian Amelioration	IDA / 54560	Component 1 Irrigation and Drainage Improvement	Prior	Quality And Cost-Based Selection	Open - International		0.00	Canceled	2017-11-01		2017-11-15		2017-12-13					2018-01-10		2018-02-09		2018-03-02		2018-03-16		2019-09-07		
IDIC/CS/CQS/05 / National Technical Assistance	IDA / 54560	Component 3 Project Management	Post	Consultant Qualification Selection	Open - National		0.00	Canceled	2018-03-01		2018-03-15		2018-04-19									2018-05-03		2018-05-10		2018-11-06		
IDIC/CS/CQS/03 / Independent Dam Safety Assessment and Design and Supervision of Dam Safety Activities for Algeti and Stoni Dams	IDA / 54560	Component 1 Irrigation and Drainage Improvement	Post	Consultant Qualification Selection	Open - International		257,415.49	Signed	2017-07-31	2017-10-11	2017-08-14	2017-10-12	2017-09-18	2018-06-19								2017-10-09	2018-10-17	2017-10-23	2018-10-18	2019-02-15		
IDIC/CS/CQS/07 / Design Engineering Consultancy Services	IDA / 54560	Component 1 Irrigation and Drainage Improvement	Post	Consultant Qualification Selection	Open - National		0.00	Canceled	2017-02-27	2017-01-25	2017-03-13	2017-01-25	2017-04-24	2017-03-16								2017-05-08		2017-05-15		2018-02-09		
IDIC/CS/QCBS/02 / Preparation of Detailed Engineering Design and Construction Supervision Services for Kemo Samgori, Thlisi-Kumisi and Zeda Ru irrigation system's secondary, tertiary and on-farm network	IDA / 54560	Component 1 Irrigation and Drainage Improvement	Prior	Quality And Cost-Based Selection	Open - International		3,126,284.12	Signed	2017-09-25		2017-10-09	2017-10-09	2017-11-13	2018-08-21				2017-12-11	2018-10-19	2018-01-10	2018-12-27	2018-01-31	2019-01-29	2018-02-21	2019-01-31	2019-08-15		
IDIC/CS/CQS/08 / Preparation of Training Modules and Conduction of Training Courses	IDA / 54560	Component 1 Irrigation and Drainage Improvement	Post	Consultant Qualification Selection	Open - International		0.00	Under Implementation	2018-10-01	2018-10-26	2018-10-15		2018-10-29									2018-11-14		2018-11-25		2019-12-31		
IDIC/CS/ICS/03 / ILMDP Project Financial Audit for 2019-2021 fiscal years	IDA / 54560	Component 1 Irrigation and Drainage Improvement	Post	Least Cost Selection	Open - International		21,420.00	Signed	2020-01-22	2020-01-22	2020-02-01	2020-01-27	2020-03-01	2020-02-07				2020-03-16	2020-02-21	2020-03-31	2020-03-02	2020-04-28	2020-03-09	2020-05-18	2020-03-12	2021-07-31		
IDIC/AF/CS/QCBS/01 / Feasibility Study for 20 Reservoirs	IBRD / 90430	Component 1 Irrigation and Drainage Improvement	Prior	Quality And Cost-Based Selection	Open - International		0.00	Under Implementation	2020-04-10	2020-06-09	2020-04-24	2020-06-30	2020-05-22	2020-11-25				2020-06-19		2020-07-04		2020-07-18		2020-07-25		2021-10-28		
IDIC/AF/CS/CQS/01 / Consultancy Services for Institutional strengthening of NSMLUMA	IBRD / 90430	Component 1 Irrigation and Drainage Improvement	Post	Consultant Qualification Selection	Open - International		0.00	Pending Implementation	2020-04-30		2020-05-14		2020-06-18									2020-07-09		2020-07-23		2021-07-23		
IDIC/CS/CQS/09 / Development, implementation and monitoring of Communication, Social Mobilization and Media Strategy to support the Activities of Water Users Organization's Development in the ILMD Project areas	IDA / 54560	Component 1 Irrigation and Drainage Improvement	Post	Consultant Qualification Selection	Open - National		0.00	Canceled	2020-07-19	2020-07-20	2020-07-26		2020-08-30									2020-09-13		2020-10-11		2022-06-03		
IDIC/CS/CQS/09-1 / Strategic planning for facilitation of establishment of the Water User Organizations (WUO) in the ILMD Project areas	IDA / 54560	Component 1 Irrigation and Drainage Improvement	Post	Consultant Qualification Selection	Open - National		0.00	Pending Implementation	2020-11-30		2020-12-14		2020-12-28									2021-01-04		2021-01-16		2022-09-08		

INDIVIDUAL CONSULTANTS																												
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Actual Amount (US\$)	Process Status	Teams of Reference		Invitation to Identified/Selected Consultant		Draft Negotiated Contract		Signed Contract		Contract Completion											
									Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual										
CS/K/10 / Procurement Consultant	IDA / 54560	Component 1 Irrigation and Drainage Improvement	Prior	Individual Consultant Selection	Open		225,515.89	Signed									2015-02-25		2015-02-25									

IDIC/CS/IC/03 / Water Resource and Climate Advisor for Institutional Strengthening of UASC	IDA / 54560	Component 1 Irrigation and Drainage Improvement	Prior	Individual Consultant Selection	Open														2015-04-24	2015-04-24		
IDIC/CS/IC/04 / Agricultural Economist	IDA / 54560	Component 1 Irrigation and Drainage Improvement	Prior	Individual Consultant Selection	Open														2015-04-23	2015-04-23		
IDIC/CS/IC/05 / Water Resource Legal Advisor	IDA / 54560	Component 1 Irrigation and Drainage Improvement	Prior	Individual Consultant Selection	Open														2015-05-22	2015-06-15		
IDIC/CS/IC/01 / Management Operation and Maintenance (MOM) Advisor	IDA / 54560	Component 1 Irrigation and Drainage Improvement	Prior	Individual Consultant Selection	Open														2015-04-24	2015-06-27		
IDIC/CS/SSS/01 / Local-level Water Management Institutions Advisor	IDA / 54560	Component 1 Irrigation and Drainage Improvement	Prior	Direct Selection	Direct																2015-07-07	2018-08-01
IDIC/CS/SSS/04 / Component Director	IDA / 54560	Component 1 Irrigation and Drainage Improvement	Prior	Direct Selection	Direct																2015-07-01	
IDIC/CS/SSS/05 / Financial Manager	IDA / 54560	Component 1 Irrigation and Drainage Improvement	Prior	Direct Selection	Direct																2015-07-01	
IDIC/CS/SSS/06 / Accountant and Disbursement Specialist	IDA / 54560	Component 1 Irrigation and Drainage Improvement	Prior	Direct Selection	Direct																2015-07-01	
IDIC/CS/SSS/02 / Irrigation Policy Specialist and Strategy Team Leader	IDA / 54560	Component 1 Irrigation and Drainage Improvement	Prior	Direct Selection	Direct																2015-07-15	
IDIC/CS/IC/14 / Component Coordinator	IDA / 54560	Component 1 Irrigation and Drainage Improvement	Prior	Individual Consultant Selection	Open														2015-07-08	2015-07-09		
IDIC/CS/SSS/03 / Accounting Software Maintenance Specialist	IDA / 54560	Component 1 Irrigation and Drainage Improvement	Prior	Direct Selection	Direct																2015-11-15	
IDIC/CS/SSS/08 / Water Resource and Climate Advisor	IDA / 54560	Component 1 Irrigation and Drainage Improvement	Prior	Direct Selection	Direct																2016-02-17	
IDIC/CS/SSS/09 / Agricultural Economist	IDA / 54560	Component 1 Irrigation and Drainage Improvement	Prior	Direct Selection	Direct																2016-02-17	
IDIC/CS/SSS/10 / Water Resource Legal advisory services for Institutional Strengthening of GA	IDA / 54560	Component 1 Irrigation and Drainage Improvement	Prior	Direct Selection	Direct																2016-03-30	
IDIC/CS/IC/29 / Designing advisory services for Institutional Strengthening of Georgian Amelioration (Consultant with international experience)	IDA / 54560	Component 1 Irrigation and Drainage Improvement	Post	Individual Consultant Selection	Open			2016-10-10	2016-09-20	2016-11-19	2016-10-26	2016-12-03	2016-10-28	2016-12-17	2016-11-01	2017-12-17						
IDIC/CS/SSS/13 / Team Leader for Finalization of Irrigation Strategy	IDA / 54560	Component 1 Irrigation and Drainage Improvement	Post	Direct Selection	Direct			2016-10-24	2016-10-24	2016-11-03	2016-11-04			2016-11-24	2016-11-18	2017-05-23						
IDIC/CS/IC/17 / PPMD Engineer 2	IDA / 54560	Component 3 Project Management	Post	Individual Consultant Selection	Open			2017-02-20	2017-02-06	2017-03-18	2017-02-13	2017-03-25	2017-02-13	2017-03-30	2017-02-13	2019-07-28						
IDIC/CS/IC/21 / Environmental Specialist	IDA / 54560	Component 3 Project Management	Post	Individual Consultant Selection	Open			2018-01-11		2018-02-13		2018-02-27		2018-03-04		2019-03-04						
IDIC/CS/IC/30 / Agricultural Economics advisory services for Institutional Strengthening of Georgian Amelioration (Consultant with international experience)	IDA / 54560	Component 1 Irrigation and Drainage Improvement	Post	Individual Consultant Selection	Open			2017-02-27	2017-02-22	2017-03-30	2017-03-22	2017-04-09	2017-03-31	2017-04-12	2017-03-31	2018-01-07						
IDIC/CS/IC/32 / Local Consultant for Preparation of Georgian National Drainage Strategy	IDA / 54560	Component 1 Irrigation and Drainage Improvement	Post	Individual Consultant Selection	Open			2017-04-17	2017-03-30	2017-05-16	2017-05-01	2017-05-23	2017-05-01	2017-05-24	2017-05-01	2017-08-22						
IDIC/CS/IC/33 / Regional Advisor to the Georgian Amelioration (GA) for Water Users Organisations (WUO) strategy development	IDA / 54560	Component 1 Irrigation and Drainage Improvement	Post	Individual Consultant Selection	Open			2017-09-25	2017-09-13	2017-10-24	2017-11-08	2017-11-03	2017-11-10	2017-11-08	2017-11-10	2019-02-01						
IDIC/CS/IC/34 / Consultant for supervision of civil works under Batch 1 for Zeda Rukvemo Samgori and Tbis-Kumli Irrigation Schemes in compliance with the ESMP and EMPs and consultations for Drainage Strategy	IDA / 54560	Component 1 Irrigation and Drainage Improvement	Post	Individual Consultant Selection	Open			2017-09-25	2017-09-28	2017-10-13	2017-10-05	2017-10-20	2017-10-05	2017-10-21	2017-10-06	2018-07-08						
IDIC/CS/IC/35 / Team Leader for Water Users Development Support Unit	IDA / 54560	Component 1 Irrigation and Drainage Improvement	Post	Individual Consultant Selection	Open			2018-01-22		2018-02-18		2018-02-23		2018-02-26	2018-06-12	2018-08-25						
IDIC/CS/IC/36 / Assistant Procurement Consultant	IDA / 54560	Component 3 Project Management	Post	Individual Consultant Selection	Open			2018-01-08	2018-01-05	2018-01-23		2018-01-26		2018-01-27	2018-01-15	2019-07-21						

IDIC/CS/IC/37 / Senior Specialist for Irrigation engineering, operation and maintenance of Water Users Development Support Unit	IDA / 54560	Component 1 Irrigation and Drainage Improvement	Post	Individual Consultant Selection	Open		6,849.32	Signed	2018-01-22		2018-02-18		2018-02-23		2018-02-26	2018-06-15	2018-08-25
IDIC/CS/IC/26 / Preparation of Environment Management Plan for Batch 2	IDA / 54560	Component 1 Irrigation and Drainage Improvement	Post	Individual Consultant Selection	Open		0.00	Canceled	2017-11-15		2017-12-18		2018-01-01		2018-01-06		2018-03-07
IDIC/CS/IC/31 / Complete legislative framework analysis regarding agricultural land in Georgia	IDA / 54560	Component 1 Irrigation and Drainage Improvement	Post	Individual Consultant Selection	Open		0.00	Canceled	2017-04-03	2017-05-04	2017-05-02		2017-05-12		2017-05-15		2017-07-14
IDIC/CS/SSS/14 / Accountant and Disbursement Specialist	IDA / 54560	Component 1 Irrigation and Drainage Improvement	Post	Direct Selection	Direct		13,664.85	Signed	2018-03-20		2018-03-30				2018-05-06	2019-03-01	2018-11-02
IDIC/CS/SSS/15 / International Lead-Consultant Irrigation and Drainage	IDA / 54560	Component 1 Irrigation and Drainage Improvement	Post	Direct Selection	Direct		56,679.33	Signed	2018-03-29		2018-04-02				2018-04-09	2018-04-05	2018-10-06
IDIC/CS/IC/39 / Deputy Team leader for Water Users Development Support Unit	IDA / 54560	Component 1 Irrigation and Drainage Improvement	Post	Individual Consultant Selection	Open		7,777.78	Signed	2018-05-16		2018-06-13		2018-06-18	2018-10-17	2018-06-21	2018-10-01	2018-12-21
IDIC/CS/IC/40 / Water Management Specialist Water Users Development Support Unit	IDA / 54560	Component 1 Irrigation and Drainage Improvement	Post	Individual Consultant Selection	Open		11,351.35	Signed	2018-05-18		2018-06-23		2018-06-28		2018-07-01	2018-11-16	2018-12-31
IDIC/CS/IC/41 / Regional Team Leader for Water Users Development Support Unit for Tbilisi-Kumisi	IDA / 54560	Component 1 Irrigation and Drainage Improvement	Post	Individual Consultant Selection	Open		6,671.61	Signed	2018-05-18		2018-06-23		2018-06-28	2018-09-28	2018-07-01	2018-10-01	2018-12-31
IDIC/CS/IC/42 / Regional Team Leader for Water Users Development Support Unit for Zeda Ru	IDA / 54560	Component 1 Irrigation and Drainage Improvement	Post	Individual Consultant Selection	Open		6,671.61	Signed	2018-05-18		2018-06-23		2018-06-28	2018-09-28	2018-07-01	2018-10-01	2018-12-31
IDIC/CS/IC/43 / Regional Team Leader for Water Users Development Support Unit for Zemo Samgori	IDA / 54560	Component 1 Irrigation and Drainage Improvement	Post	Individual Consultant Selection	Open		6,671.61	Signed	2018-05-18		2018-06-23		2018-06-28	2018-09-28	2018-07-01	2018-10-01	2018-12-31
IDIC/CS/IC/44 / Regional Team Leader for Water Users Development Support Unit for Kvemo Samgori	IDA / 54560	Component 1 Irrigation and Drainage Improvement	Post	Individual Consultant Selection	Open		0.00	Under Implementation	2018-05-18		2018-06-23		2018-06-28		2018-07-01		2018-12-31
IDIC/CS/SSS-16 / Water Resource Legal advisory services for institutional Strengthening of CA	IDA / 54560	Component 1 Irrigation and Drainage Improvement	Prior	Direct Selection	Direct		0.00	Canceled	2018-06-19		2018-06-19				2018-06-27		2019-06-27
IDIC/CS/SSS-16/1 / Water Resource Legal advisory services for institutional Strengthening of CA	IDA / 54560	Component 1 Irrigation and Drainage Improvement	Post	Direct Selection	Direct		46,741.10	Signed	2018-06-22		2018-06-22				2018-06-30	2018-07-02	2019-06-30
IDIC/CS/SSS/17 / Local-level Water Management Institutions Advisor	IDA / 54560	Component 1 Irrigation and Drainage Improvement	Post	Direct Selection	Direct		84,370.00	Signed	2018-09-28		2018-10-05				2018-11-01	2018-11-08	2020-01-11
IDIC/CS/SSS/18 / Training Course for CA	IDA / 54560	Component 1 Irrigation and Drainage Improvement	Post	Direct Selection	Direct		3,915.38	Signed	2019-02-08	2019-02-20	2019-02-15				2019-03-22	2019-02-20	2019-07-20
IDIC/CS/SSS/19 / Local Environmental and Social Specialist	IDA / 54560	Component 1 Irrigation and Drainage Improvement	Post	Direct Selection	Direct		10,344.83	Signed	2019-04-03	2019-06-18	2019-04-07				2019-04-18	2019-06-19	2019-12-30
IDIC/CS/IC/38 / Financial Manager	IDA / 54560	Component 1 Irrigation and Drainage Improvement	Post	Individual Consultant Selection	Open		0.00	Canceled	2018-03-25		2018-05-01		2018-05-22		2018-06-26		2018-12-23
IDIC/CS/SSS/20 / Mid-term Survey for Irrigation and Drainage Improvement Component 1	IDA / 54560	Component 1 Irrigation and Drainage Improvement	Post	Direct Selection	Direct		34,741.20	Signed	2019-11-04	2019-11-19	2019-11-10	2019-11-22			2019-12-12	2020-01-20	2020-06-09
IDIC/CS/SSS/21 / Procurement Consultant	IDA / 54560	Component 1 Irrigation and Drainage Improvement	Post	Direct Selection	Direct		25,200.00	Signed	2020-06-02	2020-06-03	2020-06-02	2020-06-02			2020-06-05	2020-06-03	2020-09-03