NATIONAL AFFORDABLE HOUSING PROGRAM (NAHP)

LOAN No. IBRD 8717-ID

Procurement Plan

Version No.: 2 Date: June 9, 2017

I. <u>General Information</u>

1. Project information:

- a. Country: Indonesia
- b. Recipient: Republic of Indonesia
- c. Project Name: National Affordable Housing Program (NAHP)
- d. Project Implementing Agency (PIA):
 - (i) Directorate General of Housing Finance, Ministry of Public Works and Housing (MPWH)
 - (ii) Directorate General of Housing Provision, Ministry of Public Works and Housing (MPWH)

2. Bank's No Objection Date of the Procurement Plan:

- a. Original : February 7, 2017
- b. Version 2 : June 14, 2017
- c. Version ... : ...
- 3. Date of General Procurement Notice: July 11, 2017
- **4. Period covered by this procurement plan**: Effectiveness Loan Closing *(estimated March 2021)*

II. Types of Contract, Bank's Review Requirements and Applied Methods

- A. Works, Goods and Non-Consulting Services
- **1. Prior Review Threshold**: Procurement Decisions subject to Prior Review by the Bank as stated in Appendix 1 to the Guidelines for Procurement:

Ref. No.	Procurement Method	Procurement Method Threshold	Bank's Review Requirement
1.	International Competitive Bidding (Works)	\geq \$25 million	Procurement of goods and works are not envisaged under the
2.	National Competitive Bidding (Works)	\$200k - \$25 million	project
3.	Shopping for Works	< \$200k	

4.	International Competitive Bidding (Goods)	≥\$2 million	
5.	National Competitive Bidding (Goods)	\$100k - \$2 million	
6.	Shopping for Goods	<100k	
7.	International Competitive Bidding (Non-Consultant Service)	≥\$10 million	Each contract shall be subject to Bank's prior review.
8.	National Competitive Bidding (Non-Consultant Service)	\$100k - \$10 million	Each contract \geq \$2 million equivalent shall be subject to Bank's prior review. All other contracts subject to post review.
9.	Shopping for Non-Consulting Service	<\$100,000	No prior review (only post review).
10.	Direct Contracting	N/A	Justification shall be provided when submit procurement plan.

1. Pre-qualification: -N/A-

2. Proposed Procedures for Program Components:

Component 1: Mortgage-Linked Down Payment Assistance (BP2BT) Component 2: Home Improvement Assistance Component 3: Technical Assistance for Housing Policy Reform

- **3. Reference to (if any) Project Operational/Procurement Manual:** Project Operations Manual of NAHP
- 4. Any Other Special Procurement Arrangements: -N/A-
- **5.** Summary of the Procurement Packages planned during the first 18 months after project effectiveness (including those that are subject to retroactive financing and advanced procurement)

1	2	3	4	5	6	7
Ref.	Description	Estimated	Packages	Domestic	Review	Comments
No.		Cost		Preference	by Bank	
		(US\$		(yes/no)	(Prior /	
		million)			Post)	
1.	Summary of the NCB	2.280	1	No	Prior	FMS 1
	(Non- consulting Services)	1.306	1	No	Post	FMS 2

B. Selection of Consultants

1. Prior Review Threshold: Selection decisions subject to prior review by Bank as stated in Appendix 1 to the Guidelines for Selection and Employment of Consultants:

Ref. No.	Selection Method	Selection Method Threshold	Bank's Prior Review Requirement
1.	Competitive Method (Firms) QCBS, QBS, LCS, FBS	≥\$300,000	Each contract \geq \$1,000,000 equivalent shall be subject to Bank's prior review. All other contracts subject to post review.
2.	Competitive Methods (Firms) QCS	<\$300,000	Each contract \geq \$1,000,000 equivalent shall be subject to Bank's prior review. All other contracts subject to post review.
3.	Individual Consultant	Competitive Selection by comparing at least three CVs	Each contract \geq \$0.3 million equivalent and specific position as indicated in the procurement plan shall be subject to Bank's prior review
4.	Single Source (Firms and Individual)	N/A	Justification shall be provided when submit procurement plan.

- **2. Short list comprising entirely of national consultants**: Short list of consultants for services (firms), estimated to cost less than \$ <u>400,000</u> equivalent per contract, may comprise entirely of national consultants in accordance with the provisions of paragraph 2.7 of the Consultant Guidelines.
- 3. Any Other Special Selection Arrangements: -N/A-
- **4.** Summary of Consultancy Assignments with Selection Methods and Time Schedule during the first 18 months after project effectiveness (including those that are subject to retroactive financing and advanced procurement)

1	2	3	4	5	6	7
Ref. No.	Description of Assignments	Type of Assignments	Estimated Cost (US\$	Packages/ Positions	Review by Bank (Prior /	Comments
			million)		Post)	
1.	Summary of number of contracts that will be let	(Time-Based)	8.633	3	Prior	BP2BT NMC, HREIS, PAHP
	under QCBS	(Time-Based/ Lump-Sum)	6.693	10	Post	BP2BT IT, Ex-In CR, PCC, RSFS, BSPS OV '18, RSPD,

1	2	3	4	5	6	7
Ref. No.	Description of Assignments	Type of Assignments	Estimated Cost (US\$ million)	Packages/ Positions	Review by Bank (Prior / Post)	Comments
						Reg HF, Perumnas, LGCB
2.	Summary of number of contracts that will be let under CQS	(Time-Based/ Lump-Sum)	0.488	2	Post	SIRUS, BSPS OV '17
3.	Summary of number of individual consultant contracts that will be let under competitive selection	(Time-Based /Lump-Sum)	17.676	6,867	Post	BSPS Facilitators, Advisory for TA

PROCUREMENT PLAN	Indonesia : National Affordable He	busing Program	
General Information	1		
Country:	Indonesia	Banks Approval Date of the Original Procurement Plan: Revised Plan Date(s): (comma delineated, leave blank if none)	2018-05-16 2018-05-18
Project ID:	P154948	GPN Date:	
Project Name:	National Affordable Housing Program	1	
Loan / Credit No:	IBRD / 87170		
Executing Agency(les	Directorate General of Housing Provi	sion	

00000

WORK																													
Activity	y Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-q Docur	ualification ments	Prequa Evaluation	lification on Report	Draft Biddin / Justifi	g Document cation	Specific Pro Notice / In	ocurement Invitation	Bidding Doo Issu	uments as ed	Proposal S Opening	ubmission / / Minutes	Bid Evalua and Recor for A	ation Report mmendation Award	Signed	Contract		t Completion
												Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual

00000																											
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)																	Contract C	Completion
										Planned .	Actual	Planned	Actual	Planned	Actual	Planned Ad	ctual F	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual

NON CONSULTING 8	ERVICES																										
Activity Reference No. / Description	Loan / Credit No	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-o Docu	qualification iments	Prequa Evaluati	lification on Report	Draft Biddin / Justif	g Document ication	Specific Pr Notice /		Bidding Do		Proposal S Opening	ubmission /	Bid Evalua and Recom for A	nmendation	Signed	Contract	Contract Completio
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned Actua
ID-DGHP-61846-NC-RFB / BSPS Facilitation Management Service-Region II FY 2017/2018 (Jasa Manajemen Pendampingar BSPS TA 2017/2018 Wilayah II)	iBRD / 87170	Component 2: Home Improvement Assistance (Bantuan Stimulan Perumahan Swadaya/BSPS)	Post	Request for Bids	Open - National	Single Stage - One Envelope		1,306,770.00	0.00	Pending Implementation	a				2017-08-11		2017-08-16				2017-09-27		2017-10-27		2017-12-01		2018-08-28
ID-DGHP-61844-NC-RFB / BSPS Facilitation Management Service-Region I FY 2017/2018 (Jasa Manajemen Pendampingar BSPS TA 2017/2018 Wilayah I)	iBRD / 87170	Component 2: Home Improvement Assistance (Bantuan Stimulan Perumahan Swadaya/BSPS)	Prior	Request for Bids	Open - National	Single Stage - One Envelope		2,280,450.00	0.00	Pending Implementation	1				2017-08-11		2017-08-16				2017-09-27		2017-10-27		2017-12-01		2018-08-28

CONSULTING FIF	MS																										
Activity Reference N Description	Loan / Credit No	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of F	Reference	Expression No		Short List Request for		Request for as Is:		Opening of Proposals	Technical / Minutes	Evaluation Prop	of lechnical	Combined I Report ar Negotiated	nd Draft	Signed (Contract	Contract Co	mpletion
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual

[INDIVIDUAL CONSUL	TANTS																		
	Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of R	teference	Invitat Identified Cons	/Selected	Draft Ne Cont		Signed (Contract	Contract C	ompletion
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
[