

12 MONTHS PROCUREMENT PLAN

Project information: P163782 – Integrated Water Management and Development Project **Project Implementation agency:** National Water And Sewerage Corporation AND

Ministry of Water and Environment

Date of the Procurement Plan: July 2018

Period covered by this Procurement Plan: One year

Preamble

In accordance with paragraph 5.9 of the “World Bank Procurement Regulations for IPF Borrowers” (July 2016, revised August 2018) (“Procurement Regulations”) the Bank’s Systematic Tracking and Exchanges in Procurement (STEP) system will be used to prepare, clear and update Procurement Plans and conduct all procurement transactions for the Project.

This textual part along with the Procurement Plan tables in STEP constitute the Procurement Plan for the Project. The following conditions apply to all procurement activities in the Procurement Plan. The other elements of the Procurement Plan as required under paragraph 4.4 of the Procurement Regulations are set forth in STEP.

The Bank’s Standard Procurement Documents: shall be used for all contracts subject to international competitive procurement and those contracts as specified in the Procurement Plan tables in STEP.

National Procurement Arrangements: Paragraph 5.3 of the Procurement Regulations will not apply. When approaching the national market, the country’s own procurement procedures shall not be used due to restrictions on eligibility of otherwise eligible firms to participate in NCB. The Regulations will apply.

However, the Borrower may use its own procurement arrangements as set forth in the **Public Procurement and Disposal Act, 2003** Request for Quotation such arrangements shall be subject to paragraph 5.4 of the Procurement Regulations and the following conditions:

In accordance with paragraph 5.3 of the Procurement Regulations, the request for bids/request for proposals document shall require that Bidders/Proposers submitting Bids/Proposals present a signed acceptance at the time of bidding, to be incorporated in any resulting contracts, confirming application of, and compliance with, the Bank’s Anti-Corruption Guidelines, including without limitation the Bank’s right to sanction and the Bank’s inspection and audit rights. The form of the Letter of Acceptance is attached in Appendix 1.

Leased Assets as specified under paragraph 5.10 of the Procurement Regulations: Leasing may be used for those contracts identified in the Procurement Plan tables: **Not Applicable.**

Procurement of Second Hand Goods as specified under paragraph 5.11 of the Procurement Regulations – is allowed for those contracts identified in the Procurement Plan tables: **Not Applicable.**

Domestic preference as specified under paragraph 5.51 of the Procurement Regulations (*Goods and Works*).

Goods : **Applicable for those contracts identified in the Procurement Plan tables**

Works: **applicable for those contracts identified in the Procurement Plan tables**

Other Relevant Procurement Information:-

(a). Prior Procurement Arrangements:

The Procurement Arrangements as indicated in the below table and within the thresholds indicated in the below tables will be used. The thresholds for the Bank’s prior review requirements are also provided in the table below:

Table: Thresholds*, Procurement Arrangements, and Prior Review

(The table below depicts the Thresholds and Procurement Methods to be used under the IWMDP):

Thresholds*, Procurement Methods, and Prior Review

No	Expenditure Category	Contract (C) Value Threshold* [eq. USD]	Procurement Method	Contracts Subject to Prior Review / [eq. US\$]
1	Works	$C \geq 10,000,000$	Open Competition International Market Approach and Direct Contracting	All contracts at or above USD 10 million are subject to international advertising and the use of the Bank’s SPDs (or other documents agreed with the Bank), as well as the first contract under Open Competition
		$200,000 < C < 10,000,000$	Open Competition National Market Approach	None except if it is the first contract under Open Competition.
		$C \leq 200,000$	RfQ	None
2	Goods, IT and non–consulting services	$C \geq 2,000,000$	Open Competition International Market Approach and Direct Contracting	All contracts at or above USD 2 million are subject to international advertising and the use of the Bank’s SPDs (or other documents agreed with the Bank), as well as the first contract under Open Competition.
		$100,000 < C < 2,000,000$	Open Competition National Market Approach	None except if it is the first contract under Open Competition.
		$C \leq 100,000$	RfQ	None

No	Expenditure Category	Contract (C) Value Threshold* [eq. USD]	Procurement Method	Contracts Subject to Prior Review / [eq. US\$]
3	selection of consultant firms	C < 300,000	for Consulting Services	All contracts at or above USD 300,000 are subject to international advertising and the use of the Bank's SPDs (or other documents agreed with the Bank).
		C ≤ 300,000	For Engineering and Construction Supervision	All contracts at or above USD 300,000 are subject to international advertising and the use of the Bank's SPDs (or other documents agreed with the Bank).
4	Selection of Individual consultants	≥ 300,000	All Approaches	≥ 300,000
5	Training, Workshops, Study Tours	All Values	Based on approved Annual Work Plan & Budgets (AWPB) by TTL	This line activity is not subject to procurement Review.

* All contracts not subject to prior review will be post-reviewed.

** Short lists of consultants for services estimated to cost less US\$300,000 equivalent per contract may be composed entirely of national consultants in accordance with the provisions of paragraph 2.7 of the Consultant Guidelines. However, if foreign firms have expressed interest, they will not be excluded from consideration.

Prior review Thresholds

Procurement Type	High Risk	Substantial Risk
Works	5.0	10.0
Goods, It & Non-Consulting Services	1.5	2.0
Consultants (Firms)	0.5	1.0
Individual Consultants	0.2	0.3

Prequalification. Not expected for any works or goods packages in the procurement plan.

Proposed Procedures for CDD Components: Applicable

Reference to (if any) Project Operational/Procurement Manual: the IWMDP team will prepare a Procurement manuals, which will also be part of the Project Implementation Manual.

Any Other Special Procurement Arrangements: None

Procurement Packages/PLAN with Procurement Arrangements and Time Schedule:
as per the Table below:

Appendix 1

Letter of Acceptance of the World Bank's Anti-Corruption Guidelines and Sanctions Framework

Date: _

Invitation of Bids/Proposals No. _____

To: _____

We, along with our sub-contractors, sub-consultants, service providers, suppliers, agents (whether declared or not) consultants and personnel, acknowledge and agree to abide by the World Bank's policy regarding Fraud and Corruption (corrupt, fraudulent, collusive, coercive, and obstructive practices), as set out and defined in the World Bank's Anti-Corruption Guidelines¹ in connection with the procurement and execution of the contract (in case of award), including any amendments thereto.

We declare and warrant that we, along our sub-contractors, sub-consultants, service providers, suppliers, agents (whether declared or not), consultants and personnel, , are not subject to, and are not controlled by any entity or individual that is subject to, a temporary suspension, early temporary suspension, or debarment imposed by a member of the World Bank Group, including, inter alia, a cross-debarment imposed by

¹*Guidelines on Preventing and Combating Fraud and Corruption in Projects Financed by International Bank for Reconstruction and Development Loans and the International Development Agency Credits and Grants*, dated October 15, 2006, and revised in January 2011 and July 2016, as they may be revised from time to time.

the World Bank Group as agreed with other international financial institutions (including multilateral development banks), or through the application of a World Bank Group finding of non-responsibility on the basis of Fraud and Corruption in connection with World Bank Group corporate procurement. Further, we are not ineligible under the laws or official regulations of *[Insert name of Employer as per bidding document]* or pursuant to a decision of the United Nations Security Council.

We confirm our understanding of the consequences of not complying with the World Bank's Anti-Corruption Guidelines, which may include the following:

- a. rejection of our Proposal/Bid for award of contract;
- b. in the case of award, termination of the contract, without prejudice to any other remedy for breach of contract; and
- c. sanctions, pursuant to the Bank's Anti-corruption Guidelines and in accordance with its prevailing sanctions policies and procedures as set forth in the Bank's Sanctions Framework. This may include a public declaration of ineligibility, either indefinitely or for a stated period of time, (i) to be awarded or otherwise benefit from a Bank-financed contract, financially or in any other manner;² (ii) to be a nominated³ sub-contractor, consultant, manufacturer or supplier, or service provider of an otherwise eligible firm being awarded a Bank-financed contract; and (iii) to receive the proceeds of any loan made by the Bank or otherwise to participate further in the preparation or implementation of any Bank-financed project.

We understand that we may be declared ineligible as set out above upon:

- a. completion of World Bank Group sanctions proceedings according to its prevailing sanctions procedures;
- b. cross-debarment as agreed with other international financial institutions (including multilateral development banks);
- c. the application of a World Bank Group finding of non-responsibility on the basis of Fraud and Corruption in connection with World Bank Group corporate procurement;
or

² For the avoidance of doubt, a sanctioned party's ineligibility to be awarded a contract shall include, without limitation, (i) applying for pre-qualification, expressing interest in a consultancy, and bidding, either directly or as a nominated sub-contractor, nominated consultant, nominated manufacturer or supplier, or nominated service provider, in respect of such contract, and (ii) entering into an addendum or amendment introducing a material modification to any existing contract.

³ A nominated sub-contractor, nominated consultant, nominated manufacturer or supplier, or nominated service provider (different names are used depending on the particular bidding document) is one which has been: (i) included by the bidder in its pre-qualification application or bid because it brings specific and critical experience and know-how that allow the bidder to meet the qualification requirements for the particular bid; or (ii) appointed by the Borrower.

d. temporary suspension or early temporary suspension in connection with an ongoing World Bank Group sanctions proceeding.

For avoidance of doubt, the foregoing effects of ineligibility do not extend to a sanctioned firm's or individual's execution of its ongoing Bank-financed contracts (or its ongoing sub-agreements under such contracts) that are not the subject of a material modification, as determined by the Bank.

We shall permit, and shall cause our sub-contractors, sub-consultants, agents (whether declared or not), personnel, consultants, service providers or suppliers, to permit the Bank to inspect⁴ all accounts, records, and other documents relating to the procurement process and/or contract execution (in the case of award), and to have them audited by auditors appointed by the Bank.

We agree to preserve all accounts, records, and other documents (whether in hard copy or electronic format) related to the procurement and execution of the contract.

Name of the Bidder/Consultant: _____

Name of the person duly authorized to sign the Bid/Proposal on behalf of the Bidder/Consultant:

Title of the person signing the Letter: _____

⁴ Inspections in this context are usually investigative (i.e., forensic) in nature: they involve fact-finding activities undertaken by the Bank or persons appointed by the Bank to address specific matters related to investigations/audits, such as evaluating the veracity of an allegation of possible Fraud and Corruption, through the appropriate mechanisms. Such activity includes but is not limited to accessing and examining a firm's or individual's financial records and information, and making copies thereof as relevant; accessing and examining any other documents, data, and information (whether in hard copy or electronic format) deemed relevant for the investigation/audit, and making copies thereof as relevant; interviewing staff and other relevant individuals; performing physical inspections and site visits; and obtaining third-party verification of information.

PROCUREMENT PLAN Uganda : Integrated Water Management and Development Project

General Information
 Country: Uganda Bank's Approval Date of the Original Procurement Plan: 2018-07-10
 Revised Plan Date(s): (comma delineated, leave blank if non 2020-12-31
 Project ID: P163782 GPN Date: 2018-05-31
 Project Name: Integrated Water Management and Development Project
 Loan / Credit No: IDA / 62760, /
 Executing Agency(ies) Ministry of Water and Environment

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	High SEA/SH Risk	Procurement Document Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
													Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual		Planned
UG-MWE-65387-CW-RFB / Works for Construction of Busia Municipality Water Supply and Sanitation/ Facilities System, Source Protection Measures and Sanitation Facilities in Kumi-Nyeru-Ngora	IDA / 62760	Component 1: WSS in Small Towns and RGCS and Support to Districts Hosting Refugees	Prior	Request for Bids	Open - International	Single Stage - One Envelope				10,366,641.00	0.00	Under Implementation					2018-10-15	2020-02-29	2018-11-15	2020-07-10			2018-12-27	2020-09-07	2019-02-15		2019-04-30		2021-04-30	
UG-MWE-107851-CW-RFB / Construction of 12 monitoring stations (5No. Ground Water, 5No. Surface water, 2No. automatic weather stations).	IDA / 62760	Component 3: Water Resource Management	Post	Request for Bids	Open - National	Single Stage - One Envelope				391,000.00	0.00	Under Implementation					2019-04-12	2020-10-12	2019-04-24	2020-10-12			2019-06-05		2019-07-05		2019-08-09		2019-11-08	
UG-MWE-107829-CW-RFB / Works for Construction of Lot 1 : Namasale Water Supply and Sanitation System and Sanitation and Koboko Sanitation works Lot 2: Kaliro - Namungai Water Supply and Sanitation System Lot 3: Sanitation works for Rukungiri Municipality	IDA / 62760	Component 1: WSS in Small Towns and RGCS and Support to Districts Hosting Refugees	Prior	Request for Bids	Open - International	Single Stage - One Envelope				7,543,256.00	0.00	Under Implementation					2019-07-31		2019-08-24					2019-10-05		2019-11-17		2020-01-25		2022-01-25
UG-MWE-162979-CW-DIR / Works for drilling and Testing of 17No. wells in RGCS	IDA / 62760	Component 1: WSS in Small Towns and RGCS and Support to Districts Hosting Refugees	Post	Direct Selection	Direct					186,285.00	0.00	Under Implementation					2020-03-10	2020-03-09	2020-03-15								2020-04-30		2020-10-27	
UG-MWE-173602-CW-RFB / Works for drilling and test pumping of production boreholes for 20 sites in the refugee settlements and host communities in the districts of Kinyadondo, Anai, Moyo, Adjumani, Lamwo and Yumbe	IDA / 62760	Component 1: WSS in Small Towns and RGCS and Support to Districts Hosting Refugees	Post	Request for Bids	Open - National	Single Stage - One Envelope				438,947.00	0.00	Pending Implementation					2020-05-25		2020-06-11					2020-07-02		2020-08-03		2020-09-07		2021-03-06
UG-MWE-211703-CW-RFB / Contract for Dredging and Flood Protection Works in upper mid stream River Nyamwamba	IDA / 62760	Component 3: Water Resource Management	Post	Request for Bids	Limited	Single Stage - One Envelope				4,008,000.00	0.00	Pending Implementation					2021-01-07		2021-01-12					2021-02-05		2021-02-26		2021-04-02		2021-04-12
UG-MWE-211704-CW-RFB / Contract for Dredging and Flood Protection Works in lower River Nyamwamba	IDA / 62760	Component 3: Water Resource Management	Post	Request for Bids	Limited	Single Stage - One Envelope				3,592,500.00	0.00	Pending Implementation					2021-01-07		2021-01-12					2021-02-05		2021-02-26		2021-04-02		2021-07-31

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion			
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual		
UG-MWE-65595-CO-RFB / Supply and Installation under the Umbrella Authorities of: Lot 1: Pipes and Fittings (150,000m) Lot 2: 500 Bulk and 30,000 domestic meters	/	Component 1: WSS in Small Towns and RGCS and Support to Districts Hosting Refugees	Post	Request for Bids	Open - International	Single Stage - One Envelope		1,869,000.00	0.00	Pending Implementation							2018-12-31		2019-02-01					2019-03-15		2019-04-28		2019-06-02		2019-11-29
UG-MWE-65550-CO-RFB / Supply and Installation of: Lot 1: hydrometric equipment namely (5No. Ground Water, 5No. Surface water, 2No. automatic weather stations). Lot 2: Establishment of 3no. automatic precipitation and 2no. dry deposition monitoring stations	IDA / 62760	Component 3: Water Resource Management	Post	Request for Bids	Open - International	Single Stage - One Envelope		1,345,000.00	0.00	Under Implementation							2019-04-15	2020-07-16	2019-05-02	2020-07-28				2019-06-13		2019-07-19		2019-09-06		2020-09-04
UG-MWE-107838-CO-RFB / Procurement of Project Vehicles- 13No. - 4WD pickup trucks	IDA / 62760	Component 4: Project Implementation and Institutional Strengthening	Post	Request for Quotations	Limited	Single Stage - One Envelope		624,000.00	387,480.33	Under Implementation							2019-04-30		2019-07-04							2019-07-09		2020-01-05		
UG-MWE-107841-CO-RFQ / Procurement of IT equipment for Project Implementation : 2No. Laptops, 2No. Printers, 2No. Projectors, 1No. Photocopier, 4No. still cameras and 25No. GPS machines	IDA / 62760	Component 4: Project Implementation and Institutional Strengthening	Post	Request for Quotations	Limited	Single Stage - One Envelope		98,000.00	0.00	Pending Implementation							2019-04-25									2019-07-12		2019-10-11		
UG-MWE-130166-CO-RFB / Supply of 25,000 micro and Bulk Water Meters for Umbrellas of Water and Sanitation under Framework Agreement	IDA / 62760	Component 1: WSS in Small Towns and RGCS and Support to Districts Hosting Refugees	Post	Request for Bids	Open - National	Single Stage - One Envelope		551,000.00	0.00	Under Implementation							2019-09-13	2020-07-15	2019-09-23	2020-07-20				2019-10-16		2019-11-15		2019-12-20		2022-12-19

UC-MWE-113671-CO-RFQ / Supply and Installation of 60 units of Electro-Mechanical equipment for Umbrella Water and Sanitation Authority under Framework Agreement	IDA / 62760	Component 1: WSS in Small Towns and RGCs and Support to Districts Hosting Refugees	Post	Request for Bids	Open – National	Single Stage – One Envelope		496,000.00	0.00	Cancelled							2019-05-20	2019-05-31				2019-07-01	2019-07-24	2019-08-28	2022-08-26	
UC-MWE-113661-CO-RFB / Supply of 200,000 Pipes and Fittings for Umbrellas of Water and Sanitation under Framework Agreement.	IDA / 62760	Component 1: WSS in Small Towns and RGCs and Support to Districts Hosting Refugees	Prior	Request for Bids	Open – National	Single Stage – One Envelope		1,700,000.00	0.00	Under Implementation							2020-02-24	2020-04-24	2020-03-09	2020-07-24			2020-04-09	2020-05-09	2020-06-13	2023-06-13
UC-MWE-113654-CO-DR / Supply of 25,000 Micro and Bulk Water Meters for Umbrellas of Water and Sanitation under Framework Agreement	IDA / 62760	Component 1: WSS in Small Towns and RGCs and Support to Districts Hosting Refugees	Post	Direct Selection	Direct			551,000.00	0.00	Cancelled							2019-05-20	2019-05-31						2019-08-09	2022-08-08	
UC-MWE-164748-CO-RFB / Supply of Technical Equipment for Regional Laboratories: Lot 1 Assorted Laboratory Analytical Equipment Lot 2 Assorted Laboratory Processing Containment & Storage Equipment Lot 3 Assorted Field Equipment Lot 4 Assorted Laboratory Apparatus & Glassware	IDA / 62760	Component 3: Water Resource Management	Post	Request for Bids	Open – International	Single Stage – One Envelope		800,000.00	0.00	Under Implementation														2020-07-19	2021-01-15	
UC-MWE-183001-CO-RFB / Supply, Installation, Upgrading, Commissioning and Maintaining the Water Information System phase II for the Government of the Republic of Uganda.	IDA / 62760	Component 3: Water Resource Management	Prior	Direct Selection	Direct			2,900,000.00	0.00	Under Implementation							2020-07-13	2020-08-31	2020-08-03	2020-11-23				2020-10-15	2024-03-28	
UC-MWE-186158-CO-RFQ / Procurement of Video Conferencing equipment	IDA / 62760	Component 4: Project Institutional Strengthening	Post	Request for Quotations	Limited	Single Stage – One Envelope		60,000.00	0.00	Pending Implementation														2020-09-21	2020-12-20	
UC-MWE-211705-CO-DR / Supply and Installation of flood early warning systems on River Nyamwamba	IDA / 62760	Component 3: Water Resource Management	Post	Direct Selection	Direct			60,000.00	0.00	Pending Implementation							2021-01-07	2021-01-12						2021-02-16	2021-06-16	

NON CONSULTING SERVICES

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion		
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned
UC-MWE-65819-NC-RFB / Implementation of priority WRM measures in: Lot 1: Lwakakaba sub-catchment Lot 2: Awaja II sub-catchment Lot 3: Kochi sub-catchment Lot 4: Middle Awaja sub-catchment	IDA / 62760	Component 3: Water Resource Management	Prior	Request for Bids	Open – International	Single Stage – One Envelope		9,094,000.00	0.00	Under Implementation						2019-01-15	2020-09-30	2019-02-15	2020-10-08			2019-03-29		2019-05-10		2019-07-05		2020-12-31	
UC-MWE-130162-NC-RFP / Non Consultancy Services for Development of an Online M&E Progress Reporting System	IDA / 62760	Component 1: WSS in Small Towns and RGCs and Support to Districts Hosting Refugees	Post	Request for Proposals	Limited	Single Stage – Two Envelope		50,000.00	0.00	Pending Implementation						2019-09-13		2019-09-18					2019-10-10		2019-12-09		2020-01-13		2020-05-12
UC-MWE-113664-NC-RFB / Labor requirement for the installation of pipes, fittings and water meters for Umbrella Water & Sanitation Authorities under Framework Agreements in : Lot 1: Central, Lot 2: Eastern, Lot 3: South Western, Lot 4: Mid-Western and Lot 5: Northern	IDA / 62760	Component 1: WSS in Small Towns and RGCs and Support to Districts Hosting Refugees	Post	Request for Bids	Open – National	Single Stage – One Envelope		619,000.00	0.00	Pending Implementation						2019-05-31		2019-06-12					2019-07-17		2019-08-16		2019-09-20		2022-09-19
UC-MWE-162982-NC-RFQ / Non Consulting services to under take the printing and binding of the bidding and other related documents under IWMDP.	IDA / 62760	Component 1: WSS in Small Towns and RGCs and Support to Districts Hosting Refugees	Post	Request for Quotations	Limited	Single Stage – One Envelope		30,000.00	0.00	Pending Implementation														2020-03-14		2020-04-14		2020-10-11	
UC-MWE-211654-NC-RFB / Implementation of priority catchment management measures in upstream Nyamwamba	IDA / 62760	Component 3: Water Resource Management	Post	Request for Bids	Limited	Single Stage – One Envelope		1,300,000.00	0.00	Pending Implementation						2021-01-07		2021-01-12					2021-02-04		2021-02-25		2021-04-01		2021-10-28
UC-MWE-211697-NC-RFB / Implementation of priority catchment management measures in Midstream Nyamwamba	IDA / 62760	Component 3: Water Resource Management	Post	Request for Bids	Limited	Single Stage – One Envelope		1,500,000.00	0.00	Pending Implementation						2021-01-07		2021-01-12					2021-02-04		2021-02-25		2021-04-01		2021-10-28
UC-MWE-211698-NC-RFB / Implementation of priority catchment management measures in downstream Nyamwamba	IDA / 62760	Component 3: Water Resource Management	Post	Request for Bids	Limited	Single Stage – One Envelope		1,200,000.00	0.00	Pending Implementation						2021-01-07		2021-01-12					2021-02-04		2021-02-25		2021-04-01		2021-10-28

CONSULTING FIRMS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference	Expression of Interest Notice	Short List and Draft Request for Proposals	Request for Proposals as Issued	Opening of Technical Proposals / Minutes	Evaluation of Technical Proposal	Combined Evaluation Report and Draft Negotiated Contract	Signed Contract	Contract Completion
--------------------------------------	-------------------	-----------	-------------	--------	-----------------	---------------	-------------------------	----------------------	----------------	--------------------	-------------------------------	--	---------------------------------	--	----------------------------------	--	-----------------	---------------------

										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	
UG-MWE-65575-CS-QCBS / Preparation of Albert WMZ Water Resources Strategy and Action Plan	/	Component 3: Water Resource Management	Prior	Quality And Cost-Based Selection	Open - International		1,500,000.00	0.00	Under Review	2018-09-28	2019-06-11	2018-10-26	2019-08-02	2018-12-21	2020-04-03			2019-01-18	2020-06-29	2019-02-17		2019-03-28		2019-05-08		2020-05-07
UG-MWE-65391-CS-QCBS / Consultancy Services for Construction Supervision of Water Supply and Sanitation Systems in Busia	IDA / 62760	Component 1: WSS in Small Towns and RGCs and Support to Districts Hosting Refugees	Post	Quality And Cost-Based Selection	Open - National		490,000.00	0.00	Under Implementation	2018-10-25	2018-08-25	2018-11-22	2018-10-29	2019-01-05	2019-05-16			2019-02-06		2019-03-08		2019-04-12		2019-06-07		2020-12-07
UG-MWE-107833-CS-QCBS / Consultancy Services for Feasibility, Detailed Engineering Design and Construction Supervision of Water Supply and Sanitation System in Vyegeya-Mwara-Ruyonza	IDA / 62760	Component 1: WSS in Small Towns and RGCs and Support to Districts Hosting Refugees	Prior	Quality And Cost-Based Selection	Open - International		650,000.00	0.00	Under Implementation	2019-05-17	2019-07-21	2019-06-14	2019-08-14	2019-07-28	2020-05-20			2019-08-25	2020-08-06	2019-09-24		2019-10-29		2019-12-03		2021-12-02
UG-MWE-65546-CS-QCBS / LOT 3: Preparation of 2 Catchment Management Plans for Nyamugamani & Kafu in Albert WMZ	IDA / 62760	Component 3: Water Resource Management	Prior	Quality And Cost-Based Selection	Open - International		2,850,000.00	0.00	Under Review	2019-05-17	2019-06-11	2019-06-14	2019-08-02	2019-08-09	2020-04-27			2019-09-06	2020-06-29	2019-10-06		2019-11-14		2019-12-25		2020-12-24
UG-MWE-113265-CS-QCBS / LOT 2: Preparation of 2 Catchment Management Plans for Sezibwa and Okweng in Kyoga WMZ	IDA / 62760	Component 3: Water Resource Management	Prior	Quality And Cost-Based Selection	Open - International		2,850,000.00	0.00	Under Review	2019-05-17	2019-06-11	2019-06-14	2019-08-04	2019-07-28	2020-06-18			2019-08-25	2020-06-29	2019-09-24		2019-10-29		2019-12-03		2020-12-02
UG-MWE-113859-CS-QCBS / Lot 1: Feasibility Study, Detailed Engineering Design and Construction Supervision of Solar Powered Piped Water Supply Systems and Sanitation Facilities in Refugee Settlements and Host Districts Area and Moye	IDA / 62760	Component 1: WSS in Small Towns and RGCs and Support to Districts Hosting Refugees	Prior	Quality And Cost-Based Selection	Open - International		642,000.00	0.00	Under Implementation	2019-05-13	2019-05-22	2019-05-27	2019-08-14	2019-07-10	2020-07-26			2019-07-31		2019-08-30		2019-10-04		2019-11-08		2022-02-07
UG-MWE-113876-CS-QCBS / Lot 2: Feasibility Study, Detailed Engineering Design and Construction Supervision of Solar Powered Piped Water Supply Systems and Sanitation Facilities in Refugee Settlements and Host District of Yumbe	IDA / 62760	Component 1: WSS in Small Towns and RGCs and Support to Districts Hosting Refugees	Prior	Quality And Cost-Based Selection	Open - International		735,000.00	0.00	Under Implementation	2019-05-13	2019-05-22	2019-05-27	2019-08-14	2019-07-10	2020-07-26			2019-07-31		2019-08-30		2019-10-04		2019-11-08		2022-02-07
UG-MWE-113877-CS-QCBS / Lot 3: Feasibility Study, Detailed Engineering Design and Construction Supervision of Solar Powered Piped Water Supply Systems and Sanitation Facilities in Refugee Settlements and Host Districts of Adjumani and Lamwo	IDA / 62760	Component 1: WSS in Small Towns and RGCs and Support to Districts Hosting Refugees	Prior	Quality And Cost-Based Selection	Open - International		730,000.00	0.00	Under Implementation	2019-05-13	2019-05-22	2019-05-27	2020-01-31	2019-07-10	2020-07-26			2019-07-31		2019-08-30		2019-10-04		2019-11-08		2022-02-07
UG-MWE-107833-CS-QCBS / Consultancy Services for Construction Supervision of Water Supply and Sanitation Systems in (a) Namsale and Sanitation Facilities in koboko (b)Kaliro-Namungahwe and (c) Sanitation Facilities in Rukungiri	IDA / 62760	Component 1: WSS in Small Towns and RGCs and Support to Districts Hosting Refugees	Prior	Quality And Cost-Based Selection	Open - International		500,000.00	0.00	Under Implementation	2019-05-24	2019-06-19	2019-06-21	2019-08-02	2019-08-04	2020-12-22			2019-09-01		2019-10-01		2019-11-05		2019-12-10		2021-12-09
UG-MWE-115609-CS-QCBS / Consultancy Services for Design Review and construction services for Bitsya Water Supply and Sanitation system	IDA / 62760	Component 1: WSS in Small Towns and RGCs and Support to Districts Hosting Refugees	Post	Consultant Qualification Selection	Open - International		314,000.00	0.00	Under Implementation	2019-05-27	2019-06-05	2019-06-10	2019-06-24	2019-07-24	2020-01-23							2019-08-23		2019-09-27		2021-09-26
UG-MWE-65450-CS-QCBS / LOT 1: Consultancy Services for design review and Construction Supervision for Nyamugamani CFS	IDA / 62760	Component 1: WSS in Small Towns and RGCs and Support to Districts Hosting Refugees	Prior	Quality And Cost-Based Selection	Open - International		730,000.00	0.00	Canceled	2019-05-10		2019-05-26		2019-07-09				2019-08-11		2019-09-12		2019-10-17		2019-11-21		2021-11-20
UG-MWE-117147-CS-QCBS / Consultancy Services for design review and Construction Supervision for Nyamugamani CFS	IDA / 62760	Component 1: WSS in Small Towns and RGCs and Support to Districts Hosting Refugees	Prior	Quality And Cost-Based Selection	Open - International		730,000.00	0.00	Under Implementation	2019-06-04	2019-06-05	2019-06-11	2019-06-28	2019-07-25	2020-07-26			2019-08-26	2020-09-01	2019-09-25		2019-10-23		2019-11-27		2021-11-26
UG-MWE-113032-CS-QCBS / LOT 2: Consultancy Services for Design Review and construction services for Bitsya Water Supply and Sanitation system	IDA / 62760	Component 1: WSS in Small Towns and RGCs and Support to Districts Hosting Refugees	Post	Consultant Qualification Selection	Open - International		314,000.00	0.00	Canceled	2019-05-09	2019-05-07	2019-05-30		2019-07-13								2019-08-12		2019-09-16		2021-09-15
UG-MWE-113883-CS-QCBS / Lot 4: Feasibility Study, Detailed Engineering Design and Construction Supervision of Solar Powered Piped Water Supply Systems and Sanitation Facilities in Refugee Settlements and Host Districts of Kiryandongo	IDA / 62760	Component 1: WSS in Small Towns and RGCs and Support to Districts Hosting Refugees	Post	Consultant Qualification Selection	Open - International		345,000.00	0.00	Canceled	2019-05-13	2019-05-21	2019-05-27		2019-07-10								2019-07-31		2019-09-04		2022-02-07

UG-MWE-117157-CS-CQS / Consultancy services for Feasibility Study, Detailed Engineering Design and Construction Supervision of Solar Powered Piped Water Supply Systems and Sanitation Facilities in Refugee Settlements and Host Districts of Kinyadondo	IDA / 62760	Component 1: WSS in Small Towns and RGCS and Support to Districts Hosting Refugees	Post	Consultant Qualification Selection	Open - International	345,000.00	0.00	Under Implementation	2019-06-04	2019-06-05	2019-06-11	2019-08-14	2019-07-25	2020-01-24					2019-08-24	2019-09-28	2021-09-27			
UG-MWE-117161-CS-QCBS / Consultancy Services for quantification of the available groundwater and assessment of sustainability of groundwater development	IDA / 62760	Component 3: Water Resource Management	Prior	Quality And Cost-Based Selection	Open - International	2,000,000.00	0.00	Under Implementation	2019-06-17	2019-08-01	2019-07-01	2019-10-29	2019-08-14	2020-06-09				2019-09-11	2020-08-04	2019-10-04	2020-12-17	2019-11-01	2019-12-06	2020-12-05
UG-MWE-113950-CS-CQS / Consultancy Services to conduct Sanitation & Hygiene Promotion/Training on O & M of Sanitation Facilities in Busia, Kumi-Ngora-Nyero, Rukungiri, Koboko, Namungaiie-Kalio, Namasale, Kyegegwa-Mpara-Ruyona & Towns of Busolwe-Kadama-Timyo-Kibuku-Butaleja	IDA / 62760	Component 1: WSS in Small Towns and RGCS and Support to Districts Hosting Refugees	Post	Consultant Qualification Selection	Open - National	250,000.00	0.00	Canceled	2019-05-14	2019-05-20	2019-05-28		2019-07-04							2019-07-29	2019-09-02		2020-09-02	
UG-MWE-127198-CS-QCBS / Consultancy Services to conduct community engagement, Sanitation & Hygiene Promotion/Training on O & M of Sanitation Facilities in small towns under WMDP	IDA / 62760	Component 1: WSS in Small Towns and RGCS and Support to Districts Hosting Refugees	Prior	Quality And Cost-Based Selection	Open - National	600,000.00	0.00	Canceled	2019-08-19		2019-09-02		2019-11-15					2019-12-13		2020-01-12	2020-02-16	2020-03-22		2022-12-12
UG-MWE-127207-CS-CQS / Consultancy services for preparation of Towns Sanitation plans for Small towns(18 No) under WMDP	IDA / 62760	Component 1: WSS in Small Towns and RGCS and Support to Districts Hosting Refugees	Post	Consultant Qualification Selection	Open - National	450,000.00	0.00	Canceled	2019-08-20	2019-09-04	2019-09-03		2019-10-17								2019-11-16	2019-12-21		2020-06-18
UG-MWE-127221-CS-QCBS / Consultancy Services for Construction Supervision of Large Solar Powered Water Supply and Sanitation Systems in 32 RGCS	IDA / 62760	Component 1: WSS in Small Towns and RGCS and Support to Districts Hosting Refugees	Prior	Quality And Cost-Based Selection	Open - International	1,500,000.00	0.00	Under Implementation	2019-08-19	2019-09-27	2019-09-09	2020-08-30	2019-11-06					2019-12-04		2020-01-03	2020-02-07	2020-03-13		2021-03-08
UG-MWE-118949-CS-CQS / Consultancy Services for Development of an Online M&E Progress Reporting System	IDA / 62760	Component 1: WSS in Small Towns and RGCS and Support to Districts Hosting Refugees	Post	Consultant Qualification Selection	Open - National	50,000.00	0.00	Canceled	2019-07-22		2019-08-05		2019-09-18								2019-10-18	2019-11-22		2020-05-20
UG-MWE-121827-CS-CQS / Consultancy Services for the Professionalization of Umbrellas of Water and Sanitation	IDA / 62760	Component 1: WSS in Small Towns and RGCS and Support to Districts Hosting Refugees	Prior	Consultant Qualification Selection	Open - International	750,000.00	0.00	Canceled	2019-07-31		2019-08-21		2019-10-04								2019-11-03	2019-12-08		2020-12-07
UG-MWE-130406-CS-CQS / Consultancy Services for Stakeholder Engagement, Environment and Social Risk Management for Naamugamani and Bitya Gravity Flow Schemes	IDA / 62760	Component 1: WSS in Small Towns and RGCS and Support to Districts Hosting Refugees	Prior	Quality And Cost-Based Selection	Open - National	1,150,000.00	0.00	Under Implementation	2019-09-16	2020-07-13	2019-10-07	2020-11-25	2019-11-20					2019-12-18		2020-01-17	2020-02-21	2020-03-27		2022-03-27
UG-MWE-130593-CS-CQS / Consultancy Services for Development and Implementation of Micro-Catchment Management Plans for Refugee Settlements	IDA / 62760	Component 3: Water Resource Management	Post	Consultant Qualification Selection	Open - National	240,000.00	0.00	Canceled	2019-09-12		2019-10-03		2019-11-16								2019-12-16	2020-01-20		2020-07-18
UG-MWE-145127-CS-CQS / LOT 1: Preparation of 2 Micro Catchment Management Plans for Selected Micro Catchment around Water Sources in Ora and Anyaw Sub Catchments	IDA / 62760	Component 3: Water Resource Management	Post	Quality And Cost-Based Selection	Open - International	335,000.00	0.00	Under Implementation	2019-11-15	2019-11-19	2019-12-06	2020-02-20	2020-01-19					2020-02-16		2020-03-17	2020-04-21	2020-05-26		2020-11-22
UG-MWE-145128-CS-CQS / LOT 2: Preparation of 2 Micro Catchment Management Plans for Selected Micro Catchment around Water Sources in Lango and Anyaw Sub Catchments	IDA / 62760	Component 3: Water Resource Management	Post	Quality And Cost-Based Selection	Open - International	335,000.00	0.00	Under Implementation	2019-11-15	2019-11-19	2019-12-06	2020-02-20	2020-01-19					2020-02-16		2020-03-17	2020-04-21	2020-05-26		2020-11-22
UG-MWE-145129-CS-CQS / LOT 3: Preparation of 2 Micro Catchment Management Plans for Selected Micro Catchment around Water Sources in Nyimur and Mutunda Sub Catchments	IDA / 62760	Component 3: Water Resource Management	Post	Quality And Cost-Based Selection	Open - International	335,000.00	0.00	Under Implementation	2019-11-15	2019-11-19	2019-12-06	2020-02-20	2020-01-19					2020-02-16		2020-03-17	2020-04-21	2020-05-26		2020-11-22
UG-MWE-146154-CS-FBS / Lot 1: Consultancy Services to Conduct Community Engagement, Town Sanitation Planning, Sanitation and Hygiene Promotion, Training on Operation and Maintenance of Sanitation Facilities in Small Towns of: Koboko, Namasale, and cluster of Kumi-Ngora-Nyero.	IDA / 62760	Component 1: WSS in Small Towns and RGCS and Support to Districts Hosting Refugees	Post	Quality And Cost-Based Selection	Open - International	350,000.00	0.00	Under Implementation	2019-11-22	2020-07-30	2019-12-13	2020-10-14	2020-01-26					2020-02-23		2020-03-24	2020-04-28	2020-06-02		2022-06-02

UG-MWE-146193-CS-QCBS / Lot 2: Consultancy Services to Conduct Community Engagement, Town Sanitation Planning, Sanitation and Hygiene Promotion, Training on Operation and Maintenance of Sanitation Facilities in Small Towns of: Rukungiri and the cluster of Kyegegwa-Mpala-Ruyonza	IDA / 62760	Component 1: WSS in Small Towns and RGCs and Support to Districts Hosting Refugees	Post	Quality And Cost-Based Selection	Open - International		350,000.00	0.00	Under Implementation	2019-11-22	2020-07-30	2019-12-13	2020-10-14	2020-01-26			2020-02-23	2020-03-24	2020-04-28	2020-06-02	2022-05-23
UG-MWE-146194-CS-QCBS / Lot 3: Conduct Community Engagement, Town Sanitation Planning, Sanitation and Hygiene Promotion, Training on Operation and Maintenance of Sanitation Facilities in Small Towns of: Busia, Namung'ali-Kaliro, Busolwe, Butaleja, Kaduha-Tirinyi-Kibuku- Budaka	IDA / 62760	Component 1: WSS in Small Towns and RGCs and Support to Districts Hosting Refugees	Post	Quality And Cost-Based Selection	Open - International		350,000.00	0.00	Under Implementation	2019-11-22	2020-07-30	2019-12-13	2020-10-14	2020-01-26			2020-02-23	2020-03-24	2020-04-28	2020-06-02	2022-05-23
UG-MWE-160277-CS-CQS / LOT 1: Consultancy Services for Technical Supervision of Implementation of Catchment Management Measures in Lwakhakha Sub Catchment	IDA / 62760	Component 3: Water Resource Management	Post	Consultant Qualification Selection	Open - National		218,500.00	0.00	Under Implementation	2020-02-24	2020-09-28	2020-03-09	2020-10-19	2020-04-22				2020-05-22		2020-06-26	2020-12-23
UG-MWE-160279-CS-CQS / LOT 2: Consultancy Services for Technical Supervision of Implementation of Catchment Management Measures in Aswa II Sub Catchment	IDA / 62760	Component 3: Water Resource Management	Post	Consultant Qualification Selection	Open - National		293,254.00	0.00	Under Implementation	2020-02-24	2020-09-28	2020-03-09	2020-10-19	2020-04-22				2020-05-22		2020-06-26	2020-12-23
UG-MWE-160280-CS-CQS / LOT 3: Consultancy Services for Technical Supervision of Implementation of Catchment Management Measures in Kochi Sub Catchment	IDA / 62760	Component 3: Water Resource Management	Post	Consultant Qualification Selection	Open - National		297,254.00	0.00	Under Implementation	2020-02-24	2020-09-28	2020-03-09	2020-10-19	2020-04-22				2020-05-22		2020-06-26	2020-12-23
UG-MWE-160281-CS-CQS / LOT 4: Consultancy Services for Technical Supervision of Implementation of Catchment Management Measures in Middle/Lower Awaja Sub Catchment	IDA / 62760	Component 3: Water Resource Management	Post	Consultant Qualification Selection	Open - National		296,378.00	0.00	Under Implementation	2020-02-24	2020-09-28	2020-03-09	2020-10-19	2020-04-22				2020-05-22		2020-06-26	2020-12-23
UG-MWE-182398-CS-CQS / Consultancy Services for strengthening and capacity building for the Regional Water Utility Regulation Units	IDA / 62760	Component 4: Project Implementation and Institutional Strengthening	Post	Consultant Qualification Selection	Open - National		160,000.00	0.00	Under Implementation	2020-07-13	2020-07-16	2020-07-27							2020-10-09	2020-11-13	2021-05-12
UG-MWE-190191-CS-QCBS / Consultancy Services for Professionalization of Umbrella Authorities	IDA / 62760	Component 1: WSS in Small Towns and RGCs and Support to Districts Hosting Refugees	Prior	Quality And Cost-Based Selection	Open - International		2,225,000.00	0.00	Canceled	2019-09-16	2019-12-13	2019-10-07		2019-11-20			2019-12-18	2020-01-17	2020-02-21	2020-03-27	2024-03-26
UG-MWE-193868-CS-QCBS / Consultancy Services for Professionalization of Umbrella Authorities	IDA / 62760	Component 1: WSS in Small Towns and RGCs and Support to Districts Hosting Refugees	Prior	Quality And Cost-Based Selection	Open - International		2,225,000.00	0.00	Under Implementation	2020-09-30	2020-09-28	2020-10-02	2020-09-30	2020-11-15			2020-12-13	2021-01-12	2021-02-16	2021-03-23	2023-03-23
UG-MWE-196155-CS-CQS / LOT 1: Consultancy Services for Stakeholder Engagement, Environment and Social Risk Management for Large Solar Powered Water Supply and Sanitation Systems in Rural Growth Centres - Western region (12 solar powered water supply systems)	IDA / 62760	Component 1: WSS in Small Towns and RGCs and Support to Districts Hosting Refugees	Post	Consultant Qualification Selection	Open - National		342,000.00	0.00	Under Implementation	2020-09-30	2020-10-27	2020-10-21		2020-12-04					2021-01-03	2021-02-07	2023-02-07
UG-MWE-196157-CS-CQS / Lot 2: Consultancy Services for Stakeholder Engagement, Environment and Social Risk Management for Large Solar Powered Water Supply and Sanitation Systems in Rural Growth Centres -Central region (11 solar powered water supply systems)	IDA / 62760	Component 1: WSS in Small Towns and RGCs and Support to Districts Hosting Refugees	Post	Consultant Qualification Selection	Open - National		313,000.00	0.00	Under Implementation	2020-09-30	2020-10-27	2020-10-21		2020-12-04					2021-01-03	2021-02-07	2023-02-07
UG-MWE-196161-CS-CQS / Lot 3: Consultancy Services for Stakeholder Engagement, Environment and Social Risk Management for Large Solar Powered Water Supply and Sanitation Systems in Rural Growth Centres - Eastern region (9 solar powered water supply systems)	IDA / 62760	Component 1: WSS in Small Towns and RGCs and Support to Districts Hosting Refugees	Post	Consultant Qualification Selection	Open - National		255,000.00	0.00	Under Implementation	2020-09-30	2020-10-27	2020-10-21		2020-12-04					2021-01-03	2021-02-07	2023-02-07

INDIVIDUAL CONSULTANTS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference		Invitation to Identified/Selected Consultant		Draft Negotiated Contract		Signed Contract		Contract Completion		
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	
UG-MWE-71843-CS-INDV / Procurement of an individual consultant for the position of Project Technical Officer	IDA / 62760	Component 4: Project Implementation and Institutional Strengthening	Post	Individual Consultant Selection	Open		405,000.00	0.00	Under Implementation	2019-03-22	2019-03-20	2019-04-29		2019-05-13		2019-05-31		2025-05-30		

UG-MWE-71833-CS-INDV / Procurement of an individual consultant for the position of Environment Specialist	IDA / 62760	Component 4: Project Implementation and Institutional Strengthening	Post	Individual Consultant Selection	Open	405,000.00	0.00	Under Implementation	2019-03-22	2019-03-20	2019-04-29	2019-05-13	2019-05-31	2025-05-30			
UG-MWE-72025-CS-INDV / Procurement of an individual consultant for the position of Social Safeguards Specialist	IDA / 62760	Component 4: Project Implementation and Institutional Strengthening	Prior	Individual Consultant Selection	Open	405,000.00	0.00	Canceled	2019-02-15	2019-03-15	2019-03-25	2019-04-08	2019-04-26	2025-04-25			
UG-MWE-113006-CS-INDV / Procurement of an individual consultant for the position of Social Safeguards Specialist	IDA / 62760	Component 4: Project Implementation and Institutional Strengthening	Post	Individual Consultant Selection	Open	405,000.00	0.00	Under Implementation	2019-05-17	2019-05-20	2019-07-03	2019-07-24	2019-08-28	2020-02-24			
UG-MWE-71827-CS-INDV / Procurement of an individual consultant for the position of Assistant Procurement Specialist - Mr Vincent Okurut	IDA / 62760	Component 4: Project Implementation and Institutional Strengthening	Prior	Individual Consultant Selection	Direct	270,000.00	0.00	Canceled	2018-11-23		2018-12-14	2018-12-28	2019-01-18	2025-01-17			
UG-MWE-113008-CS-INDV / Procurement of an individual consultant for the position of Assistant Procurement Specialist - Mr Vincent Okurut	IDA / 62760	Component 4: Project Implementation and Institutional Strengthening	Post	Individual Consultant Selection	Direct	270,000.00	0.00	Under Implementation	2019-05-07	2019-05-20	2019-05-17	2019-05-24	2019-06-28	2025-06-27			
UG-MWE-71426-CS-INDV / Procurement of an individual consultant for the position of Financial Management Specialist - Mr Suflyian Igwahabi	IDA / 62760	Component 4: Project Implementation and Institutional Strengthening	Prior	Individual Consultant Selection	Direct	450,000.00	0.00	Canceled	2018-11-23		2018-12-14	2018-12-28	2019-01-18	2025-01-17			
UG-MWE-113011-CS-INDV / Procurement of an individual consultant for the position of Financial Management Specialist - Mr Suflyian Igwahabi	IDA / 62760	Component 4: Project Implementation and Institutional Strengthening	Post	Individual Consultant Selection	Direct	450,000.00	303,696.00	Signed	2019-05-07	2019-07-19	2019-05-17	2019-04-18	2019-05-31	2019-07-15	2019-06-28	2019-07-15	2025-06-27
UG-MWE-87286-CS-INDV / Procurement of an individual consultant for the position of Water Information System Specialist- Mr Kirunda Deusdedit	IDA / 62760	Component 3: Water Resource Management	Prior	Individual Consultant Selection	Direct	135,000.00	0.00	Canceled	2018-11-23		2018-12-14	2018-12-28	2019-01-18	2021-01-15			
UG-MWE-113012-CS-INDV / Procurement of an individual consultant for the position of Water Information System Specialist- Mr Kirunda Deusdedit	IDA / 62760	Component 3: Water Resource Management	Post	Individual Consultant Selection	Direct	135,000.00	230,134.80	Signed	2019-05-07	2019-05-20	2019-05-17	2019-04-18	2019-05-31	2019-07-15	2019-06-28	2019-07-15	2020-06-27
UG-MWE-71820-CS-INDV / Procurement of an individual consultant for the position of Monitoring and Evaluation Specialist - Mr. Tonny Emmy Ameny	IDA / 62760	Component 4: Project Implementation and Institutional Strengthening	Prior	Individual Consultant Selection	Direct	405,000.00	0.00	Canceled	2018-11-23		2018-12-14	2018-12-28	2019-01-18	2025-01-17			
UG-MWE-113013-CS-INDV / Procurement of an individual consultant for the position of Monitoring and Evaluation Specialist - Mr. Tonny Emmy Ameny	IDA / 62760	Component 4: Project Implementation and Institutional Strengthening	Post	Individual Consultant Selection	Direct	360,000.00	230,134.80	Signed	2019-05-09	2019-05-20	2019-05-19	2019-04-18	2019-06-02	2019-06-30	2019-07-15	2025-06-29	
UG-MWE-71810-CS-INDV / Procurement of an individual consultant for the position of a Procurement Specialist	IDA / 62760	Component 4: Project Implementation and Institutional Strengthening	Prior	Individual Consultant Selection	Open	405,000.00	0.00	Under Implementation	2019-02-15	2019-07-21	2019-03-25	2020-02-24	2019-04-08	2019-04-26	2025-04-25		
UG-MWE-117193-CS-CDS / Preparation of Resettlement Action Plans for the 16 large solar powered water supply systems	IDA / 62760	Component 1: WSS in Small Towns and RCCs and Support to Districts Hosting Refugees	Post	Direct Selection	Direct	100,000.00	0.00	Canceled	2019-07-22		2019-08-01			2019-10-05	2020-04-02		
UG-MWE-130212-CS-CDS / Preparation of Resettlement Action Plans for the 32 large solar powered water supply systems	IDA / 62760	Component 1: WSS in Small Towns and RCCs and Support to Districts Hosting Refugees	Post	Direct Selection	Direct	200,000.00	0.00	Under Implementation	2019-09-10	2019-10-21	2019-09-27			2019-12-01	2020-05-29		
UG-MWE-182976-CS-CDS / Consultancy services to carry out Geophysical Survey and Drilling Supervision of Production Wells in RCCs under IWMDP	IDA / 62760	Component 1: WSS in Small Towns and RCCs and Support to Districts Hosting Refugees	Post	Direct Selection	Direct	32,589.00	0.00	Under Implementation	2020-03-10	2020-03-10	2020-03-20			2020-05-19	2020-11-15		
UG-MWE-180334-CS-INDV / Procurement of individual consultant for the position of Project Advisor/Project Management Specialist for the Integrated Water Management & Development Project.	IDA / 62760	Component 4: Project Implementation and Institutional Strengthening	Post	Individual Consultant Selection	Direct	365,000.00	0.00	Under Implementation	2020-06-22	2020-10-14	2020-06-29	2020-07-13	2020-07-27	2024-12-31			
UG-MWE-173608-CS-CDS / Consultancy Services for Environmental and Social Impact Assessment (ESIA), RAP & Source Protection Plans (SPP) for Large Solar Powered Piped Water Supply Systems and Sanitation Facilities in Refugee Settlement and Host Communities	IDA / 62760	Component 1: WSS in Small Towns and RCCs and Support to Districts Hosting Refugees	Post	Direct Selection	Direct	400,000.00	0.00	Pending Implementation	2020-06-22		2020-07-06			2020-08-28	2021-02-24		

UG-MWE-117178-CS-CDS / Consultancy Services for Quality Assurance of the roll out of Water Information System in Victoria, Upper Nile, Albertine and Kyoga W.MZs	IDA / 62760	Component 3: Water Resource Management	Post	Direct Selection	Direct		300,000.00	0.00	Under Implementation	2019-06-17	2020-10-07	2019-06-27				2019-08-31	2021-08-30
UG-MWE-187888-CS-CDS / Consultancy Services for Environmental and Social Impact Assessment (ESIA), RAP & Source Protection Plans (SSP) for Large Solar Powered Piped Water Supply Systems and Sanitation Facilities in Refugee Settlement and Host Communities in Kiryandongo	IDA / 62760	Component 1: WSS in Small Towns and RGCs and Support to Districts Hosting Refugees	Post	Direct Selection	Direct		60,000.00	0.00	Under Implementation	2020-08-11	2020-10-27	2020-08-21				2020-10-25	2021-04-23
UG-MWE-211700-CS-CDS / Consultancy for undertaking Social and Environment Assessment for River Nyamwamba flood risk management activities	IDA / 62760	Component 3: Water Resource Management	Post	Direct Selection	Direct		60,000.00	0.00	Pending Implementation	2021-01-07		2021-01-17				2021-03-08	2021-03-14
UG-MWE-211701-CS-CDS / Consultancy for Design and Construction Supervision of Dredging and Flood Protection Works for River Nyamwamba	IDA / 62760	Component 3: Water Resource Management	Post	Direct Selection	Direct		450,000.00	0.00	Pending Implementation	2021-01-07		2021-01-17				2021-03-09	2021-07-07