

**Uzbekistan
DHEEP**

THRESHOLDS FOR PROCUREMENT METHODS AND BANK PRIOR REVIEW

Expenditure Category	Contract Value Threshold (US\$)	Procurement Method	Contracts Subjects to Prior Review (US\$)
Goods and Works	>=1,000,000	ICB	ICB contracts > 1,500,000
	<1,000,000	NCB	First 1 NCB contract
	<100,000	Shopping	First Shopping contract
	NA	DC	All DC contracts
Consultant Services (including training)	>=300,000	QCBS/QBS/LCS/FBS a/ b/	>=500,000 for firms
	<300,000	CQS	
	NA	SSS	all SSS contracts
	NA	IC	>=100,000 for individuals

Notes: a/ Shortlist may compose entirely of national consultants for assignments of less than US\$100,000 equivalent per contract.

b/ As appropriate, these methods may be adopted for assignments costing less than \$200,000.

ICB – International Competitive Bidding

NCB – National Competitive Bidding

DC – Direct Contracting

QCBS – Quality and Cost Based Selection

QBS – Quality Based Selection

LCS – Least Cost Selection

FBS – Fixed Budget Selection

CQS – Selection Based on Consultants' Qualifications

SSS – Single Source Selection

IC – Individual Consultants

REF: as available in [Imagebank](#)

PROCUREMENT PLAN Uzbekistan : Modernization and Upgrade of Transmission Substations

General Information			
Country:	Uzbekistan	Bank's Approval Date of the Original Procurement Plan:	2016-08-22
		Revised Plan Date(s): (comma delimited, leave blank if not)	2020-10-27
Project ID:	P156584	GFN Date:	2018-02-27
Project Name:	Modernization and Upgrade of Transmission Substations		
Loan / Credit No:	/ , IDA / 59170, IDA / 59160, IBRD / 86640		
Executing Agency(ies)	JSC Uzbekenergo		

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	High SEA/SH Risk	Procurement Document Type	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Notice / Invitation		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion			
												Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual		
												MUTS/NCB/2016-ILOT-1 / CONSTRUCTION AND INSTALLATION WORKS	IBRD / 86640	Component 1. Electricity Transmission System Upgrade	Prior	Direct Selection	Direct					0.00	Pending Implementation					2020-10-24			2020-10-29

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Notice / Invitation		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion		
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	
										MUTS/NCB/2016-2 / Procurement of electrical equipment	/	Component 1. Electricity Transmission System Upgrade	Prior	Request for Bids	Open - International	Single Stage - One Envelope		0.00	Canceled					2016-08-22	2016-08-22	2016-08-27	2016-08-22	
MUTS/NCB/2016-3 / Procurement of Medium voltage and Low voltage power equipment	IDA / 59170	Component 1. Electricity Transmission System Upgrade	Prior	Request for Bids	Open - International	Single Stage - One Envelope		1,790,622.00	Signed					2016-10-12	2018-07-25	2016-11-02	2018-08-27			2016-12-14	2018-10-08	2017-01-13	2018-11-22	2017-02-17	2018-12-04	2017-08-16		
MUTS/NCB/2016-1 / Procurement of autotransformers and transformers.	IDA / 59170	Component 1. Electricity Transmission System Upgrade	Prior	Imports	Open - International	Single Stage - One Envelope		19,918,200.00	Signed					2018-03-12	2018-05-15	2018-03-14				2018-04-04		2018-05-04	2018-05-17	2018-06-08	2016-12-29	2018-12-05		
MUTS/NCB/2016-9 / Procurement of specialized machinery	IDA / 59160	Component 1. Electricity Transmission System Upgrade	Prior	Request for Bids	Open - International	Single Stage - One Envelope		3,034,600.00	Completed					2018-04-23	2018-07-25	2018-04-28	2018-08-29			2018-05-28	2018-10-22	2018-06-27	2018-11-27	2018-08-01	2018-12-05	2019-01-28	2019-12-20	
MUTS/NCB/2016-5 / Procurement of High Voltage Equipment	IDA / 59160	Component 1. Electricity Transmission System Upgrade	Prior	Request for Bids	Open - International	Single Stage - One Envelope		3,861,558.00	Signed					2018-09-06	2018-12-01	2018-09-13	2018-12-03			2018-10-25	2019-02-04	2018-11-24	2019-04-11	2019-01-14	2019-06-07	2019-07-13		
MUTS/NCB/2016-2 R / Procurement of Power transformers	IDA / 59160	Component 1. Electricity Transmission System Upgrade	Prior	Request for Bids	Open - International	Single Stage - One Envelope		2,871,888.00	Signed					2018-09-24	2018-11-21	2018-10-01	2018-12-04			2018-11-12	2019-02-04	2018-12-12	2019-04-30	2019-01-16	2019-05-13	2019-07-15		
MUTS/NCB/2016-6 / Procurement HF communication equipment, Accumulator batteries and rectifiers	IDA / 59160	Component 1. Electricity Transmission System Upgrade	Prior	Request for Bids	Open - International	Single Stage - One Envelope		5,734,757.00	Signed					2018-11-19	2019-03-01	2018-11-30	2019-03-12			2019-01-11	2019-04-23	2019-02-10	2019-07-10	2019-03-17	2019-07-24	2019-09-13		
MUTS/NCB/2016-11 / Procurement of Specialized machinery - 2	IDA / 59160	Component 1. Electricity Transmission System Upgrade	Prior	Request for Bids	Open - International	Single Stage - One Envelope		1,040,000.00	Terminated					2019-03-05	2019-03-07	2019-03-10	2019-03-13			2019-04-23	2019-04-23	2019-05-23	2019-07-10	2019-06-28	2019-09-09	2019-12-25		

MUTS/ICB/2016-4 / Procurement of High Voltage Equipment, Communication Equipment, Relay Protection and Automation	IBRD / 86840	Component 1. Electricity Transmission System Upgrade	Prior	Request for Bids	Open - International	Single Stage - One Envelope		0.00	Canceled						2019-06-24	2019-07-15			2019-08-26	2019-09-25	2019-10-23	2020-04-20				
MUTS/ICB/2016-13 / Implementation of the management information system of JSC Uzbekenergo	IBRD / 86840	Component 1. Electricity Transmission System Upgrade	Prior	Request for Bids	Open - International	Single Stage - One Envelope		0.00	Canceled						2019-01-07	2019-01-14			2019-02-25	2019-03-27	2019-05-27	2019-11-23				
MUTS/ICB/2016-12 / Equipment for Substation services	IBRD / 86840	Component 1. Electricity Transmission System Upgrade	Post	Request for Bids	Open - International	Single Stage - One Envelope		350,000.00	Signed						2019-09-11	2019-09-13	2019-10-11	2019-09-13		2019-11-22	2019-10-28	2019-12-22	2019-11-08	2020-02-02	2019-11-14	2020-06-01
MUTS/ICB/2016-8 / Mobile substation	IDA / 59160	Component 1. Electricity Transmission System Upgrade	Post	Request for Bids	Open - International	Single Stage - One Envelope		0.00	Pending Implementati on						2019-12-23	2020-01-06			2020-02-17		2020-03-18		2020-04-29		2020-10-26	
MUTS/ICB/2016-7 / Procurement of Hardware. Package-1: Reinforced concrete products. Package-2: Metal rollings. Package-3: Cables and wires. Package-4: Linear-coupling fittings and Insulators.	IBRD / 86840	Component 1. Electricity Transmission System Upgrade	Prior	Request for Bids	Open - International	Single Stage - One Envelope		0.00	Pending Implementati on						2019-11-19	2019-12-19			2020-02-02		2020-03-03		2020-04-15		2020-10-12	
MUTS/ICB/2016-10 / GIS substation 220/110/10 kV	IDA / 59170	Component 1. Electricity Transmission System Upgrade	Prior	Request for Bids	Open - International	Single Stage - One Envelope		0.00	Pending Implementati on						2019-10-31	2019-11-05			2019-12-17		2020-01-16		2020-02-20		2020-08-18	
MUTS/ICB/2016 -13 / Enterprise resource planning (ERP)	IBRD / 86840	Component 1. Electricity Transmission System Upgrade	Prior	Request for Bids	Open - International	Single Stage - One Envelope		0.00	Pending Implementati on						2019-12-02	2019-12-17			2020-01-28		2020-02-27		2020-04-17		2020-05-23	
MUTS/ICB/2016-4 / Package one: High-voltage and medium voltage equipment Package two: Relay protection and communication equipment	IBRD / 86840	Component 1. Electricity Transmission System Upgrade	Prior	Request for Bids	Open - International	Single Stage - One Envelope		38,732,630.47	Signed						2019-09-23	2019-09-25	2019-10-14	2019-12-16		2019-11-25	2020-02-20	2019-12-25	2020-09-22	2020-01-22	2020-10-09	2021-01-21
MUTS/ICB/2016 -14 / Autotransformers for 500 kV Substation "Lochin"	IDA / 59170	Component 1. Electricity Transmission System Upgrade	Prior	Request for Bids	Open - International	Single Stage - One Envelope		8,799,000.00	Signed						2020-01-24	2020-03-07	2020-02-23	2020-03-19		2020-04-05	2020-05-01	2020-05-05	2020-07-08	2020-06-09	2020-08-03	2020-12-06
MUTS/ICB/2016-11 R / Procurement of Specialized machinery - 2	IDA / 59160	Component 1. Electricity Transmission System Upgrade	Post	Request for Bids	Open - International	Single Stage - One Envelope		1,100,020.00	Signed						2020-03-25	2020-03-18	2020-04-09	2020-03-19		2020-05-24	2020-05-01	2020-06-23	2020-06-05	2020-07-28	2020-06-22	2021-01-24

NON CONSULTING SERVICES

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion			
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual		

CONSULTING FIRMS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Actual Amount (US\$)	Process Status	Terms of Reference	Expression of Interest Notice	Short List and Draft Request for Proposals	Request for Proposals as Issued	Opening of Technical Proposals / Minutes	Evaluation of Technical Proposal	Combined Evaluation Report and Draft Negotiated Contract	Signed Contract	Contract Completion

									Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual			
MUTS/CS-4 / Feasibility studies for the proposed new transmission project	IDA / 59160	Component 2. Institutional Development and Technical Assistance	Prior	Quality And Cost-Based Selection	Open - International			0.00	Pending Implementation	2019-10-08		2019-10-29		2019-12-12					2020-01-09		2020-02-08		2020-03-14		2020-04-18		2021-04-18
MUTS/CS-5 / Other key sectoral studies	IDA / 59160	Component 2. Institutional Development and Technical Assistance	Post	Quality And Cost-Based Selection	Open - International			0.00	Pending Implementation	2019-11-04		2019-11-25		2020-01-08					2020-02-05		2020-03-06		2020-04-10		2020-05-15		2021-05-15
MUTS/CS-6 / Capacity development of sector entities	IDA / 59160	Component 2. Institutional Development and Technical Assistance	Post	Quality And Cost-Based Selection	Open - International			0.00	Under Implementation	2019-10-28	2020-01-20	2019-11-18		2020-01-01					2020-01-29		2020-02-28		2020-04-03		2020-05-08		2021-05-08
MUTS/CS-8 / Foreign advisers for operation management assistance of the National Grid of Uzbekistan	IDA / 59160	Component 2. Institutional Development and Technical Assistance	Prior	Quality And Cost-Based Selection	Open - International			0.00	Canceled	2019-09-20	2019-09-10	2019-10-11	2019-09-11	2019-11-24					2019-12-22		2020-01-21		2020-02-25		2020-03-31		2021-03-31
MUTS/CS-2 / Assessment of the current state and the need for modernization and expansion of the transmission system with the new structure of the sector	IDA / 59160	Component 2. Institutional Development and Technical Assistance	Prior	Quality And Cost-Based Selection	Open - International			0.00	Canceled	2019-12-16		2020-01-06		2020-02-19					2020-03-18		2020-04-17		2020-05-22		2020-06-26		2021-06-26
MUTS/CS-7 / Current expenditures for PMU	IDA / 59160	Component 2. Institutional Development and Technical Assistance	Prior	Quality And Cost-Based Selection	Open - International			0.00	Canceled	2019-09-30		2019-10-21		2019-12-04					2020-01-01		2020-01-31		2020-03-06		2020-04-10		2021-04-10
MUTS/CS-3 / Power system planning exercise and software upgrade	IDA / 59160	Component 2. Institutional Development and Technical Assistance	Prior	Quality And Cost-Based Selection	Open - International			0.00	Pending Implementation	2019-09-18		2019-10-09		2019-11-22					2019-12-20		2020-01-19		2020-02-23		2020-03-29		2021-03-29
MUTS/CS-1/2 / Entity audit	IDA / 59160	Component 2. Institutional Development and Technical Assistance	Prior	Quality And Cost-Based Selection	Open - International			0.00	Canceled	2019-11-18		2019-12-09		2020-01-22					2020-02-19		2020-03-20		2020-04-24		2020-05-29		2021-05-29
MUTS/CS-1 / Project and entity audits	IDA / 59160	Component 2. Institutional Development and Technical Assistance	Prior	Least Cost Selection	Open - International			0.00	Canceled	2019-09-23	2019-09-11	2019-10-14		2019-11-27					2019-12-25		2020-01-24		2020-02-28		2020-04-03		2020-09-30
MUTS/CS-1/1 / Project audit	IDA / 59160	Component 2. Institutional Development and Technical Assistance	Post	Consultant Qualification Selection	Open - International			11,805.00	Signed	2019-10-21	2019-09-05	2019-11-11		2019-12-25	2019-10-10						2020-01-24	2019-10-16	2020-02-28	2019-10-18	2020-08-28		2020-08-28
MUTS/CS-2-2 / Transmission Network Development and Renewable Energy Integration Plan	IDA / 59170	Component 2. Institutional Development and Technical Assistance	Prior	Quality And Cost-Based Selection	Open - International			0.00	Under Implementation	2020-01-27	2020-02-07	2020-02-17	2020-05-19	2020-04-01	2020-08-28				2020-04-29		2020-05-29		2020-07-03		2020-08-07		2021-08-07
MUTS/CS-10 / Feasibility study and Bidding documents for ERP	IDA / 59170	Component 2. Institutional Development and Technical Assistance	Post	Quality And Cost-Based Selection	Open - International			0.00	Under Implementation	2020-04-17	2020-05-11	2020-05-08	2020-05-15	2020-06-21	2020-06-10				2020-07-19	2020-08-25	2020-08-18	2020-10-05	2020-09-22		2020-10-27		2021-10-27
MUTS/CS-1/2 / Entity audit	IDA / 59170	Component 2. Institutional Development and Technical Assistance	Prior	Least Cost Selection	Open - International			0.00	Pending Implementation	2020-10-27		2020-10-27		2020-12-10					2021-01-07		2021-02-06		2021-03-13		2021-04-17		2021-10-14

INDIVIDUAL CONSULTANTS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Actual Amount (US\$)	Process Status	Teams of Reference		Invitation to Identified/Selected Consultant		Draft Negotiated Contract		Signed Contract		Contract Completion	
									Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual

TPCS-3 / Projects and entity audit for 2017	IDA / 59170	Component 2. Institutional Development and Technical Assistance	Prior	Direct Selection	Direct		0.00	Canceled	2018-10-30		2018-11-04				2018-11-20		2019-06-30	
MUTS/CS-8 / Foreign advisers for operation management assistance of the National Grid of Uzbekistan	IDA / 59160	Component 2. Institutional Development and Technical Assistance	Post	Individual Consultant Selection	Open		24,000.00	Signed	2019-11-18	2019-09-06	2020-01-06	2019-09-07	2020-01-27	2019-11-11	2020-03-02	2019-11-13	2020-06-29	