

## Sample Procurement Plan

### I. General

2. **Bank's approval Date of the procurement Plan Original: March, 2014 : Revision: March, 2017**
3. **Date of General Procurement Notice: April, 2014**
4. **Period covered by this procurement plan: The procurement period of project covered from year May 1, 2015 to July 31, 2019**

### II. Goods and Works and non-consulting services.

1. **Prior Review Threshold:** Procurement Decisions subject to Prior Review by the Bank as stated in Appendix 1 to the Guidelines for Procurement:

	Procurement Method	Prior Review Threshold US\$	Comments
1	NCB (Goods) ; IT and Non-consulting services	Equivalent and Below US\$ 1,000,000	Above USD 2 mil.
2	NCB (Works)	Equivalent and Below US\$ 10 million	Above USD 10 mil.
3	Shopping (Goods)	Equivalent and Below US\$ 100,000	None
4	Shopping (Works)	Equivalent and Below US\$ 200,000	None

2. **Prequalification.** Bidders for **Not applicable**
3. **Proposed Procedures for CDD Components (as per paragraph. 3.17 of the Guidelines:** Not Applicable
4. **Reference to (if any) Project Operational/Procurement Manual: Project Implementation Manual for World Bank Loan Project P133828 is developed by MoA (for Parts A and C1) and the Guidelines for implementation of activities under parts B and C2 are developed by NAPR**
5. **Any Other Special Procurement Arrangements:** None
6. **Summary of the Procurement Packages planned during the first 18 months after project effectiveness**

1	2	3	4	5	6	7
Ref. No.	Description	Estimated Cost	Packages	Domestic Preference (yes/no)	Review by Bank (Prior / Post)	Comments

	US\$ million					
Summary of the ICB (Works)	22.4	2	No	Prior	The first one has been already signed	
Summary of the NCB (Works)	1.15	1	No	Post		
Summary of the NCB (Goods)	0.75	3	No	Post		
Summary of the ICB (Non-Consultant Services)	0.8	2	No	Post		
Summary of the Shopping (Goods)	0.4	13	No	Post		
Summary of the Shopping (Non-Consultant Services)	0.074	1	No	Post		
Summary of the Direct Contracting	0.2	2				

### III. Selection of Consultants

- Prior Review Threshold:** Selection decisions subject to Prior Review by Bank as stated in Appendix 1 to the Guidelines Selection and Employment of Consultants:

	Selection Method	Prior Review Threshold	Comment
1.	Competitive Methods (Firms)	Above US\$ 1,000,000	
2.	CQS		Applicable for assignments with estimation below USD 300K
3.	Individual	Above US\$ 300,000	

- Short list comprising entirely of national consultants:** Short list of consultants for services, estimated to cost less than \$\_300,000\_ equivalent per contract, may comprise entirely of national consultants in accordance with the provisions of paragraph 2.7 of the Consultant Guidelines.
- Any Other Special Selection Arrangements:** None
- Consultancy Assignments with Selection Methods and Time Schedule**

1	2	3	4	5	6
Ref. No.	Description of Assignment	Estimated Cost US\$ million	Packages	Review by Bank (Prior / Post)	Comments
	Summary of number of contracts that will be let under QCBS	3.5	3	Prior	
	Summary of number of contracts that will be let under other methods	0.51	7	Post	LCS, FB, CQS
	Summary of number of contracts that will be let under IC	1.01	35	Prior/Post	4 signed contracts were subject to the Prior reviewer
	Summary of number of contracts that will be let under SSS	0.33	11	Prior/Post	9 signed contracts were subject to the Prior reviewer

**PROCUREMENT PLAN** Georgia : Irrigation and Land Market Development Project

**General Information**

**Country:** Georgia **Bank's Approval Date of the Original Procurement Plan:** 2017-02-27  
**Revised Plan Date(s):** (comma delineated, leave blank if none) 2020-07-28  
**Project ID:** P133828 **GFN Date:**  
**Project Name:** Irrigation and Land Market Development Project  
**Loan / Credit No:** IDA / 54560, IBRD / 90430  
**Executing Agency(ies):** National Agency for Public Registry

**WORKS**

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	High SEA/SH Risk	Procurement Document Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion
													Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	

**GOODS**

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion		
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned
LMDCGSH01 / GPS Rover and tablet controller	IDA / 54560	Component 2 Land Market Development	Post	Request for Quotations	Open - National	Single Stage - One Envelope		75,000.00	74,273.86	Completed								2017-03-20								2017-04-13	2017-05-16	2017-06-12	2017-06-09
LMDCGSH02 / Supply of Electronic tachometer	IDA / 54560	Component 2 Land Market Development	Post	Request for Quotations	Open - National	Single Stage - One Envelope		26,000.00	25,728.14	Completed								2017-03-23								2017-04-16	2017-05-16	2017-06-15	2017-06-20
LMDCGSH05 / Supply of off-road vehicles	IDA / 54560	Component 2 Land Market Development	Post	Request for Quotations	Open - National	Single Stage - One Envelope		92,000.00	86,710.96	Completed								2017-03-27								2017-04-20	2017-06-09	2017-06-19	2017-06-16
LMDCGSH03 / Supply of Computers and Office Equipment for Pilot Project Team and Administration	IDA / 54560	Component 2 Land Market Development	Post	Request for Quotations	Open - National	Single Stage - One Envelope		65,000.00	0.00	Cancelled								2017-05-11								2017-06-04		2017-08-03	
LMDCGSH03.1 / Supply of Computers and Office Equipment for Pilot Project Team and Administration	IDA / 54560	Component 2 Land Market Development	Post	Request for Quotations	Open - National	Single Stage - One Envelope		65,000.00	53,217.19	Completed								2017-05-16								2017-06-21	2017-06-12	2017-08-05	2017-07-20
LMDCGSH06 / Procurement of office furniture for Pilot Project Team and Administration	IDA / 54560	Component 2 Land Market Development	Post	Request for Quotations	Open - National	Single Stage - One Envelope		52,800.00	23,166.02	Completed								2017-09-05								2017-09-29	2017-10-23	2017-11-13	2017-12-11
LMDCGSH07 / Supply of 6 units of laser distance meters	IDA / 54560	Component 2 Land Market Development	Post	Request for Quotations	Open - National	Single Stage - One Envelope		4,000.00	3,386.90	Completed								2017-09-06								2017-09-23	2017-08-29	2017-10-23	2017-11-25
LMDCGSH04 / Supply of Metal Field markers (1000 units)	IDA / 54560	Component 2 Land Market Development	Post	Request for Quotations	Open - National	Single Stage - One Envelope		7,000.00	0.00	Cancelled								2017-03-23								2017-04-16		2017-06-15	
LMDCGSH10 / Supply of Electronic Tachometer for in-house team	IDA / 54560	Component 2 Land Market Development	Post	Request for Quotations	Open - National	Single Stage - One Envelope		12,863.00	8,901.67	Completed								2017-09-19								2017-10-14	2017-11-22	2017-11-28	2017-12-07
LMDCGDC01 / Supply of GNSS Rovers for in-house team	IDA / 54560	Component 2 Land Market Development	Post	Direct Selection	Direct			44,565.00	45,818.18	Completed						2017-11-27		2017-11-30	2017-10-09							2017-12-09	2017-11-30	2018-01-23	2017-12-25



LMD/NCS/NCB/07 / Arbushiki and Arkiloskale Land Registration Services - Technical Fieldwork	IDA / 54560	Component 2 Land Market Development	Post	Request for Bids	Open - National	Single Stage - One Envelope		133,000.00	0.00	Cancelled					2017-11-30		2017-12-03				2018-01-02		2018-01-23		2018-02-20			2018-08-19
LMD/NCS/NCB/04 / Lakhmala Land Registration Services - Technical Fieldwork	IDA / 54560	Component 2 Land Market Development	Post	Request for Quotations	Open - National	Single Stage - One Envelope		7,500.00	0.00	Cancelled							2017-09-07							2017-10-05			2018-02-02	
LMD/NCS/NCB/03 / Shuakhveri Land Registration Services - Technical Fieldwork	IDA / 54560	Component 2 Land Market Development	Post	Request for Quotations	Open - National	Single Stage - One Envelope		53,000.00	0.00	Cancelled							2017-09-04							2017-10-02			2018-03-11	
LMD/NCS/NCB/01 / Jmisti and Mtsigali Land Registration Services - Technical Fieldwork	IDA / 54560	Component 2 Land Market Development	Post	Request for Bids	Open - National	Single Stage - One Envelope		103,000.00	0.00	Cancelled					2017-10-30		2017-11-02				2017-12-02		2017-12-23		2018-01-20		2018-07-19	
LMD/NCS/NCB/06 / Salukho Land Registration Services - Technical Fieldwork	IDA / 54560	Component 2 Land Market Development	Post	Request for Bids	Open - National	Single Stage - One Envelope		70,320.00	80,408.16	Completed					2018-01-15	2018-01-15	2018-01-15				2018-02-14	2018-02-14	2018-02-21	2018-03-02	2018-02-06	2018-03-15	2018-05-27	2018-08-14
LMD/NCS/NCB/04-01 / Technical-Field Works in Lakhmala Pilot Area	IDA / 54560	Component 2 Land Market Development	Post	Request for Bids	Open - National	Single Stage - One Envelope		13,000.00	0.00	Cancelled					2018-06-15		2018-06-15				2018-07-15		2018-07-20		2018-07-30		2018-09-28	
LMD/NCS/SH/08 / Vediskari Land Registration Services - Technical Fieldwork	IDA / 54560	Component 2 Land Market Development	Post	Request for Quotations	Open - National	Single Stage - One Envelope		67,000.00	45,539.03	Completed							2018-10-02							2018-11-21	2018-11-05	2019-01-28	2019-03-10	
LMD/NCS/SH/05-01 / Technical Field Works in Zaridzebi Pilot Area	IDA / 54560	Component 2 Land Market Development	Post	Request for Quotations	Open - National	Single Stage - One Envelope		25,000.00	24,258.26	Completed							2018-09-29							2018-10-29	2018-08-23	2019-01-24	2019-01-17	
LMD/NCS/NCB/05-01 / Technical-Field Works in Zaridzebi Pilot Area	IDA / 54560	Component 2 Land Market Development	Post	Request for Bids	Open - National	Single Stage - One Envelope		27,550.00	0.00	Cancelled					2018-06-12		2018-06-15				2018-07-15		2018-07-22		2018-08-01		2018-09-30	
LMD/NCS/SH/04-01 / Technical-Field Works in Lakhmala Pilot Area	IDA / 54560	Component 2 Land Market Development	Post	Request for Quotations	Open - National	Single Stage - One Envelope		13,000.00	0.00	Cancelled							2018-06-15							2018-07-13		2018-09-18		

CONSULTING FIRMS																															
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference		Expression of Interest Notice		Short List and Draft Request for Proposals		Request for Proposals as Issued		Opening of Technical Proposals / Minutes		Evaluation of Technical Proposal		Combined Evaluation Report and Draft Negotiated Contract		Signed Contract		Contract Completion					
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
LMD/CS/CQS/02 / Monitoring and Impact Evaluation Analysis	IDA / 54560	Component 2 Land Market Development	Post	Consultant Qualification Selection	Open - National		100,000.00	0.00	Cancelled	2017-03-27		2017-04-10		2017-05-08										2017-05-15		2017-05-18		2018-05-18			
LMD/CS/CQS/03 / Implementation of baseline survey	IDA / 54560	Component 2 Land Market Development	Post	Consultant Qualification Selection	Open - National		100,000.00	0.00	Cancelled	2017-03-31		2017-04-14		2017-05-12										2017-05-19		2017-05-22		2018-05-22			
LMD/CS/CQS/04 / Consultancy Services for Web-development	IDA / 54560	Component 2 Land Market Development	Post	Consultant Qualification Selection	Open - National		123,640.00	0.00	Cancelled	2017-09-15		2017-09-29		2017-11-03										2017-11-17		2017-11-24		2018-05-24			

LMDC/CS/CQS/01 / Public Awareness	IDA / 54560	Component 2 Land Market Development	Post	Consultant Qualification Selection	Open - National		80,000.00	0.00	Canceled	2017-03-31		2017-04-14		2017-05-12						2017-05-19		2017-05-22		2018-05-22	
LMDC/CS/CQS/03-3 / Implementation of the baseline survey in four project areas - Veddikari, Shaukhvi, Karadeti and Zaridzebi	IDA / 54560	Component 2 Land Market Development	Post	Consultant Qualification Selection	Open - National		10,000.00	13,600.38	Completed	2018-05-14		2018-05-28		2018-06-09						2018-06-14		2018-06-18	2018-08-29	2018-07-23	2018-10-03

**INDIVIDUAL CONSULTANTS**

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference		Invitation to Identified/Selected Consultant		Draft Negotiated Contract		Signed Contract		Contract Completion							
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual						
LMDC/CS/IC/15 / International Technical Assistance on data management	IDA / 54560	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		33,000.00	0.00	Canceled	2017-04-10		2017-05-05		2017-05-10		2017-05-10		2018-05-10							
LMDC/CS/SSS/01 / Accounting soft upgrading/maintenance	IDA / 54560	Component 3 Project Management	Post	Direct Selection	Direct		7,500.00	16,948.79	Signed	2017-03-20	2017-04-25	2017-03-24	2017-04-25			2017-03-30	2017-05-01	2018-06-23							
LMDC/CS/IC/13-1 / Developer	IDA / 54560	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		49,500.00	19,232.14	Terminated	2017-03-27	2017-08-15	2017-04-21		2017-04-26		2017-04-26	2017-10-09	2018-07-20							
LMDC/CS/IC/12 / Assistant to Component Manager	IDA / 54560	Component 3 Project Management	Post	Individual Consultant Selection	Open		22,500.00	20,088.42	Completed	2017-03-31	2017-05-04	2017-04-25	2017-06-20	2017-04-30	2017-06-20	2017-04-30	2017-06-26	2018-07-24	2019-01-01						
LMDC/CS/IC/06-1 / Regional facilitator	IDA / 54560	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		16,500.00	10,688.18	Terminated	2017-03-16	2017-03-23	2017-04-10	2017-05-18	2017-04-15	2017-05-19	2017-04-15	2017-05-22	2018-03-11							
LMDC/CS/IC/06-2 / Regional facilitator	IDA / 54560	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		16,500.00	14,680.81	Completed	2017-03-16	2017-03-23	2017-04-10	2017-05-18	2017-04-15	2017-05-19	2017-04-15	2017-05-22	2018-03-11	2018-11-22						
LMDC/CS/IC/06-3 / Regional facilitator	IDA / 54560	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		16,500.00	32,595.45	Signed	2017-03-16	2017-03-23	2017-04-10	2017-06-20	2017-04-15	2017-06-20	2017-04-15	2017-06-26	2018-03-11							
LMDC/CS/IC/05-1 / Quality Control Surveyor	IDA / 54560	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		15,000.00	3,051.45	Terminated	2017-03-09	2017-03-28	2017-04-03		2017-04-08	2017-05-18	2017-04-08	2017-05-30	2018-07-02							
LMDC/CS/IC/05-2 / Quality Control Surveyor	IDA / 54560	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		15,000.00	21,743.44	Signed	2017-03-09	2017-03-28	2017-04-03	2017-06-20	2017-04-08	2017-06-20	2017-04-08	2017-06-26	2018-07-02							
LMDC/CS/IC/05-3 / Quality Control Surveyor	IDA / 54560	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		15,000.00	11,452.28	Terminated	2017-03-09	2017-03-28	2017-04-03	2017-06-20	2017-04-08	2017-06-20	2017-04-08	2017-06-26	2018-07-02							
LMDC/CS/IC/05-4 / Quality Control Surveyor	IDA / 54560	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		15,000.00	11,452.28	Completed	2017-03-09	2017-03-28	2017-04-03	2017-06-20	2017-04-08	2017-06-20	2017-04-08	2017-07-03	2018-07-02	2018-07-03						
LMDC/CS/IC/03-1 / Legal advisor	IDA / 54560	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		19,500.00	14,918.92	Completed	2017-03-01	2017-03-23	2017-03-26	2017-05-18	2017-03-31	2017-05-19	2017-03-31	2017-05-22	2018-06-24	2017-11-27						

LMDC/CS/IC03-2 / Legal adviser	IDA / 54560	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		19,500.00	33,684.44	Signed	2017-03-01	2017-03-23	2017-03-26	2017-05-18	2017-03-31	2017-05-19	2017-03-31	2017-05-22	2018-06-24
LMDC/CS/IC03-3 / Legal adviser	IDA / 54560	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		19,500.00	16,771.03	Terminated	2017-03-01	2017-03-23	2017-03-26	2017-05-18	2017-03-31	2017-05-19	2017-03-31	2017-05-22	2018-06-24
LMDC/CS/IC13-2 / Developer	IDA / 54560	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		49,500.00	0.00	Canceled	2017-03-27		2017-04-21		2017-04-26		2017-04-26		2018-07-20
LMDC/CS/IC13-3 / Developer	IDA / 54560	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		49,500.00	0.00	Canceled	2017-03-27		2017-04-21		2017-04-26		2017-04-26		2018-07-20
LMDC/CS/IC09 / Database Architecture	IDA / 54560	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		37,500.00	0.00	Canceled	2017-03-20		2017-04-14		2017-04-19		2017-04-19		2018-07-13
LMDC/CS/IC08 / System Architecture	IDA / 54560	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		45,000.00	0.00	Canceled	2017-03-20		2017-04-14		2017-04-19		2017-04-19		2018-07-13
LMDC/CS/IC01-1 / Chief legal adviser	IDA / 54560	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		27,000.00	0.00	Canceled	2017-08-15	2017-08-01	2017-09-22		2017-09-29		2017-09-29		2018-12-23
LMDC/CS/IC01 / Chief legal adviser	IDA / 54560	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		27,000.00	0.00	Canceled	2017-03-01	2017-03-23	2017-03-26		2017-03-31		2017-03-31		2018-06-24
LMDC/CS/IC02-1 / Senior legal adviser	IDA / 54560	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		22,500.00	0.00	Canceled	2017-08-15	2017-08-01	2017-09-15		2017-09-29		2017-09-29		2018-12-23
LMDC/CS/IC02 / Senior legal adviser	IDA / 54560	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		22,500.00	0.00	Canceled	2017-03-01	2017-03-23	2017-03-26		2017-03-31		2017-03-31		2018-06-24
LMDC/CS/IC06-4-1 / Regional facilitator	IDA / 54560	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		16,500.00	0.00	Canceled	2017-08-15	2017-08-01	2017-09-15		2017-09-29		2017-09-29		2018-12-23
LMDC/CS/IC06-4 / Regional facilitator	IDA / 54560	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		16,500.00	0.00	Canceled	2017-03-16	2017-03-23	2017-04-10		2017-04-15		2017-04-15		2018-03-11
LMDC/CS/IC06-5-1 / Regional facilitator	IDA / 54560	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		16,500.00	0.00	Canceled	2017-08-15	2017-08-01	2017-09-15		2017-09-29		2017-09-29		2018-12-23
LMDC/CS/IC06-5 / Regional facilitator	IDA / 54560	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		16,500.00	0.00	Canceled	2017-03-16	2017-03-23	2017-04-10		2017-04-15		2017-04-15		2018-03-11
LMDC/CS/IC05-5 / Quality Control Surveyor	IDA / 54560	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		15,000.00	20,613.58	Signed	2017-08-15	2017-08-01	2017-09-15	2017-09-07	2017-09-29	2017-09-08	2017-09-29	2017-09-11	2018-12-23
LMDC/CS/IC04 / Senior Quality Control Surveyor	IDA / 54560	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		22,500.00	0.00	Canceled	2017-03-09	2017-03-28	2017-04-03		2017-04-08		2017-04-08		2018-07-02
LMDC/CS/SSS02 / Senior Quality Control Surveyor	IDA / 54560	Component 2 Land Market Development	Post	Direct Selection	Direct		22,500.00	31,335.95	Signed	2017-09-01	2017-08-31	2017-09-05	2017-09-01			2017-09-12	2017-09-01	2018-12-06

LMDCCS/IC24 / Lawyer (in-house team member)	IDA / 54560	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		4,000.00	31,134.10	Signed	2017-09-11		2017-10-06		2017-10-08		2017-10-09	2017-10-27	2018-02-06	
LMDCCS/IC25 / Lawyer (in-house team member)	IDA / 54560	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		4,000.00	3,090.70	Terminated	2017-09-11		2017-10-06		2017-10-08		2017-10-09	2017-10-27	2018-02-06	
LMDCCS/IC28 / GIS operator (in-house team member)	IDA / 54560	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		6,000.00	17,900.43	Signed	2017-09-11		2017-10-06		2017-10-08		2017-10-09	2017-10-16	2018-02-06	
LMDCCS/IC29 / Public Relation (PR) Manager for Land Market Development Component	IDA / 54560	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		16,500.00	1,499.82	Terminated	2017-09-20	2017-10-13	2017-10-15		2017-10-17		2017-10-18	2017-12-06	2018-10-18	
LMDCCS/IC30 / Assistant Procurement Consultant for Land Market Development Component	IDA / 54560	Component 3 Project Management	Post	Individual Consultant Selection	Open		19,560.00	1,515.13	Terminated	2017-09-11	2017-09-06	2017-10-06	2017-09-18	2017-10-08	2017-09-18	2017-10-09	2017-09-19	2018-10-09	2017-10-26
LMDCCS/IC17 / Quality Control Surveyor (in-house team member)	IDA / 54560	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		4,000.00	15,372.23	Signed	2017-09-18	2017-09-21	2017-10-13	2017-10-06	2017-10-15	2017-10-06	2017-10-16	2017-10-06	2018-02-13	
LMDCCS/IC19 / Quality Control Surveyor (in-house team member)	IDA / 54560	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		4,000.00	17,326.83	Signed	2017-09-18	2017-09-21	2017-10-13	2017-10-06	2017-10-15	2017-10-06	2017-10-16	2017-10-06	2018-02-13	
LMDCCS/IC20 / Quality Control Surveyor (in-house team member)	IDA / 54560	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		4,000.00	12,786.38	Signed	2017-09-18	2018-03-29	2017-10-13	2018-05-01	2017-10-15	2018-05-01	2017-10-16	2018-05-04	2018-02-13	
LMDCCS/IC22 / Quality Control Surveyor (in-house team member)	IDA / 54560	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		4,000.00	11,589.21	Terminated	2017-09-18		2017-10-13		2017-10-15		2017-10-16	2017-11-27	2018-02-13	
LMDCCS/IC23 / Quality Control Surveyor (in-house team member)	IDA / 54560	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		4,000.00	5,321.36	Terminated	2017-09-18	2018-03-29	2017-10-13	2018-05-01	2017-10-15	2018-05-01	2017-10-16	2018-05-04	2018-02-13	
LMDCCS/IC18 / Quality Control Surveyor (in-house team member)	IDA / 54560	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		4,000.00	17,326.83	Signed	2017-09-18	2017-09-21	2017-10-13	2017-10-06	2017-10-15	2017-10-06	2017-10-16	2017-10-06	2018-02-13	
LMDCCS/IC21 / Quality Control Surveyor (in-house team member)	IDA / 54560	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		4,000.00	12,786.64	Signed	2017-09-18	2018-03-29	2017-10-13	2018-05-01	2017-10-15	2018-05-01	2017-10-16	2018-05-04	2018-02-13	
LMDCCS/IC26 / Regional facilitator (in-house team member)	IDA / 54560	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		6,000.00	4,040.40	Completed	2017-09-18	2017-09-20	2017-10-13	2017-10-20	2017-10-15	2017-10-25	2017-10-16	2017-10-27	2018-02-13	2018-08-27
LMDCCS/IC16 / Quality Control Surveyor (in-house team member)	IDA / 54560	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		4,000.00	7,128.34	Terminated	2017-09-18	2017-09-21	2017-10-13	2017-10-06	2017-10-15	2017-10-06	2017-10-16	2017-10-06	2018-02-13	
LMDCCS/IC27 / Regional facilitator (in-house team member)	IDA / 54560	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		6,000.00	0.00	Canceled	2017-09-18		2017-10-13		2017-10-15		2017-10-16		2018-02-13	
LMDCCS/IC14-1 / National Technical Assistance on Data Management (Monitoring and Evaluation)	IDA / 54560	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		18,750.00	18,750.00	Signed	2017-10-16	2017-12-01	2017-11-10	2017-11-27	2017-11-13	2017-11-30	2017-11-16	2017-12-11	2018-11-16	



LMDC/CS/IC14 / National Technical Assistance on data management	IDA / 54560	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		18,750.00	0.00	Canceled	2017-04-10	2017-06-29	2017-05-05		2017-05-10			2017-05-10	2018-05-10	
LMDC/CS/IC31 / GIS operator (in-house team member)	IDA / 54560	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		2,610.00	0.00	Canceled	2017-11-06		2017-12-01		2017-12-03			2017-12-04	2018-04-03	
LMDC/CS/IC32 / GIS operator (in-house team member)	IDA / 54560	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		2,610.00	17,711.94	Signed	2017-11-06		2017-12-01		2017-12-03			2017-12-04	2017-11-08	2018-04-03
LMDC/CS/IC34 / Part Time Video Operator	IDA / 54560	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		6,250.00	5,630.23	Terminated	2017-11-13	2017-11-30	2017-12-01	2017-12-15	2017-12-08	2017-12-15	2017-12-09	2017-12-19	2018-12-09	
LMDC/CS/IC35 / Procurement Consultant for Land Market Development Component	IDA / 54560	Component 3 Project Management	Post	Individual Consultant Selection	Open		19,560.00	42,780.42	Signed	2017-11-27	2017-11-30	2017-12-09	2017-11-30	2017-12-16	2017-11-30	2017-12-17	2017-12-01	2018-12-17	
LMDC/CS/IC37 / Web developer	IDA / 54560	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		18,000.00	0.00	Canceled	2018-01-15	2018-01-19	2018-02-09		2018-02-14			2018-02-15	2019-02-15	
LMDC/CS/IC39 / Regional Facilitator	IDA / 54560	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		12,000.00	606.06	Completed	2018-01-15	2018-02-02	2018-02-09	2018-03-06	2018-02-14	2018-03-06	2018-02-15	2018-03-15	2019-02-15	2018-07-31
LMDC/CS/IC40 / Regional Facilitator	IDA / 54560	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		12,000.00	1,703.49	Completed	2018-01-15	2018-02-02	2018-02-09	2018-07-05	2018-02-14	2018-07-05	2018-02-15	2018-07-06	2019-02-15	2018-12-02
LMDC/CS/IC41 / Regional Facilitator	IDA / 54560	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		12,000.00	909.09	Completed	2018-01-15	2018-02-02	2018-02-09	2018-03-27	2018-02-14	2018-03-27	2018-02-15	2018-03-29	2019-02-15	2018-07-29
LMDC/CS/IC42 / Regional Facilitator	IDA / 54560	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		12,000.00	904.33	Completed	2018-01-15	2018-02-02	2018-02-09	2018-07-05	2018-02-14	2018-07-05	2018-02-15	2018-07-06	2019-02-15	2018-10-02
LMDC/CS/IC43 / Regional Facilitator	IDA / 54560	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		12,000.00	511.25	Completed	2018-01-15	2018-02-02	2018-02-09	2018-07-05	2018-02-14	2018-07-05	2018-02-15	2018-07-06	2019-02-15	2018-09-02
LMDC/CS/IC44 / Lawyer for in-house team	IDA / 54560	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		14,352.00	35,905.21	Signed	2018-01-15	2018-01-15	2018-02-09	2018-05-03	2018-02-14	2018-03-05	2018-02-15	2018-05-07	2019-02-15	
LMDC/CS/IC36 / Web Developer	IDA / 54560	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		18,000.00	15,521.52	Completed	2018-01-15	2018-01-19	2018-02-09	2018-03-13	2018-02-14	2018-03-13	2018-02-15	2018-03-15	2019-02-15	2019-01-28
LMDC/CS/SSS03 / Interpreter/translator	IDA / 54560	Component 2 Land Market Development	Post	Direct Selection	Direct		18,000.00	13,075.49	Signed	2018-01-15	2018-01-05	2018-01-21	2018-01-22			2018-01-25	2018-01-22	2019-01-25	
LMDC/CS/IC38 / Web Designer	IDA / 54560	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		18,000.00	2,574.14	Completed	2018-01-15	2018-01-10	2018-02-09		2018-02-14	2018-03-10	2018-02-15	2018-03-15	2018-03-17	2018-06-15
LMDC/CS/IC37.01 / Part-time Web Developer	IDA / 54560	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		7,350.00	19,789.36	Completed	2018-06-11	2018-06-12	2018-07-06	2018-07-10	2018-07-11	2018-07-10	2018-07-12	2018-07-11	2019-01-08	2019-06-01

LMDCCS/ICSSS-04 / Consulting Services for Pilot Project on Land Systematic Registration	IDA / 54560	Component 2 Land Market Development	Post	Direct Selection	Direct		36,000.00	33,384.00	Signed	2018-09-28		2018-09-30				2018-10-05	2018-08-15	2019-04-13	
LMDCCS/IC45 / Quality Control Surveyor	IDA / 54560	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		1,700.00	1,719.63	Completed	2018-11-15		2018-12-10		2018-12-15		2018-12-16	2018-11-26	2019-02-14	2019-01-26
LMDCCS/IC46 / Quality Control Surveyor	IDA / 54560	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		1,700.00	1,719.63	Completed	2018-11-15		2018-12-10		2018-12-15		2018-12-16	2018-11-26	2019-02-14	2019-01-26
LMDCCS/IC47 / Quality Control Surveyor	IDA / 54560	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		1,700.00	1,719.63	Completed	2018-11-15		2018-12-10		2018-12-15		2018-12-16	2018-11-26	2019-02-14	2019-01-26
LMDCCS/IC48 / Quality Control Surveyor	IDA / 54560	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		1,700.00	1,719.63	Completed	2018-11-15		2018-12-10		2018-12-15		2018-12-16	2018-11-26	2019-02-14	2019-01-26
LMDCCS/IC49 / Quality Control Surveyor	IDA / 54560	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		1,700.00	7,203.94	Signed	2018-11-15		2018-12-10		2018-12-15		2018-12-16	2018-11-26	2019-02-14	2019-01-26
LMDCCS/IC002 / Communication Consultant	IBRD / 90430	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		24,736.58	0.00	Under Review	2020-07-07	2020-07-09	2020-08-25		2020-09-15		2020-10-20			2022-10-10
LMDCCS/IC004 / Senior Legal Consultant	IBRD / 90430	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		37,721.98	0.00	Under Review	2020-07-07	2020-07-09	2020-08-25		2020-09-15		2020-10-20			2022-12-09
LMDCCS/IC006 / Chief surveyor	IBRD / 90430	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		43,088.64	0.00	Under Review	2020-07-07	2020-07-09	2020-08-25		2020-09-15		2020-10-20			2022-12-09
LMDCCS/IC009 / Land Consolidation Expert	IBRD / 90430	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		41,161.99	0.00	Under Review	2020-07-07	2020-07-09	2020-08-25		2020-09-15		2020-10-20			2022-10-10
LMDCCS/IC44-01 / Lawyer for in-house team	IDA / 54560	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		14,400.00	0.00	Cancelled	2018-04-25	2018-01-15	2018-05-20		2018-05-25		2018-05-26			2019-05-26
LMDCCS/IC001 / IT component coordinator	IBRD / 90430	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		43,568.03	0.00	Under Review	2020-07-07	2020-07-09	2020-08-25		2020-09-15		2020-10-20			2022-12-09
LMDCCS/IC005 / Legal consultant	IBRD / 90430	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		34,990.97	0.00	Under Implementation	2020-07-22	2020-07-17	2020-09-10		2020-10-01		2020-11-05			2022-12-25
LMDCCS/IC003 / Project Manager	IBRD / 90430	Component 2 Land Market Development	Post	Individual Consultant Selection	Limited		83,878.22	0.00	Under Implementation	2020-07-22	2020-07-17	2020-07-27		2020-08-17		2020-09-21			2022-11-10
LMDCCS/IC012 / Translator	IBRD / 90430	Component 2 Land Market Development	Post	Individual Consultant Selection	Limited		19,117.02	0.00	Under Implementation	2020-07-22	2020-07-17	2020-07-27		2020-08-17		2020-09-21			2022-11-10
LMDCCS/IC008 / M&E Specialist	IBRD / 90430	Component 2 Land Market Development	Post	Individual Consultant Selection	Limited		2,642.38	0.00	Under Implementation	2020-07-22	2020-07-17	2020-07-27		2020-08-17		2020-09-21			2021-04-19

LMDC/CS/IC007 / Accounting Software Maintenance and upgrading Specialist	IBRD / 90430	Component 2 Land Market Development	Post	Individual Consultant Selection	Limited		9,814.54	0.00	Under Review	2020-07-22	2020-07-17	2020-07-27		2020-08-17		2020-09-21		2022-11-10
LMDC/CS/IC011 / Chief legal consultant	IBRD / 90430	Component 2 Land Market Development	Post	Individual Consultant Selection	Limited		43,098.64	0.00	Under Implementation	2020-07-22	2020-07-17	2020-07-27		2020-08-17		2020-09-21		2022-11-10
LMDC/CS/IC010 / Procurement Manager	IBRD / 90430	Component 2 Land Market Development	Post	Individual Consultant Selection	Limited		42,671.92	0.00	Under Implementation	2020-07-22	2020-07-17	2020-07-27		2020-08-17		2020-09-21		2022-11-10
LMDC/CS/IC033 / GIS operator (in-house team member)	IDA / 54560	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		2,610.00	0.00	Canceled	2017-11-06		2017-12-01		2017-12-03		2017-12-04		2018-04-03
LMDC/CS/D01 / Finance Manager	IBRD / 90430	Component 2 Land Market Development	Post	Individual Consultant Selection	Direct		59,868.70	0.00	Pending Implementation	2020-07-22		2020-08-01		2020-08-22		2020-09-26		2022-11-15
LMDC/CS/IC013 / Administration Assistant	IBRD / 90430	Component 2 Land Market Development	Post	Individual Consultant Selection	Limited		33,337.93	0.00	Canceled	2020-07-22		2020-07-27		2020-08-17		2020-09-21		2022-11-10