# **PROCUREMENT PLAN (Textual Part)**

#### Project information: *Ethiopia, One WASH- Consolidated WASH* Account (CWA) Project "Phase II", P167794

**Project Implementation agency: Water Development Commission** (WDC) of the Ministry of Water, Irrigation and Energy (MoWIE)

Date of the Procurement Plan: August 28, 2019

Period covered by this Procurement Plan: September 2019 to August 2020.

### Preamble

In accordance with paragraph 5.9 of the "World Bank Procurement Regulations for IPF Borrowers" (July 2016 revised August 2018) ("Procurement Regulations") the Bank's Systematic Tracking and Exchanges in Procurement (STEP) system will be used to prepare, clear and update Procurement Plans and conduct all procurement transactions for the Project.

This textual part along with the Procurement Plan tables in STEP constitute the Procurement Plan for the Project. The following conditions apply to all procurement activities in the Procurement Plan. The other elements of the Procurement Plan as required under paragraph 4.4 of the Procurement Regulations are set forth in STEP.

**The Bank's Standard Procurement Documents**: shall be used for all contracts subject to international competitive procurement and those contracts as specified in the Procurement Plan tables in STEP.

**National Procurement Arrangements**: In accordance with paragraph 5.3 of the Procurement Regulations, when approaching the national market (as specified in the Procurement Plan tables in STEP), the country's own procurement procedures may be used.

When the Borrower uses its own national open competitive procurement arrangements as set forth in **Section 33(1)(a)** from 35-48 of the **Proclamation Number 649/2009 of the Ethiopian Federal Government Procurement and Property Administration Proclamation**, such arrangements shall be subject to paragraph 5.4 of the Procurement Regulations and the following conditions.

 Open Advertising of the procurement opportunity at the national level;

- The procurement is open to eligible firms from any country;
- The request for bids/Proposal documents shall require that bidders/proposers submitting Bids/Proposal present a signed acceptance at the time of bidding, to be incorporated in any resulting contracts, confirming application of and compliance with the Bank's Anti-Corruption Guidelines, including without limitation the bank's right to sanction and the Bank's inspection and audit right;
- Contracts with an appropriate allocation of responsibilities, risks and liabilities;
- Application of Standstill period and Publication of contract award information;
- Maintenance of records of the procurement process; and
- The Bank has the right to review procurement documentation and activities.

When other national procurement arrangements other than national open competitive procurement arrangements are applied by the Borrower, such arrangements shall be subject to paragraph 5.5 of the Procurement Regulations.

**Leased Assets as specified under paragraph 5.10** of the Procurement Regulations: Leasing may be used for those contracts identified in the Procurement Plan tables. **"Not Applicable"** 

**Procurement of Second-Hand Goods as specified under paragraph 5.11** of the Procurement Regulations – is allowed for those contracts identified in the Procurement Plan tables "**Not Applicable**"

**Domestic preference as specified under paragraph 5.51** of the Procurement Regulations (Goods and Works).

Goods: Is applicable for those contracts identified in the Procurement Plan;

Works: Is applicable for those contracts identified in the Procurement Plan.

## **Other Relevant Procurement Information. None**

#### PROCUREMENT Ethiopia : One WASH—Consolidated Water Supply, Sanitation, and Hygiene Account Project (One WASH—CWA)

General Informat	tion	
Country:	Ethiopia	Bank's Approval Date of the Original Procurement Plan: 2020-03-11
		Revised Plan Date(s): (comma delineated, leave blank if non 2021-06-27
Project ID:	P167794	GPN Date: 2019-12-06
Project Name:	One WASH—Consolida	ted Water Supply, Sanitation, and Hygiene Account Project (One WASH—CWA)
Loan / Credit No:	IDA / 64450	

Executing Agency(ies AMHARA WIEDB

WORKS																													
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	High SEA/SH Risk	Procureme nt Document	Actual Amount (US\$)	Process Status	Draft Pre-c Docu	qualification ments	Prequalit Evaluation	fication n Report	Draft I Docur Justifi			ocurement Invitation	Bidding Doo Issu		Proposal Su Opening	bmission / Minutes	Bid Evaluat and Recom for A	mendation	Signed C	Contract	Contra Complet	
									Type			Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
ET-AMHARA WIEDB-166191- CW-RFB / Construction of civil works, supply and installation of pipes, fittings and electro- mechanical equipment (Generator & pump set) for HARBU town by AWIEDB.	IDA / 64450	Urban Water Supply, Sanitation, and Hygiene (Urban WASH)	Post	Request for Bids	Open - National	Single Stage – One Envelope				645,560.59	Under Implementat ion					2020-06-15	2020-06-21	2020-06-20	2020-07-24			2020-07-20	2020-07-28	2020-08-19	2021-02-19	2020-09-17		2021-09- 17	
ET-AMHARA WIEDB-166325- CW-RFB / Construction of civil works, supply & installation of pipes, fittings & electro- mechanical equipment (Generator & pump sets) for MERSA town by AWIEB.	IDA / 64450	Urban Water Supply, Sanitation, and Hygiene (Urban WASH)	Post	Request for Bids	Open - National	Single Stage – One Envelope				1,148,764.1 7	Signed					2020-06-30	2020-10-04	2020-07-05	2020-11-09			2020-08-04	2020-11-13	2020-09-03	2021-02-26	2020-10-02	2021-03-08	2021-10- 02	
ET-AMHARA WIEDB-166329- CW-RFB / Construction of civil works, supply & installation of pipes, fittings & electro- mechanical equipment (Generator & pump sets) for GISH ABAY town by AWIEDB.	IDA / 64450	Urban Water Supply, Sanitation, and Hygiene (Urban WASH)	Post	Request for Bids	Open - National	Single Stage – One Envelope				1,105,804.8 3	Signed					2020-06-30	2020-09-21	2020-07-05	2020-11-09			2020-08-04	2020-11-13	2020-09-03	2021-02-26	2020-10-02	2021-03-04	2021-10- 02	
ET-AMHARA WIEDB-166187- CW-RFB / Construction of JARSO CURACHA RPS in South Achefer woreda. The work includes the construction of civil works, supply, and installation of pipes, fittings, and electro-mechanical equipment (Generator & pump set) by AMIEDB.	IDA / 64450	Rural Water Supply, Sanitation, and Hygiene (Rural WASH)	Post	Request for Bids	Open - National	Single Stage – One Envelope				308,416.68	Signed					2020-06-15	2020-06-21	2020-06-20	2020-07-24			2020-07-20	2020-07-28	2020-08-19	2020-12-25	2020-09-17	2020-12-10	2021-08- 13	
ET-AMHARA WIEDB-166319- CW-RFB / Construction of FELECE SELAM RPS in Enemay Woreda . The work includes the construction of civil works, supply, and installation of pipes, fittings, and electro- mechanical equipment (Cenerator and pump sets) by AWIEB.	IDA / 64450	Rural Water Supply, Sanitation, and Hygiene (Rural WASH)	Post	Request for Bids	Open - National	Single Stage – One Envelope				1,421,134.7 3	Signed					2020-06-30	2020-09-25	2020-07-05	2020-11-09			2020-08-04	2020-11-13	2020-09-03	2021-02-26	2020-10-08	2021-03-04	2021-04- 06	
ET-AMHARA WIEDB-166323- CW-RFB / Construction of civil works, supply, and installation of pipes, fittings and electro- mechanical equipment (Generator & pump set) for AZENA town by AWIEB.	IDA / 64450	Urban Water Supply, Sanitation, and Hygiene (Urban WASH)	Post	Request for Bids	Open - National	Single Stage – One Envelope				733,815.39	Signed					2020-06-30	2020-10-04	2020-07-05	2020-11-09			2020-08-04	2020-11-13	2020-09-03	2021-02-26	2020-10-02	2021-03-05	2021-08- 28	
ET-AMHARA WIEDB-181767- CW-RFB / Drilling of 10 (Ten) Shallow Wiells (SWs) to a maximum depth of 70m in WaSH CWA II Program will have a state of the the wash of the the work also includes wellhead construction, supply, and installation of casings and pumps.	IDA / 64450	Rural Water Supply, Sanitation, and Hygiene (Rural WASH)	Post	Request for Bids	Open – National	Single Stage – One Envelope				95,841.92	Signed					2020-08-27	2021-01-05	2020-09-01	2021-01-13			2020-10-01	2021-02-16	2020-10-31	2021-03-13	2020-11-24	2021-04-13	2021-03- 24	
ET-AMHARA WIED8-181781- CW-RP8 / Drilling of 11 (Eleven) Shallow wells (SWs) to a maximum depth of 70m in WASH (CWR) program WaSH (CWR) program SIMADA & CUNA BECIEMIDR woredas). The work also includes wellhead construction, supply, and installation of casings and pumps.	IDA / 64450	Rural Water Supply, Saritation, and Hygiene (Rural WASH)	Post	Request for Bids	Open – National	Single Stage – One Envelope				106,323.15	Signed					2020-08-27	2021-01-05	2020-09-01	2021-01-13			2020-10-01	2021-02-16	2020-10-31	2021-03-10	2020-11-24	2021-04-13	2021-03- 24	
ET-AMHARA WIEDB-181834- CW-RFB / Drilling of 14 (Fourteen) Shallow Wells (SW)s to a maximum of 70m in WaSH (CMA II program in MakeLawi Gondar Zone CHILGA 2 & LAY ARMACHICHO Woredas. The work also includes wellhead construction, supply, and installation of casings and pumps.	IDA / 64450	Rural Water Supply, Sanitation, and Hygiene (Rural WASH)	Post	Request for Bids	Open – National	Single Stage – One Envelope				136,030.65	Signed					2020-08-27	2021-01-05	2020-09-01	2021-01-13			2020-10-01	2021-02-16	2020-10-31	2021-03-10	2020-11-24	2021-04-13	2021-03- 24	

ET-AMHARA WIEDB-181839- CW-RF8 / Drilling of 14 ( Fourteen) SWs to a maximum of 70m in WAsk CWA II program in Makekawi MR / RELESA, WOCERA & K/RECEA, WOCERA & K/RECEA, WOCERA & K/RECEA, WOCERA & construction, supply and installation of casings and pumps	IDA / 64450	Rural Water Supply, Sanitation, and Hygiene (Rural WASH)	Post	Request for Bids	Open – National	Single Stage – One Envelope	0.00	Pending Implementat ion		2020-1	08-27	2	020-09-01		2020-10-01		2020-10-31		2020-11-24	2021-03- 24	
ET-AMMAGA WEDD-131348- CW-REJ (Drimed 1 AI (Fourteen) Shallow Wells (SW3) to a maximum of 70m in WaSH CWA II program in Wag Himira Zone A ZIIKUAA Wordas. The work also includes wellhead construction, supply, and installation of casings and pumps.	IDA / 64450	Rural Water Supply, Sanitation, and Hygiene (Rural WASH)	Post	Request for Bids	Open – National	Single Stage – One Envelope	0.00	Under Implementat ion		2020-1	08-27 202	21-01-05 2	020-09-01 20	21-01-13	2020-10-01	2021-02-16	2020-10-31	2021-03-13	2020-11-24	2021-03- 24	
ET-AMHARA WIEDB-181830- CW-RFB / Drilling of 8 (Eight) Shallow Weils (SWs) to a maximum of 70m in WaSH Condar Zone LAY CAVINT & MEXE TBNA Wordsa. The ad construction, supply, and installation of casings and pumps.	IDA / 64450	Rural Water Supply, Sanitation, and Hygiene (Rural WASH)	Post	Request for Quotations	Limited	Single Stage – One Envelope	74,513.06	i Signed				2	020-10-04 20	21-04-01					2020-11-22 2021-06	-07 2021-03- 22	
ET-AMHARA WIEDB-181849- CW-RFB / Drilling of 9 (Nine) Shallow Wiels (SWs) to a maximum of 70m in WaSH CWA II program in Semena, 6 boll with the state of the state of the maximum of the state of the state also includes wellhead construction, supply, and installation of casings and pumps.	IDA / 64450	Rural Water Supply, Sanitation, and Hygiene (Rural WASH)	Post	Request for Quotations	Limited	Single Stage – One Envelope	64,033.58	Signed				2	020-10-04 20	21-04-01					2020-11-22 2021-06	-07 2021-03-	
ET-AMHARA WIED8-166170- CW-RF8 / Construction of LABU CARAYA RP5 in Guna Begameder woreda. The work includes the construction of civil works, supply, and installation of pipes, fittings, and electro-mechanical equipment (Cenerator & pump sets) by AWIEB.	IDA / 64450	Rural Water Supply, Sanitation, and Hygiene (Rural WASH)	Post	Request for Bids	Open – National	Single Stage – One Envelope	601,261.22	Signed		2020-1	09-15 202	20-06-19 2	020-09-20		2020-10-20	2020-07-28	2020-11-19	2020-12-28	2020-12-18 2020-12	-08 2021-08-	
ET-AMHARA WEDD-131343- CW-REF / Dilling of 9 (Nine) Shallow Wells (MS) to 0 (Nine) Shallow Wells (MS) to 0 (Nine) CM (MS) (MS) (MS) CM (MS) (MS) (MS) CM (MS) (MS) (MS) (MS) CM (MS) (MS) (MS) (MS) CM (MS)	IDA / 64450	Rural Water Supply, Sanitation, and Hygiene (Rural WASH)	Post	Request for Quotations	Limited	Single Stage – One Envelope	0.00	Pending Implementat ion				2	020-10-04						2020-11-22	2021-03- 22	
ET-AMHARA WIEDB-181846- CW-RFB / Drilling of 9 (Nine) Shallow Wiels (SW3) to a maximum of 70m in WaSH CWA II program in Semen Conder Zone BEYEDA, DEBARK & ADJ RAKN Woredas. The wonstruction, supply, head installation of casings and pumps.	IDA / 64450	Rural Water Supply, Sanitation, and Hygiene (Rural WASH)	Post	Request for Quotations	Limited	Single Stage – One Envelope	102,420.13	Signed				2	020-10-04 20	21-04-01					2020-11-22 2021-06	-07 2021-03- 22	
ET-AMHARA WIEDB-181854- CW-RFB / Drilling of 10 (Ten)Shallow Wells (SWs) to a maximum of 70m in WaSH CWA II program in Semen Wolf Zone CA20 & BUCNA Woredas. The work also installation of casings and pumps.	IDA / 64450	Rural Water Supply, Sanitation, and Hygiene (Rural WASH)	Post	Request for Quotations	Limited	Single Stage – One Envelope	90,142.95	Signed				2	020-10-04 20	21-04-01					2020-11-22 2021-06	-07 2021-03-	
ET-AMHARA WIEDB-215283- CW-RFB / Construction of civil works, supply and installation of pipes, fittings and electro- mechanical equipment (Generator and pump set) for Chacha town by AWIEDB.	IDA / 64450	Urban Water Supply. Sanitation, and Hygiene (Urban WASH)	Post	Request for Bids	Open – National	Single Stage – One Envelope	1,494,042.6 8	Signed		2021-	02-25 202	21-03-04 2	021-03-02		2021-04-01	2021-04-13	2021-05-01	2021-05-25	2021-06-05 2021-06	-11 2023-05- 26	
ET-AMHARA WIEDB-215284- CW-RFB / Construction of civil works, supply and installation of pipes, fittings and electro- mechanical equipment (Generator and pump set) for Giserabel town by AWIEDB.	IDA / 64450	Urban Water Supply, Sanitation, and Hygiene (Urban WASH)	Post	Request for Bids	Open – National	Single Stage – One Envelope	0.00	Under Implementat ion		2021-	02-25 202	21-03-04 2	021-03-02		2021-04-01	2021-04-13	2021-05-01	2021-05-25	2021-06-05	2023-01- 26	

			-				_													
ET-AMHARA WIEDB-215294- CW-RFB / Construction of Edo- medena RF5 in ARTUM FURSI woreda. The work includes construction of civil works, supply and installation of pipes, fittings and electro- mechanical equipment (Generator & pump set) by AWIEDB.	IDA / 64450	Rural Water Supply, Sanitation, and Hygiene (Rural WASH)	Post	Request for Bids	Open - National	Single Stage – One Envelope		1,087,533.0 7	Signed		21	021-02-25 ;	2021-03-04 ;	2021-03-02	2021-04-0	1 2021-04-13	2021-05-01 2	021-05-25 2	021-06-05 2021-06-24	2022-06- 05
ET-AMHARA WIEDB-215301- CW-RFB / Construction of Shema Matebia RPS in MENZ MMAA MIDER woreda. The work includes the construction of civil works, supply and installation of pipes, fittings and electro mechanical equipment (generator and pump set) by AWIEDB.	IDA / 64450	Rural Water Supply, Sanitation, and Hygiene (Rural WASH)	Post	Request for Bids	Open – National	Single Stage – One Envelope		0.00	Under Implementat ion		21	021-01-25 ;	2021-03-04	2021-01-30	2021-03-0	2021-04-13	2021-03-31 2	021-05-25 2	021-05-05	2022-03- 01
ET-AMHARA WIEDB-215306- CW-RFB / Construction of civil works supply and installation of pipes, fittings and electro mechanical equipment (Generator and pump set) for Mekoy town by AWIEDB.	IDA / 64450	Urban Water Supply, Sanitation, and Hygiene (Urban WASH)	Post	Request for Bids	Open – National	Single Stage – One Envelope		0.00	Under Implementat ion		21	021-02-25	2021-03-14	2021-03-02	2021-04-0	2021-04-14	2021-05-01 2	021-05-25 2	021-06-05	2022-10- 28
ET-AMHARA WIEDB-215308- CW-RFB / Construction of civil works, supply and installation of pipes, fittings and electro mechanical equipment ( Generator & pump set) for Segno Gebeya town by AWIEDB.	IDA / 64450	Urban Water Supply, Sanitation, and Hygiene (Urban WASH)	Post	Request for Bids	Open - National	Single Stage – Öne Envelope		0.00	Under Implementat ion		21	021-02-25	2021-03-04	2021-03-02	2021-04-0	2021-04-14	2021-05-01	2	021-06-05	2022-06- 05
ET-AMHARA WIEDB-215309- CW-RFB / Construction of Timtimat RFS in WADILA woreda. The work includes construction of civil works supply and installation of pipes, fittings and electrode mechanical equipment (Generator and pump set) by AWIEDB.	IDA / 64450	Rural Water Supply, Sanitation, and Hygiene (Rural WASH)	Post	Request for Bids	Open - National	Single Stage – One Envelope		0.00	Under Implementat ion		21	021-02-25	2021-03-04 :	2021-03-02	2021-04-0	2021-04-14	2021-05-01	2	021-06-05	2022-06- 05
ET-AMHARA WIEDB-215310- CW-RFB / Construction of Zewor Gotera RPS in GUBALAFTO woreda. The work includes the construction of civil works, supply and installation of pipes, fittings and electro mechanical equipment ( Generator and Pump set) by AWIEDB.	IDA / 64450	Rural Water Supply, Sanitation, and Hygiene (Rural WASH)	Post	Request for Bids	Open – National	Single Stage – One Envelope		0.00	Under Implementat ion		21	021-02-25 :	2021-03-04 :	2021-03-02	2021-04-0	2021-04-14	2021-05-01	2	021-06-05	2022-05- 01
ET-AMHARA WIEDE-220173- CW-PFE / Drilling of 11 shallow vells to a maximum 70 m in WSH CWA II program in Awi zone JAWI. GUANCUA, ANKESHA, FACITALERUMA, 20CEH, AYEHUG WORKS, TAR WAY, BAR AND AND AND AND AND ZICEH, AYEHUG WORKS, TAR WORK also includes well head construction, supply and installation of casings & pumps.	IDA / 64450	Institutional Water Supply, Sanitation, and Hygiene (Institutional WASH)	Post	Request for Bids	Open – National	Single Stage – One Envelope		0.00	Pending Implementat ion		21	021-03-10		2021-03-15	2021-04-1	5	2021-05-14	2	021-06-08	2021-10- 06
ET-AMHARA WIEDB-220189- CW-RF8 / Drilling of 12 shallow wells to a maximum of 70 m in West Gojlam zone WOMBERIMA, SOUTH MECHA, D/DAMOT, SEKEA, DEMBECHA, SOUTH MECHA DEMBECHA, SOUTH MECHA DEMBECHA, SOUTH MECHA DEMBECHA, SOUTH MECHA CHART WAS AND A SUPPLY ACHTER and QUART WORKEAS. The work includes well head construction, supply and installation of casings and pumps.	IDA / 64450	Institutional Water Supply, Sanitation, and Hygiene (Institutional WASH)	Post	Request for Bids	Open - National	Single Stage – One Envelope		0.00	Pending Implementat ion		21	021-03-10	:	2021-03-15	2021-04-1	5	2021-05-14	2	021-06-08	2021-10- 06
ET-AMHARA WIEDE-220192- CW-RF8 / Drilling of 17 shallow wells to a maximum of 70 m in East Cojjam zone EN/SARNEDER, AWAREL, COZAMN, H/ENESA, EN/ENKEGA, D/EL/NAS, EN/ENKEGA, D/EL/NAS, EN/ENKEGA, D/EL/NAS, EN/ENKEGA, D/EL/NAS, EN/ENKEGA, D/EL/NAS, EN/ENKEGA, D/EL/NAS, EN/ENKEGA, D/EL/NAS, EN/ENKEGA, D/EL/NAS, EN/ENKEGA, D/EL/NAS, EN/ENKEGA, D/EL/NAS, EN/EN/EL/NAS, EN/EN/EL/NAS, EN/EN/EL/NAS, EN/	IDA / 64450	Institutional Water Supply, Sanitation, and Hygiene (Institutional WASH)	Post	Request for Bids	Open – National	Single Stage – One Envelope		0.00	Pending Implementat ion		21	021-03-10		2021-03-15	2021-04-1	5	2021-05-14	2	021-06-08	2021-10- 06
ET-AMHARA WIEDB-220270- CW-RFB / Drilling of 13 (thirteen) shallow wells to a maximum 70 m in Oromo & South Gondar zone 13 woredas. The work includes well head construction, supply and installation of casings and pumps.	IDA / 64450	Institutional Water Supply, Sanitation, and Hygiene (Institutional WASH)	Post	Request for Bids	Open – National	Single Stage – One Envelope		0.00	Pending Implementat ion		21	021-03-10	:	2021-03-15	2021-04-1	\$	2021-05-14	2	021-06-08	2021-10- 06

ET-AMHARA WIEDB-220277- CW-RF8 / Drilling of 11 shallow wells to a maximum of 70m in South Wollo zone ARCOBA, WECD, KUTABER, AMBASEL, SA'NHT, MSA'NHT, DORENA, a/SA'NHT, DELENT & WEGDI workedas. the work includes well head construction, supply and installation of casings ans pumps.	IDA / 64450	Institutional Water Supply, Sanitation, and Hygiene (Institutional WASH)	Post	Request for Bids	Open – National	Single Stage – One Envelope	0.00	Pending Implementat ion	2	021-03-10	2021-03-15		2021-04-14	2021-05-14	ž	1021-09-06	2022-01- 04
ET-AMHARA WIEDB-220280- CW-RF8 / Drilling of 15 shallow wells to a maximum of 70m in North Shoa zone ASACIRT, MYARAMA, MCROMO, ECICIDM, MCNROMO, ECICIDA, MCNROMO, ECICIDA, MC	IDA / 64450	Institutional Water Supply, Sanitation, and Hygiene (Institutional WASH)	Post	Request for Bids	Open – National	Single Stage – One Envelope	0.00	Pending implementat ion	2	021-03-10	2021-03-15		2021-04-14	2021-05-14	ā	2021-06-08	2021-10- 06
ET-AMHARA WIEDB-220289- CW-RFB / Drilling of 14 shallow wells to a maximum of 70m in North Condar zone JANAMCRA, D/ZURIA, TELEMIT, ADRIAV, KOMRAN, Woredas, Lie work includes well head constrution, supply & installation of casings & pumps	IDA / 64450	Institutional Water Supply, Sanitation, and Hygiene (Institutional WASH)	Post	Request for Bids	Open – National	Single Stage - One Envelope	0.00	Pending Implementat Ion	2	021-03-10	2021-03-15		2021-04-14	2021-05-14	ž	2021-06-08	2021-10- 06
ET-AMIARA WIEDB-220231- CW-RE7 JONIIng of 14 shallow wells to a maximum of 70m in W/Gondar & C/Gondar zone QUARA, METEMA, M/ARMACHINO, M/BELESA, W/DEMBYA, TECEDIE, WOCERA, CHILGA, W/BELESA, W/DEMBYA well head constrn., supply & instaln. of casings & pumps	IDA / 64450	Institutional Water Supply, Sanitation, and Hygiene (Institutional WASH)	Post	Request for Bids	Open – National	Single Stage – One Envelope	0.00	Pending Implementat ion	2	021-03-10	2021-03-15		2021-04-14	2021-05-14	Z	1021-06-08	2021-10- 06
ET-AMHARA WIEDB-220303- CW-RFB / Drilling of 11 shallow wells to a maximum of the second second second second of the second second second second ANCOT, DAWUNT, MEKET, WADLA & GAZO woredas. the work includes well head construction, supply & installation of casings & pumps.	IDA / 64450	Rural Water Supply, Sanitation, and Hygiene (Rural WASH)	Post	Request for Bids	Open – National	Single Stage – One Envelope	0.00	Pending Implementat ion	2	021-03-10	2021-03-15		2021-03-18	2021-04-17	2	:021-11-28	2021-12-
ET-AMHARA WIEDB-220324- CW-RFB / Drilling of 19 (inineteen) shallow wells to a maximum of 70m in Awi zone BANJIA, AYCHUGUGUSA and ANKESHA woredas. the work includes well head construction, supply & installation of casings & pumps.	IDA / 64450	Rural Water Supply, Sanitation, and Hygiene (Rural WASH)	Post	Request for Bids	Open – National	Single Stage – One Envelope	0.00	Pending Implementat ion	2	021-03-10	2021-03-15		2021-04-14	2021-05-14	Z	1021-06-08	2021-10- 06
ET-AMHARA WIEDB-220328- CW-RFB / Drilling of 18 (eighteen) shallow wells to a maximum of 70m in Awi zone CUANCUA, FACITALEKUMA and ZIGEM woredas. the work includes well head construction, supply & installation of casings & pumps.	IDA / 64450	Rural Water Supply. Sanitation, and Hygiene (Rural WASH)	Post	Request for Bids	Open - National	Single Stage – One Envelope	0.00	Pending Implementat ion	2	021-03-10	2021-03-15		2021-04-14	2021-05-14	ž	2021-06-08	2021-10- 06
ET-AMHARA WIEDB-220330- CW-RFB / Drilling of 12 (tweleve) shallow wells to a maximum of 70m in South Condar zone EBINAT,SEDE MUJA, SIMADA & ANDABET woredas. the work includes well head construction, supply & installation of casings & pumps.	IDA / 64450	Rural Water Supply, Sanitation, and Hygiene (Rural WASH)	Post	Request for Bids	Open - National	Single Stage – One Envelope	0.00	Pending Implementat Ion	2	021-03-10	2021-03-15		2021-04-14	2021-05-14	2	1021-05-25	2021-09- 22
ET-AMHARA WIEDB-220332- CW-RFB / Drilling of 15 (fifteen) shallow wells to a maximum of 70m in Washimira & North Wollo zone TSACBIEC, ZIKUAA, ABERCELE & ANCOT woredas. the optimum of the shall be down with the shall be installation of casings & pumps.	IDA / 64450	Rural Water Supply, Sanitation, and Hygiene (Rural WASH)	Post	Request for Bids	Open – National	Single Stage – One Envelope	0.00	Pending Implementat ion	2	021-03-10	2021-03-15		2021-04-14	2021-05-14	2	2021-06-08	2021-06- 20
ET-AMHARA WIEDB-220335- CW-RF8 / Drilling of 19 (inieteen) shallow wells to a maximum of 70m in North Wollo, North Gondar & Central Gondar zone HABRU, BEILSA werechas, the work includes well head construction, supply & installation of casings & pumps.	IDA / 64450	Rural Water Supply, Sanitation, and Hygiene (Rural WASH)	Post	Request for Bids	Open – National	Single Stage - One Envelope	0.00	Pending implementat ion	2	021-03-10	2021-03-15		2021-04-14	2021-05-14	ž	2021-06-08	2021-10- 06

ET-AMHARA WIEDB-228216- CW-8F8 / Construction of civil works, supply, and installation of pipes, fittings, and electro- IDA / 64450 mechanical equipment (Generator & pump sets) for Woinamba town by AWIEDB.	Urban Water Supply, Sanitation, and Hygiene (Urban WASH)	Post	Request for Bids	Open – National	Single Stage – One Envelope	Request for Bids - Small Works SPD (1 envelope process)	0.00	Pending Implementat ion			2021-05-10	2021-05-	15	2021-06-14	2021-07-14	2021-08-18	2022-08- 18
ET-AMHARA WIEDB-228224- CW-RF8 / Construction of civil works, supply and installation of pipes, fittings and lectromechanical equipment (Generator & pump sets) for Hanamuket RPS by AWIEDB.	Rural Water Supply, Sanitation, and Hygiene (Rural WASH)	Post	Request for Bids	Open – National	Single Stage – One Envelope	Request for Bids - Small Works SPD (1 envelope process)	0.00	Pending Implementat ion			2021-05-10	2021-05-	15	2021-06-14	2021-07-14	2021-08-18	2022-08-
ET-AMHARA WIEDB-229473- CW-878 / Construction of CWW works, supply and installation of pipes, fittings, and electro-mechanical equipment (Generator & pump sets) for Durbete town by AWIEDB.	Urban Water Supply, Sanitation, and Hygiene (Urban WASH)	Post	Request for Bids	Open – National	Single Stage – One Envelope	Request for Bids - Small Works SPD (1 envelope process)	0.00	Pending Implementat ion			2021-05-10	2021-05-	15	2021-06-14	2021-07-14	2021-08-18	2022-10-
ET-AMHARA WIEDB-229476- CW-RF8 / Construction of CWW RrKs, supply, and installation of pipes, fittings, and electro-mechanical equipment (Cenerator & pump sets) for Jubelew RPS by AWIEDB.	Rural Water Supply, Sanitation, and Hygiene (Rural WASH)	Post	Request for Bids	Open – National	Single Stage – One Envelope	Request for Bids - Small Works SPD (1 envelope process)	0.00	Pending Implementat ion			2021-05-10	2021-05-	15	2021-06-14	2021-07-14	2021-08-18	2022-05-
ET-AMHARA WIEDB-229477- CW-RF8 / Construction of Crivil works, supply and installation of pipes, fittings, and electro-mechanical equipment (Cenerator & pump sets) for Chemo RPS by AWIEDB.	Rural Water Supply, Sanitation, and Hygiene (Rural WASH)	Post	Request for Bids	Open – National	Single Stage – One Envelope	Request for Bids - Small Works SPD (1 envelope process)	0.00	Pending Implementat ion			2021-05-10	2021-05-	15	2021-06-14	2021-07-14	2021-08-18	2022-10- 12
ET-AMHARA WIEDB-229494- CW-RF8 / Construction of CWW borks, supply, and installation of pipes, fittings, and electro-mechanical equipment (Cenerator & pump sets) for Zenba RPS by AWIEDB.	Rural Water Supply, Sanitation, and Hygiene (Rural WASH)	Post	Request for Bids	Open – National	Single Stage – One Envelope	Request for Bids - Small Works SPD (1 envelope process)	0.00	Pending Implementat ion			2021-05-10	2021-05-	15	2021-06-14	2021-07-14	2021-08-18	2022-10- 12
ET-AMHARA WIEDB-231262- CW-RF8 / Construction of civil works, supply, and installation of pipes fittings and lectromechanical equipment (generator and pump sets) for Ayisag AWIEDB.	Rural Water Supply, Sanitation, and Hygiene (Rural WASH)	Post	Request for Bids	Open – National	Single Stage – One Envelope	Request for Bids - Small Works SPD (1 envelope process)	0.00	Pending Implementat ion			2021-05-10	2021-05-	15	2021-06-14	2021-07-14	2021-08-18	2022-10- 17
ETMMHARA WIEDB-228214- CW-RF8 / Construction of civil works, supply, and installation of pipes, fittings, and electro- IDA / 64450 mechanical equipments) for Lemi Town by AWIEDB.	Urban Water Supply, Sanitation, and Hygiene (Urban WASH)	Post	Request for Bids	Open – National	Single Stage – One Envelope	Request for Bids - Small Works SPD (1 envelope process)	0.00	Pending Implementat ion			2021-06-15	2021-06-	20	2021-07-20	2021-08-19	2021-09-23	2023-03- 17

GOODS																											
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Actual Amount (US\$)	Process Status		qualification iments	Prequal Evaluatio	n Report	Draft Docu Justifi	nent / cation	Specific Pr Notice /	rocurement Invitation	Bidding Do Iss	ued	Opening	/ Minutes	Bid Evaluat and Recom for A	mendation ward	Signed C		Contract C	
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
ET-AMHARA WIEDB-147871- GO-RFQ / Procurement of 90 (ninety) mobile water quality test kits by Amhara Water, Irrigation & Energy Development Bureau (AWIEDB)	IDA / 64450	Rural Water Supply. Sanitation, and Hygiene (Rural WASH)		Request for Quotations	Limited	Single Stage – One Envelope		16,276.03	Under Implementati on							2020-02-25	2021-05-23							2020-04-10		2020-05-10	
ET-AMHARA WIEDB-152049- GO-RFQ / Purchase of twenty (20) Lap top computers, two (2) LCD projectors, three (3) photo copy machine, eight (8) printers, two (2) scanners, one (1) colored printer by Amhara Water Irrigation & Energy Bureau (AWIEDB).	2	Institutional Strengthening and Project Management		Request for Quotations	Limited	Single Stage – One Envelope		776.13	Completed							2020-06-20	2020-02-28							2020-08-04	2020-06-03	2020-09-03	2020-06-03
ET-AMHARA WIEDB-152051- GO-RFQ / Purchase set of fifteen (15) office furniture by Amahra Water, Irrigation and Energy Development Bureau (AWIEDB)	IDA / 64450	Institutional Strengthening and Project Management	Post	Request for Quotations	Limited	Single Stage – One Envelope		0.00	Pending Implementati on							2020-06-20								2020-08-04		2020-09-03	
ET-AMHARA WIED8-166898- GO-RFQ / Purchase and Installation of Security Camera System (outdoor IP security camera 10, Network video recorder (NWR) 1, POE switch 1, LED TV 50° 1, UPS for data center 1, Advanced desktop computer 1) by AWIED8 for Regional Water Bureau.	1 1DA / 64450	Institutional Strengthening and Project Management	Post	Request for Quotations	Limited	Single Stage – One Envelope		0.00	Pending Implementati on							2020-09-04								2020-10-11		2020-11-11	

ET-AMHARA WIEDB-152050- GO-RFQ / Purchase of ninety (90) desktop computers, ninety (90) laptop computers and ninety (90) printers by Amhara Water, Irrigation & Energy Development Burau (AWIEDB).	IDA / 64450	Rural Water Supply, Sanitation, and Hygiene (Rural WASH)	Post	Request for Bids	Open – National	Single Stage – One Envelope	0.00	Under Implementati on		:	2020-09-29	2020-11-17	2020-10-04	2021-01-08	:	2020-11-03	2021-01-26	2020-11-18	2021-03-10	2020-12-08	:	2021-01-07	
ET-AMHARA WIEDB-201510- CO-RFE / Purchase of 112 (one hundred twelve) desk top computers, 22 (twenty two) lap top computers, 112 (one hundred twelve) printers and 4 (four) high tech scanners by Amhara BOWIED for Amhara Region Finance and Economic Cooperation Bureau.	IDA / 64450	Institutional Strengthening and Project Management	Post	Request for Bids			5,702.42	Under Implementati on		:	2020-12-01	2020-12-08	2020-12-06	2020-12-16	:	2021-01-05	2021-01-13	2021-01-20	2021-01-13	2021-02-09		2021-03-26	
ET-AMHARA WIEDB-234771- GO-RFQ (REBID) / Procurement of 90 (Ninety) laptop computers for 90 program woredas (Rebid)	IDA / 64450	Institutional Strengthening and Project Management	Post	Request for Quotations	Open – National	Single Stage – One Envelope	0.00	Pending Implementati on					2021-06-04							2021-06-23		2021-07-09	
ET-AMHARA WIEDB-234773- GO-RFQ (REBID) / Procurement of 90 (ninety)desktop computers for 90 procurement woredas (Rebid).	IDA / 64450	Institutional Strengthening and Project Management	Post	Request for Quotations	Open – National	Single Stage – One Envelope	0.00	Pending Implementati on					2021-06-04							2021-06-23	:	2021-07-09	
ET-AMHARA WIEDB-234775- GO-RFQ (REBID) / Procurement of 90 (Ninety) Inkjet printers for 90 program woredas (Rebid)	IDA / 64450	Institutional Strengthening and Project Management		Request for Quotations	Open – National	Single Stage – One Envelope	0.00	Pending Implementati on					2021-06-03							2021-06-22	:	2021-07-08	

ſ	NON CONSULTING SE	RVICES																										
	Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Actual Amount (US\$)	Status	Draft Pre-q Docur	nents	Prequali Evaluatio		Draft E Docur Justifi	nent /	Specific Pr Notice /	searcinent	Bidding Doo Issu	ed		/ Minutes	Bid Evaluat and Recom for A	tion Report mendation ward	Signed	Contract	Contract C	
- L											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
_ E																												

	CONSULTING FIRMS																										
	Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Actual Amount (US\$)	Process Status	Terms of F	Reference	Expression Not	ice	Request for	r Proposals	as Is	sued	Proposals	Minutes	Technical		Report a Negotiate		Signed C	Contract	Contract Co	
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
1																											

INDIVIDUAL CONSUL	TANTS										-					-		
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Actual Amount (US\$)	Process Status	Teams of	Reference	Invitat Identified Consi		Draft Ne Con		Signed	Contract	Contract C	ompletion
									Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
ET-AMHARA WIEDB-182203- CS-INDV / Employing Regional WaSH Individual Consultant (one Senior Water Supply Engineer)	IDA / 64450	Institutional Strengthening and Project Management	Post	Individual Consultant Selection	Open		0.00	Under Implementation	2020-09-28	2020-11-11	2020-11-07		2020-11-28		2020-12-29		2021-12-28	
ET-AMHARA WIEDB-189155- CS-INDV / Employing Regional WaSH Individual Consultant (One Sociologist/Socio Economist & Community Development Specialist	IDA / 64450	Institutional Strengthening and Project Management	Post	Individual Consultant Selection	Open		0.00	Under Implementation	2020-09-28	2020-11-11	2020-11-07		2020-11-28		2020-12-29		2021-12-28	
ET-AMHARA WIEDB-189161- CS-INDV / Employing Regional WaSH Consultant (one Senior Water Supply Engineer)	IDA / 64450	Institutional Strengthening and Project Management	Post	Individual Consultant Selection	Open		0.00	Under Implementation	2020-09-28	2020-11-11	2020-11-07		2020-11-28		2020-12-29		2021-12-28	