

Sample Procurement Plan

I. General

2. **Bank's approval Date of the procurement Plan Original: March, 2014 : Revision: March, 2017**
3. **Date of General Procurement Notice: April, 2014**
4. **Period covered by this procurement plan: The procurement period of project covered from year May 1, 2015 to July 31, 2019**

II. Goods and Works and non-consulting services.

1. **Prior Review Threshold:** Procurement Decisions subject to Prior Review by the Bank as stated in Appendix 1 to the Guidelines for Procurement:

	Procurement Method	Prior Review Threshold US\$	Comments
1	NCB (Goods) ; IT and Non-consulting services	Equivalent and Below US\$ 1,000,000	Above USD 2 mil.
2	NCB (Works)	Equivalent and Below US\$ 10 million	Above USD 10 mil.
3	Shopping (Goods)	Equivalent and Below US\$ 100,000	None
4	Shopping (Works)	Equivalent and Below US\$ 200,000	None

2. **Prequalification.** Bidders for **Not applicable**
3. **Proposed Procedures for CDD Components (as per paragraph. 3.17 of the Guidelines:** Not Applicable
4. **Reference to (if any) Project Operational/Procurement Manual: Project Implementation Manual for World Bank Loan Project P133828 is developed by MoA (for Parts A and C1) and the Guidelines for implementation of activities under parts B and C2 are developed by NAPR**
5. **Any Other Special Procurement Arrangements:** None
6. **Summary of the Procurement Packages planned during the first 18 months after project effectiveness**

1	2	3	4	5	6	7
Ref. No.	Description	Estimated Cost	Packages	Domestic Preference (yes/no)	Review by Bank (Prior / Post)	Comments

	US\$ million					
Summary of the ICB (Works)	22.4	2	No	Prior	The first one has been already signed	
Summary of the NCB (Works)	1.15	1	No	Post		
Summary of the NCB (Goods)	0.75	3	No	Post		
Summary of the ICB (Non-Consultant Services)	0.8	2	No	Post		
Summary of the Shopping (Goods)	0.4	13	No	Post		
Summary of the Shopping (Non-Consultant Services)	0.074	1	No	Post		
Summary of the Direct Contracting	0.2	2				

III. Selection of Consultants

- Prior Review Threshold:** Selection decisions subject to Prior Review by Bank as stated in Appendix 1 to the Guidelines Selection and Employment of Consultants:

	Selection Method	Prior Review Threshold	Comment
1.	Competitive Methods (Firms)	Above US\$ 1,000,000	
2.	CQS		Applicable for assignments with estimation below USD 300K
3.	Individual	Above US\$ 300,000	

- Short list comprising entirely of national consultants:** Short list of consultants for services, estimated to cost less than \$_300,000_ equivalent per contract, may comprise entirely of national consultants in accordance with the provisions of paragraph 2.7 of the Consultant Guidelines.
- Any Other Special Selection Arrangements:** None
- Consultancy Assignments with Selection Methods and Time Schedule**

1	2	3	4	5	6
Ref. No.	Description of Assignment	Estimated Cost US\$ million	Packages	Review by Bank (Prior / Post)	Comments
	Summary of number of contracts that will be let under QCBS	3.5	3	Prior	
	Summary of number of contracts that will be let under other methods	0.51	7	Post	LCS, FB, CQS
	Summary of number of contracts that will be let under IC	1.01	35	Prior/Post	4 signed contracts were subject to the Prior reviewer
	Summary of number of contracts that will be let under SSS	0.33	11	Prior/Post	9 signed contracts were subject to the Prior reviewer

PROCUREMENT PLAN Georgia : Irrigation and Land Market Development Project

General Information	
Country:	Georgia
Bank's Approval Date of the Original Procurement Plan:	2016-09-15
Revised Plan Date(s): (comma delimited, leave blank if not)	2019-07-09
Project ID:	P133828
Project Name:	Irrigation and Land Market Development Project
Loan / Credit No:	IDA / 54560
Executing Agency(ies)	Ministry of Agriculture of Georgia

WORKS																													
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion			
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
IDICW/ICB01 / Rehabilitation of Irrigation Scheme Main Canals and Electrical and Mechanical parts of main canal and headwork	IDA / 54560		Prior	Request for Bids	Open - International	Single Stage - One Envelope		14,623,975.02	Signed																				
IDICW/NCB01 / Sioni and Algeti Dams Safety Works	IDA / 54560		Post	Request for Bids	Open - National	Single Stage - One Envelope		0.00	Pending Implementation					2017-12-01															
IDICW/ICB02 / Rehabilitation of secondary networks for Zeda Ru, Thasi-Kumisi and Zeno Samgori Irrigation Schemes	IDA / 54560		Prior	Request for Bids	Open - International	Single Stage - One Envelope		0.00	Pending Implementation					2018-11-05															

GOODS																														
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion				
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned
IDICGSH07 / PPMD office Furniture	IDA / 54560		Post	Request for Quotations	Open - National	Single Stage - One Envelope		0.00	Pending Implementation								2018-01-17													
IDICGSH08 / Environmental Monitoring Field Equipment	IDA / 54560		Post	Request for Quotations	Open - National	Single Stage - One Envelope		0.00	Pending Implementation								2018-01-17													
IDICGSH09 / Environmental Monitoring Program	IDA / 54560		Post	Request for Quotations	Open - National	Single Stage - One Envelope		0.00	Pending Implementation								2018-01-17													
IDICGDC01 / Procurement of Agricultural software - Sic*2	IDA / 54560		Post	Direct Selection	Direct			0.00	Canceled					2017-02-17			2017-02-27													
IDICGSH10 / Supply of Tachometer for Georgian Amelioration	IDA / 54560		Post	Request for Quotations	Open - National	Single Stage - One Envelope		0.00	Canceled								2017-07-06													
IDICGSH11 / Supply of 5 units of off-road small size trucks to the Georgian Amelioration (GA)	IDA / 54560		Post	Request for Quotations	Open - National	Single Stage - One Envelope		0.00	Canceled								2017-10-05													

IDICGNCB/02 / Supply of Machinery and Equipment to Georgian Amelioration	IDA / 54560		Post	Request for Bids	Open - National	Single Stage - One Envelope		80,241.94	Signed						2017-12-04		2017-12-18			2018-01-17		2018-02-16		2018-03-09		2018-06-07
IDICGNCB/03 / PPMD Equipment - Vehicles	IDA / 54560		Post	Request for Bids	Open - National	Single Stage - One Envelope		0.00	Canceled						2018-01-10		2018-01-24			2018-02-23		2018-03-25		2018-04-22		2018-06-21
IDICGNCB/01 / Supply of IT equipment to Georgian Amelioration	IDA / 54560		Post	Request for Bids	Open - National	Single Stage - One Envelope		0.00	Canceled						2017-04-25		2017-05-09			2017-06-08		2017-07-08		2017-07-29		2017-09-27
IDICGSH/06 / Supply of IT Office Equipment for DPMMU and Amelioration and Land Management Department of MoA	IDA / 54560		Post	Request for Quotations	Open - National	Single Stage - One Envelope		0.00	Canceled								2018-01-17					2018-02-14		2018-04-15		
IDICGSH/11 / Supply Echo-sounder and 10 units of Leveling Instrument to Georgian Amelioration	IDA / 54560		Post	Request for Quotations	Open - National	Single Stage - One Envelope		0.00	Canceled								2017-03-02					2017-04-02		2017-06-01		
IDICGNCB/02-1 / Supply of Machinery and Equipment to Georgian Amelioration	IDA / 54560		Post	Request for Bids	Open - National	Single Stage - One Envelope		0.00	Canceled						2018-02-27		2018-02-27			2018-03-29		2018-04-28		2018-05-19		2018-07-18
IDICGSH/14 / Supply of 2 units of Off-Road 4X4 vehicles for Georgian Amelioration	IDA / 54560		Post	Request for Quotations	Open - National	Single Stage - One Envelope		44,019.87	Signed								2018-03-28					2018-04-30		2018-07-02		
IDICGSH/06-1 / Re-announcement of Supply of IT Office Equipment for DPMMU and Amelioration and Land Management Department of MEPA	IDA / 54560		Post	Request for Quotations	Open - National	Single Stage - One Envelope		0.00	Under Implementation								2018-04-27					2018-05-18		2018-06-17		
IDICGSH/15 / Supply of GPS Navigators for GA	IDA / 54560		Post	Request for Quotations	Open - National	Single Stage - One Envelope		0.00	Under Implementation								2018-11-07					2018-12-28		2019-06-26		
IDICGSH/16 / Supply of Printing and Scanning Instruments for GA	IDA / 54560		Post	Request for Quotations	Open - National	Single Stage - One Envelope		1,705.17	Signed								2018-11-05					2018-12-28		2019-06-26		
IDICGSH/17 / Supply of Network Equipment fro GA	IDA / 54560		Post	Request for Quotations	Open - National	Single Stage - One Envelope		2,367.80	Signed								2018-11-05					2018-12-28		2019-06-26		
IDICGSH/18 / Supply of Photography Tools for GA	IDA / 54560		Post	Request for Quotations	Open - National	Single Stage - One Envelope		6,087.28	Signed								2018-11-07					2018-12-28		2019-06-26		
IDICGSH/19 / Supply of Automotive Equipment for GA	IDA / 54560		Post	Request for Quotations	Open - National	Single Stage - One Envelope		12,834.62	Signed								2018-11-07					2018-12-28		2019-06-26		
IDICGICB/01 / Supply of IT equipment for Georgian Amelioration	IDA / 54560		Post	Request for Bids	Open - International	Single Stage - One Envelope		56,110.00	Signed						2018-11-02		2018-11-07			2018-12-19		2019-01-18		2019-02-16		2019-08-15
IDICGNCB/04 / Supply of SUV vehicles for Georgian Amelioration	IDA / 54560		Post	Request for Bids	Open - National	Single Stage - One Envelope		359,300.60	Signed						2018-11-20		2018-11-20			2018-12-20		2019-01-10		2019-02-01		2019-04-02

