

Procurement Plan

I. General

2. **Bank's approval Date of the procurement Plan: March 17, 2017**
3. **Date of General Procurement Notice: February 14, 2017**
4. **Period covered by this procurement plan: March 2017 to Feb 2018**

II. Goods, Works, Consultant and Non-Consulting Services.

1. **Prior Review Threshold:** Procurement Decisions subject to Prior Review by the Bank as stated in Appendix 1 to the Guidelines for Procurement:

	Type of Procurement	Prior Review Threshold (PRT) US\$ (Millions)	Comments
1.	Works (Including turnkey, supply & installation of plant and equipment and PPP)	10	Substantial
2.	(Goods; Information Technology & Non-Consulting Services)	2	Substantial
3.	Consultant Services (Firms)	1	Substantial
4.	Consultant Services (Individual Consultants)	0.3	Substantial

2. **Prequalification.** NA
3. **Proposed Procedures for CDD Components (as per paragraph. 3.17 of the Guidelines:** NA
4. **Reference to (if any) Project Operational/Procurement Manual:** Available in Project files

5. **Any Other Special Procurement Arrangements** NA

6. **Short list comprising entirely of national consultants:** Short list of consultants for services, estimated to cost less than \$300,000 equivalent per contract, may comprise entirely of national consultants in accordance with the provisions of paragraph 2.7 of the Consultant Guidelines.
7. All TORs for the procurement of consultants services irrespective of the estimated cost of the assignment shall be reviewed and cleared by the TTL
8. Operating expenditures are neither subject to the Procurement and Consultant Guidelines nor prior or post reviews. Operating expenditures are normally verified by TTLs and FM specialists and obtained using the Borrower's national procurement and administrative procedures.

March 17, 2017

9. Renewal or extension of individual consultants contracts hired for technical assistance and which are intended for a long-term period but signed for an initial period shorter than the duration of the project, and that have been prior reviewed, do not require procurement clearance if there is no substantial change in the terms and conditions of the contract.

PROCUREMENT PLAN Eastern Africa : HORN OF AFRICA GATEWAY DEVELOPMENT PROJECT

General Information

Country: Eastern Africa Bank's Approval Date of the Original Procurement Plan: 2020-11-27
 Revised Plan Date(s): (comma delineated, leave blank if non 2020-11-27
 Project ID: P161305 GPN Date: 2017-02-14
 Project Name: HORN OF AFRICA GATEWAY DEVELOPMENT PROJECT
 Loan / Credit No: IDA / 67680
 Executing Agency(ies) Kenya Urban Roads Authority

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	High SEA/SH Risk	Procurement Document Type	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion					
												Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual				
KE-KURA-194592-CW-RFB / Construction to bitumen standard of the extension of Meru Bypass (9 Km)	IDA / 67680	Component A: Improving Movement of People, Goods, and Digital Connectivity	Post	Request for Bids	Open - National	Single Stage - One Envelope				0.00	Pending Implementation																						2024-08-23
KE-KURA-202067-CN-RFQ / Procurement of Office Partitioning Services for ESS Department	IDA / 67680	Component A: Improving Movement of People, Goods, and Digital Connectivity	Post	Request for Quotations	Open - National	Single Stage - One Envelope				0.00	Pending Implementation																						2021-09-30

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion										
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual											
KE-KURA-202078-GO-RFQ / Procurement of Air Quality and Noise Measurement Equipment for the ESS Department	IDA / 67680	Component A: Improving Movement of People, Goods, and Digital Connectivity	Post	Request for Quotations	Open - National	Single Stage - One Envelope		0.00	Pending Implementation																											2021-10-14

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual		

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Actual Amount (US\$)	Process Status	Terms of Reference		Expression of Interest Notice		Short List and Draft Request for Proposals		Request for Proposals as Issued		Opening of Technical Proposals / Minutes		Evaluation of Technical Proposal		Combined Evaluation Report and Draft Negotiated Contract		Signed Contract		Contract Completion													
									Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual												
KE-KURA-202072-CS-QCBS / Design and works supervision for extension of Meru Bypass 19.5 Km - lump sum and Time based)	IDA / 67680	Component A: Improving Movement of People, Goods, and Digital Connectivity	Post	Quality And Cost-Based Selection	Open - National		0.00	Pending Implementation	2020-11-20		2020-12-11		2021-01-24					2021-02-21		2021-03-23		2021-04-27		2021-06-01														
KE-KURA-201976-CS-QCBS / Consultancy Services to develop an Environmental, Social, Health and Safety Management System	IDA / 67680	Component D: Institutional Strengthening of Selected Transport and Related Institutions	Post	Quality And Cost-Based Selection	Open - National		0.00	Pending Implementation	2020-12-15		2021-01-05		2021-02-18					2021-03-18		2021-04-17		2021-05-22		2021-06-26														

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Actual Amount (US\$)	Process Status	Teams of Reference		Invitation to Identified/Selected Consultant		Draft Negotiated Contract		Signed Contract		Contract Completion	
									Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual