

PROCUREMENT PLAN (Textual Part)

Project information: Uzbekistan Ferghana Valley Water Resources Management - Phase II (P149610)

Project Implementation agency: Agency for Implementation of Projects in Water Sector under Ministry of Water

Date of the Procurement Plan: October 2020

Period covered by this Procurement Plan: October 2020 - 31 August 2024

Preamble

In accordance with paragraph 5.9 of the “World Bank Procurement Regulations for IPF Borrowers” (July 2016) (“Procurement Regulations”) the Bank’s Systematic Tracking and Exchanges in Procurement (STEP) system will be used to prepare, clear and update Procurement Plans and conduct all procurement transactions for the Project.

This textual part along with the Procurement Plan tables in STEP constitute the Procurement Plan for the Project. The following conditions apply to all procurement activities in the Procurement Plan. The other elements of the Procurement Plan as required under paragraph 4.4 of the Procurement Regulations are set forth in STEP.

The Bank’s Standard Procurement Documents: shall be used for all contracts subject to international competitive procurement and those contracts as specified in the Procurement Plan tables in STEP.

National Procurement Arrangements: In accordance with paragraph 5.3 of the Procurement Regulations, when approaching the national market (as specified in the Procurement Plan tables in STEP), the country’s own procurement procedures may be used.

When the Borrower uses its own national open competitive procurement arrangements as set forth in the Public Procurement Law dated January 25, 2018 , such arrangements shall be subject to paragraph 5.4 of the Procurement Regulations and the following conditions:

a) Open advertising of the procurement opportunity at the national level - this requirement is met - PPL January 25, 2018: Articles 8; 24; 47; 49; 52; 61. (b) The procurement is open to eligible firms from any country - the requirement is met - PPL January 25, 2018: Articles 17; 28; 29; 34. (c) The request for bids/request for proposals document shall require that

Bidders/Proposers submitting Bids/Proposals present a signed acceptance at the time of bidding to be incorporated in any resulting contracts, confirming application of, and compliance with, the Bank's Anti-Corruption Guidelines, including without limitation the Bank's right to sanction and the Bank's inspection and audit rights - the requirement is met conditionally - The Bank's Anti-Corruption Guidelines and Sanctions Framework shall be

incorporated into the national bidding documents by adding a page entitled "Letter of Acceptance of the World Bank's Anti-Corruption Guidelines and Sanctions Framework". This condition shall be reflected under the list of applicable conditions for National Procurement Arrangements in the textual part of the procurement plan of the project to be financed by the World Bank in Uzbekistan. (d) Contracts with an appropriate allocation of responsibilities, risks, and liabilities - the requirement is met conditionally - This condition shall be reflected under the list of applicable conditions for National Procurement Arrangements in the textual part of the procurement plan of the project to be financed by the WB. (e) Publication of contract award information - the requirement is met - PPL January 25, 2018: Articles 32; 55; 64. (f) Rights for the Bank to review procurement documentation and activities - the requirement is met - PPL January 25, 2018: (g) An effective complaints mechanism - the requirement is met - PPL January 25, 2018: (h) Maintenance of records of the Procurement Process - the requirement is met - PPL January 25, 2018.

When other national procurement arrangements other than national open competitive procurement arrangements are applied by the Borrower, such arrangements shall be subject to paragraph 5.5 of the Procurement Regulations.

Leased Assets as specified under paragraph 5.10 of the Procurement Regulations: **Not Applicable.**

Procurement of Second Hand Goods as specified under paragraph 5.11 of the Procurement Regulations - **Not Applicable.**

Domestic preference as specified under paragraph 5.51 of the Procurement Regulations (**Goods and Works**).

Goods: is not applicable for those contracts identified in the Procurement Plan tables;

Works: is applicable for those contracts identified in the Procurement Plan tables

Other Relevant Procurement Information.

PROCUREMENT PLAN Uzbekistan : Ferghana Valley Water Resources Management – Phase II

General Information

Country: Uzbekistan Bank's Approval Date of the Original Procurement Plan: 2017-08-28
 Revised Plan Date(s): (comma delineated, leave blank if non 2021-10-26
 Project ID: P149610 GPN Date:
 Project Name: Ferghana Valley Water Resources Management – Phase II
 Loan / Credit No: IDA / 60830, TF / A9862
 Executing Agency(ies) Ministry of Water Resources

| Activity Reference No. / Description | Loan / Credit No. | Component | Review Type | Method | Market Approach | Procurement Process | Prequalification (Y/N) | High SEA/SH Risk | Procurement Document Type | Actual Amount (US\$) | Process Status | Draft Pre-qualification Documents | | Prequalification Evaluation Report | | Draft Bidding Document / Justification | | Specific Procurement Notice / Invitation | | Bidding Documents as Issued | | Proposal Submission / Opening / Minutes | | Bid Evaluation Report and Recommendation for Award | | Signed Contract | | Contract Completion | | |
|--|-------------------|---------------------------------------|-------------|------------------|----------------------|-----------------------------|------------------------|------------------|---------------------------|----------------------|----------------|-----------------------------------|--------|------------------------------------|--------|--|------------|--|------------|-----------------------------|--------|---|------------|--|------------|-----------------|------------|---------------------|------------|--|
| | | | | | | | | | | | | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | |
| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| FWRMP/ICB/01 LOT-1 / Lot 1 "Rehabilitation of main and inter-farm irrigation canals with structures". • Rehabilitation of main and inter-farm irrigation canals with structures – 61.879 km • Volume of Earthworks – 135.5 thousand m ³ • Concrete works – 32.9 thousand m ³ • Vol | IDA / 60830 | Component A: Irrigation Modernization | Prior | Request for Bids | Open – International | Single Stage – One Envelope | | | | 0.00 | Canceled | | | | | 2018-08-10 | 2018-08-10 | 2018-08-10 | | | | | 2018-10-05 | | 2018-11-04 | | 2018-11-24 | | 2021-11-23 | |
| FWRMP/ICB/01 LOT-2 / Lot 2 "Construction of new irrigation wells". • Total number of wells – 105 (with a drilling diameter of 119 to 400 mm.) • Yield of wells – from 15 to 25 liter/sec. • Depth of wells – from 80 to 170 meters. | IDA / 60830 | Component A: Irrigation Modernization | Prior | Request for Bids | Open – International | Single Stage – One Envelope | | | | 0.00 | Canceled | | | | | 2018-08-10 | 2018-08-10 | 2018-08-10 | | | | | 2018-10-05 | | 2018-11-04 | | 2018-12-09 | | 2021-12-08 | |
| FWRMP/ICB/01 LOT-3 / Lot 3 Rehabilitation of Pump Stations". • Rehabilitation of 9 Pump Stations (including Reconstruction of Pump Station Buildings) • Total number of Pump Units – 29 • Capacity of Pump Unit – from 0.25 m ³ /sec. to 6.3 m ³ /sec. | IDA / 60830 | Component A: Irrigation Modernization | Prior | Request for Bids | Open – International | Single Stage – One Envelope | | | | 0.00 | Canceled | | | | | 2018-08-10 | | 2018-08-10 | | | | | 2018-10-05 | | 2018-11-04 | | 2018-12-09 | | 2021-12-08 | |
| FWRMP/ICB/01 / FWRMP/ICB/01 (Rehabilitation of Padshaota Irrigation Infrastructure in Namangan Region) Consists of the following lots: Lot 1 – "Rehabilitation of main and inter-farm irrigation canals with structures". • Rehabilitation of main and inter-farm irrigation | IDA / 60830 | Component A: Irrigation Modernization | Prior | Request for Bids | Open – International | Single Stage – One Envelope | | | | 0.00 | Canceled | | | | | 2018-08-17 | 2018-08-17 | 2018-08-22 | 2018-08-17 | | | | 2018-10-03 | | 2018-11-02 | | 2018-12-07 | | 2019-06-05 | |
| FWRMP/ICB/1 / FWRMP/ICB/01 (Rehabilitation of Padshaota Irrigation Infrastructure in Namangan Region) Consists of the following Lots: Lot #1 (Rehabilitation of Canals), Lot #2 (Construction of New Wells) and Lot #3 (Rehabilitation of Pumping Stations) | IDA / 60830 | Component A: Irrigation Modernization | Prior | Request for Bids | Open – International | Single Stage – One Envelope | | | | 0.00 | Canceled | | | | | 2019-04-03 | | 2019-04-08 | | | | | 2019-05-20 | | 2019-06-19 | 2019-05-21 | 2019-07-24 | | 2020-01-20 | |
| UZ-PIU-119524-CW-RFB / FWRMP/ICB/01 (Rehabilitation of Padshaota Irrigation Infrastructure in Namangan Region) Consists of 3 lots. | IDA / 60830 | Component A: Irrigation Modernization | Prior | Request for Bids | Open – International | Single Stage – One Envelope | | | | 15,639,811.02 | Signed | | | | | 2019-06-18 | 2019-06-27 | 2019-06-23 | | | | | 2019-08-04 | 2018-10-05 | 2019-09-03 | 2019-07-16 | 2019-10-08 | 2019-04-23 | 2020-04-05 | |
| FWRMP-II/ICB/3-1 / FWRMP-II/ICB/3-1 Rehabilitation and Reconstruction of Existing Canals and Structures in Andijan Region | IDA / 60830 | Component A: Irrigation Modernization | Prior | Request for Bids | Open – International | Single Stage – One Envelope | | | | 8,346,757.01 | Signed | | | | | 2019-07-15 | 2019-07-19 | 2019-07-20 | 2019-07-19 | | | | 2019-08-31 | 2019-09-04 | 2019-09-30 | 2019-12-11 | 2019-11-04 | 2019-12-26 | 2020-05-02 | |
| FWRMP-II/ICB/2-1 / FWRMP-II/ICB/2-1 consists of the following lots: Lot-1 "Construction of irrigation wells in Ferghana and Navoiy districts" Lot-2 "Rehabilitation and reconstruction of existing canals and structures" | IDA / 60830 | Component A: Irrigation Modernization | Prior | Request for Bids | Open – International | Single Stage – One Envelope | | | | 16,535,376.84 | Signed | | | | | 2019-07-15 | 2019-07-19 | 2019-07-20 | 2019-07-19 | | | | 2019-08-31 | 2019-09-04 | 2019-09-30 | 2019-12-12 | 2019-11-04 | 2019-12-25 | 2020-05-02 | |
| FWRMP/ICB/1 LOT-3 / FWRMP/ICB/01 Lot-3 Rehabilitation of Pump Stations in Padshaota Irrigation Infrastructure | IDA / 60830 | Component A: Irrigation Modernization | Prior | Request for Bids | Open – International | Single Stage – One Envelope | | | | 12,059,963.94 | Signed | | | | | 2019-07-15 | 2019-07-26 | 2019-07-20 | 2019-07-26 | | | | 2019-08-31 | 2019-09-04 | 2019-09-30 | 2019-12-11 | 2019-11-04 | 2019-12-30 | 2020-05-02 | |

| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
|---|------------|---|------|------------------------|----------------------|-----------------------------|--|-----------|--------|--|--|--|--|--|--|--|--|--|------------|------------|------------|--|--|--|--|------------|------------|------------|------------|------------|------------|------------|------------|------------|--|--|--|--|------------|------------|------------|------------|------------|------------|------------|------------|------------|------------|------------|------------|------------|------------|------------|------------|------------|------------|------------|------------|------------|------------|------------|------------|------------|
| FWRMP/EUG/EGG/2-LOT3 / Procurement of a pilot SPV (solar photovoltaic plant), Kuvasai, Sulon village, area "Belizor" Ferghana region, Kuvasai, 32kW pump, 50KW panel and its installation of a water treatment system with a water capacity of 1000 l/h | TF / A9862 | Component B: Support for Agricultural Modernization | Post | Request for Bids | Open – International | Single Stage – One Envelope | | 86,077.32 | Signed | | | | | | | | | | 2021-08-16 | 2021-08-16 | 2021-08-21 | | | | | 2021-09-20 | 2021-09-08 | 2021-10-05 | 2021-09-14 | 2021-10-15 | 2021-09-28 | 2022-04-13 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| FWRMP/EUG/EGG/3-LOT3 / Procurement of a pilot SPV (solar photovoltaic station) Andijon reg, Bulakboshi district, Zhurapovkon vil. Irrigation well # 01-05-55. The Panel is 50 kW, the Pump is 32 kW. Installation of a water treatment system with a water capacity of 500 l/h | TF / A9862 | Component B: Support for Agricultural Modernization | Post | Request for Bids | Open – International | Single Stage – One Envelope | | 84,302.53 | Signed | | | | | | | | | | | | | | | | | | | | | | | 2021-08-30 | 2021-08-20 | 2021-09-04 | | | | | 2021-10-04 | 2021-09-08 | 2021-10-19 | 2021-09-15 | 2021-09-15 | 2021-11-08 | 2021-09-28 | 2022-05-07 | | | | | | | | | | | | | | | | | |
| FWRMP/EUG/EGG/1-LOT2 / Drilling of two irrigation wells in the created garden of 180 hectares on rain-fed lands located in Uzak MFY, Namangan Region. | TF / A9862 | Component B: Support for Agricultural Modernization | Post | Request for Bids | Open – International | Single Stage – One Envelope | | 88,562.02 | Signed | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | 2021-09-21 | 2021-08-18 | 2021-09-26 | | | | | 2021-10-26 | 2021-09-08 | 2021-11-10 | 2021-09-13 | 2021-11-20 | 2021-10-08 | 2022-05-19 | | | | | | | | | | | |
| FWRMP/EUG/EGG/1-LOT4 / "Purchase of a pilot solar photovoltaic station (SPV) panel with a capacity of 35 kW for power supply of 2 pumps with a capacity of 11 kW and 1 set installation of a water treatment system with a water capacity of 1000 l / h for wells No. 202 and No. 401 | TF / A9862 | Component B: Support for Agricultural Modernization | Post | Request for Quotations | Open – International | Single Stage – One Envelope | | 86,399.84 | Signed | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | 2021-09-23 | | | | | | 2021-09-27 | 2021-09-28 | 2022-09-27 | | | | | | | | | | | |
| FWRMP/EUG/EGG/3-LOT1 / Procurement of a pilot SES (solar photovoltaic station) for Well No. 01-13-06. Pump 26 kW, panel 40 kw. Installation of a water treatment system with a water capacity of 1000 l/h located at Andijon, Kurgentepea district, Ertibosh MFY, Sharaf Rashidov area | TF / A9862 | Component B: Support for Agricultural Modernization | Post | Request for Bids | Open – International | Single Stage – One Envelope | | 82,790.45 | Signed | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | 2021-08-30 | 2021-08-18 | 2021-09-04 | | | | | 2021-10-04 | 2021-09-08 | 2021-10-19 | 2021-09-15 | 2021-10-29 | 2021-09-23 | 2022-10-29 | | | | |
| FWRMP/EUG/EGG/3-LOT2 / Procurement of a pilot SPV panel with a capacity of 50 kW for power supply of a pump with a capacity of 32 kW and installation of a water treatment system with a capacity of 2000 l/h for Well No.01-13-07 located in Ertibosh MFY, Kurgentepea district, Andijon | TF / A9862 | Component B: Support for Agricultural Modernization | Post | Request for Bids | Open – International | Single Stage – One Envelope | | 66,068.61 | Signed | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | 2021-08-30 | 2021-08-18 | 2021-09-04 | | | | | 2021-10-04 | 2021-09-08 | 2021-10-19 | 2021-09-15 | 2021-11-08 | 2021-09-23 | 2022-05-07 | | |
| FWRMP/EUG/EGG/3-LOT4 / Purchase of a pilot FES panel with a capacity of 35 kW for power supply of a pump of 22 kW, installation of a water treatment system with a water capacity for Well No. 01-11-21M located in the village of Cimbiulik, Khozhabad district, Andijon region | TF / A9862 | Component B: Support for Agricultural Modernization | Post | Request for Bids | Open – International | Single Stage – One Envelope | | 66,207.06 | Signed | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | 2021-08-30 | 2021-08-16 | 2021-09-04 | | | | | 2021-10-04 | 2021-09-08 | 2021-10-19 | 2021-09-15 | 2021-11-08 | 2021-09-23 | 2022-05-07 |

| NON CONSULTING SERVICES | | Loan / Credit No. | Component | Review Type | Method | Market Approach | Procurement Process | Prequalification (Y/N) | Actual Amount (US\$) | Process Status | Draft Pre-qualification Documents | | Prequalification Evaluation Report | | Draft Bidding Document / Justification | | Specific Procurement Notice / Invitation | | Bidding Documents as Issued | | Proposal Submission / Opening / Minutes | | Bid Evaluation Report and Recommendation for Award | | Signed Contract | | Contract Completion | | | | | | | | |
|--------------------------------------|---------|-------------------|-----------|-------------|--------|-----------------|---------------------|------------------------|----------------------|----------------|-----------------------------------|---------|------------------------------------|---------|--|---------|--|---------|-----------------------------|---------|---|---------|--|---------|-----------------|---------|---------------------|---------|--------|---------|--------|---------|--------|---------|--------|
| Activity Reference No. / Description | Planned | | | | | | | | | | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual |
| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |

| CONSULTING FIRMS | | Loan / Credit No. | Component | Review Type | Method | Market Approach | Contract Type | Actual Amount (US\$) | Process Status | Terms of Reference | | Expression of Interest Notice | | Short List and Draft Request for Proposals | | Request for Proposals as Issued | | Opening of Technical Proposals / Minutes | | Evaluation of Technical Proposal | | Combined Evaluation Report and Draft Negotiated Contract | | Signed Contract | | Contract Completion | | | | | | | | |
|--------------------------------------|---------|-------------------|-----------|-------------|--------|-----------------|---------------|----------------------|----------------|--------------------|---------|-------------------------------|---------|--|---------|---------------------------------|---------|--|---------|----------------------------------|---------|--|---------|-----------------|---------|---------------------|---------|--------|---------|--------|---------|--------|---------|--------|
| Activity Reference No. / Description | Planned | | | | | | | | | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual |
| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |

| | | | | | | | | | | | | | | | | | | | | | | | | | |
|--|-------------|---|-------|------------------------------------|----------------------|--|--------------|------------------------|------------|------------|------------|------------|------------|------------|--|--|------------|------------|------------|------------|------------|------------|------------|------------|------------|
| FWRMP/CON/02 / The objective of the services is to monitor and provide feedback on the success in meeting the project objectives, and assess its physical, social, and economic impact, the EAMP, the resettlement policy framework requirements. | IDA / 60830 | Component C: Project Management | Prior | Quality And Cost-Based Selection | Open - International | | 1,028,280.00 | Signed | 2019-10-08 | 2019-10-17 | 2019-10-29 | 2019-10-17 | 2019-12-12 | 2020-02-06 | | | 2020-01-09 | 2020-05-01 | 2020-02-08 | 2020-09-15 | 2020-03-14 | 2020-11-02 | 2020-04-18 | 2020-11-03 | 2021-04-18 |
| FWRMP/EUC/CON8 / Audit 2020-2024 | TF / A9862 | Component C: Project Management | Post | Least Cost Selection | Open - National | | 0.00 | Canceled | 2020-11-10 | | 2020-12-01 | | 2021-01-14 | | | | 2021-02-11 | | 2021-03-13 | | 2021-04-17 | | 2021-05-22 | | 2025-03-04 |
| FWRMP/EUC/CON/1 / Consulting services for provision of services such as: a) preparation of bid documentation for demonstration plots and/or farmers' field school and supervision of implementation b) development of the training curriculum and materials, c) conduct trainings. | TF / A9862 | Component B: Support for Agricultural Modernization | Prior | Quality And Cost-Based Selection | Open - International | | 0.00 | Under Implementation | 2021-03-19 | 2021-05-05 | 2021-04-09 | 2021-05-20 | 2021-05-19 | 2021-08-19 | | | 2021-06-02 | | 2021-06-09 | | 2021-06-30 | | 2021-07-12 | | 2024-08-31 |
| FWRMP/CON/6-1 / The objective is to express a professional opinion on the project's financial position as at the end of December 31, 2021, 2022, 2023 and 2024, and of the income and expenditure for the accounting period ending on these dates. | IDA / 60830 | Component C: Project Management | Post | Least Cost Selection | Open - International | | 0.00 | Pending Implementation | 2021-10-18 | | 2021-11-08 | | 2021-12-07 | | | | 2022-01-04 | | 2022-01-25 | | 2022-03-01 | | 2022-03-16 | | 2024-08-31 |
| FWRMP/EUC/W04 / Preparation of design, cost estimate for improving working conditions by ensuring the renovation of the PU office. | TF / A9862 | Component C: Project Management | Post | Consultant Qualification Selection | Open - National | | 0.00 | Canceled | 2020-10-25 | 2021-08-10 | 2020-11-08 | | 2020-11-29 | | | | | | | | 2020-12-29 | | 2021-01-08 | | 2021-02-21 |

INDIVIDUAL CONSULTANTS

| Activity Reference No. / Description | Loan / Credit No. | Component | Review Type | Method | Market Approach | Contract Type | Actual Amount (US\$) | Process Status | Teams of Reference | | Invitation to Identified/Selected Consultant | | Draft Negotiated Contract | | Signed Contract | | Contract Completion | | |
|---|-------------------|---|-------------|---------------------------------|-----------------|---------------|----------------------|----------------|--------------------|------------|--|------------|---------------------------|------------|-----------------|------------|---------------------|------------|--|
| | | | | | | | | | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | |
| FWRMP/EUC/CONS / ITC Consultancy services | TF / A9862 | Component C: Project Management | Post | Individual Consultant Selection | Open | | 0.00 | Canceled | 2020-11-30 | | 2021-02-03 | | 2021-02-24 | | 2021-03-26 | | | 2023-03-24 | |
| FWRMP/EUC/CONS / Legal Consultancy services | TF / A9862 | Component C: Project Management | Post | Individual Consultant Selection | Open | | 0.00 | Canceled | 2020-11-10 | | 2021-01-19 | | 2021-02-09 | | 2021-03-12 | | | 2023-03-24 | |
| FWRMP/EUC/CON7 / Gender consultancy services | TF / A9862 | Component C: Project Management | Post | Individual Consultant Selection | Open | | 0.00 | Canceled | 2020-11-20 | | 2021-01-18 | | 2021-02-08 | | 2021-03-11 | | | 2023-03-24 | |
| FWRMP/EUC/CON1 / Consultancy for tender documentation, technical needs and cost estimation, trainings needs assessment, ToR development and author supervision for intensification and diversification of the crop | TF / A9862 | Component B: Support for Agricultural Modernization | Prior | Individual Consultant Selection | Open | | 0.00 | Canceled | 2020-11-10 | | 2021-01-19 | | 2021-02-09 | | 2021-03-10 | | | 2024-05-20 | |
| FWRMP/EUC/CON3 / Consultancy for tender documentation, technical needs and cost estimation, training needs assessment, ToR development and author supervision for use Solar Energy for Irrigation and Drainage pumps | TF / A9862 | Component A: Irrigation Modernization | Post | Individual Consultant Selection | Open | | 96,120.00 | Signed | 2021-03-09 | 2021-03-12 | 2021-04-19 | 2021-04-21 | 2021-04-29 | 2021-05-18 | 2021-05-09 | 2021-05-18 | | 2022-05-09 | |
| FWRMP/EUC/CON2 / Consultancy for tender documentation, technical needs and cost estimation, training needs assessment, ToR development and author supervision for introduction of volumetric payment of O&M fees system | TF / A9862 | Component B: Support for Agricultural Modernization | Post | Individual Consultant Selection | Open | | 94,800.00 | Signed | 2021-03-09 | 2021-03-12 | 2021-04-19 | 2021-06-09 | 2021-04-29 | 2021-06-17 | 2021-05-09 | 2021-06-17 | | 2022-05-09 | |
| FWRMP/CON/4/IPC / International Procurement Consultant | IDA / 60830 | Component C: Project Management | Post | Individual Consultant Selection | Open | | 116,826.00 | Signed | 2021-05-15 | 2018-06-01 | 2021-06-08 | 2017-11-14 | 2021-06-13 | 2018-06-01 | 2021-06-21 | 2018-06-01 | | 2021-12-18 | |
| FWRMP/EUC/CON/7 / Gender Consultancy Services | TF / A9862 | Component B: Support for Agricultural Modernization | Post | Individual Consultant Selection | Open | | 0.00 | Under Review | 2021-10-11 | 2021-09-05 | 2021-11-09 | | 2021-11-19 | | 2021-12-04 | | | 2024-08-31 | |
| FWRMP/EUC/CON/05 / ITC Consultancy Services | TF / A9862 | Component B: Support for Agricultural Modernization | Post | Individual Consultant Selection | Open | | 0.00 | Under Review | 2021-10-20 | 2021-09-06 | 2021-11-23 | | 2021-12-03 | | 2021-12-27 | | | 2024-08-31 | |
| FWRMP/CON/5/IDS / International Dam Specialist | IDA / 60830 | Component A: Irrigation Modernization | Post | Direct Selection | Direct | | 0.00 | Under Review | 2021-10-07 | 2021-09-13 | 2021-10-13 | | | | 2021-10-26 | | | 2024-08-26 | |
| FWRMP/CON/5/LGS / Local Geotechnical specialist | IDA / 60830 | Component A: Irrigation Modernization | Post | Direct Selection | Direct | | 0.00 | Under Review | 2021-10-07 | 2021-09-13 | 2021-10-14 | | | | 2021-10-26 | | | 2024-08-26 | |
| FWRMP/CON/5/LHS / Local Hydrologist and Hydraulic specialist | IDA / 60830 | Component A: Irrigation Modernization | Post | Direct Selection | Direct | | 0.00 | Under Review | 2021-10-07 | 2021-09-13 | 2021-10-14 | | | | 2021-10-26 | | | 2024-08-30 | |

| | | | | | | | | | | | | | | | | | |
|--|------------|---|------|---------------------------------|------|--|------|----------|------------|--|------------|--|------------|--|------------|--|------------|
| FWRMP/EUC/CON4 / Water management development consultant | TF / A9862 | Component B: Support for Agricultural Modernization | Post | Individual Consultant Selection | Open | | 0.00 | Canceled | 2021-10-24 | | 2021-12-12 | | 2022-01-02 | | 2022-02-06 | | 2024-08-31 |
| FWRMP/EUC/CON/5 / Legal Consultancy Services | TF / A9862 | Component B: Support for Agricultural Modernization | Post | Individual Consultant Selection | Open | | 0.00 | Canceled | 2021-10-15 | | 2021-12-03 | | 2021-12-24 | | 2022-01-28 | | 2024-10-25 |