Procurement Plan for Punjab RWSS (P150520)

I. General

- 1. **Bank's approval Date of the procurement Plan** 2012
- 2. **Date of General Procurement Notice**: [October 01, 2014]
- 3. **Period covered by this procurement plan:** January 2017 onwards

II. Goods and Works and non-consulting services.

1. Prior Review Threshold: Procurement Decisions subject to Prior Review by the Bank as stated in Appendix 1 to the Guidelines for Procurement:

2.

	Procurement Method	Prior Review Threshold US\$
1.	ICB and LIB (Goods)	Above US\$ 500,000
2.	NCB (Goods)	Above US\$ 100,000
3.	ICB (Works)	Above US\$ 40 million
4.	NCB (Works)	Above US\$ 10 million
5.	(Non-Consultant Services)	Below US\$ 100,000

- **2. Prequalification** for Bidders *Not applicable*
- 3. Proposed Procedures for CDD Components (as per paragraph. 3.17 of the Guidelines: NA
- **4. Reference to (if any) Project Operational/Procurement Manual:** *Project Implementation Manual for World Bank Loan Project P150520*
- 5. Any Other Special Procurement Arrangements:

In addition, the justification for all contracts to be issued on the basis of LIB, single-source or direct contracting (except for contracts less than US\$50,000 in value) will be subject to prior review. Justification for all contracts to be issued on the basis of LIB, single-source or direct contracting (except for contracts less than US\$50,000 in value) will be subject to prior review.

III. Selection of Consultants

1. Prior Review Threshold: Selection decisions subject to Prior Review by Bank as stated in Appendix 1 to the Guidelines Selection and Employment of Consultants:

	Selection Method	Prior Review Threshold
1.	Competitive Methods (Firms)	Above US\$ 500,000
2.	Single Source (Firms)	Above US\$ 50,000
3.	Individual	Above US\$ 200,000

2.	Short list comprising entirely of national consultants : Short list of consultants for services, estimated to cost less than \$_300,000_equivalent per contract, may comprise entirely of national consultants in accordance with the provisions of paragraph 2.7 of the Consultant Guidelines.

PROCUREMENT India: IN Punjab Rural Water and Sanitation Sector Improvement Project

General Information

Country: India Bank's Approval Date of the Original Procurement Plan: 2018-08-16

Revised Plan Date(s): (comma delineated, leave blank if non 2019-02-03

Project ID: P150520 GPN Date:

Project Name: IN Punjab Rural Water and Sanitation Sector Improvement Project

Loan / Credit No: IBRD / 84870

Executing Agency(ies) Div. Tarn Tarn EE- 2nd

WORKS																										
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Actual Amount (US\$)	Process Status	Draft Pre-	qualification ments	Prequali Evaluatio		Draft i Docun Justifi			rocurement Invitation		Occuments ssued	Proposal Si		Bid Evaluation Report and Recommendation Award	Signed	Contract	Contract (Completion
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned Acta	l Planned	Actual	Planned	Actual
PRWSS-S-DIV84-5471-1 / Renovation of rooms for new JE sections (9051 to 9053) under jurisdiction of Division Taran Taran EE-2nd including white washing repair of room fixing electric fans and lights et.c under component 4A of PRWSSIP	IBRD / 84870		Post	Request for Quotations	Open - National	Single Stage - One Envelope		0.00	Pending Implementati on							2018-09-08							2018-11-03		2019-05-02	
DWSS-W-DIV84-5715-1 / WSS Village Alipur, Block Patti , Distt. Tarn Taran: Repair of existing pipe line, Provision of new pipe line & water connection .	IBRD / 84870		Post	Request for Quotations	Open - National	Single Stage - One Envelope		0.00	Under Implementati on							2019-01-06							2019-03-03		2019-08-30	
PRWSS-W-DIV84-5750-1 / WSS Village Jalalabad , Block Khadoor Sahib , Distt. Tarn Taran: Repair of existing pipe line, Provision of new pipe line & water connection	IBRD / 84870		Post	Request for Quotations	Open - National	Single Stage - One Envelope		0.00	Under Implementati on							2019-01-06							2019-03-03		2019-08-30	
DWSS-W.DIV84-5719-1 / WSS Village Kot Budha, Block Patti , Distt. Tarn Taran :Repair of existing pipe line, Provision of new pipe line & water connection	IBRD / 84870		Post	Request for Quotations	Open - National	Single Stage - One Envelope		0.00	Under Implementati on							2018-12-24							2019-02-18		2019-08-17	
PRWSS.W-DIV84-5720-1 / WSS Village Mallah , Block Khadoor Sahib, Distt. Tarn Taran: Repair of existing pipe line, Provision of new pipe line & water connection	IBRD / 84870		Post	Request for Quotations	Open - National	Single Stage - One Envelope		0.00	Under Implementati on							2019-01-06							2019-03-03		2019-08-30	
DWSS-W-DIV84-5727-1 / WSS Village Marhana , Block Naushera Pannuan , Distt. Tarn Taran.Repair of existing pipe line, Provision of new pipe line & water connection	IBRD / 84870		Post	Request for Quotations	Open - National	Single Stage - One Envelope		0.00	Under Implementati on							2019-01-06							2019-03-03		2019-08-30	

DWSS-W-DIV84-5721-1 / WSS Village Muglani , Block Khadoor Sahib , Distt. Tara Taran: Repair of existing pipe line, Provision of new pipe line & water connection	IBRD / 84870	Post	Request for Quotations	Open - National	Single Stage - One Envelope		Under Implementati on			2019-01-06				2019-03-03	:	2019-08-30	
PRWSS.W-DIV84-5726-1 / WSS Village Pheiloke, Block Naushera Pannuan , Distt. Tarn Taran: Repair of existing pipe line, Provision of new pipe line & water connection	IBRD / 84870	Post	Request for Quotations	Open - National	Single Stage - One Envelope		Under Implementati on			2019-01-06				2019-03-03	:	2019-08-30	
DWSS-W-DIV84-5728-1 / WSS Village Sohawa, Block Nausbera Pannuan , Distt. Tarn Taran: Repair of existing pipe line, Provision of new pipe line & water connection .	IBRD / 84870	Post	Request for Quotations	Open - National	Single Stage - One Envelope		Pending Implementati on			2019-01-06				2019-03-03	:	2019-08-30	
DWSS-W-DIV84-5724-1 / WSS Village Takhtu Chack, Block Khadoor Sahib, Distt. Tarn Taran: Repair of existing pipe line, Provision of new pipe line & water connection	IBRD / 84870	Post	Request for Quotations	Open - National	Single Stage - One Envelope	0.00	Under Implementati on			2019-01-06				2019-03-03	:	2019-08-30	
DWSS-W-DIV84-5195-1 / WSS Village Kajiwal Block Khadoor Sahib, District Tarn Taran : Providing & Inatalling tubewell with hand boring, Pumping machinery, Chlorinator, const. Pump Chamber with WC, construction : OHSR with 3 month O&M	IBRD / 84870	Post	Request for Quotations	Open - National	Single Stage - One Envelope		Under Implementati on			2019-01-08				2019-01-08		2019-01-08	
DWSSW-DIV84-0748-1 / WSS Village Bhagapupar Block Patri, Diet Tarn Tarnan Prov. & Inst. tubewoll Pamping machinery. Removation of OHSSA, all civil works, Supply and hydrog PVC Pipe, household connection, O&M for 3 months under component 1A(ii) of PRWSSIP	IBRD / 84870	Post	Request for Quotations	Open - National	Single Stage - One Envelope		Pending Implementati on			2019-02-09				2019-04-06	:	2019-10-03	

GOODS																							,	,			
Activity Reference No Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Actual Amount (US\$)	Process Status	Draft Pre-q Docum		Prequalification Evaluation Report		port Document / Justification		Document / Justification Specific Pro						Repor	aluation rt and ndation for rard	Signed	Contract	Contract	Completion
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
PRWSSG-DIV84-5489-1 / Procurement of Office furniture, Electric fans tools and plants and other facilities for New JE sections (8061 to 8053) under purisdiction of Division Tarn Taran EE 2nd under Component 4 A of PRWSSII	IBRD / 84870		Post	Request for Quotations	Open - National	Single Stage - One Envelope		5,901.43	Signed							2018-09-08								2018-11-03		2019-05-02	

NON CONSULTING	SERVICES																										
Activity Reference No. /														Droft	Justification							Bid Ev	aluation				
Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Actual Amount (US\$)	Process Status		qualification ments		ification on Report	Docur									t and idation for	Signed	Contract	Contract Co	ompletion
																						Aw					
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual

CONSULTING FIRM																										
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Contract Type Actual Amount (US\$) Approach Process Status Terms of Ref		Reference	Expression of Interest Notice		Short List Request for		Request for as Is			f Technical / Minutes		tion of Proposal	Combined : Report as Negotiated	nd Draft	Signed (Contract	Contract C	ompletion			
									Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual

INDIVIDUAL CONSULTANTS