

## Procurement Plan for Punjab RWSS (P150520)

### I. General

1. **Bank's approval Date of the procurement Plan** 2012
2. **Date of General Procurement Notice:** [October 01, 2014 ]
3. **Period covered by this procurement plan:** January 2020 onwards

### II. Goods and Works and non-consulting services.

1. **Prior Review Threshold:** Procurement Decisions subject to Prior Review by the Bank as per the Procurement Risk Rating of the Project:
- 2.

	<b>Procurement Method</b>	<b>Prior Review Threshold US\$</b>
1.	ICB and LIB (Goods)	<i>Above US\$ 2M</i>
2.	NCB (Goods)	<i>Above US\$ 1M</i>
3.	ICB (Works)	<i>Above US\$ 40 million</i>
4.	NCB (Works)	<i>Above US\$ 10 million</i>
5.	(Non-Consultant Services)	<i>Above US\$ 1M</i>

2. **Prequalification** for Bidders *Not applicable*
3. **Proposed Procedures for CDD Components (as per paragraph 3.17 of the Guidelines):** NA
4. **Reference to (if any) Project Operational/Procurement Manual:**  
*Project Implementation Manual for World Bank Loan Project P150520*
5. **Any Other Special Procurement Arrangements:**

In addition, the justification for all contracts to be issued on the basis of LIB, single-source or direct contracting (except for contracts less than US\$50,000 in value) will be subject to prior review.

### III. Selection of Consultants

1. **Prior Review Threshold:** Selection decisions subject to Prior Review by Bank as stated in Appendix 1 to the Guidelines Selection and Employment of Consultants:

	<b>Selection Method</b>	<b>Prior Review Threshold</b>
1.	Competitive Methods (Firms)	Above US\$ 1M
2.	Single Source (Firms)	Above US\$ 500,000
3.	Individual	Above US\$ 300,000

2. **Short list comprising entirely of national consultants:** Short list of consultants for services, estimated to cost less than \$ 300,000 equivalent per contract, may comprise entirely of national consultants in accordance with the provisions of paragraph 2.7 of the Consultant Guidelines.

**PROCUREMENT PLAN** India : Punjab Rural Water and Sanitation Sector Improvement Project

**General Information**  
**Country:** India **Bank's Approval Date of the Original Procurement Plan:** 2018-08-29  
**Revised Plan Date(s):** (comma delineated, leave blank if non 2021-09-22)  
**Project ID:** P150520 **GN Date:**  
**Project Name:** Punjab Rural Water and Sanitation Sector Improvement Project  
**Loan / Credit No:** IBRD / 84870  
**Executing Agency(ies):** Division Malerkotla

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	High SEA/SH Risk	Procurement Document Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion			
													Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual		Planned	Actual	
DWSS-W-DIV61-5350-1 / WSS WILL BURI, DIST. SANGRUR PROV. ELEC. PANEL BOARD & REPAIR OF PC, OHSR & WATER WORKS, P&F DISINFECTION UNIT, AUTOMATIC WATER CONTROL, PROVIDING & LAYING PVC PIPE LINE & P&F WATER CONNECTIONS, PAINTING & PRINTING OF SIGN BOARD UNDER COMPONENT 2A	IBRD / 84870	Inclusive Household Water and Sanitation Services	Post	Request for Quotations	Open - National	Single Stage - One Envelope				19,700.00	15,879.45	Signed																2018-08-30	2018-06-27	2018-10-29		
DWSS-W-DIV61-5351-1 / WSS WILL SULTANPUR DIST SANGRUR PROV. ELEC. PANEL BOARD & REPAIR OF PC, OHSR & WATER WORKS, P&F DISINFECTION UNIT, AUTOMATIC WATER CONTROL, PROVIDING & LAYING PVC PIPE LINE & P&F WATER CONNECTIONS, SIGN BOARD UNDER COMP 2A	IBRD / 84870	Inclusive Household Water and Sanitation Services	Post	Request for Quotations	Open - National	Single Stage - One Envelope				10,400.00	8,255.95	Signed																	2018-08-30	2018-07-04	2018-10-29	
DWSS-W-DIV61-5352-1 / WSS WILL UPPAL KHERI DIST SANGRUR PROV. ELEC. PANEL BOARD & REPAIR OF EXISTING MACHINERY, PUMP CHAMBER, OHSR & WATER WORKS, P&F DISINFECTION UNIT, AUTOMATIC WATER CONTROL, PROV & LAYING PVC PIPE LINE & P&F WATER CONNECTIONS, SIGN BOARD UNDER COMP 2A	IBRD / 84870	Inclusive Household Water and Sanitation Services	Post	Request for Quotations	Open - National	Single Stage - One Envelope				21,700.00	17,974.13	Signed																		2018-08-30	2018-06-27	2018-10-29
DWSS-W-DIV61-5361-1 / WSS WILL NANGAL, DIST SANGRUR PROVIDING & FIXING ELEC. PANEL BOARD & REPAIR OF PUMP CHAMBER, OHSR & WATER WORKS, P&F DISINFECTION UNIT, AUTOMATIC WATER CONTROL, PROVIDING & LAYING PVC PIPE LINE & P&F WATER CONNECTIONS, SIGN BOARD UNDER COMPONENT 2A	IBRD / 84870	Inclusive Household Water and Sanitation Services	Post	Request for Quotations	Open - National	Single Stage - One Envelope				8,210.00	7,265.52	Signed																		2018-08-29	2018-06-29	2018-10-28
DWSS-W-DIV61-5360-1 / WSS VIL MAHLI KHURD, DIST SANGRUR PROV. ELEC. PANEL BOARD & REPAIR OF PUMP CHAMBER, OHSR & WATER WORKS, P&F DISINFECTION UNIT, AUTOMATIC WATER CONTROL, PROVIDING & LAYING PVC PIPE LINE & P&F WATER CONNECTIONS, SIGN BOARD UNDER COMP 2A.	IBRD / 84870	Inclusive Household Water and Sanitation Services	Post	Request for Quotations	Open - National	Single Stage - One Envelope				14,300.00	12,644.81	Signed																		2018-08-30	2018-07-04	2018-10-29
DWSS-W-DIV61-5359-1 / WSS WILL JANDALI KHURD, DIST SANGRUR. REPAIR OF PUMP CHAMBER, OHSR, WATER WORKS, P&F DISINFECTION UNIT, AUTOMATIC WATER CONTROL, WATER CONNECTIONS, SLUICE VALVE, SIGN BOARD, UNDER COMPONENT 2A	IBRD / 84870	Inclusive Household Water and Sanitation Services	Post	Request for Quotations	Open - National	Single Stage - One Envelope				6,500.00	5,706.86	Signed																		2018-08-30	2018-06-25	2018-10-29
DWSS-W-DIV61-5699-1 / WSS VILLAGE AHANKHERI BLOCK, MALERKOTLA-2, DISTRICT SANGRUR. REPAIR OF PUMP CHAMBER, OHSR & WATER WORKS, P&F DISINFECTION UNIT, AUTOMATIC WATER CONTROL, WATER CONNECTIONS, P&F PIPE LINE, SLUICE VALVE, SIGN BOARD UNDER COMPONENT 2A.	IBRD / 84870	Inclusive Household Water and Sanitation Services	Post	Request for Quotations	Open - National	Single Stage - One Envelope				12,300.00	9,923.75	Signed																		2019-01-15	2019-03-12	2019-09-08
DWSS-W-DIV61-5698-1 / WSS ABOLAPUR BLOCK, MALERKOTLA-2, PROV. & INST. SUBMERSIBLE SET, PROV. & FIX ELECTRIC PANEL BOARD, REPAIR OF PUMP CHAMBER, OHSR & WATER WORKS, P&F DISINFECTION UNIT, AUTOMATIC WATER CONTROL, WATER CONN., P&F PIPE LINE, SLUICE VALVE, SIGN BOARD IN 2A.	IBRD / 84870	Inclusive Household Water and Sanitation Services	Post	Request for Quotations	Open - National	Single Stage - One Envelope				17,600.00	15,877.09	Signed																		2019-01-15	2019-03-12	2019-09-08

DWSS-W-DIV61-5676-1 / PROVIDING & FIXING ELECTRIC PANEL BOARD, REPAIR OF PUMP CHAMBER, OHSR & WATER WORKS, P&F DISINFECTION UNIT, AUTOMATIC WATER CONTROL, WATER CONNECTIONS, P&L PIPE LINE, SLUICE VALVE, SIGN BOARD AT VILLAGE SULTANPUR BLOCK SHERPUR, DISTRICT SANGRUR	IBRD / 84870	Inclusive Household Water and Sanitation Services	Post	Request for Quotations	Open - National	Single Stage - One Envelope		14,700.00	8,891.28	Signed									2019-01-15			2019-03-12	2019-02-14	2019-09-08
PRWSS-5-DIV61-5754-1 / Renovation of rooms for new JE Sections (577 to 5490) under Jurisdiction of DivisionMalerkotla including White washing repair of room fixing electric fans & Lights e.t.c under component 4A of PRWSSIP	IBRD / 84870	Transformation - Improved Livability of Villages	Post	Request for Quotations	Open - National	Single Stage - One Envelope		1,300.00	0.00	Canceled									2018-12-08			2019-02-02		2019-08-01
DWSS-W-DIV61-5677-1 / WSS VILL PHARWALI BLOCK MALERKOTLA-2, DISTRICT SANGRUR. REP. OF CONTROL PANEL, REPAIR OF PUMP CHAMBER, STAFF QUARTER, OHSR & WATER WORKS, P&F DISINFECTION UNIT, WATER CONNECTIONS, P&L PIPE LINE, SLUICE VALVE, SIGN BOARD UNDER COMP 2A OF PRWSSIP.	IBRD / 84870	Inclusive Household Water and Sanitation Services	Post	Request for Quotations	Open - National	Single Stage - One Envelope		12,600.00	11,580.28	Signed									2019-03-09			2019-05-04	2019-03-14	2019-10-31
DWSS-W-DIV61-6027-1 / WSS VILLAGE ADAMPAL BLOCK MALERKOTLA-2, DISTRICT SANGRUR. REP. OF MACHINERY, REPAIR OF PUMP CHAMBER, STAFF QUARTER, OHSR & WATER WORKS, P&F DISINFECTION UNIT, AUTOMATIC WATER CONTROL, P&L PIPE LINE, SLUICE VALVE, SIGN BOARD UNDER COMP 2A OF PRWSSIP.	IBRD / 84870	Inclusive Household Water and Sanitation Services	Post	Request for Quotations	Open - National	Single Stage - One Envelope		17,000.00	15,799.69	Signed									2019-03-09			2019-05-04	2019-03-14	2019-10-31
DWSS-W-DIV61-6028-1 / WSS VILLAGE MANAHERI BLOCK MALERKOTLA-2, DISTRICT SANGRUR REP. OF MACHINERY, REPAIR OF PUMP CHAMBER, OHSR & WATER WORKS, P&F DISINFECTION UNIT, AUTOMATIC WATER CONTROL, P&L PIPE LINE, SLUICE VALVE, SIGN BOARD UNDER COMP 2A OF PRWSSIP.	IBRD / 84870	Inclusive Household Water and Sanitation Services	Post	Request for Quotations	Open - National	Single Stage - One Envelope		20,300.00	18,770.79	Signed									2019-03-09			2019-05-04	2019-03-14	2019-10-31
DWSS-W-DIV61-6029-1 / WSS AT VILLAGE HIRIANA BLOCK MALERKOTLA-1, DISTRICT SANGRUR. REP. OF CONTROL PANEL, REPAIR OF PUMP CHAMBER, STAFF QUARTER, OHSR & WATER WORKS, P&F DISINFECTION UNIT, AUTO WATER CONTROL, P&L PIPE LINE, SLUICE VALVE, SIGN BOARD UNDER COMP 2A OF PRWSSIP.	IBRD / 84870	Inclusive Household Water and Sanitation Services	Post	Request for Quotations	Open - National	Single Stage - One Envelope		10,400.00	9,581.02	Signed									2019-03-09			2019-05-04	2019-06-13	2019-10-31
DWSS-W-DIV61-6030-1 / WSS VILL DHALER KALAN BLOCK MALERKOTLA-2, DISTRICT SANGRUR. REP. OF CONTROL PANEL, REPAIR OF PUMP CHAMBER, STAFF QUARTER, OHSR & WATER WORKS, P&F DISINFECTION UNIT, AUTO WATER CONTROL, WATER CONNECTIONS, P&L PIPE LINE, SLUICE VALVE, SIGN BOARD UNDER COM 2A OF PRWSSIP	IBRD / 84870	Inclusive Household Water and Sanitation Services	Post	Request for Quotations	Open - National	Single Stage - One Envelope		24,600.00	20,960.99	Signed									2019-03-09			2019-05-04	2019-06-13	2019-10-31
DWSS-W-DIV61-6031-1 / WSS VILL KUTHALA BLOCK MALERKOTLA-2, DISTRICT SANGRUR. REPAIR OF PUMP CHAMBER, STAFF QUARTER, OHSR & WATER WORKS, P&F DISINFECTION UNIT, AUTOMATIC WATER CONTROLLER, WATER CONNECTIONS, P&L PIPE LINE, SLUICE VALVE, SIGN BOARD UNDER COMP 2A OF PRWSSIP.	IBRD / 84870	Inclusive Household Water and Sanitation Services	Post	Request for Quotations	Open - National	Single Stage - One Envelope		18,200.00	16,802.38	Signed									2019-03-09			2019-05-04	2019-03-14	2019-10-31
DWSS-W-DIV61-6032-1 / WSS VILL MIRDIVI BLOCK MALERKOTLA-2, DISTRICT SANGRUR.REP. OF MACHINERY, REPAIR OF PC, STAFF QUARTER, OHSR & WATER WORKS, P&F DISINFECTION UNIT, AUTO, WATER CONTROL, WATER CONNECTIONS, P&L PIPE LINE, SLUICE VALVE, SIGN BOARD UNDER COMP 2A OF PRWSSIP.	IBRD / 84870	Inclusive Household Water and Sanitation Services	Post	Request for Quotations	Open - National	Single Stage - One Envelope		15,000.00	12,886.49	Signed									2019-03-09			2019-05-04	2019-06-13	2019-10-31

DWSS-W-DIV61-6327-1 / WSS VILLAGE SEKHUPUR KALAN BLOCK MALERKOTLA-2, DISTRICT SANRUR. REPLACE OF PUMP CHAMBER, OHSR & WATER WORKS, P&F DISINFECTION UNIT, P&L PIPE LINE, SLUICE VALVE, SIGN BOARD UNDER COMP 2A OF PRWSSIP.	IBRD / 84870	Inclusive Household Water and Sanitation Services	Post	Request for Quotations	Open - National	Single Stage - One Envelope	15,200.00	12,885.53	Signed	2019-03-23	2019-05-18	2019-06-13	2019-11-14						
DWSS-W-DIV61-6326-1 / WSS VILLAGE RAMANAGAR CHANNA, BLOCK SHERPUR, DISTRICT SANRUR. REPLACE OF MACHINERY, REPAIR OF PUMP CHAMBER, OHSR & WATER WORKS, P&F DISINFECTION UNIT, P&L PIPE LINE, SLUICE VALVE, SIGN BOARD UNDER COMP 2A OF PRWSSIP.	IBRD / 84870	Inclusive Household Water and Sanitation Services	Post	Request for Quotations	Open - National	Single Stage - One Envelope	8,700.00	8,030.62	Signed	2019-03-23	2019-05-18	2019-06-13	2019-11-14						
DWSS-W-DIV61-6325-1 / WSS VILLAGE Giga Majra, BLOCK MALERKOTLA-1, DISTRICT SANRUR. REPLACE OF MACHINERY, REPAIR OF PUMP CHAMBER, OHSR & WATER WORKS, P&F DISINFECTION UNIT, P&L PIPE LINE, SLUICE VALVE, SIGN BOARD UNDER COMP 2A OF PRWSSIP.	IBRD / 84870	Inclusive Household Water and Sanitation Services	Post	Request for Quotations	Open - National	Single Stage - One Envelope	9,500.00	8,436.51	Signed	2019-03-23	2019-05-18	2019-06-13	2019-11-14						
DWSS-W-DIV61-6324-1 / WSS VILLAGE MOHALI KALAN BLOCK MALERKOTLA-2, DISTRICT SANRUR. REPLACE OF MACHINERY, REPAIR OF PUMP CHAMBER, OHSR & WATER WORKS, P&F DISINFECTION UNIT, P&L PIPE LINE, SLUICE VALVE, SIGN BOARD UNDER COMP 2A OF PRWSSIP.	IBRD / 84870	Inclusive Household Water and Sanitation Services	Post	Request for Quotations	Open - National	Single Stage - One Envelope	18,500.00	16,733.02	Signed	2019-03-23	2019-05-18	2019-06-13	2019-11-14						
DWSS-W-DIV61-5747-1 / WSS VILLAGE NAUDHRANI BLOCK MALERKOTLA-2, DISTRICT SANRUR. REPLACE OF MACHINERY, REPAIR OF PUMP CHAMBER, OHSR & WATER WORKS, P&F DISINFECTION UNIT, P&L PIPE LINE, SLUICE VALVE, SIGN BOARD UNDER COMP 2A OF PRWSSIP.	IBRD / 84870	Inclusive Household Water and Sanitation Services	Post	Request for Quotations	Open - National	Single Stage - One Envelope	27,000.00	25,218.73	Signed	2019-03-23	2019-05-18	2019-03-14	2019-11-14						
DWSS-W-DIV61-6651-1 / WSS VILLAGE KALERAN BLOCK SHERPUR, DISTRICT SANRUR. REPLACEMENT OF CONTROL PANEL, REPAIR OF PUMP CHAMBER, OHSR & WATER WORKS, P&F DISINFECTION UNIT, WATER CONTROL, WATER CONNECTIONS, P&L PIPE LINE, SLUICE VALVE, SIGN BOARD under Component 2a of PRWSSIP.	IBRD / 84870	Inclusive Household Water and Sanitation Services	Post	Request for Quotations	Open - National	Single Stage - One Envelope	13,500.00	11,400.56	Signed	2019-07-20	2019-10-29	2019-11-01	2020-01-27						
DWSS-W-DIV61-6653-1 / WSS Village Mubarakpur Chungan of Block Malerkotla-2 Dist. Sangrur providing improved access to water through household connections under Component 2 (a) of PRWSSIP.	IBRD / 84870	Inclusive Household Water and Sanitation Services	Post	Request for Quotations	Open - National	Single Stage - One Envelope	21,300.00	17,764.65	Signed	2019-07-20	2019-10-29	2019-10-04	2020-01-27						
DWSS-W-DIV61-6654-1 / WSS VILLAGE SHEWANWOT IN BLOCK MALERKOTLA-2 OF DISTRICT SANRUR. Prov. Tubewell Submersible Pumping Set Delivery Main, Chlorination plant, Pipe lines, Bulk Meter & Rising Main. Construction of Pump Chamber with Toilet, RCC OHSR.	IBRD / 84870	Inclusive Household Water and Sanitation Services	Post	Request for Bids	Open - National	Single Stage - Two Envelope	109,200.00	78,183.36	Signed	2019-07-15	2019-09-24	2019-07-20	2019-08-11	2020-02-25	2019-11-13	2020-02-27	2019-12-18	2020-06-26	2020-06-15
DWSS-W-DIV61-6655-1 / WSS Village TAKHAR KHURD, BLOCK MALERKOTLA-2, DISTRICT SANRUR. Prov. Tubewell, Submersible Pumping Set, Delivery Main, Chlorination plant. Stringing of Pipe lines Repair of Pump Chamber, OHSR. O&M 3 Months	IBRD / 84870	Transformation - Improved Livability of Villages	Post	Request for Quotations	Open - National	Single Stage - One Envelope	65,600.00	48,495.90	Signed	2019-07-20	2019-10-29	2020-06-26	2020-01-27						
DWSS-W-DIV61-6722-1 / WSS Village Sandaur, Block Malerkotla-2 Distt Sangrur providing improved access to water through household connections Under Sub Component 2a of PRWSSIP.	IBRD / 84870	Inclusive Household Water and Sanitation Services	Post	Request for Quotations	Open - National	Single Stage - One Envelope	29,000.00	26,299.42	Signed	2019-09-07	2019-12-17	2019-10-04	2020-06-14						

DWSS-W-DIV61-6736-1 / WSS village Faridpur Kalan Block Malerkotla-2, Distt. Sangrur : Prov and Inst Tubewell Submersible Pumping Set and accessories, Delivery Main, Chlorination plant, Construction of Pump Chamber of RCC QHSR	IBRD / 84870	Inclusive Household Water and Sanitation Services	Post	Request for Quotations	Open - National	Single Stage - One Envelope	54,000.00	45,431.96	Signed	2019-09-07	2019-12-17	2019-10-10	2020-06-14
DWSS-W-DIV61-6737-1 / WSS VIL. BANGIAN OF BLOCK SHERPUR DISTRICT SANGRURPROVIDING IMPROVED ACCESS TO WATER THROUGH HOUSEHOLD CONNECTIONS UNDER SUB-COMPONENT 2(A) PRWSSIP	IBRD / 84870	Inclusive Household Water and Sanitation Services	Post	Request for Quotations	Open - National	Single Stage - One Envelope	13,200.00	10,186.58	Signed	2019-09-07	2019-12-17	2019-10-04	2020-06-14
DWSS-W-DIV61-6735-1 / WSS village Chandourian Block Malerkotla-1, Distt. Sangrur Prov. and Installing Tubewell Submersible Pumping Set and accessories, Chlorination plant, Pump Chamber and Development of Water Works. New House Connection. O & m for 3 months	IBRD / 84870	Transformation - Improved Livability of Villages	Post	Request for Quotations	Open - National	Single Stage - One Envelope	20,000.00	16,339.11	Signed	2019-09-07	2019-12-17	2019-10-10	2020-06-14
DWSS-W-DIV61-6755-1 / WSS Village Khanspur, Block Malerkotla-1 Distt Sangrur (Under Sub Component 2a)providing improved access to water through household connections under component 2(A) of PRWSSIP.	IBRD / 84870	Inclusive Household Water and Sanitation Services	Post	Request for Quotations	Open - National	Single Stage - One Envelope	10,500.00	9,021.60	Signed	2019-09-07	2019-12-17	2019-10-02	2020-06-14
DWSS-W-DIV61-6756-1 / WSS Village Mandian, Block Malerkotla-1 Distt Sangrur : providing improved access to water through household connections in existing under component 2(A) of PRWSSIP.	IBRD / 84870	Inclusive Household Water and Sanitation Services	Post	Request for Quotations	Open - National	Single Stage - One Envelope	11,000.00	9,007.20	Signed	2019-09-07	2019-12-17	2019-10-02	2020-06-14
DWSS-W-DIV61-6754-1 / WSS Village Chupka, Block Malerkotla-1 Distt Sangrur (providing improved access to water through household connections under component 2(A) of PRWSSIP.	IBRD / 84870	Inclusive Household Water and Sanitation Services	Post	Request for Quotations	Open - National	Single Stage - One Envelope	14,000.00	12,149.09	Signed	2019-09-07	2019-12-17	2019-10-02	2020-06-14
DWSS-W-DIV61-6753-1 / WSS Village Badshahpur, Block Malerkotla-1 Distt Sangrur: providing improved access to water through household connections under component 2(a) of PRWSSIP.	IBRD / 84870	Inclusive Household Water and Sanitation Services	Post	Request for Quotations	Open - National	Single Stage - One Envelope	12,700.00	11,030.74	Signed	2019-09-07	2019-12-17	2019-10-29	2020-06-14
DWSS-W-DIV61-6748-1 / WSS Village Ratul pur Block Malerkotla-2, Distt. Sangrur Prov. and Inst. Tubewell, Pumping Set, Delivery Main,Construction of Pump Chamber RCC QHSR, Development of Water Works, Prov. & Stringing of Pipe lines, Joining, Cutting and Testinf PVC pipes	IBRD / 84870	Transformation - Improved Livability of Villages	Post	Request for Quotations	Open - National	Single Stage - One Envelope	70,000.00	56,088.08	Signed	2019-09-07	2019-12-17	2020-01-20	2020-06-14
DWSS-W-DIV61-6701-1 / WSS village Kheri Sothian Block Malerkotla-1, Distt. Sangru: Prov. and Inst. Tubewell, Pumping Set and accessories, Delivery Main,Construction of Pump Chamber RCC QHSR, Development of Water Works, Prov. & Stringing of Pipe lines, Joining.	IBRD / 84870	Transformation - Improved Livability of Villages	Post	Request for Quotations	Open - National	Single Stage - One Envelope	70,000.00	51,671.27	Signed	2019-09-07	2019-12-17	2019-10-10	2020-06-14
DWSS-W-DIV61-6746-1 / WSS Village Dehila Kalan, Block Malerkotla-2 Distt Sangrur: Providing improved access to water through household connections in existing under Sub Component 2(a) of PRWSSIP	IBRD / 84870	Inclusive Household Water and Sanitation Services	Post	Request for Quotations	Open - National	Single Stage - One Envelope	23,100.00	20,888.65	Signed	2019-09-21	2019-12-31	2019-11-01	2020-06-28
DWSS-W-DIV61-6747-1 / WSS Village Bohira, Block Malerkotla-2 Distt Sangrur:providing improved access to water through household connections in existing Under Sub Component 2(a) of PRWSSIP	IBRD / 84870	Inclusive Household Water and Sanitation Services	Post	Request for Quotations	Open - National	Single Stage - One Envelope	16,100.00	14,255.57	Signed	2019-09-20	2019-12-30	2019-11-01	2020-06-27
DWSS-W-DIV61-6816-1 / WSS Village Palasour, Block Dhuri Distt Sangrur: Providing improved access to water through household connections in existing Under Sub Component 2(a) of PRWSSIP	IBRD / 84870	Inclusive Household Water and Sanitation Services	Post	Request for Quotations	Open - National	Single Stage - One Envelope	10,400.00	8,444.43	Signed	2019-09-21	2019-12-31	2019-10-29	2020-06-28

DWSS-W-DIV61-6874-1 / WSS Village Mamri Hussainpara Block Malerkotla-1, District Sangrur. Repair Of Machinery, PC, OHSR & Water Works, P&F Disinfection Unit, Automatic Water Control, New Water Connections, P&L Pipe Line, Sluice Valve, Sign Board	IBRD / 84870	Inclusive Household Water and Sanitation Services	Post	Request for Quotations	Open - National	Single Stage - One Envelope	18,000.00	16,512.57	Signed	2019-09-21	2019-12-31	2019-10-30	2020-06-28
DWSS-W-DIV61-6870-1 / WSS Village Aal Block Sherpur District Sangrur. Providing improved access to water through household connection under component 2(A) of PRWSSIP.	IBRD / 84870	Inclusive Household Water and Sanitation Services	Post	Request for Quotations	Open - National	Single Stage - One Envelope	14,200.00	12,509.66	Signed	2019-10-05	2020-01-14	2019-11-15	2020-07-12
DWSS-W-DIV61-6871-1 / WSS Village Dhandwal Block Sherpur District Sangrur. Providing improved access to water through household connection under component 2(A) of PRWSSIP.	IBRD / 84870	Inclusive Household Water and Sanitation Services	Post	Request for Quotations	Open - National	Single Stage - One Envelope	14,200.00	11,518.09	Signed	2019-10-05	2020-01-14	2019-11-15	2020-07-12
DWSS-W-DIV61-6906-1 / WSS Village Hathwa Block Malerkotla-2 District Sangrur. Providing improved access to water through household connection under component 2(A) of PRWSSIP.	IBRD / 84870	Inclusive Household Water and Sanitation Services	Post	Request for Quotations	Open - National	Single Stage - One Envelope	14,000.00	12,492.74	Signed	2019-10-05	2020-01-14	2019-10-31	2020-07-12
DWSS-W-DIV61-7009-1 / WSS Village Kalyan Block Malerkotla-2 District Sangrur. Providing improved access to water through household connection under component 2(A) of PRWSSIP.	IBRD / 84870	Inclusive Household Water and Sanitation Services	Post	Request for Quotations	Open - National	Single Stage - One Envelope	13,800.00	12,220.29	Signed	2019-10-07	2020-01-21	2019-12-03	2020-07-19
DWSS-W-DIV61-7016-1 / WSS Village Hussampur Block Dhuri District Sangrur. Providing improved access to water through household connection under component 2(A) of PRWSSIP.	IBRD / 84870	Inclusive Household Water and Sanitation Services	Post	Request for Quotations	Open - National	Single Stage - One Envelope	13,100.00	11,899.39	Signed	2019-10-07	2020-01-21	2019-12-03	2020-07-19
DWSS-W-DIV61-7124-1 / WSS Village Akbarpur Channa Block Malerkotla-2 District Sangrur. Providing improved access to water through a household connection in existing water supply scheme under Component 2a(i) of PRWSSIP.	IBRD / 84870	Inclusive Household Water and Sanitation Services	Post	Request for Quotations	Open - National	Single Stage - One Envelope	10,100.00	9,042.81	Signed	2019-10-07	2020-02-10	2019-12-03	2020-08-08
DWSS-W-DIV61-6964-1 / WSS VIII Jitwal Kalan, BLK and Dist Malerkotla. Providing And Fixing Machinery, Control Panel, Board, Repair of PC, OHSR And Water Works, New House Connection, Automated Water Controller, Chlorinator, P & L Pipe Line.	IBRD / 84870	Inclusive Household Water and Sanitation Services	Post	Request for Quotations	Open - National	Single Stage - One Envelope	18,700.00	17,037.00	Signed	2019-11-18	2020-03-23	2020-01-20	2020-09-19
DWSS-W-DIV61-6963-1 / Replacement Control Panel, Repair Of Pump Chamber, OHSR & Water Works, P & F Disinfection Unit, Automated Water Controller, New Water Connection, Sluice Valve, Painting Of Sign Board At Village Bhari Mansa, Block Malerkotla 1 District Sangrur.	IBRD / 84870	Inclusive Household Water and Sanitation Services	Post	Request for Quotations	Open - National	Single Stage - One Envelope	13,200.00	11,743.45	Signed	2019-11-18	2020-02-25	2019-12-12	2020-08-23
DWSS-W-DIV61-7005-1 / Village Qaiba Bhawal Block Malerkotla-2, District Sangrur. Replacement Of Machinery, Repair Of Pump Chamber, OHSR & Water Works, New Automated Water Controller, New Water Connections, P&L Pipe Line, Sluice Valve & Sign Board	IBRD / 84870	Inclusive Household Water and Sanitation Services	Post	Request for Quotations	Open - National	Single Stage - One Envelope	12,000.00	10,612.85	Signed	2019-11-18	2020-03-23	2019-12-13	2020-09-19
DWSS-W-DIV61-7127-1 / WSS Village Momnabad Block Malerkotla-2 District Sangrur. Providing improved access to water through household connection	IBRD / 84870	Inclusive Household Water and Sanitation Services	Post	Request for Quotations	Open - National	Single Stage - One Envelope	10,500.00	9,415.31	Signed	2019-11-18	2020-03-23	2019-12-12	2020-09-19
DWSS-W-DIV61-7310-1 / WSS Village Bhasour Block Dhuri District Sangrur (PRWSSIP) Component 2(A) Providing improved access to water through household connection	IBRD / 84870	Inclusive Household Water and Sanitation Services	Post	Request for Quotations	Open - National	Single Stage - One Envelope	13,700.00	11,980.90	Signed	2019-11-18	2020-03-23	2020-01-03	2020-09-19
DWSS-W-DIV61-7125-1 / WSS Village Dasraanda Singh Wala Block Malerkotla-2, District Sangrur. Rep. Of Machinery, Repair Of Pump Chamber, OHSR & Water Works, New Solar System, Automated Water Controller, New Water Connections, P&L Pipe Line, Sluice Valve & Sign Board .	IBRD / 84870	Inclusive Household Water and Sanitation Services	Post	Request for Quotations	Open - National	Single Stage - One Envelope	23,500.00	21,540.96	Signed	2019-11-25	2020-03-30	2020-01-20	2020-09-26

DWSS-W-DIV61-7128-1 / WSS Village Rajo Maja Block Dhuri, District Sangrur : Replacement Of Machinery, Repair Of Pump Chamber, Ohsr & Water Works, New Disinfection Unit, Automated Water Controller, New Water Connections, P&L Pipe Line, Sluice Valve & Painting Sign Board	IBRD / 84870	Inclusive Household Water and Sanitation Services	Post	Request for Quotations	Open - National	Single Stage - One Envelope	15,000.00	13,425.87	Signed	2019-11-25	2020-03-30	2020-01-03	2020-09-26
DWSS-W-DIV61-7126-1 / WSS VILLAGE KUMBERWAL OF BLOCK SHERPUR DISTRICT SANGRUR. PROVIDING AND FIXING CONTROL PANEL BOARD, REPAIR OF PUMP CHAMBER, OHSR AND WATER WORKS, NEW HOUSE CONNECTION, AUTOMATED WATER CONTROLLER, CHLORONITOR, P & L PIPE LINE, P & F SLUICE VALVE, HAUDI	IBRD / 84870	Inclusive Household Water and Sanitation Services	Post	Request for Quotations	Open - National	Single Stage - One Envelope	14,500.00	11,738.76	Signed	2019-11-25	2020-03-30	2020-01-03	2020-09-26
DWSS-W-DIV61-7168-1 / WSS Village Dugri Block Malerkotla-1, District Sangrur : Replacement Of Control Panel, Repair Of Pump Chamber, Ohsr & Water Works, P&F Disinfection Unit, Automated Water Controller, New Water Connections, P & L Pipe Line, Sluice Valve, Sign Board Paint	IBRD / 84870	Inclusive Household Water and Sanitation Services	Post	Request for Quotations	Open - National	Single Stage - One Envelope	14,000.00	12,029.68	Signed	2019-11-25	2020-03-30	2019-12-12	2020-09-26
DWSS-W-DIV61-7307-1 / WSS Village Chanaour Kalan Of Block Sherpur District Sangrur. Providing And Fixing New Machinery, Control Panel Board, Repair Of Pump Chamber, Ohsr And Water Works, New House Connection, Automated Water Controller, Chloronitor, P & L Pipe Line, P & F	IBRD / 84870	Inclusive Household Water and Sanitation Services	Post	Request for Quotations	Open - National	Single Stage - One Envelope	14,000.00	12,386.40	Signed	2019-11-25	2020-03-30	2020-01-03	2020-09-26
DWSS-W-DIV61-7169-1 / WSS Village Jahangir Block Dhuri District Sangrur : Providing improved access to water through household connection in existing	IBRD / 84870	Inclusive Household Water and Sanitation Services	Post	Request for Quotations	Open - National	Single Stage - One Envelope	11,000.00	9,450.69	Signed	2019-11-25	2020-03-30	2019-12-20	2020-09-26
DWSS-W-DIV61-7254-1 / WSS VILLAGE MITHEWAL BLOCK MALERKOTLA-2, DISTRICT SANGRUR. REPAIR OF PUMP CHAMBER, OHSR & WATER WORKS, P&F SOLAR SYSTEM, AUTOMATED WATER CONTROLLER, NEW HOUSE CONNECTION, P&L PIPE LINE, P&F SLUICE VALVE, HAUDI AND PAINTING OF SIGN BOARD	IBRD / 84870	Inclusive Household Water and Sanitation Services	Post	Request for Quotations	Open - National	Single Stage - One Envelope	12,000.00	10,589.56	Signed	2019-11-25	2020-03-30	2020-01-03	2020-09-26
DWSS-W-DIV61-7288-1 / WSS Village Bhalwan Block Dhuri District Sangrur : Providing improved access to water through household connection	IBRD / 84870	Inclusive Household Water and Sanitation Services	Post	Request for Quotations	Open - National	Single Stage - One Envelope	27,000.00	23,832.47	Signed	2019-11-25	2020-03-30	2020-02-17	2020-09-26
DWSS-W-DIV61-7278-1 / WSS Village bhurthia mander block malerkotla-1, district sangrur : Replacement of control panel, repair of pump chamber, ohsr & water works, p/f disinfection unit, automated water controller, new water connections, sluice valve, sign board paint etc.	IBRD / 84870	Inclusive Household Water and Sanitation Services	Post	Request for Quotations	Open - National	Single Stage - One Envelope	13,000.00	11,492.89	Signed	2019-12-16	2020-04-20	2020-01-03	2020-10-17
DWSS-W-DIV61-7306-1 / WSS Village sangala block malerkotla-1, district sangrur : Replacement of control panel, repair of pump chamber, ohsr & water works, p/f disinfection unit, automated water controller, new water connections, p&l pipe line, sluice valve, sign board paint.	IBRD / 84870	Inclusive Household Water and Sanitation Services	Post	Request for Quotations	Open - National	Single Stage - One Envelope	11,200.00	9,927.94	Signed	2019-12-16	2020-04-20	2020-01-03	2020-10-17
DWSS-W-DIV61-7279-1 / WSS Village daleigarh block malerkotla-1 district sangrur: Prov and fixing, control panel board, repair of pump chamber, ohsr and water works, new house connection, automated water control er, chlorination, p & l pipe line, p & f sluice valve, haudi	IBRD / 84870	Inclusive Household Water and Sanitation Services	Post	Request for Quotations	Open - National	Single Stage - One Envelope	11,000.00	9,690.51	Signed	2019-12-16	2020-04-20	2020-01-03	2020-10-17





DWSS-W-DIV61-8024-1 / WSS VILLAGE HATHAN BLOCK MALERKOTLA-1, DISTRICT SANGUR REPAIRMENT OF PANEL BOARD, REPAIR OF PUMP CHAMBER, WATER WORKS, AUTOMATED WATER CONTROLLER, IMPROVEMENT IN EXISTING CONNECTIONS, NEW WATER CONNECTIONS, SLUISE VALVE & SIGN BOARD REPAIR ETC.	IBRD / 84870	Inclusive Household Water and Sanitation Services	Post	Request for Quotations	Open - National	Single Stage - One Envelope				24,000.00	21,524.45	Signed										2020-10-01			2021-08-27	2020-08-24	2022-02-23
DWSS-W-DIV61-8025-1 / WSS VILLAGE JALWANA BLOCK MALERKOTLA-2, DISTRICT SANGUR REPAIRMENT OF PANEL BOARD, REPAIR OF PUMP CHAMBER, WATER WORKS, AUTOMATED WATER CONTROLLER, IMPROVEMENT IN EXISTING CONNECTIONS, NEW WATER CONNECTIONS, SLUISE VALVE & SIGN BOARD REPAIR ETC.	IBRD / 84870	Inclusive Household Water and Sanitation Services	Post	Request for Quotations	Open - National	Single Stage - One Envelope				14,700.00	14,822.32	Signed										2020-10-01			2021-08-27	2020-08-25	2022-02-23
DWSS-W-DIV61-7501-1 / WSS village Xheri jattan Block Dhuri District Sangur. Providing improved access to water through household connection in existing water supply scheme.	IBRD / 84870	Inclusive Household Water and Sanitation Services	Post	Request for Quotations	Open - National	Single Stage - One Envelope				11,600.00	0.00	Cancelled										2020-09-30			2021-08-26		2022-05-23
DWSS-W-DIV61-7277-1 / WSS village kap kalan block malerkotla-2, district sangur . Replacement of control panel, repair of pump chamber, ohsr & water works, p/f disinfecter unit, automated water controller, new water connections, p6i pipe line, sluse valve, sign board paint	IBRD / 84870	Inclusive Household Water and Sanitation Services	Post	Request for Quotations	Open - National	Single Stage - One Envelope				16,000.00	14,745.14	Signed										2020-09-30			2021-07-27	2021-01-19	2022-01-23
DWSS-W-DIV61-7308-1 / WSS village Kap Khurd Block Malerkotla-2 District Sangur. Providing improved access to water through household connection	IBRD / 84870	Inclusive Household Water and Sanitation Services	Post	Request for Quotations	Open - National	Single Stage - One Envelope				12,000.00	10,250.17	Signed										2020-09-30			2021-08-06	2020-11-09	2022-02-02
DWSS-W-DIV61-8251-1 / WSS village Dulfamal Block Malerkotla-1, Dist. Sangur: P6i Tubewell, Submersible Pumping, Delivery Main Set, Chlorination plant. New OHSR, Pump Chamber and Development of Water Works. Pipe lines & Water Meter, New House Connection, O&M for 3 Months.	IBRD / 84870	Transformation - Improved Livability of Villages	Post	Request for Quotations	Open - National	Single Stage - One Envelope				39,400.00	37,387.40	Signed										2020-09-30			2021-02-17	2020-08-25	2021-08-16
DWSS-W-DIV61-8252-1 / WSS Village Mohamadpura Block Malerkotla-1, Dist. Sangur: P6i Tubewell, Submersible Pumping Set, Delivery Main, Chlorination plant. New OHSR, Pump Chamber and Development of Water Works. Pipe lines, Water Meter, New House Connection, O&M for 3 Months.	IBRD / 84870	Transformation - Improved Livability of Villages	Post	Request for Quotations	Open - National	Single Stage - One Envelope				40,700.00	37,985.07	Signed										2020-09-30			2021-02-17	2020-08-25	2021-03-16
DWSS-W-DIV61-8448-1 / WSS village Bai Block Sherpur, District Sangur: Replacement of panel board, repair of pump chamber, water works, automated water controller, improvement in existing connections, new water connections, sluse valve & sign board repair etc.	IBRD / 84870	Inclusive Household Water and Sanitation Services	Post	Request for Quotations	Open - National	Single Stage - One Envelope				14,700.00	13,316.15	Signed										2020-09-30			2021-02-17	2020-12-24	2021-08-16
DWSS-W-DIV61-8447-1 / WSS Village Mimsa Block Dhuri, District Sangur: Replacement of panel board, repair of pump chamber, water works, automated water controller, improvement in existing connections, new water connections, sluse valve & sign board repair etc.	IBRD / 84870	Inclusive Household Water and Sanitation Services	Post	Request for Quotations	Open - National	Single Stage - One Envelope				26,100.00	24,212.23	Signed										2020-09-30			2021-02-17	2020-12-30	2021-08-16
DWSS-W-DIV61-7764-1/2/RBD / REBIDDING WSS village Dhuri pind Block Dhuri, district. Repl. of control panel, repair of PC, ohsr & water works, new disinfection unit, automated water controller, repair of old water connections, new water connections & sign board painting etc.	IBRD / 84870	Strengthening Institutions and Project Management	Post	Request for Quotations	Open - National	Single Stage - One Envelope				11,000.00	10,250.17	Signed										2020-10-26			2021-10-21	2020-11-09	2022-04-19

DWSS-W-DIV61-8673-1 / WSS VILLAGE LANGRIAN BLOCK MALEKOTLA-1, DISTRICT SANGUR. REPLACEMENT OF PANEL BOARD, REPAIR OF PUMP CHAMBER, WATER WORKS, AUTOMATED WATER CONTROLLER, IMPROVEMENT IN EXISTING CONNECTIONS, NEW WATER CONNECTIONS, SLUICE VALVE & SIGN BOARD REPAIR ETC.	IBRD / 84870	Inclusive Household Water and Sanitation Services	Post	Request for Quotations	Open - National	Single Stage - One Envelope	13,000.00	13,983.04	Signed													2020-12-28	2021-12-23	2021-03-08	2022-06-21			
DWSS-W-DIV61-8674-1 / WSS VILLAGE BURI BACHEL SINGH BLOCK MALEKOTLA-1, DISTRICT SANGUR. REPLACEMENT OF PANEL BOARD, REPAIR OF PUMP CHAMBER, WATER WORKS, AUTOMATED WATER CONTROLLER, IMPROVEMENT IN EXISTING CONNECTIONS, NEW WATER CONNECTIONS, SLUICE VALVE & SIGN BOARD REPAIR.	IBRD / 84870	Inclusive Household Water and Sanitation Services	Post	Request for Quotations	Open - National	Single Stage - One Envelope	26,000.00	29,413.22	Signed														2020-12-29	2021-12-24	2021-03-08	2022-06-22		
DWSS-W-DIV61-8693-1 / WSS VILLAGE BEGOWAL BATHAN BLOCK MALEKOTLA-2, DISTRICT SANGUR. REPLACEMENT OF PANEL BOARD, REPAIR OF PUMP CHAMBER, WATER WORKS, AUTOMATED WATER CONTROLLER, IMPROVEMENT IN EXISTING CONNECTIONS, NEW WATER CONNECTIONS, SLUICE VALVE & SIGN BOARD REPAIR.	IBRD / 84870	Inclusive Household Water and Sanitation Services	Post	Request for Quotations	Open - National	Single Stage - One Envelope	12,000.00	10,668.33	Signed														2020-12-29	2021-12-24	2021-01-11	2022-06-22		
DWSS-W-DIV61-8610-1 / WSS village lassoi blocs maleklotla-1, district sangur . Replacement of panel board, repair of pump chamber, water works, automated water controller, improvement in existing connections, new water connections, sluice valve & sign board repair.	IBRD / 84870	Inclusive Household Water and Sanitation Services	Post	Request for Quotations	Open - National	Single Stage - One Envelope	21,000.00	21,021.85	Signed															2020-12-29	2021-12-24	2021-01-22	2022-06-22	
DWSS-W-DIV61-8642-1 / WSS village dhandra block dhuri, district sangur. Replacement of panel board, repair of pump chamber, water works, automated water controller, improvement in existing connections, new water connections, sluice valve & sign board repair etc	IBRD / 84870	Inclusive Household Water and Sanitation Services	Post	Request for Quotations	Open - National	Single Stage - One Envelope	11,000.00	9,096.82	Signed															2020-12-29	2021-12-24	2021-05-26	2022-06-22	
DWSS-W-DIV61-8706-1 / WSS Village Kasampur Block Maleklotla-2, Dist. Sangur : Prov. and installing Tubewell ,Pumping Set and accessories, Delivery Main, Chlorination plant. Construction of Pump Chamber .Cutting and Testing of PVC pipes, & Rissing Main	IBRD / 84870	Transformation - Improved Livability of Villages	Post	Request for Quotations	Open - National	Single Stage - One Envelope	47,000.00	43,150.13	Signed																2021-03-25	2022-03-20	2021-01-19	2022-09-16
DWSS-W-DIV61-8980-1 / WSS village Mohammad Nagar (Bhaini Khurd) Block Maleklotla-1, Dist. Sangur : Prov. and installing Tubewell ,Pumping Set and accessories, Delivery Main, Chlorination plant. Construction of Pump Chamber OHSR.	IBRD / 84870	Transformation - Improved Livability of Villages	Post	Request for Quotations	Open - National	Single Stage - One Envelope	54,000.00	53,090.84	Signed																2021-01-21	2021-03-11	2021-03-19	2021-09-07
DWSS-W-DIV61-9206-1 / WSS Village mehmapur block shepur, district sangur . Replacement of panel board, repair of pump chamber, water works, automated water controller, improvement in existing connections, new water connections, sluice valve & sign board repair etc.	IBRD / 84870	Inclusive Household Water and Sanitation Services	Post	Request for Quotations	Open - National	Single Stage - One Envelope	17,200.00	14,248.55	Signed																2021-03-08	2021-04-16	2021-05-20	2021-10-13
DWSS-W-DIV61-9251-1 / WSS village masok maja block maleklotla-1, district sangur : . Replacement of panel board, repair of pump chamber, water works, automated water controller, improvement in existing connections, new water connections, sluice valve & sign board repair	IBRD / 84870	Inclusive Household Water and Sanitation Services	Post	Request for Quotations	Open - National	Single Stage - One Envelope	17,000.00	14,842.60	Signed																2021-03-07	2021-04-15	2021-05-20	2021-10-12
DWSS-W-DIV61-9138-1 / WSS village bagra block dhuri, district sangur: Repair of pump chamber, ohsr & water works, new disinfection unit, automated water controller, improvement in existing water connections, new water connections, p&l pipe line & sign board painting.	IBRD / 84870	Inclusive Household Water and Sanitation Services	Post	Request for Quotations	Open - National	Single Stage - One Envelope	24,000.00	21,555.67	Signed																2021-03-08	2021-04-16	2021-08-02	2021-10-13

DWSS-W-DIV61-9272-1 / WSS village karon block sherpur, district sangrur: Replacement of panel board, repair of pump chamber, water works, automated water controller, improvement in existing connections, new water connections, sluice valve & sign board repair	IBRD / 84870	Inclusive Household Water and Sanitation Services	Post	Request for Quotations	Open - National	Single Stage - One Envelope																2021-03-07	2021-04-15	2021-06-19	2021-10-12	
DWSS-W-DIV61-9217-1 / WSS village Raipur Block Malerkotla-1, Distt. Sangrur: Prov. and installing Tubewell, Pumping Set and accessories, Delivery Main, Construction of Pump Chamber, RCC OHSR, Development of Water Works, Prov. & Stringing of Pipe lines, Jointing	IBRD / 84870	Transformation - Improved Livability of Villages	Post	Request for Quotations	Open - National	Single Stage - One Envelope																	2021-03-15	2021-04-23	2021-05-20	2021-10-20
DWSS-W-DIV61-9226-1 / WSS Ladsal Block Malerkotla-1, Distt. Sangrur : Prov. and installing Tubewell , Pumping Set and accessories, Delivery Main, Construction of Pump Chamber ,RCC OHSR, Development of Water Works, Prov. & Stringing of Pipe lines, Jointing, Cutting	IBRD / 84870	Transformation - Improved Livability of Villages	Post	Request for Quotations	Open - National	Single Stage - One Envelope																	2021-03-15	2021-04-23	2021-05-20	2021-10-20
DWSS-W-DIV61-9252-1 / WSS village Matoi, Block Malerkotla-2, Distt. Sangrur: Prov. and installing Tubewell, Pumping Set and accessories, Delivery Main, Construction of Pump Chamber, RCC OHSR, Development of Water Works, Prov. & Stringing of Pipe Lines,	IBRD / 84870	Transformation - Improved Livability of Villages	Post	Request for Quotations	Open - National	Single Stage - One Envelope																	2021-03-22	2021-04-30	2021-05-20	2021-10-27
DWSS-W-DIV61-9250-1 / WSS village Jandali Kalan Block Malerkotla-2, Distt. Sangrur: Prov. and installing Submersible Pumping Set and accessories, Chlorination plant, Construction of RCC OHSR, Repair of Pump Chamber, Water Works, Prov. & Stringing of Pipe lines,	IBRD / 84870	Transformation - Improved Livability of Villages	Post	Request for Quotations	Open - National	Single Stage - One Envelope																	2021-03-15	2021-04-23		2021-10-20
DWSS-W-DIV61-9649-1 / WSS village Dhalpur Channa, Block Malerkotla-1, Distt. Sangrur : Prov. and installing Tubewell , Pumping Set and accessories, Delivery Main, Solar Panels, Prov. and installing Chlorination plant, Construction of Pump Chamber Pipe lines, Jointing, Cutting	IBRD / 84870	Transformation - Improved Livability of Villages	Post	Request for Quotations	Open - National	Single Stage - One Envelope	National Procurement Document - 2 Envelope process (Non Bank-SPD)	35,000.00	32,682.50	Signed													2021-06-18	2021-07-28	2021-09-03	2022-01-24
DWSS-W-DIV61-9250-1/RBD / REBIDDING WSS village Jandali Kalan Block Malerkotla-2, Distt. Sangrur : Prov. and installing Submersible Pumping Set and accessories, Chlorination plant, Construction of RCC OHSR, Repair of Pump Chamber, Water Works, Water Connections	IBRD / 84870	Transformation - Improved Livability of Villages	Post	Request for Quotations	Open - National	Single Stage - One Envelope	Request for Quotations (Non Bank-SPD)	59,000.00	58,978.10	Signed													2021-07-11	2021-10-09	2021-09-03	2022-04-07
DWSS-W-DIV61-9672-1 / WSS village Jangpur Block Dhuri, Distt. Sangrur : Providing and installing tubewell , Const OHSR , Supplying and laying of PVC pipes , pump chamber, jointing, Cutting and Testing of PVC pipes & Rising Main excavation for Pipe line, New House Connection	IBRD / 84870	Transformation - Improved Livability of Villages	Post	Request for Quotations	Open - National	Single Stage - One Envelope	National Procurement Document - 2 Envelope process (Non Bank-SPD)	71,000.00	0.00	Pending Implementation													2021-09-24	2021-10-29		2022-04-27
DWSS-W-DIV61-9778-1 / WSS village Maberha Khurd Block Malerkotli Distt. Sangrur : Providing and installing tubewell , Const OHSR , Supplying and laying of PVC pipes , pump chamber, jointing, Cutting and Testing of PVC pipes & Rising Main excavation for Pipe line, New House.	IBRD / 84870	Transformation - Improved Livability of Villages	Post	Request for Quotations	Open - National	Single Stage - One Envelope	National Procurement Document - 2 Envelope process (Non Bank-SPD)	38,000.00	0.00	Pending Implementation													2021-09-24	2021-10-29		2022-04-27
DWSS-W-DIV61-9781-1 / WSS village balawal block malerkotla-2, district sangrur : Repair of machinery, new control panel, pump chamber, ohsr & water works, new disinfection unit, automated water controller, improvement in existing connections new water connections.	IBRD / 84870	Inclusive Household Water and Sanitation Services	Post	Request for Quotations	Open - National	Single Stage - One Envelope	National Procurement Document - 2 Envelope process (Non Bank-SPD)	17,000.00	0.00	Pending Implementation													2021-09-24	2021-10-29		2022-04-27

DWSS-W-DW61-9782-1 / WSS Village mma bajwa block shepur, district sangrur : Repair of machinery, pump chamber, obsi & water works, new disinfection unit, automated water controller, improvement in existing connections new water connections, p&I pipe line & sign board			IBRD / 84870	Inclusive Household Water and Sanitation Services	Post	Request for Quotations	Open - National	Single Stage - One Envelope		National Procurement Document - 2 Envelope process (Non Bank-SPD)	24,000.00	0.00	Pending Implementation			2021-09-24							2021-10-29	2022-04-27
---	--	--	--------------	---	------	------------------------	-----------------	-----------------------------	--	---	-----------	------	------------------------	--	--	------------	--	--	--	--	--	--	------------	------------

**GOODS**

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
PRWSS-G-DW61-5752-1 / Procurement of office Furniture, Electric Fans, tools and plants and other facilities for New JE sections (S477 to S490) under jurisdiction of Division Mukerokha under Component 4A of PRWSSIP	IBRD / 84870	Transformation - Improved Livability of Villages	Post	Request for Quotations	Open - National	Single Stage - One Envelope		9,100.00	0.00	Canceled							2018-12-08										2019-02-02	2019-08-01

**NON CONSULTING SERVICES**

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual

**CONSULTING FIRMS**

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference		Expression of Interest Notice		Short List and Draft Request for Proposals		Request for Proposals as Issued		Opening of Technical Proposals / Minutes		Evaluation of Technical Proposal		Combined Evaluation Report and Draft Negotiated Contract		Signed Contract		Contract Completion	
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual

**INDIVIDUAL CONSULTANTS**

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference		Invitation to Identified/Selected Consultant		Draft Negotiated Contract		Signed Contract		Contract Completion	
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual