

Sample Procurement Plan

(Text in italic font is meant for instruction to staff and should be deleted in the final version of the PP)

(This is only a sample with the minimum content that is required to be included in the PAD. The detailed procurement plan is still mandatory for disclosure on the Bank's website in accordance with the guidelines. The initial procurement plan will cover the first 18 months of the project and then updated annually or earlier as necessary).

I. General

2. **Bank's approval Date of the procurement Plan**
3. **Date of General Procurement Notice:**
4. **Period covered by this procurement plan:**

II. Goods and Works and non-consulting services.

1. **Prior Review Threshold:** Procurement Decisions subject to Prior Review by the Bank as stated in Appendix 1 to the Guidelines for Procurement: *[Thresholds for applicable procurement methods (not limited to the list below) will be determined by the Procurement Specialist /Procurement Accredited Staff based on the assessment of the implementing agency's capacity.]*

	Procurement Method	Prior Review Threshold US\$	Comments
1.	ICB and LIB (Goods)		
2.	NCB (Goods)		
3.	ICB (Works)		
4.	NCB (Works)		
5.	(Non-Consultant Services)		
	<i>[Add other methods if necessary]</i>		

2. **Prequalification.** Bidders for *Not applicable* shall be prequalified in accordance with the provisions of paragraphs 2.9 and 2.10 of the Guidelines.
3. **Proposed Procedures for CDD Components (as per paragraph. 3.17 of the Guidelines:** *[Refer to the relevant CDD project implementation document approved by the Bank or delete if not applicable]*
4. **Reference to (if any) Project Operational/Procurement Manual:**
5. **Any Other Special Procurement Arrangements:** *[including advance procurement and retroactive financing, if applicable]*
6. **Summary of the Procurement Packages planned during the first 18 months after project effectiveness (including those that are subject to retroactive financing and advanced procurement)**

July 9, 2010

[List the Packages which require Bank's prior review first and then the other packages]

1	2	3	4	5	6	7
Ref. No.	Description	Estimated Cost US\$ million	Packages	Domestic Preference (yes/no)	Review by Bank (Prior / Post)	Comments
	Summary of the ICB (Works)					
	Summary of the ICB (Goods)					
	Summary of the NCB (Works)					
	Summary of the NCB (Goods)					
	Summary of the ICB (Non-Consultant Services)					

III. Selection of Consultants

- Prior Review Threshold:** Selection decisions subject to Prior Review by Bank as stated in Appendix 1 to the Guidelines Selection and Employment of Consultants:

	Selection Method	Prior Review Threshold	Comments
1.	Competitive Methods (Firms)		
2.	Single Source (Firms)		
3.	Individual		

- Short list comprising entirely of national consultants:** Short list of consultants for services, estimated to cost less than \$__ equivalent per contract, may comprise entirely of national consultants in accordance with the provisions of paragraph 2.7 of the Consultant Guidelines.
- Any Other Special Selection Arrangements:** [including advance procurement and retroactive financing, if applicable or delete if not applicable]

4. Consultancy Assignments with Selection Methods and Time Schedule

1	2	3	4	5	6
Ref. No.	Description of Assignment	Estimated Cost US\$ million	Packages	Review by Bank (Prior / Post)	Comments

	Summary of number of contracts that will be let under QCBS				
	Summary of number of contracts that will be let under other methods				CQS

PROCUREMENT PLAN Nepal : NP Rural Water Supply and Sanitation Improvement Project

General Information
 Country: Nepal **Bank's Approval Date of the Original Procurement Plan:** 2017-05-01
Revised Plan Date(s): (comma delimited, leave blank if none) 2019-12-17
 Project ID: P143036 **QPR Date:**
 Project Name: NP Rural Water Supply and Sanitation Improvement Project
 Loan / Credit No: IDA / 54460, /
 Executing Agency: Rural Water Supply and Sanitation Fund Development Board

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
NP-NA-04-G-PC03M / Tripartite Contract of Commission/MPTR for construction Block C-405 schemes - each contract shall not exceed US\$ 10000 ,_0000,	IDA / 54460	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Put	Community Drives Development				10,000,000.00	32,490,638.93	Under Implementation					1903-01-01		2016-07-15					1903-01-01		2016-12-12		2017-09-12		
NP-NA-175-G-PC03M / Contract between Community and PR to pilot community managed Water Treatment Plant value shall not exceed US\$ 10000	IDA / 54460	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Put	Community Drives Development				25,000.00	12,890.23	Signed					1903-01-01		1903-01-01					1903-01-01		2016-04-15		2016-07-30		
NP-NA-176-G-PC03M / Community and the Fund Board for the adaptation of Solar System pilot program-Contract shall not exceed US\$ 10000	IDA / 54460	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Put	Community Drives Development				25,000.00	14,064.27	Signed					1903-01-01		1903-01-01					1903-01-01		2016-04-01		2016-07-01		
NP-NA-181-G-PC03M / SO selection (SO for rehabilitation and reconstruction to repair SO schemes in 14 Earthquake Affected Districts.	/	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Put	Community Drives Development				3,250,000.00	0.00	Cancelled					1903-01-01		1903-01-01					1903-01-01		2016-05-30		2017-01-05		

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion		
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	
NP-NA-05-B-CP / 179110 RWA 11 units and 500mm Band (RWB) Schemes - 2014/15 (Contract not shall not exceed US\$ 13000 ,_0000,	IDA / 54460	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Put	Request for Quotation	Limited - National			13,000.00	12,245.68	Signed							2015-07-10								2015-09-30		2015-10-30		
NP-NA-05-B-CP / Computer (5 unit and Laptop (25 each- 2014/2015. (Contract value shall not exceed US\$ 30000 ,_0000, ,_0000, ,_0000, ,_0000,	IDA / 54460	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Put	Request for Quotation	Limited - National			30,000.00	29,029.97	Signed							2015-09-03								2015-11-12		2015-12-12		
EWSP/SGDC-001 / Procurement of 4WD SUV vehicles - 4 No.	IDA / 54460	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Prior	Direct Selection	Direct			0.00	172,972.88	Signed																			
EWSP/SGDC-002 / Procurement of car - 1 No.	IDA / 54460	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Prior	Direct Selection	Direct			0.00	35,141.68	Signed																			
NP-NA-107-B-CP / Computer-02 (Contract shall not exceed US\$ 20000 ,_0000, ,_0000, ,_0000, ,_0000,	IDA / 54460	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Put	Request for Quotation	Limited - National			20,000.00	3,622.14	Signed							2015-12-06								2016-01-07		2016-03-04		
NP-NA-06-B-CD / Procurement of 5 numbers of 4WD vehicles (type-2014/15 ,_0000,	/	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Prior	Direct Selection				250,000.00	0.00	Pending Implementation															2015-12-31		2016-04-29		

<p>NP-NA-80-B-CP / Procurement of 6 numbers of Minor Cycles -081514 _MOR, _MOR, _MOR, _MOR,</p>	/	Component 1 - Access to Improved Water Supplies and Pristine Improved Hygiene Practices	Put	Direct Selection			10,000.00	0.00	Cancelled													2015-10-31	2015-11-30	
<p>NP-NA-80-B-CP / Computer Server 8 and 8, 80 accessories and various computer software 2. max. > 201515. Contract with shall not exceed US\$ 27500 _MOR, _MOR, _MOR, _MOR, _MOR, _MOR, _MOR,</p>	EDA / 5440	Component 1 - Access to Improved Water Supplies and Pristine Improved Hygiene Practices	Put	Request for Quotation	Limited - National		27,000.00	38,250.00	Signed				2015-09-03										2015-11-15	2016-01-14
<p>NP-NA-80-B-CP / Procurement of 4 numbers of Cw - 201415 _MOR, _MOR, _MOR, _MOR,</p>	/	Component 1 - Access to Improved Water Supplies and Pristine Improved Hygiene Practices	Place	Direct Selection			120,000.00	0.00	Cancelled														2015-12-31	2016-04-13
<p>NP-ENWSPDS-102120-GO- RPQ / Printing of Annual Report & Calendar for 2016 RI _MOR, _MOR, _MOR, _MOR,</p>	EDA / 5440	Component 1 - Access to Improved Water Supplies and Pristine Improved Hygiene Practices	Put	Request for Quotation	Limited	Single Stage - One Envelope	24,500.00	3,880.88	Signed					2016-03-27									2016-07-05	2016-06-14
<p>NP-ENWSPDS-102124-GO- RPQ / Printing of Different Brochure, Planner 2016, Manual & Guidelines _MOR, _MOR, _MOR, _MOR,</p>	EDA / 5440	Component 1 - Access to Improved Water Supplies and Pristine Improved Hygiene Practices	Put	Request for Bid	Open - National	Single Stage - Two Envelope	65,000.00	0.00	Tender Implementation				2016-03-31	2016-04-05			2016-05-17	2016-06-16				2016-07-11	2016-06-25	
<p>NP-NA-80-B-CP / Inventories/stocks, Aluminium etc (quantities of different items) Contract shall not exceed US\$ 4500,_MOR, _MOR, _MOR, _MOR,</p>	/	Component 1 - Access to Improved Water Supplies and Pristine Improved Hygiene Practices	Put	Request for Quotation	Limited - National		4,000.00	0.00	Cancelled														2015-11-01	2015-12-01
<p>NP-ENWSPDS-124240-GO- BID / Procurement of Personal Protective Equipment (PPE) for Occupational Health and Safety for OHT Services of Basic X _MOR, _MOR, _MOR, _MOR,</p>	EDA / 5440	Component 1 - Access to Improved Water Supplies and Pristine Improved Hygiene Practices	Put	Direct Selection	Direct		14,000.00	8,380.14	Signed				2016-09-28	2016-09-24									2016-10-06	2016-10-31
<p>NP-NA-100-B-CP / Printer- 5, Camera-10, Contract shall not exceed US\$ 5000 _MOR, _MOR, _MOR, _MOR,</p>	/	Component 1 - Access to Improved Water Supplies and Pristine Improved Hygiene Practices	Put	Request for Quotation	Limited - National		5,000.00	0.00	Cancelled														2016-10-01	2016-02-06
<p>NP-NA-96-B-CP / Printer- 3,Scanner-1,Photocopier-2, Fax Machine-3, Camera- 20, Projector-Air Condition- 2, EPANX-1, motor assets (Tender amount shall not exceed US\$ 21300) _MOR, _MOR, _MOR, _MOR,</p>	/	Component 1 - Access to Improved Water Supplies and Pristine Improved Hygiene Practices	Put	Request for Quotation	Limited - National		21,300.00	0.00	Cancelled														2015-11-01	2015-12-01
<p>NP-ENWSPDS-124971-GO- RPQ / Printing of Brochures, News letter, Receipt, Bill, Water Tuff Card, VNF Guidelines and POP Manual _MOR, _MOR, _MOR, _MOR,</p>	EDA / 5440	Component 1 - Access to Improved Water Supplies and Pristine Improved Hygiene Practices	Put	Request for Quotation	Open - National	Single Stage - One Envelope	24,500.00	0.00	Tender Implementation					2016-10-04									2016-12-30	2016-01-29
<p>NP-NA-100-B-CP / Computer-10, Printer- 5, Camera-10, Laptop- 5, Computer Table-10, Office Desk-10, Meeting Chair- 10, Office Cupboard-10, Chair- 10, Telephone-10, Pms-10, with amount shall not exceed US\$ 20000 @WSHP@Ship-012 _MOR, _MOR, _MOR, _MOR,</p>	/	Component 1 - Access to Improved Water Supplies and Pristine Improved Hygiene Practices	Put	Request for Quotation	Limited - National		20,000.00	0.00	Cancelled														2016-05-16	2016-07-22
<p>NP-ENWSPDS-02772-GO- RPQ / Procurement of Active Sluener Configuration License _MOR, _MOR, _MOR, _MOR,</p>	EDA / 5440	Component 1 - Access to Improved Water Supplies and Pristine Improved Hygiene Practices	Put	Request for Quotation	Limited	Single Stage - One Envelope	11,000.00	0.00	Cancelled														2016-01-17	2016-01-13
<p>NP-ENWSPDS-02773-GO- RPQ / Procurement of Tender Battery (BR) use and Backup _MOR, _MOR, _MOR, _MOR,</p>	EDA / 5440	Component 1 - Access to Improved Water Supplies and Pristine Improved Hygiene Practices	Put	Request for Quotation	Limited	Single Stage - One Envelope	10,000.00	0.00	Cancelled														2016-01-14	2016-01-10

NP-RWSPDR-0004-NC- RFP / Hiring Water Lab for conducting Water Quality Test & Analysis for Imp. Phase B-X Gravity (GD) & STW Schemes in 3 Packages	IDA / 5440	Component 1 - Access to Improved Water Supplies and Private Improved Rigpipe Practices	Put	Request for Bids	Open - National	Single Stage - One Envelope	140,000.00	0.00	Cancelled	2018-04-21	2018-04-27	2018-05-27	2018-06-11	2018-07-05	2018-08-01
NP-NA-46-6-CP / Water Quality Testing & Analysis in 4 PUs for Div. Phase B- XI, 355 Schemes each package will not exceed US\$ 140000(2018/19) _X000, _X000, _X000,	/	Component 1 - Access to Improved Water Supplies and Private Improved Rigpipe Practices	Put	Request for Quotation	Limited - National		70,000.00	0.00	Cancelled		2018-07-24			2018-10-07	2017-08-04
NP-RWSPDR-0010-NC-DB- 1276 / Asset condition survey and prepare detail estimate of Rehabilitation and Renovation of earthquake II phase various WS schemes in 12 districts	IDA / 5440	Component 1 - Access to Improved Water Supplies and Private Improved Rigpipe Practices	Put	Direct Selection	Direct		25,000.00	25,405.00	Signed	2018-02-20	2018-02-25			2018-05-11	2018-04-25
NP-RWSPDR-10274-NC- RFP / Hiring Water Lab-2 for Water Quality Test & Analysis, Imp. Phase B-X Schemes in Province 4 & 5	IDA / 5440	Component 1 - Access to Improved Water Supplies and Private Improved Rigpipe Practices	Put	Request for Bids	Open - National	Single Stage - Two Envelope	50,000.00	0.00	Tender Implementation	2018-04-30	2018-05-07	2018-06-06	2018-07-11	2018-07-31	2018-11-08
NP-RWSPDR-10280-NC- RFP / Hiring Water Lab-1 for Water Quality Test & Analysis, Imp. Phase B-X, Schemes in Province 1 & 3.	IDA / 5440	Component 1 - Access to Improved Water Supplies and Private Improved Rigpipe Practices	Put	Request for Bids	Open - National	Single Stage - Two Envelope	50,000.00	0.00	Tender Implementation	2018-04-30	2018-05-07	2018-06-06	2018-07-11	2018-07-31	2018-11-08
NP-RWSPDR-10270-NC- RFP / Hiring Water Lab-3 for Water Quality Test & Analysis, Imp. Phase B-X, Schemes in Province 6 & 7.	IDA / 5440	Component 1 - Access to Improved Water Supplies and Private Improved Rigpipe Practices	Put	Request for Bids	Open - National	Single Stage - Two Envelope	50,000.00	0.00	Tender Implementation	2018-04-30	2018-05-07	2018-06-06	2018-07-11	2018-07-31	2018-11-08
NP-RWSPDR-10213-NC- RFP / Installation of Intonation Unit Chamber Design in high Capacity Schemes of District 3-40 & 377 B (3-40/130 units, avg 40/38 3000 per unit)	IDA / 5440	Component 1 - Access to Improved Water Supplies and Private Improved Rigpipe Practices	Put	Request for Bids	Open - National	Single Stage - Two Envelope	300,000.00	0.00	Pending Implementation	2018-03-31	2018-04-05	2018-05-17	2018-06-25	2018-07-15	2018-10-13
NP-NA-122-6-CP / Printing of Planner in English & Nepali (2014/15) (2000 Nos)	/	Component 1 - Access to Improved Water Supplies and Private Improved Rigpipe Practices	Put	Request for Quotation	Limited - National		20,000.00	0.00	Cancelled			2015-09-08		2015-09-10	2015-10-10
NP-NA-123-6-CP / Printing of Calendar for FY 2015/16 (10000 Copies)	/	Component 1 - Access to Improved Water Supplies and Private Improved Rigpipe Practices	Put	Request for Quotation	Limited - National		10,000.00	0.00	Cancelled			2015-09-23		2015-07-30	2015-08-19
NP-NA-124-6-CP / Printing of Annual Report in English & Nepali (2011) (2000 Nos each)	/	Component 1 - Access to Improved Water Supplies and Private Improved Rigpipe Practices	Put	Request for Quotation	Limited - National		20,000.00	0.00	Cancelled			2015-09-14		2015-08-15	2015-10-15
NP-RWSPDR-110304-NC- DB / Conduct Survey, Design and Cost estimate of about 25 Water Supply Schemes in Salyan district under Component 2	IDA / 5440	Component 1 - Access to Improved Water Supplies and Private Improved Rigpipe Practices	Put	Direct Selection	Direct		20,000.00	0.00	Cancelled	2018-05-31	2018-06-05			2018-06-27	2018-06-11
NP-RWSPDR-110880-NC- DB / Conduct Survey, Design and Cost estimate of about 25 Water Supply Schemes in Sauraha district under Component 2	IDA / 5440	Component 1 - Access to Improved Water Supplies and Private Improved Rigpipe Practices	Put	Direct Selection	Direct		20,000.00	0.00	Cancelled	2018-05-31	2018-06-05			2018-06-27	2018-06-11
NP-RWSPDR-110886-NC- DB / Conduct Survey, Design and Cost estimate of about 25 Water Supply Schemes in Dhaulagiri district under Component 2	IDA / 5440	Component 1 - Access to Improved Water Supplies and Private Improved Rigpipe Practices	Put	Direct Selection	Direct		20,000.00	0.00	Cancelled	2018-05-31	2018-06-05			2018-06-27	2018-06-11
NP-RWSPDR-110880-NC- DB / Conduct Survey, Design and Cost estimate of about 25 Water Supply Schemes in Lamjung district under Component 2	IDA / 5440	Component 1 - Access to Improved Water Supplies and Private Improved Rigpipe Practices	Put	Direct Selection	Direct		20,000.00	0.00	Cancelled	2018-05-31	2018-06-05			2018-06-27	2018-06-11
NP-NA-103-6-CP / Designing and Printing of Healthy Home Survey Questionnaire 20000 Copies (Contract value shall not exceed US\$ 45000)	/	Component 1 - Access to Improved Water Supplies and Private Improved Rigpipe Practices	Put	Request for Quotation	Limited - National		45,000.00	0.00	Cancelled			2017-01-21		2017-02-15	2017-03-17

NP-IVWSIPDR-101318-NC- BFP / Installation of minimally manageable Water Treatment System in Abanindity (P. Ma. Turbido) concentrated PVC solution of Batch X-54 & PIP of Batch IX-111 and units, eqg.407832000 per unit	IDA / 5440	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Pur	Request for Bid	Open - National	Single Stage - Two Envelope	1,125,000.00	0.00	Cancelled	2019-04-12	2019-04-19	2019-05-11	2019-06-10	2019-07-20	2020-01-16
---	------------	---	-----	-----------------	-----------------	--------------------------------	--------------	------	-----------	------------	------------	------------	------------	------------	------------

CONSULTING FIRMS

Activity Reference No. / Description	Lines / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference		Expression of Interest Notice		Short List and Draft Request for Proposals		Request for Proposals as Issued		Opening of Technical Proposals / Minutes		Evaluation of Technical Proposal		Combined Evaluation Report and Draft Negotiated Contract		Signed Contract		Contract Completion													
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual												
NP-NA-61-CF-SBCC / Firm to conduct CMA Machine Study and Audit Visual Survey to sample basin for batch X solution	IDA / 5440	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Pur	Quality And Cost Based Selection	Open - National		40,000.00	33,961.41	Signed																														
NP-NA-61-CF-SBCC / Firm to conduct SO & Audit Account Audit Review in 2 packages (each package shall not exceed 13825000_0000_0000_0000_0000)	IDA / 5440	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Pur	Quality And Cost Based Selection	Open - National		50,000.00	74,800.82	Signed																														
NP-NA-56-CF-SBCC / Firm to conduct Community Development Activity (CDA) Impact Study/batch IX reference 051415	IDA / 5440	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Pur	Quality And Cost Based Selection	Open - National		25,000.00	13,204.62	Signed																														
NP-NA-109-CF-SBC / Consulting firm to develop and re-design of the Water for IWSPDR in English & Nepali version_0000_0000_0000_0000_0000	IDA / 5440	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Pur	Consultant Qualification Selection	Open - National		7,000.00	6,101.47	Signed																														
NP-NA-109-CF-SBC / Consulting Firm to conduct regular operation and Maintenance of the MES system of the Board	IDA / 5440	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Pur	Consultant Qualification Selection	Open - National		7,000.00	6,018.19	Signed																														
NP-NA-54-CF-SBCC / Firm to conduct M&E in 8 Packages/contracts (Value of each contract shall not exceed US\$ 10500_0000_0000_0000)	IDA / 5440	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Pur	Quality And Cost Based Selection	Open - International		950,000.00	1,195,909.45	Signed																														
NP-NA-109-CF-SB / Firm to develop software for GDP 10 Program; contract value of shall not exceed US\$ 7900_0000_0000_0000_0000	IDA / 5440	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Pur	Direct Selection	National		7,000.00	13,842.10	Signed																														
NP-NA-35-CF-SBCC / Firm to Study on Impact on Service Including Resilience & Life Extension	IDA / 5440	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Pur	Quality And Cost Based Selection	Open - National		50,000.00	24,903.56	Signed																														
IWSPDR/CSQ/DS-1 / Project Support Team (Consulting Firm)	IDA / 5440	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Pur	Quality And Cost Based Selection	Open - International		0.00	2,264,371.05	Signed																														

NP-NA-112-CF-SBMC / Firm to support the Board's selection committee contract about not exceed US\$ 10000	IDA / 5440	Component 1 - Access to Improved Water Supplies and Private Improved Regime Practices	Put	Least Cost Selection	Open - National	15,000.00	3,811.46	Rigged	2015-06-21	2015-06-30	2015-06-27	2015-06-30	2015-10-14	
NP-NA-03-CF-SOC / Consulting Firm to prepare implementation guidelines & manual for Japan - 201415	IDA / 5440	Component 1 - Access to Improved Water Supplies and Private Improved Regime Practices	Put	Consultant Qualification Selection	Open - National	16,000.00	14,088.86	Rigged	2015-06-29			2015-11-15	2016-01-14	
NP-NA-48-CF-SOC / Consulting Firm to conduct Annual Fund Board Internal Auditors 201515	IDA / 5440	Component 1 - Access to Improved Water Supplies and Private Improved Regime Practices	Put	Consultant Qualification Selection	Open - National	4,000.00	5,905.97	Rigged	2015-06-16			2015-11-15	2016-05-13	
NP-NA-53-CF-SOC / Firm to support MES Upgradation for Development, Operation of the SREDDO system and Software Package for Design Estimate for 201415	IDA / 5440	Component 1 - Access to Improved Water Supplies and Private Improved Regime Practices	Put	Consultant Qualification Selection	Open - National	30,000.00	70,759.76	Rigged	2015-06-13			2015-11-30	2016-01-28	
NP-NA-76-CF-SBPP / Firm-4 Page for construction, supervision, maintenance of Borrowment tank and basic system in CT tank package shall not exceed US\$ 20000	IDA / 5440	Component 1 - Access to Improved Water Supplies and Private Improved Regime Practices	Put	Fixed Budget Selection	Open - National	75,000.00	33,762.01	Rigged	2016-06-20	2016-09-21	2016-10-08	2016-10-11	2016-11-29	
NP-NA-10-CF-SBPP / Firm for construction of SREDDO, C&I, R&M including Conflict management for 90/10 state 4 Page each package shall not exceed US\$ 60000	IDA / 5440	Component 1 - Access to Improved Water Supplies and Private Improved Regime Practices	Put	Fixed Budget Selection	Open - National	257,500.00	465,019.14	Rigged	2016-04-09	2016-09-24	2016-09-20	2016-09-22	2016-11-01	
NP-NA-124-CF-SBPP / Firm to develop software for Rehabilitation and Reinstatement (R & R) Program, contract value of shall not exceed US\$ 60000	IDA / 5440	Component 1 - Access to Improved Water Supplies and Private Improved Regime Practices	Put	Direct Selection	National	6,000.00	0.00	Canceled				2016-05-30	2016-06-29	
NP-NA-71-CF-SBCC / Firm to Supervise Deep tub well drilling, Development and Installation of Electro-mechanical Works of Batch X Lift scheme	IDA / 5440	Component 1 - Access to Improved Water Supplies and Private Improved Regime Practices	Put	Quality And Cost Based Selection	Open - National	30,000.00	135,770.91	Rigged	2016-08-04	2016-11-02	2016-11-21	2016-11-30	2017-10-21	
NP-NA-73-CF-SBCC / Firm to conduct Material Quality Spot Check-Batch X (in 2 packages, each package shall not exceed US\$ 20000)	IDA / 5440	Component 1 - Access to Improved Water Supplies and Private Improved Regime Practices	Put	Quality And Cost Based Selection	Open - National	42,000.00	11,309.30	Rigged	2016-05-12	2016-09-10	2016-08-31	2016-09-27	2016-12-06	
NP-NA-104-CF-SBPP / Development Phase (D&C), Contract with about 70 sq. m of S&M for 500 scheme tank scheme shall not exceed US\$ 50000	IDA / 5440	Component 1 - Access to Improved Water Supplies and Private Improved Regime Practices	Put	Fixed Budget Selection	Open - International	2,250,000.00	5,044,980.44	Rigged	2015-07-05	2015-01-01	2015-11-01	2015-12-01	2016-07-28	
NP-UNWSP03-10491-C5 / C&I / Firm to conduct Annual Fund Board Internal Audit for 201715	IDA / 5440	Component 1 - Access to Improved Water Supplies and Private Improved Regime Practices	Put	Consultant Qualification Selection	Open - National	10,000.00	3,653.45	Rigged	2017-07-11	2017-07-11	2017-07-07	2017-09-20	2017-10-27	2018-04-01
NP-UNWSP03-10491-C5 / C&I / Financial Audit: 90 Account Review Development Phase Batch X Scheme (2 Packages)	IDA / 5440	Component 1 - Access to Improved Water Supplies and Private Improved Regime Practices	Put	Consultant Qualification Selection	Open - National	40,000.00	25,207.84	Rigged	2017-07-10	2017-07-10	2017-07-07	2017-09-20	2017-10-27	2018-02-04

NP-RWSP08-10061-C5 QCR / Financial Audit: 90 A Joint Account Review in two Package in implementation phase of Batch X scheme	EDA / 5460	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Put	Quality And Cost Based Selection	Open - National	100,00.00	65,814.19	Riged	2017-07-10	2017-07-10	2017-08-10	2017-08-09	2017-09-04	2017-10-04	2017-11-05	2018-03-18
NP-RWSP08-20064-C5 FBS / Orientation on Community Action Planning (CAP), Health Hygiene and Sanitation (HHS), COOP/PO OP (Final Sanitation CLTS) for 500 adults WTS, WM and WASH Trigger (WT) in DP X XI (10 packages)	EDA / 5460	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Put	Fixed Budget Selection	Open - National	650,00.00	0.00	Cancelled	2017-07-11	2017-07-11	2017-08-19	2017-10-19	2017-11-03	2017-12-05	2017-12-20	2018-03-18
NP-RWSP08-40067-C5 CSP / Consulting Firm to conduct Review of RO Accounts under COOP/PO OP Program in two packages	EDA / 5460	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Put	Consultant Qualification Selection	Open - National	50,00.00	24,914.74	Riged	2016-01-05	2016-02-04	2016-03-05	2016-04-05	2016-04-05	2016-04-19	2016-07-14	2016-07-14
NP-NA-105-CF-0877 / Development Phase (B-3), Contract with selected SAs for 500 advance tech scheme shall not exceed US\$ 5400	/	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Put	Fixed Budget Selection	Open - International	1,275,000.00	0.00	Cancelled	2016-01-31			1901-01-01	2016-05-31	2016-06-15	2016-06-15	2017-03-31
NP-NA-101-CF-0877 / International Individual Consultant(trainer) to provide orientation on Community Led Total Sanitation (CLTS) (contract value shall not exceed US\$ 10000)	/	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Put	Direct Selection	National	10,000.00	0.00	Cancelled						2015-10-15	2015-10-30	2015-10-30
NP-NA-103-CF-0877 / Para 4 Pkg to extent on Waterless MBI System for Batch XI 2015/16, each package shall not exceed US\$ 7000,0000, _0000,	/	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Put	Fixed Budget Selection	Open - National	35,400.00	0.00	Cancelled				2016-06-01	2016-09-09	2016-09-09	2016-10-15	2016-11-14
NP-RWSP08-20061-C5 CSP / Financial Audit: 90 Account Review Development Phase Batch XI Scheme (2 packages)	EDA / 5460	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Put	Consultant Qualification Selection	Open - National	50,000.00	0.00	Cancelled	2017-07-11	2017-07-11	2017-08-09		2017-11-05	2017-12-15	2018-04-14	2018-04-14
NP-NA-15-CF-0877 / Consulting Firm to conduct Study on water consumption pattern - 2015/16 _0000, _0000, _0000, _0000, _0000, _0000,	/	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Put	Quality And Cost Based Selection	Open - National	75,000.00	0.00	Cancelled				2016-08-02	2016-01-05	2016-03-19	2016-03-07	2016-07-05
NP-NA-105-CF-0877 / Put Implementation Phase Contract with selected SAs for 400 retroactive schemes of Batch IX each scheme shall not exceed US\$ 2000	/	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Put	Fixed Budget Selection	Open - National	60,000.00	0.00	Cancelled	1901-01-01			1901-01-01	2015-10-15	2015-09-15	2017-09-14	2017-09-14
NP-RWSP08-100704-C5 CSP / Consulting Firm for Financial Account Audit Review FY 2013/13	EDA / 5460	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Put	Consultant Qualification Selection	Open - National	6,500.00	6,497.37	Riged	2019-02-28	2019-03-15	2019-04-01		2019-04-28	2019-05-19	2019-11-06	2019-11-06
NP-RWSP08-40064-C5 QCR / Consulting Firm to conduct Community Development Activity (CDA) Immediate Impact Study:Batch X scheme	EDA / 5460	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Put	Quality And Cost Based Selection	Open - National	45,000.00	11,970.79	Riged	2019-03-08	2019-04-07	2019-05-02	2019-06-23	2019-07-06	2019-07-25	2019-06-14	2019-12-12
NP-RWSP08-40062-C5 QCR / Technical, Operational and Environmental Audit of Batch-IX Scheme	EDA / 5460	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Put	Quality And Cost Based Selection	Open - National	40,000.00	0.00	Cancelled	2019-03-29	2019-04-28	2019-05-16	2019-06-19	2019-07-04	2019-07-14	2019-06-07	2019-12-05
NP-NA-104-CF-0877 / Firm to Study appropriateness of different technical options on water supply scheme in different geological regime - 2015/16 _0000, _0000, _0000, _0000,	EDA / 5460	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Put	Consultant Qualification Selection	Open - National	35,000.00	22,617.51	Riged				2015-08-16			2015-12-01	2016-03-19

NP-RWSPDR-00066-CS CSP / Consulting Firm to conduct Review of SD and SOW/SC Joint Account of B&B program of Earthquake Mitigation Scheme to new packages	EDA / 5440	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Put	Client/Qualification Selection	Open - National		80,000.00	0.00	Under Implementation	2019-05-31	2019-06-30	2019-08-31							2019-08-29	2019-10-31	2020-01-31		
NP-RWSPDR-121160-CS CSP / Consulting Firm for input assessment of GEF/Fin GEF (Final Reclamation) program	EDA / 5440	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Put	Client/Qualification Selection	Open - National		25,000.00	0.00	Under Implementation	2019-07-15	2019-08-05	2019-08-31							2019-08-29	2019-10-31	2019-12-31		
NP-NA-100-CF-0800 / Firm to conduct MAR of damaged subsides in 14 Earthquake-Affected District in 4 Packages (each package shall not exceed US\$ 20000)	/	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Put	Quality And Cost Based Selection	Open - National		120,000.00	0.00	Cancelled	2016-05-20			2016-07-18	2016-07-25	2016-07-30						2017-07-31		
NP-RWSPDR-147114-CS CSP / Technical, Operational and Environmental Audit of Bank X Scheme	EDA / 5440	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Put	Client/Qualification Selection	Open - National		45,000.00	0.00	Pending Implementation	2019-12-01	2019-12-31	2020-02-01							2020-02-18	2020-03-04	2020-06-04		
NP-RWSPDR-00069-CS QCBS / Short Term Sustainability study of Bank IX Scheme	EDA / 5440	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Put	Quality And Cost Based Selection	Open - National		40,000.00	0.00	Cancelled	2019-03-29	2019-04-28	2019-05-15							2019-06-16	2019-07-01	2019-07-18	2019-08-01	2019-11-28

INDIVIDUAL CONSULTANTS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference		Invitation to Identified/Selected Consultant		Draft Negotiated Contract		Signed Contract		Contract Completion		
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	
NP-NA-63-CS-IND / Individual for study on review of human resource gap analysis/short-term/intermittent/seasonal/operational of Fund Based treatment value shall not exceed US\$ 10000 (SOW/SC/14-002_0000_0000_0000_0000_0000_0000_0000_0000_0000)	EDA / 5440	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Put	Individual Consultant Selection	Limited		10,000.00	3,700.00	Signed										2015-08-13	2015-10-30
NP-NA-101-CS-IND / Individual (Structural & Civil Eng max. 2 unit for structural analysis, design, drawing and cost estimate shall not exceed US\$ 6000)	EDA / 5440	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Put	Individual Consultant Selection	Limited		6,000.00	2,841.00	Signed										2016-08-05	2016-08-19
NP-NA-64-CS-IND / Individual (max.3) to submit an environmental, social and financial reporting system to the SOW/SC X-201415, value of each contract shall not exceed US\$ 1200	EDA / 5440	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Put	Individual Consultant Selection	Limited		3,000.00	1,022.00	Signed										2016-03-12	2016-04-14
NP-NA-110-CS-IND / Individual (4 Non-Residential Hygiene (NRS)) report, CERE & Social Redesign, Livelihood report, Environmental report for 1 year/Value of each individual shall not exceed US\$10000	EDA / 5440	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Put	Individual Consultant Selection	Limited		72,000.00	49,000.00	Signed										2015-10-15	2016-10-14
NP-NA-102-CS-IND / Individual-2 for Gap Analysis Study of WASH for 08 districts. Contract value of each contract shall not exceed US\$ 4000	EDA / 5440	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Put	Individual Consultant Selection	Limited		8,000.00	6,944.00	Signed										2015-08-15	2015-10-09
NP-NA-65-CS-IND / Individual-2 of different skills for reviewing, updating & developing of PR Training programme & include contract value of each individual/contract shall not exceed US\$ 5000	EDA / 5440	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Put	Individual Consultant Selection	Limited		40,000.00	18,453.00	Signed										2015-08-30	2015-10-29

NP-NA-146-01-IND / Individual to study an effectiveness and impact of Jaegeri Kalyani (Social Accountability) - 2014-15. Value of each contract shall not exceed US\$ 50000. _0000, _0000, _0000, _0000, _0000, _0000, _0000, _0000, _0000,	IDA / 5440	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Put	Individual Consultant Selection	Limited	14,000.00	11,900.07	Signed									2010-09-10	2010-10-31	
NP-NA-150-01-IND / Individual to prepare design, cost estimate and guidelines for drilling and installation of small stand Deep Tube Well contract value shall not exceed US\$ 75000	/	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Put	Individual Consultant Selection	Limited	7,000.00	0.00	Cancelled										2010-07-11	2010-08-30
NP-NA-157-01-IND / Individual max 5 use to review workshop in regard to the use of Off-Post ODF in Implementation Plans. Contract value of each contract shall not exceed US\$ 12000	/	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Put	Individual Consultant Selection	Limited	6,000.00	0.00	Cancelled										2011-01-10	2011-02-09
NP-NA-170-01-IND / Individual WASH Engineer if not in existing in the WERack contract shall not exceed US\$ 800 per month)	IDA / 5440	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Put	Individual Consultant Selection	Limited	70,000.00	54,900.26	Signed										2010-06-11	2011-06-01
NP-NA-168-01-IND / Commission Report for three years. Contract value of individual contract shall not exceed US\$ 10000	IDA / 5440	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Put	Individual Consultant Selection	Limited	10,000.00	45,962.03	Signed										2010-10-15	2010-10-14
NP-NA-185-01-IND / Technical Advisor from 2014/15 to 2017/16 on the regular basis, contract value shall not exceed US\$ 40000	IDA / 5440	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Put	Individual Consultant Selection	Limited	40,000.00	31,200.00	Signed										2010-08-11	2011-08-01
NP-NA-180-01-IND / Technical Advisor from 2014/15 to 2017/16 on the regular basis, contract value shall not exceed US\$ 40000	IDA / 5440	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Put	Individual Consultant Selection	Limited	40,000.00	31,100.00	Signed										2010-11-07	2010-11-06
NP-NA-110-01-IND / Individual for the review of the rules and Regulations contract value shall not exceed US\$ 10000	IDA / 5440	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Put	Individual Consultant Selection	Limited	10,000.00	4,940.91	Signed										2010-08-11	2010-10-15
NP-NA-175-01-IND / Individual for the pilot program on solar technology contract value shall not exceed US\$ 60000	IDA / 5440	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Put	Individual Consultant Selection	Limited	6,000.00	5,197.79	Signed										2010-05-15	2010-07-16
EWSP/DMO/ID-BN/SP/2013/02 - Hiring of Procurement Consultant	IDA / 5440	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Pfizer	Direct Selection	Direct	10,000.00	6,197.21	Signed											
NP-NA-187-01-IND / Individual, Structural Eng & Civil Eng man. for different sites of tankers over land tank. Value of each contract shall not exceed US\$ 30000 _0000,	IDA / 5440	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Put	Individual Consultant Selection	Limited	7,000.00	6,210.96	Signed										2010-09-07	2010-10-02
NP-NA-182-01-IND / Individual IT expert & Civil Engineer) to develop software for small town Stand Tank (SHT) for Yang connection scheme (value shall not exceed US\$ 6000	/	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Put	Individual Consultant Selection	Limited	6,000.00	0.00	Cancelled										2010-08-11	2010-08-11
NP-NA-170-01-IND / Individual to prepare design, estimate, prepare guidelines and supervise during adaptation of pilot community managed Water Treatment Plant	IDA / 5440	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Put	Individual Consultant Selection	Limited	7,000.00	5,900.35	Signed										2010-06-07	2010-08-06

NP-NA-166-CI-IND / Individual to update Technical Guidelines in different technologies (GS, STP, DW, DWA, LK, treatment value shall not exceed US\$ 10000)	/	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Put	Individual Consultant Selection	Linked	10,000.00	0.00	Cancelled											2016-06-07	2016-07-07
NP-NA-177-CI-IND / Sr. Water Supply Engineer to support management for Rehabilitation and reconstructionContract value shall not exceed US\$ 1000 per month	ITA / 5440	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Put	Individual Consultant Selection	Linked	10,000.00	13,000.00	Signed											2016-06-01	2017-06-01
NP-NA-119-CI-IND / Individual-3 to prepare health, hygiene and sanitation (HHS) annual contract value of each individual shall not exceed US\$ 2000	ITA / 5440	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Put	Individual Consultant Selection	Linked	15,000.00	10,000.00	Signed											2015-06-07	2015-11-06
NP-NA-113-CI-IND / Individual for the revision of Base's staff Salary and other fringe benefits (contract value shall not exceed US\$ 4000,4000,	ITA / 5440	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Put	Individual Consultant Selection	Linked	4,000.00	3,003.00	Signed											2015-07-15	2015-08-29
NP-NA-184-CI-IND / Individual-Lastname Expert to work in temporary basis for two years.Yearly contract value shall not exceed US\$ 1000	ITA / 5440	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Put	Individual Consultant Selection	Linked	30,000.00	21,000.00	Signed											2016-10-01	2018-10-01
NP-UNWSP018-02134-CI-IND / Individual Consultant as Technical Advisor for the period 2017/18 to 2018/19 (one year) on regular basis.	ITA / 5440	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Put	Individual Consultant Selection	Linked	40,000.00	31,034.07	Signed	2017-09-01	2017-08-30	2017-09-09								2017-09-09	2018-09-30
NP-NA-116-CI-IND / Individual to obtain legal opinion.Contract value shall not exceed US\$ 10000	ITA / 5440	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Put	Individual Consultant Selection	Linked	15,000.00	4,054.00	Signed	2017-09-11	2017-09-11	2017-09-11								2017-09-19	2018-05-17
NP-UNWSP018-40713-CI-IND / Individual consultant as Gender & Social Inclusion (GSI) and social safeguard expert in temporary basis for two years	ITA / 5440	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Put	Individual Consultant Selection	Linked	36,000.00	24,671.56	Signed	2016-01-01	2016-01-16	2016-01-05								2016-02-06	2020-02-06
NP-UNWSP018-02146-CI-IND / Individual consultant to prepare software for Total sanitation/Mobile Application	ITA / 5440	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Put	Individual Consultant Selection	Linked	6,000.00	5,711.89	Signed	2018-04-18	2018-04-23	2018-05-01								2018-05-15	2018-06-14
NP-UNWSP018-02145-CI-IND / Individual consultant to prepare software: Attendance System (Human Resource Information System)	ITA / 5440	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Put	Individual Consultant Selection	Linked	6,000.00	0.00	Cancelled	2018-04-18	2018-04-21	2018-05-01								2018-05-15	2018-06-14
NP-NA-187-CI-IND / Individual-12 for backtracking to portable message (PM) for health XL Contract value of each contract shall not exceed US\$ 10000 for 2 years)	/	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Put	Individual Consultant Selection	Linked	20,000.00	0.00	Cancelled											2018-07-01	2018-07-01
NP-NA-101-CI-IND / Individual for Case Study on Base's Yard Connection schemes, contract value shall not exceed US\$ 3000	/	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Put	Individual Consultant Selection	Linked	5,000.00	0.00	Cancelled											2016-01-07	2016-02-01
NP-NA-48-CI-IND / Individual master social & technical expert for 5 (five) months Contract value of each individual shall not exceed US\$2500	/	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Put	Individual Consultant Selection	Linked	20,000.00	0.00	Cancelled											2016-04-15	2016-05-30

NP-NA-17-CI-IND / Individual team 17 for orientation on procurement, account and financial reporting system to the 300-Branch 24 - 2014/15, value of each individual shall not exceed US\$ 1000	/	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Put	Individual Consultant Selection	Linked		5,000.00	0.00	Cancelled											2016-06-15	2016-10-14	
NP-NA-104-CI-IND / Individual for services of Support Organization (SO) staff's Salary and other fringe benefits, contract value shall not exceed US\$ 100000	/	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Put	Individual Consultant Selection	Linked		10,000.00	0.00	Cancelled												2015-09-15	2015-10-30
NP-NA-103-CI-IND / Individuals 103 for 20 selection process of Branch XI schemes(contract value of each individual shall not exceed US\$ 40000)	/	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Put	Individual Consultant Selection	Linked		25,000.00	0.00	Cancelled												2016-05-15	2016-05-14
NP-NA-08-CI-IND / Individuals for monitoring activities, scheme design & estimates for Branch IX & X (Contingency Fund) - 2014/15, each contract shall not exceed US\$ 1000	/	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Put	Individual Consultant Selection	Linked		50,000.00	0.00	Cancelled												2015-08-07	2016-08-08
NP-NA-101-CI-IND / Individual team 101 for orientation on CAP, CLEVER for TUPCIS on development phase Branch 32, 2015/16 (value of each shall not exceed US\$100,000, _X0000, _X0000,	/	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Put	Individual Consultant Selection	Linked		18,000.00	0.00	Cancelled												2016-11-07	2017-01-06
NP-RWISDFB-9623-C5-IND / Individual consultant Environment Report, in monthly basis for 15 months	DIA / 34600	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Put	Individual Consultant Selection	Linked		15,000.00	898.46	Signed	2019-03-17	2019-03-22	2019-03-07									2019-03-16	2020-06-08
NP-RWISDFB-9624-C5-IND / Individual consultant Communication Report, in monthly basis for 15 months	DIA / 34600	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Put	Individual Consultant Selection	Linked		22,500.00	12,661.20	Signed	2019-02-22	2019-02-27	2019-03-04									2019-03-15	2020-06-07
NP-NA-174-CI-IND / Individual team 101 to conduct orientation on GEF/PAF IDP to 30 staff WASH offices in development phase, Branch X (value of each individual shall not exceed US\$ 1000)	/	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Put	Individual Consultant Selection	Linked		18,000.00	0.00	Cancelled												2016-07-10	2016-08-24
NP-NA-101-CI-IND / Individual to develop software for SO Selection process (contract value shall not exceed US\$ 4000, _X0000, _X0000,	/	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Put	Individual Consultant Selection	Linked		4,000.00	0.00	Cancelled												2015-11-12	2016-01-14
NP-NA-03-CI-IND / Individual team 101 to orient on CAP, CLEVER for TUPCIS on development phase, Branch X, 2014/15 (value of each contract shall not exceed US\$ 1000)	/	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Put	Individual Consultant Selection	Linked		18,000.00	0.00	Cancelled												2016-09-07	2016-05-06
NP-NA-106-CI-IND / Individual team 101 for communication IDP/IDDF for DWARHC members in Development Phase (contract shall not exceed US\$ 12000, _X0000,	/	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Put	Individual Consultant Selection	Linked		12,000.00	0.00	Cancelled												2015-12-10	2016-01-09
NP-NA-105-CI-IND / Individual team 101 for orientation on IDP/IDDF for YWABHC members in development phase, value of each contract shall not exceed US\$ 1200, _X0000, _X0000,	/	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Put	Individual Consultant Selection	Linked		18,000.00	0.00	Cancelled												2015-11-07	2015-12-07

NP-RWSPDB-100750-C5-INDV / Individual consultant WASH Engineer 1 (Civil Engineering background) to oversee in 3 districts for Rehabilitation and Reconstruction (R & R) Program in temporary basis for one year	EDA / 5440	Component 1 - Access to Improved Water Supplies and Private Improved Hygiene Practices	Put	Individual Consultant Selection	Linked	9,800.00	6,974.97	Revised	2019-02-22	2019-02-27	2019-02-04	2019-05-16	2020-03-17
NP-RWSPDB-100751-C5-INDV / Individual consultant WASH Engineer 2 (Civil Engineering background) to oversee in 3 districts for Rehabilitation and Reconstruction (R & R) Program in temporary basis for one year	EDA / 5440	Component 1 - Access to Improved Water Supplies and Private Improved Hygiene Practices	Put	Individual Consultant Selection	Linked	9,800.00	6,974.97	Revised	2019-02-22	2019-02-27	2019-02-04	2019-05-16	2020-03-17
NP-RWSPDB-100760-C5-INDV / Individual consultant WASH Engineer 3 (Civil Engineering background) to oversee in 3 districts for Rehabilitation and Reconstruction (R & R) Program in temporary basis for one year	EDA / 5440	Component 1 - Access to Improved Water Supplies and Private Improved Hygiene Practices	Put	Individual Consultant Selection	Linked	9,800.00	6,974.97	Revised	2019-02-22	2019-02-27	2019-02-04	2019-05-16	2020-03-17
NP-RWSPDB-00231-C5-INDV / Individual consultant (Dr. Water Supply and Sanitation Engineer) for Rehabilitation and reconstruction (R & R) program in monthly basis for 12 months	EDA / 5440	Component 1 - Access to Improved Water Supplies and Private Improved Hygiene Practices	Put	Individual Consultant Selection	Linked	22,500.00	17,248.49	Revised	2019-02-22	2019-02-27	2019-02-04	2019-05-16	2020-06-06
NP-RWSPDB-100338-C5-INDV / Individual consultant Livelihood Expert- in monthly basis for 12 months	EDA / 5440	Component 1 - Access to Improved Water Supplies and Private Improved Hygiene Practices	Put	Individual Consultant Selection	Linked	14,000.00	6,051.77	Revised	2019-02-19	2019-02-21	2019-02-05	2019-04-06	2020-04-07
NP-RWSPDB-100741-C5-INDV / Individual consultant WASH Engineer 4 (Civil Engineering background) to oversee in 3 districts for Rehabilitation and Reconstruction (R & R) Program in temporary basis for one year	EDA / 5440	Component 1 - Access to Improved Water Supplies and Private Improved Hygiene Practices	Put	Individual Consultant Selection	Linked	9,800.00	6,011.69	Revised	2019-05-15	2019-05-20	2019-05-05	2019-06-06	2020-06-07
NP-RWSPDB-107346-C5-INDV / Individual consultant for the assessment of ODF/POD ODF (Total Sanitation) program	EDA / 5440	Component 1 - Access to Improved Water Supplies and Private Improved Hygiene Practices	Put	Individual Consultant Selection	Linked	2,500.00	0.00	Canceled	2019-02-29	2019-04-01	2019-04-10	2019-04-03	2019-06-22
NP-RWSPDB-114834-C5-INDV / Individual consultant WASH Engineer 5 (Civil Engineering background) for Rehabilitation & Reconstruction (R & R) program, Phase-II in temporary basis for one year	EDA / 5440	Component 1 - Access to Improved Water Supplies and Private Improved Hygiene Practices	Put	Individual Consultant Selection	Linked	9,800.00	6,011.69	Revised	2019-04-30	2019-05-05	2019-05-10	2019-05-24	2020-05-23
NP-RWSPDB-114835-C5-INDV / Individual consultant WASH Engineer 6 (Civil Engineering background) for Rehabilitation & Reconstruction (R & R) program, Phase-II in temporary basis for one year	EDA / 5440	Component 1 - Access to Improved Water Supplies and Private Improved Hygiene Practices	Put	Individual Consultant Selection	Linked	9,800.00	6,011.69	Revised	2019-04-30	2019-05-05	2019-05-10	2019-05-24	2020-05-23
NP-RWSPDB-114837-C5-INDV / Individual consultant WASH Engineer 7 (Civil Engineering background) for Rehabilitation & Reconstruction (R & R) program, Phase-II in temporary basis for one year	EDA / 5440	Component 1 - Access to Improved Water Supplies and Private Improved Hygiene Practices	Put	Individual Consultant Selection	Linked	9,800.00	6,011.69	Revised	2019-04-30	2019-05-05	2019-05-10	2019-05-24	2020-05-23
NP-RWSPDB-112211-C5-INDV / Individual consultant to prepare online Attendance System (Home, Remote Information System)	EDA / 5440	Component 1 - Access to Improved Water Supplies and Private Improved Hygiene Practices	Put	Individual Consultant Selection	Linked	6,500.00	4,461.36	Revised	2019-05-10	2019-05-15	2019-05-05	2019-06-06	2019-07-06
NP-RWSPDB-112754-C5-INDV / Individual consultant to prepare different type of design & cost estimate suitable to community manageable water treatment system and distribution such in water supply system	EDA / 5440	Component 1 - Access to Improved Water Supplies and Private Improved Hygiene Practices	Put	Individual Consultant Selection	Linked	10,000.00	18,544.76	Revised	2019-05-15	2019-05-20	2019-05-05	2019-06-06	2019-07-06

NP-RWSPDR-110884-CS-INDV / Individual Consultant (Structural Engineer) in monthly basis to Monitor and Supervise Over Head Tank (OHT) Construction for LRI Scheme of Batch X	EMA / 54640	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Put	Individual Consultant Selection	Linked		10,000.00	9,842.71	Signed	2019-05-31	2019-06-05	2019-06-10	2019-06-17	2019-06-26
NP-RWSPDR-111716-CS-INDV / Individual Consultant (Electromechanical Engineer) in monthly basis to Monitor and Supervise Over Head Tank (OHT) Construction for LRI Scheme of Batch X	EMA / 54640	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Put	Individual Consultant Selection	Linked		10,000.00	7,148.85	Signed	2019-05-31	2019-06-05	2019-06-12	2019-06-18	2019-06-25
NP-RWSPDR-111868-CS-INDV / Individual Consultant to prepare TOR, Bidding document and Evaluation of International Firm Consultant for preparing Priority Investment Plan	EMA / 54640	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Put	Individual Consultant Selection	Linked		12,000.00	7,202.87	Signed	2019-07-15	2019-07-25	2019-08-09	2019-08-26	2019-10-22
NP-NA-118-C3-INDV / Management Expert to support day to day work for one year.	/	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Put	Individual Consultant Selection	Linked		35,000.00	0.00	Cancelled				2015-08-01	2016-07-31
NP-NA-100-C3-INDV / Individual for the preparation of construction & operational manual instruct who shall not exceed US\$ 5000,00000, /	/	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Put	Individual Consultant Selection	Linked		5,000.00	0.00	Cancelled				2016-01-10	2016-10-24
NP-RWSPDR-110894-CS-INDV / Individual Consultant (Civil Engineer) in monthly basis to Monitor and Supervise Over Head Tank (OHT) Construction for LRI Scheme of Batch X	EMA / 54640	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Put	Individual Consultant Selection	Linked		10,000.00	0.00	Cancelled	2019-05-31	2019-06-05	2019-06-10	2019-06-27	2019-06-26
NP-RWSPDR-146081-CS-INDV / Individual Consultant for the preparation of construction and operational manual for Lifting (Hoist) and (OHT) Scheme	EMA / 54640	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Put	Individual Consultant Selection	Linked		10,000.00	0.00	Pending Implementation	2019-12-07	2020-01-01	2020-01-22	2020-03-05	2020-03-21
NP-RWSPDR-146344-CS-INDV / Individual consultant as Gender & Social Inclusion (GSI) and Social Inclusion expert in temporary basis	EMA / 54640	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Put	Individual Consultant Selection	Linked		8,000.00	0.00	Pending Implementation	2019-12-20	2019-12-30	2020-01-05	2020-01-18	2020-06-26
NP-RWSPDR-146220-CS-INDV / Individual consultant as Financial Management (FM) Consultant in temporary basis to support Admin/Fin Division	EMA / 54640	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Put	Individual Consultant Selection	Linked		8,000.00	0.00	Pending Implementation	2019-11-29	2019-12-04	2019-12-09	2019-12-19	2020-06-30
NP-RWSPDR-146345-CS-INDV / Individual consultant as Financial Management Expert (FME) in temporary basis	EMA / 54640	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Put	Individual Consultant Selection	Linked		15,000.00	0.00	Pending Implementation	2019-11-29	2019-12-04	2019-12-09	2019-12-14	2020-06-30