

EQUALS PPA

PROCUREMENT PLAN

I. General

1. Project Information

Country: Malawi

Project Name: PPA for Equity with Quality & Learning at Secondary (EQUALS)

Project ID:

2. **Project Implementation Agency:** Ministry of Education, Science and Technology

3. **Date of the Procurement Plan:** 28th August 2018

4. **Period Covered by this procurement plan:** September 2018–January 2019

II. Preamble

In accordance with paragraph 5.9 of the “World Bank Procurement Regulations for IPF Borrowers” (July 2016 revised November 2017 and August 2018) (“Procurement Regulations”) the Bank’s Systematic Tracking and Exchanges in Procurement (STEP) system will be used to prepare, clear and update Procurement Plans and conduct all procurement transactions for the Project.

This textual part along with the Procurement Plan tables in STEP constitute the Procurement Plan for the Project. The following conditions apply to all procurement activities in the Procurement Plan. The other elements of the Procurement Plan as required under paragraph 4.4 of the Procurement Regulations as set forth in STEP.

III. Bank’s Standard Procurement Documents:

The Bank’s Standard Procurement Documents shall be used for all contracts subject to international competitive procurement and those contracts as specified in the Procurement Plan tables in STEP.

IV. National Procurement Arrangements: In accordance with paragraph 5.3 of the Procurement Regulations, when approaching the national market (as specified in the Procurement Plan tables in STEP), the country’s own procurement procedures may be used.

When the Borrower uses its own **national open competitive procurement** arrangements as set forth in *The Public Procurement and Disposal of Assets Act, 2018 and its subsidiary instruments namely: The Public Procurement Regulations, 2004, Desk Instructions (2005), Standard bidding Documents and Circulars for the Public Procurement and Disposal of Assets (PPDA) Authority* such arrangements shall be subject to paragraph 5.4 of the Procurement Regulations under the following conditions:

- o Provision of “set-asides” contracts for small enterprises shall not be applied.
- o Criteria such as environmental aspect, extent of local content, technology transfer, and managerial, scientific & operational skills development shall not be used in the evaluation of bids unless specifically agreed by the Bank on case to case basis.
- o Procurement Documents include provisions, intended to adequately mitigate against environmental, social (including sexual exploitation and abuse and gender-based violence), health and safety (“ESHS”) risks and impacts

When **other national procurement arrangements** other than national open competitive procurement arrangements are applied by the Borrower, such arrangements shall be subject to paragraph 5.5 of the Procurement Regulations.

In accordance with paragraph 5.4(c) and 5.5 of the Procurement Regulations, the request for bids/request for proposals/request for quotations document shall require that Bidders/Proposers submitting Bids/Proposals/quotations present a signed acceptance at the time of bidding, to be incorporated in any resulting contracts, confirming application of, and compliance with, the Bank’s Anti-Corruption Guidelines, including without limitation the Bank’s right to sanction and the Bank’s inspection and audit rights. The form of the Letter of Acceptance is attached in Appendix 1.

V. **Prequalification:** N/A

VI. **Leased Assets** as specified under paragraph 5.10 of the Procurement Regulations: ***Not Applicable***.

VII. **Procurement of Second Hand Goods** as specified under paragraph 5.11 of the Procurement Regulations: ***Not Applicable***.

VIII. Domestic preference as specified under paragraph 5.51 of the Procurement Regulations (*Goods and Works*).

(a) Goods: N/A

(b) Works: N/A

Domestic preference is not applicable for National Open Competitive Procurement

IX. Other Relevant Procurement Information

Provide any other relevant procurement information such as procedures for CDD components, Procurement in Situations of Urgent Need of Assistance or Capacity Constraints etc.--NONE

- X. Procurement Prior Review Thresholds (US\$ millions):** *The overall Project procurement Risk is High. The project being a non-emergency project, there would be generally prior reviews of cases unless specifically indicated in the Procurement Plan as a special measure.*

Post Review: All contracts not subject to prior review shall be subject to post review.

XI. Procurement Prior Review Thresholds Based on High Risk Rating (US\$ millions)

Type of Procurement	Threshold (Million USD)
Works (including turnkey, supply & installation of plant and equipment, and PPP)	5
Goods, information technology and non-consulting services	1.5
Consultants: firms	0.5
Consultants: Individuals	0.2

XII. Thresholds for procurement approaches and methods

Works			Goods, IT and Non-Consulting Services			Shortlist of National Consultants	
Open International	Open National	Request for Quotation	Open International	Open National	Request for Quotation	Consulting Services	Engineering & Construction Supervision
≧	<	≧	≧	<	≧	<	≧
7	7	0.2	1	1	0.1	0.2	0.3

PROCUREMENT PACKAGES WITH METHODS AND TIME SCHEDULES OF GOOD AND NON CONSULTANCY

PROCUREMENT OF GOODS WORKS AND NON CONSULTANCY SERVICES

A. GOODS

Sr. No	Contract Description	Est. Cost (US\$)	Review by BanGGK (Prior/Post)	Market Approach	Selection Method	Evaluation Options	Procurement Process	Prequalification (Yes/No)	Domestic Preference (Yes/No)	Expected date of bid/proposal opening	Expected date of Contract Signature
G.1.01	Procurement of office equipment (computers, printers, photocopiers, scanners, internet connections, furniture) for DSDE, TTIs, Division Offices, PFT	212,517	Post	Open-National	RFB	Qualifying criteria	Single stage one Envelope	No	No	11/10/2018	25/10/2018
G.1.02	TOMPRO accounting package	66,892	Post	DIRECT	Direct Selection	Qualifying criteria	Single stage one Envelope	No	No	11/10/2018	25/10/2018

A. CONSULTANCY

Sr. No	Contract Description	Est. Cost (US\$)	Review by Bank (Prior / Post)	Market Approach	Selection Method	Evaluation Options	Shortlisting (Yes/ No)	Expected date of bid/ proposal opening	Expected date of Contract Signature
C.1.01	TA to Establish baseline values for results framework including all M&E tools development	70,000.00	Post	LIMITED	INDV	Rated	No	26/09/2018	24/10/2018
C.1.02	TA to establish baseline values for minimum standards at CDSSs and teacher effectiveness	143,568.00	Post	Open-National	CQS	Rated	No	16/10/2018	13/11/2018
C.1.03	TA to carry out textbook and teacher materials assessment	24,343.00	Post	LIMITED	INDV	Rated	No	26/09/2018	24/10/2018
C.1.04	TA to assess and refine secondary education school leadership training program by SDI/MIM to suit MoEST DSDE requirements	13,195.00	Post	DIRECT	INDV	Rated	No	2/10/2018	9/10/2018
C.1.05	TA to update existing 5 day curriculum orientation and printing training manuals	54,463.00	Post	LIMITED	INDV	Rated	No	26/09/2018	24/10/2018
C.1.06	Review of SMASSE training materials by Teacher Training Institutions (TTIs) to align with curriculum and fill identified gaps in teacher content knowledge (Chancellor College, Nalikule and Domasi, Bunda and the Polytechnic)	256,888.00	Post	DIRECT	CDS	Rated	No	2/10/2018	9/10/2018
C.1.07	TA to improve material/modules introducing project based learning & application of virtual labs	100,000.00	Post	OPEN – INTERATIONAL	INDV	Rated	No	30/10/2018	27/11/2018
C.1.08	TA to train MANEB staff on the implementation of Item Response Theory	42,000.00	Post	LIMITED	INDV	Rated	No	26/09/2018	24/10/2018
C.1.09	TA to update DIAS online inspection tool for secondary	18,257.00	Post	OPEN – INTERATIONAL	INDV	Rated	No	30/10/2018	27/11/2018
C.1.10	TA assesses needs of TTIs based on expectations to deliver on improved teacher support program	40,000.00	Post	LIMITED	INDV	Rated	No	26/09/2018	24/10/2018

SUMMARY

NO	CATEGORY OF PROCUREMENT	VALUE (US\$)
A	Goods	279,409
B	Works	NIL
C	Consultancy	762,714.00
D	Non-Consultancy	NIL
	TOTAL	1,042,123.00

PROCUREMENT PLAN Malawi : Equity with Quality and Learning at Secondary (EQUALS)

General Information

Country: Malawi Bank's Approval Date of the Original Procurement Plan: 2019-03-05
 Revised Plan Date(s): (comma delineated, leave blank if non 2020-11-23)
 Project ID: P164223 GPN Date:
 Project Name: Equity with Quality and Learning at Secondary (EQUALS)
 Loan / Credit No: IDA / 63790, IDA / V2350, /
 Executing Agency(ies) Equity with Quality and Learning at Secondary School

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	High SEA/SH Risk	Procurement Document Type	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
												Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
MW-EQUALS-145563-CW-RFB / Construction of Infrastructure and Associated Works at Nansomba Sec. School and Thuchila CDSS in Mulanje District (SHED) (Lot 33)	IDA / 63790	Component 2.Enhancing equitable access to secondary education	Post	Request for Bids	Open - National	Single Stage - One Envelope				0.00	Canceled					2019-12-13	2020-01-31	2020-01-08					2020-02-19		2020-03-11		2020-04-10		2021-02-10
MW-EQUALS-145682-CW-RFB / Construction of Infrastructure and Associated Works at Nchalo CDSS, Chifunda CDSS and Bwabwali CDSS in Chitawana District (SWED) (Lot 39)	IDA / 63790	Component 2.Enhancing equitable access to secondary education	Post	Request for Bids	Open - National	Single Stage - One Envelope				0.00	Canceled					2020-06-10		2020-06-20					2020-08-01		2020-08-22		2020-09-21		2021-07-24
MW-EQUALS-180725-CW-RFB / Construction of Various Secondary School Infrastructure	IDA / 63790	Component 2.Enhancing equitable access to secondary education	Post	Request for Bids	Open - National	Single Stage - One Envelope				0.00	Under Implementation					2020-06-24	2020-06-26	2020-06-29	2020-06-26				2020-08-10	2020-07-21	2020-09-09		2020-10-14		2021-08-10

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion				
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual			
MW-EQUALS-102788-GO-DIR / TOMPRO accounting package	IDA / 63790	Component 3.Project Coordination, Learning, Monitoring & Evaluation	Post	Direct Selection	Direct			63,192.00	Signed					2019-03-01	2019-07-25	2019-03-06	2019-08-18							2019-04-03	2019-10-09	2019-06-02				
MW-EQUALS-125961-GO-RFQ / Supply and Delivery of Office Furniture	IDA / V2350	Component 3.Project Coordination, Learning, Monitoring & Evaluation	Post	Request for Quotations	Limited	Single Stage - One Envelope		14,994.55	Completed					2019-08-14	2019-10-17									2019-09-11	2019-11-29	2019-10-02	2020-01-31			
MW-EQUALS-125755-GO-RFQ / Supply and Delivery of Routers	IDA / V2350	Component 3.Project Coordination, Learning, Monitoring & Evaluation	Post	Request for Quotations	Limited	Single Stage - One Envelope		1,175.94	Completed					2019-08-07	2019-10-24									2019-09-04	2019-11-29	2019-09-18	2020-01-31			
MW-EQUALS-116215-GO-RFB / 17 No. Double Cabin 4 x 4 off road vehicles complete with canopy	IDA / V2350	Component 3.Project Coordination, Learning, Monitoring & Evaluation	Post	Request for Bids	Open - National	Single Stage - One Envelope		1,198,439.24	Completed					2019-09-23	2019-10-24	2019-10-08	2020-08-11						2019-11-07	2019-11-21	2019-11-21	2019-12-19	2020-01-30	2020-03-18	2020-03-31	
MW-EQUALS-125737-GO-RFB / Supply and Delivery of Office Equipment (Computers, Laptops, Heavy duty Photocopiers, Printers and Scanners)	IDA / V2350	Component 3.Project Coordination, Learning, Monitoring & Evaluation	Post	Request for Bids	Open - National	Single Stage - One Envelope		278,101.24	Completed					2019-09-30	2019-10-24	2019-10-05	2020-08-18						2019-11-04	2019-11-21	2019-11-18	2019-11-21	2019-12-16	2020-01-30	2019-12-30	2020-03-31
MW-EQUALS-145768-GO-RFB / Text Books (Batch 1)	IDA / 63790	Component 1. Improving the quality of science and mathematics instruction	Prior	Request for Bids	Open - International	Single Stage - One Envelope		0.00	Under Implementation					2020-03-05	2020-07-23	2020-03-10	2020-07-29						2020-04-21	2020-09-09	2020-05-21		2020-06-18	2020-12-15		
MW-EQUALS-151343-GO-RFB / Supply and Delivery of Motor Cycles for Civil Works Site Supervision	IDA / 63790	Component 2.Enhancing equitable access to secondary education	Post	Request for Bids	Open - National	Single Stage - One Envelope		190,663.20	Completed					2020-01-10	2020-08-11	2020-01-17	2020-08-11						2020-02-28	2020-03-10	2020-03-29	2020-03-10	2020-04-26	2020-06-08	2020-06-10	2020-07-31
MW-EQUALS-151348-GO-RFQ / Printing of Grievance Redress Mechanism Materials	IDA / 63790	Component 2.Enhancing equitable access to secondary education	Post	Request for Quotations	Limited	Single Stage - One Envelope		1,745.19	Completed					2020-01-09	2019-11-21									2020-02-27	2019-12-16	2020-03-28	2020-03-31			
MW-EQUALS-145847-GO-RFB / Tablets for digitized EMS and digitized data collection	IDA / 63790	Component 3.Project Coordination, Learning, Monitoring & Evaluation	Post	Request for Bids	Open - National	Single Stage - One Envelope		0.00	Under Implementation					2020-04-30	2020-05-04	2020-06-01	2020-09-18						2020-07-13		2020-08-03		2020-08-31		2020-10-15	
MW-EQUALS-145695-GO-RFQ / Procurement of tables for 43 cluster lead schools and TTIs	IDA / 63790	Component 1. Improving the quality of science and mathematics instruction	Post	Request for Quotations	Limited	Single Stage - One Envelope		67,027.35	Completed					2020-05-03	2020-02-19									2020-06-28	2020-03-16	2020-07-28	2020-05-31			
MW-EQUALS-145865-GO-RFQ / Tablets for Civil works monitoring with ICT enabled platform	IDA / 63790	Component 2.Enhancing equitable access to secondary education	Post	Request for Quotations	Limited	Single Stage - One Envelope		17,455.04	Completed					2020-05-05	2020-08-17									2020-06-30	2020-03-16	2020-08-14	2020-05-31			
MW-EQUALS-180764-GO-RFQ / Procurement of Office Furniture and ICT Equipment	IDA / 63790	Component 3.Project Coordination, Learning, Monitoring & Evaluation	Post	Request for Quotations	Limited	Single Stage - One Envelope		0.00	Under Implementation					2020-06-29	2020-06-10									2020-08-13		2020-09-12				
MW-EQUALS-145833-GO-RFQ / Printing of guidelines for reformed student selection process, Code of Conduct Modules and Referral structures materials	IDA / 63790	Component 2.Enhancing equitable access to secondary education	Post	Request for Quotations	Limited	Single Stage - One Envelope		0.00	Canceled					2020-05-05										2020-06-23		2020-07-23				

MW-EQUALS-200442-CS-CQS / Consultancy Services for Production of Radio and Television (TV) Documentaries	IDA / 63790	Component 3.Project Coordination, Learning, Monitoring & Evaluation	Post	Consultant Qualification Selection	Open - National		0.00	Under Review	2020-11-20	2020-11-05	2020-12-11									2021-02-23		2021-03-30		2021-05-29
MW-EQUALS-200446-CS-CQS / Consultancy Services for Development of a Website for the Equals Project	IDA / 63790	Component 3.Project Coordination, Learning, Monitoring & Evaluation	Post	Consultant Qualification Selection	Open - National		0.00	Under Review	2020-10-30	2020-11-06	2020-11-20									2021-02-02		2021-03-09		2021-06-07
MW-EQUALS-205761-CS-CQS / Development and implementation of the Computerised School Selection and Placement System (e-Selection)	IDA / 63790	Component 2.Enhancing equitable access to secondary education	Post	Consultant Qualification Selection	Open - National		0.00	Pending Implementation	2020-12-21		2021-01-11									2021-03-26		2021-04-30		2021-10-27

INDIVIDUAL CONSULTANTS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Actual Amount (US\$)	Process Status	Teams of Reference		Invitation to Identified/Selected Consultant		Draft Negotiated Contract		Signed Contract		Contract Completion							
									Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual						
MW-EQUALS-103207-CS-INDV / Monitoring and Evaluation Specialist	IDA / 63790	Component 3.Project Coordination, Learning, Monitoring & Evaluation	Post	Individual Consultant Selection	Open		0.00	Under Implementation	2019-03-01	2019-03-24	2019-04-29					2019-05-13			2019-06-10				2025-06-08	
MW-EQUALS-103228-CS-INDV / Financial Management Specialist	IDA / 63790	Component 3.Project Coordination, Learning, Monitoring & Evaluation	Prior	Individual Consultant Selection	Open		0.00	Under Implementation	2019-03-01	2019-03-26	2019-04-29					2019-05-13			2019-06-10				2025-06-08	
MW-EQUALS-102815-CS-INDV / Procurement Specialist -Headquarters	IDA / 63790	Component 3.Project Coordination, Learning, Monitoring & Evaluation	Prior	Individual Consultant Selection	Open		31,143.06	Signed	2019-03-01	2019-03-26	2019-04-21	2019-10-31	2019-04-28	2020-10-05	2019-05-26	2019-09-23	2019-11-22							
MW-EQUALS-103372-CS-INDV / Procurement Specialist -EMU	IDA / 63790	Component 3.Project Coordination, Learning, Monitoring & Evaluation	Prior	Individual Consultant Selection	Open		31,143.06	Under Review	2019-03-01	2019-03-12	2019-04-29	2019-10-31	2019-05-20	2020-10-05	2019-06-17	2019-09-19	2025-06-15							
MW-EQUALS-122553-CS-INDV / Project Accountant	IDA / V2350	Component 3.Project Coordination, Learning, Monitoring & Evaluation	Post	Individual Consultant Selection	Open		0.00	Pending Implementation	2019-07-12		2019-08-30		2019-09-20		2019-10-25									2020-04-22
MW-EQUALS-103215-CS-INDV / Project Coordinator	IDA / 63790	Component 3.Project Coordination, Learning, Monitoring & Evaluation	Prior	Individual Consultant Selection	Open		0.00	Canceled	2019-03-01	2019-03-26	2019-04-29				2019-05-13				2019-06-10				2025-06-08	
MW-EQUALS-125406-CS-INDV / Recruitment of EQUALS Project Manager	IDA / V2350	Component 3.Project Coordination, Learning, Monitoring & Evaluation	Prior	Individual Consultant Selection	Open		0.00	Under Implementation	2019-07-30	2019-09-18	2019-08-21		2019-08-23		2019-09-11									2020-09-10
MW-EQUALS-125763-CS-INDV / ESMP Specialist (3)	IDA / V2350	Component 3.Project Coordination, Learning, Monitoring & Evaluation	Post	Individual Consultant Selection	Limited		78,420.40	Completed	2019-08-04	2019-08-29	2019-08-09	2019-10-08	2019-08-30	2019-11-29	2019-09-20	2019-11-29	2019-11-19	2020-03-31						
MW-EQUALS-108207-CS-INDV / TA - Architect at EMU	IDA / V2350	Component 3.Project Coordination, Learning, Monitoring & Evaluation	Post	Individual Consultant Selection	Open		0.00	Under Implementation	2019-09-27	2020-01-24	2019-11-15		2019-11-22		2019-12-06									2020-12-06
MW-EQUALS-108250-CS-INDV / IT Specialist	IDA / V2350	Component 3.Project Coordination, Learning, Monitoring & Evaluation	Post	Individual Consultant Selection	Open		0.00	Under Implementation	2019-09-27	2020-01-24	2019-11-15		2019-11-22		2019-12-13									2020-12-13
MW-EQUALS-108249-CS-INDV / TA - Communication Specialist	IDA / V2350	Component 3.Project Coordination, Learning, Monitoring & Evaluation	Post	Individual Consultant Selection	Open		0.00	Under Implementation	2019-12-09	2020-01-24	2020-02-15		2020-03-16		2020-04-13									2023-07-15
MW-EQUALS-108218-CS-INDV / Quantity Surveyor	IDA / V2350	Component 3.Project Coordination, Learning, Monitoring & Evaluation	Prior	Individual Consultant Selection	Open		0.00	Canceled	2019-12-09	2020-02-26	2020-02-22		2020-04-04		2020-05-02									2023-05-25
MW-EQUALS-135069-CS-CQS / Environmental and Safeguards Specialist	IDA / V2350	Component 3.Project Coordination, Learning, Monitoring & Evaluation	Post	Individual Consultant Selection	Direct		0.00	Pending Implementation	2019-12-03		2019-12-17		2019-12-31		2020-01-09									2023-04-11
MW-EQUALS-151353-CS-INDV / Technical Assistance for Provision of Clerk of Works Services	IDA / 63790	Component 3.Project Coordination, Learning, Monitoring & Evaluation	Post	Individual Consultant Selection	Open		0.00	Under Implementation	2020-01-10	2020-01-23	2020-03-09		2020-03-30		2020-05-04									2022-05-04
MW-EQUALS-151349-CS-CQS / Consultancy Services for Updating of the Civil Works Monitoring Software Platform	IDA / 63790	Component 2.Enhancing equitable access to secondary education	Post	Direct Selection	Direct		0.00	Under Implementation	2020-01-13	2020-01-31	2020-02-01	2020-02-28			2020-04-06									2020-10-03
MW-EQUALS-108212-CS-INDV / TA Civil Engineer at EMU	IDA / V2350	Component 3.Project Coordination, Learning, Monitoring & Evaluation	Prior	Individual Consultant Selection	Open		0.00	Under Implementation	2020-04-30	2020-04-06	2020-07-14		2020-08-13		2020-09-10									2023-12-12
MW-EQUALS-126130-CS-CDS / TA - DMS online inspection tool	IDA / V2350	Component 3.Project Coordination, Learning, Monitoring & Evaluation	Post	Direct Selection	Direct		0.00	Under Implementation	2020-04-30	2020-05-12	2020-05-14				2020-06-18									2020-08-17
MW-EQUALS-126127-CS-CDS / TA - SMASS materials review	IDA / V2350	Component 3.Project Coordination, Learning, Monitoring & Evaluation	Post	Direct Selection	Direct		0.00	Under Implementation	2020-04-30	2020-03-30	2020-05-14				2020-07-02									2020-08-31
MW-EQUALS-167032-CS-INDV / Consultancy Services for Environmental and Social Safeguards Specialist 2	IDA / 63790	Component 3.Project Coordination, Learning, Monitoring & Evaluation	Post	Individual Consultant Selection	Open		0.00	Canceled	2020-04-16	2020-03-31	2020-06-09		2020-06-30		2020-08-04									2022-08-04

MW-EQUALS-173031-CS-INDV / Consultancy Services for Assistant Environmental and Social Safeguards Specialist 1	IDA / 63790	Component 3.Project Coordination, Learning, Monitoring & Evaluation	Post	Individual Consultant Selection	Open	0.00	Under Implementation	2020-05-15	2020-05-15	2020-06-24	2020-07-15	2020-08-19	2022-08-19
MW-EQUALS-173036-CS-INDV / Consultancy Services for Assistant Environmental and Social Safeguards Specialist 2	IDA / 63790	Component 3.Project Coordination, Learning, Monitoring & Evaluation	Post	Individual Consultant Selection	Open	0.00	Under Implementation	2020-05-15	2020-05-15	2020-06-24	2020-07-15	2020-08-19	2022-08-19
MW-EQUALS-173038-CS-INDV / Consultancy Services for Architectural Services	IDA / 63790	Component 3.Project Coordination, Learning, Monitoring & Evaluation	Post	Individual Consultant Selection	Open	0.00	Canceled	2020-05-15		2020-06-24	2020-07-15	2020-08-19	2022-08-19
MW-EQUALS-174182-CS-INDV / Consultancy Services for ICT Technical Expert at the Malawi Institute of Education	IDA / 63790	Component 1. Improving the quality of science and mathematics instruction	Post	Individual Consultant Selection	Open	0.00	Under Implementation	2020-05-25	2020-05-29	2020-07-04	2020-07-25	2020-08-29	2024-08-28
MW-EQUALS-180736-CS-INDV / Quantity Surveyor	IDA / 63790	Component 3.Project Coordination, Learning, Monitoring & Evaluation	Post	Individual Consultant Selection	Open	0.00	Under Implementation	2020-06-21	2020-06-26	2020-08-09	2020-08-30	2020-10-04	2022-10-04
MW-EQUALS-180742-CS-INDV / Assistant Architect	IDA / 63790	Component 3.Project Coordination, Learning, Monitoring & Evaluation	Post	Individual Consultant Selection	Open	0.00	Under Implementation	2020-06-25	2020-06-26	2020-08-13	2020-09-03	2020-10-08	2022-10-08
MW-EQUALS-180757-CS-CDS / Support for E-Education Programme for Junior and Senior Secondary Levels	IDA / 63790	Component 3.Project Coordination, Learning, Monitoring & Evaluation	Post	Direct Selection	Direct	0.00	Under Implementation	2020-06-24	2020-10-07	2020-07-04		2020-08-11	2022-12-19
MW-EQUALS-180737-CS-INDV / Building Services Engineer	IDA / 63790	Component 3.Project Coordination, Learning, Monitoring & Evaluation	Post	Individual Consultant Selection	Open	0.00	Canceled	2020-06-25	2020-06-26	2020-08-13	2020-09-03	2020-10-08	2022-10-08
MW-EQUALS-146050-CS-INDV / TA consultancy to Conduct needs assessment on teachers skill set (Y1)	IDA / 63790	Component 1. Improving the quality of science and mathematics instruction	Post	Individual Consultant Selection	Limited	0.00	Canceled	2020-04-30		2020-05-07	2020-06-16	2020-07-14	2020-08-03
MW-EQUALS-102804-CS-INDV / TA to carry out textbook and teacher materials assessment	IDA / 63790	Component 1. Improving the quality of science and mathematics instruction	Post	Individual Consultant Selection	Limited	0.00	Canceled	2019-03-01		2019-03-06	2019-04-03	2019-05-01	2019-06-30
MW-EQUALS-102951-CS-INDV / TA to update OAS online inspection tool for secondary	IDA / 63790	Component 1. Improving the quality of science and mathematics instruction	Post	Individual Consultant Selection	Open	0.00	Canceled	2020-04-30		2020-06-28	2020-07-12	2020-08-09	2020-10-08
MW-EQUALS-102952-CS-INDV / TA to improve material/modules introducing project based learning & application of virtual labs	IDA / 63790	Component 1. Improving the quality of science and mathematics instruction	Post	Individual Consultant Selection	Open	0.00	Canceled	2020-04-30		2020-07-05	2020-07-19	2020-08-16	2020-11-14
MW-EQUALS-146061-CS-INDV / TA to OAS digitization support(Y1-Y3)	IDA / 63790	Component 3.Project Coordination, Learning, Monitoring & Evaluation	Post	Individual Consultant Selection	Open	0.00	Canceled	2020-04-30		2020-06-18	2020-07-09	2020-08-06	2022-11-14
MW-EQUALS-103380-CS-INDV / TA to train MANEB staff on the implementation of Item Response Theory	IDA / 63790	Component 1. Improving the quality of science and mathematics instruction	Post	Individual Consultant Selection	Limited	0.00	Canceled	2020-05-15		2020-05-29	2020-07-06	2020-08-03	2020-10-02
MW-EQUALS-146049-CS-INDV / TA for development of web-based repository for CPD modules and uploading of all modules aligned with curriculum	IDA / 63790	Component 1. Improving the quality of science and mathematics instruction	Post	Individual Consultant Selection	Limited	0.00	Canceled	2020-04-30		2020-05-05	2020-06-14	2020-07-12	2020-08-01
MW-EQUALS-145840-CS-INDV / Development of teachers' code of conduct and development of referral structures for Mitigation of School Related Gender Based Violence (SRGBV) (Y1)	IDA / 63790	Component 2.Enhancing equitable access to secondary education	Post	Individual Consultant Selection	Limited	0.00	Canceled	2020-04-30		2020-05-05	2020-05-26	2020-06-30	2020-07-30
MW-EQUALS-103238-CS-INDV / TA to update existing 5 day curriculum orientation and printing training manuals	IDA / 63790	Component 1. Improving the quality of science and mathematics instruction	Post	Individual Consultant Selection	Open	0.00	Canceled	2020-05-15		2020-07-13	2020-07-27	2020-08-24	2020-10-23
MW-EQUALS-103013-CS-INDV / TA to Establish baseline values for results Framework including all M&E tools development	IDA / 63790	Component 1. Improving the quality of science and mathematics instruction	Post	Individual Consultant Selection	Open	0.00	Canceled	2020-05-15		2020-07-13	2020-07-27	2020-08-24	2020-10-23
MW-EQUALS-146047-CS-INDV / TA for assessing of existing workbooks for Junior physics & Chemistry (Y1,Y2)	IDA / 63790	Component 1. Improving the quality of science and mathematics instruction	Post	Individual Consultant Selection	Limited	0.00	Canceled	2020-04-30		2020-05-05	2020-06-14	2020-07-12	2020-08-31
MW-EQUALS-102966-CS-INDV / TA assesses needs of TTIs based on expectations to deliver on improved teacher support program	/	Component 1. Improving the quality of science and mathematics instruction	Post	Individual Consultant Selection	Open	0.00	Canceled	2019-03-01		2019-04-29	2019-05-13	2019-06-10	2019-06-10
MW-EQUALS-205765-CS-INDV / Development of an Electronic Archiving and Retrieval Information Management System	IDA / 63790	Component 2.Enhancing equitable access to secondary education	Post	Individual Consultant Selection	Open	0.00	Pending Implementation	2020-12-21		2021-02-14	2021-03-07	2021-04-11	2021-10-08