Appendix to Annex 3

Procurement Plan

I. General

1. Project Information

Country : India

Borrower : Government of India

Project Name : National Hydrology Project

Loan Credit No. :

2. Bank's Approval Date of the Procurement Plan:

3. Date of General Procurement Notice :

4. Period Covered by this procurement plan : 18 months

II. Goods, Works, and Non-Consulting Services

Thresholds for Method of Procurement for procurement of goods, works and non-consulting services

Procurement of Goods, Information technology and non consultancy services:

Method of Procurement	Thresholds for Methods
International Competitive Bidding (ICB)	> US Dollars 3 million
Limited Competitive Bidding (LIB)	Must meet the requirements as per Para 3.2 of the
	Procurement Guidelines, and with prior agreement in
	PP with the Bank
National Competitive Bidding (NCB)	> USD 100,000 and up to USD 3 million
Shopping	Up to USD 100,000 (INR 6.5 m)
Direct	Must meet the requirements as per Para 3.7 of the
	Procurement Guidelines, and with prior agreement in
	PP with the Bank
Framework Agreement	Must meet the requirements as per Para 3.6 of the
	Procurement Guidelines, and with prior agreement in
	PP with the Bank

Procurement of Works:

Method of Procurement	Thresholds for Methods
International Competitive Bidding (ICB)	> US Dollars 40 million
National Competitive Bidding (NCB)	> USD 100,000 and up to USD 40 million
Comparison of three quotations / Shopping	Up to USD 100,000 (INR 6.5 m)
Force Account	Must meet the requirements as per Para 3.9 of the
	Procurement Guidelines, and with prior agreement in
	PP with the Bank

Prior Review Thresholds: The following would be subject to Prior review of the Bank regardless of the Method of selection:

- (a) **Works**: First procurement under the project irrespective of value and all procurements estimated to cost more than USD 10 million
- (b) **Goods**: First procurement under the project irrespective of value and all procurements estimated to cost more than USD 2 million; and

The Prior Review Thresholds will be reviewed and updated during the implementation of the project, and modified based on the risk assessment.

1. **In the case of contracts subject to prior review,** Project Implementing Entity shall seek the Bank's no objection **before granting/agreeing to** (a) an extension of the stipulated time for performance of a contract that either increases the contract price or has an impact on the planned completion of the project; (b) any substantial modification of the scope of works, goods, non-consulting services or consulting services, other significant changes to the terms and conditions of such that the contract,; (c) any variation order or amendment (except in cases of extreme urgency) which singly or combined with all variation orders or amendments previously issued, increase the original contract amount by more than 15 percent; or (d) the proposed termination of the contract..

A copy of all amendments to the contract shall be furnished to the Bank for its record.

2. Prequalification

Not Applicable

Domestic Preference: The provision of domestic preference is applicable in the evaluation of Goods only.

3. Reference to Procurement Manual

The procurement manual for the project is presently under preparation. SBDs agreed between the Project and Bank will be used for all works, goods, and non consultancy procurements.

4. Any Other Special Procurement Arrangements

The National bidding method for procurement and goods and works according to the above value thresholds will be conducted in accordance with paragraphs 3.3 and 3.4 of the Bank's Procurement Guidelines and the following provisions:

- (a) Only the model bidding documents for NCB agreed with the GOI task force (and as amended for time to time) shall be used for bidding.
- (b) Invitations to bid shall be advertised in at least one widely circulated national daily newspaper (or on a widely used website or electronic portal with free national and international access along with an abridged version of the said advertisement published in a widely circulated

- national daily, among others, giving the website/electronic portal details from which the details of the invitation to bid can be downloaded) at least 30 days before the deadline for the submission of bids.
- (c) No special preferences will be accorded to any bidder either for price or for other terms and conditions when competing with foreign bidders, state-owned enterprises, small-scale enterprises, or enterprises from any given state.
- (d) Extension of bid validity shall not be allowed with reference to contracts subject to Bank prior review without the prior concurrence of the Bank (i) for the first request for extension if it is longer than four weeks and (ii) for all subsequent requests for extension irrespective of the period (such concurrence will be considered by the Bank only in cases of force majeure and circumstances beyond the control of the purchaser/employer).
- (e) Rebidding shall not be carried out with reference to contracts subject to Bank prior review without the prior concurrence of the Bank. The system of rejecting bids outside a predetermined margin or 'bracket' of prices shall not be used in the project.
- (f) Rate contracts entered into by the DGS&D will not be acceptable as a substitute for NCB procedures unless incorporation of right to audit and fraud corruption clauses. DGS&D contracts will be acceptable, however, for any procurement under the shopping procedures.
- (g) Two or three envelope system will not be used (except when using the e-procurement system assessed and agreed by the Bank).
- (h) No negotiations are conducted even with the lowest evaluated responsive bidders.
- 5. The bid evaluation will be carried out according to the agreed timeline in the Procurement Activity Schedule.

III. Selection of Consultants

1. Methods and Prior Review Threshold

Procurement methods of procurement of Consultants' Services (Firms)

Method of Procurement	Thresholds for Methods
Quality and Cost Based Selection (QCBS)	
Quality Based Selection (QBS)	Must meet the requirements as per Para 32
	to 3.4 of the Consultant Guidelines
Selection based on a Fixed Budget (FBS)	Must meet the requirements as per Para 3.5 of
	the Consultant Guidelines,
Selection Based on Least Cost Basis (LCS)	Must meet the requirements as per Para 3.6 of
	the Consultant Guidelines,
Selection based on Consultant's Qualification	Estimated not to exceed USD 300,000, and
(CQ)	must meet the requirements as per Para 3.7 of
	the Consultant Guidelines.

Single Source Selection (SSS)	Must meet the requirements as per Para 3.8 to
	3.11 of the Consultant Guidelines, and with
	prior agreement in PP with the Bank.

Procurement methods for Selection of Individual Consultants (IC)

Method of Procurement	Thresholds for Methods
Competitive Selection	Must meet the requirements of Section V,
F	Para 5.1 to 5.5 of the Consultant Guidelines.
Single Source Selection (SSS)	Must meet the requirements of Section V,
	Para 5.6 of the Consultant Guidelines and
	with prior agreement in PP with the Bank

^{*}Shall meet the requirements as stated in Consultant Guidelines

Prior Review Thresholds:

- (a). **Consulting Firm**: First procurement under the project irrespective of value and all procurements estimated to cost more than USD 1 million.
- (b). **Individual Consultant**: all procurements estimated to cost more than USD 0.3 million

Terms of Reference (ToR) for all consultant contracts shall be furnished to the Bank for its prior review and No Objection.

Note: The Prior Review Thresholds will be reviewed during the implementation of the project and modified.

- 1. In the case of contracts subject to prior review, before agreeing to: (a) an extension of the stipulated time for performance of a contract; (b) any substantial modification of the scope of services, substitutions of key experts, or other significant changes to the terms and conditions of the contract; or (c) the proposed termination of the contract, the Borrower shall seek the Bank's no objection. A copy of all amendments to the contract shall be furnished to the Bank for its record.
- 2. Short List comprising entirely of national consultants: Short list of consultants for services, estimated to cost less than USD 800,000 equivalent per contract, may comprise entirely of national consultants in accordance with the provisions of paragraph 2.7 of the Consultant Guidelines.
- 3. The Request for Expression of Interest for consultancy services estimated to cost above USD 300,000 equivalent per contract for firms shall be advertised in UNDB online and World Bank external Website and in accordance with other provisions of Para 2.5 of the Consultant Guidelines
- 4. **Any other Special Selection Arrangements:** [including advance procurement and retroactive financing, if applicable]

I. Implementing Agency Capacity Building Activities with Time Schedule

No	Expected Outcome/Activity Description	Estimated	Date
		Duration	
1.	ASCI training on Procurement Procedures arranged for Executive, Assistant Engineers who are responsible for Procurement – multiple trainings	2 weeks	Continuous
2.	Contract management training – multiple trainings	2 weeks	Continuous
3.	Customized training on Procurement Procedures arranged for Executive, Assistant Engineers who are responsible for Procurement – multiple trainings	1 week	Continuous

PROCUREMENT India: National Hydrology Project PLAN

General Information

Country: India Bank's Approval Date of the Original Procurement Plan: 2018-07-25

Revised Plan Date(s): (comma delineated, leave blank if non 2019-08-05

Project ID: P152698 GPN Date:

Project Name: National Hydrology Project

Loan / Credit No: IBRD / 87250

Executing Agency(ies) Central Pollution Control Board

WORKS																												
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount	Process Status	Draft Pre-c	• • • • • • • • • • • • • • • • • • • •	Prequali Evaluatio		Draft Docun Justifi	nent /	Specific Pr Notice / I		Bidding I	Occuments sued			Bid Eve Report Recommen	t and dation for	Signed (Contract	Contract (Completion
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
NHP-2018-2019-CPCB- 469831 / Renovation of Data Centre at CPCB, Delhi	BRD / 87250	Water Resources Monitoring System	Post	Request for Bids	Open - National	Single Stage - Two Envelope		30,769.23	0.00	Pending Implementati on					2018-09-30		2018-10-05				2018-11-16		2019-01-29		2019-03-05		2019-09-01	
NHP-2018-2019-CPCB- 793731 / Furnishing of Data Centre - Air Conditioning, CPCB	IBRD / 87250	Water Resources Monitoring System	Post	Request for Quotations	Open - National	Single Stage - One Envelope		3,880.00	0.00	Pending Implementati on							2019-02-06								2019-04-03		2019-09-30	
NHP-2019-2020-CPCB- 685212 / Furnishing of data center	IBRD / 87250	Institutional Capacity Enhancement	Post	Request for Quotations	Limited	Single Stage - One Envelope		15,384.62	0.00	Pending Implementati on							2019-08-15								2019-10-10		2020-04-07	
NHP-2019-2020-CPCB- 281883 / Renovation of data center	IBRD / 87250	Institutional Capacity Enhancement		Request for Quotations	Limited	Single Stage - One Envelope		23,076.92	0.00	Pending Implementati on							2019-08-25								2019-10-20		2020-04-17	

GOODS																												
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-c	qualification ments	Prequal Evaluation		Draft Docur Justifi		Specific P		_	Documents ssued	Proposal S Opening	ubmission /		t and dation for	Signed	Contract	Contract (Completion
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
NHP-2018-2019-CPCB- 828332 / Water Quality Kit	IBRD / 87250	Water Resources Monitoring System	Post	Request for Quotations	Limited	Single Stage - One Envelope		15,384.62	14,142.73	Completed							2018-08-04								2018-09-29		2019-03-28	
NHP-2018-2019-CPCB- 530430 / Procurement of Computers and Laptops	IBRD / 87250	Institutional Capacity Enhancement	Post	Request for Quotations	Limited	Single Stage - One Envelope		2,769.23	0.00	Pending Implementati on							2018-10-20								2018-12-15		2019-06-13	
NHP-2018-2019-CPCB- 130439 / Procurement of Photocopier	IBRD / 87250	Institutional Capacity Enhancement	Post	Request for Quotations	Limited	Single Stage - One Envelope		1,538.46	1,057.72	Completed							2018-10-20								2018-12-15		2019-06-13	
NHP-2018-2019-CPCB- 254999 / Procurement of Fax Machine	k IBRD / 87250	Institutional Capacity Enhancement	Post	Request for Quotations	Limited	Single Stage - One Envelope		461.54	0.00	Pending Implementati on							2018-10-20								2018-12-15		2019-06-13	
NHP-2018-2019-CPCB- 785943 / Procurement of Scanner	IBRD / 87250	Institutional Capacity Enhancement	Post	Request for Quotations	Limited	Single Stage - One Envelope		307.69	0.00	Pending Implementati on							2018-10-20								2018-12-15		2019-06-13	
NHP-2018-2019-CPCB- 147435 / Procurement of Printer	IBRD / 87250	Institutional Capacity Enhancement	Post	Request for Quotations	Limited	Single Stage - One Envelope		461.54	1,455.14	Completed							2018-10-20								2018-12-15		2019-06-13	

NHP-2018-2019-CPCB- 587141 / Procurement of Network/Internet Facility	IBRD / 87250	Institutional Capacity Enhancement	Post	Request for Quotations	Limited	Single Stage - One Envelope	307.69	0.00	Pending Implementati on			2018-10-20				:	2018-12-15	2019-06-13	3
NHP-2018-2019-CPCB- 900370 / Procrement of Storage and Backup Devices	IBRD / 87250	Institutional Capacity Enhancement	Post	Request for Quotations	Limited	Single Stage - One Envelope	307.69		Pending Implementati on			2018-10-20					2018-12-15	2019-06-13	3
NHP-2019-2020-CPCB- 719785 / Sever, office equipment, computer, furniture for PMU management	IBRD / 87250	Institutional Capacity Enhancement	Post	Request for Quotations	Limited	Single Stage - One Envelope	7,692.31	0.00	Pending Implementati on			2019-08-04				:	2019-09-29	2020-03-27	7

NON CO	NSULTING	SERVICES																										
	eference No. /	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-			ification on Report	Docu	Bidding ment / ication	Specific Pro		Bidding D as Is		-		Bid Eve Repor Recommen	t and	Signed	Contract	Contract (Completion
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual

CONSULTING FIRM	IS .																										
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of	Reference	Expression Not			and Draft	-			f Technical / Minutes	Evalua Technical	ation of	Combined Report a Negotiated	nd Draft	Signed	Contract	Contract (Completion
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
NHP-2018-2019-CPCB- 397370 / Development of Web bases system for data entry	IBRD / 87250	Water Resources Information Systems	Post	Quality And Cost- Based Selection	Open - National		76,923.08	0.00	Pending Implementation	2018-08-16		2018-09-06		2018-10-20				2018-11-17		2018-12-17		2019-01-21		2019-02-25		2020-02-25	
NHP-2018-2019-CPCB- 519933 / Bench marking of Quality Assurance in Water Quality labs	IBRD / 87250	Water Resources Monitoring System	Post	Quality And Cost- Based Selection	Open - National		307,892.31	0.00	Pending Implementation	2018-12-30		2019-01-20		2019-03-05				2019-04-02		2019-05-02		2019-06-06		2019-07-11		2020-07-10	
NHP-2018-2019-CPCB- 748817 / Consultancy for survey, identification and preparation of Nationwide compendium based on Basin sub basin Inventory of water Pollution	IBRD / 87250	Water Resources Monitoring System	Prior	Quality And Cost- Based Selection	Open - National		2,384,615.38	0.00	Pending Implementation	2018-07-25		2018-08-15		2018-09-28				2018-10-26		2018-11-25		2018-12-30		2019-02-03		2020-02-03	
NHP-2019-2020-CPCB- 313013 / Environmental Water Quality Data Management System	IBRD / 87250	Water Resources Information Systems	Post	Quality And Cost- Based Selection	Open - National		7,692.31	0.00	Pending Implementation	2019-10-01		2019-10-22		2019-12-05				2020-01-02		2020-02-01		2020-03-07		2020-04-11		2021-04-11	
NHP-2019-2020-CPCB- 368960 / Physical Audit, Inventory and need assessment of water quality laboratories of the implementing agencies a	IBRD / 87250	Water Resources Monitoring System	Post	Quality And Cost- Based Selection	Open - National		30,769.23	0.00	Pending Implementation	2019-08-20		2019-09-10		2019-10-24				2019-11-21		2019-12-21		2020-01-25		2020-02-29		2021-02-28	

	INDIVIDUAL CONSU	JLTANTS																		
	Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of	Reference	Invitat Identified Consu	/Selected	Draft N		Signed 6	Contract	Contract (Completion
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
ſ																				