

**Project information:** Vietnam-Dynamic Cities Integrated Development Project (P168290).

**Project Implementation agency:** Provinces of Hai Duong, Thanh Hoa, Ha Tinh, Yen Bai.

**Date of the Procurement Plan:** 16 April 2019

**Period covered by this Procurement Plan:** 18 months

## Preamble

In accordance with paragraph 5.9 of the “World Bank Procurement Regulations for IPF Borrowers” (July 2016) (“Procurement Regulations”) the Bank’s Systematic Tracking and Exchanges in Procurement (STEP) system will be used to prepare, clear and update Procurement Plans and conduct all procurement transactions for the Project.

This textual part along with the Procurement Plan tables in STEP constitute the Procurement Plan for the Project. The following conditions apply to all procurement activities in the Procurement Plan. The other elements of the Procurement Plan as required under paragraph 4.4 of the Procurement Regulations are set forth in STEP.

**A. The Bank’s Standard Procurement Documents (SPDs):** The Bank’s SPDs shall be used for all contracts subject to international competitive procurement and those contracts as specified in the Procurement Plan tables in STEP.

**B. National Procurement Arrangements:** In accordance with paragraph 5.3 of the Procurement Regulations, when approaching the national market (as specified in the Procurement Plan tables in STEP), the country’s own procurement procedures may be used.

1. Open Competitive Procurement: When the Recipient uses its own national open competitive procurement arrangements as set forth in (a) Article 20 on Open Bidding of the Recipient’s Law on Procurement No. 43/2013/QH13 dated November 26, 2013 and related provisions necessary to effect the same; and (b) the Recipient’s Decree No. 63/2014/ND-CP dated June 26, 2014 Guiding Implementation of the Law on the Procurement (collectively, “National Procurement Laws”), such arrangements shall be subject to paragraph 5.4 of the Procurement Regulations and the following conditions:

- (i) No domestic preference over foreign bidders shall be granted to national bidders in bid evaluation, nor shall foreign bidders be asked or required to form joint ventures with or be subcontractors to national bidders in order to submit a bid.
- (ii) The model bidding documents (harmonized model bidding documents) agreed with the Association shall be used.
- (iii) No bid shall be eliminated from detailed evaluation on the basis of minor, non-substantive deviations. The evaluation of bidder’s qualifications shall be conducted separately subsequent to the technical and commercial evaluation of the bid.
- (iv) A bidder shall neither be required nor permitted, as a condition for award, to undertake obligations not specified in the bidding documents or otherwise to modify the bid as originally submitted.

(v) No bid shall be rejected on the basis of a comparison with the employer's estimate and budget ceiling.

(vi) The Recipient shall implement an effective mechanism allowing bidders to complain and have their complaints handled in a timely manner. The complaints mechanism shall allow the submission of anonymous complaints.

2. National Procurement Arrangements Other Than National Open Competitive Procurement: Not applicable.

**C. *Leased Assets as specified under paragraph 5.10 of the Procurement Regulations***: Not Applicable.

**D. *Procurement of Second-Hand Goods as specified under paragraph 5.11 of the Procurement Regulations***: Not Applicable.

**E. *Domestic Preference as specified under paragraph 5.51 of the Procurement Regulations (Goods and Works)***: Not Applicable.

**F. *Hands-on Expanded Implementation Support (HEIS) as specified under paragraphs 3.10 and 3.11 of the Procurement Regulations***: Not Applicable.

**G. *Other Relevant Procurement Information***: Not Applicable.

## 1- Procurement Plans of Hai Duong Project:

No.	Contract Identification Number	Contract name	Cost estimate (USD)			Procurement Method	Prequalification (Yes/No)	National Preference (Yes/No)	Review by WB (Prior/Post)	Proc, Start	Expected Contract Signing Date	Notes
			IDA SUF	Counter part	Total							
<b>I</b>		<b>Consulting Services</b>	<b>2,031,796</b>	<b>203,180</b>	<b>2,234,975</b>							
1	HD-CS-01	Construction supervision and contract management for all packages of the project	1,561,033	156,103	1,717,136	QCBS	No	No	Prior	19-Oct	20-May	
2	HD-CS-02	Consultant supervision environmental independent monitoring, resettlement	240,109	24,011	264,120	CQS	No	No	Post	19-Dec	20-May	
3	HD-CS-03	Independent Financial Audit	133,938	13,394	147,331	CQS	No	No	Post	19-Dec	20-May	
4	HD-CS-04	Project evaluation	96,716	9,672	106,388	CQS	No	No	Post	20-Dec	21-Apr	
<b>II</b>		<b>Civil Works</b>	<b>13,728,389</b>	<b>1,372,839</b>	<b>15,101,228</b>							
5	HD-PW-01	To complete the infrastructure of Nguyen Luong Bang and Thanh Binh streets	5,278,031	527,803	5,805,834	RFB, National	No	No	Prior	19-Dec	20-May	
6	HD-PW-02	T1 channel embankment	1,805,163	180,516	1,985,679	RFB, National	No	No	Post	20-Feb	20-Jul	
7	HD-PW-03	Construction of Lo Cuong pumping station	1,496,098	149,610	1,645,708	RFB, National	No	No	Post	20-May	21-Jan	
8	HD-PW-04	Construction of the drainage system in the north of the railway	5,149,097	514,910	5,664,007	RFB, National	No	No	Prior	20-Oct	21-Mar	

## 2- Procurement Plans of Ky Anh Project:

No. TT	Contract Identification Number	Contract name	Cost estimate (USD)			Procurement Method	Prequalification (Yes/No)	National Preference (Yes/No)	Review by WB (Prior/Post)	Proc, Start	Expected Contract Signing Date	Notes
			IDA fund	Counterpart fund	Total							
<b>I</b>		<b>PMU KY ANH</b>	<b>11,524,275</b>	<b>1,152,427</b>	<b>12,676,702</b>							
<b>I.1</b>		<b>Consulting Services</b>	<b>2,005,352</b>	<b>200,535</b>	<b>2,205,887</b>							
1	<b>KA-CS-01</b>	Construction supervision and contract management for all construction packages under the project	1,671,126	167,113	1,838,239	QCBS	No	No	Prior	1/2020	4/2020	
2	<b>KA-CS-02</b>	Independent environmental monitoring and resettlement	183,824	16,711	183,824	CQS	No	No	Post	1/2020	4/2020	
3	<b>KA-CS-03</b>	Independent Financial Audit	183,824	16,711	183,824	CQS	No	No	Post	1/2021	4/2021	
<b>II.2</b>		<b>Civil Works</b>	<b>9,518,923</b>	<b>951,892</b>	<b>10,470,815</b>							
1	<b>KA-PW-01</b>	Upgrade and rehabilitation of Thuy Son lake	896,701	89,67	986,371	RFB National	No	No	Post	10/2019	4/2020	
2	<b>KA-PW-02</b>	Construction of embankment and road along Tri river banks	6,666,666	666,667	7,333,333	RFB National	No	No	Prior	12/2020	6/2020	
3	<b>KA-PW-03</b>	Wastewater treatment plant, capacity 2,000m3/day.	1,955,555	195,556	2,151,111	RFB National	No	No	Post	2/2020	8/2020	

### 3- Procurement Plans of Yen Bai Project:

No.	Contract Identification Number	Contract name	Cost estimate (USD)			Procurement Method	Prequalification (Yes/No)	National Preference (Yes/No)	Review by WB(Prior/Post)	Proc, Start	Expected Contract Signing Date
			WB	Counterpart fund	Total						
<b>I.1</b>		<b>Consulting Services</b>	<b>2,055,834</b>	<b>205,583</b>	<b>2,261,418</b>						
1	YB-TV01	Construction supervision and contract management	1,787,682	178,768	1,966,450	QCBS	No	No	Prior	Oct-19	May-20
2	YB-TV02	Independent environmental monitoring and resettlement	178,768	17,877	196,645	CQS	No	No	Post	Jan-20	May-20
	YB-TV03	Independent Financial Audit	89,384	8,938	98,323	CQS	No	No	Post	Mar-20	Jun-20
<b>I.2</b>		<b>Civil Works</b>	<b>25,815,095</b>	<b>2,581,510</b>	<b>28,396,604</b>						
1	YB-XL01	Construction of Resettlement Area	1,693,250	169,325	1,862,575	RFB National	No	No	Post	Feb-20	Jun-20
2	YB-XL02	Road from Dien Bien street to connecting road from Bach Lam bridge to Van Phu bridge	3,360,378	336,038	3,696,416	RFB National	No	No	Post	Mar-20	Jul-20
3	YB-XL03	Nam Cuong lake embankment	6,312,633	631,263	6,943,896	RFB National	No	No	Prior	Jan-20	May-20
4	YB-XL04	Connecting road from Bach Lam bridge to Van Phu bridge	6,577,086	657,709	7,234,794	RFB National	No	No	Prior	Jan-21	May-21
5	YB-XL05	Connecting road from Nguyen Tat Thanh street to interchange at Au Co street	7,871,748	787,175	8,658,923	RFB National	No	No	Prior	Feb-21	Jun-21

#### 4- Procurement Plans of Tinh Gia Project:

No.	Contract Identification Number	Contract name	Cost estimate (1000 USD)			Procurement Method	Prequalification (Yes/No)	National Preference (Yes/No)	Review by WB (Prior/Post)	Proc, Start	Expected Contract Signing Date	Notes
			IDA	Counter part	Total							
<b>I</b>		<b>Consulting Services</b>	<b>1862.99</b>	<b>186.26</b>	<b>2,049.25</b>							
1	TH-TV-01	Construction Supervision	1,513.3	151.3	1,664.6	QCBS	No	No	Prior	9/2019	1/2020	
2	TH-TV-02	Independent environmental monitoring, resettlement monitoring	253.56	25.35	278.91	CQS	No	No	Post	10/2019	1/2020	
3	TH-TV-03.01	Independent Financial Audit – phase 1 (first 3 years)	96.13	9.61	105.74	CQS	No	No	Post	3/2020	6/2020	
<b>II</b>		<b>Civil Works</b>	<b>14,981.1</b>	<b>1,561,614</b>	<b>16,542,714</b>							
4	TH-XL-01	Improving Than canal, section from Mai bridge to Do Be culvert (including construction insurance).	5,890.13	613.983	6,509.120	RFB, National	No	No	Prior	11/2019	2/2020	
5	TH-XL-02	Improving Cau Trang canal, section from NH1A Bypass to Than canal; Construction of WWTP for the central region of Tinh Gia (including construction insurance).	7,411.05	772.521	8,183.57	RFB, National	No	No	Prior	12/2019	4/2020	
6	TH-XL-03	Construction of infrastructures of 5 resettlement sites along the routes (including construction insurance).	1,679.92	175.11	1,855.037	RFB, National	No	No	Post	10/2019	1/2020	

