

Procurement Plan of Hezhou Urban Water Infrastructure and Environment Improvement Project

Project information:

Country: The People’s Republic of China

Borrower: The People’s Republic of China

Project Name: Hezhou Urban Water Infrastructure and Environment Project
Financed by the World Bank Loan

Loan/Credit No: IBRD 8865-CN

Project ID: P158622

Project Implementation Agency (PIA): The PIA includes the Project Management Office (PMO), which refers to Hezhou Municipal World Bank Loan Project Management Office (Hezhou PMO), and the Project Implementation Units (PIUs), which refer to Hezhou Municipal Water Resources Bureau (HWRB), Hezhou Municipal Engineering Administration Bureau (HMEAB) and Hezhou Municipal Environmental Protection Bureau (HEPB).

Name of Components	PIUs
Component 1: Improving He River Flood Risk Resilience	HWRB
Component 2: Improving Urban Drainage and Wastewater Management	HWRB (Urban Drainage Improvement); HMEAB (Water Bodies and Quality Improvement, Ecological Landscape Improvement)

<p>Component 3: Institutional Strengthening, Capacity Building and Project Management</p>	<p>HWRB (Big Data Intelligent Water Management and Control Platform etc.);</p> <p>HEPB (Hezhou Drainage Basin Water Environmental Monitoring, Early-warning and Comprehensive Management System etc.);</p> <p>Hezhou PMO (Project Management and Oversight etc.)</p>
---	---

Date of the Procurement Plan: May 30, 2018

Period covered by this Procurement Plan: 2018-2021

Preamble

In accordance with paragraph 5.9 of the “World Bank Procurement Regulations for IPF Borrowers” (July 2016, Revised November 2017) (“Procurement Regulations”) the Bank’s Systematic Tracking and Exchanges in Procurement (STEP) system will be used to prepare, clear and update Procurement Plans and conduct all procurement transactions for the Project.

This textual part along with the Procurement Plan tables in STEP constitute the Procurement Plan for the Project. The following conditions apply to all procurement activities in the Procurement Plan. The other elements of the Procurement Plan as required under paragraph 4.4 of the Procurement Regulations are set forth in STEP.

A. The Bank’s Standard Procurement Documents (SPDs): The Bank’s SPDs shall be used for all contracts subject to international competitive procurement and those contracts as specified in the Procurement Plan tables in STEP.

B. National Procurement Arrangements: In accordance with paragraph 5.3 of the Procurement Regulations, when approaching the national market (as specified in the Procurement Plan tables in STEP), the country’s own procurement procedures (Tendering and Bidding Law of the Peoples’ Republic of China, i.e. TBL promulgated by its Order No. 21 dated August 30, 1999 and the Implementation Regulations of the TBL promulgated by its State Council Order No. 613 dated November 30, 2011 and any amendments thereof) may be used with the following conditions to meet the requirements for open competitive procurement of paragraph 5.4 of the Procurement Regulations:

a. All procurement notices shall be published in a national newspaper of wide circulation, or on a widely-used website / electronic portal with free access.

b. A minimum of twenty (20) business days shall be given to Bidders between the date of such advertisement (or the date of availability of procurement documents, whichever is later and the deadline for the submission of bids). The advertisement and procurement documents shall specify the deadline for the submission of bids. Potential Bidders shall be allowed to inspect and purchase procurement documents at any time prior to the deadline for the submission of bids.

c. Any Bidder/Consultant should be eligible to participate in a procurement process and to be awarded a Bank-financed contract as defined in paragraphs 3.21, 3.22 and 3.23 of the Procurement Regulations.

d. Bidders/Consultants shall be allowed to submit bids/proposals by mail or in person. Bidders/consultants shall not be mandatory required to be present at the bid/proposal opening session.

e. Bidders should not be required to register as a condition for inspecting or purchasing procurement documents, submitting its bid or receiving contract award. A winner Bidder, shall be given reasonable opportunity of registering (if required) before contract signing without any let or hindrance. Bidding shall not be restricted to any class of contractors.

f. The winning bidder shall not be required, as a condition of award, to reduce its bid price. No contract negotiation shall be permitted unless agreed in the procurement plan.

g. No bid may be rejected solely on the basis that the bid price exceeds any cost estimate. Rejection of all bids or re-bidding shall not be allowed solely because the number of bids is less than three (3). Rebidding shall not take place without any sound justification.

h. The Bank's procurement documents for approaching the national market or any procurement document acceptable to the Bank shall be used. All procurement documents must require that bidders/consultants present a signed acceptance at the time of bidding or submitting a proposal, to be incorporated in any resulting contract, confirming application of and compliance with the Bank's Anti-Corruption Guidelines, including without limitation the Bank's right to sanction and the Bank's inspection and audit rights.

i. The procurement documents shall disclose the newspaper and / or the electronic means in which the information on contract award shall be published.

j. The contract award notification shall identify: (a) name and address of the Borrower's Project Implementing Unit, (b) name and reference number of the contract being awarded and the selection method used (c) names of all Bidders/Consultants that submitted bids/proposals and their prices as read out at the bid opening meeting and as evaluated (d) names of all Bidders/ Consultants whose bids/proposals were rejected either as nonresponsive or as not meeting qualification criteria or were not evaluated, with the reasons therefor and (e) the name of the successful Bidder/Consultant, the final contract price, the contract duration and a summary of its scope.

k. The Borrower shall implement an effective complaint mechanism allowing bidders or consultants to complain, and have their complaints handled and responded in a timely manner. Procurement documents should indicate the complaint mechanism procedure and provide the professional title and address of the officials to whom such protests should be sent.

l. The Bank shall be allowed to review procurement documentation and activities related to the activities included in the procurement plan.

C. *Other national procurement arrangements:* When other national procurement arrangements other than national open competitive procurement arrangements are applied by the Borrower, such arrangements shall be subject to paragraph 5.5 of the Procurement Regulations.

A. ***Leased Assets*** as specified under paragraph 5.10 of the Procurement Regulations: Leasing may be used for those contracts identified in the Procurement Plan tables.

B. ***Procurement of Second Hand Goods*** as specified under paragraph 5.11 of the Procurement Regulations is not applicable:

C. ***Domestic Preference*** as specified under paragraph 5.51 of the Procurement Regulations:

Goods: Domestic Preference is applicable for those contracts identified in the Procurement Plan tables.

Works: Domestic Preference is not applicable.

G. *Other Relevant Procurement Information:*

Goods, Works and Non-Consulting Services:

Prior Review Threshold: Procurement Decisions are subject to Prior Review by the Bank as stated in Annex II to the Procurement Regulations (July 2016, revised November 2017).

Procurement Category	Contract Value (US\$)	Procurement Method	Bank Prior Review
Goods, IT Systems & Non-Consulting Services	≥ 10 million	International Open Competitive Procurement (International + Open)	
	≥ 500k to < 10 million	National Open Competitive Procurement (National + Open)	All contracts ≥ USD 4 million.
	< 500 K	Shopping (RFQ)	None
	Others	DS (Direct Selection)	All contracts ≥ USD 4 million.
Works, Supply & Installation	≥ 40 million	International Open Competitive Procurement (International + Open)	
	≥ 500k to < 40 million	National Open Competitive Procurement (National + Open)	All contracts ≥ USD 15 million.
	< 500 K	Shopping (RFQ)	None
	N/A	DS (Direct Selection)	All contracts ≥ USD 15million.
Notes:	DS: Direct Selection NA: Not Applicable		

Procurement Packages with Methods and Time Schedule:

Selection of Consultants:

Prior Review Threshold: Selection decisions subject to Prior Review by Bank as stated in Annex II to the Procurement Regulations (July 2016, revised November 2017):

Procurement Category	Contract Value (US\$)	Selection Method	Bank Prior Review
Consultants	≥ 300,000	QCBS, QBS,	Firms: All contracts ≥USD 2 million; Firms: All DS contracts ≥ USD 1 million; Individual Consultant: All contracts ≥400 K; DS for individual consultant: All contracts ≥USD 400 K
	< 300,000	QCBS, QBS, FBS, LCS, CQS	
	Others	DS	
	Others	IC	

Notes:

QCBS: Quality- and Cost-Based Selection	DS: Direct Selection
QBS: Quality-Based Selection	IC: Individual Consultant selection procedure
FBS: Fixed Budget Selection	NA: Not Applicable
LCS: Least Cost Selection	
CQS: Consultants' Qualifications-based Selection	

PROCUREMENT PLAN China : Hezhou Urban Water Infrastructure and Environment Improvement Project

General Information
 Country: China Bank's Approval Date of the Original Procurement Plan: 2018-08-30
 Project ID: P158622 Revised Plan Date(s): (comma delineated, leave blank if non 2021-10-27
 Project Name: Hezhou Urban Water Infrastructure and Environment Improvement Project GPN Date: 2018-07-09
 Loan / Credit No: IBRD / 88650
 Executing Agency(ies) Hezhou PMO

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	High SEA/SH Risk	Procurement Document Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion
													Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	
HZ-SZ-7 / Huang'ansi and Shiziang Flood Drainage Rivers Comprehensive Treatment	IBRD / 88650	Component 2: Improving Urban Drainage and Wastewater Management	Prior	Request for Bids	Open - National	Single Stage - One Envelope				30,022,788.65	22,538,438.05	Signed					2018-09-14	2018-11-07	2018-09-29	2018-11-12			2018-10-29	2018-12-18	2018-11-28	2019-05-06	2019-01-02	2019-06-03	2020-12-22
HZ-SL-1 / He River (Huangshi Hydropower Station-Hejiang Bridge) Comprehensive Treatment (excluding Huangtianshi flood control and drainage project in pinggu district)	IBRD / 88650	Component 1: Improving He River Flood Risk Resilience of the He River	Prior	Request for Bids	Open - National	Single Stage - One Envelope				27,627,400.00	0.00	Pending Implementation					2021-01-06		2021-02-20					2021-03-22		2021-04-21		2021-05-26	2024-05-10
HZ-SL-1-1 / He River (Huangshi Hydropower Station-Hejiang Bridge) Comprehensive Treatment (Huangtianshi flood control and drainage project in pinggu district)	IBRD / 88650	Component 1: Improving He River Flood Risk Resilience of the He River	Post	Request for Bids	Open - National	Single Stage - One Envelope				6,898,300.00	6,624,709.68	Signed					2019-12-31	2020-09-21	2020-01-30	2020-10-10			2020-03-15	2020-11-03	2020-04-14	2020-12-05	2020-05-19	2021-01-15	2022-05-09
HZ-SL-5 / Donggan Canal Comprehensive Treatment and Mawei River Linkage	IBRD / 88650	Component 1: Improving He River Flood Risk Resilience of the He River	Post	Request for Bids	Open - National	Single Stage - One Envelope				7,743,800.00	0.00	Pending Implementation					2021-06-16		2021-07-01					2021-07-29		2021-08-28		2021-10-02	2023-09-22
HZ-SL-9 / Huang'ansi and Shiziang Flood Drainage Pump Stations (civil works)	IBRD / 88650	Component 2: Improving Urban Drainage and Wastewater Management	Post	Request for Bids	Open - National	Single Stage - One Envelope				8,363,400.00	0.00	Cancelled					2020-11-04	2020-11-25	2020-11-19					2020-12-19	2021-01-20	2021-01-18	2021-04-02	2021-02-22	2022-08-16
HZ-SZ-10 / Jiangnan Wastewater Treatment Plant and Auxiliary Pipelines (Jiangnan Wastewater Treatment Plant)	IBRD / 88650	Component 2: Improving Urban Drainage and Wastewater Management	Post	Request for Bids	Open - National	Single Stage - One Envelope				5,577,900.00	0.00	Cancelled					2019-02-01	2020-09-14	2019-02-16	2020-10-10			2019-03-18	2020-11-04	2019-04-17	2021-01-29	2019-05-22		2020-11-12
HZ-SL-14 / Dongwu Branch Canal Reconstruction Project	IBRD / 88650	Component 2: Improving Urban Drainage and Wastewater Management	Post	Request for Bids	Open - National	Single Stage - One Envelope				10,363,100.00	0.00	Pending Implementation					2021-08-18		2021-09-02					2021-09-30		2021-10-30		2021-12-04	2023-11-24
HZ-SZ-8 / Huang'ansi and Shiziang Flood Drainage Rivers Comprehensive Treatment Project (Landscape Engineering)	IBRD / 88650	Component 2: Improving Urban Drainage and Wastewater Management	Post	Request for Bids	Open - National	Single Stage - One Envelope				8,010,800.00	0.00	Under Implementation					2020-05-04	2021-04-13	2020-05-19					2020-06-18		2020-07-18		2020-08-22	2022-08-12
HZ-SL-6 / He River (Huangshi Hydropower Station-Xiaobao Power Station) Dredging and Barrier Clearance	IBRD / 88650	Component 1: Improving He River Flood Risk Resilience of the He River	Post	Request for Bids	Open - National	Single Stage - One Envelope				3,118,300.00	0.00	Pending Implementation					2021-10-15		2021-11-29					2021-12-29		2022-01-28		2022-03-04	2023-02-27
HZ-SL-2-1 / Rehabilitation of He River (Hejiang Bridge-Lingfeng Bridge)	IBRD / 88650	Component 1: Improving He River Flood Risk Resilience of the He River	Prior	Request for Bids	Open - National	Single Stage - One Envelope				27,711,600.00	0.00	Under Implementation					2020-11-18	2020-12-16	2020-11-23					2021-01-04	2021-01-28	2021-02-03	2021-04-29	2021-03-10	2024-02-23
HZ-SZ-10-3 / Jiangnan WTP and auxiliary pipelines (auxiliary pipelines and roads) (430-meter road)	IBRD / 88650	Component 2: Improving Urban Drainage and Wastewater Management	Post	Request for Bids	Open - National	Single Stage - One Envelope				859,300.00	0.00	Pending Implementation					2021-05-31		2021-06-05					2021-07-17		2021-08-16		2021-09-20	2022-03-19
HZ-SL-13 / Reconstruction project of Huangtian Branch Canal, Gupo Mountain Flood Drainage Canal (Upstream at the intersection of Gupo Mountain Flood Drainage Canal)	IBRD / 88650	Component 2: Improving Urban Drainage and Wastewater Management	Post	Request for Bids	Open - National	Single Stage - One Envelope				4,215,500.00	0.00	Pending Implementation					2021-09-30		2021-10-15					2021-11-14		2021-12-14		2022-01-18	2024-01-08
HZ-SL-13-1 / Huangtian Branch canal, Gupo Mountain flood drainage canal reconstruction project (downstream at the intersection of Gupo Mountain flood drainage canal)	IBRD / 88650	Component 2: Improving Urban Drainage and Wastewater Management	Post	Request for Bids	Open - National	Single Stage - One Envelope				8,272,000.00	0.00	Pending Implementation					2020-12-01		2020-12-06					2021-01-17		2021-02-16		2021-03-23	2021-06-03
HZ-SZ-10-1 / Jiangnan Wastewater Treatment Plant and Auxiliary Pipelines (Auxiliary Pipelines and Roadway)	IBRD / 88650	Component 2: Improving Urban Drainage and Wastewater Management	Prior	Request for Bids	Open - National	Single Stage - One Envelope				22,423,900.00	0.00	Under Implementation					2021-05-11	2021-10-11	2021-05-16					2021-06-27		2021-07-27		2021-08-31	2023-02-22
HZ-SL-2 / Rehabilitation of He River (Lingfeng Bridge-Xiaobao Power Station), Xiaobao Power Station Comprehensive Improvement Project	IBRD / 88650	Component 1: Improving He River Flood Risk Resilience of the He River	Post	Request for Bids	Open - National	Single Stage - One Envelope				6,172,500.00	0.00	Pending Implementation					2021-07-01		2021-08-15					2021-09-14		2021-10-14		2021-11-18	2024-11-02
HZ-SL-2-2 / Rehabilitation of He River (Hejiang Bridge-Lingfeng Bridge) (Works for bearing of Babu Bridge)	IBRD / 88650	Component 1: Improving He River Flood Risk Resilience of the He River	Post	Request for Bids	Open - National	Single Stage - One Envelope				793,600.00	0.00	Pending Implementation					2021-07-01		2021-07-06					2021-08-17		2021-09-16		2021-10-21	2022-04-19

