PROCUREMENT
PLAN
Georgia : Irrigation and Land Market Development Project
General Information
Country:
Georgia
Banka Approval Date of the

Project ID: P133828 Revised Plan Date(s): (comma defineated, leave blank if none) 2017-01-25
Project Name: Ingation and Land Market Development Project
Loan/ Credit No. IDA / 54560
IDA / 54560
IDA / 54500
IDA /

WORKS																												/
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-q Docur	ments		on Report	/ Justif	ication	Specific Pro Notice / I	nvitation	Iss	ued	Opening	/ Minutes	Bid Evaluatio and Recomm for Awa	endation ard	Signed (		Contract Co	
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
IDIC/CW/ICB/01 / Rehabilitation of Irrigation Scheme Main Canal and Electrical and Mechanical parts of main canal and headwork		Component 1 Irrigation and Drainage Improvement Component 3 Project Management Component 2 Land Market Development	Prior	Request for Bids	Open - International	Single Stage - One Envelope	N	0.00	12,298,490.68	Under Implementation														2016-02-23		2016-03-17		

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-q Docu			lification on Report		ng Document fication	Specific Pr Notice /		Bidding Do		Proposal S Opening	ubmission/	Bid Evalua and Recon	nmendation	Signed	Contract	Contract Completion
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned Actual
IDIC/G/DC/01 / Procurement of Agricultural software - Sic^2	IDA / 54560	Component 1 Irrigation and Drainage Improvement	Post	Direct Selection	Direct			19,000.00	0.00	Pending Implementation					2017-02-17		2017-02-27								2017-03-11		2017-05-10
IDIC/G/SH/10 / Supply of Tachometer for Georgian Amelioration	IDA / 54560	Component 1 Irrigation and Drainage Improvement	Post	Request for Quotations	Open - National	Single Stage - One Envelope		17,000.00	0.00	Pending Implementation							2017-03-09								2017-04-11		2017-06-10
IDIC/G/SH/11 / Supply Echo- sounder and 10 units of Leveling Instrument to Georgian Amelioration	IDA / 54560	Component 1 Irrigation and Drainage Improvement	Post	Request for Quotations	Open - National	Single Stage - One Envelope		26,000.00	0.00	Pending Implementation							2017-03-02								2017-04-02		2017-06-01
IDIC/G/SH/12 / Supply of 3 units of Automatic Flow Measuring Devices for Georgian Amelioration	IDA / 54560	Component 1 Irrigation and Drainage Improvement	Post	Request for Quotations	Open - National	Single Stage - One Envelope		35,000.00	0.00	Pending Implementation							2017-03-04								2017-04-04		2017-06-03

NON CONSULTING 8	ERVICES																											
Activity Reference No./ Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)			Draft Pre-q Docur		Prequal Evaluation		Draft Biddin / Justif		Specific Pr Notice /	Invitation	Bidding Doo Issu	ied	Proposal Su Opening /	/ Minutes	Bid Evaluation R and Recommend for Award	lation	Signed Cor		Contract Con	mpletion
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned Ad	tual Pla	lanned	Actual	Planned	Actual
IDIC/NCS/NCB/01 / Topographic Survey for Tbisi Kurnisi, Kverno Samgori and Zeda Ru Irrigation Schemes		Component 1 Irrigation and Drainage Improvement	Post	Request for Bids	Open - National	Single Stage - One Envelope		297,040.00	0.00	Pending Implementation	1				2017-02-27		2017-03-06				2017-03-27		2017-04-10	201	17-04-17		2017-08-15	

<b>CONSULTING FIRMS</b>	1																										_
Activity Reference No./ Description	Loan / Credit No.	. Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of F	Reference	Expressio No	n of Interest tice	Short List Request fo	t and Draft r Proposals	Request for as Is		Opening o Proposals	f Technical s / Minutes	Evaluation Prop		Combined Report a Negotiate	and Draft	Signed	Contract	Contract Cor	mpletion
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
ILMDP/CQCBS/01-2016 / Consulting Services for Supervision of Civil Works to be implemented under Irrigation and Land Market Development Project - Irrigation And Drainage Improvement Component (ILMDP)	IDA / 54560	Component 1 Irrigation and Drainage Improvement Component 3 Project Management Component 2 Land Market Development	Prior	Quality And Cost- Based Selection	Open - International	N	1,500,000.00	2,283,982.98	Under Implementation														2016-02-03		2016-02-29		
IDIC/CS/LCS/02 / GILMDP Project Financial Audit for 2015- 2019 fiscal years	IDA / 54560	Component 1 Irrigation and Drainage Improvement	Post	Least Cost Selection	Open - International		60,000.00	0.00	Under Implementation	2016-11-07	2016-11-10	2016-11-17	2016-11-10	2016-12-22	2017-01-11			2017-01-12		2017-02-11		2017-03-11		2017-03-18		2019-07-31	-
IDIC/CS/CQS/07 / Design Engineering Consultancy Services	IDA / 54560	Component 1 Irrigation and Drainage Improvement	Post	Consultant Qualification Selection	Open - National		50,000.00	0.00	Under Implementation	2017-02-27	2017-01-25	2017-03-13	2017-01-25	2017-04-24								2017-05-08		2017-05-15		2018-02-09	

	DVIDUAL CONSULTANTS (thirty Reference No.)																		
Activity Reference No./ Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of I		Identified Cons	/Selected ultant	Con	gotiated tract	Signed	Contract	Contract C	
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
IDIC/CS/IC/29 / Designing advisory services for Institutional Strengthening of Georgian Amelioration (Consultant with international experience)		Component 1 Irrigation and Drainage Improvement	Post	Individual Consultant Selection	Open		100,000.00	56,876.00	Signed	2016-10-10	2016-09-20	2016-11-19	2016-10-26	2016-12-03	2016-10-28	2016-12-17	2016-11-01	2017-12-17	
CS/IC/10 / Procurement Consultant		Component 1 Irrigation and Drainage Improvement Component 3 Project Management Component 2 Land Market Development	Prior	Individual Consultant Selection	Open	N	9,000.00	159,961.41	Signed						2015-02-25		2015-02-25		

IDIC/CS/IC/03 / Water Resource and Climate Advisor for Institutional Strengthening of UASCG	IDA / 54560	Component 1 Irrigation and Drainage Improvement Component 3 Project Management Component 2 Land Market Development	Prior	Individual Consultant Selection	Open	N	0.00	42,611.12	Signed					2015-04-24		2015-04-24		
IDIC/CS/IC/04 / Agricultural Economist	IDA / 54560	Component 1 Irrigation and Drainage Improvement Component 3 Project Management Component 2 Land Market Development	Prior	Individual Consultant Selection	Open	N	60,000.00	43,266.65	Signed					2015-04-23		2015-04-23		
IDIC/CS/IC/05 / Water Resource Legal Advisor	IDA / 54560	Component 1 Irrigation and Drainage Improvement Component 3 Project Management Component 2 Land Market Development	Prior	Individual Consultant Selection	Open	N	0.00	34,272.44	Signed					2015-05-22		2015-06-15		
IDIC/CS/IC/01 / Management Operation and Maintenance (MOM) Advisor	IDA / 54560	Component 1 Irrigation and Drainage Improvement Component 3 Project Management Component 2 Land Market Development	Prior	Individual Consultant Selection	Open	N	60,000.00	55,932.00	Signed					2015-04-24		2015-06-27		
IDIC/CS/SSS/01 / Local-level Water Management Institutions Advisor	IDA / 54560	Component 1 Irrigation and Drainage Improvement Component 3 Project Management Component 2 Land Market Development	Prior	Direct Selection	Direct	N	80,000.00	114,971.33	Under Implementation							2015-07-07		
IDIC/CS/SSS/04 / Component Director	IDA / 54560	Component 1 Irrigation and Drainage Improvement Component 3 Project Management Component 2 Land Market Development	Prior	Direct Selection	Direct	N	18,000.00	72,661.24	Signed							2015-07-01		
IDIC/CS/SSS/05 / Financial Manager	IDA / 54560	Component 1 Irrigation and Drainage Improvement Component 3 Project Management Component 2 Land Market Development	Prior	Direct Selection	Direct	N	17,000.00	69,607.37	Signed							2015-07-01		
IDIC/CS/SSS/06 / Accountant and Disbursement Specialist	IDA / 54560	Component 1 Irrigation and Drainage Improvement Component 3 Project Management Component 2 Land Market Development	Prior	Direct Selection	Direct	N	13,000.00	54,506.46	Signed							2015-07-01		
IDIC/CS/SSS/02 / Irrigation Policy Specialist and Strategy Team Leader	IDA / 54560	Component 1 Irrigation and Drainage Improvement Component 3 Project Management Component 2 Land Market Development	Prior	Direct Selection	Direct	N	35,000.00	37,366.67	Signed							2015-07-15		
IDIC/CS/IC/14 / Component Coordinator	IDA / 54560	Component 1 Irrigation and Drainage Improvement Component 3 Project Management Component 2 Land Market Development	Prior	Individual Consultant Selection	Open	N	33,000.00	123,819.62	Signed					2015-07-08		2015-07-09		
IDIC/CS/SSS/03 / Accounting Software Maintenance Specialist	IDA / 54560	Component 1 Irrigation and Drainage Improvement Component 3 Project Management Component 2 Land Market Development	Prior	Direct Selection	Direct	N	0.00	11,307.85	Under Implementation							2015-11-15		
IDIC/CS/SSS/08 / Water Resource and Climate Advisor	IDA / 54560	Component 1 Irrigation and Drainage Improvement Component 3 Project Management Component 2 Land Market Development	Prior	Direct Selection	Direct	N	20,000.00	23,862.23	Signed							2016-02-17		
IDIC/CS/SSS/09 / Agricultural Economist	IDA / 54560	Component 1 Irrigation and Drainage Improvement Component 3 Project Management Component 2 Land Market Development	Prior	Direct Selection	Direct	N	55,000.00	55,263.33	Signed							2016-02-17		
IDIC/CS/SSS/10 / Water Resource Legal advisory services for Institutional Strengthening of GA	IDA / 54560	Component 1 Irrigation and Drainage Improvement Component 3 Project Management Component 2 Land Market Development	Prior	Direct Selection	Direct	N	65,000.00	67,587.78	Under Implementation							2016-03-30		
IDIC/CS/SSS/13 / Team Leader for finalization of Irrigation Strategy	IDA / 54560	Component 1 Irrigation and Drainage Improvement	Post	Direct Selection	Direct		20,257.00	20,256.67	Signed	2016-10-24	2016-10-24	2016-11-03	2016-11-04		2016-11-24	2016-11-18	2017-05-23	