

## VIETNAM

### Da Nang Sustainable City Development Project

#### Textual Part of Procurement Plan

#### **I. General**

**1. Bank's Approval Date of the Procurement Plan:**

Original: March 8, 2013. Latest Updated Procurement Plan: June 20, 2017

**2. Date of General Procurement Notice:** July 2, 2013

**3. Period covered by this procurement plan:** From June 2017 to June 2019

#### **II. Applicable Rules and Procedures**

1. Procurement for the proposed project shall be carried out in accordance with the World Bank's "*Guidelines: Procurement of Goods, Works and Non-Consulting Services Under IBRD Loans, IDA Credits & Grants by World Bank Borrowers*" dated January 2011, revised July 2014 (referred to as the Procurement Guidelines) and "*Guidelines: Selection and Employment of Consultants Under IBRD Loans, IDA Credits & Grants by World Bank Borrowers*" dated January 2011, revised July 2014 (the Consultant Guidelines).

#### **III. Goods and Works and Non-Consulting Services**

**1. Prior Review Threshold:** Procurement Decisions subject to Prior Review by the Bank as stated in Appendix 1 to the Guidelines for Procurement. These thresholds are subject to change by the Bank during the project implementation based on its assessment of the project procurement implementation capacity and risks:

	<b>Procurement Method</b>	<b>Prior Review Threshold US\$</b>	<b>Comments</b>
1.	ICB and LIB (Goods)	Above US\$2 million	All contracts above thresholds
2.	NCB (Goods)	Above US\$2 million	All contracts above thresholds
3.	ICB (Works)	Above US\$10 million	All contracts above thresholds
4.	NCB (Works)	Above US\$10 million	All contracts above thresholds
5.	Shopping	N/A	No prior review
6.	Direct Contracting (Goods)	Above US\$2 million	All contracts above thresholds
7.	Direct Contracting (Works)	Above US\$10 million	All contracts above thresholds

July 9, 2010

2. **Prequalification:** Not applicable.
3. **Proposed Procedures for CDD Components (as per paragraph. 3.17 of the Guidelines):** Not applicable.
4. **Reference to Project Operational/Procurement Manual:** The Project Implementation Manual dated March 1, 2013 and approved by the Da Nang City People' Committee as referred to in the Financing Agreement.
5. **Any Other Special Procurement Arrangements:** No.

### **III. Selection of Consultants**

1. **Prior Review Threshold:** Selection decisions subject to Prior Review by Bank as stated in Appendix 1 to the Guidelines Selection and Employment of Consultants. These thresholds are subject to change by the Bank during the project implementation based on its assessment of the project procurement implementation capacity and risks:

	<b>Selection Method</b>	<b>Prior Review Threshold</b>	<b>Comment</b>
1.	Competitive Methods (Firms)	Above US\$1 million	All contracts above thresholds
2.	Single Source (Firms)	Above US\$1 million	All contracts above thresholds
3.	Individuals	Above US\$300,000	All contracts above thresholds

2. **Short list comprising entirely of national consultants:** Short list of consultants for services, estimated to cost less than \$500,000 equivalent per contract, may comprise entirely of national consultants in accordance with the provisions of paragraph 2.7 of the Consultant Guidelines.
3. **Reference to Project Operational/Procurement Manual:** The Project Implementation Manual dated March 1, 2013 and approved by the Da Nang City People' Committee as referred to in the Financing Agreement.
4. **Any Other Special Selection Arrangements:** Not applicable.

**PROCUREMENT PLAN** Vietnam : Danang Sustainable City Development Project (SCDP)

**General Information**  
**Country:** Vietnam **Bank / Approval Date of the Original Procurement Plan:** 2017-10-31  
**Revised Plan Date(s): (comma delineated, leave blank if none)** 2017-11-23  
**Project ID:** P123384 **GNP Date:**  
**Project Name:** Danang Sustainable City Development Project (SCDP)  
**Loan / Credit No.:** IDA / 52330, IDA / 60320  
**Executing Agency(ies):** Da Nang Priority Infrastructure Investment Project Management Unit

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion			
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual		
Package 3.6 / Package 3.6: Construction of Bridges on Hoa Phuoc - Hoa Khuong Road	IDA / 52330	1.Drainage and Wastewater improvement 5.Transferred activities from Da Nang Priority Infrastructure Investment Project 4.Technical Assistance and Capacity Building 3.Urban Strategic Roads 2.Bus Rapid Transit Development	Prior	Request for Bids	Open - National	Single Stage - One Envelope	N	0.00	7,601,093.44	Signed																				
1.11 / Extension of Capacity of Hoa Xuan Wastewater Treatment Plant and Operation and Maintenance of the Plant for 5 Years	IDA / 52330	1.Drainage and Wastewater improvement 5.Transferred activities from Da Nang Priority Infrastructure Investment Project 4.Technical Assistance and Capacity Building 3.Urban Strategic Roads 2.Bus Rapid Transit Development	Prior	Request for Bids	Open - International	Single Stage - One Envelope	N	0.00	7,638,205.48	Signed																				
Package 1.2 / Construction of Lien Chieu Wastewater Treatment Plant and ancillary works and Operation & Maintenance of the Plant for 5 Years	IDA / 52330 IDA / 60320	1.Drainage and Wastewater improvement 5.Transferred activities from Da Nang Priority Infrastructure Investment Project 4.Technical Assistance and Capacity Building 3.Urban Strategic Roads 2.Bus Rapid Transit Development	Prior	Request for Bids	Open - International	Single Stage - One Envelope	N	0.00	7,616,257.05	Under Implementation																				
Package 3.5 / Package 3.5: Construction of Hoa Phuoc - Hoa Khuong Road	IDA / 52330	1.Drainage and Wastewater improvement 5.Transferred activities from Da Nang Priority Infrastructure Investment Project 4.Technical Assistance and Capacity Building 3.Urban Strategic Roads 2. Bus Rapid Transit Development	Prior	Request for Bids	Open - National	Single Stage - One Envelope	N	0.00	12,767,083.33	Signed																				
3.2 / Construction of Infrastructure of resettlement areas in the South of Danang City under SCDP	IDA / 52330	1.Drainage and Wastewater improvement 5.Transferred activities from Da Nang Priority Infrastructure Investment Project 4.Technical Assistance and Capacity Building 3.Urban Strategic Roads 2. Bus Rapid Transit Development	Prior	Request for Bids	Open - National	Single Stage - One Envelope	N	0.00	5,628,093.52	Signed																				
B55b / Upgrading of Son Tra Wastewater Treatment Plant	IDA / 52330	1.Drainage and Wastewater improvement 5.Transferred activities from Da Nang Priority Infrastructure Investment Project 4.Technical Assistance and Capacity Building 3.Urban Strategic Roads 2.Bus Rapid Transit Development	Prior	Request for Bids	Open - International	Single Stage - One Envelope	N	0.00	11,133,253.79	Signed																				

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion			
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual		
2-4-2-6 / Supply, installation of ticketing system, intelligent transport system for public transport system and traffic signal priority system for bus rapid transit (BRT) (including 2 lots)	IDA / 52330	2. Bus Rapid Transit Development	Prior	Request for Bids	Open - International	Single Stage - One Envelope		14,313,734.00	0.00	Under Implementation																				

4-7E / Procurement of equipment for monitoring and managing public transport	DA / 52330	4.Technical Assistance and capacity Building	Post		Request for Bids	Open - National	Single Stage - One Envelope		149,383.00	0.00	Pending Implementation										2018-06-07	2018-06-07					2018-07-15	2018-09-20	2018-09-27		2019-03-26
4-8 / Procurement of software for Da Nang Traffic Light and Public Transport Management Centre (DATRAMAC) and departments for management and operation of public transport system	DA / 52330	4.Technical Assistance and capacity Building	Post		Request for Quotations	Open - National	Single Stage - One Envelope		100,000.00	0.00	Pending Implementation																		2018-09-03		2019-03-02
4-8B / Procurement of office equipment for Project Management Unit in project implementation	DA / 52330	4.Technical Assistance and capacity Building	Post		Request for Quotations	Open - National	Single Stage - One Envelope		80,000.00	0.00	Pending Implementation																	2018-08-22		2018-11-20	

**NON CONSULTING SERVICES**

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual

**CONSULTING FIRMS**

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference		Expression of Interest Notice		Short List and Draft Request for Proposals		Request for Proposals as Issued		Opening of Technical Proposals / Minutes		Evaluation of Technical Proposal		Combined Evaluation Report and Draft Negotiated Contract		Signed Contract		Contract Completion						
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual					
Package 3.3: CSC Comp 2 and 3 / Package 3.3: Consulting Services for Contract Management and Construction Supervision for Component 2 and 3	DA / 52330	1.Drainage and Wastewater mprovement 5.Transferred activities from Da Nang Priority Infrastructure Investment Project 4.Technical Assistance and Capacity Building 3.Urban Strategic Roads 2.Bus Rapid Transit Development	Prior	Quality And Cost-Based Selection	Open - International	N	0.00	3,836,018.12	Cancelled																							
2.1 Part 2 / On-Site Supervision of Equipment Installation and Technical Assistance for Operation of BRT System	DA / 52330	1.Drainage and Wastewater mprovement 5.Transferred activities from Da Nang Priority Infrastructure Investment Project 4.Technical Assistance and Capacity Building 3.Urban Strategic Roads 2.Bus Rapid Transit Development	Prior	Consultant Qualification Selection	Open - International	N	0.00	2,945,937.29	Signed																							
4.14 / Consulting Services for Financial Audit for Phase 1 of the Project	DA / 52330	1.Drainage and Wastewater mprovement 5.Transferred activities from Da Nang Priority Infrastructure Investment Project 4.Technical Assistance and Capacity Building 3.Urban Strategic Roads 2.Bus Rapid Transit Development	Prior	Least Cost Selection	Open - International	N	0.00	19,939.88	Signed																							
Package 1.1, Part 2 / Package 1.1, Part 2: Consulting Services for Contract Management, Construction Supervision and Procurement Support for Component 1 (Drainage and Wastewater Improvement)	DA / 52330	1.Drainage and Wastewater mprovement 5.Transferred activities from Da Nang Priority Infrastructure Investment Project 4.Technical Assistance and Capacity Building 3.Urban Strategic Roads 2.Bus Rapid Transit Development	Prior	Quality And Cost-Based Selection	Open - International	N	0.00	3,047,091.00	Signed																							
4.15 / Project performance audit monitoring and evaluation of project outcomes under Da Nang Sustainable City Development Project	DA / 52330	1.Drainage and Wastewater mprovement 5.Transferred activities from Da Nang Priority Infrastructure Investment Project 4.Technical Assistance and Capacity Building 3.Urban Strategic Roads 2.Bus Rapid Transit Development	Prior	Quality And Cost-Based Selection	Open - International	N	0.00	319,548.77	Signed																							
4.1 / Consulting services for study on transport system model of the city after relocating the railway to the new alignment	DA / 52330	4.Technical Assistance and Capacity Building	Prior	Quality And Cost-Based Selection	Open - International		5,000,000.00	0.00	Under Implementation	2017-11-09	2017-11-11	2017-11-14	2018-04-09																			

**INDIVIDUAL CONSULTANTS**

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference		Invitation to Identified/Selected Consultant		Draft Negotiated Contract		Signed Contract		Contract Completion	
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual

4.16 / Consulting Service of Internal Audit for the SCDP	DA / 52330	1.Drainage and Wastewater improvement 5.Transferred activities from Da Nang Priority Infrastructure Investment Project 4.Technical Assistance and Capacity Building 3.Urban Strategic Roads 2.Bus Rapid Transit Development	Prior	Individual Consultant Selection	Open	N	0.00	104,400.00	Signet							2014-06-24	2014-07-28		
--	------------	---	-------	---------------------------------	------	---	------	------------	--------	--	--	--	--	--	--	------------	------------	--	--