

PROCUREMENT PLAN (Textual Part)

Project information: Jordan– Municipal Services & Social Resilience (P147689)

Project Implementation agency: MOMA and CVDB

Date of the Procurement Plan: 08–Aug–2018

Period covered by this Procurement Plan: From January 2018

Template last revised on: 1 October 2018

Preamble

In accordance with paragraph 5.9 of the “World Bank Procurement Regulations for IPF Borrowers” (July 2016) (“Procurement Regulations”) the Bank’s Systematic Tracking and Exchanges in Procurement (STEP) system will be used to prepare, clear and update Procurement Plans and conduct all procurement transactions for the Project.

This textual part along with the Procurement Plan tables in STEP constitute the Procurement Plan for the Project. The following conditions apply to all procurement activities in the Procurement Plan. The other elements of the Procurement Plan as required under paragraph 4.4 of the Procurement Regulations are set forth in STEP.

The Bank’s Standard Procurement Documents: shall be used for all contracts subject to international competitive procurement and those contracts as specified in the Procurement Plan tables in STEP.

National Procurement Arrangements: In accordance with paragraph 5.3 of the Procurement Regulations, when approaching the national market (as specified in the Procurement Plan tables in STEP), the country’s own procurement procedures may be used.

When the Borrower uses its own national open competitive procurement arrangements as set forth in **By-laws No 71 (1986) and No 32 (1993)**, such arrangements shall be subject to paragraph 5.4 of the Procurement Regulations.

When other national procurement arrangements other than national open competitive procurement arrangements are applied by the Borrower, such arrangements shall be subject to paragraph 5.5 of the Procurement Regulations.

Leased Assets as specified under paragraph 5.10 of the Procurement Regulations: Leasing may be used for those contracts identified in the Procurement Plan tables. *“Not Applicable”*

Procurement of Second Hand Goods as specified under paragraph 5.11 of the Procurement Regulations - is allowed for those contracts identified in the Procurement Plan tables *“Not Applicable”*

Domestic preference as specified under paragraph 5.51 of the Procurement Regulations (**Goods and Works**).

Goods: is applicable for those contracts identified in the Procurement Plan tables;

Works: is not applicable.

Other Relevant Procurement Information.

Prior Review thresholds (USD)

Procurement Type	Threshold (USD)	Additional Threshold Criteria (if any)
CVDB		
Goods	\$ 4,000,000	
Works	\$ 15,000,000	
Consulting Firms	\$ 2,000,000	
Individual Consultants	\$ 400,000	
Municipality		
Goods	\$ 300,000	\$500,000 to Irbid, \$250,000 for others
Works	\$ 300,000	\$500,000 to Irbid, \$250,000 for others

Max. Contract Values for Procurement Methods Below International competitive bidding and QCBS (USD)

Procurement Method	Goods	Works	Consultants services	
			Firms	Individual
International Market	No threshold			
National Market	< \$ 1,000,000	No threshold		
Shopping	< \$ 200,000	< \$ 300,000		
DS				
QCBS			No threshold	
LCS/FBS			\$ 300,000	
CQS			\$ 300,000	No threshold
SSS			No threshold	No threshold

Shortlist comprised of entirely national consultants (USD)

300,000

PROCUREMENT PLAN Jordan : Jordan - Municipal Services and Social Resilience

General Information

Country: Jordan Bank's Approval Date of the Original Procurement Plan: 2018-04-24
 Project ID: P147689 Revised Plan Date(s): (comma delineated, leave blank if non 2021-01-27
 Project Name: Jordan- Municipal Services and Social Resilience GPN Date:
 Loan / Credit No: TF / 15776, TF / AS128
 Executing Agency(ies) Cities and Villages Development Bank

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	High SEA/SH Risk	Procurement Document Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contr. Complete
													Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	
JO-MSSRP-CW-NL-01/2018 / Alzataiy & Almansheah-Roads Hot Mix asphalt Pavements	TF / AS128	Municipal Grants	Post	Request for Bids	Open - National	Single Stage - One Envelope				381,355.93	463,830.01	Completed						2018-09-11	2018-09-11	2018-09-16			2018-10-16	2018-10-16	2018-10-26	2018-10-21	2018-11-14	2018-12-11	2019-03-14
JO-MSSRP-CW-NL-02/2018 / Malfra-Opening New Roads and Hot Mix asphalt Pavements	TF / AS128	Municipal Grants	Post	Request for Bids	Open - National	Single Stage - One Envelope				514,124.29	800,514.81	Completed						2018-09-20	2018-09-20	2018-09-25			2018-10-23	2018-10-24	2018-11-02	2018-10-30	2018-11-17	2018-12-08	2019-03-17
JO-MSSRP-CW-MUN-03/2018 / Serhan-Opening New Roads	TF / AS128	Municipal Grants	Post	Request for Bids	Open - National	Single Stage - One Envelope				159,604.52	169,538.13	Completed						2018-08-30	2018-08-30	2018-09-04			2018-09-18	2018-09-18	2018-09-28	2018-09-19	2018-10-13	2018-10-08	2019-02-10
JO-MSSRP-CW-MUN-04/2018 / Serhan-Roads Hot Mix asphalt Pavements	TF / AS128	Municipal Grants	Post	Request for Bids	Open - National	Single Stage - One Envelope				187,851.11	227,542.86	Completed						2018-09-13	2018-09-13	2018-09-18			2018-10-02	2018-10-03	2018-10-12	2018-10-17	2018-10-27	2018-11-28	2019-02-24
JO-MSSRP-CW-MUN-05/2018 / Serhan-Roads Curbs and Sidewalks	TF / AS128	Municipal Grants	Post	Request for Bids	Open - National	Single Stage - One Envelope				28,248.59	28,265.34	Completed						2018-10-10	2018-09-28	2018-10-15			2018-10-29	2018-10-17	2018-11-08	2018-10-17	2018-11-23	2018-10-31	2019-03-23
JO-MSSRP-CW-NL-06/2018 / Irbid-Storm Water Drainage	TF / AS128	Municipal Grants	Post	Request for Bids	Open - National	Single Stage - One Envelope				706,214.69	0.00	Canceled						2018-10-15	2018-12-10	2018-10-22			2018-11-21	2019-01-22	2018-11-28		2018-12-13		2019-04-12
JO-MSSRP-CW-NL-07/2018 / Irbid-Opening New Roads	TF / AS128	Municipal Grants	Post	Request for Bids	Open - National	Single Stage - One Envelope				918,079.10	758,228.12	Signed						2018-10-04	2018-09-16	2018-10-09			2018-11-06	2018-10-23	2018-11-16	2018-11-04	2018-12-01	2018-12-18	2019-03-31
JO-MSSRP-CW-NL-08/2018 / Irbid-Roads Hot Mix asphalt Pavements	TF / AS128	Municipal Grants	Post	Request for Bids	Open - National	Single Stage - One Envelope				776,836.16	791,930.59	Signed						2018-10-10	2018-09-27	2018-10-15			2018-11-12	2018-10-28	2018-11-22	2018-11-04	2018-12-07	2018-12-18	2019-06-05
JO-MSSRP-CW-NL-09/2018 / Sabha & Deffaneh-MultiPurpose Sport Hall	TF / AS128	Municipal Grants	Post	Request for Bids	Open - National	Single Stage - One Envelope				494,350.28	452,957.05	Signed						2018-10-15	2018-12-10	2018-10-20			2018-11-19	2019-01-16	2018-11-29	2019-02-20	2018-12-14	2019-04-16	2019-07-12
JO-MSSRP-CW-NL-10/2018 / Sahab-Roads Hot Mix asphalt Pavements	TF / AS128	Municipal Grants	Post	Request for Bids	Open - National	Single Stage - One Envelope				607,344.63	998,124.67	Completed						2018-09-06	2018-09-06	2018-09-11			2018-10-10	2018-10-10	2018-10-20	2018-10-15	2018-11-04	2018-11-13	2018-05-03
JO-MSSRP-CW-NL-11/2018 / Dhail-Rain Water Drainage	TF / AS128	Municipal Grants	Post	Request for Bids	Open - National	Single Stage - One Envelope				423,728.81	364,040.09	Completed						2018-10-01	2018-11-20	2018-10-06			2018-11-17	2018-12-23	2018-12-17	2019-01-15	2019-01-21	2019-03-13	2019-07-20
JO-MSSRP-CW-NL-12/2018 / Malan-Opening New Roads with Hot Mix asphalt Pavements	TF / AS128	Municipal Grants	Post	Request for Bids	Open - National	Single Stage - One Envelope				369,227.40	413,704.59	Completed						2018-09-09	2018-09-09	2018-09-14			2018-10-14	2018-10-14	2018-10-24	2018-10-18	2018-11-08	2018-12-01	2018-03-08
JO-MSSRP-CW-NL-13/2018 / Madaba-Roads Hot Mix asphalt Pavements	TF / AS128	Municipal Grants	Post	Request for Bids	Open - National	Single Stage - One Envelope				461,864.41	481,781.17	Completed						2018-10-10	2018-09-17	2018-10-15			2018-11-12	2018-10-22	2018-11-22	2018-10-28	2018-12-07	2018-12-27	2019-04-06
JO-MSSRP-CW-NL-14/2018 / Ajlun-Roads Hot Mix asphalt Pavements	TF / AS128	Municipal Grants	Post	Request for Bids	Open - National	Single Stage - One Envelope				305,084.75	317,488.89	Completed						2018-09-12	2018-09-12	2018-09-17			2018-10-17	2018-10-17	2018-10-27	2018-10-21	2018-11-11	2018-12-13	2019-04-10
JO-MSSRP-CW-NL-18/2018 / Um Ajlmal-Roads Hot Mix asphalt Pavements	TF / AS128	Municipal Grants	Post	Request for Bids	Open - National	Single Stage - One Envelope				282,485.88	287,693.60	Completed						2018-09-16	2018-09-16	2018-09-20			2018-10-18	2018-10-18	2018-10-28	2018-10-21	2018-11-12	2018-11-25	2019-03-12
JO-MSSRP-CW-MUN-20/2018 / Um Ajlmal-Opening New Roads	TF / AS128	Municipal Grants	Post	Request for Bids	Open - National	Single Stage - One Envelope				211,864.41	207,151.63	Completed						2018-10-10	2018-09-06	2018-10-15			2018-10-29	2018-09-30	2018-11-08	2018-09-30	2018-11-23	2018-11-29	2019-01-23
JO-MSSRP-CW-NL-16/2018 / Jamed-Roads Hot Mix asphalt Pavements	TF / AS128	Municipal Grants	Post	Request for Bids	Open - National	Single Stage - One Envelope				495,762.71	551,029.62	Signed						2018-10-15	2018-10-01	2018-10-20			2018-11-17	2018-11-05	2018-11-27	2018-11-07	2018-12-12	2019-03-06	2019-04-11
JO-MSSRP-CW-NL-17/2018 / Garb Irbid-Roads Hot Mix asphalt Pavements	TF / AS128	Municipal Grants	Post	Request for Bids	Open - National	Single Stage - One Envelope				790,960.45	756,041.48	Signed						2018-09-06	2018-09-06	2018-09-11			2018-10-09	2018-10-11	2018-10-19	2018-10-14	2018-11-03	2018-11-13	2018-03-03
JO-MSSRP-CW-MUN-16/2018 / Dair Abi Sa'id-Roads Curbs and Sidewalks	TF / AS128	Municipal Grants	Post	Request for Bids	Open - National	Single Stage - One Envelope				225,988.70	224,033.32	Completed						2018-10-15	2018-10-10	2018-10-20			2018-11-03	2018-10-28	2018-11-13	2018-10-31	2018-11-28	2018-12-09	2019-03-28
JO-MSSRP-CW-MUN-17/2018 / Dair Abi Sa'id-Roads Hot Mix asphalt Pavements	TF / AS128	Municipal Grants	Post	Request for Bids	Open - National	Single Stage - One Envelope				210,451.98	196,035.27	Completed						2018-10-10	2018-09-13	2018-10-15			2018-10-29	2018-09-30	2018-11-08	2018-09-30	2018-11-23	2018-11-24	2019-03-23
JO-MSSRP-CW-NL-04/2018 / Ramtha-Commercial Building complex for government offices	TF / AS128	Municipal Grants	Post	Request for Bids	Open - National	Single Stage - One Envelope				3,270,000.00	4,137,195.70	Signed						2018-10-31	2019-06-25	2018-11-05			2018-12-05	2019-08-07	2018-12-19	2019-08-29	2019-01-07	2019-10-15	2020-01-07

JO-MSSRP-CW-MUN-02/2018/4 / Houha-Roads Hot Mix Asphalt Pavements-Fourth tendering	TF / AS128	Municipal Grants	Post	Request for Bids	Open - National	Single Stage - One Envelope			127,200.00	125,523.27	Completed										2018-09-08	2018-09-10	2018-10-20						2018-11-03	2018-11-04	2018-11-13	2018-11-04	2018-11-28	2018-12-05	2019-02-26	
JO-MSSRP-CW-MUN-11/2018/2 / Zarga-Rehabilitation of Al Fah'a Street-Second tendering	TF / AS128	Municipal Grants	Post	Request for Bids	Open - National	Single Stage - One Envelope			142,000.00	141,043.72	Signed											2018-10-15	2018-10-15	2018-10-20						2018-11-03	2018-11-13	2018-11-13	2018-11-14	2018-11-28	2018-12-27	2019-03-28
JO-MSSRP-CW-NL-06/2018/2 / Irbid-Storm Water Drainage-Second tendering	TF / AS128	Municipal Grants	Post	Request for Bids	Open - National	Single Stage - One Envelope			707,000.00	738,456.12	Signed											2018-10-15	2019-08-01	2018-10-20						2018-12-01	2019-09-04	2018-12-31	2019-09-25	2019-02-04	2019-11-13	2019-07-04
JO-MSSRP-CW-NL-22/2018/TE2 / Khalidiyah-Generating electricity using a cell Farm. 0.5 MwWH-Second tendering	TF / AS128	Municipal Grants	Post	Request for Bids	Open - National	Single Stage - Two Envelope			564,971.75	602,908.49	Under Implementation											2019-10-01	2020-06-23	2019-10-06	2020-06-30					2019-11-17	2020-07-29	2020-01-30	2020-11-01	2020-03-05		2020-09-01
JO-MSSRP-CW-NL-21/2018/TE2 / Azzara-Generating electricity using a cell Farm. 400 kW-Second tendering	TF / AS128	Municipal Grants	Post	Request for Bids	Open - National	Single Stage - Two Envelope			466,101.69	516,219.69	Under Implementation											2019-10-01	2020-06-23	2019-10-06	2020-06-30					2019-11-17	2020-07-28	2020-01-30	2020-11-01	2020-03-05		2020-09-01
JO-MSSRP-CW-IF-06/2020 / Jarash-Rehabilitation of a valley with a running water stream into a Touristic site	TF / AS128	Municipal Grants	Post	Request for Bids	Open - National	Single Stage - One Envelope			456,384.00	0.00	Pending Implementation											2020-06-22		2020-06-29						2020-07-29		2020-08-12		2020-09-05		2021-03-04
JO-MSSRP-CW-IF-01/2020 / Alzataiy & Almansheeh-Construction of Sustainable agriculture area	TF / AS128	Municipal Grants	Post	Request for Bids	Open - National	Single Stage - One Envelope			230,120.00	0.00	Canceled											2020-06-22		2020-06-29						2020-07-29		2020-08-12		2020-09-05		2021-03-04
JO-MSSRP-CW-IF-02/2020 / Al Karak-Construction of Bazar for women and youth entrepreneurs	TF / AS128	Municipal Grants	Post	Request for Bids	Open - National	Single Stage - One Envelope			940,410.00	0.00	Pending Implementation											2020-06-22		2020-06-29						2020-07-29		2020-08-12		2020-08-27		2021-02-23
JO-MSSRP-CW-IF-03/2020 / Houha-Construction of Hanger for sewing clothes by women	TF / AS128	Municipal Grants	Post	Request for Bids	Open - National	Single Stage - One Envelope			938,271.00	0.00	Pending Implementation											2020-06-22		2020-06-29						2020-07-29		2020-08-12		2020-09-05		2021-03-04
JO-MSSRP-CW-IF-04/2020 / Al Sarhan- Construction of Entertainment village	TF / AS128	Municipal Grants	Post	Request for Bids	Open - National	Single Stage - One Envelope			706,215.00	0.00	Pending Implementation											2020-06-22		2020-06-29						2020-07-29		2020-08-12		2020-09-05		2021-03-04
JO-MSSRP-CW-IF-05/2020 / Mar'an-Construction of Educational Entertainment Park	TF / AS128	Municipal Grants	Post	Request for Bids	Open - National	Single Stage - One Envelope			525,424.00	0.00	Pending Implementation											2020-06-22		2020-06-29						2020-07-29		2020-08-12		2020-09-05		2021-03-04
JO-MSSRP-CW-IF-07/2020 / Madaba- Construction of Linear Park	TF / AS128	Municipal Grants	Post	Request for Bids	Open - National	Single Stage - One Envelope			991,525.00	0.00	Pending Implementation											2020-06-22		2020-06-29						2020-07-29		2020-08-12		2020-09-05		2021-03-04
JO-MSSRP-CW-IF-08/2020 / Ajloun- Construction of Touristic Market	TF / AS128	Municipal Grants	Post	Request for Bids	Open - National	Single Stage - One Envelope			866,349.00	0.00	Pending Implementation											2020-06-22		2020-06-29						2020-07-29		2020-08-12		2020-09-05		2021-03-04
JO-MSSRP-CW-IF-09/2020 / Garb Irbid-Construction of Touristic Park	TF / AS128	Municipal Grants	Post	Request for Bids	Open - National	Single Stage - One Envelope			988,701.00	0.00	Pending Implementation											2020-06-22		2020-06-29						2020-07-29		2020-08-12		2020-09-05		2021-03-04
JO-MSSRP-CW-MUN-10/2018 / Zarga-Construction of Vocational training Center/ Products exhibition completion	TF / AS128	Municipal Grants	Post	Request for Bids	Open - National	Single Stage - One Envelope			141,242.94	0.00	Canceled											2018-10-25		2018-10-30						2018-11-13		2018-11-23		2018-12-08		2019-06-06
JO-MSSRP-SURPLUS-02/2020 / Dhiat-Construction of Roads Sidewalks	TF / AS128	Municipal Grants	Post	Request for Bids	Open - National	Single Stage - One Envelope			58,000.00	69,111.42	Under Implementation											2020-09-01	2020-09-01	2020-09-08	2020-09-29					2020-10-06	2020-10-04	2020-10-27	2020-10-14	2020-11-17		2021-03-17
JO-MSSRP-SURPLUS-DIR-01/2020 / Zarga-Construction of Hot Mix Asphalt	TF / AS128	Municipal Grants	Prior	Direct Selection	Direct				400,000.00	0.00	Canceled											2020-01-01		2020-01-06								2020-01-20				2020-04-19
JO-MSSRP-SURPLUS-03/2020 / Zarga-Hot Mix Asphalt	TF / AS128	Municipal Grants	Post	Request for Bids	Open - National	Single Stage - One Envelope			365,000.00	345,555.71	Under Implementation											2020-09-21	2020-09-30	2020-10-01	2020-11-02					2020-10-29	2020-11-08	2020-11-12	2020-11-18	2020-11-29		2021-01-28

GOODS																																											
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion																
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual									
ICB No.ESSRP.CVOB.G.ICB.02 / The Cities and Villages Development Bank (C.VDB) now invites sealed bids from eligible and qualified bidders for the supply of 17 Large Size Solid Waste Compactors	TF / 15776	Municipal Grants	Prior	Request for Bids	Open - International	Single Stage - One Envelope		1,748,571.41	1,749,435.35	Completed																											2014-09-04	2014-10-12		2015-12-31			
ESSRP.CVOB.G.ICB. 04 / Septic Tank vehicles Capacity (12) m	TF / 15776	Municipal Grants	Prior	Request for Bids	Open - International	Single Stage - One Envelope		0.00	550,970.24	Completed																													2014-12-08	2014-10-13		2015-12-31	
ESSRP.CVOB.G.ICB. 03 / Water Tank Vehicles Capacity (10) m	TF / 15776	Municipal Grants	Prior	Request for Bids	Open - International	Single Stage - One Envelope		593,220.00	580,957.09	Completed																														2014-12-08	2014-10-12		2015-12-31

ICB No. ESSRP-CVDB.C.ICB.01 / The Cities and Villages Development Bank (CVDB) now invites sealed bids from eligible and qualified bidders for the supply of 28 Medium Size Solid Waste Compactors	TF / 15776	Municipal Grants	Prior	Request for Bids	Open - International	Single Stage - One Envelope	2,052,345.65	2,053,359.69	Completed									2014-09-04	2014-10-12		2015-12-31				
JO-MSSRP-GO-RFB-05-2018 / Khaldiya-Generating electricity using a cell farm. 0.5 MgW	TF / AS128	Municipal Grants	Post	Request for Bids	Open - National	Single Stage - One Envelope	423,728.81	0.00	Canceled				2018-10-15	2018-10-20				2018-11-17	2018-11-27	2018-12-12	2019-06-10				
JO-MSSRP-GO-RFB-04-2018 / Azraq-Generating electricity using a cell farm. 0.5 MgW	TF / AS128	Municipal Grants	Post	Request for Bids	Open - National	Single Stage - One Envelope	466,101.69	0.00	Canceled				2018-10-15	2018-10-20				2018-11-17	2018-11-27	2018-12-12	2019-06-10				
JO-MSSRP-GO-RFB-03/2018/2 / Zaraq-100 Solid Waste Copmainers (1100) L-Second tendering	TF / AS128	Municipal Grants	Post	Request for Quotations	Open - National	Single Stage - One Envelope	30,000.00	18,335.68	Completed						2018-09-03					2018-11-12	2018-12-10	2019-05-11	2020-02-11		
JO-MSSRP-GO-RFB-03/2018 / 100 Solid Waste Copmainers (1100) L	TF / AS128	Municipal Grants	Post	Request for Bids	Open - National	Single Stage - One Envelope	30,000.00	0.00	Canceled				2018-09-02	2018-08-30	2018-09-03			2018-09-17	2018-09-19	2018-10-17	2018-11-21	2019-05-20			
JO-MSSRP-GO-RFB-06-2018 / Husha-LED Light Units	TF / AS128	Municipal Grants	Post	Request for Bids	Open - National	Single Stage - One Envelope	255,000.00	253,878.70	Completed				2018-10-10	2018-10-15	2018-10-15			2018-11-12	2018-11-25	2018-11-22	2018-12-19	2018-12-07	2019-04-11	2019-04-06	2019-08-03
JO-MSSRP-GO-MUN-RFB-04/2018 / Zaraq-Generating electricity using solar cells (building) 100 KWH	TF / AS128	Municipal Grants	Post	Request for Bids	Open - National	Single Stage - One Envelope	113,000.00	0.00	Canceled				2018-10-15	2018-10-15	2018-10-20			2018-11-03	2018-11-17	2018-12-02		2019-04-01			
JO-MSSRP-GO-MUN-RFB-03/2018/TE / Zaraq-LED Light Units-Second tendering	TF / AS128	Municipal Grants	Post	Request for Bids	Open - National	Single Stage - One Envelope	142,000.00	122,081.81	Signed				2018-10-10	2018-10-20	2018-10-15			2018-11-12	2018-12-16	2018-11-22	2018-12-16	2018-12-07	2019-03-05	2019-04-06	
JO-MSSRP-GO-RFB-02/2018 / Zaraq Two Compactors (12 m3)	TF / AS128	Municipal Grants	Post	Request for Bids	Open - National	Single Stage - One Envelope	230,000.00	174,894.22	Completed				2018-08-29	2018-08-23	2018-08-30			2018-09-27	2018-09-25	2018-10-27	2018-10-02	2018-12-01	2018-11-04	2019-05-30	2019-04-09
JO-MSSRP-GO-RFB-01/2018 / Zaraq-Two Trucks (2.5-3.5) Ton	TF / AS128	Municipal Grants	Post	Request for Bids	Open - National	Single Stage - One Envelope	70,600.00	61,387.87	Completed				2018-08-29	2018-08-14	2018-08-30			2018-09-20	2018-10-01	2018-10-20	2018-10-15	2018-11-24	2018-12-09	2019-05-23	2019-02-11
JO-MSSRP-GO-RFB-07-2018 / Zaraq-Generating electricity using solar cells (building) 100 KWH	TF / AS128	Municipal Grants	Post	Request for Bids	Open - National	Single Stage - One Envelope	100,000.00	0.00	Canceled				2018-10-15	2018-10-20				2018-11-03	2018-11-17	2018-12-02		2019-04-01			
JO-MSSRP-GO-MUN-RFB-04/2018/TE / Zaraq-Generating electricity using solar cells (building) 100 KWH	TF / AS128	Municipal Grants	Post	Request for Bids	Open - National	Single Stage - Two Envelope	113,000.00	82,763.71	Completed				2018-10-15	2018-10-15	2018-10-20			2018-12-01	2018-10-30	2019-02-13	2018-10-31	2019-03-20	2019-06-10	2019-07-18	2020-01-02
JO-MSSRP-GO-COVID-01/2020 / Alzaitary & Almansheeh- Supplying materials for Corona prevention	TF / AS128	Municipal Grants	Post	Direct Selection	Direct		55,891.24	0.00	Under implementation				2020-03-15	2020-03-14	2020-04-12	2020-04-01					2020-05-31		2020-12-27		
JO-MSSRP-GO-COVID-02/2020 / Mafraq-Supplying materials for Corona prevention	TF / AS128	Municipal Grants	Post	Direct Selection	Direct		157,983.05	157,760.23	Signed				2020-03-15	2020-03-14	2020-04-12	2020-04-01					2020-05-31	2020-04-21	2020-12-27		
JO-MSSRP-GO-COVID-03/2020 / Ramitha-Supplying materials for Corona prevention	TF / AS128	Municipal Grants	Post	Direct Selection	Direct		175,334.75	175,087.45	Signed				2020-03-15	2020-03-14	2020-04-12	2020-04-01					2020-05-31	2020-04-21	2020-12-27		
JO-MSSRP-GO-COVID-04/2020 / Husha-Supplying materials for Corona prevention	TF / AS128	Municipal Grants	Post	Direct Selection	Direct		54,899.72	0.00	Under implementation				2020-03-15	2020-03-14	2020-04-12	2020-04-01					2020-05-31		2020-12-27		
JO-MSSRP-GO-COVID-05/2020 / Sahel Horan-Supplying materials for Corona prevention	TF / AS128	Municipal Grants	Post	Direct Selection	Direct		62,905.37	62,816.64	Signed				2020-03-15	2020-03-14	2020-04-12	2020-04-01					2020-05-31	2020-04-21	2020-12-27		
JO-MSSRP-GO-COVID-06/2020 / Serhan-Supplying materials for Corona prevention	TF / AS128	Municipal Grants	Post	Direct Selection	Direct		54,663.84	54,586.74	Signed				2020-03-15	2020-03-14	2020-04-12	2020-04-01					2020-05-31	2020-04-21	2020-12-27		
JO-MSSRP-GO-COVID-07/2020 / Irbid-Supplying materials for Corona prevention	TF / AS128	Municipal Grants	Post	Direct Selection	Direct		394,295.20	704,035.26	Under implementation				2020-03-15	2020-03-14	2020-04-12	2020-04-01					2020-05-31		2020-12-27		
JO-MSSRP-GO-COVID-08/2020 / Sabha & Defiane-Supplying materials for Corona prevention	TF / AS128	Municipal Grants	Post	Direct Selection	Direct		52,692.09	0.00	Under implementation				2020-03-15	2020-03-14	2020-04-12	2020-04-01					2020-05-31		2020-12-27		
JO-MSSRP-GO-COVID-09/2020 / Sahab-Supplying materials for Corona prevention	TF / AS128	Municipal Grants	Post	Direct Selection	Direct		68,618.64	68,521.86	Signed				2020-03-15	2020-03-14	2020-04-12	2020-04-01					2020-05-31	2020-04-21	2020-12-27		
JO-MSSRP-GO-COVID-10/2020 / Dhial-Supplying materials for Corona prevention	TF / AS128	Municipal Grants	Post	Direct Selection	Direct		57,166.67	57,086.04	Signed				2020-03-15	2020-03-14	2020-04-12	2020-04-01					2020-05-31	2020-04-21	2020-12-27		

JO-MSSRP-GO-COVID-11/2020 / Madan-Supplying materials for Corona prevention	TF / AS128	Municipal Grants	Post	Direct Selection	Direct				107,997.18	107,844.85	Under Implementation					2020-03-15	2020-03-14	2020-04-12	2020-04-01					2020-05-31	2020-12-27	
JO-MSSRP-GO-COVID-12/2020 / Zarqa-Supplying materials for Corona prevention	TF / AS128	Municipal Grants	Post	Direct Selection	Direct				205,750.00	0.00	Under Implementation					2020-03-15	2020-03-14	2020-04-12	2020-04-01					2020-05-31	2020-12-27	
JO-MSSRP-GO-COVID-13/2020 / Madaba-Supplying materials for Corona prevention	TF / AS128	Municipal Grants	Post	Direct Selection	Direct				119,608.76	119,440.06	Under Implementation					2020-03-15	2020-03-14	2020-04-12	2020-04-01					2020-05-31	2020-12-27	
JO-MSSRP-GO-COVID-14/2020 / Ajlun-Supplying materials for Corona prevention	TF / AS128	Municipal Grants	Post	Direct Selection	Direct				105,634.18	0.00	Under Implementation					2020-03-15	2020-03-14	2020-04-12	2020-04-01					2020-05-31	2020-12-27	
JO-MSSRP-GO-COVID-15/2020 / Azraq-Supplying materials for Corona prevention	TF / AS128	Municipal Grants	Post	Direct Selection	Direct				53,525.42	0.00	Under Implementation					2020-03-15	2020-03-14	2020-04-12	2020-04-01					2020-05-31	2020-12-27	
JO-MSSRP-GO-COVID-16/2020 / Um Ajmal-Supplying materials for Corona prevention	TF / AS128	Municipal Grants	Post	Direct Selection	Direct				54,206.21	54,129.76	Signed					2020-03-15	2020-03-14	2020-04-12	2020-04-01					2020-05-31	2020-04-21	2020-12-27
JO-MSSRP-GO-COVID-17/2020 / Awasteh-Supplying materials for Corona prevention	TF / AS128	Municipal Grants	Post	Direct Selection	Direct				55,117.23	0.00	Under Implementation					2020-03-15	2020-03-14	2020-04-12	2020-04-01					2020-05-31	2020-12-27	
JO-MSSRP-GO-COVID-19/2020 / Carb Ribid-Supplying materials for Corona prevention	TF / AS128	Municipal Grants	Post	Direct Selection	Direct				60,351.69	0.00	Under Implementation					2020-03-15	2020-03-14	2020-04-12	2020-04-01					2020-05-31	2020-12-27	
JO-MSSRP-GO-COVID-20/2020 / Khaldiyah-Supplying materials for Corona prevention	TF / AS128	Municipal Grants	Post	Direct Selection	Direct				54,930.79	54,853.31	Under Implementation					2020-03-15	2020-03-14	2020-04-12	2020-04-01					2020-05-31	2020-12-27	
JO-MSSRP-GO-COVID-21/2020 / Dair Abi Sa'id-Supplying materials for Corona prevention	TF / AS128	Municipal Grants	Post	Direct Selection	Direct				57,612.99	57,531.74	Signed					2020-03-15	2020-03-14	2020-04-12	2020-04-01					2020-05-31	2020-04-21	2020-12-27
JO-MSSRP-GO-COVID-18/2020 / Janed-Supplying materials for Corona prevention	TF / AS128	Municipal Grants	Post	Direct Selection	Direct				54,115.82	0.00	Under Implementation					2020-03-15	2020-03-14	2020-04-12	2020-04-01					2020-05-31	2020-12-27	
JO-MSSRP-SURPLUS-04/2020 / Ajlun-Light units (LED)	TF / AS128	Municipal Grants	Post	Request for Bids	Open - National	Single Stage - One Envelope			19,042.47	0.00	Canceled				2020-05-01			2020-05-08				2020-06-05		2020-06-19	2020-07-17	2020-09-15
JO-MSSRP-SURPLUS-RFQ-04/2020 / Ajlun-Light units (LED)	TF / AS128	Municipal Grants	Post	Request for Quotations	Limited	Single Stage - One Envelope			19,042.47	0.00	Pending Implementation							2020-05-06						2020-06-17	2020-08-16	
JO-MSSRP-SURPLUS-RFQ-05/2020 / Husha-Light Units (LED) from surplus	TF / AS128	Municipal Grants	Post	Request for Quotations	Limited	Single Stage - One Envelope			22,125.71	0.00	Pending Implementation							2020-05-06						2020-06-20	2020-09-18	

NON CONSULTING SERVICES

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion		
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	

CONSULTING FIRMS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference		Expression of Interest Notice		Short List and Draft Request for Proposals		Request for Proposals as Issued		Opening of Technical Proposals / Minutes		Evaluation of Technical Proposal		Combined Evaluation Report and Draft Negotiated Contract		Signed Contract		Contract Completion		
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	
ESSRP.8.01 / Municipal support Team	TF / 15776	Municipal Grants	Prior	Quality And Cost-Based Selection	Open - International		750,000.00	583,145.56	Completed														2015-03-30		2015-03-11		2018-12-31	
ESSRP.8.09 / External Auditing Assignment for 2015-2016	TF / 15776	Institutional Development and Project Management	Prior	Quality And Cost-Based Selection	Open - International		40,000.00	39,201.86	Completed															2015-09-28		2015-10-08		2017-12-31
ESSRP.8.05/2014 / External Auditing	TF / 15776	Municipal Grants	Prior	Quality And Cost-Based Selection	Open - International		50,000.00	12,706.48	Completed															2015-03-30		2015-04-23		2017-12-31
JO-MSSRP-CS-UN-01/2018 / ILO International Labour Organization	TF / AS128	Institutional Development and Project Management	Prior	UN Agencies (Direct)	Direct		600,000.00	600,000.00	Signed															2018-07-11	2018-03-25		2019-01-07	
JO-MSSRP-CS-01/2018 / Youth Monitoring Organization	TF / AS128	Institutional Development and Project Management	Post	Quality And Cost-Based Selection	Open - National		50,000.00	62,691.11	Signed	2018-09-20	2018-09-19	2018-10-11	2019-03-11	2018-11-24	2019-09-01			2018-12-22	2019-10-16	2019-01-21	2019-11-06	2019-02-25	2020-01-05	2019-04-01	2020-11-15	2020-03-31		
JO-MSSRP-CS-02/2019 / External Financial Audit	TF / AS128	Institutional Development and Project Management	Post	Least Cost Selection	Open - National		50,000.00	44,196.05	Signed	2019-01-07	2019-02-10	2019-01-14	2019-03-27	2019-11-28	2019-04-30			2019-02-11	2019-05-02	2019-02-18	2019-06-10	2019-02-26	2019-06-26	2019-03-12	2019-09-10	2021-06-30		
JO-MSSRP-CS-MUN-01/2018 / Salmi Hwain-Design of Multi Purpose Hall	TF / AS128	Municipal Grants	Post	Quality And Cost-Based Selection	Open - National		7,062.15	0.00	Canceled	2018-07-22	2018-07-22	2018-08-05		2018-08-19				2018-09-02		2018-09-09			2018-09-23		2018-10-08		2019-01-06	

JO-MSSRP-CS-MUN-02/2018 / Dar Abi Sa'ad-Design of Rehabilitation of circles and Rehabilitation of Parks	TF / AS128	Municipal Grants	Post	Quality And Cost-Based Selection	Open - National		4,200.00	0.00	Canceled	2018-09-10	2018-09-16	2018-10-07		2018-10-14	2018-10-21	2018-11-04	2018-11-19	2019-02-17							
JO-MSSRP-CS-04/2018 / Film Production	TF / AS128	Institutional Development and Project Management	Post	Quality And Cost-Based Selection	Open - National		8,400.00	8,321.58	Completed	2018-06-01	2018-08-15	2018-06-22	2018-08-05	2018-10-12		2018-09-02	2018-10-20	2018-10-02	2018-10-20	2018-11-06	2018-10-22	2018-12-10	2018-12-10	2019-02-08	2019-12-31
JO-MSSRP-CS-06/2019 / Feasibility study	TF / AS128	Institutional Development and Project Management	Post	Quality And Cost-Based Selection	Open - National		70,000.00	88,857.55	Completed	2019-06-25	2019-04-01	2019-07-09	2019-08-06	2019-06-05		2019-08-20	2019-08-05	2019-09-03	2019-08-05	2019-09-24	2019-09-10	2019-10-15	2019-10-13	2019-12-14	2020-02-29
JO-MSSRP-CS-08/2019 / Safeguards consulting firm	TF / AS128	Institutional Development and Project Management	Post	Quality And Cost-Based Selection	Open - National		70,000.00	0.00	Under Implementation	2019-08-01	2019-08-15	2019-08-22	2019-09-19	2020-06-28		2019-09-26	2020-07-26	2019-10-13	2020-09-27	2019-11-03		2019-12-01		2020-11-30	
JO-MSSRP-CS-IF-01/2020 / Alzahra & Almansheeh-Desing of Sustainable agriculture area	TF / AS128	Municipal Grants	Post	Quality And Cost-Based Selection	Open - National		11,300.00	0.00	Under Implementation	2020-06-22	2020-11-25	2020-06-29	2020-12-13	2020-07-27		2020-08-24		2020-09-14		2020-10-12		2020-11-05		2020-12-20	
JO-MSSRP-CS-IF-03/2020 / Houba-Desing of Hanger for sewing clothes by women	TF / AS128	Municipal Grants	Post	Quality And Cost-Based Selection	Open - National		21,186.00	0.00	Under Review	2020-06-22	2020-12-17	2020-06-29		2020-08-03		2020-08-31		2020-09-14		2020-10-19		2020-11-05		2020-12-20	
JO-MSSRP-CS-IF-04/2020 / Al Surhan- Desing of Entertainment village	TF / AS128	Municipal Grants	Post	Quality And Cost-Based Selection	Open - National		18,362.00	30,356.51	Signed	2020-06-22	2020-07-01	2020-06-29	2020-08-03	2020-08-04		2020-08-31	2020-10-04	2020-09-14	2020-10-04	2020-10-19	2020-10-20	2020-11-05	2020-11-03	2020-12-20	
JO-MSSRP-CS-IF-05/2020 / Mar'at- Desing of Educational Entertainment Park	TF / AS128	Municipal Grants	Post	Quality And Cost-Based Selection	Open - National		8,475.00	22,590.89	Signed	2020-06-22	2020-06-15	2020-06-29	2020-08-03	2020-07-05		2020-08-31	2020-07-20	2020-09-14	2020-07-20	2020-10-19	2020-08-05	2020-11-05	2020-09-05	2020-12-20	
JO-MSSRP-CS-IF-06/2020 / Jarash- Desing of Rehabilitation of a valley with a running water stream into a Touristic site	TF / AS128	Municipal Grants	Post	Quality And Cost-Based Selection	Open - National		11,300.00	0.00	Canceled	2020-06-22		2020-06-29	2020-07-15			2020-08-12		2020-09-11		2020-10-09		2020-10-26		2020-12-10	
JO-MSSRP-CS-IF-07/2020 / Madaba-Desing of Linear Park	TF / AS128	Municipal Grants	Post	Quality And Cost-Based Selection	Open - National		18,362.00	26,177.72	Signed	2020-06-22	2020-07-01	2020-06-29	2020-08-03	2020-07-11		2020-08-31	2020-09-06	2020-09-14	2020-09-06	2020-10-19	2020-10-12	2020-11-05	2020-11-05	2020-12-20	
JO-MSSRP-CS-IF-09/2020 / Garb Irbid- Design of Touristic Park	TF / AS128	Municipal Grants	Post	Quality And Cost-Based Selection	Open - National		22,599.00	16,583.92	Signed	2020-06-22	2020-05-31	2020-06-29	2020-08-03	2020-07-02		2020-08-31	2020-07-06	2020-09-14	2020-07-07	2020-10-19	2020-07-22	2020-11-05	2020-09-21	2020-12-20	
JO-MSSRP-CS-IF-08/2020 / Ajloun-Design of Touristic Market	TF / AS128	Municipal Grants	Post	Quality And Cost-Based Selection	Open - National		18,362.00	22,567.00	Signed	2020-06-22	2020-06-15	2020-06-29	2020-08-03	2020-06-21		2020-08-31	2020-07-09	2020-09-14	2020-07-26	2020-10-19	2020-09-24	2020-11-05	2020-11-02	2020-12-20	
JO-MSSRP-CS-IF-02/2020 / Al Karak - Design of Bazar for women and youth entrepreneurs	TF / AS128	Municipal Grants	Post	Quality And Cost-Based Selection	Open - National		21,186.00	26,093.09	Under Implementation	2020-06-22	2020-06-30	2020-06-29	2020-08-03	2020-07-09		2020-08-24	2020-07-29	2020-09-07	2020-08-25	2020-10-12	2020-09-22	2020-10-29		2020-12-13	

INDIVIDUAL CONSULTANTS																			
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference		Invitation to Identified/Selected Consultant		Draft Negotiated Contract		Signed Contract		Contract Completion	
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
JO-CVDB-70777/1 / M & E Specialist	TF / AS128	Institutional Development and Project Management	Post	Individual Consultant Selection	Open		50,900.00	90,539.75	Signed	2018-08-02	2018-08-02	2018-09-06	2018-11-28	2018-09-27	2018-11-29	2018-11-01	2018-12-02	2019-04-30	
JO-CVDB-70774/1 / Field Engineer Specialist	TF / AS128	Institutional Development and Project Management	Post	Individual Consultant Selection	Open		25,500.00	8,462.63	Completed	2018-08-02	2018-07-31	2018-09-13	2017-08-15	2018-10-04	2017-08-30	2018-11-08	2017-09-01	2019-05-07	2017-12-31
JO-CVDB-70778/1 / Financial Support Specialist	TF / AS128	Institutional Development and Project Management	Post	Individual Consultant Selection	Open		25,500.00	16,925.25	Terminated	2018-08-02	2018-07-31	2018-09-06	2017-08-30	2018-09-27	2017-08-31	2018-11-01	2018-03-01	2019-04-30	
JO-CVDB-70776/1 / Innovation Fund Specialist	TF / AS128	Institutional Development and Project Management	Post	Individual Consultant Selection	Open		50,900.00	50,743.53	Terminated	2018-08-02	2018-07-31	2018-09-06		2018-09-27	2017-08-28	2018-11-01	2018-12-10	2019-04-30	
JO-CVDB-70767/1 / Community Outreach and Citizen Engagement Specialist	TF / AS128	Institutional Development and Project Management	Post	Individual Consultant Selection	Open		25,400.00	0.00	Canceled	2018-08-02	2018-08-02	2019-01-14		2019-02-04		2019-03-11		2019-09-07	
JO-MSSRP-CS-05/2019 / Website	TF / AS128	Institutional Development and Project Management	Prior	Direct Selection	Direct		5,000.00	0.00	Pending Implementation	2019-06-01		2019-06-11				2019-08-15		2020-02-11	
MSSRP-B-19 / Team Assistant	TF / AS128	Institutional Development and Project Management	Post	Individual Consultant Selection	Open		25,500.00	16,655.15	Signed	2019-04-01	2019-01-10	2019-05-06	2019-09-10	2019-05-13	2019-09-29	2019-06-01	2020-03-15	2020-05-31	
ESSRP-B-12 / Public Awareness and Communication Specialist	TF / AS128	Institutional Development and Project Management	Post	Individual Consultant Selection	Open		8,100.00	61,636.11	Terminated	2017-07-01	2017-08-31	2017-08-05	2017-08-30	2017-08-26	2017-08-31	2017-10-01	2018-03-01	2017-12-31	
ESSRP-B-13 / Inclusion and Gender Specialist	TF / AS128	Institutional Development and Project Management	Post	Individual Consultant Selection	Open		5,100.00	58,392.10	Terminated	2017-08-01	2017-08-31	2017-09-05	2017-08-31	2017-09-26	2017-08-31	2017-11-01	2018-03-01	2017-12-31	
ESSRP-B-14-B / Project Field Supervision Engineer 1	TF / AS128	Institutional Development and Project Management	Post	Individual Consultant Selection	Open		8,500.00	73,492.62	Signed	2017-06-01	2018-02-12	2017-07-06	2017-08-30	2017-07-27	2017-08-31	2017-09-01	2018-03-01	2017-12-31	
ESSRP-B-22-B / Procurement Engineer 1	TF / AS128	Institutional Development and Project Management	Post	Individual Consultant Selection	Open		11,100.00	95,637.52	Signed	2017-06-01	2018-07-25	2017-07-06	2017-04-02	2017-07-27	2018-03-01	2017-09-01	2018-03-01	2017-12-31	

ESSRP-B-22-A / Procurement Engineer 2	TF / AS128	Institutional Development and Project Management	Post	Individual Consultant Selection	Open	9,900.00	56,770.10	Terminated	2017-06-01	2017-08-31	2017-07-06	2017-08-30	2017-07-27	2017-08-31	2017-09-01	2018-03-01	2017-12-31	
ESSRP-B-16-A / Project planning specialist 1	TF / AS128	Institutional Development and Project Management	Post	Individual Consultant Selection	Open	8,300.00	96,564.59	Signed	2017-07-01	2017-09-03	2017-08-05	2017-08-28	2017-08-26	2017-08-28	2017-10-01	2018-03-01	2017-12-31	
ESSRP-B-16-B / Project planning specialist 2	TF / AS128	Institutional Development and Project Management	Post	Individual Consultant Selection	Open	7,700.00	74,044.76	Signed	2017-07-01	2017-09-03	2017-08-05	2017-08-28	2017-08-26	2017-08-28	2017-10-01	2018-03-01	2017-12-31	
ESSRP-B-20 / Community Outreach and Citizen Engagement Specialist 1	TF / AS128	Institutional Development and Project Management	Post	Individual Consultant Selection	Open	10,200.00	88,057.66	Signed	2017-06-01	2017-08-15	2017-07-06	2017-08-20	2017-07-27	2017-08-30	2017-09-01	2018-03-01	2017-12-31	
ESSRP-B-03 / Financial Management Specialist	TF / AS128	Institutional Development and Project Management	Post	Individual Consultant Selection	Open	35,400.00	126,409.31	Signed	2014-12-01	2017-08-15	2015-01-05	2014-12-25	2015-01-26	2014-12-25	2015-03-01	2018-03-01	2016-02-29	
ESSRP-B-18-A / Field Based Financial Management Specialist 1	TF / AS128	Institutional Development and Project Management	Post	Individual Consultant Selection	Open	6,800.00	38,928.07	Terminated	2017-06-01	2017-08-31	2017-07-06	2017-08-30	2017-07-27	2017-08-31	2017-09-01	2018-03-01	2017-12-31	
ESSRP-B-02 / Project Advisor / Coordinator	TF / AS128	Institutional Development and Project Management	Post	Individual Consultant Selection	Open	52,200.00	164,028.22	Signed	2013-10-01	2017-08-15	2013-11-05	2013-12-26	2013-11-26	2013-12-29	2014-01-01	2018-03-01	2014-12-31	
MSSRP.B.18 / Safeguard specialist	TF / AS128	Institutional Development and Project Management	Post	Individual Consultant Selection	Open	12,700.00	49,328.72	Signed	2019-06-25	2020-01-27	2019-07-21	2020-02-25	2019-08-04	2020-03-08	2019-09-01	2020-03-11	2019-12-31	
MSSRP.B.21 / Project Field Supervision Engineer	TF / AS128	Institutional Development and Project Management	Post	Individual Consultant Selection	Open	12,700.00	20,719.32	Signed	2019-06-25	2017-08-15	2019-07-21	2019-09-09	2019-08-04	2019-12-29	2019-09-01	2020-03-01	2019-12-31	
MSSRP.B.23 / Inclusion and Gender Specialist	TF / AS128	Institutional Development and Project Management	Post	Individual Consultant Selection	Open	12,700.00	49,965.44	Signed	2019-06-25	2020-01-21	2019-07-21	2019-09-09	2019-08-04	2019-12-22	2019-09-01	2020-03-15	2019-12-31	
MSSRP.B.24 / Procurement Engineer	TF / AS128	Institutional Development and Project Management	Post	Individual Consultant Selection	Open	12,700.00	33,469.68	Signed	2019-07-01	2017-08-15	2019-08-12	2019-09-19	2019-08-19	2019-09-29	2019-09-02	2020-03-01	2019-12-31	
MSSRP.B.26 / Innovation Fund Specialist 2	TF / AS128	Institutional Development and Project Management	Post	Individual Consultant Selection	Open	12,700.00	36,657.26	Terminated	2019-09-10	2018-01-10	2019-10-15	2019-09-23	2019-10-18	2019-12-29	2019-11-01	2020-03-01	2019-12-31	
MSSRP.B.27 / Public Awareness and Communication Specialist	TF / AS128	Institutional Development and Project Management	Post	Individual Consultant Selection	Open	33,000.00	28,688.29	Completed	2019-10-01	2017-08-15	2019-11-19	2020-02-11	2019-12-10	2020-02-17	2020-01-14	2020-03-01	2021-01-13	2020-09-01
MSSRP.B.28 / Field Based Financial Management Specialist 2	TF / AS128	Institutional Development and Project Management	Post	Individual Consultant Selection	Open	6,800.00	0.00	Under Implementation	2020-06-29	2018-07-25	2020-08-03		2020-08-17		2020-08-31		2020-12-31	
MSSRP.B.20 / Economist	TF / AS128	Institutional Development and Project Management	Post	Individual Consultant Selection	Open	12,700.00	0.00	Canceled	2019-06-25		2019-07-21		2019-08-04		2019-09-01		2019-12-31	
MSSRP.B.22 / IT specialist	TF / AS128	Institutional Development and Project Management	Post	Individual Consultant Selection	Open	12,700.00	0.00	Canceled	2019-06-25	2018-11-27	2019-07-21		2019-08-04		2019-09-01		2019-12-31	
MSSRP.B.25 / Project Field Supervision Engineer	TF / AS128	Institutional Development and Project Management	Post	Individual Consultant Selection	Open	12,700.00	0.00	Canceled	2019-07-01	2017-08-15	2019-08-12	2019-09-05	2019-08-19	2019-12-29	2019-09-02		2019-12-31	
MSSRP.B.29 / Public Awareness and Communication Specialist	TF / AS128	Institutional Development and Project Management	Post	Individual Consultant Selection	Open	16,000.00	0.00	Under Review	2020-08-05	2018-07-25	2020-09-16		2020-10-07		2020-11-04		2021-04-03	