

## PROCUREMENT PLAN (Textual Part)

**Project information: India- PMGSY Additional financing (P124639)**

**Project Implementation agency: NRIDA and SRRDAs**

**Date of the Procurement Plan: 15<sup>th</sup> May 2018**

**Period covered by this Procurement Plan: ist 18 months**

### Preamble

In accordance with paragraph 5.9 of the “World Bank Procurement Regulations for IPF Borrowers” (July 2016) (“Procurement Regulations”) the Bank’s Systematic Tracking and Exchanges in Procurement (STEP) system will be used to prepare, clear and update Procurement Plans and conduct all procurement transactions for the Project.

This textual part along with the Procurement Plan tables in STEP constitute the Procurement Plan for the Project. The following conditions apply to all procurement activities in the Procurement Plan. The other elements of the Procurement Plan as required under paragraph 4.4 of the Procurement Regulations are set forth in STEP.

***The Bank’s Standard Procurement Documents:*** shall be used for all contracts subject to international competitive procurement and those contracts as specified in the Procurement Plan tables in STEP.

**National Procurement Arrangements:** In accordance with paragraph 5.3 of the Procurement Regulations, when approaching the national market (as specified in the Procurement Plan tables in STEP), the country’s own procurement procedures may be used.

When the Borrower uses its own national open competitive procurement arrangements as set forth in ***NCP conditions***, such arrangements shall be subject to paragraph 5.4 of the Procurement Regulations and the following conditions.

***List only the applicable conditions required to ensure consistency with paragraph 5.4 of the Procurement Regulations. If no conditions apply, delete the phrase “and the following conditions”.***

When other national procurement arrangements other than national open competitive procurement arrangements are applied by the Borrower, such arrangements shall be subject to paragraph 5.5 of the Procurement Regulations.

***Leased Assets as specified under paragraph 5.10 of the Procurement Regulations:*** Leasing may be used for those contracts identified in the Procurement Plan tables. ***Otherwise state “Not Applicable” Not Applicable***

**Procurement of Second Hand Goods** as specified under paragraph 5.11 of the Procurement Regulations – is allowed for those contracts identified in the Procurement Plan tables *Otherwise state “Not Applicable” Not Applicable*

**Domestic preference** as specified under paragraph 5.51 of the Procurement Regulations (**Goods and Works**). *Specify for each Not Applicable*

Goods: [is not applicable/is applicable for those contracts identified in the Procurement Plan tables];

Works: [is not applicable/is applicable for those contracts identified in the Procurement Plan tables]

**Hands-on Expanded Implementation Support (HEIS)** as specified under paragraphs 3.10 and 3.11 of the Procurement Regulations is Applicable. *[Include this sentence only if the Bank has formally agreed to provide the Borrower with HEIS. Otherwise delete] Not Applicable*

**Other Relevant Procurement Information.**

**Proposed Procedures for CDD Components: NA**

4. **Reference to (if any) Project Operational/Procurement Manual:** *Project will use a procurement manual named PCMMI, which will be agreed with World Bank*
5. **Any Other Special Procurement Arrangements:** *Retroactive financing is applicable*
6. **Summary of the Procurement Packages planned during the first 18 months after project effectiveness ( including those that are subject to retroactive financing and advanced procurement)**

*[List the Packages which require Bank’s prior review first and then the other packages]*

1	2	3	4	5	6	7
Ref. No.	Description	Estimated Cost US\$ million	Packages	Domestic Preference (yes/no)	Review by Bank (Prior / Post)	Comments
	Summary of the ICB (Works)	0	0	NA	NA	

	Summary of the ICB (Goods)	<i>Nil</i>	<i>Nil</i>	<i>NA</i>	<i>NA</i>	<i>Nil</i>
	Summary of the NCB (Works)	<i>41.2</i>	<i>No</i>	<i>NA</i>	<i>post</i>	
	Summary of the NCB (Goods)					<i>Nil</i>
	Summary of the ICB (Non-Consultant Services)					<i>Nil</i>

### **III. Selection of Consultants**

**1. Prior Review Threshold:** As agreed in Procurement Plan

	<b>Selection Method</b>	<b>Prior Review Threshold</b>	<b>Comments</b>
1.	Competitive Methods (Firms)	<i>Above US\$ 1,000,000</i>	
2.	Single Source (Firms)	<i>Do</i>	
3.	<i>Individual</i>	<i>Above US\$ 300,000</i>	

**2. *Any Other Special Selection Arrangements: Retroactive financing applicable***  
**3. **Consultancy Assignments with Selection Methods and Time Schedule****

<b>1</b>	<b>2</b>	<b>3</b>	<b>4</b>	<b>5</b>	<b>6</b>
<b>Ref. No.</b>	<b>Description of Assignment</b>	<b>Estimated Cost US\$ million</b>	<b>Packages</b>	<b>Review by Bank (Prior / Post)</b>	<b>Comments</b>
	Summary of number of contracts that will be	<i>Nil</i>	<i>Nil</i>	<i>NA</i>	<i>Nil</i>

	let under QCBS				
	Summary of number of contracts that will be let under other methods	0.25	4	Post review	Nil

**PROCUREMENT PLAN** India : PMGSY Rural Roads Project

**General Information**

Country: India Bank's Approval Date of the Original Procurement Plan: 2020-09-10  
 Revised Plan Date(s) (comma delineated, leave blank if none): 2020-09-10  
 Project ID: P124639 GPN Date:  
 Project Name: PMGSY Rural Roads Project  
 Loan / Credit No: IBRD / 88640  
 Executing Agency(ies): Rajasthan Rural Road Development Agency

**WORKS**

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	High SE/ASH Risk	Procurement Document Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
													Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual		
RJ14/PS/2019/01 / Upgradation of Road T11- Pungur to Kabla & T04- Dangarpur Ganshpur Aspur road in Distt. Dangarpur.	IBRD / 88640	PMGSY Program Financing	Post	Request for Bids	Open - National	Single Stage - Two Envelope				1,086,995.00	0.00	Pending Implementation					2020-07-15		2020-07-16					2020-07-20		2020-08-10		2020-09-07		2021-07-04
RJ14/PS/2019/02 / Up gradation of road T02- Baroda Pindawal road in Distt. Dangarpur.	IBRD / 88640	PMGSY Program Financing	Post	Request for Bids	Open - National	Single Stage - Two Envelope				1,380,141.00	0.00	Pending Implementation					2020-07-15		2020-07-16					2020-07-20		2020-08-01		2020-08-29		2021-06-26
RJ14/PS/2019/03 / Up gradation of T01-Aspur Vijwa Mata Sabla road in Distt. Dangarpur.	IBRD / 88640	PMGSY Program Financing	Post	Request for Bids	Open - National	Single Stage - Two Envelope				1,757,404.00	0.00	Pending Implementation					2020-07-15		2020-07-16					2020-07-20		2020-08-10		2020-09-07		2021-07-04
RJ14/PS/2019/04 / Up gradation of T07-Gangl Chata Mana Talai,Galandar Ramnagra Road & T10-NH-927A Km. 152 to Ganih Dewal Shahod in Distt. Dangarpur.	IBRD / 88640	PMGSY Program Financing	Post	Request for Bids	Open - National	Single Stage - Two Envelope				742,967.00	0.00	Pending Implementation					2020-07-15		2020-07-16					2020-07-20		2020-08-10		2020-09-07		2021-07-04
RJ14/PS/2019/05 / Up gradation of T06-Barochi Palisoda Via Talaya State Border in Distt. Dangarpur.	IBRD / 88640	PMGSY Program Financing	Post	Request for Bids	Open - National	Single Stage - Two Envelope				1,735,795.00	0.00	Pending Implementation					2020-07-15		2020-07-16					2020-07-20		2020-08-10		2020-09-07		2021-07-04
RJ14/PS/2019/06 / Up gradation of T03-Dangarpur Ganshpur Aspur in Distt. Dangarpur.	IBRD / 88640	PMGSY Program Financing	Post	Request for Bids	Open - National	Single Stage - Two Envelope				955,384.00	0.00	Pending Implementation					2020-07-15		2020-07-16					2020-07-20		2020-08-10		2020-09-07		2021-07-04
RJ14/PS/2019/07 / Up gradation of T07-Khoda Kachwasa Basi to Gokulpura via Basi Bhemsala Khamarao in Distt. Dangarpur.	IBRD / 88640	PMGSY Program Financing	Post	Request for Bids	Open - National	Single Stage - Two Envelope				1,030,983.00	0.00	Pending Implementation					2020-07-15		2020-07-16					2020-07-20		2020-08-10		2020-09-07		2021-07-04
RJ14/PS/2019/08 / Up gradation of T08-Bhonthri Antri Sarata Upto Antri Ori Block Boundary in Distt. Dangarpur.	IBRD / 88640	PMGSY Program Financing	Post	Request for Bids	Open - National	Single Stage - Two Envelope				1,830,929.00	0.00	Pending Implementation					2020-07-15		2020-07-16					2020-07-20		2020-08-10		2020-09-07		2021-07-04
RJ14/PS/2019/09 / Up gradation of T05-Sarkan Baskoda in Distt. Dangarpur.	IBRD / 88640	PMGSY Program Financing	Post	Request for Bids	Open - National	Single Stage - Two Envelope				637,929.00	0.00	Pending Implementation					2020-07-15		2020-07-16					2020-07-20		2020-08-10		2020-09-07		2021-07-04
RJ14/PS/2019/10 / Up gradation of T02-Antri Ori Khadga in Distt. Dangarpur.	IBRD / 88640	PMGSY Program Financing	Post	Request for Bids	Open - National	Single Stage - Two Envelope				1,697,353.00	0.00	Pending Implementation					2020-07-15		2020-07-16					2020-07-20		2020-08-10		2020-09-07		2021-07-04

RJ14P9/2019/11 / Upgradation of T09-Padwa Karada Gada Vaan Karyana Road in Distt. Dangarpur.	IBRD / 88640	PMGSY Program Financing	Post	Request for Bids	Open - National	Single Stage - Two Envelope					526,806.00	0.00	Pending Implementation							2020-07-15	2020-07-16			2020-07-20	2020-08-10	2020-09-07	2021-07-04
RJ14P9/2019/12 / Upgradation of T01-Sagawara to Doli in Distt. Dangarpur.	IBRD / 88640	PMGSY Program Financing	Post	Request for Bids	Open - National	Single Stage - Two Envelope					558,266.00	0.00	Pending Implementation							2020-07-15	2020-07-16			2020-07-20	2020-08-10	2020-09-07	2021-07-04
RJ14P9/2019/13 / Upgradation of T01-Kunwa to Panawar Chowk (Gujrat Border) in Distt. Dangarpur.	IBRD / 88640	PMGSY Program Financing	Post	Request for Bids	Open - National	Single Stage - Two Envelope					878,802.00	0.00	Pending Implementation							2020-07-15	2020-07-16			2020-07-20	2020-08-10	2020-09-07	2021-07-04
RJ14P9/2019/14 / Upgradation of T04-Kunwa to Dangar Upda Panawara Mod Tower & T01-Daryast To Hansia in Distt. Dangarpur.	IBRD / 88640	PMGSY Program Financing	Post	Request for Bids	Open - National	Single Stage - Two Envelope					1,174,732.00	0.00	Pending Implementation							2020-07-15	2020-07-16			2020-07-20	2020-08-10	2020-09-07	2021-07-04
RJ14P9/2019/15 / Upgradation of T02-Kunwa (SH 91) to Charvata via Mithi Landi in Distt. Dangarpur.	IBRD / 88640	PMGSY Program Financing	Post	Request for Bids	Open - National	Single Stage - Two Envelope					688,287.00	0.00	Pending Implementation							2020-07-15	2020-07-16			2020-07-20	2020-08-10	2020-09-07	2021-07-04
RJ33P9/2019/01 / Upgradation of MR04-NH-113 to Gadryawa Barol Via Bhalan ka Khoda in Distt. Pratnagarh.	IBRD / 88640	PMGSY Program Financing	Post	Request for Bids	Open - National	Single Stage - Two Envelope					289,962.00	0.00	Pending Implementation							2020-07-15	2020-07-16			2020-07-20	2020-08-10	2020-09-07	2021-05-05
RJ33P9/2019/02 / Upgradation of T03-MDR 12 KM 54 to Mandvi-ParaulaVia Bajpara in Distt. Pratnagarh.	IBRD / 88640	PMGSY Program Financing	Post	Request for Bids	Open - National	Single Stage - Two Envelope					1,273,684.00	0.00	Pending Implementation							2020-07-15	2020-07-16			2020-07-20	2020-08-10	2020-09-07	2021-07-04
RJ33P9/2019/03 / Upgradation of T11-Salaspura To Achalwada Upda Block Border in Distt. Pratnagarh.	IBRD / 88640	PMGSY Program Financing	Post	Request for Bids	Open - National	Single Stage - Two Envelope					691,620.00	0.00	Pending Implementation							2020-07-15	2020-07-16			2020-07-20	2020-08-10	2020-09-07	2021-07-04
RJ33P9/2019/04 / Upgradation of T04-SH-81 to Awleshwar Ashawata Kuthana Bileasri MP Border & T06-Dhanatar Bert Shwanara Gadhla Poda Magroda Kalyansura Michlani Road in Distt. Pratnagarh.	IBRD / 88640	PMGSY Program Financing	Post	Request for Bids	Open - National	Single Stage - Two Envelope					473,035.00	0.00	Pending Implementation							2020-07-15	2020-07-16			2020-07-20	2020-08-10	2020-09-07	2021-07-04
RJ32P9/2019/01 / Upgradation of T06-Lakhwadi to Kavta & T02-Thur to Bert in Distt. Udaipur.	IBRD / 88640	PMGSY Program Financing	Post	Request for Bids	Open - National	Single Stage - Two Envelope					907,596.00	0.00	Pending Implementation							2020-07-15	2020-07-16			2020-07-20	2020-08-10	2020-09-07	2021-07-04
RJ32P9/2019/02 / Upgradation of T01-Lawal Loning & T02-Loning Gogunda Road in Distt. Udaipur.	IBRD / 88640	PMGSY Program Financing	Post	Request for Bids	Open - National	Single Stage - Two Envelope					1,157,099.00	0.00	Pending Implementation							2020-07-15	2020-07-16			2020-07-20	2020-08-10	2020-09-07	2021-07-04
RJ32P9/2019/03 / Upgradation of T06-Khewda to Menar & T02-Khewda to Tarawat Morjal Road Via Nawanya Keekawas Netawala in Distt. Udaipur.	IBRD / 88640	PMGSY Program Financing	Post	Request for Bids	Open - National	Single Stage - Two Envelope					1,109,227.00	0.00	Pending Implementation							2020-07-15	2020-07-16			2020-07-20	2020-08-10	2020-09-07	2021-07-04
RJ32P9/2019/04 / Upgradation of T06-Khewda to Tarawat Morjal Road Via Nawanya Keekawas Netawala & T05-Dabok Ghaoli Vallabhnagar Road in Distt. Udaipur.	IBRD / 88640	PMGSY Program Financing	Post	Request for Bids	Open - National	Single Stage - Two Envelope					1,103,911.00	0.00	Pending Implementation							2020-07-15	2020-07-16			2020-07-20	2020-08-10	2020-09-07	2021-07-04

RJ22/P9/2018/05 / Upgradation of T02-Sayra Bhanpura in Distt. Udaipur.	IBRD / 88640	PMGSY Program Financing	Post	Request for Bids	Open - National	Single Stage - Two Envelope				1,279,425.00	0.00	Pending Implementation							2020-07-15	2020-07-16			2020-07-20	2020-08-10	2020-09-07	2021-07-04	
RJ22/P9/2018/06 / Upgradation of T03-Nadshma - Karda Via Terol in Distt. Udaipur.	IBRD / 88640	PMGSY Program Financing	Post	Request for Bids	Open - National	Single Stage - Two Envelope				927,496.00	0.00	Pending Implementation								2020-07-15	2020-07-16			2020-07-20	2020-08-10	2020-09-07	2021-07-04
RJ22/P9/2018/07 / Upgradation of T05-Opna To Panerwa in Distt. Udaipur.	IBRD / 88640	PMGSY Program Financing	Post	Request for Bids	Open - National	Single Stage - Two Envelope				1,227,071.00	0.00	Pending Implementation								2020-07-15	2020-07-16			2020-07-20	2020-08-10	2020-09-07	2021-07-04
RJ22/P9/2018/08 / Upgradation of T04-Shadappala To Opna Road in Distt. Udaipur.	IBRD / 88640	PMGSY Program Financing	Post	Request for Bids	Open - National	Single Stage - Two Envelope				1,854,435.00	0.00	Pending Implementation								2020-07-15	2020-07-16			2020-07-20	2020-08-10	2020-09-07	2021-07-04
RJ22/P9/2018/09 / Upgradation of T01-Palyakhela Prepalbara Road in Distt. Udaipur.	IBRD / 88640	PMGSY Program Financing	Post	Request for Bids	Open - National	Single Stage - Two Envelope				2,029,763.00	0.00	Pending Implementation								2020-07-15	2020-07-16			2020-07-20	2020-08-10	2020-09-07	2021-07-04
RJ22/P9/2018/10 / Upgradation of T09-Dhobana to Masara ki Obar & T07-Chani to Jhanbari Road in Distt. Udaipur.	IBRD / 88640	PMGSY Program Financing	Post	Request for Bids	Open - National	Single Stage - Two Envelope				1,060,109.00	0.00	Pending Implementation								2020-07-15	2020-07-16			2020-07-20	2020-08-10	2020-09-07	2021-07-04
RJ22/P9/2018/11 / Upgradation of T01-Rishaldev to Sagwara ki Pal in Distt. Udaipur.	IBRD / 88640	PMGSY Program Financing	Post	Request for Bids	Open - National	Single Stage - Two Envelope				2,816,825.00	0.00	Pending Implementation								2020-07-15	2020-07-16			2020-07-20	2020-08-10	2020-09-07	2021-07-04
RJ22/P9/2018/12 / Upgradation of T03-Kotra Maner Road in Distt. Udaipur	IBRD / 88640	PMGSY Program Financing	Post	Request for Bids	Open - National	Single Stage - Two Envelope				1,480,353.00	0.00	Pending Implementation								2020-07-15	2020-07-16			2020-07-20	2020-08-10	2020-09-07	2021-07-04
RJ22/P9/2018/13 / Upgradation of MRL01-Maiva Ka Choraya Marjara & MRL01-NH-76 Ukhaliyat Tunnel To Ransoh Ji in Distt. Udaipur.	IBRD / 88640	PMGSY Program Financing	Post	Request for Bids	Open - National	Single Stage - Two Envelope				1,030,730.00	0.00	Pending Implementation								2020-07-15	2020-07-16			2020-07-20	2020-08-10	2020-09-07	2021-07-04
RJ22/P9/2018/14 / Upgradation of MRL02-NH-76 Via Taja Ka Was to Banakwas in Distt. Udaipur.	IBRD / 88640	PMGSY Program Financing	Post	Request for Bids	Open - National	Single Stage - Two Envelope				610,500.00	0.00	Pending Implementation								2020-07-15	2020-07-16			2020-07-20	2020-08-10	2020-09-07	2021-07-04
RJ22/P9/2018/15 / Upgradation of T01-SALUMBER BANSI ROAD VIA KALADATA in Distt. Udaipur.	IBRD / 88640	PMGSY Program Financing	Post	Request for Bids	Open - National	Single Stage - Two Envelope				2,440,077.00	0.00	Pending Implementation								2020-07-15	2020-07-16			2020-07-20	2020-08-10	2020-09-07	2021-07-04
RJ22/P9/2018/16 / Upgradation of T02-Ghaakhori to MDR 36A via Mahara and Sindhu & T09-NH 162E to Bhanool via Palma Kadan Chhattkheri and Moti khori in Distt. Udaipur. -	IBRD / 88640	PMGSY Program Financing	Post	Request for Bids	Open - National	Single Stage - Two Envelope				560,866.00	0.00	Pending Implementation								2020-07-15	2020-07-16			2020-07-20	2020-08-10	2020-09-07	2021-07-04
RJ22/P9/2018/17 / Upgradation of T01-NH 102E to Sakunda to Phulchura up to Border in Distt. Udaipur.	IBRD / 88640	PMGSY Program Financing	Post	Request for Bids	Open - National	Single Stage - Two Envelope				844,279.00	0.00	Pending Implementation								2020-07-15	2020-07-16			2020-07-20	2020-08-10	2020-09-07	2021-07-04
RJ22/P9/2018/18 / Upgradation of T03-Khorad-Karawal road T05-Ovadiya to Kharka Talab in Distt. Udaipur.	IBRD / 88640	PMGSY Program Financing	Post	Request for Bids	Open - National	Single Stage - Two Envelope				1,519,051.00	0.00	Pending Implementation								2020-07-15	2020-07-16			2020-07-20	2020-08-10	2020-09-07	2021-07-04
RJ22/P9/2018/19 / Upgradation of T01-Gingla karwad in Distt. Udaipur.	IBRD / 88640	PMGSY Program Financing	Post	Request for Bids	Open - National	Single Stage - Two Envelope				1,171,351.00	0.00	Pending Implementation								2020-07-15	2020-07-16			2020-07-20	2020-08-10	2020-09-07	2021-07-04

RJ22/P2/2019/20 / Upgradation of T02- Mataula to Mangur via Bhadrana Jodpur Khurd in Distt. Udaipur.	IBRD / 88640	PMGSY Program Financing	Post	Request for Bids	Open - National	Single Stage - Two Envelope			1,453,241.00	0.00	Pending Implementa tion				2020-07-15	2020-07-16		2020-07-20	2020-08-10	2020-09-07	2021-07-04
RJ22/P2/2019/21 / Upgradation of T02- Chawand Parwad Road in Distt. Udaipur.	IBRD / 88640	PMGSY Program Financing	Post	Request for Bids	Open - National	Single Stage - Two Envelope			889,729.00	0.00	Pending Implementa tion				2020-07-15	2020-07-16		2020-07-20	2020-08-10	2020-09-07	2021-07-04
RJ22/P2/2019/22 / Upgradation of T04-Palodara Devpura Upto Jawar Mines in Distt. Udaipur.	IBRD / 88640	PMGSY Program Financing	Post	Request for Bids	Open - National	Single Stage - Two Envelope			642,699.00	0.00	Pending Implementa tion				2020-07-15	2020-07-16		2020-07-20	2020-08-10	2020-09-07	2021-07-04
RJ22/P2/2019/23 / Upgradation of T01-Palodara Kalyanpur Road (Via Sarada) in Distt. Udaipur.	IBRD / 88640	PMGSY Program Financing	Post	Request for Bids	Open - National	Single Stage - Two Envelope			1,458,297.00	0.00	Pending Implementa tion				2020-07-15	2020-07-16		2020-07-20	2020-08-10	2020-09-07	2021-07-04
RJ05/P2/2019/01 / Upgradation of MRL09-AR to Newari road (2) T08- Tajra Padra Road in Distt. Barmer.	IBRD / 88640	PMGSY Program Financing	Post	Request for Bids	Open - National	Single Stage - Two Envelope			648,442.00	0.00	Pending Implementa tion				2020-07-15	2020-07-16		2020-07-20	2020-08-10	2020-09-07	2021-07-04
RJ05/P2/2019/02 / Upgradation of T06-Baktra - Kitnod - Mali road in Distt. Barmer.	IBRD / 88640	PMGSY Program Financing	Post	Request for Bids	Open - National	Single Stage - Two Envelope			496,129.00	0.00	Pending Implementa tion				2020-07-15	2020-07-16		2020-07-20	2020-08-10	2020-09-07	2021-07-04
RJ05/P2/2019/03 / Upgradation of (1) T06- BACHRAU CHOHTAN ROAD VIA LEELIAR, ISKOL (2) T09-Adal to Shobhala Jetalal via Sarva ka Talu Laxmanpura Mohli in Distt. Barmer.	IBRD / 88640	PMGSY Program Financing	Post	Request for Bids	Open - National	Single Stage - Two Envelope			1,158,571.00	0.00	Pending Implementa tion				2020-07-15	2020-07-16		2020-07-20	2020-08-10	2020-09-07	2021-07-04
RJ05/P2/2019/04 / Upgradation of MRL07- Sanawara Mohlio Goliya Jetalal Ouda Road in Distt. Barmer.	IBRD / 88640	PMGSY Program Financing	Post	Request for Bids	Open - National	Single Stage - Two Envelope			1,410,447.00	0.00	Pending Implementa tion				2020-07-15	2020-07-16		2020-07-20	2020-08-10	2020-09-07	2021-07-04
RJ05/P2/2019/05 / Upgradation of MRL08- Pareu to Lapundra Chauhan in Distt. Barmer.	IBRD / 88640	PMGSY Program Financing	Post	Request for Bids	Open - National	Single Stage - Two Envelope			297,879.00	0.00	Pending Implementa tion				2020-07-15	2020-07-16		2020-07-20	2020-08-10	2020-09-07	2021-07-04
RJ05/P2/2019/06 / Upgradation of MRL11-Shak to S.P. via Kalanada Khingar sahar in Distt. Barmer.	IBRD / 88640	PMGSY Program Financing	Post	Request for Bids	Open - National	Single Stage - Two Envelope			617,500.00	0.00	Pending Implementa tion				2020-07-15	2020-07-16		2020-07-20	2020-08-10	2020-09-07	2021-07-04
RJ05/P2/2019/07 / Upgradation of T01-Rhadhka Kasod Patodi in Distt. Barmer.	IBRD / 88640	PMGSY Program Financing	Post	Request for Bids	Open - National	Single Stage - Two Envelope			821,570.00	0.00	Pending Implementa tion				2020-07-15	2020-07-16		2020-07-20	2020-08-10	2020-09-07	2021-07-04
RJ05/P2/2019/08 / Upgradation of (1) MRL13- Buran ka taka to Babasar (2) MRL05-Dhanasa Surte ki Dhani (3) MRL01-Sodwa to Dhamba in Distt. Barmer.	IBRD / 88640	PMGSY Program Financing	Post	Request for Bids	Open - National	Single Stage - Two Envelope			774,970.00	0.00	Pending Implementa tion				2020-07-15	2020-07-16		2020-07-20	2020-08-10	2020-09-07	2021-07-04
RJ05/P2/2019/09 / Upgradation of (1) MRL08- Mokhab To Bhiyar (2) MRL09-Gumpa Jhampdi kahan in Distt. Barmer.	IBRD / 88640	PMGSY Program Financing	Post	Request for Bids	Open - National	Single Stage - Two Envelope			478,218.00	0.00	Pending Implementa tion				2020-07-15	2020-07-16		2020-07-20	2020-08-10	2020-09-07	2021-07-04
RJ17/P2/2019/01 / Upgradation of MRL15- Nachana to Arai via Major Mangalnagar in Distt. Jaisalmer.	IBRD / 88640	PMGSY Program Financing	Post	Request for Bids	Open - National	Single Stage - Two Envelope			190,959.00	0.00	Pending Implementa tion				2020-07-15	2020-07-16		2020-07-20	2020-08-10	2020-09-07	2021-07-04









RJ25/P2/2019/17 / Upgradation of (1) TG- Bijapur Sena Jeevda upto ODR 21 Road (2) T13-Bera Kakaniandi Jeevda Road in Distt. Pal. .	IBRD / 88640	PMGSY Program Financing	Post	Request for Bids	Open - National	Single Stage - Two Envelope				689,500.00	0.00	Pending Implementa tion							2020-07-15	2020-07-16				2020-07-20	2020-08-10	2020-09-07	2021-07-04
RJ25/P2/2019/18 / Upgradation of T01-Bali Kapti Dhant Khawal Road in Distt. Pal.	IBRD / 88640	PMGSY Program Financing	Post	Request for Bids	Open - National	Single Stage - Two Envelope				1,247,634.00	0.00	Pending Implementa tion							2020-07-15	2020-07-16				2020-07-20	2020-08-10	2020-09-07	2021-07-04
RJ30/P2/2019/01 / Upgradation of T01-Sivahi Rampura Dodas Kalandri Road in Distt. Sivahi.	IBRD / 88640	PMGSY Program Financing	Post	Request for Bids	Open - National	Single Stage - Two Envelope				1,719,157.00	0.00	Pending Implementa tion							2020-07-15	2020-07-16				2020-07-20	2020-08-10	2020-09-07	2021-07-04
RJ30/P2/2019/02 / Upgradation of T01-Sheoganj Joyal- Povalia in Distt. Sivahi.	IBRD / 88640	PMGSY Program Financing	Post	Request for Bids	Open - National	Single Stage - Two Envelope				1,261,925.00	0.00	Pending Implementa tion							2020-07-15	2020-07-16				2020-07-20	2020-08-10	2020-09-07	2021-07-04
RJ30/P2/2019/03 / Upgradation of T01-Amala Khadak Thal Dhawali upto SH-11 in Distt. Sivahi.	IBRD / 88640	PMGSY Program Financing	Post	Request for Bids	Open - National	Single Stage - Two Envelope				896,991.00	0.00	Pending Implementa tion							2020-07-15	2020-07-16				2020-07-20	2020-08-10	2020-09-07	2021-07-04
RJ22/P2/2019/01 / Upgradation of ITAWA, PAPALDA KARWAR, Khatoli, Road in Distt. Kota.	IBRD / 88640	PMGSY Program Financing	Post	Request for Bids	Open - National	Single Stage - Two Envelope				302,532.00	0.00	Pending Implementa tion							2020-07-15	2020-07-16				2020-07-20	2020-08-10	2020-09-07	2020-09-09
RJ21/P2/2019/02 / Upgradation of 33L-70 to Dandapura Ajay Lalawad Laximpura Dhatjapura in Distt. Kota.	IBRD / 88640	PMGSY Program Financing	Post	Request for Bids	Open - National	Single Stage - Two Envelope				1,114,663.00	0.00	Pending Implementa tion							2020-07-15	2020-07-16				2020-07-20	2020-08-10	2020-09-07	2021-07-04
RJ23/P2/2019/03 / Upgradation of DHARADEH KUDAYALA KUMBKOT LAKHARIYA UPADIPUR ROAD UPTO JHALAWAR DISTRICT BORDER & SINA to Julai Road via Dharawada Jaggura Deoli Khurd in Distt. Kota.	IBRD / 88640	PMGSY Program Financing	Post	Request for Bids	Open - National	Single Stage - Two Envelope				740,673.00	0.00	Pending Implementa tion							2020-07-15	2020-07-16				2020-07-20	2020-08-10	2020-09-07	2021-07-04
RJ23/P2/2019/04 / Upgradation of RAMGANJ MANDE JULAI ROAD in Distt. Kota.	IBRD / 88640	PMGSY Program Financing	Post	Request for Bids	Open - National	Single Stage - Two Envelope				416,877.00	0.00	Pending Implementa tion							2020-07-15	2020-07-16				2020-07-20	2020-08-10	2020-09-07	2021-07-04
RJ23/P2/2019/05 / Upgradation of NH27 to Chasmatia Mandir via Tathar Khora Rasoolpur in Distt. Kota.	IBRD / 88640	PMGSY Program Financing	Post	Request for Bids	Open - National	Single Stage - Two Envelope				594,710.00	0.00	Pending Implementa tion							2020-07-15	2020-07-16				2020-07-20	2020-08-10	2020-09-07	2021-07-04
RJ23/P2/2019/06 / Upgradation of SHETA to Takawada via Narapatkheri & Buladep to Kumbia via Sural Temple Takawara in Distt. Kota.	IBRD / 88640	PMGSY Program Financing	Post	Request for Bids	Open - National	Single Stage - Two Envelope				777,502.00	0.00	Pending Implementa tion							2020-07-15	2020-07-16				2020-07-20	2020-08-10	2020-09-07	2021-07-04
RJ23/P2/2019/07 / Upgradation of SH70 TO MDR184 VIA ZALIMPURA, HARIPUR in Distt. Kota.	IBRD / 88640	PMGSY Program Financing	Post	Request for Bids	Open - National	Single Stage - Two Envelope				314,397.00	0.00	Pending Implementa tion							2020-07-15	2020-07-16				2020-07-20	2020-08-10	2020-09-07	2021-06-05
RJ09/P2/2019/01 / Upgradation of TG2-Ajeta Rathal Matanda Bundi road in Distt. Bundi.	IBRD / 88640	PMGSY Program Financing	Post	Request for Bids	Open - National	Single Stage - Two Envelope				2,165,995.00	0.00	Pending Implementa tion							2020-07-15	2020-07-16				2020-07-20	2020-08-10	2020-09-07	2021-07-04

RJ09F9/2019/02 / Upgradation of T17- NAMANA HARIPURA SHAMAU DULEHPURA, T02-Baranthal Namas Road & T10-Jakhmond to bhospura via govindpur bari in Distt. Bundi.	IBRD / 88640	PMGSY Program Financing	Post	Request for Bids	Open - National	Single Stage - Two Envelope	943,736.00	0.00	Pending Implementa tion	2020-07-15	2020-07-16	2020-07-20	2020-08-10	2020-09-07	2021-07-04
RJ09F9/2019/03 / Upgradation of T06-Alad, Dabhana Road & T01-NH 52 to MDRE2 via hindoli Net in Distt. Bundi.	IBRD / 88640	PMGSY Program Financing	Post	Request for Bids	Open - National	Single Stage - Two Envelope	927,204.00	0.00	Pending Implementa tion	2020-07-15	2020-07-16	2020-07-20	2020-08-10	2020-09-07	2021-07-04
RJ09F9/2019/04 / Upgradation of T02-NH52 to MDRE2 via ALOD Chata Beechari & T03-NH146D to Kumharla Balaji via Br. Ka luarya in Distt. Bundi.	IBRD / 88640	PMGSY Program Financing	Post	Request for Bids	Open - National	Single Stage - Two Envelope	672,955.00	0.00	Pending Implementa tion	2020-07-15	2020-07-16	2020-07-20	2020-08-10	2020-09-07	2021-07-04
RJ09F9/2019/05 / Upgradation of T01-Das- Bhagneri-Bana-Road in Distt. Bundi.	IBRD / 88640	PMGSY Program Financing	Post	Request for Bids	Open - National	Single Stage - Two Envelope	944,253.00	0.00	Pending Implementa tion	2020-07-15	2020-07-16	2020-07-20	2020-08-10	2020-09-07	2021-07-04
RJ09F9/2019/06 / Upgradation of T10- Mansura to Gajekhera via Bani Bhandera Sadara in Distt. Bundi.	IBRD / 88640	PMGSY Program Financing	Post	Request for Bids	Open - National	Single Stage - Two Envelope	632,918.00	0.00	Pending Implementa tion	2020-07-15	2020-07-16	2020-07-20	2020-08-10	2020-09-07	2021-07-04
RJ09F9/2019/07 / Upgradation of T05-Chitawa to SH-33 via Vijay Nagar in Distt. Bundi.	IBRD / 88640	PMGSY Program Financing	Post	Request for Bids	Open - National	Single Stage - Two Envelope	521,331.00	0.00	Pending Implementa tion	2020-07-15	2020-07-16	2020-07-20	2020-08-10	2020-09-07	2021-07-04
RJ09F9/2019/08 / Upgradation of T05-Magha Nway SH-33 to Piplala Jagir via antapur,sarsala in Distt. Bundi.	IBRD / 88640	PMGSY Program Financing	Post	Request for Bids	Open - National	Single Stage - Two Envelope	589,407.00	0.00	Pending Implementa tion	2020-07-15	2020-07-16	2020-07-20	2020-08-10	2020-09-07	2021-07-04
RJ09F9/2019/09 / Upgradation of T01-Mega Highway to Barwa via Papari in Distt. Bundi.	IBRD / 88640	PMGSY Program Financing	Post	Request for Bids	Open - National	Single Stage - Two Envelope	752,221.00	0.00	Pending Implementa tion	2020-07-15	2020-07-16	2020-07-20	2020-08-10	2020-09-07	2021-07-04
RJ04F9/2019/01 / Upgradation of T10- Ojaspura to Sorani in Distt. Baran.	IBRD / 88640	PMGSY Program Financing	Post	Request for Bids	Open - National	Single Stage - Two Envelope	787,167.00	0.00	Pending Implementa tion	2020-07-15	2020-07-16	2020-07-20	2020-08-10	2020-09-07	2021-07-04
RJ04F9/2019/02 / Upgradation of T06-MDR127 to Babat via Sorakanda Shyampur Hingwya in Distt. Baran.	IBRD / 88640	PMGSY Program Financing	Post	Request for Bids	Open - National	Single Stage - Two Envelope	660,288.00	0.00	Pending Implementa tion	2020-07-15	2020-07-16	2020-07-20	2020-08-10	2020-09-07	2021-07-04
RJ04F9/2019/03 / Upgradation of T02- Sindhgarh to Shalpara & T04-Kachari to Bhanawali Palsawa in Distt. Baran.	IBRD / 88640	PMGSY Program Financing	Post	Request for Bids	Open - National	Single Stage - Two Envelope	619,077.00	0.00	Pending Implementa tion	2020-07-15	2020-07-16	2020-07-20	2020-08-10	2020-09-07	2021-07-04
RJ04F9/2019/04 / Upgradation of T10-NH-80 toFerozi via Baran Patna Maharajpur in Distt. Baran.	IBRD / 88640	PMGSY Program Financing	Post	Request for Bids	Open - National	Single Stage - Two Envelope	612,767.00	0.00	Pending Implementa tion	2020-07-15	2020-07-16	2020-07-20	2020-08-10	2020-09-07	2021-07-04
RJ04F9/2019/05 / Upgradation of T02-Kota Dhanawada to Kasampura & T09-Piplad to Khari via Ardaul in Distt. Baran.	IBRD / 88640	PMGSY Program Financing	Post	Request for Bids	Open - National	Single Stage - Two Envelope	839,348.00	0.00	Pending Implementa tion	2020-07-15	2020-07-16	2020-07-20	2020-08-10	2020-09-07	2021-07-04
RJ04F9/2019/06 / Upgradation of T08-Baran to Koyala via Tisaya in Distt. Baran.	IBRD / 88640	PMGSY Program Financing	Post	Request for Bids	Open - National	Single Stage - Two Envelope	783,610.00	0.00	Pending Implementa tion	2020-07-15	2020-07-16	2020-07-20	2020-08-10	2020-09-07	2021-07-04









RJ-08-P-3-2019-2010 / Upgradation of I.MERL-20- Bhamatar to Jgla via Manyara road 2. T-02 Ghar Village to Manuar in Distt. Bikaner.	IBRD / 88640	PMGSY Program Financing	Post	Request for Bids	Open - National	Single Stage - Two Envelope				1,014,636.00	0.00	Pending Implementa tion							2020-07-15	2020-07-16				2020-07-20	2020-08-10	2020-09-07	2021-07-04
RJ-08-P-3-2019-2011 / Upgradation of T. 05,Bhamatar to Kakra via Surpara Sigpara, Mathana Sudha Bessar in Distt. Bikaner.	IBRD / 88640	PMGSY Program Financing	Post	Request for Bids	Open - National	Single Stage - Two Envelope				570,145.00	0.00	Pending Implementa tion							2020-07-15	2020-07-16				2020-07-20	2020-08-10	2020-09-07	2021-07-04
RJ20P9/2019/01 / Upgradation of T.06- Solana Bhukana Kikana upto Block Boundary in Distt. Jhunjhuna.	IBRD / 88640	PMGSY Program Financing	Post	Request for Bids	Open - National	Single Stage - Two Envelope				560,679.00	0.00	Pending Implementa tion							2020-07-15	2020-07-16				2020-07-20	2020-08-10	2020-09-07	2021-07-04
RJ20P9/2019/02 / Upgradation of T.03- Ardevana Gidanya Tarwala kua in Distt. Jhunjhuna.	IBRD / 88640	PMGSY Program Financing	Post	Request for Bids	Open - National	Single Stage - Two Envelope				495,983.00	0.00	Pending Implementa tion							2020-07-15	2020-07-16				2020-07-20	2020-08-10	2020-09-07	2021-07-04
RJ20P9/2019/03 / Upgradation of T.07. Hirpara mular ki bhari vitarana bhawala kulan hansalar upto block boundary in Distt. Jhunjhuna.	IBRD / 88640	PMGSY Program Financing	Post	Request for Bids	Open - National	Single Stage - Two Envelope				1,276,506.00	0.00	Pending Implementa tion							2020-07-15	2020-07-16				2020-07-20	2020-08-10	2020-09-07	2021-07-04
RJ18P9/2019/01 / Upgradation of T.04 Adapur to Bheeli Road & T-01 Bari to Dhanora Surat-Bijauli upto NH-11B Road in Distt. Dholpur.	IBRD / 88640	PMGSY Program Financing	Post	Request for Bids	Open - National	Single Stage - Two Envelope				850,351.00	0.00	Pending Implementa tion							2020-07-15	2020-07-16				2020-07-20	2020-08-10	2020-09-07	2021-07-04
RJ13P9/2019/02 / Upgradation of T.05 NH- 11B to Nakasuda in Distt. Dholpur.	IBRD / 88640	PMGSY Program Financing	Post	Request for Bids	Open - National	Single Stage - Two Envelope				207,318.00	0.00	Pending Implementa tion							2020-07-15	2020-07-16				2020-07-20	2020-08-10	2020-09-07	2021-05-05
RJ18P9/2019/03 / Upgradation of T.06 NH. 11B to Dhanawali Road in Distt. Dholpur.	IBRD / 88640	PMGSY Program Financing	Post	Request for Bids	Open - National	Single Stage - Two Envelope				1,840,806.00	0.00	Pending Implementa tion							2020-07-15	2020-07-16				2020-07-20	2020-08-10	2020-09-07	2021-07-04
RJ18P9/2019/04 / Upgradation of T10-Dholpur Rajkhera road to Indrawali Farashpara Gollpara Rohawali Mata upto Andhaparent road, T07-AR to Nadoli Ganodi Beechapura Apatapura upto TP Boker, T06- Marava Bontipura kullshpara kherali & T22. Dholpur Rajkhera road Bidar	IBRD / 88640	PMGSY Program Financing	Post	Request for Bids	Open - National	Single Stage - Two Envelope				1,916,877.00	0.00	Pending Implementa tion							2020-07-15	2020-07-16				2020-07-20	2020-08-10	2020-09-07	2021-07-04
RJ13P9/2019/05 / Upgradation of T12-NH-3 Sunakbag to Viparpur Masapur Tabri upto Odala kolari road, T15-NH-3 to Dahati Nayapura kishanhal kapura upto Manya Road Nawal road & T09-NH 3 to Jatoli via Broadha in Distt. Dholpur.	IBRD / 88640	PMGSY Program Financing	Post	Request for Bids	Open - National	Single Stage - Two Envelope				1,372,557.00	0.00	Pending Implementa tion							2020-07-15	2020-07-16				2020-07-20	2020-08-10	2020-09-07	2021-07-04
RJ18P9/2019/06 / Upgradation of T09- Bhanawali Jamulpur Sakkawara upto Manya Basai Nawab & T04-Manya Basai Nawab Road in Distt. Dholpur.	IBRD / 88640	PMGSY Program Financing	Post	Request for Bids	Open - National	Single Stage - Two Envelope				1,516,505.00	0.00	Pending Implementa tion							2020-07-15	2020-07-16				2020-07-20	2020-08-10	2020-09-07	2021-07-04

