

## Sample Procurement Plan

### I. General

2. **Bank's approval Date of the procurement Plan Original: March, 2014 : Revision: March, 2017**
3. **Date of General Procurement Notice: April, 2014**
4. **Period covered by this procurement plan: The procurement period of project covered from year May 1, 2015 to July 31, 2019**

### II. Goods and Works and non-consulting services.

1. **Prior Review Threshold:** Procurement Decisions subject to Prior Review by the Bank as stated in Appendix 1 to the Guidelines for Procurement:

	Procurement Method	Prior Review Threshold US\$	Comments
1	NCB (Goods) ; IT and Non-consulting services	Equivalent and Below US\$ 1,000,000	Above USD 2 mil.
2	NCB (Works)	Equivalent and Below US\$ 10 million	Above USD 10 mil.
3	Shopping (Goods)	Equivalent and Below US\$ 100,000	None
4	Shopping (Works)	Equivalent and Below US\$ 200,000	None

2. **Prequalification.** Bidders for **Not applicable**
3. **Proposed Procedures for CDD Components (as per paragraph. 3.17 of the Guidelines:** Not Applicable
4. **Reference to (if any) Project Operational/Procurement Manual: Project Implementation Manual for World Bank Loan Project P133828 is developed by MoA (for Parts A and C1) and the Guidelines for implementation of activities under parts B and C2 are developed by NAPR**
5. **Any Other Special Procurement Arrangements:** None
6. **Summary of the Procurement Packages planned during the first 18 months after project effectiveness**

1	2	3	4	5	6	7
Ref. No.	Description	Estimated Cost	Packages	Domestic Preference (yes/no)	Review by Bank (Prior / Post)	Comments

	US\$ million					
Summary of the ICB (Works)	22.4	2	No	Prior	The first one has been already signed	
Summary of the NCB (Works)	1.15	1	No	Post		
Summary of the NCB (Goods)	0.75	3	No	Post		
Summary of the ICB (Non-Consultant Services)	0.8	2	No	Post		
Summary of the Shopping (Goods)	0.4	13	No	Post		
Summary of the Shopping (Non-Consultant Services)	0.074	1	No	Post		
Summary of the Direct Contracting	0.2	2				

### III. Selection of Consultants

- Prior Review Threshold:** Selection decisions subject to Prior Review by Bank as stated in Appendix 1 to the Guidelines Selection and Employment of Consultants:

	Selection Method	Prior Review Threshold	Comment
1.	Competitive Methods (Firms)	Above US\$ 1,000,000	
2.	CQS		Applicable for assignments with estimation below USD 300K
3.	Individual	Above US\$ 300,000	

- Short list comprising entirely of national consultants:** Short list of consultants for services, estimated to cost less than \$\_300,000\_ equivalent per contract, may comprise entirely of national consultants in accordance with the provisions of paragraph 2.7 of the Consultant Guidelines.
- Any Other Special Selection Arrangements:** None
- Consultancy Assignments with Selection Methods and Time Schedule**

1	2	3	4	5	6
Ref. No.	Description of Assignment	Estimated Cost US\$ million	Packages	Review by Bank (Prior / Post)	Comments
	Summary of number of contracts that will be let under QCBS	3.5	3	Prior	
	Summary of number of contracts that will be let under other methods	0.51	7	Post	LCS, FB, CQS
	Summary of number of contracts that will be let under IC	1.01	35	Prior/Post	4 signed contracts were subject to the Prior reviewer
	Summary of number of contracts that will be let under SSS	0.33	11	Prior/Post	9 signed contracts were subject to the Prior reviewer







LMDCCS/CQS/03-3 / Implementation of the baseline survey in four project areas - Veddikari, Shukheri, Karalati and Zaridzebi	IDA / 54560	Component 2 Land Market Development	Post	Consultant Qualification Selection	Open - National		10,000.00	13,600.38	Completed	2018-05-14	2018-05-28	2018-06-09									2018-06-14	2018-06-18	2018-08-29	2018-07-23	2018-10-03
--	-------------	--	------	--	-----------------	--	-----------	-----------	-----------	------------	------------	------------	--	--	--	--	--	--	--	--	------------	------------	------------	------------	------------

**INDIVIDUAL CONSULTANTS**

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference		Invitation to Identified/Selected Consultant		Draft Negotiated Contract		Signed Contract		Contract Completion							
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual						
LMDCCS/IC/15 / International Technical Assistance on data management	IDA / 54560	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		33,000.00	0.00	Canceled	2017-04-10		2017-05-05		2017-05-10		2017-05-10		2018-05-10							
LMDCCS/SS/01 / Accounting soft upgrading/maintenance	IDA / 54560	Component 3 Project Management	Post	Direct Selection	Direct		7,500.00	16,948.79	Signed	2017-03-20	2017-04-25	2017-03-24	2017-04-25			2017-03-30	2017-05-01	2018-06-23							
LMDCCS/IC/13-1 / Developer	IDA / 54560	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		49,500.00	19,232.14	Terminated	2017-03-27	2017-08-15	2017-04-21		2017-04-28		2017-04-28	2017-10-09	2018-07-20							
LMDCCS/IC/12 / Assistant to Component Manager	IDA / 54560	Component 3 Project Management	Post	Individual Consultant Selection	Open		22,500.00	20,088.42	Completed	2017-03-31	2017-05-04	2017-04-25	2017-06-20	2017-04-30	2017-06-20	2017-04-30	2017-06-26	2018-07-24	2019-01-01						
LMDCCS/IC/06-1 / Regional facilitator	IDA / 54560	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		16,500.00	10,688.18	Terminated	2017-03-16	2017-03-23	2017-04-10	2017-05-18	2017-04-15	2017-05-19	2017-04-15	2017-05-22	2018-03-11							
LMDCCS/IC/06-2 / Regional facilitator	IDA / 54560	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		16,500.00	14,680.81	Completed	2017-03-16	2017-03-23	2017-04-10	2017-05-18	2017-04-15	2017-05-19	2017-04-15	2017-05-22	2018-03-11	2018-11-22						
LMDCCS/IC/06-3 / Regional facilitator	IDA / 54560	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		16,500.00	32,595.45	Signed	2017-03-16	2017-03-23	2017-04-10	2017-06-20	2017-04-15	2017-06-20	2017-04-15	2017-06-26	2018-03-11							
LMDCCS/IC/05-1 / Quality Control Surveyor	IDA / 54560	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		15,000.00	3,051.43	Terminated	2017-03-09	2017-03-28	2017-04-03		2017-04-08	2017-05-18	2017-04-08	2017-05-30	2018-07-02							
LMDCCS/IC/05-2 / Quality Control Surveyor	IDA / 54560	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		15,000.00	21,743.44	Signed	2017-03-09	2017-03-28	2017-04-03	2017-06-20	2017-04-08	2017-06-20	2017-04-08	2017-06-26	2018-07-02							
LMDCCS/IC/05-3 / Quality Control Surveyor	IDA / 54560	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		15,000.00	11,452.28	Terminated	2017-03-09	2017-03-28	2017-04-03	2017-06-20	2017-04-08	2017-06-20	2017-04-08	2017-06-26	2018-07-02							
LMDCCS/IC/05-4 / Quality Control Surveyor	IDA / 54560	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		15,000.00	11,452.28	Completed	2017-03-09	2017-03-28	2017-04-03	2017-06-20	2017-04-08	2017-06-20	2017-04-08	2017-07-03	2018-07-02	2018-07-03						
LMDCCS/IC/03-1 / Legal advisor	IDA / 54560	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		19,500.00	14,918.92	Completed	2017-03-01	2017-03-23	2017-03-28	2017-05-18	2017-03-31	2017-05-19	2017-03-31	2017-05-22	2018-06-24	2017-11-27						
LMDCCS/IC/03-2 / Legal advisor	IDA / 54560	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		19,500.00	33,684.44	Signed	2017-03-01	2017-03-23	2017-03-28	2017-05-18	2017-03-31	2017-05-19	2017-03-31	2017-05-22	2018-06-24							

LMDC/CS/IC03-3 / Legal adviser	IDA / 54560	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		19,500.00	16,771.03	Terminated	2017-03-01	2017-03-23	2017-03-26	2017-05-18	2017-03-31	2017-05-19	2017-03-31	2017-05-22	2018-06-24
LMDC/CS/IC13-2 / Developer	IDA / 54560	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		49,500.00	0.00	Canceled	2017-03-27		2017-04-21		2017-04-26		2017-04-26		2018-07-20
LMDC/CS/IC13-3 / Developer	IDA / 54560	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		49,500.00	0.00	Canceled	2017-03-27		2017-04-21		2017-04-26		2017-04-26		2018-07-20
LMDC/CS/IC09 / Database Architecture	IDA / 54560	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		37,500.00	0.00	Canceled	2017-03-20		2017-04-14		2017-04-19		2017-04-19		2018-07-13
LMDC/CS/IC08 / System Architecture	IDA / 54560	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		45,000.00	0.00	Canceled	2017-03-20		2017-04-14		2017-04-19		2017-04-19		2018-07-13
LMDC/CS/IC01-1 / Chief legal adviser	IDA / 54560	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		27,000.00	0.00	Canceled	2017-08-15	2017-08-01	2017-09-22		2017-09-29		2017-09-29		2018-12-23
LMDC/CS/IC01 / Chief legal adviser	IDA / 54560	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		27,000.00	0.00	Canceled	2017-03-01	2017-03-23	2017-03-26		2017-03-31		2017-03-31		2018-06-24
LMDC/CS/IC02-1 / Senior legal adviser	IDA / 54560	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		22,500.00	0.00	Canceled	2017-08-15	2017-08-01	2017-09-15		2017-09-29		2017-09-29		2018-12-23
LMDC/CS/IC02 / Senior legal adviser	IDA / 54560	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		22,500.00	0.00	Canceled	2017-03-01	2017-03-23	2017-03-26		2017-03-31		2017-03-31		2018-06-24
LMDC/CS/IC06-4-1 / Regional facilitator	IDA / 54560	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		16,500.00	0.00	Canceled	2017-08-15	2017-08-01	2017-09-15		2017-09-29		2017-09-29		2018-12-23
LMDC/CS/IC06-4 / Regional facilitator	IDA / 54560	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		16,500.00	0.00	Canceled	2017-03-16	2017-03-23	2017-04-10		2017-04-15		2017-04-15		2018-03-11
LMDC/CS/IC06-5-1 / Regional facilitator	IDA / 54560	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		16,500.00	0.00	Canceled	2017-08-15	2017-08-01	2017-09-15		2017-09-29		2017-09-29		2018-12-23
LMDC/CS/IC06-5 / Regional facilitator	IDA / 54560	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		16,500.00	0.00	Canceled	2017-03-16	2017-03-23	2017-04-10		2017-04-15		2017-04-15		2018-03-11
LMDC/CS/IC05-5 / Quality Control Surveyor	IDA / 54560	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		15,000.00	20,613.58	Signed	2017-08-15	2017-08-01	2017-09-15	2017-09-07	2017-09-29	2017-09-08	2017-09-29	2017-09-11	2018-12-23
LMDC/CS/IC04 / Senior Quality Control Surveyor	IDA / 54560	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		22,500.00	0.00	Canceled	2017-03-09	2017-03-28	2017-04-03		2017-04-08		2017-04-08		2018-07-02
LMDC/CS/SSS02 / Senior Quality Control Surveyor	IDA / 54560	Component 2 Land Market Development	Post	Direct Selection	Direct		22,500.00	31,335.96	Signed	2017-09-01	2017-08-31	2017-09-05	2017-09-01			2017-09-12	2017-09-01	2018-12-06
LMDC/CS/IC24 / Lawyer (in-house team member)	IDA / 54560	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		4,000.00	31,134.10	Signed	2017-09-11		2017-10-06		2017-10-08		2017-10-09	2017-10-27	2018-02-06

LMDCCS/IC25 / Lawyer (in-house team member)	IDA / 54560	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		4,000.00	3,090.70	Terminated	2017-09-11		2017-10-06		2017-10-08		2017-10-09	2017-10-27	2018-02-06	
LMDCCS/IC28 / GIS operator (in-house team member)	IDA / 54560	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		6,000.00	17,900.43	Signed	2017-09-11		2017-10-06		2017-10-08		2017-10-09	2017-10-16	2018-02-06	
LMDCCS/IC29 / Public Relation (PR) Manager for Land Market Development Component	IDA / 54560	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		16,500.00	1,499.82	Terminated	2017-09-20	2017-10-13	2017-10-15		2017-10-17		2017-10-18	2017-12-06	2018-10-18	
LMDCCS/IC30 / Assistant Procurement Consultant for Land Market Development Component	IDA / 54560	Component 3 Project Management	Post	Individual Consultant Selection	Open		19,560.00	1,515.15	Terminated	2017-09-11	2017-09-06	2017-10-06	2017-09-18	2017-10-08	2017-09-18	2017-10-09	2017-09-19	2018-10-09	2017-10-26
LMDCCS/IC17 / Quality Control Surveyor (in-house team member)	IDA / 54560	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		4,000.00	15,372.23	Signed	2017-09-18	2017-09-21	2017-10-13	2017-10-06	2017-10-15	2017-10-06	2017-10-16	2017-10-06	2018-02-13	
LMDCCS/IC19 / Quality Control Surveyor (in-house team member)	IDA / 54560	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		4,000.00	17,326.83	Signed	2017-09-18	2017-09-21	2017-10-13	2017-10-06	2017-10-15	2017-10-06	2017-10-16	2017-10-06	2018-02-13	
LMDCCS/IC20 / Quality Control Surveyor (in-house team member)	IDA / 54560	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		4,000.00	12,786.38	Signed	2017-09-18	2018-03-29	2017-10-13	2018-05-01	2017-10-15	2018-05-01	2017-10-16	2018-05-04	2018-02-13	
LMDCCS/IC22 / Quality Control Surveyor (in-house team member)	IDA / 54560	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		4,000.00	11,569.21	Terminated	2017-09-18		2017-10-13		2017-10-15		2017-10-16	2017-11-27	2018-02-13	
LMDCCS/IC23 / Quality Control Surveyor (in-house team member)	IDA / 54560	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		4,000.00	5,321.36	Terminated	2017-09-18	2018-03-29	2017-10-13	2018-05-01	2017-10-15	2018-05-01	2017-10-16	2018-05-04	2018-02-13	
LMDCCS/IC18 / Quality Control Surveyor (in-house team member)	IDA / 54560	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		4,000.00	17,326.83	Signed	2017-09-18	2017-09-21	2017-10-13	2017-10-06	2017-10-15	2017-10-06	2017-10-16	2017-10-06	2018-02-13	
LMDCCS/IC21 / Quality Control Surveyor (in-house team member)	IDA / 54560	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		4,000.00	12,786.64	Signed	2017-09-18	2018-03-29	2017-10-13	2018-05-01	2017-10-15	2018-05-01	2017-10-16	2018-05-04	2018-02-13	
LMDCCS/IC26 / Regional facilitator (in-house team member)	IDA / 54560	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		6,000.00	4,040.40	Completed	2017-09-18	2017-09-20	2017-10-13	2017-10-20	2017-10-15	2017-10-25	2017-10-16	2017-10-27	2018-02-13	2018-08-27
LMDCCS/IC16 / Quality Control Surveyor (in-house team member)	IDA / 54560	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		4,000.00	7,128.34	Terminated	2017-09-18	2017-09-21	2017-10-13	2017-10-06	2017-10-15	2017-10-06	2017-10-16	2017-10-06	2018-02-13	
LMDCCS/IC27 / Regional facilitator (in-house team member)	IDA / 54560	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		6,000.00	0.00	Canceled	2017-09-18		2017-10-13		2017-10-15		2017-10-16		2018-02-13	
LMDCCS/IC14-1 / National Technical Assistance on Data Management (Monitoring and Evaluation)	IDA / 54560	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		18,750.00	18,750.00	Signed	2017-10-16	2017-12-01	2017-11-10	2017-11-27	2017-11-13	2017-11-30	2017-11-16	2017-12-11	2018-11-16	
LMDCCS/IC14 / National Technical Assistance on data management	IDA / 54560	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		18,750.00	0.00	Canceled	2017-04-10	2017-06-29	2017-05-05		2017-05-10		2017-05-10		2018-05-10	



LMDC/CS/IC31 / GIS operator (in-house team member)	IDA / 54560	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		2,610.00	0.00	Canceled	2017-11-06		2017-12-01		2017-12-03		2017-12-04		2018-04-03	
LMDC/CS/IC32 / GIS operator (in-house team member)	IDA / 54560	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		2,610.00	17,711.94	Signed	2017-11-06		2017-12-01		2017-12-03		2017-12-04	2017-11-08	2018-04-03	
LMDC/CS/IC33 / GIS operator (in-house team member)	IDA / 54560	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		2,610.00	0.00	Pending Implementation	2017-11-06		2017-12-01		2017-12-03		2017-12-04		2018-04-03	
LMDC/CS/IC34 / Part Time Video Operator	IDA / 54560	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		6,250.00	5,630.23	Terminated	2017-11-13	2017-11-30	2017-12-01	2017-12-15	2017-12-08	2017-12-15	2017-12-09	2017-12-19	2018-12-09	
LMDC/CS/IC35 / Procurement Consultant for Land Market Development Component	IDA / 54560	Component 3 Project Management	Post	Individual Consultant Selection	Open		19,560.00	42,780.42	Signed	2017-11-27	2017-11-30	2017-12-09	2017-11-30	2017-12-16	2017-11-30	2017-12-17	2017-12-01	2018-12-17	
LMDC/CS/IC37 / Web developer	IDA / 54560	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		18,000.00	0.00	Canceled	2018-01-15	2018-01-19	2018-02-09		2018-02-14		2018-02-15		2019-02-15	
LMDC/CS/IC39 / Regional Facilitator	IDA / 54560	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		12,000.00	606.06	Completed	2018-01-15	2018-02-02	2018-02-09	2018-03-06	2018-02-14	2018-03-06	2018-02-15	2018-03-15	2019-02-15	2018-07-31
LMDC/CS/IC40 / Regional Facilitator	IDA / 54560	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		12,000.00	1,703.49	Completed	2018-01-15	2018-02-02	2018-02-09	2018-07-05	2018-02-14	2018-07-05	2018-02-15	2018-07-06	2019-02-15	2018-12-02
LMDC/CS/IC41 / Regional Facilitator	IDA / 54560	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		12,000.00	909.09	Completed	2018-01-15	2018-02-02	2018-02-09	2018-03-27	2018-02-14	2018-03-27	2018-02-15	2018-03-29	2019-02-15	2018-07-29
LMDC/CS/IC42 / Regional Facilitator	IDA / 54560	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		12,000.00	904.33	Completed	2018-01-15	2018-02-02	2018-02-09	2018-07-05	2018-02-14	2018-07-05	2018-02-15	2018-07-06	2019-02-15	2018-10-02
LMDC/CS/IC43 / Regional Facilitator	IDA / 54560	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		12,000.00	511.25	Completed	2018-01-15	2018-02-02	2018-02-09	2018-07-05	2018-02-14	2018-07-05	2018-02-15	2018-07-06	2019-02-15	2018-09-02
LMDC/CS/IC44 / Lawyer for in-house team	IDA / 54560	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		14,352.00	35,905.21	Signed	2018-01-15	2018-01-15	2018-02-09	2018-05-03	2018-02-14	2018-03-05	2018-02-15	2018-05-07	2019-02-15	
LMDC/CS/IC36 / Web Developer	IDA / 54560	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		18,000.00	15,521.52	Completed	2018-01-15	2018-01-19	2018-02-09	2018-03-13	2018-02-14	2018-03-13	2018-02-15	2018-03-15	2019-02-15	2019-01-28
LMDC/CS/SSS03 / Interpreter/translator	IDA / 54560	Component 2 Land Market Development	Post	Direct Selection	Direct		18,000.00	13,075.49	Signed	2018-01-15	2018-01-05	2018-01-21	2018-01-22			2018-01-25	2018-01-22	2019-01-25	
LMDC/CS/IC38 / Web Designer	IDA / 54560	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		18,000.00	2,574.14	Completed	2018-01-15	2018-01-10	2018-02-09		2018-02-14	2018-03-10	2018-02-15	2018-03-15	2018-03-17	2018-06-15
LMDC/CS/IC37.01 / Part-time Web Developer	IDA / 54560	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		7,350.00	19,789.36	Completed	2018-06-11	2018-06-12	2018-07-06	2018-07-10	2018-07-11	2018-07-10	2018-07-12	2018-07-11	2019-01-08	2019-06-01

LMDC/CS/ISS-04 / Consulting Services for Pilot Project on Land Systematic Registration	IDA / 54560	Component 2 Land Market Development	Post	Direct Selection	Direct		36,000.00	33,384.00	Signed	2018-09-28		2018-09-30				2018-10-05	2018-08-15	2019-04-13	
LMDC/CS/IC45 / Quality Control Surveyor	IDA / 54560	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		1,700.00	1,719.63	Completed	2018-11-15		2018-12-10		2018-12-15		2018-12-16	2018-11-26	2019-02-14	2019-01-26
LMDC/CS/IC46 / Quality Control Surveyor	IDA / 54560	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		1,700.00	1,719.63	Completed	2018-11-15		2018-12-10		2018-12-15		2018-12-16	2018-11-26	2019-02-14	2019-01-26
LMDC/CS/IC47 / Quality Control Surveyor	IDA / 54560	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		1,700.00	1,719.63	Completed	2018-11-15		2018-12-10		2018-12-15		2018-12-16	2018-11-26	2019-02-14	2019-01-26
LMDC/CS/IC48 / Quality Control Surveyor	IDA / 54560	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		1,700.00	1,719.63	Completed	2018-11-15		2018-12-10		2018-12-15		2018-12-16	2018-11-26	2019-02-14	2019-01-26
LMDC/CS/IC49 / Quality Control Surveyor	IDA / 54560	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		1,700.00	7,203.94	Signed	2018-11-15		2018-12-10		2018-12-15		2018-12-16	2018-11-26	2019-02-14	2019-01-26
LMDC/CS/IC002 / Communication Consultant	IBRD / 90430	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		24,736.58	0.00	Pending Implementation	2020-07-07		2020-08-25		2020-09-15		2020-10-20		2022-10-10	
LMDC/CS/IC004 / Senior Legal Consultant	IBRD / 90430	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		37,721.98	0.00	Pending Implementation	2020-07-07		2020-08-25		2020-09-15		2020-10-20		2022-12-09	
LMDC/CS/IC005 / Legal consultant	IBRD / 90430	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		34,980.97	0.00	Pending Implementation	2020-07-07		2020-08-25		2020-09-15		2020-10-20		2022-12-09	
LMDC/CS/IC006 / Chief surveyor	IBRD / 90430	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		43,098.64	0.00	Pending Implementation	2020-07-07		2020-08-25		2020-09-15		2020-10-20		2022-12-09	
LMDC/CS/IC009 / Land Consolidation Expert	IBRD / 90430	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		41,161.99	0.00	Pending Implementation	2020-07-07		2020-08-25		2020-09-15		2020-10-20		2022-10-10	
LMDC/CS/IC44-01 / Lawyer for in-house team	IDA / 54560	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		14,400.00	0.00	Canceled	2018-04-25	2018-01-15	2018-05-20		2018-05-25		2018-05-26		2019-05-26	
LMDC/CS/IC001 / IT component coordinator	IBRD / 90430	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		43,568.03	0.00	Pending Implementation	2020-07-07		2020-08-25		2020-09-15		2020-10-20		2022-12-09	