

PROCUREMENT PLAN (Textual Part)

Project information: **Greater Accra Resilient Integrated Development (GARID)**

Project- *[P-164330]*

Project Implementation agency: *Ministry of Works and Housing*

Date of the Procurement Plan: **March 28, 2018**

Period covered by this Procurement Plan: **January to December, 2018**

Preamble

In accordance with paragraph 5.9 of the “World Bank Procurement Regulations for IPF Borrowers” (July 2016) (“Procurement Regulations”) the Bank’s Systematic Tracking and Exchanges in Procurement (STEP) system will be used to prepare, clear and update Procurement Plans and conduct all procurement transactions for the Project.

This textual part along with the Procurement Plan tables in STEP constitute the Procurement Plan for the Project. The following conditions apply to all procurement activities in the Procurement Plan. The other elements of the Procurement Plan as required under paragraph 4.4 of the Procurement Regulations are set forth in STEP.

The Bank’s Standard Procurement Documents: shall be used for all contracts subject to international competitive procurement and those contracts as specified in the Procurement Plan tables in STEP.

National Procurement Arrangements: In accordance with paragraph 5.3 of the Procurement Regulations, when approaching the national market (as specified in the Procurement Plan tables in STEP), the country’s own procurement procedures may be used.

When the Borrower uses its own national open competitive procurement arrangements as set forth in **[Ghana Public Procurement Act 663, amended with Act 914]**, such arrangements shall be subject to paragraph 5.4 of the Procurement Regulations and the following conditions.

List only the applicable conditions required to ensure consistency with paragraph 5.4 of the Procurement Regulations. If no conditions apply, delete the phrase “and the following conditions”.

- a. **Open advertising of the procurement opportunity at the national level;**
- b. **The procurement is open to eligible firms from any country;**

c. The request for bids/request for proposals document shall require that Bidders/Proposers submitting

Bids/Proposals present a signed acceptance at the time of bidding, to be incorporated in any resulting

contracts, confirming application of, and compliance with, the Bank's Anti-Corruption Guidelines,

including without limitation the Bank's right to sanction and the Bank's inspection and audit rights;

d. Contracts with an appropriate allocation of responsibilities, risks, and liabilities;

e. Publication of contract award information;

f. Rights for the Bank to review procurement documentation and activities;

g. An effective complaints mechanism; and

h. Maintenance of records of the Procurement Process.

When other national procurement arrangements other than national open competitive procurement arrangements are applied by the Borrower, such arrangements shall be subject to paragraph 5.5 of the Procurement Regulations.

Leased Assets as specified under paragraph 5.10 of the Procurement Regulations: Leasing may be used for those contracts identified in the Procurement Plan tables. **N/A**

Procurement of Second Hand Goods as specified under paragraph 5.11 of the Procurement Regulations - is allowed for those contracts identified in the Procurement Plan tables **N/A**

Domestic preference as specified under paragraph 5.51 of the Procurement Regulations (*Goods and Works*).

Goods: **is applicable for those contracts identified in the Procurement Plan tables];**

Works: **is applicable for those contracts identified in the Procurement Plan tables]**

Hands-on Expanded Implementation Support (HEIS) as specified under paragraphs 3.10 and 3.11 of the Procurement Regulations is Applicable.

Other Relevant Procurement Information.

.

PROCUREMENT PLAN Ghana : Greater Accra Resilient and Integrated Development Project

General Information

Country: Ghana Bank's Approval Date of the Original Procurement Plan: 2018-04-10
 Project ID: P164330 Revised Plan Date(s): (comma delineated, leave blank if non 2021-03-30
 Project Name: Greater Accra Resilient and Integrated Development Project GPN Date:
 Loan / Credit No: IDA / V1450, IDA / 64100
 Executing Agency(ies) Ministry of Works and Housing

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	High SEA/SH Risk	Procurement Document Type	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
												Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
GH-MWH-96706-CW-RFQ / Rehabilitation of Project Office (PCU)	IDA / V1450	Component 4: Project Management	Post	Request for Quotations	Open - National	Single Stage - One Envelope				0.00	Canceled							2019-02-10								2019-04-07		2019-06-06	
GH-MWH-96639-CW-RFB / Construction of Detention Ponds, Sand Traps, and Urgent Repairs Networks in Odaw Drainage Basin.	IDA / V1450	Component 1: Climate Resilient Drainage and Flood Mitigation Measures	Prior	Request for Bids	Open - International	Single Stage - Two Envelope				0.00	Canceled			2020-11-25				2020-11-30			2021-01-11			2021-03-26		2021-04-30		2023-04-20	
GH-MWH-145711-CW-RFQ / Paving of PCU car park	IDA / V1450	Component 4: Project Management	Post	Request for Quotations	Limited	Single Stage - One Envelope				16,749.88	Completed							2019-12-05	2019-11-27						2020-01-30	2020-01-24	2020-07-28	2020-07-13	
GH-MWH-145710-CW-RFQ / Installation and Networking of PCU Offices	IDA / V1450	Component 4: Project Management	Post	Request for Quotations	Limited	Single Stage - One Envelope				0.00	Canceled							2020-04-04							2020-05-30		2020-11-26		
GH-MWH-96698-CW-RFB / Dredging of Odaw River Main Channel and Selected Tributaries and Clearing	IDA / V1450	Component 1: Climate Resilient Drainage and Flood Mitigation Measures	Prior	Request for Proposals	Open - International	Multi Stage				0.00	Canceled	2020-08-31		2020-11-16		2020-11-16		2020-09-05			2021-01-25			2021-05-09		2021-06-13		2025-05-23	
GH-MWH-96703-CW-RFB / Reconstruction of three(3) Bridges. Demolishing of two(2) Foot Bridges	IDA / V1450	Component 1: Climate Resilient Drainage and Flood Mitigation Measures	Prior	Request for Bids	Open - National	Single Stage - One Envelope				0.00	Canceled						2020-12-28			2021-01-02			2021-02-13		2021-03-15		2021-04-19		2022-12-10
GH-MWH-103675-CW-RFP / Rehabilitation of Project Office (PCU).	IDA / V1450	Component 1: Climate Resilient Drainage and Flood Mitigation Measures	Post	Request for Quotations	Limited	Single Stage - One Envelope				0.00	Canceled							2019-03-30							2019-04-26		2019-05-26		
GH-MWH-96642-CW-RFB / Construction of Detention ponds at Atomic East (Off-line) and Atomic West (in-line)	IDA / V1450	Component 1: Climate Resilient Drainage and Flood Mitigation Measures	Prior	Request for Bids	Open - National	Single Stage - One Envelope				0.00	Canceled			2021-01-27				2021-02-01			2021-03-03			2021-04-02		2021-05-07		2022-10-29	
GH-MWH-181877-CW-RFQ / Extension works to PCU Offices at PWD Head Office	IDA / 64100	Component 4: Project Management	Post	Request for Quotations	Limited	Single Stage - One Envelope				170,136.03	Signed							2020-08-22	2020-08-21						2020-10-17	2020-11-23	2021-01-15		
GH-MWH-171491-CW-RFB / Procurement of a contractor to evaluate dredged materials from Site B to Anyaa Site	IDA / 64100	Component 1: Climate Resilient Drainage and Flood Mitigation Measures	Post	Request for Bids	Open - National	Single Stage - One Envelope				0.00	Pending Implementation			2020-12-10				2020-12-15			2021-01-05			2021-01-19		2021-02-09		2022-02-09	
GH-MWH-207506-CW-RFP / Dredging of Odaw River Main Channel and Selected Tributaries and Clearing	IDA / 64100	Component 1: Climate Resilient Drainage and Flood Mitigation Measures	Prior	Request for Proposals	Open - International	Single Stage - Two Envelope				0.00	Under Implementation	2020-12-22	2021-03-09	2021-03-09				2021-03-09			2021-05-18			2021-09-04		2025-07-05			
GH-MWH-219660-CW-RFB / Rehabilitation of Weir in the Korle Lagoon	IDA / 64100	Component 1: Climate Resilient Drainage and Flood Mitigation Measures	Post	Request for Bids	Open - National	Single Stage - One Envelope				0.00	Pending Implementation						2021-12-20			2021-12-25			2022-02-05		2022-03-07		2022-04-11		2023-04-16
GH-MWH-219663-CW-RFB / Reconstruction of Three Vehicular Bridges and Demolition of Two Foot Bridges.	IDA / 64100	Component 1: Climate Resilient Drainage and Flood Mitigation Measures	Prior	Request for Bids	Open - National	Single Stage - One Envelope				0.00	Pending Implementation						2021-12-20			2021-12-25			2022-02-05		2022-03-07		2022-04-11		2022-05-29
GH-MWH-219664-CW-RFB / Construction of Offline and In-line Detention Ponds at Atomic East and Atomic West.	IDA / 64100	Component 1: Climate Resilient Drainage and Flood Mitigation Measures	Prior	Request for Bids	Open - National	Single Stage - One Envelope				0.00	Pending Implementation						2021-12-20			2021-12-25			2022-02-05		2022-03-07		2022-04-11		2023-10-23
GH-MWH-219669-CW-RFB / Construction of Sand Traps and Urgent Repair Works on the Odaw drains, Nima Drains and sea outlet	IDA / 64100	Component 1: Climate Resilient Drainage and Flood Mitigation Measures	Prior	Request for Bids	Open - National	Single Stage - One Envelope				0.00	Pending Implementation						2021-12-15			2021-12-20			2022-01-31		2022-03-02		2022-04-06		2024-04-05
GH-MWH-219654-CW-RFB / Procurement of a contractor for the improvement of Access to the Final Disposal site at Amuman	IDA / 64100	Component 1: Climate Resilient Drainage and Flood Mitigation Measures	Post	Request for Bids	Open - National	Single Stage - One Envelope				0.00	Pending Implementation						2021-04-27			2021-05-02			2021-06-13		2021-07-13		2021-08-17		2022-01-14

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
GH-MWH-56616-GO-RFQ / Procurement of 3 No Executive L-shape Tables, 3 No Office Desk, 3 No Executive Chairs.	IDA / V1450	Component 1: Climate Resilient Drainage and Flood Mitigation Measures	Prior	Request for Quotations	Limited	Single Stage - One Envelope		0.00	Canceled								2018-04-12								2018-06-07		2018-12-04

GH-MWH-148850-CS-LCS / Procurement of a Transaction Advisor for PPP for Landfill Site	IDA / V1450	Component 2: Solid Waste Management Capacity Improvements	Post	Quality And Cost-Based Selection	Open - International	0.00	Canceled	2020-01-30	2020-02-20	2020-04-04				2020-05-02	2020-06-01	2020-07-06	2020-08-10	2021-08-10							
GH-MWH-145704-CS-QCBS / Consultancy Service for Studies and Preliminary Design for Solid Waste Management towards PPP	IDA / V1450	Component 2: Solid Waste Management Capacity Improvements	Post	Quality And Cost-Based Selection	Open - National	0.00	Canceled	2019-12-10	2019-12-31	2020-02-13				2020-03-12	2020-04-11	2020-05-16	2020-06-20	2021-06-20							
GH-MWH-145732-CS-LCS / Consulting Services for the Development of a Geospatial Asset Management System for the MMDA.	IDA / V1450	Component 3: Participatory Upgrading of Targeted Flood Prone Low-income Communities and Local Government Support	Post	Least Cost Selection	Open - National	0.00	Canceled	2019-11-30	2019-12-21	2020-02-03				2020-03-02	2020-04-01	2020-05-06	2020-06-10	2021-01-06							
GH-MWH-160874-CS-LCS / Preparation of Gender-Based Violence Services Mapping and Gender-Based Violence Training of Project Stakeholders	IDA / 64100	Component 1: Climate Resilient Drainage and Flood Mitigation Measures	Post	Quality And Cost-Based Selection	Open - National	107,059.90	Signed	2020-04-10	2020-04-25	2020-05-01	2020-06-22	2020-06-14	2020-08-10		2020-07-04	2020-09-10	2020-07-25	2020-09-29	2020-08-22	2021-01-10	2020-09-12	2021-03-19	2021-01-10		
GH-MWH-160863-CS-LCS / Consulting Service for the Preparation of Resettlement Action Plan for Deferred and Routine Maintenance Dredging Odaw Drainage Basin	IDA / 64100	Component 1: Climate Resilient Drainage and Flood Mitigation Measures	Post	Least Cost Selection	Open - National	0.00	Under Implementation	2020-05-05	2020-09-10	2020-05-26	2020-11-05	2020-07-09	2021-01-05		2020-07-30	2020-08-19	2020-09-16		2020-09-16	2020-10-21		2021-02-18			
GH-MWH-160872-CS-LCS / Consulting Service for the Engagement of a Non-Governmental Organisation for Stakeholder and Community Engagement for the Deferred and Routine Maintenance Dredging Odaw Drainage Basin, Construction of Detention Ponds, Sand Traps, Reconstruction of bridges	IDA / 64100	Component 1: Climate Resilient Drainage and Flood Mitigation Measures	Post	Least Cost Selection	Open - National	0.00	Canceled	2020-05-05	2020-05-22	2020-05-26		2020-07-09			2020-07-23	2020-08-06	2020-09-10		2020-09-10	2020-10-01		2021-03-30			
GH-MWH-177995-CS-LCS / Consulting Services for Preparation of Environmental, Social Impact Assessment (ESIA) / Resettlement Action Plan for final disposal of dredge material- Amuman	IDA / 64100	Component 1: Climate Resilient Drainage and Flood Mitigation Measures	Post	Least Cost Selection	Open - National	0.00	Under Implementation	2020-08-25	2020-09-14	2020-09-15		2020-10-29			2020-11-12	2020-11-26	2020-12-31		2020-12-31	2021-01-28		2021-07-27			
GH-MWH-160860-CS-LCS / Consulting Service for the Preparation of Resettlement Action Plan for the construction of Sand Traps, Detention Ponds, Reconstruction of 3 bridges and Repairs of the Odaw Drainage Channel	IDA / 64100	Component 1: Climate Resilient Drainage and Flood Mitigation Measures	Post	Least Cost Selection	Open - National	0.00	Under Implementation	2020-08-20	2020-08-11	2020-09-10	2020-11-05	2020-10-24	2021-01-05		2020-11-14	2020-12-04	2021-01-01		2020-12-04	2021-01-01	2021-01-25		2021-05-25		
GH-MWH-145708-CS-QCBS / Consultancy Service for Design and construction supervision for Capping of Dumpsites.	IDA / V1450	Component 2: Solid Waste Management Capacity Improvements	Post	Quality And Cost-Based Selection	Open - National	0.00	Canceled	2019-11-20	2020-01-06	2019-12-11		2020-01-24			2020-02-21	2020-03-22	2020-04-26		2020-03-22	2020-04-26	2020-05-31		2021-05-31		
GH-MWH-204954-CS-CQS / Monthly Topographic and Bathymetric Survey of the Odaw River	IDA / 64100	Component 1: Climate Resilient Drainage and Flood Mitigation Measures	Post	Consultant Qualification Selection	Open - National	0.00	Under Implementation	2020-11-30	2020-12-08	2020-12-21	2020-12-28	2021-02-03					2021-03-05			2021-03-05	2021-04-09		2022-01-13		
GH-MWH-96501-CS-QCBS / Consultancy Services for Supervision of Works for Detention Ponds, Dredging and urgent repairs of drainage network and bridges.	IDA / V1450	Component 1: Climate Resilient Drainage and Flood Mitigation Measures	Prior	Quality And Cost-Based Selection	Open - International	0.00	Canceled	2020-12-15		2021-01-05		2021-02-18			2021-03-18	2021-04-17	2021-05-22		2021-03-18	2021-04-17	2021-05-22	2021-06-26		2022-06-26	
GH-MWH-171486-CS-QCBS / Consultancy Services for Preparation of Environmental, Social Impact Assessment (ESIA) for Proposed Handling Site and disposal of dredge material- Agbobgloshie and Anyaa	IDA / 64100	Component 1: Climate Resilient Drainage and Flood Mitigation Measures	Post	Quality And Cost-Based Selection	Open - National	0.00	Canceled	2020-06-05	2020-09-14	2020-06-26		2020-07-30			2020-08-27	2020-09-17	2020-10-15		2020-08-27	2020-09-17	2020-10-15	2020-11-05		2021-03-05	
GH-MWH-207514-CS-CQS / Consultancy Services for Preparation of Environmental, Social Impact Assessment (ESIA) for removal, transportation and disposal of legacy dredged materials at Korle Bu and Laverda Hill to Final Disposal sites at Anyaa and Pokuase.	IDA / 64100	Component 1: Climate Resilient Drainage and Flood Mitigation Measures	Post	Consultant Qualification Selection	Open - National	0.00	Pending Implementation	2020-12-22		2021-01-12		2021-02-25				2021-03-27				2021-03-27	2021-05-01		2021-10-28		
GH-MWH-211331-CS-CQS / Consultancy Services for Preparation of Environmental, Social Impact Assessment (ESIA) for Proposed disposal of dredge material at Anyaa	IDA / 64100	Component 1: Climate Resilient Drainage and Flood Mitigation Measures	Post	Consultant Qualification Selection	Open - National	0.00	Under Implementation	2021-01-20	2021-01-19	2021-02-10		2021-03-11								2021-03-11	2021-03-18	2021-04-08		2021-10-05	

INDIVIDUAL CONSULTANTS																		
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Actual Amount (US\$)	Process Status	Teams of Reference		Invitation to Identified/Selected Consultant		Draft Negotiated Contract		Signed Contract		Contract Completion	
									Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual

GH-MWH-56604-CS-INDV / Procurement of Project Coordinator.	IDA / V1450	Component 1: Climate Resilient Drainage and Flood Mitigation Measures	Prior	Individual Consultant Selection	Limited	0.00	Under Implementation	2018-04-11	2018-04-13	2018-04-16	2018-04-11	2018-05-07	2018-05-08	2018-06-11		2018-12-08
GH-MWH-59168-CS-INDV / Consultancy Service for environmental and social impact assessment (ESIA) for waste transfer station	IDA / V1450	Component 2: Solid Waste Management Capacity Improvements	Prior	Individual Consultant Selection	Limited	0.00	Canceled	2018-04-16		2018-04-21		2018-04-27		2018-05-12		2018-11-08
GH-MWH-60059-CS-CQS / Procurement of an Environmental Safeguard specialist	IDA / V1450	Component 1: Climate Resilient Drainage and Flood Mitigation Measures	Prior	Individual Consultant Selection	Open	0.00	Under Implementation	2018-05-21	2018-08-30	2018-07-09	2018-10-16	2018-07-30	2019-04-25	2018-08-27		2018-11-05
GH-MWH-60064-CS-CQS / Procurement of Financial Management Specialist	IDA / V1450	Component 1: Climate Resilient Drainage and Flood Mitigation Measures	Prior	Individual Consultant Selection	Open	0.00	Under Implementation	2018-05-21	2018-10-16	2018-07-09	2019-05-10	2018-07-30	2019-07-15	2018-08-27		2018-11-05
GH-MWH-63174-CS-INDV / Procurement of a Social Safeguard Specialist	IDA / V1450	Component 1: Climate Resilient Drainage and Flood Mitigation Measures	Prior	Individual Consultant Selection	Open	0.00	Under Implementation	2018-05-21	2018-08-30	2018-07-09	2018-09-18	2018-07-30	2019-05-29	2018-08-27		2018-11-05
GH-MWH-65243-CS-INDV / Consultancy Services for the Environmental and Social Impact Assessment(ESIA) for Waste Transfer Stations	IDA / V1450	Component 2: Solid Waste Management Capacity Improvements	Prior	Individual Consultant Selection	Limited	0.00	Under Implementation	2018-06-08	2018-06-11	2018-06-13	2018-06-18	2018-06-19	2018-06-23	2018-06-28		2018-09-06
GH-MWH-60063-CS-CQS / Procurement of a Procurement Specialist	IDA / V1450	Component 1: Climate Resilient Drainage and Flood Mitigation Measures	Prior	Individual Consultant Selection	Open	0.00	Under Implementation	2018-05-21		2018-07-09		2018-07-30	2019-06-10	2018-08-27		2018-11-05
GH-MWH-67597-CS-CQS / Consultancy Service for Community Liaison in Nima	IDA / V1450	Component 3: Participatory Upgrading of Targeted Flood Prone Low-income Communities and Local Government Support	Post	Individual Consultant Selection	Open	0.00	Under Implementation	2018-07-09	2018-10-16	2018-08-27			2018-09-03	2018-10-08		2019-04-06
GH-MWH-67593-CS-CQS / Consultancy Services for Community Liaison Alogboshie	IDA / V1450	Component 3: Participatory Upgrading of Targeted Flood Prone Low-income Communities and Local Government Support	Post	Individual Consultant Selection	Open	0.00	Under Implementation	2018-07-09	2018-10-16	2018-08-27			2018-09-03	2018-10-08		2019-04-06
GH-MWH-67599-CS-CQS / Consultancy Services for Community Liaison for Akweteman	IDA / V1450	Component 3: Participatory Upgrading of Targeted Flood Prone Low-income Communities and Local Government Support	Post	Individual Consultant Selection	Open	0.00	Under Implementation	2018-07-09	2018-10-16	2018-08-27			2018-09-03	2018-10-08		2019-04-06
GH-MWH-72548-CS-INDV / Consultancy Service for Design and construction supervision for Capping	IDA / V1450	Component 2: Solid Waste Management Capacity Improvements	Post	Individual Consultant Selection	Open	0.00	Canceled	2018-08-02		2018-09-20		2018-10-11		2018-11-15		2019-05-14
GH-MWH-80964-CS-INDV / Consultancy Services for Environmental Audit of Kpone Landfill Site	IDA / V1450	Component 2: Solid Waste Management Capacity Improvements	Post	Individual Consultant Selection	Limited	0.00	Under Implementation	2018-10-04		2018-10-09	2018-10-29	2018-10-16		2018-10-30		2019-04-28
GH-MWH-81175-CS-INDV / Consultancy service for the preparation of an Environmental and Social Impact Assessment on Dredging.	IDA / V1450	Component 1: Climate Resilient Drainage and Flood Mitigation Measures	Post	Individual Consultant Selection	Limited	0.00	Under Implementation	2018-10-10	2018-10-16	2018-10-15	2018-10-29	2018-11-05		2018-12-10		2019-06-08
GH-MWH-82203-CS-INDV / Consultancy Service for the preparation of a Resettlement Action Plan for proposed Capping of Dumpsite.	IDA / V1450	Component 2: Solid Waste Management Capacity Improvements	Post	Individual Consultant Selection	Open	0.00	Pending Implementation	2018-10-22		2018-12-10		2018-12-31		2019-02-04		2019-08-03
GH-MWH-67598-CS-CQS / Consultancy Services for Community Liaison for Alajo	IDA / V1450	Component 3: Participatory Upgrading of Targeted Flood Prone Low-income Communities and Local Government Support	Post	Individual Consultant Selection	Open	0.00	Canceled	2018-07-09	2018-10-16	2018-08-27			2018-09-03	2018-10-08		2019-04-06
GH-MWH-96520-CS-INDV / Consultancy services for preparation of concept of operations (CONOPS) to support Hydrological services department(HSD)	IDA / V1450	Component 1: Climate Resilient Drainage and Flood Mitigation Measures	Post	Individual Consultant Selection	Open	0.00	Canceled	2019-03-20		2019-05-08		2019-05-29		2019-07-03		2019-12-30
GH-MWH-103657-CS-INDV / Consultancy Services for preparation of Operation (CONOPS) to support NADMO.	IDA / V1450	Component 1: Climate Resilient Drainage and Flood Mitigation Measures	Post	Individual Consultant Selection	Open	0.00	Canceled	2019-03-29		2019-05-17		2019-06-07		2019-07-12		2019-08-11
GH-MWH-96514-CS-INDV / Consultancy service for preparation of concept of operations (CONOPS) to support Ghana Meteorological Agency(G-Met)	IDA / V1450	Component 1: Climate Resilient Drainage and Flood Mitigation Measures	Post	Individual Consultant Selection	Open	0.00	Canceled	2019-03-20		2019-05-08		2019-05-29		2019-07-03		2019-12-30
GH-MWH-145632-CS-INDV / Procurement of a Communication Specialist	IDA / V1450	Component 4: Project Management	Post	Individual Consultant Selection	Open	84,000.00	Signed	2019-11-24	2019-12-16	2020-01-12	2020-04-23	2020-02-02	2020-05-06	2020-03-08	2020-06-19	2022-02-28
GH-MWH-56614-CS-INDV / Procurement of a Monitoring and Evaluation Specialist	IDA / V1450	Component 4: Project Management	Post	Individual Consultant Selection	Open	84,000.00	Signed	2019-11-24	2020-01-06	2020-01-12	2020-04-23	2020-02-02	2020-06-10	2020-03-08	2020-06-19	2022-02-28
GH-MWH-147718-CS-INDV / Procurement of a Slum Upgrading and Community Development Specialist	IDA / V1450	Component 3: Participatory Upgrading of Targeted Flood Prone Low-income Communities and Local Government Support	Prior	Individual Consultant Selection	Open	115,200.00	Signed	2019-12-13	2020-03-08	2020-01-31	2020-09-11	2020-02-21	2020-10-12	2020-03-27	2020-10-27	2022-03-17

GH-MWH-147973-CS-INDV / Consulting Services to conduct Feasibility Studies of the Joint Development Planning Area and Operationalisation of the Inter-Jurisdictional Coordination Management Framework.	IDA / V1450	Component 3: Participatory Upgrading of Targeted Flood Prone Low-income Communities and Local Government Support	Post	Individual Consultant Selection	Open	0.00	Canceled	2019-12-30	2020-02-17	2020-03-09	2020-04-13	2022-04-03				
GH-MWH-171381-CS-CDS / Monthly Topographic and Bathymetric Survey of the Odaw River	IDA / 64100	Component 1: Climate Resilient Drainage and Flood Mitigation Measures	Prior	Direct Selection	Direct	0.00	Canceled	2020-05-11	2020-07-13	2020-05-21	2020-07-25	2021-04-21				
GH-MWH-147708-CS-INDV / Procurement of a Drainage Specialist	IDA / V1450	Component 1: Climate Resilient Drainage and Flood Mitigation Measures	Prior	Individual Consultant Selection	Open	0.00	Canceled	2019-12-12	2019-12-18	2020-01-30	2020-02-20	2020-03-26	2022-03-16			
GH-MWH-181685-CS-INDV / Procurement of a Drainage Specialist	IDA / 64100	Component 4: Project Management	Prior	Individual Consultant Selection	Open	91,200.00	Signed	2020-07-06	2020-06-30	2020-08-24	2020-09-11	2020-09-14	2020-10-12	2020-10-19	2020-10-27	2022-10-19
GH-MWH-147713-CS-INDV / Procurement of a Solid Waste Management Specialist	IDA / V1450	Component 2: Solid Waste Management Capacity Improvements	Prior	Individual Consultant Selection	Open	0.00	Canceled	2019-12-13	2019-12-18	2020-01-31	2020-02-21	2020-03-27	2022-03-17			
GH-MWH-181875-CS-INDV / Procurement of a Solid Waste Management Specialist	IDA / 64100	Component 4: Project Management	Prior	Individual Consultant Selection	Open	102,634.68	Signed	2020-07-07	2020-06-30	2020-08-25	2020-12-18	2020-09-15	2021-01-18	2020-10-20	2021-02-11	2022-10-20
GH-MWH-148849-CS-CDS / Consulting Services for the Preparation of Environmental, Social Impact Assessment (ESIA) for a Landfill site at Avidan	IDA / V1450	Component 2: Solid Waste Management Capacity Improvements	Prior	Direct Selection	Direct	0.00	Canceled	2020-08-28	2020-09-07			2020-11-11	2021-01-10			
GH-MWH-223741-CS-INDV / Selection of a Procurement Officer for CAOD Project	IDA / 64100	Component 4: Project Management	Prior	Individual Consultant Selection	Open	0.00	Pending Implementation	2021-04-06	2021-05-25	2021-06-15	2021-07-20	2023-07-10				
GH-MWH-224551-CS-INDV / Selection of a Probity Assurance Provider for Performance Based Contract for Odaw Dredging Works	IDA / 64100	Component 1: Climate Resilient Drainage and Flood Mitigation Measures	Prior	Individual Consultant Selection	Open	0.00	Pending Implementation	2021-03-28	2021-05-16	2021-06-06	2021-07-11	2021-10-09				