

PROCUREMENT PLAN (Textual Part)

Project information: **Greater Accra Resilient Integrated Development (GARID)**

Project- [P-164330]

Project Implementation agency: *Ministry of Works and Housing*

Date of the Procurement Plan: **March 28, 2018**

Period covered by this Procurement Plan: **January to December, 2018**

Preamble

In accordance with paragraph 5.9 of the “World Bank Procurement Regulations for IPF Borrowers” (July 2016) (“Procurement Regulations”) the Bank’s Systematic Tracking and Exchanges in Procurement (STEP) system will be used to prepare, clear and update Procurement Plans and conduct all procurement transactions for the Project.

This textual part along with the Procurement Plan tables in STEP constitute the Procurement Plan for the Project. The following conditions apply to all procurement activities in the Procurement Plan. The other elements of the Procurement Plan as required under paragraph 4.4 of the Procurement Regulations are set forth in STEP.

The Bank’s Standard Procurement Documents: shall be used for all contracts subject to international competitive procurement and those contracts as specified in the Procurement Plan tables in STEP.

National Procurement Arrangements: In accordance with paragraph 5.3 of the Procurement Regulations, when approaching the national market (as specified in the Procurement Plan tables in STEP), the country’s own procurement procedures may be used.

When the Borrower uses its own national open competitive procurement arrangements as set forth in **[Ghana Public Procurement Act 663, amended with Act 914]**, such arrangements shall be subject to paragraph 5.4 of the Procurement Regulations and the following conditions.

List only the applicable conditions required to ensure consistency with paragraph 5.4 of the Procurement Regulations. If no conditions apply, delete the phrase “and the following conditions”.

- a. Open advertising of the procurement opportunity at the national level;
- b. The procurement is open to eligible firms from any country;
- c. The request for bids/request for proposals document shall require that Bidders/Proposers submitting Bids/Proposals present a signed acceptance at the time of bidding, to be incorporated in any resulting contracts, confirming application of, and compliance with, the Bank’s Anti-Corruption Guidelines, including without limitation the Bank’s right to sanction and the Bank’s inspection and audit rights;
- d. Contracts with an appropriate allocation of responsibilities, risks, and liabilities;

- e. Publication of contract award information;
- f. Rights for the Bank to review procurement documentation and activities;
- g. An effective complaints mechanism; and
- h. Maintenance of records of the Procurement Process.

When other national procurement arrangements other than national open competitive procurement arrangements are applied by the Borrower, such arrangements shall be subject to paragraph 5.5 of the Procurement Regulations.

Leased Assets as specified under paragraph 5.10 of the Procurement Regulations: Leasing may be used for those contracts identified in the Procurement Plan tables. **N/A**

Procurement of Second Hand Goods as specified under paragraph 5.11 of the Procurement Regulations – is allowed for those contracts identified in the Procurement Plan tables **N/A**

Domestic preference as specified under paragraph 5.51 of the Procurement Regulations (***Goods and Works***).

Goods: **is applicable for those contracts identified in the Procurement Plan tables];**

Works: **is applicable for those contracts identified in the Procurement Plan tables]**

Hands-on Expanded Implementation Support (HEIS) as specified under paragraphs 3.10 and 3.11 of the Procurement Regulations is Applicable.

Other Relevant Procurement Information.

.

PROCUREMENT PLAN Ghana : Greater Accra Resilient and Integrated Development Project

General Information
Country: Ghana **Bank's Approval Date of the Original Procurement Plan:** 2018-04-10
Revised Plan Date(s): (comma delimited, leave blank if not) 2020-06-29
Project ID: P164330 **GFN Date:**
Project Name: Greater Accra Resilient and Integrated Development Project
Loan / Credit No: IDA / V1450, IDA / 64100
Executing Agency(ies): Ministry of Works and Housing

WORKS																														
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	High SEA/SH Risk	Procurement Document Type	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion		
												Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	
GH-MWH-103675-CW-RFP / Rehabilitation of Project Office (PCU).	IDA / V1450	Component 1: Climate Resilient Drainage and Flood Mitigation Measures	Post	Request for Quotations	Limited	Single Stage - One Envelope				0.00	Under Implementation								2019-03-30									2019-04-26		2019-05-26
GH-MWH-96706-CW-RFQ / Rehabilitation of Project Office (PCU)	IDA / V1450	Component 4: Project Management	Post	Request for Quotations	Open - National	Single Stage - One Envelope				0.00	Canceled								2019-02-10									2019-04-07		2019-06-06
GH-MWH-96642-CW-RFB / Construction of Detention ponds at Atomic East (Off-line) and Atomic West (in-line)	IDA / V1450	Component 1: Climate Resilient Drainage and Flood Mitigation Measures	Prior	Request for Bids	Open - National	Single Stage - One Envelope				0.00	Pending Implementation			2020-11-25					2020-11-30				2020-12-30			2021-01-29		2021-03-05		2022-08-27
GH-MWH-96703-CW-RFB / Reconstruction of three(3) Bridges, Demolishing of two(2) Foot Bridges	IDA / V1450	Component 1: Climate Resilient Drainage and Flood Mitigation Measures	Prior	Request for Bids	Open - National	Single Stage - One Envelope				0.00	Pending Implementation			2020-11-25					2020-11-30				2021-01-11			2021-02-10		2021-03-17		2022-11-07
GH-MWH-96639-CW-RFB / Construction of Detention Ponds, Sand Traps, and Urgent Repairs Networks in Odaw Drainage Basin.	IDA / V1450	Component 1: Climate Resilient Drainage and Flood Mitigation Measures	Prior	Request for Bids	Open - International	Single Stage - Two Envelope				0.00	Pending Implementation			2020-11-25					2020-11-30				2021-01-11			2021-03-26		2021-04-30		2023-04-20
GH-MWH-96888-CW-RFB / Dredging of Odaw River Main Channel and Selected Tributaries and Clearing	IDA / V1450	Component 1: Climate Resilient Drainage and Flood Mitigation Measures	Prior	Request for Proposals	Open - International	Multi Stage				0.00	Pending Implementation	2020-06-15		2020-08-31		2020-08-31			2020-06-20				2020-11-09			2021-02-21		2021-03-28		2025-03-07
GH-MWH-145711-CW-RFQ / Paving of PCU car park	IDA / V1450	Component 4: Project Management	Post	Request for Quotations	Limited	Single Stage - One Envelope				16,749.88	Signed								2019-12-05	2019-11-27							2020-01-30	2020-01-24	2020-07-28	
GH-MWH-145710-CW-RFQ / Installation and Networking of PCU Offices	IDA / V1450	Component 4: Project Management	Post	Request for Quotations	Limited	Single Stage - One Envelope				0.00	Pending Implementation								2020-04-04								2020-05-30		2020-11-26	
GH-MWH-171491-CW-RFB / Procurement of a contractor to evacuate dredged materials from Site B to Anyaa Site	IDA / 64100	Component 1: Climate Resilient Drainage and Flood Mitigation Measures	Post	Request for Bids	Open - National	Single Stage - One Envelope				0.00	Pending Implementation			2020-07-15					2020-07-20				2020-08-10			2020-08-24		2020-09-14		2021-03-13

GOODS																			
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents	Prequalification Evaluation Report	Draft Bidding Document / Justification	Specific Procurement Notice / Invitation	Bidding Documents as Issued	Proposal Submission / Opening / Minutes	Bid Evaluation Report and Recommendation for Award	Signed Contract	Contract Completion	

										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	
GH-MWH-56616-GO-RFQ / Procurement of 2No Executive L shape Tables, 3No Office Desk, 5No Executive Chairs.	IDA / V1450	Component 1: Climate Resilient Drainage and Flood Mitigation Measures	Prior	Request for Quotations	Limited	Single Stage - One Envelope	0.00	Cancelled																		
GH-MWH-56618-GO-RFB / Procurement of 5No, Saloon Vehicles	IDA / V1450	Component 1: Climate Resilient Drainage and Flood Mitigation Measures	Prior	Request for Bids	Open - National	Single Stage - One Envelope	0.00	Cancelled																		
GH-MWH-56619-GO-RFQ / Procurement of 3No Desktop Computers and Accessories, 20No Laptop Computers, 5No Printers, 5No Scanners, 1No Photocopiers, 5No Digital Cameras, 2No Projectors.	IDA / V1450	Component 1: Climate Resilient Drainage and Flood Mitigation Measures	Prior	Request for Quotations	Limited	Single Stage - One Envelope	0.00	Cancelled																		
GH-MWH-56620-GO-RFQ / Procurement Of Equipment For Improving Monitoring	IDA / V1450	Component 1: Climate Resilient Drainage and Flood Mitigation Measures	Prior	Request for Quotations	Limited	Single Stage - One Envelope	0.00	Cancelled																		
GH-MWH-96537-GO-RFB / Procurement of Vehicles (6 No. Double Cabin Pick-up , 1 No. Saloon Car and 1 No. Motor Bike)	IDA / V1450	Component 1: Climate Resilient Drainage and Flood Mitigation Measures	Post	Request for Bids	Open - National	Single Stage - One Envelope	0.00	Under Implementati on																		
GH-MWH-103671-GO-RFB / Procurement of Vehicles (6 Nos Double Cabin Pick-Up, 1No. Saloon and 1No. Moto Bike.	IDA / V1450	Component 1: Climate Resilient Drainage and Flood Mitigation Measures	Post	Request for Quotations	Limited	Single Stage - One Envelope	0.00	Cancelled																		
GH-MWH-96524-GO-RFB / Procurement of light imaging, Detection and Ranging (LIDAR/DEM)	IDA / V1450	Component 1: Climate Resilient Drainage and Flood Mitigation Measures	Post	Request for Bids	Open - National	Single Stage - One Envelope	0.00	Cancelled																		
GH-MWH-137038-GO-RFQ / Procurement of 1 No Double Cabin Pick up and 4 No Medium Cross country vehicles for PCU	IDA / V1450	Component 4: Project Management	Post	Request for Quotations	Limited	Single Stage - One Envelope	272,709.36	Signed																		
GH-MWH-137042-GO-RFQ / Procurement of Office Furniture for PCU comprising 9 No. Desks, 4 No. Steel wide cabinets for Arch Files, 8 No. Medium Steel cabinets with drawers, 1 No. workstation, wooden bookshelves, 18No. Visitors chairs	IDA / V1450	Component 4: Project Management	Post	Request for Quotations	Limited	Single Stage - One Envelope	16,924.54	Signed																		
GH-MWH-137050-GO-RFQ / Procurement of Computers and Accessories comprising 6 No. Laptop Computers and accessories, 2No. Desktop computers, 2 No. Photocopiers, 3 No. Scanners, 3 No printers, 1No. Project with screen	IDA / V1450	Component 4: Project Management	Post	Request for Quotations	Limited	Single Stage - One Envelope	57,098.75	Signed																		

GH-MWH-123092-CS-QCBS / Consulting Services for Preparation of Community Facilitation, Planning, Preliminary and Detailed Engineering Design and Construction Supervision and Contract Management for 3 Communities	IDA / V1450	Component 3: Participatory Upgrading of Targeted Flood Prone Low-income Communities and Local Government Support	Prior	Quality And Cost-Based Selection	Open - International	0.00	Under Implementation	2019-10-15	2020-01-29	2019-11-05	2020-02-04	2019-12-19					2020-01-16	2020-02-15	2020-03-21	2020-04-25	2021-03-06	
GH-MWH-145641-CS-QCBS / Consultancy Service for Detailed Engineering Design for Detention Ponds, Bridge Reconstruction and Urgent Repairs.	IDA / V1450	Component 1: Climate Resilient Drainage and Flood Mitigation Measures	Prior	Quality And Cost-Based Selection	Open - International	0.00	Under Implementation	2019-11-20	2019-12-18	2019-12-11	2019-12-20	2020-01-24	2020-03-19				2020-02-21	2020-06-03	2020-03-22	2020-04-26	2020-05-31	2022-05-31
GH-MWH-145708-CS-QCBS / Consultancy Service for Design and construction supervision for Capping of Dumpsites.	IDA / V1450	Component 2: Solid Waste Management Capacity Improvements	Post	Quality And Cost-Based Selection	Open - National	0.00	Under Implementation	2019-11-20	2020-01-06	2019-12-11		2020-01-24					2020-02-21	2020-03-22	2020-04-26	2020-05-31	2021-05-31	
GH-MWH-145730-CS-LCS / Consulting Services for the preparation of Online Grievances Redress Mechanism	IDA / V1450	Component 4: Project Management	Post	Least Cost Selection	Open - National	0.00	Under Implementation	2019-12-05	2020-03-25	2019-12-26							2020-03-07	2020-04-06	2020-05-11	2020-06-15	2020-12-12	
GH-MWH-145703-CS-CQS / Development of Website and hosting for GARID Project	IDA / V1450	Component 4: Project Management	Post	Consultant Qualification Selection	Open - National	0.00	Under Implementation	2019-11-25	2019-12-16	2019-12-16		2020-01-29	2020-03-24						2020-02-28	2020-04-03	2020-09-30	
GH-MWH-56485-CS-QCBS / Consultancy Service for Detailed Engineering Design for Detention Ponds, Bridge Reconstruction and Urgent Repairs.	IDA / V1450	Component 1: Climate Resilient Drainage and Flood Mitigation Measures	Prior	Quality And Cost-Based Selection	Open - International	0.00	Canceled	2019-09-02	2019-05-15	2019-09-23		2019-11-06					2019-12-04	2020-01-03	2020-02-07	2020-03-13	2021-03-13	
GH-MWH-56586-CS-CQS / Consultancy Service for Strategy on Livelihoods Restoration and Enhancement	IDA / V1450	Component 3: Participatory Upgrading of Targeted Flood Prone Low-income Communities and Local Government Support	Post	Consultant Qualification Selection	Open - National	0.00	Canceled	2020-04-15		2020-05-06		2020-06-19							2020-07-19	2020-08-23	2021-02-19	
GH-MWH-145638-CS-QCBS / Design and Supervision of Flood Early Warning Response System (FEWS) Accra, including the development of CONOPS for HSD, GMet and NADMO	IDA / V1450	Component 1: Climate Resilient Drainage and Flood Mitigation Measures	Prior	Quality And Cost-Based Selection	Open - International	0.00	Under Implementation	2019-11-29	2019-12-04	2019-12-20	2019-12-10	2020-02-02	2020-03-17				2020-03-01	2020-05-04	2020-03-31	2020-05-05	2020-06-09	2023-01-30
GH-MWH-123083-CS-QCBS / Design and Supervision of Flood Early Warning Response System (FEWS) Accra, including the development of CONOPS for HSD, GMet and NADMO	IDA / V1450	Component 1: Climate Resilient Drainage and Flood Mitigation Measures	Prior	Quality And Cost-Based Selection	Open - International	0.00	Canceled	2019-07-30	2019-09-06	2019-08-20		2019-10-03					2019-10-31	2019-11-30	2020-01-04	2020-02-08	2022-09-30	
GH-MWH-148550-CS-LCS / Procurement of a Transaction Advisor for PPP for Landfill Site	IDA / V1450	Component 2: Solid Waste Management Capacity Improvements	Post	Quality And Cost-Based Selection	Open - International	0.00	Canceled	2020-01-30		2020-02-20		2020-04-04					2020-05-02	2020-06-01	2020-07-06	2020-08-10	2021-08-10	

GH-MWH-145704-CS-QCBS / Consultancy Service for Studies and Preliminary Design for Solid Waste Management towards PPP	IDA / V1450	Component 2: Solid Waste Management Capacity Improvements	Post	Quality And Cost-Based Selection	Open - National	0.00	Canceled	2019-12-10	2019-12-31	2020-02-13				2020-03-12	2020-04-11	2020-05-16	2020-06-20	2021-06-20	
GH-MWH-145732-CS-LCS / Consulting Services for the Development of a Geospatial Asset Management System for the MMDAs.	IDA / V1450	Component 3: Participatory Upgrading of Targeted Flood Prone Low-income Communities and Local Government Support	Post	Least Cost Selection	Open - National	0.00	Canceled	2019-11-30	2019-12-21	2020-02-03				2020-03-02	2020-04-01	2020-05-06	2020-06-10	2021-01-06	
GH-MWH-160874-CS-LCS / Preparation of Gender-Based Violence Services Mapping and Gender-Based Violence Training of Project Stakeholders	IDA / 64100	Component 1: Climate Resilient Drainage and Flood Mitigation Measures	Post	Quality And Cost-Based Selection	Open - National	0.00	Under Implementation	2020-04-10	2020-04-25	2020-05-01	2020-06-22	2020-06-14		2020-07-04	2020-07-25	2020-08-22	2020-09-12	2021-01-10	
GH-MWH-171486-CS-QCBS / Consultancy Services for Preparation of Environmental, Social Impact Assessment (ESIA) for Proposed Handling Site and disposal of dredge material: Agbogboshie and Anyaa)	IDA / 64100	Component 1: Climate Resilient Drainage and Flood Mitigation Measures	Post	Quality And Cost-Based Selection	Open - National	0.00	Under Review	2020-06-05	2020-06-24	2020-06-26				2020-07-30	2020-08-27	2020-09-17	2020-10-15	2020-11-05	2021-03-05
GH-MWH-160863-CS-LCS / Consulting Service for the Preparation of Resettlement Action Plan for Deferred and Routine Maintenance Dredging Odaw Drainage Basin	IDA / 64100	Component 1: Climate Resilient Drainage and Flood Mitigation Measures	Post	Least Cost Selection	Open - National	0.00	Pending Implementation	2020-05-05	2020-05-26					2020-07-30	2020-08-19	2020-09-16	2020-10-21	2021-02-18	
GH-MWH-160869-CS-LCS / Consulting Service for the Preparation of Resettlement Action Plan for the construction of Sand Traps, Detention Ponds, Reconstruction of 3 bridges and Repairs of the Odaw Drainage Channel	IDA / 64100	Component 1: Climate Resilient Drainage and Flood Mitigation Measures	Post	Least Cost Selection	Open - National	0.00	Pending Implementation	2020-05-11	2020-06-01					2020-08-05	2020-08-25	2020-09-22	2020-10-16	2021-02-13	
GH-MWH-177895-CS-LCS / Consultancy Services for Preparation of Environmental, Social Impact Assessment (ESIA)/ Resettlement Action Plan for final disposal of dredge material: Amuman	IDA / 64100	Component 1: Climate Resilient Drainage and Flood Mitigation Measures	Post	Least Cost Selection	Open - National	0.00	Pending Implementation	2020-06-15	2020-07-06					2020-08-19	2020-09-02	2020-09-16	2020-10-21	2020-11-18	2021-05-17
GH-MWH-160872-CS-LCS / Consulting Service for the Engagement of a Non-Governmental Organisation for Stakeholder and Community Engagement for the Deferred and Routine Maintenance Dredging Odaw Drainage Basin, Construction of Detention Ponds, Sand Traps, Reconstruction of bridges	IDA / 64100	Component 1: Climate Resilient Drainage and Flood Mitigation Measures	Post	Least Cost Selection	Open - National	0.00	Canceled	2020-05-05	2020-05-22	2020-05-28				2020-07-09	2020-07-23	2020-08-08	2020-09-10	2020-10-01	2021-03-30

INDIVIDUAL CONSULTANTS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Actual Amount (US\$)	Process Status	Teams of Reference		Invitation to Identified/Selected Consultant		Draft Negotiated Contract		Signed Contract		Contract Completion	
									Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
GH-MWH-56804-CS-INDV / Procurement of Project Coordinator.	IDA / V1450	Component 1: Climate Resilient Drainage and Flood Mitigation Measures	Prior	Individual Consultant Selection	Limited		0.00	Under Implementation	2018-04-11	2018-04-13	2018-04-16	2018-04-11	2018-05-07	2018-05-08	2018-06-11		2018-12-08	
GH-MWH-59168-CS-INDV / Consultancy Service for environmental and social impact assessment (ESIA) for waste transfer station	IDA / V1450	Component 2: Solid Waste Management Capacity Improvements	Prior	Individual Consultant Selection	Limited		0.00	Canceled	2018-04-16		2018-04-21		2018-04-27		2018-05-12		2018-11-08	
GH-MWH-60059-CS-CQS / Procurement of an Environmental Safeguard specialist	IDA / V1450	Component 1: Climate Resilient Drainage and Flood Mitigation Measures	Prior	Individual Consultant Selection	Open		0.00	Under Implementation	2018-05-21	2018-08-30	2018-07-09	2018-10-16	2018-07-30	2019-04-25	2018-08-27		2018-11-05	
GH-MWH-60804-CS-CQS / Procurement of Financial Management Specialist	IDA / V1450	Component 1: Climate Resilient Drainage and Flood Mitigation Measures	Prior	Individual Consultant Selection	Open		0.00	Under Implementation	2018-05-21	2018-10-16	2018-07-09	2019-05-10	2018-07-30	2019-07-15	2018-08-27		2018-11-05	
GH-MWH-63174-CS-INDV / Procurement of a Social Safeguard Specialist	IDA / V1450	Component 1: Climate Resilient Drainage and Flood Mitigation Measures	Prior	Individual Consultant Selection	Open		0.00	Under Implementation	2018-05-21	2018-08-30	2018-07-09	2018-09-18	2018-07-30	2019-05-29	2018-08-27		2018-11-05	
GH-MWH-65243-CS-INDV / Consultancy Services for the Environmental and Social Impact Assessment(ESIA) for Waste Transfer Stations	IDA / V1450	Component 2: Solid Waste Management Capacity Improvements	Prior	Individual Consultant Selection	Limited		0.00	Under Implementation	2018-06-08	2018-06-11	2018-06-13	2018-06-18	2018-06-19	2018-06-23	2018-06-28		2018-09-08	
GH-MWH-60063-CS-CQS / Procurement of a Procurement Specialist	IDA / V1450	Component 1: Climate Resilient Drainage and Flood Mitigation Measures	Prior	Individual Consultant Selection	Open		0.00	Under Implementation	2018-05-21		2018-07-09		2018-07-30	2019-06-10	2018-08-27		2018-11-05	
GH-MWH-67597-CS-CQS / Consultancy Service for Community Liaison in Nima	IDA / V1450	Component 3: Participatory Upgrading of Targeted Flood Prone Low-income Communities and Local Government Support	Post	Individual Consultant Selection	Open		0.00	Under Implementation	2018-07-09	2018-10-16	2018-08-27		2018-09-03		2018-10-08		2019-04-06	
GH-MWH-67593-CS-CQS / Consultancy Services for Community Liaison Alghobshie	IDA / V1450	Component 3: Participatory Upgrading of Targeted Flood Prone Low-income Communities and Local Government Support	Post	Individual Consultant Selection	Open		0.00	Under Implementation	2018-07-09	2018-10-16	2018-08-27		2018-09-03		2018-10-08		2019-04-06	
GH-MWH-67599-CS-CQS / Consultancy Services for Community Liaison for Akweteman	IDA / V1450	Component 3: Participatory Upgrading of Targeted Flood Prone Low-income Communities and Local Government Support	Post	Individual Consultant Selection	Open		0.00	Under Implementation	2018-07-09	2018-10-16	2018-08-27		2018-09-03		2018-10-08		2019-04-06	
GH-MWH-72548-CS-INDV / Consultancy Service for Design and construction supervision for Capping	IDA / V1450	Component 2: Solid Waste Management Capacity Improvements	Post	Individual Consultant Selection	Open		0.00	Canceled	2018-08-02		2018-08-20		2018-10-11		2018-11-15		2019-05-14	
GH-MWH-80984-CS-INDV / Consultancy Services for Environmental Audit of Kpone Landfill Site	IDA / V1450	Component 2: Solid Waste Management Capacity Improvements	Post	Individual Consultant Selection	Limited		0.00	Under Implementation	2018-10-04		2018-10-09	2018-10-29	2018-10-16		2018-10-30		2019-04-28	

GH-MWH-81175-CS-INDV / Consultancy service for the preparation of an Environmental and Social Impact Assessment on Dredging.	IDA / V1450	Component 1: Climate Resilient Drainage and Flood Mitigation Measures	Post	Individual Consultant Selection	Limited	0.00	Under Implementation	2018-10-10	2018-10-16	2018-10-15	2018-10-29	2018-11-05	2018-12-10	2019-06-08
GH-MWH-82203-CS-INDV / Consultancy Service for the preparation of a Resettlement Action Plan for proposed Capping of Dumpsite.	IDA / V1450	Component 2: Solid Waste Management Capacity Improvements	Post	Individual Consultant Selection	Open	0.00	Pending Implementation	2018-10-22		2018-12-10		2018-12-31	2019-02-04	2019-08-03
GH-MWH-67598-CS-CQS / Consultancy Services for Community Liaison for Alajo	IDA / V1450	Component 3: Participatory Upgrading of Targeted Flood Prone Low-income Communities and Local Government Support	Post	Individual Consultant Selection	Open	0.00	Canceled	2018-07-09	2018-10-16	2018-08-27		2018-09-03	2018-10-08	2019-04-06
GH-MWH-96520-CS-INDV / Consultancy services for preparation of concept of operations (CONOPS) to support Hydrological services department(HSD)	IDA / V1450	Component 1: Climate Resilient Drainage and Flood Mitigation Measures	Post	Individual Consultant Selection	Open	0.00	Canceled	2019-03-20		2019-05-08		2019-05-29	2019-07-03	2019-12-30
GH-MWH-103857-CS-INDV / Consultancy Services for preparation of Operation (CONOPS) to support NADMO.	IDA / V1450	Component 1: Climate Resilient Drainage and Flood Mitigation Measures	Post	Individual Consultant Selection	Open	0.00	Canceled	2019-03-29		2019-05-17		2019-06-07	2019-07-12	2019-08-11
GH-MWH-96514-CS-INDV / Consultancy service for preparation of concept of operations (CONOPS) to support Ghana Meteorological Agency(G-Met)	IDA / V1450	Component 1: Climate Resilient Drainage and Flood Mitigation Measures	Post	Individual Consultant Selection	Open	0.00	Canceled	2019-03-20		2019-05-08		2019-05-29	2019-07-03	2019-12-30
GH-MWH-145632-CS-INDV / Procurement of a Communication Specialist	IDA / V1450	Component 4: Project Management	Post	Individual Consultant Selection	Open	0.00	Under Implementation	2019-11-24	2019-12-16	2020-01-12		2020-02-02	2020-03-08	2022-02-28
GH-MWH-56814-CS-INDV / Procurement of a Monitoring and Evaluation Specialist	IDA / V1450	Component 4: Project Management	Post	Individual Consultant Selection	Open	0.00	Under Implementation	2019-11-24	2020-01-06	2020-01-12		2020-02-02	2020-03-08	2022-02-28
GH-MWH-147718-CS-INDV / Procurement of a Slum Upgrading and Community Development Specialist	IDA / V1450	Component 3: Participatory Upgrading of Targeted Flood Prone Low-income Communities and Local Government Support	Prior	Individual Consultant Selection	Open	0.00	Under Implementation	2019-12-13	2020-03-08	2020-01-31		2020-02-21	2020-03-27	2022-03-17
GH-MWH-148849-CS-CDS / Consulting Services for the Preparation of Environmental, Social Impact Assessment (ESIA) for a Landfill site at Ayidan	IDA / V1450	Component 2: Solid Waste Management Capacity Improvements	Prior	Direct Selection	Direct	0.00	Pending Implementation	2019-12-30		2020-01-09			2020-03-14	2020-05-13
GH-MWH-147973-CS-INDV / Consulting Services to conduct Feasibility Studies of the Joint Development Planning Area and Operationalisation of the Inter-Jurisdictional Coordination Management Framework.	IDA / V1450	Component 3: Participatory Upgrading of Targeted Flood Prone Low-income Communities and Local Government Support	Post	Individual Consultant Selection	Open	0.00	Canceled	2019-12-30		2020-02-17		2020-03-09	2020-04-13	2022-04-03

GH-MWH-171381-CS-CDS / Monthly Topographic and Bathymetric Survey of the Odaw River	IDA / 64100	Component 1: Climate Resilient Drainage and Flood Mitigation Measures	Prior	Direct Selection	Direct		0.00	Pending Implementation	2020-05-11		2020-05-21				2020-07-25		2021-04-21	
GH-MWH-147708-CS-INDV / Procurement of a Drainage Specialist	IDA / V1450	Component 1: Climate Resilient Drainage and Flood Mitigation Measures	Prior	Individual Consultant Selection	Open		0.00	Canceled	2019-12-12	2019-12-18	2020-01-30		2020-02-20		2020-03-26		2022-03-16	
GH-MWH-181685-CS-INDV / Procurement of a Drainage Specialist	IDA / 64100	Component 4: Project Management	Prior	Individual Consultant Selection	Open		0.00	Pending Implementation	2020-07-06		2020-08-24		2020-09-14		2020-10-19		2022-10-19	
GH-MWH-147713-CS-INDV / Procurement of a Solid Waste Management Specialist	IDA / V1450	Component 2: Solid Waste Management Capacity Improvements	Prior	Individual Consultant Selection	Open		0.00	Canceled	2019-12-13	2019-12-18	2020-01-31		2020-02-21		2020-03-27		2022-03-17	
GH-MWH-181875-CS-INDV / Procurement of a Solid Waste Management Specialist	IDA / 64100	Component 4: Project Management	Prior	Individual Consultant Selection	Open		0.00	Pending Implementation	2020-07-07		2020-08-25		2020-09-15		2020-10-20		2022-10-20	