

**PROCUREMENT PLAN (Textual Part)**  
**Project: 60 Regional Disaster Vulnerability Reduct. Project (P117871)**  
**Implementing agencies: PCU Grenada – Ministry of Finance and SVG – Ministry**  
**of Finance, Economic Planning, Sustainable Development, and Information**  
**Technology**  
**Date of the Procurement Plan: October 23, 2018**

**Preamble**

In accordance with paragraph 5.9 of the “World Bank Procurement Regulations for IPF Borrowers” (July 2016) (“Procurement Regulations”) the Bank’s Systematic Tracking and Exchanges in Procurement (STEP) system will be used to prepare, clear and update Procurement Plans and conduct all procurement transactions for the Project.

The Project was approved on June 23, 2011 and is expected to close on Dec. 31, 2018; however, an extension is being processed in parallel at the current time.

All works, goods, non-consulting services and consulting services to be procured with this Project’s funds needs to be procured and contracted prior closing date for eligibility purposes. The procurement plan for this Project along with this textual part constitute the Procurement Plan.

**Procurement Plan**

The following conditions apply to all the procurement activities foreseen in the Procurement Plan:

- The Bank’s Standard Procurement Documents: shall be used for all contracts subject to international competitive procurement and those contracts as specified in the Procurement Plan tables in STEP.
- The new Fraud & Corruption clauses shall be incorporated in all contracts to be signed after approval of the procurement plan.

**PROCUREMENT PLAN** OECS Countries : Regional Disaster Vulnerability Reduction APL1 - Grenada and St. Vincent and the Grenadines

**General Information**  
**Country:** OECS Countries **Bank's Approval Date of the Original Procurement Plan:** 2018-10-31  
**Revised Plan Date(s):** (comma delimited, leave blank if not) 2020-03-11  
**Project ID:** P117871 **GFN Date:**  
**Project Name:** Regional Disaster Vulnerability Reduction APL1 - Grenada and St. Vincent and the Grenadines  
**Loan / Credit No:** IDA / 49850, TF / 19396, TF / 11131  
**Executing Agency(ies):** Project Coordination Unit - Ministry of Finance

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion						
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual					
GD-PCU - GRENADA-82986-CW-RFB / St. John's River Flood Mitigation Project	IDA / 49850	Component 1 - Prevention and Adaptation Investments	Prior	Request for Bids	Open - International	Single Stage - One Envelope		0.00	Under Implementation					2018-10-24			2018-10-29					2018-12-10			2019-01-09			2019-02-13			2019-08-12	
GD-PCU - GRENADA-82988-CW-RFB / Construction of Nursery Facility	TF / 19396	Component 2 - Regional Platforms for Hazard and Risk Evaluation, and Applications for Improved Decision Making	Post	Request for Bids	Open - National	Single Stage - One Envelope		354,972.06	Signed					2019-05-08			2019-05-13					2019-06-24	2019-04-30	2019-07-24	2019-07-08	2019-08-28	2019-09-05	2020-02-24				
GD-PCU - GRENADA-136192-CW-RFQ / Fencing of Holy Cross R.C. School	TF / 11131	Component 1 - Prevention and Adaptation Investments	Post	Request for Quotations	Limited	Single Stage - One Envelope		0.00	Under Implementation								2019-10-12	2020-02-11									2019-12-07			2020-04-05		
GD-PCU - GRENADA-136198-CW-RFQ / Dredging of St. John's River	TF / 19396	Component 1 - Prevention and Adaptation Investments	Post	Request for Quotations	Limited	Single Stage - One Envelope		0.00	Pending Implementation								2019-10-09										2019-12-04			2020-03-03		
GD-PCU - GRENADA-136198-CW-RFQ / Installation of Wire Drapery Mesh on Exposed Rock Face	TF / 19396	Component 1 - Prevention and Adaptation Investments	Post	Request for Quotations	Limited	Single Stage - One Envelope		0.00	Pending Implementation								2019-11-09										2020-01-04			2020-07-02		
GD-PCU - GRENADA-162278-CW-RFB / Schools Rehabilitation Lot 1 - Westhill Pre-School, St. Theresa's R.C. School, Windsor Forest Pre-School	TF / 19396	Component 1 - Prevention and Adaptation Investments	Post	Request for Bids	Open - National	Single Stage - One Envelope		0.00	Pending Implementation					2020-03-09			2020-03-14					2020-04-25			2020-05-25		2020-06-29			2020-12-26		
GD-PCU - GRENADA-162360-CW-RFB / Schools Rehabilitation Lot 2 - Greenville Secondary, St. Joseph's Convent Grenville, Paraclete Government, Telescope Primary	TF / 19396	Component 1 - Prevention and Adaptation Investments	Post	Request for Bids	Open - National	Single Stage - One Envelope		0.00	Pending Implementation					2020-03-09			2020-03-14					2020-04-25			2020-05-25		2020-06-29			2020-12-26		
GD-PCU - GRENADA-162381-CW-RFQ / Schools Rehabilitation Lot 3 - Anglican High School, St. George's S.D.A., Springs Pre-School, Park View Pre-School, Wesley College	TF / 19396	Component 1 - Prevention and Adaptation Investments	Post	Request for Quotations	Limited	Single Stage - One Envelope		0.00	Pending Implementation								2020-03-14									2020-05-09			2020-11-05			





GD-PCU - GRENADA-82990- CSQCBS / Development and Analysis of the National Soil Mapping System.	TF / 19396	Component 2 - Regional Platforms for Hazard and Risk Evaluation, and Applications for Improved Decision Making	Post	Quality And Cost-Based Selection	Open - International		0.00	Canceled	2019-10-14	2019-10-04	2019-11-04	2019-10-07	2019-12-18			2020-01-15		2020-02-14		2020-03-20		2020-04-24		2021-04-24
GD-PCU - GRENADA-14482-CSQCBS / Development & Analysis of National Soil mapping System	TF / 19396	Component 2 - Regional Platforms for Hazard and Risk Evaluation, and Applications for Improved Decision Making	Post	Quality And Cost-Based Selection	Open - International		0.00	Under Implementation	2019-11-10	2019-11-08	2019-12-01	2019-11-21	2020-01-14			2020-02-11		2020-03-12		2020-04-16		2020-05-21		2021-05-21
GD-PCU - GRENADA-159279-CSCQS / Design of River Mitigation Works for St. John's River	TF / 19396	Component 1 - Prevention and Adaptation Investments	Post	Quality And Cost-Based Selection	Open - International		0.00	Pending Implementation	2020-03-06		2020-03-27		2020-05-10			2020-06-07		2020-07-07		2020-08-11		2020-09-15		2021-09-15

**INDIVIDUAL CONSULTANTS**

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Actual Amount (US\$)	Process Status	Teams of Reference		Invitation to Identified/Selected Consultant		Draft Negotiated Contract		Signed Contract		Contract Completion								
									Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual							
GD-PCU - GRENADA-115475-CS-INDV / Training in Point Cloud Data Analysis Algorithm Development and Future Topographic mapping Program Development	TF / 19396	Component 2 - Regional Platforms for Hazard and Risk Evaluation, and Applications for Improved Decision Making	Post	Individual Consultant Selection	Open		0.00	Pending Implementation	2019-06-28		2019-08-16		2019-09-06		2019-10-11		2020-04-08								
GD-PCU - GRENADA-119217-CS-INDV / TA to design and supervision Forest Inventory	TF / 19396	Component 2 - Regional Platforms for Hazard and Risk Evaluation, and Applications for Improved Decision Making	Post	Individual Consultant Selection	Open		0.00	Canceled	2019-06-18	2019-07-08	2019-07-31		2019-08-15		2019-09-12		2020-03-10								
GD-PCU - GRENADA-114090-CS-INDV / Watershed Modelling Training	TF / 19396	Component 2 - Regional Platforms for Hazard and Risk Evaluation, and Applications for Improved Decision Making	Post	Individual Consultant Selection	Open		0.00	Pending Implementation	2019-09-17		2019-11-06		2019-11-28		2019-12-31		2020-06-28								
GD-PCU - GRENADA-113984-CS-INDV / Project Engineer	TF / 19396	Component 4 - Project Management and Implementation Support	Post	Individual Consultant Selection	Open		0.00	Pending Implementation	2019-06-10		2019-07-29		2019-08-19		2019-09-23		2020-12-31								
GD-PCU - GRENADA-113985-CS-INDV / Social Development Specialist	TF / 19396	Component 4 - Project Management and Implementation Support	Post	Individual Consultant Selection	Open		0.00	Under Implementation	2019-05-20	2019-10-09	2019-07-08		2019-07-29		2019-09-02		2020-12-31								
GD-PCU - GRENADA-113984-CS-INDV / Project Manager	TF / 19396	Component 4 - Project Management and Implementation Support	Post	Individual Consultant Selection	Open		0.00	Pending Implementation	2019-06-10		2019-07-29		2019-08-19		2019-09-23		2020-12-31								
GD-PCU - GRENADA-144830-CS-INDV / TA to Design and Supervise Forestry Inventory	TF / 19396	Component 2 - Regional Platforms for Hazard and Risk Evaluation, and Applications for Improved Decision Making	Post	Individual Consultant Selection	Open		0.00	Under Implementation	2019-11-10	2019-11-08	2019-12-29		2020-01-19		2020-02-23		2020-08-21								
GD-PCU - GRENADA-113981-CS-CDS / Construction Supervision - St. John's River Flood Mitigation	TF / 19396	Component 2 - Regional Platforms for Hazard and Risk Evaluation, and Applications for Improved Decision Making	Prior	Direct Selection	Direct		0.00	Canceled	2019-09-16		2019-09-26				2019-11-30		2020-05-28								