

Sample Procurement Plan

I. General

1. **Bank's approval Date of the procurement Plan** *Original: February 24, 2017*
2. **Date of General Procurement Notice:** *To Be Published*
3. **Period covered by this procurement plan:** *August 2017 to February 2019*

II. Goods and Works and non-consulting services.

1. **Prior Review Threshold:** Procurement Decisions subject to Prior Review by the Bank as stated in Appendix 1 to the Guidelines for Procurement:

Type of Procurement	Prior Review Threshold (\geq US million)
<i>Works (including turnkey, supply and installation of plant and equipment, and Public Private Partnership (PPP))</i>	5
<i>Goods, information technology and non-consulting services</i>	1.5

2. **Prequalification.** Bidders for *Not applicable* shall be prequalified in accordance with the provisions of paragraphs 2.9 and 2.10 of the Guidelines.
3. **Proposed Procedures for CDD Components (as per paragraph. 3.17 of the Guidelines:** *Not Applicable.*
4. **Reference to (if any) Project Operational/Procurement Manual:** *Project Implementation Manual Issued by the Ministry of Water, Irrigation and Electricity, August 2017.*
5. **Any Other Special Procurement Arrangements:** Not Applicable.

Summary of the Procurement Packages planned during the first 18 months after project effectiveness

1	2	3	4	5	6	7
Ref. No.	Description	Estimated Cost US\$ million	Packages	Domestic Preference (yes/no)	Review by Bank (Prior / Post)	Comments

July 9, 2010

1	Summary of the ICB (Works)	32	2	To be Determined	Prior	
2	Summary of the ICB (Goods)	10.2	6	To be Determined	Prior	
3	Summary of the NCB (Works)	19.4	5	No	Post	
4	Summary of the NCB (Goods)	0.28	1	No	Post	

III. Selection of Consultants

1. **Prior Review Threshold:** Selection decisions subject to Prior Review by Bank as stated in Appendix 1 to the Guidelines Selection and Employment of Consultants:

2.

Type of Procurement	Prior Review Threshold (>=US million)
Consultants: firms	0.5
Consultants: Individuals	0.2

2. **Short list comprising entirely of national consultants:** Short list of consultants for services, estimated to cost less than \$ 300,000 equivalent per contract, may comprise entirely of national consultants in accordance with the provisions of paragraph 2.7 of the Consultant Guidelines.

3. **Any Other Special Selection Arrangements:** Not Applicable.

4. **Consultancy Assignments with Selection Methods and Time Schedule**

1	2	3	4	5	6
Ref. No.	Description of Assignment	Estimated Cost US\$ million	Packages	Review by Bank (Prior / Post)	Comments
1	Summary of number of contracts that will be let under QCBS	3.5	3	Prior	
2	Summary of number of contracts that will be let under QCBS	11.8	14	Post	
3	Summary of number of contracts	10.1	31	Post	CQS/IC

	that will be let under other methods				
--	--	--	--	--	--

PROCUREMENT PLAN Ethiopia : Second Ethiopia Urban Water Supply and Sanitation Project

General Information
Country: Ethiopia **Bank's Approval Date of the Original Procurement Plan:** 2017-08-20
Project ID: P156433 **Revised Plan Date(s): (comma delineated, leave blank if not)** 2020-06-06
Project Name: Second Ethiopia Urban Water Supply and Sanitation Project **GFN Date:** 2018-02-02
Loan / Credit No: IDA / 60070
Executing Agency(ies): Addis Ababa Water and Sanitation Development and Rehabilitation Project Office

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	High SEA/SH Risk	Procurement Document Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion
													Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	
ET-AAWSA-4105-CW-DIR / Procurement of kality sanitary sewer trunk mains for remaining work	IDA / 60070	Component 1: Sanitation and water supply services improvements in Addis Ababa	Prior	Direct Selection	Direct					24,528,903.54	0.00	Canceled					2018-03-01		2018-03-06									2018-05-01	2019-05-01
ET-AAWSA-42142-CW-RFB / Procurement of specialized contractor or operator on operation and maintenance of 12 MBR decentralized wastewater treatment plants # lot 2	IDA / 60070	Component 1: Sanitation and water supply services improvements in Addis Ababa	Prior	Request for Bids	Open - International	Single Stage - One Envelope				11,000,000.00	0.00	Canceled					2018-05-11	2018-08-03	2018-05-25	2018-11-19				2018-07-09		2018-08-08	2019-12-24	2018-09-12	2023-07-07
ET-AAWSA-45501-CW-DIR / Procurement of Kality wastewater treatment plant rehabilitation and expansion for remaining works	IDA / 60070	Component 1: Sanitation and water supply services improvements in Addis Ababa	Prior	Direct Selection	Direct					10,336,166.03	0.00	Canceled					2018-02-28		2018-03-14								2018-04-25	2019-04-25	
ET-AAWSA-42850-CW-RFB / Procurement of specialized contractor or operator for operation and maintenance of kality 100,000 m³/day wastewater treatment plants # lot 1	IDA / 60070	Component 1: Sanitation and water supply services improvements in Addis Ababa	Prior	Direct Selection	Direct					6,000,000.00	0.00	Canceled					2018-04-15		2018-04-29	2018-06-14							2018-05-30	2020-05-30	
ET-AAWSA-42875-CW-RFB / NRW management through performance based contract(PBC). (Assessment of existing water supply network and verification of NRW base line, DMA zone establishment, identification ,supply and installation of pipes fittings and water meters (replacement)	IDA / 60070	Component 1: Sanitation and water supply services improvements in Addis Ababa	Prior	Request for Bids	Open - International	Single Stage - Two Envelope				18,700,979.00	0.00	Canceled					2018-05-15		2018-05-20						2018-07-01		2018-10-20	2018-11-24	2022-12-30
ET-AAWSA-42884-CW-RFB / Procurement of Construction of 20 communal latrines and Construction of 5 Public latrines in low income and commercial area of the city Addis Ababa	IDA / 60070	Component 1: Sanitation and water supply services improvements in Addis Ababa	Post	Request for Bids	Open - National	Single Stage - One Envelope				1,000,000.00	0.00	Canceled					2018-09-20	2019-08-01	2018-09-25					2018-11-06	2019-09-19	2018-12-06	2019-12-10	2019-01-10	2020-01-10
ET-AAWSA-70975-CW-RFB / supply and installation of scda system for Addis Ababa city water supply system.	IDA / 60070	Component 1: Sanitation and water supply services improvements in Addis Ababa	Prior	Request for Bids	Open - International	Single Stage - One Envelope				10,000,000.00	0.00	Under Implementation					2018-09-10		2018-09-15					2018-11-20		2018-12-31	2019-02-18	2021-02-18	

ET-AAWSA-78349-CW-RFB / performance based water loss reduction and management contract for Addis Ababa city water supply system.	IDA / 60070	Component 1: Sanitation and water supply services improvements in Addis Ababa	Prior	Request for Bids	Open - International	Single Stage - One Envelope			18,000,000.00	0.00	Under Implementation	2018-10-02	2019-05-31	2018-12-30	2020-02-03	2019-01-30	2018-10-07	2019-08-03	2019-04-10	2019-05-10	2019-06-14	2023-06-30		
ICB/WB/W0014/2014 / Procurement of Kality wastewater treatment plant rehabilitation and expansion for remaining works	IDA / 60070	Component 1: Sanitation and water supply services improvements in Addis Ababa	Prior	Request for Bids	Open - International	Single Stage - One Envelope			2,300,000.00	2,300,000.00	Signed					2013-01-01	2013-01-06		2013-02-17	2013-03-19	2018-09-28	2013-04-23	2014-10-20	2014-04-18
ICB/WB/W0015/2014 / Procurement of Kality sanitary sewer trunk mains for remaining work	IDA / 60070	Component 1: Sanitation and water supply services improvements in Addis Ababa	Prior	Request for Bids	Open - International	Single Stage - One Envelope			7,350,000.00	11,610,000.00	Signed					2013-01-01	2013-01-06		2013-02-17	2013-03-19	2018-10-01	2013-04-23	2014-10-23	2019-06-30
ET-AAWSA-42871-CW-RFB / Procurement of specialized contractor or operator on operation and maintenance of koyo feche (3 sites) and chefe phase one and two wastewater treatment # lot 3	IDA / 60070	Component 1: Sanitation and water supply services improvements in Addis Ababa	Prior	Request for Bids	Open - International	Single Stage - One Envelope			14,000,000.00	0.00	Cancelled					2018-05-18	2018-06-01		2018-07-13	2018-08-12		2018-09-16		2023-07-07
ET-AAWSA-150353-CW-RFB / Construction 176 Public /Institutional Latrines in different location of Addis Ababa	IDA / 60070	Component 1: Sanitation and water supply services improvements in Addis Ababa	Post	Request for Bids	Open - National	Single Stage - One Envelope			4,400,000.00	0.00	Pending Implementation					2020-03-20	2020-03-25		2020-04-24	2020-05-24		2020-06-28		2021-02-23
ET-AAWSA-164732-CW-RFB / Procurement of 19 Public toilet	IDA / 60070	Component 2: Sanitation and water supply services improvement in secondary cities	Post	Request for Bids	Open - National	Single Stage - One Envelope			750,000.00	0.00	Pending Implementation					2020-03-20	2020-03-25		2020-04-24	2020-05-15		2020-06-19		2020-12-16
ET-AAWSA-166084-CW-RFQ / Rehabilitation of 5 Deep Wells for AAWSA	IDA / 60070	Component 1: Sanitation and water supply services improvements in Addis Ababa	Post	Request for Quotations	Limited	Single Stage - One Envelope			160,000.00	190,105.56	Under Implementation						2020-04-07	2020-03-30				2020-05-27		2020-11-23
ET-AAWSA-166132-CW-RFQ / Mobilization and Installation of Submersible Pump for 5 boreholes drilled in 5 Pocket area by AAWSA	IDA / 60070	Component 1: Sanitation and water supply services improvements in Addis Ababa	Post	Request for Quotations	Limited	Single Stage - One Envelope			200,000.00	175,274.91	Under Implementation						2020-04-09	2020-03-30				2020-06-04		2020-12-01
ET-AAWSA-169270-GO-RFQ / Removal of four submersible pumps (two from Koyak two from Akaki) and installation of four submersible pumps with all accessories and works to SANP area wells	IDA / 60070	Component 1: Sanitation and water supply services improvements in Addis Ababa	Post	Request for Quotations	Limited	Single Stage - One Envelope			198,000.00	0.00	Pending Implementation						2020-04-24					2020-05-18		2020-07-17
ET-AAWSA-169278-CW-RFQ / Procurement of Removal of four submersible pump from the well, clean/ develop the well and re-installation of all pumps to the same wells.	IDA / 60070	Component 1: Sanitation and water supply services improvements in Addis Ababa	Post	Request for Quotations	Limited	Single Stage - One Envelope			198,000.00	0.00	Pending Implementation						2020-04-28					2020-05-26		2020-07-25

ET-AAWSA-42833-CS-QCBS / Supervision Consultancy service for operation and maintenance of existing waste water treatment plants (chefe, koye fache, kahliti and decentralized package waste water treatment plants) found in different location of addis city.	IDA / 60070	Component 1: Sanitation and water supply services improvements in Addis Ababa	Prior	Quality And Cost Based Selection	Open - International	5,000,000.00	0.00	Under Implementation	2018-02-28	2018-05-23	2018-03-21	2018-09-13	2018-05-04	2020-04-05	2018-06-15	2018-07-15	2018-08-19	2018-09-23	2023-09-22		
ET-AAWSA-42834-CS-QCBS / Consultancy service for ESIA of Eastern Catchment Water Water Treatment plant and Swere line	IDA / 60070	Component 1: Sanitation and water supply services improvements in Addis Ababa	Prior	Quality And Cost Based Selection	Open - International	1,000,000.00	0.00	Under Review	2019-01-05	2019-07-16	2019-01-26	2019-08-26	2019-03-11		2019-04-08	2019-05-08	2019-06-12	2019-07-17	2020-07-16		
ET-AAWSA-42137-CS-QCBS / A Comprehensive Groundwater Sustainable Management System establishment , water extraction management and ground water modeling	IDA / 60070	Component 2: Sanitation and water supply services improvement in secondary cities	Prior	Quality And Cost Based Selection	Open - International	6,456,740.00	0.00	Under Review	2018-02-28	2018-05-28	2018-03-21	2018-08-02	2018-05-19	2019-11-25	2018-07-03	2020-02-14	2018-08-17	2018-10-06	2018-11-10	2020-11-09	
ET-AAWSA-42832-CS-QCBS / Consultancy service for Development of an integrated Town Sanitation plan and city sewerage master plan and feasibility study	IDA / 60070	Component 1: Sanitation and water supply services improvements in Addis Ababa	Prior	Quality And Cost Based Selection	Open - International	6,000,000.00	0.00	Under Implementation	2018-02-28	2018-06-27	2018-03-21	2018-08-03	2018-06-19	2020-01-14	2018-08-03	2020-03-10	2018-09-17	2018-11-22	2019-01-05	2020-06-28	
WBQCBS-001/2010 / Procurement of supervision consultancy service Kahliti sanitary sewer trunk mains & treatment plant rehabilitation and expansion for remaining work	IDA / 60070	Component 1: Sanitation and water supply services improvements in Addis Ababa	Prior	Quality And Cost Based Selection	Open - International	1,100,000.00	1,100,000.00	Signed	2009-01-01		2009-01-22		2009-03-07		2009-04-04	2009-05-04	2009-06-08	2018-10-01	2009-07-13	2010-07-26	2011-07-13
ET-AAWSA-91647-CS-QCBS / Supervision Consultancy service for operation and maintenance of existing waste water treatment plants (five(5) decentralized package waste water treatment plants) found in different location of Addis city.	IDA / 60070	Component 1: Sanitation and water supply services improvements in Addis Ababa	Prior	Quality And Cost Based Selection	Open - International	1,300,000.00	0.00	Under Implementation	2019-01-20	2019-04-30	2019-02-10	2019-06-20	2019-05-10	2020-04-02	2019-06-07	2019-07-07	2019-08-11	2019-09-15		2023-05-23	
ET-AAWSA-81764-CS-QCBS / contract administration and supervision of supply and installation of city scada system for Addis Ababa water supply system.	IDA / 60070	Component 1: Sanitation and water supply services improvements in Addis Ababa	Prior	Quality And Cost Based Selection	Open - International	3,000,000.00	0.00	Under Implementation	2018-11-15	2019-05-02	2018-12-20	2019-08-06	2019-02-02		2019-03-02	2019-04-01	2019-05-06	2019-06-10		2023-08-06	
ET-AAWSA-43920-CS-QCBS / procurement of Consultancy Service on the Assessment on the Impacts of Industrial Waste Water discharge on municipal wastewater treatment plants and associated structures	IDA / 60070	Component 1: Sanitation and water supply services improvements in Addis Ababa	Post	Quality Based Selection	Open - National	200,000.00	0.00	Canceled	2018-09-17		2018-10-08		2018-11-21		2018-12-19	2019-01-18	2019-02-17	2019-03-24		2020-03-23	

ET-AAWSA-81733-CS-QCBS / Contract Supervision Consultant for Performance-Based Water Loss Reduction and Management Contract in Addis Ababa.	IDA / 60070	Component 1: Sanitation and water supply services improvements in Addis Ababa	Prior	Quality And Cost-Based Selection	Open - International		3,000,000.00	0.00	Pending Implementation	2020-05-12	2020-06-12	2020-07-28	2020-09-02	2020-10-02	2020-11-06	2020-12-11	2023-06-30	
ET-AAWSA-150118-CS-QCBS / Consultancy service for updating of AAWSA Business Plan	IDA / 60070	Component 3: Project management & institutional strengthening	Post	Quality And Cost-Based Selection	Open - National		180,000.00	0.00	Pending Implementation	2020-02-05	2020-02-26	2020-04-10	2020-05-10	2020-06-09	2020-07-14	2020-08-18	2021-02-14	
ET-AAWSA-150368-CS-QCBS / Consultancy service for updating of existing billing and accounting System for AAWSA	IDA / 60070	Component 3: Project management & institutional strengthening	Prior	Quality And Cost-Based Selection	Open - International		3,400,000.00	0.00	Under Implementation	2020-01-15	2020-02-05	2020-03-20	2020-04-17	2020-05-17	2020-06-21	2020-07-26	2021-01-22	
ET-AAWSA-42881-CS-CQS / Consultancy service for updating of AAWSA Business Plan and Hiring of individual consultant for support in the preparation of branch level AAWSA Business Plan	IDA / 60070	Component 1: Sanitation and water supply services improvements in Addis Ababa	Post	Consultant Qualification Selection	Open - National		100,000.00	0.00	Canceled	2019-02-28	2019-03-21	2019-05-04			2019-06-03	2019-07-08	2020-07-07	
ET-AAWSA-155794-CS-QCBS / Feasibility Study and Design of South Akaki Catchment Sewerage System	IDA / 60070	Component 1: Sanitation and water supply services improvements in Addis Ababa	Prior	Quality And Cost-Based Selection	Open - International		2,200,000.00	0.00	Under Implementation	2020-03-04	2020-04-14	2020-03-11	2020-04-24	2020-04-27	2020-05-27	2020-07-01	2020-08-05	2021-09-29
ET-AAWSA-170391-CS-QCBS / Consultancy service for Preparation of RAP for Eastern Attachment Waste Water Treatment Plant and Sewer Line Construction	IDA / 60070	Component 1: Sanitation and water supply services improvements in Addis Ababa	Post	Quality And Cost-Based Selection	Open - National		200,000.00	0.00	Pending Implementation	2020-05-31	2020-06-15	2020-07-29	2020-08-26	2020-09-25	2020-10-30	2020-11-23	2021-04-22	
ET-AAWSA-177709-CS-QCBS / Supervision and Contract administration of 50 public/institution latrines -cluster 1	IDA / 60070	Component 1: Sanitation and water supply services improvements in Addis Ababa	Post	Quality And Cost-Based Selection	Open - National		150,000.00	0.00	Pending Implementation	2020-06-15	2020-07-06	2020-08-19	2020-09-16	2020-10-16	2020-11-20	2020-12-25	2021-08-22	
ET-AAWSA-177715-CS-QCBS / Supervision and Contract administration of 50 public/institution latrines -cluster 2	IDA / 60070	Component 1: Sanitation and water supply services improvements in Addis Ababa	Post	Quality And Cost-Based Selection	Open - National		150,000.00	0.00	Pending Implementation	2020-06-15	2020-07-06	2020-08-19	2020-09-16	2020-10-16	2020-11-20	2020-12-25	2021-08-22	
ET-AAWSA-177716-CS-QCBS / Supervision and Contract administration of 50 public/institution latrines -cluster 3	IDA / 60070	Component 1: Sanitation and water supply services improvements in Addis Ababa	Post	Quality And Cost-Based Selection	Open - National		150,000.00	0.00	Pending Implementation	2020-06-15	2020-07-06	2020-08-19	2020-09-16	2020-10-16	2020-11-20	2020-12-25	2021-08-22	
ET-AAWSA-177720-CS-QCBS / Supervision and Contract administration of 45 public/institution latrines -cluster 4	IDA / 60070	Component 1: Sanitation and water supply services improvements in Addis Ababa	Post	Quality And Cost-Based Selection	Open - National		140,000.00	0.00	Pending Implementation	2020-06-15	2020-07-06	2020-08-19	2020-09-16	2020-10-16	2020-11-20	2020-12-25	2021-08-22	

INDIVIDUAL CONSULTANTS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference		Invitation to Identified/Selected Consultant		Draft Negotiated Contract		Signed Contract		Contract Completion	
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual

ET-AAWSA-45503-CS-CIDS / Procurement of supervision consultancy service Kallit sanitary sewer trunk mains & treatment plant rehabilitation and expansion for remaining work	IDA / 60070	Component 1: Sanitation and water supply services improvements in Addis Ababa	Prior	Direct Selection	Direct		1,180,528.92	0.00	Canceled	2018-03-01	2018-08-10	2018-03-29			2018-05-10	2019-05-08		
ET-AAWSA-46275-CS-CIDS / Individual consultancy service for groundwater flow and solute transport modeling of addis ababa area and its suburbs for the remaining works	IDA / 60070	Component 2: Sanitation and water supply services improvement in secondary cities	Post	Direct Selection	Direct		18,000.00	0.00	Canceled	2018-02-28		2018-03-10			2018-05-14	2018-11-10		
ET-AAWSA-47575-CS-INDV / Procurement of individual procurement specialist consultant	IDA / 60070	Component 3: Project management & institutional strengthening	Prior	Individual Consultant Selection	Open		200,000.00	18,333.79	Signed	2018-03-30	2018-12-25	2018-05-18	2019-06-27	2018-06-08	2019-07-08	2018-07-13	2019-07-08	2023-07-07
ET-AAWSA-47573-CS-INDV / waste water treatment specialist	IDA / 60070	Component 3: Project management & institutional strengthening	Prior	Individual Consultant Selection	Direct		200,000.00	0.00	Under Implementation	2018-07-17	2018-12-05	2018-07-27			2018-08-17	2018-09-21		2020-09-27
ET-AAWSA-47571-CS-INDV / Electro mechanical engineer specialist	IDA / 60070	Component 3: Project management & institutional strengthening	Prior	Individual Consultant Selection	Direct		200,000.00	21,750.54	Signed	2018-07-16	2018-12-13	2018-08-13	2019-01-15	2018-09-12	2019-02-05	2018-10-17	2019-02-07	2020-10-17
ET-AAWSA-47569-CS-INDV / Ground water management specialist	IDA / 60070	Component 3: Project management & institutional strengthening	Prior	Individual Consultant Selection	Direct		200,000.00	20,000.38	Signed	2018-04-06	2018-10-23	2018-04-16		2018-05-07	2019-03-22	2018-06-11	2019-03-13	2020-06-11
ET-AAWSA-47574-CS-INDV / senior socio-economic consultant	IDA / 60070	Component 3: Project management & institutional strengthening	Prior	Individual Consultant Selection	Direct		200,000.00	41,418.31	Signed	2018-05-25	2018-08-20	2018-06-04		2018-06-25	2018-11-21	2018-07-30	2018-12-01	2020-08-07
ET-AAWSA-47577-CS-CIDS / contract management specialist	IDA / 60070	Component 3: Project management & institutional strengthening	Prior	Direct Selection	Direct		200,000.00	37,879.74	Signed	2018-05-30	2018-12-13	2018-06-09	2019-01-19			2018-08-13	2019-02-20	2020-08-13
ET-AAWSA-61774-CS-INDV / Independent Expert for Performance-Based Water Loss Reduction and Management Contract in Addis Ababa	IDA / 60070	Component 1: Sanitation and water supply services improvements in Addis Ababa	Prior	Individual Consultant Selection	Open		300,000.00	0.00	Under Implementation	2018-11-15	2019-01-14	2019-01-03			2019-01-24	2019-04-30		2023-07-23
ET-AAWSA-95693-CS-INDV / individual consultant for study of new AAWSA institutional arrangement	IDA / 60070	Component 3: Project management & institutional strengthening	Post	Individual Consultant Selection	Open		49,000.00	0.00	Under Implementation	2019-01-25		2019-03-06			2019-03-27	2019-05-01		2019-06-30
ET-AAWSA-97042-CS-INDV / Individual consultant for study of new AAWSA institutional arrangement.	IDA / 60070	Component 3: Project management & institutional strengthening	Post	Individual Consultant Selection	Open		20,000.00	0.00	Under Implementation	2019-01-31		2019-03-21			2019-04-11	2019-05-16		2019-06-30
ET-AAWSA-97257-CS-INDV / individual consultant for Contract Supervision for Performance-Based Water Loss Reduction and Management Contract in Addis Ababa (PBC)	IDA / 60070	Component 1: Sanitation and water supply services improvements in Addis Ababa	Prior	Individual Consultant Selection	Open		500,000.00	0.00	Under Implementation	2019-02-04	2019-04-19	2019-03-25	2019-10-29		2019-04-15	2019-05-20		2019-11-16
ET-AAWSA-118268-CS-INDV / Individual consultant for environmental safeguard position	IDA / 60070	Component 3: Project management & institutional strengthening	Post	Individual Consultant Selection	Open		48,000.00	1,989.15	Signed	2019-06-17	2019-08-03	2019-08-15	2020-05-13	2019-09-05	2020-05-25	2019-10-10	2020-05-25	2020-10-09

ET-AAWSA-118290-CS-INDV / individual consultant for scada specialist position	IDA / 60070	Component 3: Project management & institutional strengthening	Prior	Individual Consultant Selection	Open		200,000.00	0.00	Under Review	2019-06-15	2019-07-18	2019-08-08	2020-03-06	2019-09-10	2019-10-15	2021-10-14
ET-AAWSA-118305-CS-INDV / individual consultant waste water specialist	IDA / 60070	Component 3: Project management & institutional strengthening	Post	Individual Consultant Selection	Open		48,000.00	0.00	Under Implementation	2019-06-26	2019-11-06	2019-08-14		2019-09-04	2019-10-09	2020-10-08
ET-AAWSA-150131-CS-INDV / Selection of Procurement Expert	IDA / 60070	Component 3: Project management & institutional strengthening	Post	Individual Consultant Selection	Open		30,000.00	0.00	Pending Implementation	2020-01-30		2020-03-19		2020-04-09	2020-05-14	2022-05-04
ET-AAWSA-150119-CS-INDV / Selection of Procurement Specialist	IDA / 60070	Component 3: Project management & institutional strengthening	Prior	Individual Consultant Selection	Open		40,000.00	0.00	Under Implementation	2020-03-18	2020-05-11	2020-05-06		2020-05-27	2020-07-01	2022-06-21
ET-AAWSA-155853-CS-INDV / Procurement of Social Safe Guard Specialist for AAWSA	IDA / 60070	Component 3: Project management & institutional strengthening	Post	Individual Consultant Selection	Open		48,000.00	0.00	Pending Implementation	2020-02-20		2020-04-09		2020-04-30	2020-06-04	2022-05-25
ET-AAWSA-166148-GO-HPQ / Procurement IT Specialist to enhance AAWSA's capacity and maintenance of billing system	IDA / 60070	Component 1: Sanitation and water supply services improvements in Addis Ababa	Post	Individual Consultant Selection	Limited		25,000.00	0.00	Cancelled	2020-04-02	2020-03-26	2020-04-07		2020-04-28	2020-06-02	2021-06-02
ET-AAWSA-166150-CS-INDV / Procurement IT specialist to enhance AAWSA's capacity and maintenance of billing system	IDA / 60070	Component 3: Project management & institutional strengthening	Post	Individual Consultant Selection	Open		25,000.00	0.00	Under Implementation	2020-04-02	2020-03-26	2020-05-06		2020-05-27	2020-07-01	2021-07-01
ET-AAWSA-166151-CS-INDV / IT specialist IICto enhance AAWSA's capacity and maintenance of Agresso ERP system	IDA / 60070	Component 2: Project management & institutional strengthening	Post	Individual Consultant Selection	Open		25,000.00	0.00	Under Implementation	2020-04-02	2020-03-26	2020-05-21		2020-06-11	2020-07-16	2021-07-16
ET-AAWSA-166153-CS-INDV / IT specialist 2I ICto enhance AAWSA's capacity and maintenance of Agresso ERP system	IDA / 60070	Component 3: Project management & institutional strengthening	Post	Individual Consultant Selection	Open		25,000.00	0.00	Under Implementation	2020-04-02	2020-03-26	2020-05-21		2020-06-11	2020-07-16	2021-07-16
ET-AAWSA-170078-CS-INDV / Procurement IT Specialist to enhance AAWSA's capacity and maintenance of billing system	IDA / 60070	Component 1: Sanitation and water supply services improvements in Addis Ababa	Post	Individual Consultant Selection	Open		25,000.00	0.00	Under Implementation	2020-04-23	2020-04-07	2020-06-11		2020-07-02	2020-08-06	2021-02-02