

Procurement Plan for ETLP (P156590)

I. General

1. **Bank's approval Date of the procurement Plan** [Original: January 2017: *Revision 1 of Updated Procurement Plan, March 2017*]
2. **Date of General Procurement Notice:** **January 2017**
3. **Period covered by this procurement plan:** *The procurement period of project covered from year January 2017 to December 2017*

II. Goods and Works and non-consulting services.

1. **Prior Review Threshold:** Procurement Decisions subject to Prior Review by the Bank as stated in Appendix 1 to the Guidelines for Procurement:

	Procurement Method	Prior Review Threshold US\$	Comments
1.	ICB and LIB (Goods)	<i>Above US\$ 1.5 Million</i>	<i>All</i>
2.	NCB (Goods)	<i>NA</i>	-
3.	ICB (Works)	<i>Above US\$ 7 million</i>	<i>All</i>
4.	NCB (Works)	<i>NA</i>	-
5.	(Non-Consultant Services)	<i>Above US\$ 1.5 Million</i>	<i>All</i>

2. **Prequalification.** Bidders shall be prequalified in accordance with the provisions of paragraphs 2.9 and 2.10 of the Guidelines.
3. **Reference to (if any) Project Operational/Procurement Manual:** Project Implementation Manual for World Bank Loan Project P156590 as issued by ETLP.
4. **Summary of the Procurement Packages planned during the first 18 months after project effectiveness** (including those that are subject to retroactive financing and advanced procurement)

1	2	3	4	5	6	7
Ref. No.	Description	Estimated Cost US\$ million	Packages	Domestic Preference (yes/no)	Review by Bank (Prior / Post)	Comments
	Summary of the ICB (Works)	\$ 88.13	1	Yes	Prior	
	Summary of the ICB (Goods)	\$ 46.53	3	No	Prior	

III. Selection of Consultants

- 1. Prior Review Threshold:** Selection decisions subject to Prior Review by Bank as stated in Appendix 1 to the Guidelines Selection and Employment of Consultants:

	Selection Method	Prior Review Threshold	Comments
1.	Competitive Methods (Firms)	Above US\$ 500,000	
2.	Single Source (Firms)	All	
3.	Individual	Above US\$ 200,000	

- 2. Short list comprising entirely of national consultants:** Short list of consultants for services, estimated to cost less than US\$ 200,000 equivalent per contract and US\$ 300, 000 for engineering & construction supervision, may comprise entirely of national consultants in accordance with the provisions of paragraph 2.7 of the Consultant Guidelines.

3. Any Other Special Selection Arrangements:

- a. In addition, the justification for all contracts to be issued on the basis of LIB, single source or direct contracting (except for contracts less than US\$100,000 in value) will be subject to prior review.

4. Consultancy Assignments with Selection Methods and Time Schedule

1	2	3	4	5	6
Ref. No.	Description of Assignment	Estimated Cost US\$ million	Packages	Review by Bank (Prior / Post)	Comments
	Summary of number of contracts that will be let under QCBS	\$ 1.35	3	Prior	
	Summary of number of contracts that will be let under other methods	\$ 0.61	18	Post	

PROCUREMENT PLAN Ethiopia : Ethiopia Trade Logistics Project

General Information
Country: Ethiopia **Bank's Approval Date of the Original Procurement Plan:** 2017-01-16
Revised Plan Date(s): (comma delimited, leave blank if not) 2020-10-27
Project ID: P156590 **GFN Date:**
Project Name: Ethiopia Trade Logistics Project
Loan / Credit No.: / , IDA / 59950, IDA / V0480
Executing Agency(ies): Ethiopia Maritime Affairs Authority

WORKS																															
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	High SEA/SH Risk	Procurement Document Type	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion			
												Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual		
ET-EMAA-4946-CW-RFB / Construction of Modjo dry port expansion and upgrading of hub facilities.	/	Improvement of infrastructure at Modjo	Prior	Request for Bids	Open - International	Single Stage - One Envelope				0.00	Under Implementation							2017-08-01	2020-07-20	2017-08-10	2020-07-21			2017-09-26	2020-09-29	2017-10-26		2017-12-05		2018-06-05	

GOODS																													
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion			
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
ET-EMAA-4947-GO-RFB / Procurement of Different Types Port Machineries and Equipment.	/	Improvement of infrastructure at Modjo	Prior	Request for Bids	Open - International	Single Stage - One Envelope		0.00	Canceled					2017-01-02	2017-10-08	2017-01-11	2017-10-14					2017-02-27	2017-11-28	2017-03-29		2017-05-08		2017-08-06	
ET-EMAA-4948-GO-RFB / Procurement of mobile crane, forklift and Coil Handler Boom for Modjo port.	/	Improvement of infrastructure at Modjo	Prior	Request for Bids	Open - International	Single Stage - One Envelope		0.00	Pending Implementation					2017-01-30		2017-02-04					2017-03-20		2017-04-19		2017-05-24		2017-08-23		
ET-EMAA-4949-GO-RFB / Procurement of Information & Communication Technology: Lot 1: Software and Lot 2: hardware and networking infrastructure	/	Enhancing coordination through investments in IT systems	Prior	Request for Bids	Open - International	Single Stage - One Envelope		0.00	Pending Implementation					2017-02-01		2017-02-06					2017-03-20		2017-04-19		2017-05-24		2017-08-23		
ET-EMAA-16894-GO-RFQ / Procurement of different IT equipment	IDA / 59950	Regulatory and Institutional Capacity Support	Post	Request for Quotations	Limited	Single Stage - One Envelope		0.00	Under Implementation							2017-06-24	2017-07-12								2017-08-12		2017-09-28		
ET-EMAA-16895-GO-RFQ / Procurement of different Office Furniture	IDA / 59950	Regulatory and Institutional Capacity Support	Post	Request for Quotations	Limited	Single Stage - One Envelope		0.00	Pending Implementation							2017-06-24									2017-08-12		2017-09-22		
ET-EMAA-16897-GO-RFQ / Procurement of different Office Supplies	IDA / 59950	Regulatory and Institutional Capacity Support	Post	Request for Quotations	Limited	Single Stage - One Envelope		0.00	Pending Implementation							2017-06-24									2017-08-19		2017-09-30		
ET-EMAA-16900-GO-RFQ / Procurement of different Office Equipment	IDA / 59950	Regulatory and Institutional Capacity Support	Post	Request for Quotations	Limited	Single Stage - One Envelope		0.00	Pending Implementation							2017-07-01									2017-08-26		2017-09-28		
ET-EMAA-19688-GO-RFQ / Procurement of vehicle for field works	IDA / V0480	Regulatory and Institutional Capacity Support	Post	Request for Quotations	Limited	Single Stage - One Envelope		0.00	Canceled							2017-07-12									2017-09-06		2018-03-05		

ET-EMAA-4947-GO-RFB-2 / Procurement of Different Types of Port Machineries and Equipment.	IDA / 59950	Improvement of infrastructure at Modjo	Prior	Request for Bids	Open - International	Single Stage - One Envelope		0.00	Canceled				2018-03-30		2018-04-04			2018-05-16		2018-06-15		2018-07-20		2019-03-18		
ET-EMAA-56962-GO-RFB / Procurement of Firefighting Truck	IDA / 59950	Improvement of infrastructure at Modjo	Post	Request for Bids	Open - National	Single Stage - One Envelope		0.00	Canceled				2018-04-11		2018-04-16			2018-05-28		2018-06-27		2018-08-01		2019-01-28		
ET-EMAA-62392-GO-RFB / Procurement of Port Machineries and Equipment	IDA / 59950	Improvement of infrastructure at Modjo	Prior	Request for Bids	Open - International	Single Stage - One Envelope		13,018,487.73	Signed				2018-05-15	2018-06-11	2018-05-20	2018-06-21			2018-07-01	2018-07-31	2018-07-31	2019-01-04	2018-09-04	2019-03-26	2019-03-03	
ET-EMAA-62384-GO-RFB / Procurement of Rubber Tired Gantry cranes (RTGs)	IDA / 59950	Improvement of infrastructure at Modjo	Prior	Request for Bids	Open - International	Single Stage - One Envelope		0.00	Canceled				2018-06-20		2018-06-25				2018-08-06		2018-09-05		2018-10-10		2019-04-08	
ET-EMAA-56677-GO-UN / Procurement of Vehicles for PIU field work (2 Pick up and 2 Automobiles) through UNOFS	IDA / 59950	Regulatory and Institutional Capacity Support	Post	UN Agencies (Direct)	Direct			0.00	Pending Implementation				2018-05-16		2018-05-21								2018-06-25		2018-12-22	
ET-EMAA-143114-GO-RFB / Procurement of RTG, RMG, Fire fighting Trucks and Terminal Chassis.	IDA / 59950	Improvement of infrastructure at Modjo	Prior	Request for Bids	Open - International	Single Stage - One Envelope		0.00	Under Review				2019-11-30	2020-02-26	2020-01-14	2020-03-03					2020-01-24	2020-05-14	2020-02-23	2020-03-29	2021-01-23	
ET-EMAA-185636-GO-RFB / Procurement of Supply, Installation and Commissioning of Terminal Operating System (TOS) and Electronic Gate Pass System for Modjo Green Logistics Hub with Integration Platform	IDA / 59950	Enhancing coordination through investments in IT systems	Prior	Request for Bids	Open - International	Single Stage - One Envelope		0.00	Under Implementation				2020-09-30		2020-10-05						2020-11-16		2020-12-16		2021-01-20	2022-01-15

NON CONSULTING SERVICES

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion		
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned

CONSULTING FIRMS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Actual Amount (US\$)	Process Status	Terms of Reference		Expression of Interest Notice		Short List and Draft Request for Proposals		Request for Proposals as Issued		Opening of Technical Proposals / Minutes		Evaluation of Technical Proposal		Combined Evaluation Report and Draft Negotiated Contract		Signed Contract		Contract Completion	
									Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
ET-EMAA-4950-CS-QCBS / Consultancy Service for feasibility study design, and supervision of Construction Works of Modjo Dry Port Development	IDA / 59950	Improvement of infrastructure at Modjo	Prior	Quality And Cost-Based Selection	Open - International		2,584,022.42	Signed	2017-01-09	2017-06-10	2017-01-24	2017-06-17	2017-03-09	2018-03-10			2017-03-16	2018-05-07	2017-03-30	2018-06-18	2017-04-26	2018-09-05	2017-05-24	2018-09-18	2017-07-25	
ET-EMAA-4951-CS-QCBS / Consultancy Service for Dry port network study.	/	Improvement of infrastructure at Modjo	Prior	Quality And Cost-Based Selection	Open - National		0.00	Canceled	2017-02-01		2017-02-22		2017-04-07			2017-04-27		2017-05-23		2017-06-27		2017-08-01		2017-08-31		
ET-EMAA-4955-CS-QCBS / Consultancy Service for Baseline survey	/	Improvement of infrastructure at Modjo	Post	Consultant Qualification Selection	Open - National		0.00	Canceled	2017-01-25	2018-03-05	2017-02-15		2017-03-31							2017-04-30		2017-06-04		2017-07-12		

ET-EMAA-4953-CS-INDV / Consultancy Service for Environment and Social Management Framework (ESMF) Preparation	/	Improvement of infrastructure at Modjo	Post	Consultant Qualification Selection	Open - National		0.00	Pending Implementation	2017-01-24		2017-02-07		2017-03-23						2017-04-22		2017-05-27		2017-07-19			
ET-EMAA-4956-CS-INDV / Consultancy Service for Gender Assessment	/	Improvement of infrastructure at Modjo	Post	Consultant Qualification Selection	Open - National		0.00	Pending Implementation	2017-01-24		2017-02-07		2017-03-16						2017-04-07		2017-05-05		2017-06-08			
ET-EMAA-56863-CS-QCBS / Consultancy Service for an Inter-modal Freight Network Study	IDA / 59950	Improvement of infrastructure at Modjo	Post	Quality And Cost-Based Selection	Open - National		0.00	Under Implementation	2018-04-26		2018-05-17		2018-06-30					2018-07-28	2018-08-27	2018-10-01		2018-11-05	2019-11-05			
ET-EMAA-56865-CS-CQS / Consultancy Service for Modjo Dry Port Governance Structure Study	IDA / 59950	Improvement of infrastructure at Modjo	Post	Consultant Qualification Selection	Open - National		0.00	Under Implementation	2018-04-06		2018-04-27	2018-04-26	2018-06-10						2018-07-10		2018-08-14		2019-02-10			
ET-EMAA-56867-CS-CQS / Consultancy Service for Establishment of One Stop Border Posts (OSBP) in the Ethio-Djibouti Corridor	IDA / 59950	Improvement of infrastructure at Modjo	Post	Consultant Qualification Selection	Open - National		0.00	Canceled	2018-04-06		2018-04-27	2018-04-26	2018-06-10						2018-07-10		2018-08-14		2019-02-10			
ET-EMAA-92076-CS-QCBS / Demand Analysis, Detailed Design Preparation and Supervision and Contract Administration of Modjo Logistics Hub	IDA / 59950	Improvement of infrastructure at Modjo	Prior	Quality And Cost-Based Selection	Open - International		2,564,711.59	Terminated	2017-02-01	2018-12-19	2017-02-22		2017-04-07	2018-12-24				2017-04-27		2017-05-23		2017-06-27	2019-01-08	2017-08-01	2018-09-18	2018-08-31
ET-EMAA-4954-CS-INDV / Preparation of Project Implementation Manual	IDA / V0480	Improvement of infrastructure at Modjo	Post	Consultant Qualification Selection	Open - National		0.00	Canceled	2017-01-24	2017-08-01	2017-02-07	2017-08-15	2017-03-14						2017-04-05		2017-05-08		2017-06-13			
ET-EMAA-4957-CS-INDV / Preparation of Financial Management Manual	/	Improvement of infrastructure at Modjo	Post	Consultant Qualification Selection	Open - National		0.00	Canceled	2017-01-17		2017-01-31		2017-03-02						2017-03-17		2017-04-14		2017-05-17			
ET-EMAA-83125-CS-CQS / Development of TOS (Terminal Operating System) Requirements for Modjo Logistics Hub With integration platform to other ESLSE systems	IDA / 59950	Enhancing coordination through investments in IT systems	Post	Consultant Qualification Selection	Limited		0.00	Canceled	2019-02-28				2019-03-14						2019-04-13		2019-05-18		2019-11-14			
ET-EMAA-112219-CS-CQS / Development of TOS (Terminal Operating System) Requirements for Modjo Logistics Hub With integration platform to other ESLSE systems	IDA / 59950	Enhancing coordination through investments in IT systems	Post	Consultant Qualification Selection	Open - International		396,366.48	Signed	2019-04-27	2019-04-30	2019-05-18		2019-07-01	2019-12-05					2019-07-31	2019-12-06	2019-09-04	2019-11-13	2020-03-02			
ET-EMAA-167304-CS-QCBS / Selection and employment of Consulting firms to undertake Construction Supervision and Contract Administration	IDA / 59950	Improvement of infrastructure at Modjo	Prior	Quality And Cost-Based Selection	Open - International		0.00	Under Review	2020-04-06	2020-05-15	2020-04-20	2020-06-09	2020-05-18					2020-06-15	2020-07-06	2020-08-03		2020-08-31	2022-08-01			

INDIVIDUAL CONSULTANTS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Actual Amount (US\$)	Process Status	Teams of Reference		Invitation to Identified/Selected Consultant		Draft Negotiated Contract		Signed Contract		Contract Completion	
									Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual

ET-EMAA-4952-CS-INDV / Consultancy Service for Social Impact Assessment	/	Improvement of infrastructure at Modjo	Post	Individual Consultant Selection	Open		0.00	Pending Implementation	2017-01-02		2017-02-06		2017-02-27		2017-04-03		2017-06-05
ET-EMAA-4959-CS-INDV / Selection of PIU Coordinator	IDA / V0480	Regulatory and Institutional Capacity Support	Post	Individual Consultant Selection	Open		0.00	Under Implementation	2017-01-02	2017-01-17	2017-02-06		2017-02-20	2017-04-03	2017-03-13		2017-09-08
ET-EMAA-4960-CS-INDV / Selection of project Engineer	/	Regulatory and Institutional Capacity Support	Post	Individual Consultant Selection	Open		0.00	Under Implementation	2017-01-03		2017-02-07		2017-02-21		2017-03-28		2017-09-24
ET-EMAA-4963-CS-INDV / Selection of M&E Advisor	/	Regulatory and Institutional Capacity Support	Post	Individual Consultant Selection	Open		0.00	Under Implementation	2017-01-04		2017-02-15		2017-03-01		2017-04-05		2017-10-02
ET-EMAA-4963-CS-INDV / Selection of Safeguard Advisor	/	Regulatory and Institutional Capacity Support	Post	Individual Consultant Selection	Open		1,856.87	Under Implementation	2017-01-06	2017-01-17	2017-02-11		2017-02-27	2017-04-03	2017-04-03		2017-09-30
ET-EMAA-4961-CS-INDV / Selection of Logistics Specialist (1)	/	Regulatory and Institutional Capacity Support	Post	Individual Consultant Selection	Open		0.00	Under Implementation	2017-01-16	2017-02-22	2017-02-13	2017-02-22	2017-02-20		2017-03-20		2017-09-16
ET-EMAA-4964-CS-INDV / Selection of Financial Management advisor (1)	/	Regulatory and Institutional Capacity Support	Post	Individual Consultant Selection	Open		0.00	Under Implementation	2017-01-17		2017-02-07		2017-02-21		2017-03-21		2017-09-17
ET-EMAA-4965-CS-INDV / Selection of procurement advisor (1)	IDA / 59950	Regulatory and Institutional Capacity Support	Prior	Individual Consultant Selection	Open		0.00	Under Implementation	2017-01-17		2017-02-07	2017-02-22	2017-02-17		2017-03-17		2017-09-13
ET-EMAA-5701-CS-INDV / Selection of Logistics Specialist (1)	IDA / V0480	Regulatory and Institutional Capacity Support	Post	Individual Consultant Selection	Open		0.00	Under Implementation	2017-01-17	2017-02-22	2017-02-14	2017-02-22	2017-02-28		2017-03-28		2017-09-24
ET-EMAA-5702-CS-INDV / Selection of Financial Management advisor (1)	IDA / V0480	Regulatory and Institutional Capacity Support	Post	Individual Consultant Selection	Open		0.00	Under Implementation	2017-01-17	2017-02-22	2017-02-21	2017-02-22	2017-03-07	2017-04-03	2017-03-28		2017-09-24
ET-EMAA-5703-CS-INDV / Selection of procurement advisor (1)	IDA / 59950	Regulatory and Institutional Capacity Support	Prior	Individual Consultant Selection	Open		5,089.03	Signed	2017-01-17	2017-04-25	2017-02-28	2017-05-10	2017-03-07	2017-06-30	2017-03-28	2017-05-10	2017-09-24
ET-EMAA-39718-CS-INDV / Selection of Procurement Expert	IDA / 59950	Regulatory and Institutional Capacity Support	Prior	Individual Consultant Selection	Limited		35,422.82	Signed	2017-12-11	2017-12-20	2017-12-16	2018-01-03	2017-12-23	2018-01-17	2018-01-06	2018-02-01	2018-07-05
ET-EMAA-56669-CS-INDV / Selection and Employment of ICT Specialist	IDA / 59950	Enhancing coordination through investments in IT systems	Post	Individual Consultant Selection	Open		0.00	Under Implementation	2018-04-06		2018-05-25		2018-06-15	2019-01-02	2018-07-20		2019-01-16
ET-EMAA-56670-CS-INDV / Selection and Employment of Contract Administration Specialist	IDA / 59950	Improvement of infrastructure at Modjo	Post	Individual Consultant Selection	Open		0.00	Cancelled	2018-04-06	2019-02-04	2018-05-25		2018-06-15		2018-07-20		2019-01-16
ET-EMAA-56671-CS-INDV / Rail Spur ARAP and Livelihoods Support and LRRP implementation completion review and audit	IDA / 59950	Improvement of infrastructure at Modjo	Post	Individual Consultant Selection	Open		0.00	Pending Implementation	2018-04-06		2018-05-25		2018-06-15		2018-07-20		2019-01-16
ET-EMAA-56672-CS-INDV / Consultancy Service for Environment and Social Review	IDA / 59950	Improvement of infrastructure at Modjo	Post	Individual Consultant Selection	Open		0.00	Pending Implementation	2018-04-06		2018-05-25		2018-06-15		2018-07-20		2019-01-16

ET.EMAA-4958-CS-INDV / Preparation of procurement Management Manual	IDA / V0480	Improvement of infrastructure at Modjo	Prior	Individual Consultant Selection	Open	0.00	Canceled	2017-07-04					2017-09-08		2017-09-29		2017-10-31
ET.EMAA-102932-CS-INDV / Selection and Employment of ICT Consultant	IDA / 59950	Enhancing coordination through investments in IT systems	Post	Individual Consultant Selection	Open	0.00	Pending Implementation	2019-02-26	2019-04-16				2019-05-07		2019-06-11		2019-12-08
ET.EMAA-109089-CS-INDV / Selection and Employment of Contract Administration Specialist.	IDA / 59950	Regulatory and Institutional Capacity Support	Prior	Individual Consultant Selection	Open	0.00	Under Implementation	2019-04-04	2019-05-23	2019-07-01			2019-08-13		2019-07-18		2020-01-14
ET.EMAA-111250-CS-INDV / Procurement Specialist/Consultant	IDA / 59950	Regulatory and Institutional Capacity Support	Prior	Individual Consultant Selection	Limited	0.00	Under Implementation	2019-04-19	2019-07-10	2019-04-24	2019-07-16		2019-05-15	2019-07-25	2019-05-30		2019-11-26
ET.EMAA-133351-CS-INDV / Selection of LTO Director	IDA / 59950	Regulatory and Institutional Capacity Support	Post	Individual Consultant Selection	Open	0.00	Under Implementation	2019-09-27	2019-10-02	2019-10-31			2019-11-12		2019-12-17		2020-06-14
ET.EMAA-133352-CS-INDV / Selection of Strategic Advisor	IDA / 59950	Regulatory and Institutional Capacity Support	Post	Individual Consultant Selection	Open	0.00	Under Implementation	2019-09-27	2019-10-02	2019-10-31			2019-11-12		2019-12-17		2020-06-14
ET.EMAA-133354-CS-INDV / Selection of Senior Customs Specialist	IDA / 59950	Regulatory and Institutional Capacity Support	Post	Individual Consultant Selection	Open	0.00	Under Implementation	2019-09-27	2019-10-02	2019-10-31			2019-11-12		2019-12-17		2020-06-14
ET.EMAA-135360-CS-INDV / Selection of Mid level Logistics Expert	IDA / 59950	Regulatory and Institutional Capacity Support	Post	Individual Consultant Selection	Open	0.00	Under Implementation	2019-09-27	2019-10-02	2019-10-31			2019-11-12		2019-12-17		2020-06-14
ET.EMAA-138802-CS-INDV / Selection & Employment of LTO Deputy Director	IDA / 59950	Regulatory and Institutional Capacity Support	Post	Individual Consultant Selection	Open	0.00	Under Implementation	2019-10-04	2019-10-24	2019-11-12			2019-11-17		2020-06-28		2020-12-25
ET.EMAA-145762-CS-INDV / consultancy service for Gender Assessment and GBV	IDA / 59950	Regulatory and Institutional Capacity Support	Post	Individual Consultant Selection	Limited	17,850.00	Signed	2019-11-18	2019-11-08	2019-11-21	2019-11-08		2019-12-05	2020-02-12	2019-12-26	2020-02-26	2020-01-01
ET.EMAA-152465-CS-INDV / Selection and Employment of Contract Administration Specialist	IDA / 59950	Regulatory and Institutional Capacity Support	Prior	Individual Consultant Selection	Limited	0.00	Pending Implementation	2020-01-03		2020-01-08			2020-01-22		2020-02-26		2020-08-24
ET.EMAA-152466-CS-INDV / Selection and Employment of Assistant Contract Administration Specialist	IDA / 59950	Regulatory and Institutional Capacity Support	Prior	Individual Consultant Selection	Open	0.00	Canceled	2020-01-06		2020-02-08			2020-02-22		2020-03-14		2020-09-10
ET.EMAA-152467-CS-INDV / Selection and Employment of Assistant Procurement Specialist	IDA / 59950	Regulatory and Institutional Capacity Support	Prior	Individual Consultant Selection	Open	0.00	Canceled	2020-01-06	2020-02-26	2020-02-08			2020-02-22		2020-03-14		2020-09-10
ET.EMAA-154590-CS-INDV / Selection and Employment of Senior Architect	IDA / 59950	Regulatory and Institutional Capacity Support	Post	Individual Consultant Selection	Limited	0.00	Under Review	2020-01-20	2020-01-15	2020-01-23			2020-01-28		2020-02-01		2020-02-22
ET.EMAA-154592-CS-INDV / Selection and Employment of Structural Engineer	IDA / 59950	Regulatory and Institutional Capacity Support	Post	Individual Consultant Selection	Limited	0.00	Under Review	2020-01-20	2020-01-15	2020-01-23			2020-01-28		2020-02-01		2020-02-22

ET-EMAA-154594-CS-INDV / Selection and Employment of Senior Geo-technical Engineer	IDA / 59950	Regulatory and Institutional Capacity Support	Post	Individual Consultant Selection	Limited	0.00	Under Review	2020-01-20	2020-01-15	2020-01-23	2020-01-28	2020-02-01	2020-02-22
ET-EMAA-154597-CS-INDV / Selection and Employment of Senior Pavement/Materials Engineer	IDA / 59950	Regulatory and Institutional Capacity Support	Post	Individual Consultant Selection	Limited	0.00	Under Review	2020-01-20	2020-01-15	2020-01-23	2020-01-28	2020-02-01	2020-02-22
ET-EMAA-154598-CS-INDV / Selection and Employment of Senior Railway Engineer	IDA / 59950	Regulatory and Institutional Capacity Support	Post	Individual Consultant Selection	Limited	0.00	Under Review	2020-01-20	2020-01-15	2020-01-23	2020-01-28	2020-02-01	2020-02-22
ET-EMAA-154599-CS-INDV / Selection and Employment of Senior Sanitary Engineer	IDA / 59950	Regulatory and Institutional Capacity Support	Post	Individual Consultant Selection	Limited	0.00	Under Review	2020-01-20	2020-01-15	2020-01-23	2020-01-28	2020-02-01	2020-02-22
ET-EMAA-154601-CS-INDV / Selection and Employment of Senior Electro-mechanical Engineer	IDA / 59950	Regulatory and Institutional Capacity Support	Post	Individual Consultant Selection	Limited	0.00	Under Review	2020-01-20	2020-01-15	2020-01-23	2020-01-28	2020-02-01	2020-02-22
ET-EMAA-154608-CS-INDV / Selection and Employment of Project Engineer to substitute for the resigned one.	IDA / 59950	Regulatory and Institutional Capacity Support	Post	Individual Consultant Selection	Open	0.00	Under Review	2020-01-20	2020-01-20	2020-02-15	2020-02-22	2020-03-05	2020-09-01
ET-EMAA-157221-CS-INDV / Selection and employment of Senior Port Operation Expert	IDA / 59950	Regulatory and Institutional Capacity Support	Post	Individual Consultant Selection	Open	0.00	Under Implementation	2020-02-06	2020-02-20	2020-03-26	2020-04-16	2020-05-21	2020-11-17
ET-EMAA-158575-CS-INDV / Employment and Selection of Senior Shipping Expert	IDA / 59950	Regulatory and Institutional Capacity Support	Post	Individual Consultant Selection	Open	0.00	Under Implementation	2020-02-12	2020-02-20	2020-03-23	2020-04-06	2020-04-20	2020-10-17
ET-EMAA-158576-CS-INDV / Selection and Employment of Senior Transport Expert	IDA / 59950	Regulatory and Institutional Capacity Support	Post	Individual Consultant Selection	Open	0.00	Under Implementation	2020-02-12	2020-02-20	2020-03-23	2020-04-06	2020-04-20	2020-10-17
ET-EMAA-158580-CS-INDV / Selection and Employment of Senior M & E Expert	IDA / 59950	Regulatory and Institutional Capacity Support	Post	Individual Consultant Selection	Open	0.00	Under Implementation	2020-02-12	2020-02-20	2020-03-23	2020-04-06	2020-04-20	2020-10-17
ET-EMAA-158582-CS-INDV / Selection and Employment of Senior Economist	IDA / 59950	Regulatory and Institutional Capacity Support	Post	Individual Consultant Selection	Open	0.00	Under Implementation	2020-02-12	2020-02-20	2020-03-23	2020-04-06	2020-04-20	2020-10-17
ET-EMAA-158584-CS-INDV / Selection and Employment of Senior Trade Facilitation Expert	IDA / 59950	Regulatory and Institutional Capacity Support	Post	Individual Consultant Selection	Open	0.00	Under Implementation	2020-02-12	2020-02-20	2020-03-23	2020-04-06	2020-04-20	2020-10-17
ET-EMAA-158585-CS-INDV / Selection and Employment of Maritime Lawyer	IDA / 59950	Regulatory and Institutional Capacity Support	Post	Individual Consultant Selection	Open	0.00	Under Implementation	2020-02-12	2020-02-20	2020-03-23	2020-04-06	2020-04-20	2020-10-17
ET-EMAA-158587-CS-INDV / Selection and Employment of Admin Assistant	IDA / 59950	Regulatory and Institutional Capacity Support	Post	Individual Consultant Selection	Open	0.00	Canceled	2020-02-12	2020-02-20	2020-03-23	2020-04-06	2020-04-20	2020-10-17
ET-EMAA-158588-CS-INDV / Selection and Employment of Logistics Expert	IDA / 59950	Regulatory and Institutional Capacity Support	Post	Individual Consultant Selection	Open	0.00	Under Implementation	2020-02-12	2020-02-20	2020-03-23	2020-04-06	2020-04-20	2020-10-17

ET-EMAA-158589-CS-INDV / Selection and Employment of Chief Engender (Senior)	IDA / 59950	Regulatory and Institutional Capacity Support	Post	Individual Consultant Selection	Open		0.00	Under Implementation	2020-02-12	2020-06-21	2020-03-23		2020-04-06		2020-04-20		2020-10-17
ET-EMAA-163670-CS-INDV / Selection and Employment of ICT Specialist	IDA / 59950	Enhancing coordination through investments in IT systems	Post	Individual Consultant Selection	Open		0.00	Under Review	2020-03-08	2020-03-08	2020-04-03		2020-04-10		2020-04-20		2020-10-17
ET-EMAA-189067-CS-INDV / Selection and Employment of Procurement Specialist	IDA / 59950	Regulatory and Institutional Capacity Support	Prior	Individual Consultant Selection	Open		0.00	Under Implementation	2020-08-27	2020-08-25	2020-10-15		2020-11-05		2020-12-10		2021-03-10
ET-EMAA-189076-CS-INDV / Selection and Employment of Financial Management Specialist	IDA / 59950	Regulatory and Institutional Capacity Support	Post	Individual Consultant Selection	Open		0.00	Under Implementation	2020-08-27	2020-08-24	2020-10-15		2020-11-05		2020-12-10		2021-03-10
ET-EMAA-201429-CS-INDV / Selection and Employment of Logistics Expert-1 for Logistics and Transformation Office	IDA / 59950	Regulatory and Institutional Capacity Support	Post	Individual Consultant Selection	Open		0.00	Pending Implementation	2020-10-27		2020-11-30		2020-12-12		2021-01-16		2021-07-15
ET-EMAA-201430-CS-INDV / Selection and Employment of Logistics Expert-2 for Logistics Transformation office	IDA / 59950	Regulatory and Institutional Capacity Support	Post	Individual Consultant Selection	Open		0.00	Pending Implementation	2020-10-27		2020-11-30		2020-12-12		2021-01-16		2021-07-15