

## Procurement Plan

### I. General

2. **Bank's approval Date of the procurement Plan: March ....., 2017**
3. **Date of General Procurement Notice: .....**
4. **Period covered by this procurement plan: March 17 to Jan 2018.**

### II. Goods, Works, Consultant and Non-Consulting Services.

1. **Prior Review Threshold:** Procurement Decisions subject to Prior Review by the Bank as stated in Appendix 1 to the Guidelines for Procurement:

	Type of Procurement	Prior Review Threshold (PRT) US\$ (Millions)	Comments
1.	Works (Including turnkey, supply & installation of plant and equipment and PPP)	5	High
2.	(Goods; Information Technology & Non-Consulting Services)	1.5	High
3.	Consultant Services (Firms)	0.5	High
4.	Consultant Services (Individual Consultants)	0.2	High

2. **Pre-qualification NA**
3. **Proposed Procedures for CDD Components (as per paragraph. 3.17 of the Guidelines: NA**
4. **Reference to (if any) Project Operational/Procurement Manual:** Available in Project files
5. **Any Other Special Procurement Arrangements NA**
6. **Short list comprising entirely of national consultants:** Short list of consultants for services, estimated to cost less than \$300,000 equivalent per contract, may comprise entirely of national consultants in accordance with the provisions of paragraph 2.7 of the Consultant Guidelines.
7. All TORs for the procurement of consultants services irrespective of the estimated cost of the assignment shall be reviewed and cleared by the TTL
8. Operating expenditures are neither subject to the Procurement and Consultant Guidelines nor prior or post reviews. Operating expenditures are normally verified by TTLs and FM specialists and obtained using the Borrower's national procurement and administrative procedures.
9. Renewal or extension of individual consultants contracts hired for technical assistance and which are intended for a long-term period but signed for an initial period shorter than the duration of the project, and that have been prior reviewed, do not require procurement clearance if there is no substantial change in the terms and conditions of the contract.

March 17, 2017

**PROCUREMENT PLAN** Uganda : Second Kampala Institutional and Infrastructure Development Project

**General Information**  
**Country:** Uganda **Bank's Approval Date of the Original Procurement Plan:** 2017-02-13  
**Project ID:** P133590 **Revised Plan Date(s):** (comma delineated, leave blank if none) 2020-06-26  
**Project Name:** Second Kampala Institutional and Infrastructure Development Project **QFN Date:**  
**Loan / Credit No:** IDA / 53840  
**Executing Agency(ies):** Kampala Capital City Authority

**WORKS**

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	High SEA/SH Risk	Procurement Document Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion		
													Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual		Planned	Actual
UG-KCCA-31245-CW-RFB / Upgrading of Roads and Junctions to Improve Mobility in Kampala - Batch 2A comprising of Lot 1 and Lot 2	IDA / 53840	Component 1 - City Wide Road Infrastructure and associated investments	Prior	Request for Bids	Open - International	Single Stage - One Envelope				55,340,000.00	70,752,032.84	Signed					2017-10-13	2018-02-05	2017-10-18	2018-02-16			2017-12-13		2018-01-12	2019-02-08	2018-02-16	2019-03-28	2019-02-11		
UG-KCCA-6445-CW-RFB / Construction of Batch 2 Roads and Junctions Lot 1 (Kabalibiri Ring Road, Nakawa-Ninda and Acacia Avenue)	IDA / 53840	Component 1 - City Wide Road Infrastructure and associated investments	Prior	Request for Bids	Open - International	Single Stage - One Envelope				25,520,000.00	0.00	Cancelled					2017-03-30	2017-04-26	2017-04-04					2017-05-16		2017-06-15		2017-07-20		2018-01-16	
UG-KCCA-6448-CW-RFB / Construction of Batch 2 Roads and Junctions Lot 2 (Kabusu-Bunamwaya-Lweza road and Lukuli road)	IDA / 53840	Component 1 - City Wide Road Infrastructure and associated investments	Prior	Request for Bids	Open - International	Single Stage - One Envelope				29,820,000.00	0.00	Cancelled					2017-04-14		2017-04-19					2017-05-31		2017-06-30		2017-08-04		2018-01-31	
KCCA/KHDP2/DS-01 / CONSTRUCTION WORKS FOR IMPROVEMENT OF LUBIGI PRIMARY (2.580 km) AND NAKAMIRO SECONDARY DRAINAGE SYSTEMS (2.889 km)	IDA / 53840	Component 1 - City Wide Road Infrastructure and associated investments	Prior	Request for Bids	Open - International	Single Stage - One Envelope				19,848,970.00	0.00	Under Implementation					2018-11-30		2018-12-20	2019-01-18				2019-01-31	2019-03-18	2019-03-02	2019-11-12	2019-04-06		2019-10-03	

**GOODS**

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion		
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual		Planned	Actual
UG-KCCA-6012-GO-RFB / Supply of oblique aerial photography and pictometry Software for updating the Cadastre	IDA / 53840	Component 1 - City Wide Road Infrastructure and associated investments	Post	Request for Bids	Open - National	Single Stage - One Envelope		200,000.00	0.00	Cancelled					2017-04-28		2017-05-03					2017-06-14		2017-07-14		2017-08-18		2018-02-14	
UG-KCCA-6016-GO-RFB / Procurement of Cadastre updating equipment	IDA / 53840	Component 1 - City Wide Road Infrastructure and associated investments	Post	Request for Bids	Open - National	Single Stage - One Envelope		110,000.00	0.00	Pending Implementation					2017-05-01		2017-05-06					2017-06-17		2017-07-17		2017-08-21		2018-02-17	















KOCA-KIIDP2-ISCS-19 / Consultancy Services for Design of a Traffic Control Centre Building	IDA / 53840	Component 1 – City Wide Road Infrastructure and associated investments	Prior	Quality And Cost Based Selection	Open - International		472,400.00	458,008.68	Signed	2016-03-03	2016-03-15	2016-09-02			2016-10-06	2017-01-03	2017-01-13	2017-08-08	2017-05-11	2017-05-11	2018-01-10		
UG-KCCA-12482-CS-CDS / Provision of Consultancy Services for undertaking a Customer and Stakeholder Satisfaction Survey	IDA / 53840	Component 1 – City Wide Road Infrastructure and associated investments	Past	Consultant Qualification Selection	Open - National Selection		30,000.00	0.00	Canceled	2017-05-02	2017-05-05	2017-06-04				2017-06-26			2017-07-31		2018-01-27		
UG-KCCA-8224-CS-QCBS / Consultancy Services for Design Review and Construction Supervision for Batch 2 Roads (Lot 1 and 2)	IDA / 53840	Component 1 – City Wide Road Infrastructure and associated investments	Prior	Quality And Cost Based Selection	Open - International		4,000,000.00	0.00	Canceled	2017-03-16	2017-04-20	2017-04-06	2017-04-24	2017-05-20		2017-06-17	2017-07-17	2017-08-21	2017-09-25		2018-09-25		
KCCA-KIIDP2-ISCS- 20- LOT 1 / Consultancy Services for Design Review and Construction Supervision for Upgrading to Paved of 5.52 km, Reconstruction and Dualling of 4.25 km including signalization of 10 Junctions in Nakawa and Central Divisions (Lot 1)	IDA / 53840	Component 1 – City Wide Road Infrastructure and associated investments	Prior	Quality And Cost Based Selection	Open - International		2,000,000.00	1,989,243.44	Signed	2017-02-22	2017-05-15	2017-08-16	2018-06-01			2017-09-28	2017-10-27	2018-07-24	2017-11-24	2018-09-18	2017-12-29	2018-11-08	2019-06-20
KCCA-KIIDP2-ISCS- 20- LOT 2 / Consultancy Services for Design Review and Construction Supervision for Recycle and Overlay of 7.8 km including signalization of 1 Junction in Makinye Division, and Upgrading to Paved of 8.5 km Kabusoro-Kinchi Busanwaya Link (Lot 2)	IDA / 53840	Component 1 – City Wide Road Infrastructure and associated investments	Prior	Quality And Cost Based Selection	Open - International		2,000,000.00	3,596,789.04	Signed	2017-02-22	2017-04-24	2017-08-16	2017-09-07			2017-09-28	2017-10-28	2018-07-24	2017-11-24	2018-10-04	2017-12-29	2018-11-09	2019-06-20
UG-KCCA-9216-CS-QCBS / Consultancy Services for Design Review/Update of Engineering Designs, Environmental Social Impact Assessment(ESIA) and Resettlement Action Plan (RAP) for Nakokolongo Drainage Channel	IDA / 53840	Component 1 – City Wide Road Infrastructure and associated investments	Prior	Quality And Cost Based Selection	Open - National		200,000.00	0.00	Canceled	2017-03-20	2017-04-20	2017-04-10	2017-05-24			2017-06-21	2017-07-21	2017-08-25		2017-09-29		2018-09-29	
KCCA-KIIDP2-DNS-1 / Consultancy Services for carrying out Designs for Batch 2 Drainage Improvement	IDA / 53840	Component 1 – City Wide Road Infrastructure and associated investments	Prior	Quality And Cost Based Selection	Open - International		1,228,080.06	0.00	Canceled	2013-05-17	2013-05-21	2013-12-10			2014-02-07	2014-06-27	2014-08-28		2015-03-12		2016-05-26		
UG-KCCA-8231-CS-QCBS / Consultancy Services design review and construction supervision for Drainage Improvement Works in Kampala - Lubigi Primary Channel (2.53Km) and Nakamiro Secondary Channel (3.28Km)	IDA / 53840	Component 1 – City Wide Road Infrastructure and associated investments	Prior	Quality And Cost Based Selection	Open - International		378,547.00	0.00	Canceled	2017-05-05	2018-01-15	2017-05-28	2018-01-24	2017-07-09	2018-05-16	2017-08-08	2017-09-05	2017-10-10		2017-11-14		2018-11-14	

KCCA/KIIDP2/CONS/18-1900296 / Consultancy services for Design review and Construction supervision of Drainage improvement works on Lubigi and Nakamiro Drainage Systems.	IDA / 53840	Component 1 – City Wide Road Infrastructure and associated investments	Prior	Quality And Cost-Based Selection	Open - International		1,547,283.00	0.00	Under Implementation	2019-01-15	2019-01-16	2019-02-05	2019-01-16	2019-03-21	2019-04-10		2019-04-18	2019-03-15	2019-05-18	2019-08-12	2019-06-22	2019-11-29	2019-07-27	2020-07-26
KCCA/KIIDP2/CONS/18-1900406 / Construction Supervision of Drainage Improvement Works for Nahukolongo Primary Drainage Channel	IDA / 53840	Component 1 – City Wide Road Infrastructure and associated investments	Prior	Quality And Cost-Based Selection	Open - International		15,383,780.00	0.00	Under Review	2019-01-31		2019-02-21		2019-04-06			2019-05-04	2019-06-03	2019-07-08		2019-08-12			2020-06-11
UG-KCCA-181019-CS-QCBS / Consultancy services for Environmental, Health, Safety and Social Audit for Batch 2 Road (Lot 1, Lot 2 and Lot 3)	IDA / 53840	Component 1 – City Wide Road Infrastructure and associated investments	Post	Consultant Qualification Selection	Open - National		61,668.19	0.00	Pending Implementation	2020-06-25		2020-07-16		2020-08-29					2020-09-28		2020-11-02			2021-05-01

**INDIVIDUAL CONSULTANTS**

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference		Invitation to Identified/Selected Consultant		Draft Negotiated Contract		Signed Contract		Contract Completion		
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	
UG-KCCA-12240-CS-CQS / Consultancy Services for undertaking Mid Term Evaluation for KIIDP2	IDA / 53840	Component 1 – City Wide Road Infrastructure and associated investments	Post	Direct Selection	Direct		30,000.00	0.00	Under Implementation	2017-05-02	2017-05-17	2017-05-12	2017-06-16			2017-07-16		2018-01-12		
KCCA/KIIDP-SPL-006 / Engineering Project Management Specialist	IDA / 53840	Component 1 – City Wide Road Infrastructure and associated investments	Prior	Individual Consultant Selection	Direct		144,000.00	0.00	Under Implementation	2017-05-18	2017-05-18	2017-05-26	2017-05-24	2017-05-30	2017-10-20	2017-06-02		2018-12-03		
UG-KCCA-15831-CS-INDV / Procurement of Engineering Specialist (Drainage/Hydrology/Hydraulic Specialist)	IDA / 53840	Component 1 – City Wide Road Infrastructure and associated investments	Post	Individual Consultant Selection	Direct		144,000.00	0.00	Under Implementation	2017-05-22	2017-05-17	2017-06-01	2017-05-30	2017-06-22	2017-06-22	2017-07-27		2018-01-23		
KCCA/KIIDP-SPL-011 / Environmental Management Specialist	IDA / 53840	Component 1 – City Wide Road Infrastructure and associated investments	Prior	Individual Consultant Selection	Direct		144,000.00	0.00	Under Implementation	2017-05-18		2017-05-26		2017-05-30		2017-06-02		2018-12-03		
KCCA/KIIDP-SPL-007 / Engineering Expert (Transport Planning/Traffic Engineer)	IDA / 53840	Component 1 – City Wide Road Infrastructure and associated investments	Post	Individual Consultant Selection	Direct		81,000.00	4,499.72	Under Implementation	2017-05-18	2017-05-17	2017-05-26	2017-05-26	2017-05-30	2017-05-30	2017-06-02		2018-12-03		
KCCA/KIIDP-SPL-010 / Procurement Specialist	IDA / 53840	Component 1 – City Wide Road Infrastructure and associated investments	Post	Individual Consultant Selection	Direct		144,000.00	0.00	Under Implementation	2017-05-18	2017-05-17	2017-05-26	2017-05-26	2017-05-30	2017-05-30	2017-06-02		2018-12-03		
UG-KCCA-15945-CS-CDS / Consultancy Services for Design Review/Update of Engineering Designs, Environmental Social Impact Assessment(ESIA) and Resettlement Action Plan (RAP) for Nahukolongo Drainage Channel	IDA / 53840	Component 1 – City Wide Road Infrastructure and associated investments	Prior	Direct Selection	Direct		200,000.00	0.00	Under Review	2017-05-25	2017-08-02	2017-06-01				2017-07-17		2017-09-29		

KCCA/KHDP2/SPL/002 / Procurement of GIS Specialist	IDA / 53840	Component 1 – City Wide Road Infrastructure and associated investments	Post	Direct Selection	Direct	65,000.00	0.00	Under Implementation	2017-06-26		2017-06-30			2017-07-10		2018-07-09
KCCA/CONS-KHDP2/15- 1600071 / Procurement of Christopher Kazana as CAM/CAMV GIS officer	IDA / 53840	Component 2 - Institutional and Systems Development Support	Post	Individual Consultant Selection	Direct	17,000.00	0.00	Under Implementation	2018-01-22	2018-01-07	2018-01-26		2018-01-28	2018-02-03		2019-02-03
KCCA/CONS-KHDP2/16- 1700241 / Procurement of Kobwemi Tanarias as CAM Data Collectors	IDA / 53840	Component 2 - Institutional and Systems Development Support	Post	Individual Consultant Selection	Direct	6,700.00	0.00	Pending Implementation	2018-01-24		2018-01-28		2018-01-30	2018-02-03		2019-02-03
KCCA/KHDP2/SPL/009 / Procurement of Engineering Officer - Morris Orwenyo	IDA / 53840	Component 1 – City Wide Road Infrastructure and associated investments	Post	Individual Consultant Selection	Direct	48,500.00	0.00	Pending Implementation	2018-02-23		2018-02-27		2018-02-28	2018-03-22		2019-12-31
KCCA/CONS-KHDP2/15- 1600071-I / Procurement of Ivan Bamweyana as CAM/CAMV GIS officer	IDA / 53840	Component 2 - Institutional and Systems Development Support	Post	Individual Consultant Selection	Direct	17,000.00	0.00	Pending Implementation	2018-02-23		2018-02-27		2018-02-27	2018-03-01		2019-02-01
KCCA/CONS-KHDP2/15- 1600071-II / Procurement of Emmanuel Okello as CAM/CAMV GIS officer	IDA / 53840	Component 2 - Institutional and Systems Development Support	Post	Individual Consultant Selection	Direct	17,000.00	0.00	Pending Implementation	2018-02-23		2018-02-27		2018-02-27	2018-03-01		2019-02-01
KCCA/CONS-KHDP2/15- 1600071-III / Procurement of Martin Magumba as CAM/CAMV GIS officer	IDA / 53840	Component 2 - Institutional and Systems Development Support	Post	Individual Consultant Selection	Direct	17,000.00	0.00	Pending Implementation	2018-02-23		2018-02-27		2018-02-27	2018-03-05		2019-03-05
KCCA/CONS-KHDP2/16- 1700241-I / Procurement of Adiba Emmanuel as a CAM Data Collector	IDA / 53840	Component 2 - Institutional and Systems Development Support	Post	Individual Consultant Selection	Direct	6,700.00	0.00	Pending Implementation	2018-02-26		2018-02-28		2018-02-28	2018-03-05		2019-03-05
KCCA/CONS-KHDP2/16- 1700241-II / Procurement of Ishoret Marjorie as a CAM Data Collector	IDA / 53840	Component 2 - Institutional and Systems Development Support	Post	Individual Consultant Selection	Direct	6,700.00	0.00	Pending Implementation	2018-02-26		2018-02-28		2018-02-28	2018-03-05		2019-03-05
KCCA/CONS-KHDP2/16- 1700241-III / Procurement of Nalwaga Winfred as CAM Data Collector	IDA / 53840	Component 2 - Institutional and Systems Development Support	Post	Individual Consultant Selection	Direct	6,700.00	0.00	Pending Implementation	2018-02-26		2018-02-28		2018-02-28	2018-03-05		2019-03-05
KCCA/CONS-KHDP2/16- 1700241-IV / Procurement of Guma Gilbert as a CAM Data Collector	IDA / 53840	Component 2 - Institutional and Systems Development Support	Post	Individual Consultant Selection	Direct	6,700.00	0.00	Pending Implementation	2018-02-27		2018-02-28		2018-03-01	2018-03-05		2019-03-05
KCCA/CONS-KHDP2/16- 1700241-V / Procurement of Ishebo Jackson as a CAM Data Collector	IDA / 53840	Component 2 - Institutional and Systems Development Support	Post	Individual Consultant Selection	Direct	6,700.00	0.00	Pending Implementation	2018-02-27		2018-03-01		2018-03-01	2018-03-05		2019-03-05
KCCA/CONS-KHDP2/16- 1700241-VI / Procurement of Okello Dennis as CAM Data Collector	IDA / 53840	Component 2 - Institutional and Systems Development Support	Post	Individual Consultant Selection	Direct	6,700.00	0.00	Pending Implementation	2018-02-27		2018-02-28		2018-03-01	2018-03-05		2019-03-05
KCCA/CONS-KHDP2/16- 1700241-VII / Procurement of Ntungwa Paul K CAM Data Collector	IDA / 53840	Component 2 - Institutional and Systems Development Support	Post	Individual Consultant Selection	Direct	6,700.00	0.00	Pending Implementation	2018-02-27		2018-02-28		2018-03-01	2018-03-05		2019-03-05

KCCA/CONS-KIIDP2/16-1700241.VIII / Procurement of Natakunda Doreen as CAM Data Collector	IDA / 53840	Component 2 - Institutional and Systems Development Support	Post	Individual Consultant Selection	Direct	6,700.00	0.00	Pending Implementation	2018-02-27	2018-02-28	2018-03-01	2018-03-05	2019-03-05		
KCCA/CONS-KIIDP2/16-1700241.IX / Procurement of Katusime Doreen as a CAM Data Collectors	IDA / 53840	Component 2 - Institutional and Systems Development Support	Post	Individual Consultant Selection	Direct	6,700.00	0.00	Pending Implementation	2018-02-27	2018-02-28	2018-03-01	2018-03-05	2019-03-05		
KCCA/KIIDP2/ISCS-13 / Addendum to the contract for consultancy services for the Development of the Multi-Modal Urban Transport Master Plan for the Greater Kampala Metropolitan Area to include Detailed Design of Non-Motorised Transport Schemes for Kampala City	IDA / 53840	Component 1 - City Wide Road Infrastructure and associated investments	Prior	Direct Selection	Direct	392,000.00	0.00	Under Implementation	2018-03-02	2018-02-28	2018-03-08	2018-03-26	2018-09-22		
KCCA/KIIDP2-CONS/18-1900003 / Consultancy services for undertaking claims review for Batch 1 Roads and junctions	IDA / 53840	Component 1 - City Wide Road Infrastructure and associated investments	Post	Direct Selection	Direct	24,864.80	30,503.36	Signed	2018-09-01	2018-08-07	2018-09-11	2018-08-09	2018-11-15	2018-10-03	2019-05-14
KCCA/CONS-KIIDP2/16-1700226 / PROCUREMENT OF A COMMUNICATION AND SOCIAL ACCOUNTABILITY FOR 12 MONTHS - AGNES ASULO BIRIBONWA	IDA / 53840	Component 2 - Institutional and Systems Development Support	Post	Direct Selection	Direct	53,558.90	0.00	Pending Implementation	2018-06-14	2018-06-24		2018-08-28	2019-02-24		
KCCA/CONS-KIIDP2/18-1900005 / PROCUREMENT OF GEOGRAPHICAL INFORMATION SYSTEM (GIS) FOR A PERIOD OF 12 MONTHS - ALI MOHAMAD KARATUNGA	IDA / 53840	Component 2 - Institutional and Systems Development Support	Post	Direct Selection	Direct	59,027.02	0.00	Pending Implementation	2018-07-06	2018-07-16		2018-09-19	2019-03-18		
KCCA/KIIDP2-CONS/18-1900078A / PROCUREMENT OF DATA BASE ADMINISTRATOR FOR KIIDP2 (Charlyn Irumba Ainebabazi)	IDA / 53840	Component 2 - Institutional and Systems Development Support	Post	Direct Selection	Direct	16,216.21	18,189.80	Signed	2018-08-29	2018-09-08		2018-11-12	2018-09-01	2019-05-11	
KCCA/KIIDP2-CONS/18-1900078B / PROCUREMENT OF DATA BASE ADMINISTRATOR FOR KIIDP2 (LUBEGA ERIC)	IDA / 53840	Component 2 - Institutional and Systems Development Support	Post	Direct Selection	Direct	12,972.97	10,783.20	Signed	2018-08-29	2018-09-08		2018-11-12	2018-10-15	2019-05-11	
KCCA/KIIDP2-CONS/18-1900078C / PROCUREMENT OF DATA BASE ADMINISTRATOR FOR KIIDP2 ( HENRY SEMAKULA KIZITO)	IDA / 53840	Component 2 - Institutional and Systems Development Support	Post	Direct Selection	Direct	12,972.97	10,783.20	Signed	2018-08-29	2018-09-08		2018-11-12	2018-10-15	2019-05-11	
KCCA/KIIDP2/SPL/17-1800001 / PROCUREMENT OF SOCIAL DEVELOPMENT SPECIALIST (DR. DAVID KYADDONDO) FOR A PERIOD OF 10 MONTHS.	IDA / 53840	Component 2 - Institutional and Systems Development Support	Post	Direct Selection	Direct	37,608.10	0.00	Pending Implementation	2018-08-29	2018-09-08		2018-11-12	2019-05-11		

KCCA/KIIDP2/SPL/003 / PROCUREMENT OF REVENUE MANAGEMENT SPECIALIST FOR 10 MONTHS.	IDA / 53840	Component 2 - Institutional and Systems Development Support	Prior	Direct Selection	Direct		32,432.40	0.00	Under Implementation	2018-09-18		2018-09-28			2018-12-02	2019-05-31
KCCA/KIIDP2/18-19/SPL / Procurement of Dr. Seith Mugume as KIIDP2 Drainage Specialist for a period of One year.	IDA / 53840	Component 2 - Institutional and Systems Development Support	Post	Individual Consultant Selection	Direct		44,160.00	0.00	Pending Implementation	2018-11-21		2018-12-01	2018-12-22		2019-01-26	2019-07-25
KCCA/CONS-KIIDP2/18- 19/00783 / Procurement of Gumaashabe Apollo as KIIDP2 Resettlement Officer	IDA / 53840	Component 2 - Institutional and Systems Development Support	Post	Direct Selection	Direct		10,888.90	0.00	Pending Implementation	2018-11-21		2018-12-01			2019-02-04	2019-08-03
KCCA/CONS-KIIDP2/18- 19/00783B / Procurement of Nantume Bridget as KIIDP2 Resettlement Officer for a period of One year	IDA / 53840	Component 2 - Institutional and Systems Development Support	Post	Direct Selection	Direct		10,888.90	0.00	Pending Implementation	2018-11-20		2018-11-30			2019-02-03	2019-08-02
KCCA/CONS-KIIDP2/18- 19/00783C / Procurement of Ikilisi Caroline as the KIIDP2 Resettlement Officer for a period of One year	IDA / 53840	Component 2 - Institutional and Systems Development Support	Post	Direct Selection	Direct		10,888.90	0.00	Pending Implementation	2018-11-21		2018-12-01			2019-02-04	2019-08-03
KCCA/KIIDP2/SPL/18- 19/0007 / RENEWAL OF CONTRACT FOR TRANSPORT AND TRAFFIC ENGINEERING SPECIALIST (BEATRICE MAGUMBA) FOR A PERIOD OF ONE YEAR	IDA / 53840	Component 2 - Institutional and Systems Development Support	Post	Individual Consultant Selection	Direct		52,483.37	0.00	Pending Implementation	2019-01-14		2019-01-24	2019-02-14		2019-03-21	2019-09-17
KCCA/KIIDP2-CONS/18- 19/00241 / Contract renewal of 10 CAM Data collectors for a period of six Months (Okello Daniel, Kobwemi Tanasias, LLaibet Majerie, Katusime Doreen, Emanuel Adiba, Nalwoga Winfred, Guma Gilbert, Natakunda Doreen, Labele Jackson, Ntungwa Paul	IDA / 53840	Component 2 - Institutional and Systems Development Support	Post	Individual Consultant Selection	Direct		5,405.41	0.00	Pending Implementation	2019-01-11		2019-01-21	2019-02-11		2019-03-18	2019-09-14
KCCA/CONS-KIIDP2/18- 19/00071 / Renewal of Contract for four GIS Officers for a period of One year (Banweyana Ivan, Kazana Christopher, Magumba Martin, Okello Daniel)	IDA / 53840	Component 2 - Institutional and Systems Development Support	Post	Individual Consultant Selection	Direct		65,902.70	0.00	Pending Implementation	2019-01-14		2019-01-24	2019-02-14		2019-03-21	2019-09-17
KCCA/KIIDP2-SPL/18-19/011 / RENEWAL OF THE CONTRACT FOR DR. BRUCE BUKUNDO AS KIIDP2 ENVIRONMENTAL MANAGEMENT SPECIALIST FOR A PERIOD UP TO 31ST DECEMBER 2019	IDA / 53840	Component 2 - Institutional and Systems Development Support	Post	Direct Selection	Direct		48,250.00	0.00	Pending Implementation	2019-03-29		2019-04-08			2019-06-12	2019-12-09

KCCA/KIIDP2-SPL/18-19006 / RENEWAL OF THE CONTRACT FOR ENG. STEPHEN KIBUKA AS THE KIIDP2 PROJECT MANAGEMENT SPECIALIST UP TO 31ST DECEMBER 2019	IDA / 53840	Component 2 - Institutional and Systems Development Support	Post	Direct Selection	Direct		50,000.00	0.00	Pending Implementation	2019-03-29		2019-04-08			2019-06-12		2019-12-09		
UG-KCCA-181020-CS-CQS / Recruitment of a KIIDP2 Environment Officer	IDA / 53840	Component 2 - Institutional and Systems Development Support	Post	Individual Consultant Selection	Limited		32,280.00	0.00	Pending Implementation	2020-06-25		2020-06-30		2020-07-21		2020-08-25		2021-02-21	