

Procurement Plan for Punjab RWSS (P150520)

I. General

1. **Bank's approval Date of the procurement Plan** 2012
2. **Date of General Procurement Notice:** [October 01, 2014]
3. **Period covered by this procurement plan:** January 2020 onwards

II. Goods and Works and non-consulting services.

1. **Prior Review Threshold:** Procurement Decisions subject to Prior Review by the Bank as per the Procurement Risk Rating of the Project:

2.

	Procurement Method	Prior Review Threshold US\$
1.	ICB and LIB (Goods)	<i>Above US\$ 2M</i>
2.	NCB (Goods)	<i>Above US\$ 1M</i>
3.	ICB (Works)	<i>Above US\$ 40 million</i>
4.	NCB (Works)	<i>Above US\$ 10 million</i>
5.	(Non-Consultant Services)	<i>Above US\$ 1M</i>

2. **Prequalification for Bidders** *Not applicable*

3. **Proposed Procedures for CDD Components (as per paragraph. 3.17 of the Guidelines:** NA

4. **Reference to (if any) Project Operational/Procurement Manual:** *Project Implementation Manual for World Bank Loan Project P150520*

5. **Any Other Special Procurement Arrangements:**

In addition, the justification for all contracts to be issued on the basis of LIB, single-source or direct contracting (except for contracts less than US\$50,000 in value) will be subject to prior review.

III. Selection of Consultants

1. **Prior Review Threshold:** Selection decisions subject to Prior Review by Bank as stated in Appendix 1 to the Guidelines Selection and Employment of Consultants:

	Selection Method	Prior Review Threshold
1.	Competitive Methods (Firms)	Above US\$ 1M
2.	Single Source (Firms)	Above US\$ 500,000
3.	Individual	Above US\$ 300,000

2. **Short list comprising entirely of national consultants:** Short list of consultants for services, estimated to cost less than \$ 300,000 equivalent per contract, may comprise entirely of national consultants in accordance with the provisions of paragraph 2.7 of the Consultant Guidelines.

PROCUREMENT PLAN India : IN Punjab Rural Water and Sanitation Sector Improvement Project

General Information
Country: India **Bank's Approval Date of the Original Procurement Plan:** 2018-09-05
Project ID: P150520 **Revised Plan Date(s):** (comma delineated, leave blank if non 2021-04-28)
Project Name: IN Punjab Rural Water and Sanitation Sector Improvement Project **GPN Date:**
Loan / Credit No: IBRD / 84870
Executing Agency(ies) Division No. 1, Mansa

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	High SEA/SH Risk	Procurement Document Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contr. Comple			
													Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual				
DWSS-W-DIVS8-4081-1/CRS / WSS Khaira Kalam Block Sardulgarh District Mansa: Providing Individual Household water Connections in village Khaira Kalam under component -2B of PRWSSIP	IBRD / 84870	Inclusive Household Water and Sanitation Services	Post	Request for Quotations	Open - National	Single Stage - One Envelope				4,150.00	3,570.85	Signed																			2018-08-24	
DWSS-W-DIVS8-5007-1/RRS / WSS Village Jaurkian, Block Jhurir District Mansa: Water Connection, Installing pumping Machinery, Pipe line Filter Media in Village Jaurkian, under component 2A	IBRD / 84870	Inclusive Household Water and Sanitation Services	Post	Request for Quotations	Open - National	Single Stage - One Envelope				7,740.00	7,006.75	Signed																			2018-09-04	
PRWSS-W-DIVS8-4082-1/RRS / WSS Village Maheshwa Block Jhurir District Mansa: Water Connection, Repair of pipeline in WSS Maheshwa under component 2B.	IBRD / 84870	Inclusive Household Water and Sanitation Services	Post	Request for Quotations	Open - National	Single Stage - One Envelope				2,900.00	2,398.00	Signed																			2018-08-24	
DWSS-W-DIVS8-4074-1/RRS / WSS Village Man bibhaha Block & District Mansa: Pipeline and Individual Household water connection under component 2B	IBRD / 84870	Inclusive Household Water and Sanitation Services	Post	Request for Quotations	Open - National	Single Stage - One Envelope				7,340.00	6,290.21	Signed																				2018-08-24
DWSS-W-DIVS8-5151-1/RRS / WSS Village Tandian, Block Jhurir, District Mansa: Providing water Connection, PVC Pipeline in Village Tandian under 2A.	IBRD / 84870	Inclusive Household Water and Sanitation Services	Post	Request for Quotations	Open - National	Single Stage - One Envelope				6,450.00	4,505.33	Signed																				2018-08-24
DWSS-W-DIVS8-5008-1/RRS / WSS Village Bhamme kalam, Block Jhurir District Mansa : Individual HH water connection, PVC Pipeline, In WSS Bhamme Kalam Under Component 2A.	IBRD / 84870	Inclusive Household Water and Sanitation Services	Post	Request for Quotations	Open - National	Single Stage - One Envelope				25,900.00	9,324.60	Signed																				2018-08-24
DWSS-W-DIVS8-5146-1/RRS / WSS Village Fatta Maluka Block Sardulgarh, District Mansa: Prov. & Fixing Household Connections, Filter Media, Providing Laying and Jointing PVC Pipe line in village Fatta Maluka under Component 2B.	IBRD / 84870	Inclusive Household Water and Sanitation Services	Post	Request for Quotations	Open - National	Single Stage - One Envelope				25,100.00	12,860.11	Signed																				2018-08-24
DWSS-W-DIVS8-4075-1/RRS / WSS Village Fatehpur, Block Jhurir District Mansa: Provision for Balance 386 No. House water connection complete in all respect. O & M village Fatehpur Under Component 2A.	IBRD / 84870	Inclusive Household Water and Sanitation Services	Post	Request for Quotations	Open - National	Single Stage - One Envelope				10,320.00	6,786.01	Signed																				2018-08-24
DWSS-W-DIVS8-5150-1/RRS / WSS Village Dasondian, Block Jhurir, District Mansa: Providing Fixing GI Ferrule in already existing connection, 40 Nos. New HH water Connection, PVC pipe 900mm o/d 5.10 meters, Providing Fixing Sludge valve 800 mm/ id under Component 2B.	IBRD / 84870	Inclusive Household Water and Sanitation Services	Post	Request for Quotations	Open - National	Single Stage - One Envelope				2,210.00	4,630.81	Signed																				2018-08-24
DWSS-W-DIVS8-5011-1/RRS / WSS Village Nangal Khurd, Block & District Mansa: Providing of Filter Media, site laying, Distribution System, Water Connection, repair of pipeline, Boundary Wall e.t.c Under component 2A	IBRD / 84870	Inclusive Household Water and Sanitation Services	Post	Request for Quotations	Open - National	Single Stage - One Envelope				9,800.00	8,376.77	Signed																				2018-08-29
DWSS-W-DIVS8-5144-1/RRS / WSS Village Jhanda Khurd, Block Sardulgarh District Mansa: Prov and Fixing HH Connection, Filter Media, PVC Pipeline etc in village Jhanda Khurd Under Component 2A.	IBRD / 84870	Inclusive Household Water and Sanitation Services	Post	Request for Quotations	Open - National	Single Stage - One Envelope				15,100.00	12,392.21	Signed																				2018-08-30

DWSS-W-DIV58-5006-1/RRS / WSS Village Bhagwanpur Higna, Block Sardulgarh, District Mansa. Prov. of Fixing Household Connection, Laying and Fixing PVC Pipeline, Repair of SS Tank, Repair of OHSR in village Bhagwanpur Higna Component 2A.	IBRD / 84870	Inclusive Household Water and Sanitation Services	Post	Request for Quotations	Open - National	Single Stage - One Envelope														19,610.00	12,932.07	Signed				2018-08-30		2018-08-30	2018-08-30	
DWSS-W-DIV58-5009-1/RRS / WSS Vill. Bhetanwali, Dist Mansa. Individual HH Connection, P/L PVC PIPE 110MM o/d & 90mm o/d, P/MF C/w Motor 15BHP, Replenish of filter media, Connection of new laid pipeline, Repair of P.C., Repair of Filters, under component 2B	IBRD / 84870	Inclusive Household Water and Sanitation Services	Post	Request for Quotations	Open - National	Single Stage - One Envelope														12,910.00	8,761.20	Signed				2018-08-30	2018-02-16	2018-08-30		
DWSS-W-DIV58-4362-1/RRS / WSS village Sahnewali, Block Jhunjir, District Mansa Providing Pipe line and Individual house hold water connection Village Sahnewali under component 2A	IBRD / 84870	Inclusive Household Water and Sanitation Services	Post	Request for Quotations	Open - National	Single Stage - One Envelope														9,500.00	7,365.43	Signed				2018-08-30	2016-08-20	2018-08-30		
DWSS-W-DIV58-4076-1/RRS / WSS Village Khair Chehlian, Block Jhunjir, District Mansa: Providing Individual House hold Water Connections and Pipeline under Component 2A of PRASSIP	IBRD / 84870	Inclusive Household Water and Sanitation Services	Post	Request for Quotations	Open - National	Single Stage - One Envelope														11,510.00	8,863.37	Signed				2018-08-29	2016-07-22	2018-08-29		
DWSS-W-DIV58-3395-1/RRS / WSS Vill. Kotra Dist Mansa: Const. of RCC channel 150 mm i/d, S&S tank and S&S well, P.C., PMF, CWT, Pipe Line at HW, OHSR 50,000 lit complete, pumping machinery disinfection unit distribution system complete, under component 1A	IBRD / 84870	Transformation - Improved Livability of Villages	Post	Request for Bids	Open - National	Single Stage - Two Envelope								2018-08-29	2015-10-02	2018-08-29				155,900.00	133,877.63	Signed		2018-08-29	2015-12-02	2018-08-29	2015-12-02	2018-08-29	2016-01-27	2018-08-29
DWSS-W-DIV58-4436-1/RRS / WSS Khokhar khurd dist Mansa. Const. of RCC channel 200 mm i/d, S&S tank and S&S well, P.C., PMF, CWT, Pipe Line at HW, OHSR 75,000lit complete, pumping machinery disinfection unit distribution system complete under component 1A.	IBRD / 84870	Transformation - Improved Livability of Villages	Post	Request for Bids	Open - National	Single Stage - Two Envelope								2018-08-29	2016-08-12	2018-08-29				211,300.00	143,854.45	Signed		2018-08-29	2016-09-16	2018-08-29	2016-09-23	2018-08-29	2016-12-30	2018-08-29
DWSS-W-DIV58-3397-1/RRS / WSS Namderpura Block & Dist Mansa Const. of RCC channel 150 mm i/d, S&S tank and S&S well, P.C., PMF, CWT, Pipe Line at HW, OHSR 75,000 lit complete, pumping machinery disinfection unit distribution system complete under component 1A.	IBRD / 84870	Transformation - Improved Livability of Villages	Post	Request for Bids	Open - National	Single Stage - Two Envelope								2018-08-29	2015-10-07	2018-09-03				239,910.00	160,353.21	Signed		2018-09-03	2015-12-02	2018-09-03	2015-12-02	2018-09-03	2016-01-28	2018-09-03
DWSS-W-DIV58-3393-1/RRS / WSS Burj Rathi Block & Dist Mansa. Const. of RCC channel 150 mm i/d, S&S tank and S&S well, P.C., PMF, CWT, Pipe Line at HW, OHSR 75,000 lit complete, pumping machinery disinfection unit distribution system complete under component 1A	IBRD / 84870	Transformation - Improved Livability of Villages	Post	Request for Bids	Open - National	Single Stage - Two Envelope								2018-08-29	2016-08-30	2018-09-03				233,000.00	106,156.36	Signed		2018-09-03	2016-10-01	2018-09-03	2016-10-10	2018-09-03	2016-12-15	2018-09-03
DWSS-W-DIV58-3394-1/RRS / WSS Daltawali, Block Jhunjir Dist Mansa Const. of RCC channel 200 mm i/d, S&S tank and S&S well, P.C., PMF, CWT, Pipe Line at HW, OHSR 75,000lit complete, pumping machinery disinfection unit distribution system complete under component 1A.	IBRD / 84870	Transformation - Improved Livability of Villages	Post	Request for Bids	Open - National	Single Stage - Two Envelope								2018-08-29	2016-08-12	2018-08-29				286,500.00	96,963.19	Signed		2018-08-29	2016-09-16	2018-08-29	2016-09-16	2018-08-29	2016-12-06	2018-08-29
DWSS-W-DIV58-3396-1/RRS / WSS Village Charagna Block Mansa Dist Mansa. Const. of RCC channel 150 mm i/d, S&S tank and S&S well, P.C., PMF, CWT, Pipe Line at HW, OHSR 75,000lit complete, pumping machinery disinfection unit distribution system complete under component 1A.	IBRD / 84870	Transformation - Improved Livability of Villages	Post	Request for Bids	Open - National	Single Stage - Two Envelope								2018-08-29	2015-10-07	2018-08-29				215,900.00	156,468.66	Signed		2018-08-29	2015-12-02	2018-08-29	2015-12-02	2018-08-29	2016-01-13	2018-08-29
DWSS-W-DIV58-4432-1/RRS / WSS Village Cethe Block & District Mansa. Individual house hold water connection and pipeline Under Component 2A	IBRD / 84870	Inclusive Household Water and Sanitation Services	Post	Request for Quotations	Open - National	Single Stage - One Envelope														23,500.00	6,983.33	Signed				2018-12-03	2016-11-14	2018-12-03		
DWSS-W-DIV58-4432-2/RRS / WSS Village Gagawal Block & District Mansa. Individual house hold water connection and pipeline. Etc Under Component 2A	IBRD / 84870	Inclusive Household Water and Sanitation Services	Post	Request for Quotations	Open - National	Single Stage - One Envelope														4,100.00	3,629.86	Signed				2018-12-03	2016-08-20	2018-12-03		

DWSS-W-DIVS8-4432-3/RRS / WSS Village Ramnitewala Block & District Mansa. Individual house hold water connection and pipeline. Under Component 2A	IBRD / 84870	Inclusive Household Water and Sanitation Services	Post	Request for Quotations	Open - National	Single Stage - One Envelope				4,900.00	4,314.05	Signed																						2018-12-03			2018-12-03		2016-08-20	2018-12-03			
DWSS-W-DIVS8-5165-1/RRS / WSS Village Kot Dharmo Block Jhunjir, Distt Mansa. Individual house hold water connection and pipeline. Under Component 2A.	IBRD / 84870	Inclusive Household Water and Sanitation Services	Post	Request for Quotations	Open - National	Single Stage - One Envelope				26,000.00	19,134.12	Signed																							2018-12-03			2018-12-03		2017-10-04	2018-12-03		
PRWSS-W-DIVS8-4367-1/RRS / WSS Village Ghuduwala Block Jhunjir, Distt Mansa : Individual house hold water connection and pipeline. Etc Under Component 2A.	IBRD / 84870	Inclusive Household Water and Sanitation Services	Post	Request for Quotations	Open - National	Single Stage - One Envelope				4,700.00	4,398.00	Signed																							2018-12-03			2018-12-03		2016-08-22	2018-12-03		
DWSS-W-DIVS8-4658-1/RRS / WSS Village Pura Mandi Block Sardulgarh, Distt Mansa Individual House hold water connection and pipeline. Etc Under Component 2A	IBRD / 84870	Inclusive Household Water and Sanitation Services	Post	Request for Quotations	Open - National	Single Stage - One Envelope				30,000.00	24,551.24	Signed																							2018-12-03			2018-12-03		2016-11-17	2018-12-03		
DWSS-W-DIVS8-4368-1/RRS / WSS Village Jattana Katan Block Sardulgarh, Distt Mansa: Individual house hold water connection and pipeline. Etc Under Component 2A.	IBRD / 84870	Inclusive Household Water and Sanitation Services	Post	Request for Quotations	Open - National	Single Stage - One Envelope				22,000.00	16,190.34	Signed																							2018-12-03			2018-12-03		2017-01-03	2018-12-03		
DWSS-W-DIVS8-4369-1/RRS / WSS Village Kathrawala Block Sardulgarh, Distt Mansa : Individual house hold water connection and pipeline. Etc Under Component 2A	IBRD / 84870	Inclusive Household Water and Sanitation Services	Post	Request for Quotations	Open - National	Single Stage - One Envelope				31,000.00	25,265.06	Signed																							2018-12-03			2018-12-03		2016-11-17	2018-12-03		
PRWSS-W-DIVS8-5143-1/RRS / WSS Village Mankhera Block Sardulgarh, Distt Mansa Individual house hold water connection and pipeline. Etc Under Component 2A	IBRD / 84870	Inclusive Household Water and Sanitation Services	Post	Request for Quotations	Open - National	Single Stage - One Envelope				7,900.00	6,836.87	Signed																							2018-12-03			2018-12-03		2018-03-10	2018-12-03		
DWSS-W-DIVS8-4434-1/RRS / WSS Village Sadda Singh Wala Block Mansa, Distt Mansa Individual house hold water connection and pipeline. Etc Under Component 2A	IBRD / 84870	Inclusive Household Water and Sanitation Services	Post	Request for Quotations	Open - National	Single Stage - One Envelope				17,600.00	12,710.46	Signed																								2018-12-03			2018-12-03		2016-11-15	2018-12-03	
DWSS-W-DIVS8-6098-1 / WSS Village Makha, Block Jhunjir, District Mansa: Repair of 5&5 Tank, FB, OHSR, HW, Distribution system, PM and Water Connection under Component 2A (i) of PRWSSIP.	IBRD / 84870	Inclusive Household Water and Sanitation Services	Post	Request for Quotations	Open - National	Single Stage - One Envelope				20,500.00	16,745.48	Signed																									2019-03-04			2019-10-26		2019-04-29	2019-06-16
DWSS-W-DIVS8-6097-1 / WSS Village Chellrawali, Block Jhunjir, District Mansa: Repair of 5&5 Tank, FB, OHSR, HW, Distribution system, PM and Water Connection under Component 2A (i) of PRWSSIP.	IBRD / 84870	Inclusive Household Water and Sanitation Services	Post	Request for Quotations	Open - National	Single Stage - One Envelope				43,000.00	33,864.68	Signed																								2019-03-05			2019-10-27		2019-04-30	2019-06-16	
DWSS-W-DIVS8-6249-1 / WSS Village Khara, Block and District Mansa: Repair of Filter Bed, Replacement of Pumping Machinery, Repair of 5 & 5 Tank, Repair of Clear Water Tank, Distribution System and Water Connections under component 2A(i) of PRWSSIP.	IBRD / 84870	Inclusive Household Water and Sanitation Services	Post	Request for Quotations	Open - National	Single Stage - One Envelope				25,000.00	18,830.29	Signed																									2019-03-23			2019-11-14		2019-05-18	2019-06-20
DWSS-W-DIVS8-6251-1 / WSS Village Khalia Katan, Block and District Mansa: Repair of Filter Bed, Replacement of Pumping Machinery, Repair of 5 & 5 Tank, Repair of Clear Water Tank, Distribution System and Water Connections under component 2A(i) of PRWSSIP	IBRD / 84870	Inclusive Household Water and Sanitation Services	Post	Request for Quotations	Open - National	Single Stage - One Envelope				37,000.00	28,114.57	Signed																									2019-03-23			2019-11-14		2019-05-18	2019-06-16
DWSS-W-DIVS8-5010-1 / WSS Village Auttanwala, Block Mansa, District Mansa: Prov. Fixing Household water Connection, Ferrule, Pumping etc. Washing Filter media etc under component 2B of PRWSSIP.	IBRD / 84870	Inclusive Household Water and Sanitation Services	Post	Request for Quotations	Open - National	Single Stage - One Envelope				9,200.00	8,666.20	Signed																									2019-03-30			2019-11-21		2019-05-25	2018-03-15
DWSS-W-DIVS8-7009-1 / WSS Village Dhalet Singh Wala, BR & dist Mansa: Repair/Replacement of Existing Machinery, Inlet Channel, Rep. of Filter Media, Control Panel, PC, Distribution System Dismantling of Brick on Edge, Sludge Valves, Haud, WC etc.	IBRD / 84870	Inclusive Household Water and Sanitation Services	Post	Request for Quotations	Open - National	Single Stage - One Envelope				17,000.00	12,730.51	Signed																									2019-12-14			2020-09-20		2020-03-24	2020-01-21

DWSS-W-DIVS8-7519-1 / WSS Village Sardulewala, Blk & Dis Mansa - Repair/Replacement of Existing Machinery, Inlet Channel, Rep. of Filter Media, Control Panel, Repair of PC, OHSR, Distribution System Dismantling of Brick on Edge, Sluice Valves, Hauldr, WC.	IBRD / 84870	Inclusive Household Water and Sanitation Services	Post	Request for Quotations	Open - National	Single Stage - One Envelope	14,000.00	10,101.07	Signed																	2019-12-14				2020-03-24	2020-02-25	2020-09-20		
DWSS-W-DIVS8-7520-1 / WSS Village Ranjigarh Bandran, Blk Sardigarh, Dist Mansa - Repair/Replacement of Existing Machinery/Control Panel, PC, Repair OHSR, Distribution System Dismantling of Brick on Edge, Sluice Valves, WC.	IBRD / 84870	Inclusive Household Water and Sanitation Services	Post	Request for Quotations	Open - National	Single Stage - One Envelope	16,600.00	7,840.70	Signed																		2019-12-14				2020-03-24	2020-02-25	2020-09-20	
DWSS-W-DIVS8-7571-1 / WSS VIII Kusta, Blk Sadulgarh, Dist Mansa - Repair/Replacement of Clear water motor, Filter slow sand, high level tank control panel, pump chamber, head works, existing pipe line and water connection, Sluice valves, new water connection and pipe line.	IBRD / 84870	Inclusive Household Water and Sanitation Services	Post	Request for Quotations	Open - National	Single Stage - One Envelope	21,500.00	19,245.01	Signed																		2019-12-14				2020-03-24	2020-01-21	2020-09-20	
DWSS-W-DIVS8-7521-1 / WSS VIII Uddat Bhagat Ram, Blk Jhunjir, Dist Mansa - Repair/Replacement of Existing RW & CW Machinery/Inlet Channel, Rep. of Filter Media, Control Panel, PC, OHSR, Distribution System Dismantling, Sluice Valves, WC, Automatic Water Controller	IBRD / 84870	Inclusive Household Water and Sanitation Services	Post	Request for Quotations	Open - National	Single Stage - One Envelope	17,000.00	8,983.84	Signed																		2019-12-14				2020-03-24	2020-01-30	2020-09-20	
DWSS-W-DIVS8-7573-1 / WSS Village Mirpur Kaban, Block Sardulgarh, District Mansa - Repair of Pump Chamber, Repair of S&S Tank, Repair of OHSR, Water Works Head Works, Distribution System, Sluice Valves, Hauldies, House Hold Water Connections etc.	IBRD / 84870	Inclusive Household Water and Sanitation Services	Post	Request for Quotations	Open - National	Single Stage - One Envelope	18,000.00	15,933.11	Signed																			2020-01-13				2020-05-18	2020-01-20	2020-08-16
DWSS-W-DIVS8-7735-1 / Replacement of Control Panel, Chlorinator, Repair of Pump Chamber, Repair of OHSR - Making water connection to house hold, Distribution System and all other works contingent there to	IBRD / 84870	Inclusive Household Water and Sanitation Services	Post	Request for Quotations	Open - National	Single Stage - One Envelope	14,700.00	11,441.65	Signed																			2020-02-24				2020-06-20	2020-04-13	2020-12-17
DWSS-W-DIVS8-8133-1 / WSS Village Behnival in Block Jhunjir Distt. Mansa - Repair of S&S Tank, Pump Chamber, OHSR, Filter beds and Replacement of Filter media of Filter beds, Making water connection to house hold.	IBRD / 84870	Inclusive Household Water and Sanitation Services	Post	Request for Quotations	Open - National	Single Stage - One Envelope	16,300.00	14,402.22	Signed																			2020-10-26				2021-10-21	2020-08-19	2022-01-19
DWSS-W-DIVS8-8668-1 / WSS Village Jhanda Kaban Block Sardulgarh Distt. Mansa - Repair of Inlet Channel, S&S Tank, OHSR, Filter beds and Replacement of Filter media, Water Voter and Raw water motor Head works.	IBRD / 84870	Inclusive Household Water and Sanitation Services	Post	Request for Quotations	Open - National	Single Stage - One Envelope	25,000.00	21,302.91	Signed																			2020-10-26				2021-10-21	2021-01-08	2022-01-19
DWSS-W-DIVS8-8873-1 / WSS Village Nagpal Kaban in Block and Distt. Mansa - Repair of S&S Tank, Pump Chamber, High Level Tank, Filter Beds, OHSR, Pumping Machinery, and water connection to house hold, Repair of existing connection	IBRD / 84870	Inclusive Household Water and Sanitation Services	Post	Request for Quotations	Open - National	Single Stage - One Envelope	28,000.00	23,786.00	Signed																			2020-12-28				2021-12-23	2020-12-31	2022-03-23
DWSS-W-DIVS8-8874-1 / WSS Village Ramanandi in Block Jhunjir Distt. Mansa - Repair of Pump chamber Replacement of Filter media of Filter beds, OHSR Repair Head works, Site Laying Making water connection to house hold	IBRD / 84870	Inclusive Household Water and Sanitation Services	Post	Request for Quotations	Open - National	Single Stage - One Envelope	18,500.00	15,590.00	Signed																			2020-12-29				2021-12-24	2020-12-31	2022-03-24
DWSS-W-DIVS8-9312-1 / WSS Village Bhaini Bagha in Block & Distt. Mansa - Repair of Inlet Channel, Repair of S & S Tank, Repair of Clear water Tank, and Replacement of Filter media of Filter beds, Head works, and all	IBRD / 84870	Inclusive Household Water and Sanitation Services	Post	Request for Quotations	Open - National	Single Stage - One Envelope	12,500.00	0.00	Pending Implementation																			2021-05-03				2021-06-27		2021-08-26

DWSS-W-DIV58-9312-2 / WSS Village Bhaini Bagha Block & Distt. Mansa: Making water connection to house hold repair of existing connection Distribution System and all other works contingent there to	IBRD / 84870	Inclusive Household Water and Sanitation Services	Post	Request for Quotations	Open - National	Single Stage - One Envelope				National Procurement Document - 1 Envelope process (Non Bank-SPD)	16,000.00	0.00	Pending Implementation												2021-05-03					2021-06-27	2021-08-26
--	--------------	---	------	------------------------	-----------------	-----------------------------	--	--	--	---	-----------	------	------------------------	--	--	--	--	--	--	--	--	--	--	--	------------	--	--	--	--	------------	------------

GOODS																												
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual

NON CONSULTING SERVICES																												
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual

CONSULTING FIRMS																											
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference		Expression of Interest Notice		Short List and Draft Request for Proposals		Request for Proposals as Issued		Opening of Technical Proposals / Minutes		Evaluation of Technical Proposal		Combined Evaluation Report and Draft Negotiated Contract		Signed Contract		Contract Completion	
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual

INDIVIDUAL CONSULTANTS																											
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference		Invitation to Identified/Selected Consultant		Draft Negotiated Contract		Signed Contract		Contract Completion									
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual								