

AGRICULTURAL PRODUCTIVITY AND NUTRITION IMPROVEMENT PROJECT

1. Procurement for the proposed Project be carried out in accordance with Guidelines: Procurement of Goods, Works and Non-consulting Services under IBRD Loans and IDA Credits and Grants by World Bank Borrowers” dated January 2011 (revised July 2014) and “Guidelines: Selection and Employment of Consultants under IBRD Loans and IDA Credits and Grants by World Bank Borrowers” dated January 2011 (revised July 2014). The various items under different expenditure categories are described in general below.

2. The World Bank Guidelines on Preventing and Combating Fraud and Corruption in Projects Financed by IBRD Loans and IDA Credit and Grants dated October 15, 2006 and revised on January 2011, will also apply. For each contract to be financed by the Bank, the different procurement methods or consultant selection methods, the need for prequalification, estimated costs, prior review requirements, and time frame are agreed between the GoK and the Bank task team in the Procurement Plan. The Procurement Plan will be updated at least annually or as required to reflect the actual project implementation needs and improvements in institutional capacity.

3. *Procurement of Works:* Works procured under this project would include (i) rehabilitation of existing on- and off-farm I&D systems; (ii) installation of intake structures at on-farm systems.

4. *Procurement of Goods:* Goods procured under this project would include procurement of maintenance equipment for WUAs and FWUAs, water measuring equipment for WUAs, minor food processing equipment for households, micronutrient supplements, and office equipment and vehicles for PIU. Micronutrients will be procured through UNICEF under the existing procurement agreement with the MoH.

5. *Selection of Consultants:* Consultancy would include (i) technical assistance in such areas as detailed design, contract administration, construction and supervision; (ii) technical assistance to rehabilitated WUAs in contract management and preparation of TORs, (iii) technical advisory services on improved agricultural production and improved marketing; (iv) technical advisory services for improved cropping patterns towards higher shares of nutritional crops; (v) technical advisory services on improved on-farm water management; (vi) M&E; (vi) international and local technical assistance for preparation of improved irrigated agricultural production and marketing and diversification towards nutritional crops; and (vii) local consultants to support FSC for improved national coordination for food and nutrition security.

6. Short-lists of consultants for services estimated to cost less than US\$100,000 equivalent per contract may be composed entirely of national consultants in accordance with the provisions of paragraph 2.7 of the Consultant Guidelines. The Bank's Standard Request for Proposal Document would be used as a base for all procurement of consultancy services to be procured under the project. Some of the PIU staff hired under previous projects would continue working for implementation of the project.

7. *Training:* Training will cover training to (i) WUAs selected for components 1 and 2 on improved irrigated agricultural production, improved marketing and diversification towards nutritional crops, improved water management and IPM, (ii) raion level health promotion unit staff of MoH under component 3 on health promotion related activities, (iii) vulnerable households and self-help groups under components 3.1 and 3.3 on improved consumption of nutritional food and increased production of nutritional food on household plots, and (iv) PIU staff on procurement, financial management, M&E, IPM and other project management related activities.

8. *Operating Costs:* The grant will finance incremental operating costs. Operating costs will cover vehicle maintenance for PIU and WUA SUs, fuel, utility and communication costs, translation costs, travel expenses, bank charges, office supplies, advertisement costs, printing, mail, as well as other reasonable expenditures directly associated with the implementation of the project. Such costs would be financed by the project as per an annual budget approved by the Bank and incurred using the implementing agency's administrative procedures. Operating costs will not include salaries of civil servants. It will also finance the operating costs of the Food Security Council (FSC) for the period of two years.

9. **Project will also finance grants to WUAs** for: (i) contracting advisory service providers to assist WUAs in the preparation of agricultural development plans, provision of advice and facilitation of development plan implementation; and (ii) procurement of inputs, materials, cultivation equipment, soil and water testing equipment or other equipment, and minor improvements in farm infrastructure required for the training and demonstration aspects of the agricultural development plan.

10. **Delegation of the Procurement Function to WUAs.** The execution of procurement for grants will be delegated to WUAs. Procurement responsibilities, procedures and sample documentation are described in detail in the Project Implementation Manual (PIM) and in the WUA Procurement Handbook. . The micro-projects will include the procurement of goods, works, consultant services and training. WUA will manage micro-project implementation. These procedures will be harmonized with public procurement procedures to ensure sustainable capacity building. They require local advertisement and public bid opening, using the sample bidding documents and standard contract forms developed for community procurement for micro-projects (and included in the IM and the WUA Procurement Handbook).

11. Each WUA will allocate a part of its public information board for posting information on contract awards, including the name of each vendor who submitted a quotation, prices as read out at public opening, name and evaluated prices of each quotation that was evaluated, name of vendors who were rejected and the reasons for rejection, the name of the winning vendor and the price it offered, as well as duration and summary of the scope of the contract award. All contracts awarded through direct contracting (irrespective of the amount) shall be listed on the information board.

12. Assessment of the agencies' capacity to implement procurement. The implementation responsibility of the project will lie with the DWRLI through the PIU.

The main activities to be procured under the project include civil works for rehabilitation of on-farm irrigation systems for 30 WUAs and FWUAs, technical equipment for WUAs, goods like seeds, agricultural tools, consultant services for design and technical supervision, agricultural advisory and nutrition services, project audit, and training and salaries of PIU staff. Individual consultants for design and technical supervision and asset management can be hired based on single source selection if they have worked for the OIP-2 and AF in the same capacity and their performance was rated satisfactory. The PIU staff hired under the OIP-2 and AF will continue working for implementation of the project activities if their performance was rated satisfactory.

13. A procurement plan has been developed covering the above procurement activities and will be agreed during negotiations. Thereafter, the plan will be updated periodically, at least once per year, and each update will be subject to the Bank's prior review. The initial procurement plan plus the subsequent updates will be published on the Bank's external web site in line with the requirements of Bank Guidelines.

14. *Procurement Supervision and Ex-post Review:* Routine procurement reviews and supervision will be provided by the procurement analyst based in the country office. In addition, two supervision missions are expected to take place per year during which ex-post reviews will be conducted for the contracts that are not subject to Bank prior review on a sample basis (20 percent in terms of number of contracts). One ex-post review report will be prepared per fiscal year, including findings of physical inspections for not less than 10 percent of the contracts awarded during the review period.

15. *Procurement Thresholds and Methods of Procurement:* The following methods of procurement shall be used for procurement under the project. It has been agreed that if a particular invitation for a bid is comprised of several packages, lots or slices, and invited in the same invitation for bid, then the aggregate value of the whole package determines the applicable threshold amount for procurement and also for the review by the Bank. The national competitive bidding (NCB) conditions will be part of the Grant Agreement.

Expenditure Category	Contract Value Threshold (US\$)	Procurement Method	Contracts Subjects to Prior Review (Threshold in US\$)
Goods and non-consultancy services	>=1,000,000	ICB	Contracts >=1,500,000
	<1,000,000	NCB	Not applicable
	<100,000	SH	Not applicable
	N/A	DC	Contracts >= 1,500,000
Works	>=5,000,000	ICB	Contracts >= 5,000,000
	<5,000,000	NCB	Not applicable
	<200,000	SH	Not applicable

	N/A	DC	Contracts >=\$5,000,000
Consultant Services* (including training)	>=300,000	QCBS/QBS/LCS/FBS	Contracts >= 500,000; all TORs
	<300,000	In addition to the above listed methods, CQS may be used	
	N/A	SSS	
	N/A	IC	Contracts with individuals >= 200,000; all TORs

*Consultancy: national short list for contracts <US\$300,000 may be used.

For all DC and SSS cases the technical justification shall be a part of the project procurement plan.

16. *Procurement plan.* For each contract to be financed by the Bank, the different procurement methods or consultant selection methods, the need for prequalification, estimated costs, prior review requirements, and time frame are agreed between the Government and the Bank project team in the Procurement Plan. A procurement plan has been developed covering the above procurement activities and will be agreed during negotiations. Thereafter, the plan will be updated periodically, at least once per year, and each update will be subject to the Bank's prior review. The initial procurement plan plus the subsequent updates will be published on the Bank's external web site in line with the requirements of Bank Guidelines.

PROCUREMENT PLAN (June 17, 2015)

No	Package Number	Description	Individual/Firm	Procurement Method	WB Review (Prior/Post)
WORKS					
1	APNIP/C.1/CW/NCB/02-35	Rehabilitation of on-farm irrigation net in 60 000 ha (or in 30 WUAs)		NCB/HKT	1st prior/Post
2	APNIP/C.1/CW/NCB/02-35	Rehabilitation of 6 off-farm pilot systems and construction of Shakaftar settling basin		NCB/HKT	Post
GOODS					
1	APNIP/C.1/G/S/01	Vehicles for design engineer (3 unit)		Shopping	Prior
2	APNIP/C.1,C.4/G/S/02	Office equipment for PIU and design engineers		Shopping	Post
3	APNIP/C.1/G/NCB/01	Equipment for improved on-farm water management (demonstration plots)		NCB/HKT	Post
4	APNIP/C.1/G/ICB/01	Maintenance equipment for WUAs and F-WUAs		ICB/MKT	Post

No	Package Number	Description	Individual/Firm	Procurement Method	WB Review (Prior/Post)
5	APNIP/C.3/G/NCB/02	Micronutrient for children under 2 years old and supplements for women, adolescent girls		UNICEF, DC	Prior
6	n/a	Publications and printing of training materials re: nutrition education and household production guidelines		QCBS/OKC	Prior
7	APNIP/C.3/G/NCB/03	Equipment for demonstration plots on dietary diversification at the household level		NCB/HKT	Post
8	APNIP/C.3/G/NCB/03	Seeds for demonstration plots on dietary diversification at the household level		Shopping	Post/Post
9	n/a	Safeguard studies/Laboratory (pesticides, heavy metals tests to evaluate project impact)		Shopping	Post/Post
CONSULTING SERVICES					
1	APNIP/C.1/CS/Individual./SSS or IC/ 01-14	Design engineers for seven oblasts	Individual.	SSS/Individual.2	Prior/Post
2	APNIP/C.1/CS/Individual./SSS or IC/ 15-51	Construction supervision engineers	Individual.	SSS/Individual.2	Prior/Post
3	APNIP/C.1/CS/F/CQS/ 01	Hydrology, Geology and Environmental Surveys	Firm	CQS	Post
4	APNIP/C.1/CS/Individual./SSS/52	Design documentation.	Firm	CQS	Post
5	APNIP/C.2/CS/F/QCBS/1	Advisory services including training on improved on-farm water management (assets management, on-farm MOM) and inventory	Firm	QCBS	Prior
6	APNIP/C.2//F/QCBS/2	Development of training materials re: nutrition education and household production guidelines	Firm	QCBS	Prior
7	APNIP/C.3/CS/Individual./	Local consultants (Technical assistance) on improved irrigated agriculture productivity (2 consultants)	Individual.	IC	Post
8	APNIP/C.3/CS/Individual./	International consultants (Technical assistance) on improved irrigated agriculture productivity	Individual.	IC	Post
9	APNIP/C.4/CS/F/CQS/12	KAP surveys	Firm	CQS	Post
10	APNIP/C.4/CS/F/CQBS/14	Survey (Baseline, Mid term, Impact)	Firm	QCBS	Prior
11	APNIP/C.3/CS/Individual./IC/69	Agricultural practices assessment and PRA	Individual.	IC	Post
12	APNIP/C.3/CS/Individual./IC/54	International Dietary Diversification Specialist	Individual.	IC	Post
13	APNIP/C.3/CS/Individual./SSS/55	Project Director	Individual.	SSS	Post

No	Package Number	Description	Individual/Firm	Procurement Method	WB Review (Prior/Post)
14	APNIP/C.3/CS/Individual./SSS/56	Chief Engineer	Individual	SSS	Post
15	APNIP/C.3/CS/Individual./IC/57	Coordinator for Nutrition Component	Individual	IC	Post
16	APNIP/C.3/CS/Individual./IC/58	Coordinator for Agricultural Advisory Services	Individual	IC	Post
17	APNIP/C.3/CS/Individual./SSS/59	Regional Engineer for South	Individual	SSS	Prior
18	APNIP/C.3/CS/Individual./SSS/60	Regional Engineer for North	Individual	SSS	Prior
19	APNIP/C.3/CS/Individual./SSS/61	M&E Coordinator	Individual	SSS	Prior
20	APNIP/C.3/CS/Individual./IC/62	M&E specialist	Individual	IC	Post
21	APNIP/C.3/CS/Individual./SSS/63	Procurement Coordinator	Individual	SSS	Prior
22	APNIP/C.3/CS/Individual./SSS/64	Procurement Specialist	Individual	SSS	Prior
23	APNIP/C.3/CS/Individual./SSS/65	Financial Manager	Individual	SSS	Prior
24	APNIP/C.3/CS/Individual./SSS/66	Disbursement specialists (2 persons)	Individual	SSS	Prior
25	APNIP/C.3/CS/Individual./SSS/67	Lawyer/Contract management specialist	Individual	IC	Post
26	APNIP/C.3/CS/Individual./SSS/68	IT specialist/translator	Individual	SSS	Prior
27	APNIP/C.3/CS/Individual./SSS/69	Staff of Food Security and Nutrition Secretariat	Individual	SSS	Prior
28	APNIP/CS/LCS/C.4/01	Project Audit	Firm	LCS	Prior
TRAINING					
1	n/a	Training of WUAs in advisory and extension services contracts management	n/a	n/a	n/a
2	n/a	Participation of WUAs in demonstrations of the rehabilitated WUAs (for other eligible (non-rehabilitated) WUAs from adjacent AA	n/a	n/a	n/a
3	n/a	Training on agricultural productivity and marketing (for WUAs in AA that will be selected for Component 3.1 activities)	n/a	n/a	n/a
4	APNIP/TR/QCBS/C.3/01	Conducting trainings for Health care workers	firm	QCBS	Prior
5	APNIP/TR/QCBS/C.3/02	Training of PHC and VHC members	firm	QCBS	Prior

No	Package Number	Description	Individual/Firm	Procurement Method	WB Review (Prior/Post)
6	n/a	Information Campaign on nutrition education program	n/a	n/a	n/a
7	APNIP/TR/QCBS/C.3/03	Demonstration Plots on Dietary diversification at the household level	firm	QCBS	Prior
8	n/a	In-country study tour for WUAs and best practices	n/a	n/a	n/a
9	n/a	International study tours	n/a	n/a	n/a

PROCUREMENT PLAN **Kyrgyz Republic : AGRICULTURE PRODUCTIVITY AND NUTRITION IMPROVEMENT PROJECT**

General Information

Country: Kyrgyz Republic Bank's Approval Date of the Original Procurement Plan: 2018-04-02
 Revised Plan Date(s): (comma delineated, leave blank if non 2021-03-29
 Project ID: P132754 GPN Date:
 Project Name: AGRICULTURE PRODUCTIVITY AND NUTRITION IMPROVEMENT PROJECT
 Loan / Credit No: TF / A0645
 Executing Agency(ies) Department of Water Resources and Land Improvement

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	High SEA/SH Risk	Procurement Document Type	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion		
												Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	
APNIP-ICWS02 / Rehabilitation of off farm canal named Sovhoznyi	TF / A0645	Rehabilitation and Modernization of Irrigation and Drainage Infrastructure	Post	Request for Quotations	Open - National	Single Stage - One Envelope				87,466.66	Signed							2018-03-02								2018-05-20	2018-03-12	2018-11-16		
APNIP/CI/CW/S/07 / Rehabilitation of head work in off farm canal named Shakhtar	TF / A0645	Rehabilitation and Modernization of Irrigation and Drainage Infrastructure	Post	Request for Proposals	Open - National	Single Stage - One Envelope				0.00	Canceled			2018-05-12	2018-05-12	2018-05-18	2018-05-29					2018-06-05		2018-06-12		2018-06-27		2019-06-27		
APNIP/CI/CW/NCB/13 / Rehabilitation of WUA Tasma-Karanar	TF / A0645	Rehabilitation and Modernization of Irrigation and Drainage Infrastructure	Post	Request for Bids	Open - National	Single Stage - One Envelope				744,665.99	Signed			2018-05-12	2018-05-12	2018-05-16	2018-05-29					2018-06-13	2018-06-13	2018-06-27	2018-08-01	2018-07-12	2018-08-28	2020-07-31		
APNIP/CI/CW/NCB/07 / Rehabilitation (major repair) of irrigation system in WUA "Yilydy Uzgen" Uzgen rayon	TF / A0645	Rehabilitation and Modernization of Irrigation and Drainage Infrastructure	Post	Request for Bids	Open - National	Single Stage - One Envelope				0.00	Canceled			2018-05-12		2018-05-16							2018-06-14		2018-06-28		2018-07-13		2020-08-01	
APNIP/CI/CW/NCB/03 / Rehabilitation (major repair) of irrigation system in WUA "Bereke C." manas rayon	TF / A0645	Rehabilitation and Modernization of Irrigation and Drainage Infrastructure	Post	Request for Bids	Open - National	Single Stage - One Envelope				300,050.02	Signed			2017-08-25		2017-09-08							2017-10-06	2017-10-06	2017-11-02	2017-10-17	2017-11-30	2017-11-30	2019-11-30	
APNIP/CI/CW/S/07/LOT / Rehabilitation of head work in off farm canal named Shakhtar NEW	TF / A0645	Rehabilitation and Modernization of Irrigation and Drainage Infrastructure	Post	Request for Quotations	Limited	Single Stage - One Envelope				78,967.94	Signed					2018-05-18										2018-06-27	2018-07-10	2019-06-27		
APNIP/CI/CW/NCB/11 / Rehabilitation (major repair) of irrigation system in WUA "Bash-Keltebek" At-Bashy rayon	TF / A0645	Rehabilitation and Modernization of Irrigation and Drainage Infrastructure	Post	Request for Bids	Open - National	Single Stage - One Envelope				821,855.64	Terminated			2018-08-28	2018-10-01	2018-09-04							2018-10-02	2018-11-12	2018-10-09	2018-12-12	2018-10-26	2018-12-21	2021-01-22	
APNIP/CI/CW/NCB/16 / Rehabilitation (major repair) of irrigation system in WUA "Kyrk-Bulak" Leilek rayon	TF / A0645	Rehabilitation and Modernization of Irrigation and Drainage Infrastructure	Post	Request for Bids	Open - National	Single Stage - One Envelope				372,696.76	Terminated			2018-08-28	2018-11-01	2018-09-04	2018-11-06						2018-10-02	2018-12-07	2018-10-09	2019-01-29	2018-10-26	2019-03-01	2020-12-18	
APNIP/CI/CW/NCB/31 / Rehabilitation of off farm canal named Arayan	TF / A0645	Rehabilitation and Modernization of Irrigation and Drainage Infrastructure	Post	Request for Bids	Open - National	Single Stage - One Envelope				128,302.29	Signed			2018-09-28	2019-01-08	2018-10-03							2018-10-29	2019-02-11	2018-11-05	2019-03-18	2018-12-10	2019-04-15	2021-07-30	
APNIP/CI/CW/NCB/32 / Rehabilitation of off farm canal named Levaya magistral Kugart	TF / A0645	Rehabilitation and Modernization of Irrigation and Drainage Infrastructure	Post	Request for Bids	Open - National	Single Stage - One Envelope				88,318.65	Signed			2018-09-28	2018-09-10	2018-10-03							2018-10-29	2018-11-27	2018-11-12	2018-12-25	2018-12-17	2019-01-18	2021-07-30	
APNIP/CI/CW/NCB/15 / Rehabilitation (major repair) of irrigation system in WUA "Kurshab-Arzybek" Uzgen rayon	TF / A0645	Rehabilitation and Modernization of Irrigation and Drainage Infrastructure	Post	Request for Bids	Open - National	Single Stage - One Envelope				513,565.22	Signed			2018-08-28	2018-11-01	2018-09-04	2018-11-05						2018-10-02	2018-12-07	2018-10-09	2019-02-26	2018-10-26	2019-03-22	2021-01-04	
APNIP/CI/CW/NCB/14 / Rehabilitation (major repair) of irrigation system in WUA "Obi-Haet" Bazar-Korgon rayon	TF / A0645	Rehabilitation and Modernization of Irrigation and Drainage Infrastructure	Post	Request for Bids	Open - National	Single Stage - One Envelope				0.00	Under Implementation			2018-08-28	2018-11-01	2018-09-04	2018-11-05						2018-10-02	2018-12-07	2018-10-09		2018-10-26		2020-12-18	
APNIP/CI/CW/NCB/17 / Rehabilitation (major repair) of irrigation system in WUA "Mol-Bulak" Talas rayon	TF / A0645	Rehabilitation and Modernization of Irrigation and Drainage Infrastructure	Post	Request for Bids	Open - National	Single Stage - One Envelope				537,530.80	Signed			2019-03-07	2019-04-18	2019-03-29							2019-04-26	2019-06-03	2019-05-17	2019-07-11	2019-07-08	2019-08-05	2021-07-07	
APNIP/CI/CW/NCB/18 / Rehabilitation (major repair) of irrigation system in WUA "Limetaly" Kemin rayon	TF / A0645	Rehabilitation and Modernization of Irrigation and Drainage Infrastructure	Post	Request for Bids	Open - National	Single Stage - One Envelope				675,026.38	Signed			2019-02-11	2019-05-30	2019-02-22							2019-03-22	2019-07-08	2019-04-12	2019-08-06	2019-06-03	2019-08-20	2021-06-02	
APNIP/CI/CW/NCB/21 / Rehabilitation of irrigation system in WUA "Tala-Bulak" Ak-Tala rayon	TF / A0645	Rehabilitation and Modernization of Irrigation and Drainage Infrastructure	Post	Request for Bids	Open - National	Single Stage - One Envelope				318,134.44	Signed			2019-07-22	2020-01-20	2019-08-21							2019-09-20	2020-03-13	2019-10-04	2020-05-20	2019-10-28	2020-06-11	2022-02-23	
APNIP/CI/CW/NCB/24 / Rehabilitation of irrigation system in WUA "Hodja-Aryk" Nookat rayon	TF / A0645	Rehabilitation and Modernization of Irrigation and Drainage Infrastructure	Post	Request for Bids	Open - National	Single Stage - One Envelope				482,281.25	Signed			2019-05-22	2020-01-10	2019-06-21							2019-07-21	2020-02-28	2019-08-04	2020-05-22	2019-08-28	2020-06-22	2021-06-22	
APNIP/CI/CW/NCB/33 / Rehabilitation of off farm canal named Kojp-Kaly	TF / A0645	Rehabilitation and Modernization of Irrigation and Drainage Infrastructure	Post	Request for Bids	Open - National	Single Stage - One Envelope				97,662.09	Signed			2018-09-28	2019-06-20	2018-10-03							2018-10-29	2019-08-27	2018-11-12	2019-09-11	2018-12-17	2019-10-04	2021-08-05	
APNIP/CI/CW/NCB/19 / Rehabilitation (major repair) of irrigation system in WUA "Jany-Titek" Ysyk-Ata rayon	TF / A0645	Rehabilitation and Modernization of Irrigation and Drainage Infrastructure	Post	Request for Bids	Open - National	Single Stage - One Envelope				757,129.00	Signed			2019-03-25	2019-07-19	2019-04-26							2019-05-24	2019-09-24	2019-06-14	2019-10-21	2019-08-05	2019-11-11	2021-08-04	

APNIP/CL/CW/NCB/20 / Rehabilitation of irrigation system in WUA "Kara-Kungoi- Ulko" Kochkorskiy rayon	TF / A0645	Rehabilitation and Modernization of Irrigation and Drainage Infrastructure	Post	Request for Bids	Open - National	Single Stage - One Envelope					704,649.82	Signed					2019-04-26	2019-07-18	2019-05-31	Signed			2019-06-30	2019-09-24	2019-07-14	2019-11-04	2019-08-07	2019-11-11	2021-11- 29							
APNIP/CL/CW/NCB/22 / Rehabilitation of irrigation system in WUA "Ak-Jol-Suu" Nookan rayon	TF / A0645	Rehabilitation and Modernization of Irrigation and Drainage Infrastructure	Post	Request for Bids	Open - National	Single Stage - One Envelope					644,467.09	Signed					2019-06-19	2019-09-03	2019-07-19				2019-08-18	2019-11-05	2019-09-01	2019-11-20	2019-09-25	2019-12-30	2021-10- 22							
APNIP/CL/CW/NCB/23 / Rehabilitation of irrigation system in WUA "Ten-Alyst" Karakulja rayon	TF / A0645	Rehabilitation and Modernization of Irrigation and Drainage Infrastructure	Post	Request for Bids	Open - National	Single Stage - One Envelope					507,004.15	Signed					2019-04-29	2019-11-06	2019-05-29				2019-06-28	2020-01-09	2019-07-12	2020-01-24	2019-08-05	2020-03-20	2021-04- 30							
APNIP/CL/CW/S/08 / Rehabilitation (major repair) of irrigation system in WUA "Alagoz Kaba"	TF / A0645	Rehabilitation and Modernization of Irrigation and Drainage Infrastructure	Post	Request for Quotations	Open - National	Single Stage - One Envelope					173,687.16	Completed														2018-03-19	2018-03-23	2018-09- 15	2019- 08-08							
APNIP/CL/CW/S/01 / Rehabilitation of off farm canal named Komsomolskaya	TF / A0645	Rehabilitation and Modernization of Irrigation and Drainage Infrastructure	Post	Request for Quotations	Open - National	Single Stage - One Envelope					111,276.90	Completed														2018-03-17	2018-05-04	2018-09- 13	2019- 11-15							
APNIP/CL/CW/S/03 / Rehabilitation of off farm canal named BTk	TF / A0645	Rehabilitation and Modernization of Irrigation and Drainage Infrastructure	Post	Request for Quotations	Open - National	Single Stage - One Envelope					117,367.02	Completed														2018-03-26	2018-03-27	2019-03- 26	2019- 04-10							
APNIP/CL/CW/S/26 / PIU office renovation	TF / A0645	Rehabilitation and Modernization of Irrigation and Drainage Infrastructure	Post	Request for Quotations	Open - National	Single Stage - One Envelope					54,152.07	Completed														2017-10-15	2017-08-21	2018-01- 13	2017- 10-02							
APNIP/CL/CW/S/27 / PIU office renovation	TF / A0645	Rehabilitation and Modernization of Irrigation and Drainage Infrastructure	Post	Request for Quotations	Open - National	Single Stage - One Envelope					25,770.19	Completed														2018-05-18	2018-03-12	2018-08- 16	2018- 04-23							
APNIP/CL/CW/NCB/02 LOT-1 AND LOT2 / Rehabilitation (major repair) of irrigation system in WUA "SIRM"	TF / A0645	Rehabilitation and Modernization of Irrigation and Drainage Infrastructure	Post	Request for Bids	Open - National	Single Stage - One Envelope					1,188,312.2 0	Signed														2020-02-20	2017-11-27	2020-02-21	2017-12-15	2020-02-23	2017-12-29	2020-08- 21				
APNIP/CL/CW/NCB/04 / Rehabilitation (major repair) of irrigation system in WUA "Toktomush" Jungal rayon	TF / A0645	Rehabilitation and Modernization of Irrigation and Drainage Infrastructure	Post	Request for Bids	Open - National	Single Stage - One Envelope					352,424.79	Signed														2020-02-20	2017-12-22	2020-02-21	2018-02-28	2020-02-23	2018-05-02	2020-08- 21				
APNIP/CL/CW/NCB/05 / Rehabilitation (major repair) of irrigation system in WUA "Belsovhoz" Jeti oguz rayon	TF / A0645	Rehabilitation and Modernization of Irrigation and Drainage Infrastructure	Post	Request for Bids	Open - National	Single Stage - One Envelope					1,659,065.4 9	Signed														2020-02-20	2017-09-22	2020-02-21	2017-10-16	2020-02-23	2017-11-30	2020-08- 21				
APNIP/CL/CW/NCB/08 / Rehabilitation (major repair) of irrigation system in WUA "Taimonku" Nookan rayon	TF / A0645	Rehabilitation and Modernization of Irrigation and Drainage Infrastructure	Post	Request for Bids	Open - National	Single Stage - One Envelope					614,726.86	Signed														2020-02-20	2018-01-16	2020-02-21	2018-03-12	2020-02-23	2018-04-12	2020-08- 21				
APNIP/CL/CW/NCB/09 / Rehabilitation (major repair) of irrigation system in WUA "Kur-Tash" Avcay rayon	TF / A0645	Rehabilitation and Modernization of Irrigation and Drainage Infrastructure	Post	Request for Bids	Open - National	Single Stage - One Envelope					643,128.83	Signed														2020-05-10	2017-11-14	2020-06-09	2017-12-20	2020-07-14	2018-01-04	2021-01- 10				
APNIP/CL/CW/NCB/12 / Rehabilitation (major repair) of irrigation system in WUA "Sulaiman Suu" Ala - Buka rayon	TF / A0645	Rehabilitation and Modernization of Irrigation and Drainage Infrastructure	Post	Request for Bids	Open - National	Single Stage - One Envelope					634,185.04	Completed														2020-02-20	2018-01-16	2020-02-21	2018-03-22	2020-02-23	2018-04-12	2020-08- 21	2019- 10-23			
APNIP/CL/CW/NCB/25 / Rehabilitation of irrigation system in WUA "Kyzyl-Boston" Nookat rayon	TF / A0645	Rehabilitation and Modernization of Irrigation and Drainage Infrastructure	Post	Request for Bids	Open - National	Single Stage - One Envelope					0.00	Pending Implementat ion														2020-03-24		2020-03-29		2020-05-10		2020-06-09	2020-07-14	2021-01- 10		
APNIP/CL/CW/NCB/26 / Rehabilitation of irrigation system in WUA "Abrov" Karasuu rayon	TF / A0645	Rehabilitation and Modernization of Irrigation and Drainage Infrastructure	Post	Request for Bids	Open - National	Single Stage - One Envelope					0.00	Pending Implementat ion														2020-02-18		2020-02-29		2020-03-01		2020-03-02	2020-03-04	2020-08- 31		
APNIP/CL/CW/NCB/27 / Rehabilitation of irrigation system in WUA "Eresai" Karasuu rayon	TF / A0645	Rehabilitation and Modernization of Irrigation and Drainage Infrastructure	Post	Request for Bids	Open - National	Single Stage - One Envelope					322,676.31	Signed														2020-02-18	2020-07-28	2020-02-19		2020-02-20	2020-09-07	2020-02-21	2020-10-15	2020-02-23	2020-11-03	2020-08- 21
APNIP/CL/CW/NCB/28 / Rehabilitation of irrigation system in WUA "Tillasuu" Kadamjai rayon	TF / A0645	Rehabilitation and Modernization of Irrigation and Drainage Infrastructure	Post	Request for Bids	Open - National	Single Stage - One Envelope					490,006.15	Signed														2020-02-18	2020-05-21	2020-02-19		2020-02-20	2020-06-26	2020-02-21	2020-07-28	2020-02-23	2020-08-26	2020-08- 21
APNIP/CL/CW/NCB/29 / Rehabilitation of irrigation system in WUA "Ar-Marcha" Nyay rayon	TF / A0645	Rehabilitation and Modernization of Irrigation and Drainage Infrastructure	Post	Request for Bids	Open - National	Single Stage - One Envelope					0.00	Pending Implementat ion														2020-02-18		2020-02-19		2020-02-20		2020-02-21		2020-02-23		2020-08- 21
APNIP/CL/CW/NCB/30 / Rehabilitation of irrigation system in WUA "Sany-Tor" Djeti-Oguz rayon	TF / A0645	Rehabilitation and Modernization of Irrigation and Drainage Infrastructure	Post	Request for Bids	Open - National	Single Stage - One Envelope					565,863.65	Signed														2020-03-24	2020-08-28	2020-03-29		2020-05-10	2020-10-05	2020-06-09	2020-10-27	2020-07-14	2020-11-17	2021-01- 10
APNIP/CL/CW/NCB/34 / Rehabilitation of irrigation system in WUA "Shah" Djay rayon	TF / A0645	Rehabilitation and Modernization of Irrigation and Drainage Infrastructure	Post	Request for Bids	Open - National	Single Stage - One Envelope					0.00	Pending Implementat ion														2020-02-18		2020-02-19		2020-02-20		2020-02-21		2020-02-23		2020-08- 21
APNIP/CL/CW/NCB/35 / Rehabilitation of irrigation system in WUA "Alia-Oroshter" Sekuluk rayon	TF / A0645	Rehabilitation and Modernization of Irrigation and Drainage Infrastructure	Post	Request for Bids	Open - National	Single Stage - One Envelope					0.00	Pending Implementat ion														2020-03-24		2020-03-29		2020-05-10		2020-06-09	2020-07-14		2021-01- 10	

CONSULTING FIRMS																											
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Actual Amount (US\$)	Process Status	Terms of Reference		Expression of Interest Notice		Short List and Draft Request for Proposals		Request for Proposals as Issued		Opening of Technical Proposals / Minutes		Evaluation of Technical Proposal		Combined Evaluation Report and Draft Negotiated Contract		Signed Contract		Contract Completion		
									Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned
APNIP/TR/CQS/C3/05 / Training of PHC and VHC members	TF / A0645	Nutrition Improvements	Post	Consultant Qualification Selection	Open - National		316,957.00	Signed	2018-06-04	2018-03-26	2018-06-25		2018-07-30	2018-05-07								2018-09-03	2018-09-10	2018-09-17	2018-10-23	2021-06-30	
APNIP/TR/CQS/C3/04 / Conducting trainings for Health care workers	TF / A0645	Nutrition Improvements	Post	Consultant Qualification Selection	Open - National		292,408.95	Signed	2018-06-04	2018-03-26	2018-06-25		2018-07-30	2018-05-04								2018-09-03	2018-10-05	2018-09-05	2018-10-10	2021-06-30	
APNIP/C4/CS/CQS/04 / Survey (Baseline, Mid term, Impact)	TF / A0645	Project Management	Post	Consultant Qualification Selection	Open - National		176,424.76	Signed	2018-06-18	2018-06-07	2018-07-02	2018-10-24	2018-08-13	2018-12-05								2018-09-12	2019-01-24	2018-10-03	2019-01-24	2019-04-01	
APNIP/C2/CS/CQS/03 / Facilitation organisation in preparation of agricultural development plans including consulting services needs, assistance in preparing TOR for North Region /	TF / A0645	Agricultural Advisory Services	Post	Consultant Qualification Selection	Open - National		257,763.59	Signed	2017-12-29	2017-11-09	2018-01-19		2018-02-09	2018-01-31								2018-03-23	2018-01-31	2018-04-01	2018-03-20	2019-04-01	
APNIP/C2/CS/CQS/04 / Facilitation Organization in preparation of agricultural development plans including consulting services needs, assistance in preparing TOR for South Region	TF / A0645	Nutrition Improvements	Post	Consultant Qualification Selection	Open - National		247,902.17	Signed	2017-12-29	2017-11-09	2018-01-19		2018-03-02	2018-02-28								2018-03-11	2018-02-28	2018-03-18	2018-04-02	2020-03-17	
APNIP/C3/CS/CQS/06 / Training Organization to support Self-Help Groups to south region	TF / A0645	Nutrition Improvements	Post	Consultant Qualification Selection	Open - National		257,798.33	Signed	2017-12-04	2017-11-17	2017-12-11		2017-12-27	2018-02-28								2018-02-07	2018-02-28	2018-02-14	2018-03-26	2019-12-02	
APNIP/C3/CS/CQS/07 / Training Organization to support Self-Help Groups to north region	TF / A0645	Nutrition Improvements	Post	Consultant Qualification Selection	Open - National		268,857.92	Signed	2017-11-02	2017-11-09	2017-12-26		2018-02-16	2018-02-16								2018-03-26	2018-02-16	2018-03-26	2018-03-23	2019-03-26	
APNIP/C4/CS/CQS/03 / KAP surveys	TF / A0645	Project Management	Post	Consultant Qualification Selection	Open - National		0.00	Pending Implementation	2020-02-16		2020-03-02		2020-05-01									2020-05-15		2020-06-08		2020-12-05	
APNIP/C3/CS/CQS/08 / Development videomaterials	TF / A0645	Nutrition Improvements	Post	Consultant Qualification Selection	Open - National		0.00	Pending Implementation	2020-08-28		2020-09-11		2020-10-09									2020-10-23		2020-11-13		2021-01-12	

INDIVIDUAL CONSULTANTS																												
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Actual Amount (US\$)	Process Status	Terms of Reference		Invitation to Identified/Selected Consultant		Draft Negotiated Contract		Signed Contract		Contract Completion											
									Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual										
APNIP/C4/CS/IC/63-2 / Senior procurement specialist	TF / A0645	Project Management	Prior	Direct Selection	Direct		58,788.74	Signed	2018-03-14	2019-01-28	2018-03-24					2018-04-09	2018-04-10	2022-06-30										
APNIP/C4/CS/IC/62-2 / Procurement assistance	TF / A0645	Project Management	Post	Individual Consultant Selection	Limited		18,277.22	Completed	2018-04-03	2018-02-02	2018-04-08	2018-03-07	2018-04-29	2018-03-26	2018-06-03	2018-03-29	2019-04-04	2019-07-23										
APNIP/CL/CS/ISS/02 / Design engineer for South	TF / A0645	Rehabilitation and Modernization of Irrigation and Drainage Infrastructure	Prior	Direct Selection	Direct		0.00	Under Implementation	2016-10-31	2019-11-06	2016-11-30					2016-12-01		2019-04-30										
APNIP/CL/CS/ISS/03 / Design engineer for South	TF / A0645	Rehabilitation and Modernization of Irrigation and Drainage Infrastructure	Prior	Direct Selection	Direct		0.00	Under Implementation	2016-10-31	2019-11-29	2016-11-30					2016-12-01		2019-04-30										
APNIP/CL/CS/IC/27 / Construction supervision engineer for WUA Tamara-Karanar	TF / A0645	Rehabilitation and Modernization of Irrigation and Drainage Infrastructure	Post	Individual Consultant Selection	Open		23,092.78	Signed	2018-05-31	2018-07-11	2018-07-06	2018-08-06	2018-07-09	2018-08-28	2018-07-16	2018-08-28	2020-07-31											
APNIP/C4/CS/IC/64-2 / Procurement Specialist	TF / A0645	Project Management	Prior	Individual Consultant Selection	Open		38,377.60	Completed	2018-06-01		2018-07-09	2017-11-30	2018-07-11	2019-02-27	2018-07-24	2017-12-13	2021-12-31	2018-07-31										
APNIP/C4/CS/IC/62 / Monitoring and Evaluation Coordinator	TF / A0645	Project Management	Post	Individual Consultant Selection	Open		30,739.46	Completed	2018-08-03	2018-08-10	2018-08-27	2018-09-21	2018-08-30	2018-09-25	2018-09-14	2018-10-01	2018-12-31	2020-01-07										
APNIP/CL/CS/IC/ 28 / Construction supervision engineer for WUA Bash Kellebek	TF / A0645	Rehabilitation and Modernization of Irrigation and Drainage Infrastructure	Post	Individual Consultant Selection	Open		19,255.02	Completed	2018-08-28	2018-11-13	2018-09-25	2018-12-24	2018-10-02	2018-12-25	2018-10-19	2018-12-27	2021-01-22	2020-06-05										
APNIP/CL/CS/IC/ 29 / Construction supervision engineer for WUA Obi-Haet	TF / A0645	Rehabilitation and Modernization of Irrigation and Drainage Infrastructure	Post	Individual Consultant Selection	Open		16,457.14	Signed	2018-08-28	2018-12-11	2018-09-25	2019-02-01	2018-10-02	2019-02-04	2018-10-19	2019-02-07	2020-12-18											
APNIP/CL/CS/IC/ 30 / Construction supervision engineer for WUA Kurshab Araybek	TF / A0645	Rehabilitation and Modernization of Irrigation and Drainage Infrastructure	Post	Individual Consultant Selection	Open		16,469.84	Signed	2018-08-28	2018-12-18	2018-09-25	2019-03-08	2018-10-02	2019-03-18	2018-10-19	2019-03-22	2021-01-04											
APNIP/CL/CS/IC/ 31 / Construction supervision engineer for WUA Kyrk-Bulak	TF / A0645	Rehabilitation and Modernization of Irrigation and Drainage Infrastructure	Post	Individual Consultant Selection	Open		18,925.71	Signed	2018-08-28	2016-11-01	2018-09-25	2019-03-11	2018-10-02	2019-03-14	2018-10-19	2019-04-01	2020-12-21											

APNIP/CL/CS/IC/ 57-1/SOUTH / Consulting Services for developing Sections "Protection of Environment" for irrigation and drainage projects in accordance with national legislation of Kyrgyzstan (SOUTH)	TF / A0645	Rehabilitation and Modernization of Irrigation and Drainage Infrastructure	Post	Individual Consultant Selection	Open	6,321.03	Signed	2018-08-28	2018-07-10	2018-09-25	2018-12-27	2018-10-02	2018-12-27	2018-10-19	2019-04-25	2021-01-19	
APNIP/CL/CS/IC/ 57/NORTH / Consulting Services for developing Sections "Protection of Environment" for irrigation and drainage projects in accordance with national legislation of Kyrgyzstan(NORTH)	TF / A0645	Rehabilitation and Modernization of Irrigation and Drainage Infrastructure	Post	Individual Consultant Selection	Open	4,126.08	Signed	2018-08-28	2018-09-03	2018-09-25	2018-12-27	2018-10-02	2018-12-28	2018-10-19	2019-01-08	2021-01-20	
APNIP/C4/CS/IC/78 / APNIP deputy director	TF / A0645	Project Management	Prior	Individual Consultant Selection	Limited	44,260.21	Completed	2018-09-28	2019-02-13	2018-10-01		2018-10-01	2019-02-13	2018-10-11	2018-08-08	2022-06-30	2020-01-07
APNIP/CL/CS/ IC/ 35 / Construction supervision engineer for Rehabilitation of off farm canal named Aravan	TF / A0645	Rehabilitation and Modernization of Irrigation and Drainage Infrastructure	Post	Individual Consultant Selection	Open	9,874.28	Signed	2018-11-30	2018-11-09	2018-12-26	2019-03-06	2019-01-05	2019-04-12	2019-01-15	2019-04-15	2020-01-15	
APNIP/CL/CS/ IC/ 36 / Construction supervision engineer for Rehabilitation of off farm canal named Levaya magistrat Kugart	TF / A0645	Rehabilitation and Modernization of Irrigation and Drainage Infrastructure	Post	Individual Consultant Selection	Open	3,977.14	Signed	2018-11-30	2019-07-01	2018-12-26	2019-07-22	2019-01-05	2019-07-26	2019-01-15	2019-08-01	2020-01-15	
APNIP/CL/CS/ IC/ 37 / Construction supervision engineer for Rehabilitation of off farm canal named Kojok-Kay	TF / A0645	Rehabilitation and Modernization of Irrigation and Drainage Infrastructure	Post	Individual Consultant Selection	Open	8,228.57	Signed	2018-11-30	2017-11-24	2018-12-26	2019-10-10	2019-01-05	2019-10-17	2019-01-15	2019-10-21	2020-01-15	
APNIP/CL/CS/ IC/ 32 / Construction supervision engineer for WUA Mol Bulak	TF / A0645	Rehabilitation and Modernization of Irrigation and Drainage Infrastructure	Post	Individual Consultant Selection	Open	19,748.57	Signed	2019-05-06	2019-05-30	2019-06-03	2019-07-11	2019-06-17	2019-07-17	2019-07-04	2019-08-01	2021-07-16	
APNIP/CL/CS/ IC/ 33 / Construction supervision engineer for WUA Jany Tilek	TF / A0645	Rehabilitation and Modernization of Irrigation and Drainage Infrastructure	Post	Individual Consultant Selection	Open	16,457.14	Signed	2019-09-09	2019-09-24	2019-10-07	2019-11-21	2019-10-14	2019-11-19	2019-10-31	2019-11-21	2021-11-03	
APNIP/CL/CS/ IC/ 39 / Construction supervision engineer for WUA "Umetaly" Kemir rayon	TF / A0645	Rehabilitation and Modernization of Irrigation and Drainage Infrastructure	Post	Individual Consultant Selection	Open	18,102.85	Signed	2019-03-25	2019-07-03	2019-04-22	2019-08-26	2019-04-29	2019-08-30	2019-05-23	2019-09-02	2021-05-26	
APNIP/CL/CS/IC/41 / Construction supervision engineer for "Kara-Kungas-Ukok" Kochkorskiy rayon	TF / A0645	Rehabilitation and Modernization of Irrigation and Drainage Infrastructure	Post	Individual Consultant Selection	Open	16,457.14	Signed	2019-06-21	2019-09-24	2019-07-14	2019-10-25	2019-07-21	2019-11-08	2019-08-07	2019-11-11	2021-11-29	
APNIP/CL/CS/ IC/ 42 / Construction supervision engineer for WUA "Tala-Bulak" Al-Talaa rayon	TF / A0645	Rehabilitation and Modernization of Irrigation and Drainage Infrastructure	Post	Individual Consultant Selection	Open	13,581.23	Signed	2019-09-10	2020-05-01	2019-10-04	2020-06-05	2019-10-11	2020-06-11	2019-10-28	2020-06-11	2022-02-23	
APNIP/CL/CS/IC/43 / Construction supervision engineer for WUA "Ak-Jol-Suu" Nookien rayon	TF / A0645	Rehabilitation and Modernization of Irrigation and Drainage Infrastructure	Post	Individual Consultant Selection	Open	18,625.56	Signed	2019-08-09	2019-11-25	2019-09-01	2019-12-30	2019-09-08	2019-12-30	2019-09-25	2020-01-08	2021-10-22	
APNIP/CL/CS/IC/44 / Construction supervision engineer for WUA "Ten-Ayah" Karakulja rayon	TF / A0645	Rehabilitation and Modernization of Irrigation and Drainage Infrastructure	Post	Individual Consultant Selection	Open	13,580.56	Signed	2019-06-19	2019-11-25	2019-07-12	2020-04-22	2019-07-19	2020-05-01	2019-08-05	2020-05-01	2021-04-30	
APNIP/CL/CS/ IC/ 45 / Construction supervision engineer for WUA "Hodja-Ayyk" Nookat rayon	TF / A0645	Rehabilitation and Modernization of Irrigation and Drainage Infrastructure	Post	Individual Consultant Selection	Open	16,296.67	Signed	2019-07-08	2019-07-25	2019-08-05	2020-06-05	2019-08-12	2020-07-01	2019-08-29	2020-07-01	2021-06-23	
APNIP/C4/CS/IC/69 / Procurement Specialist	TF / A0645	Project Management	Prior	Individual Consultant Selection	Open	29,965.04	Completed	2019-04-23	2019-05-23	2019-05-20	2019-07-16	2019-05-27	2019-07-29	2019-06-11	2019-08-01	2020-12-31	2020-06-15
APNIP/CL/CS/ IC/ 58 / Junior engineer	TF / A0645	Rehabilitation and Modernization of Irrigation and Drainage Infrastructure	Post	Individual Consultant Selection	Open	10,628.57	Signed	2019-04-15	2019-05-24	2019-05-16	2019-06-28	2019-05-20	2019-06-28	2019-06-04	2019-07-01	2020-12-31	
APNIP/C4/CS/IC/79 / Consultant – Small Grants for the Northern Region	TF / A0645	Project Management	Post	Individual Consultant Selection	Open	0.00	Canceled	2019-04-22	2019-07-12	2019-05-20			2019-05-27	2019-06-11		2020-12-31	
APNIP/C4/CS/SSS/90 / Small grants specialist for WUAs support for the northern region	TF / A0645	Project Management	Post	Direct Selection	Direct	0.00	Under Implementation	2019-12-23	2019-12-18	2019-12-26				2020-01-01		2021-07-06	
APNIP/CL/CS/IC/15 / Construction supervision engineer for WUA Belsovhoz	TF / A0645	Rehabilitation and Modernization of Irrigation and Drainage Infrastructure	Post	Individual Consultant Selection	Open	13,987.23	Signed	2017-12-11	2017-11-22	2018-01-22	2018-01-31	2018-01-29	2018-02-01	2018-02-09	2018-02-05	2019-02-09	
APNIP/CL/CS/IC/17 / Construction supervision engineer for WUA Gauian	TF / A0645	Rehabilitation and Modernization of Irrigation and Drainage Infrastructure	Post	Individual Consultant Selection	Open	16,784.67	Signed	2017-12-11	2017-11-22	2018-01-22	2018-01-31	2018-01-29	2018-02-01	2018-02-09	2018-02-05	2019-02-09	
APNIP/CL/CS/IC/18 / Construction supervision engineer for WUA SHM	TF / A0645	Rehabilitation and Modernization of Irrigation and Drainage Infrastructure	Post	Individual Consultant Selection	Open	13,379.09	Signed	2017-12-11	2017-11-22	2018-01-22	2018-02-14	2018-01-29	2018-02-15	2018-02-09	2018-03-05	2019-08-08	
APNIP/CL/CS/IC/19 / Construction supervision engineer for WUA Berke-C	TF / A0645	Rehabilitation and Modernization of Irrigation and Drainage Infrastructure	Post	Individual Consultant Selection	Open	16,054.90	Signed	2017-12-11	2017-11-22	2018-01-15	2018-02-14	2018-01-29	2018-02-15	2018-03-01	2018-03-12	2019-03-01	

APNIP/C1/CS/IC/20 / Construction supervision engineer for Rehabilitation of off farm canal named Sorbozyi	TF / A0645	Rehabilitation and Modernization of Irrigation and Drainage Infrastructure	Post	Individual Consultant Selection	Open	8,914.78	Completed	2017-12-11	2017-11-01	2018-01-22	2018-03-28	2018-01-27	2018-03-28	2018-02-09	2018-03-28	2019-02-09	2019-04-30
APNIP/C1/CS/IC/21 / Construction supervision engineer for Rehabilitation of off farm canal named BTK	TF / A0645	Rehabilitation and Modernization of Irrigation and Drainage Infrastructure	Post	Individual Consultant Selection	Open	7,297.68	Completed	2017-12-11	2018-02-01	2018-01-22	2018-03-28	2018-01-29	2018-03-29	2018-02-09	2018-04-02	2019-02-09	2019-04-15
APNIP/C1/CS/IC/22 / Construction supervision engineer for WUA Alagoz-Kaba	TF / A0645	Rehabilitation and Modernization of Irrigation and Drainage Infrastructure	Post	Individual Consultant Selection	Open	7,880.05	Completed	2017-12-11	2018-02-28	2018-01-22	2018-03-30	2018-01-29	2018-03-30	2018-02-09	2018-04-02	2019-02-09	2019-04-01
APNIP/C1/CS/IC/23 / Construction supervision engineer for WUA Tamonku	TF / A0645	Rehabilitation and Modernization of Irrigation and Drainage Infrastructure	Post	Individual Consultant Selection	Open	16,054.90	Signed	2017-12-11	2018-04-02	2018-01-22	2018-05-17	2018-01-29	2018-05-17	2018-02-23	2018-05-21	2020-02-23	
APNIP/C1/CS/IC/38 / Construction supervision engineer for WUA Sulaiman Sulu	TF / A0645	Rehabilitation and Modernization of Irrigation and Drainage Infrastructure	Post	Individual Consultant Selection	Open	14,598.05	Signed	2017-12-11	2017-12-18	2018-01-22	2018-05-17	2018-01-29	2018-05-17	2018-02-09	2018-05-21	2020-02-09	
APNIP/C1/CS/IC/25 / Construction supervision engineer for WUA Taksonyoh	TF / A0645	Rehabilitation and Modernization of Irrigation and Drainage Infrastructure	Post	Individual Consultant Selection	Open	14,906.42	Signed	2017-12-11	2018-06-01	2018-01-22	2018-07-06	2018-01-29	2018-07-06	2018-02-09	2018-07-09	2020-02-09	
APNIP/C1/CS/IC/26 / Construction supervision engineer for Rehabilitation of off farm canal named Sakafar	TF / A0645	Rehabilitation and Modernization of Irrigation and Drainage Infrastructure	Post	Individual Consultant Selection	Open	8,596.41	Completed	2017-12-11	2018-07-02	2018-01-22	2018-08-01	2018-01-29	2018-08-02	2018-02-09	2018-08-01	2019-02-09	2019-08-08
APNIP/C1/CS/IC/24 / Construction supervision engineer for WUA Komsomolskii	TF / A0645	Rehabilitation and Modernization of Irrigation and Drainage Infrastructure	Post	Individual Consultant Selection	Open	6,081.40	Completed	2017-12-11	2018-02-02	2018-01-09	2018-06-28	2018-01-16	2018-06-29	2018-01-27	2018-07-02	2019-01-27	2019-05-02
APNIP/C1/CS/IND/77 / Environmental specialist	TF / A0645	Rehabilitation and Modernization of Irrigation and Drainage Infrastructure	Post	Individual Consultant Selection	Open	48,937.56	Signed	2017-04-11	2017-04-11	2017-05-23	2017-06-14	2017-05-30	2017-06-15	2017-06-06	2017-06-27	2021-06-05	
APNIP/C1/CS/IC/52 / Estimating Engineer for north region	TF / A0645	Rehabilitation and Modernization of Irrigation and Drainage Infrastructure	Post	Individual Consultant Selection	Open	4,865.12	Signed	2017-11-27	2017-12-04	2018-01-08	2018-01-10	2018-01-15	2018-01-10	2018-01-22	2018-01-15	2019-01-22	
APNIP/C1/CS/IC/53 / Estimating Engineer for south region	TF / A0645	Rehabilitation and Modernization of Irrigation and Drainage Infrastructure	Post	Individual Consultant Selection	Open	4,713.95	Signed	2017-11-28	2017-12-04	2018-01-08	2018-01-10	2018-01-15	2018-01-10	2018-01-22	2018-01-15	2019-01-22	
APNIP/C1/CS/IC/54 / Chief Design engineers for north	TF / A0645	Rehabilitation and Modernization of Irrigation and Drainage Infrastructure	Post	Individual Consultant Selection	Open	21,476.52	Signed	2017-12-03	2017-12-14	2018-01-07	2018-03-30	2018-01-14	2018-03-30	2018-01-21	2018-04-02	2021-01-20	
APNIP/C1/CS/IC/55 / Draftsmen	TF / A0645	Rehabilitation and Modernization of Irrigation and Drainage Infrastructure	Post	Individual Consultant Selection	Open	21,476.52	Signed	2017-12-17	2017-12-21	2018-01-21	2018-03-30	2018-01-28	2018-04-02	2018-02-04	2018-04-02	2021-02-03	
APNIP/C1/CS/IC/56 / Surveyor Engineer	TF / A0645	Rehabilitation and Modernization of Irrigation and Drainage Infrastructure	Post	Individual Consultant Selection	Open	16,057.86	Signed	2017-12-03	2017-12-21	2018-01-09	2018-03-28	2018-01-14	2018-03-29	2018-01-21	2018-04-02	2021-01-20	
APNIP/C1/CS/IC/58 / Junior engineer	TF / A0645	Rehabilitation and Modernization of Irrigation and Drainage Infrastructure	Post	Individual Consultant Selection	Open	9,246.83	Signed	2019-05-20	2019-06-05	2019-06-28	2019-06-28	2019-07-01	2019-06-29	2019-07-01	2019-07-01	2020-06-30	
APNIP/C2/CS/SSS/01 / Organization to establish on-farm water management demonstration plots (65 plots)and associated training	TF / A0645	Agricultural Advisory Services	Post	Direct Selection	Direct	255,539.88	Signed	2018-01-13	2017-10-04	2018-02-01	2018-03-28		2018-03-10	2018-04-02	2020-02-28		
APNIP/C2/CS/IC/02 / Irrigation specialist (responsible for demonstration plots)	TF / A0645	Agricultural Advisory Services	Post	Individual Consultant Selection	Open	29,304.89	Signed	2017-12-01	2016-01-05	2017-12-19	2016-04-01	2017-12-22	2016-04-05	2018-01-01	2018-01-04	2020-06-30	
APNIP/C2/CS/IC/03 / National Irrigation Agronomy (responsible for demonstration plots)	TF / A0645	Agricultural Advisory Services	Post	Individual Consultant Selection	Open	34,784.41	Signed	2017-12-01	2017-12-20	2017-12-20	2017-12-25	2017-12-22	2017-12-25	2018-01-01	2018-01-04	2020-06-30	
APNIP/C2/CS/IC/01 / International consultant (Technical assistance) to Support Preparation and implementation of WUA Agricultural Development Plans	TF / A0645	Agricultural Advisory Services	Post	Individual Consultant Selection	Open	70,805.00	Signed	2017-11-07	2017-10-09	2017-12-06	2017-11-29	2017-12-27	2017-11-30	2018-01-17	2018-01-18	2020-01-17	
APNIP/C2/CS/IC/05 / Consultant to support the WUA training and planning activities associated with Component 2 and the training activities associated with Sub-Component 3.3	TF / A0645	Agricultural Advisory Services	Post	Individual Consultant Selection	Open	33,940.47	Completed	2017-12-27	2018-01-08	2018-02-07	2018-03-12	2018-02-14	2018-03-14	2018-02-21	2018-03-30	2020-02-21	2019-11-01
APNIP/C3/CS/IC/73 / Chief of Food Security Expert Group	TF / A0645	Nutrition Improvements	Post	Individual Consultant Selection	Open	11,199.27	Signed	2017-02-10	2017-03-01	2017-03-24	2017-05-25	2017-04-14	2017-05-26	2017-04-28	2017-06-12	2019-04-28	
APNIP/C3/CS/IC/74 / Food Security Expert Group	TF / A0645	Nutrition Improvements	Post	Individual Consultant Selection	Open	19,422.51	Completed	2018-02-17	2017-10-25	2018-03-31	2017-12-25	2018-04-14	2017-12-26	2018-04-28	2017-12-30	2019-04-28	2019-12-31
APNIP/C3/CS/IC/77 / Food Security Expert Group	TF / A0645	Nutrition Improvements	Post	Individual Consultant Selection	Open	19,324.67	Signed	2018-02-17	2017-10-25	2018-03-31	2017-12-25	2018-04-14	2017-12-25	2018-04-28	2017-12-30	2019-04-28	

APNIP/C3/CS/IC/78 / Specialist to support self-help groups and Seed Activities	TF / A0645	Nutrition Improvements	Post	Individual Consultant Selection	Open		33,311.10	Completed	2017-12-27	2017-12-12	2018-02-07	2018-01-24	2018-02-14	2018-01-25	2018-02-21	2018-01-29	2019-02-21	2019-07-31
APNIP/C3/CS/SSS/79 / Specialist to assess seed requirements for self-help groups	TF / A0645	Nutrition Improvements	Post	Direct Selection	Direct		519.48	Completed	2017-11-27	2017-12-05	2017-12-16	2017-12-05			2017-12-25	2017-12-11	2018-12-25	2017-12-25
APNIP/C4/CS/SSS/59 / Regional coordinator Engineer for South	TF / A0645	Project Management	Post	Direct Selection	Direct		10,901.67	Completed	2016-11-20	2016-11-30	2016-11-26	2016-11-30			2016-12-19	2016-12-01	2020-12-18	2020-01-07
APNIP/C3/CS/IC/60 / Regional Coordinator Engineer for North	TF / A0645	Project Management	Post	Individual Consultant Selection	Open		10,583.59	Completed	2017-05-25	2018-12-03	2017-07-06	2018-03-01	2017-07-13	2018-03-12	2017-07-20	2018-03-12	2018-07-20	2019-12-31
APNIP/C4/CS/IC/68-1 / Secretary-translator	TF / A0645	Project Management	Post	Individual Consultant Selection	Open		22,803.14	Completed	2018-03-01	2018-02-27	2018-04-06	2018-04-06	2018-04-13	2018-04-06	2018-04-16	2018-04-16	2018-10-13	2020-01-07
APNIP/C4/CS/SSS/90-1 / WJA Agriculture Development Specialist	TF / A0645	Project Management	Post	Direct Selection	Direct		10,628.57	Signed	2019-09-05	2019-12-05	2019-11-27	2019-12-05			2020-01-08	2020-01-08	2021-01-07	
APNIP/C4/CS/IC/80-1 / WJA Agriculture Development Specialist	TF / A0645	Project Management	Post	Individual Consultant Selection	Open		10,145.45	Signed	2019-09-05	2019-12-05	2020-02-07	2020-02-07	2020-02-14	2020-02-07	2020-03-02	2020-02-17	2021-03-02	
APNIP/C3/CS/IC/54 / International Dietary Diversification Specialist	TF / A0645	Nutrition Improvements	Post	Individual Consultant Selection	Open		76,472.00	Signed	2017-12-04	2017-11-22	2018-01-15	2018-01-10	2018-02-05	2018-02-01	2018-02-26	2018-02-07	2020-02-26	
APNIP/C4/CS/IC/55 / Project Director	TF / A0645	Project Management	Post	Individual Consultant Selection	Open		17,883.11	Completed	2016-11-20	2017-01-13	2016-12-06	2017-01-13	2016-12-11	2017-01-13	2017-01-01	2017-01-16	2020-12-31	2020-01-07
APNIP/C4/CS/SSS/56 / Coordinator – Chief Engineer	TF / A0645	Project Management	Post	Direct Selection	Direct		2,964.68	Completed	2016-11-20	2017-09-25	2016-12-06	2016-11-15			2017-01-01	2016-12-01	2018-01-01	2017-05-25
APNIP/C4/CS/SSS/56-1 / Coordinator – Chief Engineer	TF / A0645	Project Management	Post	Direct Selection	Direct		35,576.21	Completed	2016-11-20	2017-10-09	2017-01-01	2017-12-18			2017-02-01	2018-01-04	2020-12-31	2020-01-07
APNIP/C4/CS/IC/57 / Coordinator for Nutrition Component	TF / A0645	Project Management	Post	Individual Consultant Selection	Open		11,860.93	Completed	2017-05-07	2017-03-03	2017-06-18	2017-07-20	2017-07-09	2017-07-21	2017-07-30	2017-08-04	2018-07-30	2020-01-07
APNIP/C4/CS/SSS/63 / Senior Procurement specialist	TF / A0645	Project Management	Post	Direct Selection	Direct		13,239.85	Completed	2016-11-20	2016-09-26	2016-12-05	2016-11-30			2017-01-01	2016-11-30	2019-01-01	2017-01-17
APNIP/C4/CS/IC/63-1 / Senior Procurement specialist	TF / A0645	Project Management	Post	Individual Consultant Selection	Open		13,087.25	Completed	2017-03-04	2017-01-20	2017-03-22	2017-03-13	2017-03-25	2017-03-14	2017-03-30	2017-03-30	2020-12-31	2018-03-30
APNIP/C4/CS/SSS/64 / Procurement Specialist	TF / A0645	Project Management	Post	Direct Selection	Direct		11,698.32	Completed	2016-11-20	2016-11-24	2016-12-06	2016-12-14			2017-01-01	2016-12-15	2018-01-01	2017-09-29
APNIP/C4/CS/IC/64-1 / Procurement Specialist	TF / A0645	Project Management	Post	Individual Consultant Selection	Open		33,221.49	Completed	2017-10-10	2017-11-01	2017-11-21	2017-12-01	2017-12-12	2017-12-01	2017-12-30	2017-12-13	2018-12-30	2018-06-05
APNIP/C4/CS/SSS/65 / Financial Manager	TF / A0645	Project Management	Post	Direct Selection	Direct		3,418.83	Completed	2016-11-20	2016-12-20	2016-12-06	2016-12-20			2017-01-01	2016-12-23	2020-12-31	2020-01-07
APNIP/C4/CS/SSS/66 / Disbursement specialist	TF / A0645	Project Management	Post	Direct Selection	Direct		11,571.43	Completed	2016-11-20	2016-11-29	2016-12-06	2016-11-29			2016-12-29	2016-12-01	2020-12-28	2020-01-07
APNIP/C4/CS/SSS/68 / Secretary-translator	TF / A0645	Project Management	Post	Direct Selection	Direct		9,847.07	Completed	2016-11-20	2016-12-14	2016-12-05	2016-12-14			2017-01-01	2016-12-16	2019-01-01	2018-03-30
APNIP/C1/CS/SSS/10 / Design engineer for –North	TF / A0645	Rehabilitation and Modernization of Irrigation and Drainage Infrastructure	Post	Direct Selection	Direct		7,562.55	Signed	2016-10-11	2016-11-30	2016-10-27	2016-11-30			2016-11-15	2016-12-01	2017-11-15	
APNIP/C1/CS/SSS/01 / Design engineer for –North	TF / A0645	Rehabilitation and Modernization of Irrigation and Drainage Infrastructure	Post	Direct Selection	Direct		7,428.98	Signed	2016-10-11	2016-11-30	2016-10-25	2016-11-30			2016-11-15	2016-12-01	2017-05-14	
APNIP/C1/CS/SSS/04 / Design engineer for South	TF / A0645	Rehabilitation and Modernization of Irrigation and Drainage Infrastructure	Post	Direct Selection	Direct		7,428.98	Signed	2016-10-11	2016-11-30	2016-10-21	2016-11-30			2016-11-15	2016-12-01	2019-04-30	
APNIP/C1/CS/SSS/05 / Design engineer for South	TF / A0645	Rehabilitation and Modernization of Irrigation and Drainage Infrastructure	Post	Direct Selection	Direct		7,428.98	Signed	2016-10-11	2016-11-30	2016-10-25	2016-11-30			2016-11-15	2016-12-01	2017-05-14	
APNIP/C1/CS/SSS/06 / Design engineer for –North	TF / A0645	Rehabilitation and Modernization of Irrigation and Drainage Infrastructure	Post	Direct Selection	Direct		7,480.52	Signed	2016-10-11	2016-11-30	2016-10-25	2016-11-30			2016-11-15	2016-12-01	2017-05-14	
APNIP/C1/CS/SSS/07 / Design engineer for South	TF / A0645	Rehabilitation and Modernization of Irrigation and Drainage Infrastructure	Post	Direct Selection	Direct		7,428.98	Signed	2016-10-11	2016-11-30	2016-10-27	2016-11-29			2016-11-15	2016-12-01	2017-11-15	
APNIP/C1/CS/SSS/08 / Design engineer for –North	TF / A0645	Rehabilitation and Modernization of Irrigation and Drainage Infrastructure	Post	Direct Selection	Direct		7,480.52	Signed	2016-10-11	2016-11-30	2016-10-25	2016-11-30			2016-11-15	2016-12-01	2017-05-14	
APNIP/C1/CS/SSS/09 / Design engineer for South	TF / A0645	Rehabilitation and Modernization of Irrigation and Drainage Infrastructure	Post	Direct Selection	Direct		7,480.52	Completed	2016-10-11	2016-11-30	2016-10-25	2016-11-30			2016-11-15	2016-12-01	2017-05-14	2019-12-30

APNIP/CI/CS/IC/46 / Construction supervision engineer for WUA "Kyzyl-Boston" Nookat rayon	TF / A0645	Rehabilitation and Modernization of Irrigation and Drainage Infrastructure	Post	Individual Consultant Selection	Open	0.00	Pending Implementation	2020-01-20		2020-02-17		2020-02-24		2020-03-12		2022-03-12
APNIP/CI/CS/IC/47 / Construction supervision engineer WUA "Abror" Karasuu rayon	TF / A0645	Rehabilitation and Modernization of Irrigation and Drainage Infrastructure	Post	Individual Consultant Selection	Open	0.00	Pending Implementation	2020-04-09		2020-06-06		2020-06-20		2020-07-25		2021-07-25
APNIP/CI/CS/IC/48 / Construction supervision engineer WUA "Eneza" Karasuu rayon	TF / A0645	Rehabilitation and Modernization of Irrigation and Drainage Infrastructure	Post	Individual Consultant Selection	Open	12,223.22	Signed	2020-04-09	2020-04-25	2020-06-06	2020-10-11	2020-06-27	2020-11-02	2020-08-01	2020-11-02	2021-08-01
APNIP/CI/CS/IC/49 / Construction supervision engineer WUA "Tillasu" Kadamaj rayon	TF / A0645	Rehabilitation and Modernization of Irrigation and Drainage Infrastructure	Post	Individual Consultant Selection	Open	14,259.59	Signed	2020-04-09	2020-07-27	2020-05-21	2020-08-19	2020-06-04	2020-09-01	2020-06-25	2020-09-01	2021-06-25
APNIP/CI/CS/IC/50 / Construction supervision engineer WUA "Ak-Marcha" Naryn rayon	TF / A0645	Rehabilitation and Modernization of Irrigation and Drainage Infrastructure	Post	Individual Consultant Selection	Open	0.00	Pending Implementation	2020-04-09		2020-06-06		2020-06-27		2020-08-01		2021-08-01
APNIP/CI/CS/IC/51 / Construction supervision engineer WUA "Sary-Tor" Djete-Oguz rayon	TF / A0645	Rehabilitation and Modernization of Irrigation and Drainage Infrastructure	Post	Individual Consultant Selection	Open	11,713.81	Signed	2020-04-02	2020-10-01	2020-05-14	2020-11-20	2020-05-21	2020-12-01	2020-06-07	2020-12-01	2021-06-07
APNIP/CI/CS/IC/40 / Construction supervision engineer for WUA "Shab" Djayl rayon	TF / A0645	Rehabilitation and Modernization of Irrigation and Drainage Infrastructure	Post	Individual Consultant Selection	Open	0.00	Under Implementation	2017-12-11	2019-10-04	2018-02-07	2019-11-21	2018-02-28	2019-11-22	2018-04-04		2020-04-03
APNIP/CI/CS/IC/16 / Construction supervision engineer for WUA Kur-Tash	TF / A0645	Rehabilitation and Modernization of Irrigation and Drainage Infrastructure	Post	Individual Consultant Selection	Open	16,787.76	Signed	2020-03-20	2017-12-29	2020-03-23	2018-01-31	2020-03-24	2018-02-01	2020-03-26	2018-02-12	2020-09-22
APNIP/CI/CS/IC/34 / Construction supervision engineer for WUA Jyaldy Uzgen	TF / A0645	Rehabilitation and Modernization of Irrigation and Drainage Infrastructure	Post	Individual Consultant Selection	Open	0.00	Pending Implementation	2020-03-20		2020-03-23		2020-03-24		2020-03-26		2020-09-22
APNIP/CI/CS/IC/10 / Construction supervision engineer WUA "Ala-Orosbet" Sokuluk rayon	TF / A0645	Rehabilitation and Modernization of Irrigation and Drainage Infrastructure	Post	Individual Consultant Selection	Open	0.00	Pending Implementation	2020-03-20		2020-03-23		2020-03-24		2020-03-26		2020-09-22
APNIP/CI/CS/IC/ 36-1 / Construction supervision engineer for Rehabilitation of off farm canal named Levaya magistrat Kugart	TF / A0645	Rehabilitation and Modernization of Irrigation and Drainage Infrastructure	Post	Individual Consultant Selection	Open	0.00	Pending Implementation	2017-12-17		2018-02-13		2018-03-06		2018-04-10		2018-10-07
APNIP/C4/CS/IC/80 / Small grants specialist for WUAs support for the southern region	TF / A0645	Project Management	Post	Individual Consultant Selection	Open	0.00	Canceled	2019-12-17	2019-12-18	2020-01-14		2020-01-21		2020-02-05		2021-08-26
APNIP/CI/CS/IC/61 / Construction supervision engineer for WUA "Sohi" Aravan rayon	TF / A0645	Rehabilitation and Modernization of Irrigation and Drainage Infrastructure	Post	Individual Consultant Selection	Open	0.00	Under Implementation	2020-09-08	2020-08-19	2020-10-11		2020-10-18		2020-11-15		2022-11-15
APNIP/CI/CS/IC/ 28-1 / Construction supervision engineer for WUA Bash Ketebek	TF / A0645	Rehabilitation and Modernization of Irrigation and Drainage Infrastructure	Post	Individual Consultant Selection	Open	5,092.71	Signed	2020-06-10	2020-06-11	2020-07-15	2020-07-23	2020-07-22	2020-08-01	2020-07-31	2020-08-01	2021-01-27
APNIP/CS/DS/C4/13 / Project Audit	TF / A0645	Project Management	Post	Direct Selection	Direct	0.00	Under Implementation	2020-09-21	2020-09-29	2020-10-13				2020-11-13		2023-05-15
APNIP/CI/CS/IC/ 55 / Construction supervision engineer for WUA "Oi-Talgy" Ysykata rayon	TF / A0645	Rehabilitation and Modernization of Irrigation and Drainage Infrastructure	Post	Individual Consultant Selection	Open	0.00	Pending Implementation	2021-04-06		2021-05-25		2021-06-15		2021-07-20		2022-06-30