

PROCUREMENT PLAN (Textual Part)

Project information: Regional Off Grid Electrification Project P-160708

Project Implementation agency: ECOWAS Centre for Renewable Energy and Energy Efficiency (ECREEE)

Date of the Procurement Plan: June 15, 2017

Period covered by this Procurement Plan: June 15, 2017 to June 30, 2018

Preamble

In accordance with paragraph 5.9 of the “World Bank Procurement Regulations for IPF Borrowers” (July 2016) (“Procurement Regulations”) the Bank’s Systematic Tracking and Exchanges in Procurement (STEP) system will be used to prepare, clear and update Procurement Plans and conduct all procurement transactions for the Project.

This textual part along with the Procurement Plan tables in STEP constitute the Procurement Plan for the Project. The following conditions apply to all procurement activities in the Procurement Plan. The other elements of the Procurement Plan as required under paragraph 4.4 of the Procurement Regulations are set forth in STEP.

The Bank’s Standard Procurement Documents: shall be used for all contracts subject to international competitive procurement and those contracts as specified in the Procurement Plan tables in STEP.

National Procurement Arrangements: In accordance with paragraph 5.3 of the Procurement Regulations, when approaching the national market (as specified in the Procurement Plan tables in STEP), the country’s own procurement procedures may be used.

When the Borrower uses its own national open competitive procurement arrangements, such arrangements shall be subject to paragraph 5.4 of the Procurement Regulations.

When other national procurement arrangements other than national open competitive procurement arrangements are applied by the Borrower, such arrangements shall be subject to paragraph 5.5 of the Procurement Regulations.

Leased Assets as specified under paragraph 5.10 of the Procurement Regulations: *Not Applicable*

Procurement of Second Hand Goods as specified under paragraph 5.11: *Not Applicable*

Domestic preference as specified under paragraph 5.51 of the Procurement Regulations **(Goods and Works)**.

Goods: is not applicable;

Works: is not applicable

PROCUREMENT PLAN Western Africa : Regional Off-Grid Electricity Access Project

General Information

Country: Western Africa Bank's Approval Date of the Original Procurement Plan: 2017-07-31
 Revised Plan Date(s): (comma delineated, leave blank if non 2021-06-26
 Project ID: P160708 GPN Date:
 Project Name: Regional Off-Grid Electricity Access Project
 Loan / Credit No: IDA / V0740, IDA / D7840
 Executing Agency(ies) ECOWAS Commission Office of the Commissioner Energy and Mines

WORKS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	High SEA/SH Risk	Procurement Document Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion
													Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	

GOODS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
ECREEE/CD/NS-01/17 / Procurement of Furniture and Fittings	IDA / V0740		Post	Request for Quotations	Limited	Single Stage - One Envelope		25,000.00	0.00	Canceled								2017-06-24									2017-08-07	2017-08-14
ECREEE/CD/NS-02/17 / Supply and Installation of Office	IDA / V0740		Post	Request for Quotations	Limited	Single Stage - One Envelope		25,000.00	0.00	Canceled								2017-06-24									2017-08-19	2018-02-15
ECREEE/CD/RFQ-01/17 / Procurement of furniture and fittings (Praia)	IDA / V0740		Post	Request for Quotations	Limited	Single Stage - One Envelope		23,000.00	0.00	Canceled								2017-06-12									2017-08-11	2017-09-25
ECREEE/CD/ICB-01/18 / Supply, installation, management, operation and maintenance for solar equipments in Nigeria	IDA / V0740		Post	Request for Bids	Open - International	Single Stage - One Envelope		250,000.00	0.00	Canceled				2018-09-03		2018-09-08					2018-10-20			2018-11-19		2018-12-24	2019-06-22	
ECREEE/CD/ICB-02/18 / Supply, installation, management, operation and maintenance for solar equipments Niger	IDA / V0740		Post	Request for Bids	Open - International	Single Stage - One Envelope		200,000.00	0.00	Canceled				2018-09-03		2018-09-08					2018-10-20			2018-11-19		2018-12-24	2019-06-22	
ECREEE/CD/RFQ-06/18 / Procurement of Furniture and Fittings (Praia)	IDA / V0740		Post	Request for Quotations	Limited	Single Stage - One Envelope		8,000.00	0.00	Canceled								2018-06-25								2018-08-20	2018-10-04	
ECREEE/CD/RFQ-07/18 / Supply and Installation of Office Equipment (Praia)	IDA / V0740		Post	Request for Quotations	Limited	Single Stage - One Envelope		51,000.00	0.00	Canceled								2018-06-25								2018-08-20	2018-10-04	
ECREEE/CD/RFQ-02/17 / Supply and Installation of Office Equipment (Praia)	IDA / V0740		Post	Request for Quotations	Limited	Single Stage - One Envelope		12,000.00	0.00	Canceled								2017-06-14								2017-07-28	2017-09-15	
ECREEE/CD/RFQ-04/17 / Procurement of furniture and fittings - Abuja	IDA / V0740		Post	Request for Quotations	Limited	Single Stage - One Envelope		2,000.00	0.00	Canceled								2017-10-19								2017-11-09	2017-11-30	
ECREEE/CD/RFQ-03/17 / Supply and installation office equipment - Abuja	IDA / V0740		Post	Request for Quotations	Limited	Single Stage - One Envelope		10,000.00	0.00	Canceled								2017-06-14								2017-08-09	2018-02-05	
ECREEE/CD/RFQ-08/18 / Supply and Installation of Office Equipment (Abuja)	IDA / V0740		Post	Request for Quotations	Limited	Single Stage - One Envelope		2,000.00	0.00	Canceled								2018-06-25								2018-08-20	2018-10-04	
ECREEE/CD/RFQ-09/18 / Procurement of Furniture and Fittings (Accra)	IDA / V0740		Post	Request for Quotations	Limited	Single Stage - One Envelope		2,000.00	0.00	Canceled								2018-06-25								2018-08-20	2018-10-04	
ECREEE/CD/RFQ-10/18 / Supply and Installation of Office Equipment (Accra)	IDA / V0740		Post	Request for Quotations	Limited	Single Stage - One Envelope		7,000.00	0.00	Canceled								2018-06-25								2018-08-20	2018-10-04	
ECREEE/CD/RFQ-05/17 / Supply and Installation of Office Equipment - Accra	IDA / V0740		Post	Request for Quotations	Limited	Single Stage - One Envelope		3,000.00	0.00	Canceled								2017-09-27								2017-11-20	2017-12-29	

NON CONSULTING SERVICES

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual

CONSULTING FIRMS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference		Expression of Interest Notice		Short List and Draft Request for Proposals		Request for Proposals as Issued		Opening of Technical Proposals / Minutes		Evaluation of Technical Proposal		Combined Evaluation Report and Draft Negotiated Contract		Signed Contract		Contract Completion	
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
ECREEE/CON/QCBS-01/17 / REGIONAL OFF-GRID SOLAR MARKET ASSESSMENT AND PRIVATE SECTOR SUPPORT FACILITY DESIGN	IDA / V0740	1A: Enabling Environment	Prior	Quality And Cost-Based Selection	Open - International		1,900,000.00	652,873.00	Signed	2017-06-15		2017-07-06		2017-08-19	2017-09-04			2017-09-16	2017-10-20	2017-10-16	2017-12-06	2017-11-20	2018-07-13	2017-12-25	2018-03-16	2018-07-23	

ECREEE/CON/CQ5-03/17 / TA for entrepreneurs' projects refining to bankable stage	IDA / V0740		Prior	Consultant Qualification Selection	Open - International		100,000.00	0.00	Canceled	2017-08-25	2018-02-22	2017-09-15	2018-02-23	2017-10-29	2018-08-15					2017-11-28		2018-01-02		2018-07-31		
ECREEE/CON/CQ5-01/17 / TA to prepare draft regional director's policy on quality specifications for SHS	IDA / V0740	1A: Enabling Environment	Prior	Consultant Qualification Selection	Open - International		75,000.00	84,592.16	Signed	2017-06-30	2017-11-14	2017-07-21		2017-09-03	2018-04-08					2017-10-03	2018-11-28	2017-11-07	2018-09-03	2018-07-05		
ECREEE/CON/CQ5-02/17 / Provision of Technical Support on to countries on enabling environment's improvement	IDA / V0740		Prior	Consultant Qualification Selection	Open - International		180,000.00	0.00	Canceled	2017-10-27	2018-02-11	2017-11-17								2018-01-30		2018-03-06		2018-07-24		
ECREEE/CON/CQ5-02/17 / Financial audit	IDA / V0740	1A: Enabling Environment	Prior	Quality And Cost-Based Selection	Open - International		100,000.00	0.00	Under Review	2018-03-26	2019-04-30	2018-04-16	2019-05-24	2018-05-30						2018-06-27		2018-07-27		2018-11-24		
ECREEE/CON/CQ5-02/17 - II / PHASE II - TA for specific support to countries on enabling environment's improvement	IDA / V0740	1A: Enabling Environment	Prior	Consultant Qualification Selection	Open - International		100,000.00	0.00	Under Review	2018-08-15	2018-08-22	2018-09-05	2018-08-28	2018-10-19							2018-11-18		2018-12-23		2019-08-23	
ECREEE/CON/CQ5-04/18 / Identification and analysis of a network of organizations with existing capacity to support entrepreneurs and deliver managerial training programs.	IDA / V0740	1A: Enabling Environment	Prior	Consultant Qualification Selection	Open - International		100,000.00	0.00	Canceled	2018-07-02	2018-08-20	2018-07-23	2018-08-23	2018-09-05	2019-07-16						2018-10-05		2018-11-09		2019-05-08	
ECREEE/CON/CQ5-03/18 / Risk Mitigation Facility	IDA / V0740	1A: Enabling Environment	Post	Quality And Cost-Based Selection	Open - International		200,000.00	0.00	Canceled	2018-09-03		2018-09-24		2018-11-07						2018-12-05		2019-01-04		2019-02-08	2019-03-15	2020-03-14
ECREEE/CON/CQ5-02/17 - I / PHASE I - Development of implementation frameworks for private investment in the off-grid electrification of public institutions and to promote productive uses of electricity from standalone solar systems in Niger and Nigeria	IDA / V0740	1A: Enabling Environment	Prior	Consultant Qualification Selection	Open - International		100,000.00	0.00	Canceled	2017-11-27		2018-04-19		2018-08-27	2019-04-16						2018-09-26		2018-10-31		2020-12-31	
ECREEE/CON/CQ5-04/19 / TA for entrepreneurs' projects refining to bankable stage.	IDA / V0740	1A: Enabling Environment	Prior	Quality And Cost-Based Selection	Open - International		230,000.00	0.00	Canceled	2019-12-08		2019-12-29		2020-02-11						2020-03-10		2020-04-09		2020-05-14	2020-06-18	2021-11-18
ECREEE/CON/CQ5-05/19 / Feasibility Study for Coastal Market Funding of Standalone Solar Loans and Receivables in the UEMOA Region for the Regional Off-grid Electrification Project (ROGEP)	IDA / V0740	1A: Enabling Environment	Post	Consultant Qualification Selection	Open - International		100,000.00	0.00	Canceled	2019-12-02		2019-12-23		2020-02-05							2020-03-06		2020-04-10		2021-01-13	
NG-ECOWAS-OCEM-235864-CS-CQ5 / Consultancy firm for Project Fund Manager (PFM)	IDA / V0740	1B: Entrepreneurship Technical Support	Prior	Quality And Cost-Based Selection	Open - International		3,000,000.00	0.00	Canceled	2021-07-01		2021-07-22		2021-09-04						2021-10-02		2021-11-01		2021-12-06	2022-01-10	2023-01-10
NG-ECOWAS-OCEM-241386-CS-CQ5 / Consultancy Firm for Project Fund Manager (PFM)	IDA / D7840	1B: Entrepreneurship Technical Support	Prior	Quality And Cost-Based Selection	Open - International		3,000,000.00	0.00	Pending Implementation	2021-06-25		2021-07-16		2021-08-29						2021-09-26		2021-10-26		2021-11-30	2022-01-04	2023-01-04

INDIVIDUAL CONSULTANTS																			
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference		Invitation to Identified/Selected Consultant		Draft Negotiated Contract		Signed Contract		Contract Completion	
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
ECREEE/CON/IC-02/17 / TA to assist in fieldwork, supervision and monitoring of pilot projects in Niger	IDA / V0740		Post	Individual Consultant Selection	Limited		20,000.00	0.00	Canceled	2017-07-14		2017-07-19		2017-08-09		2017-09-13		2018-06-10	
ECREEE/CON/IC-03/17 / TA to assist in fieldwork, supervision and monitoring of pilot projects in Nigeria	IDA / V0740		Post	Individual Consultant Selection	Limited		20,000.00	0.00	Canceled	2017-07-13		2017-07-18		2017-08-08		2017-09-12		2018-05-10	
ECREEE/CON/IC-01/18 / Project Administrative Assistant	IDA / V0740	1A: Enabling Environment	Post	Individual Consultant Selection	Limited		11,500.00	0.00	Canceled	2017-12-19		2017-12-24		2018-01-14		2018-02-18		2018-08-17	
ECREEE/CON/IC-03/18 / Project Communication Officer	IDA / V0740	1A: Enabling Environment	Post	Individual Consultant Selection	Limited		13,500.00	0.00	Canceled	2017-12-19		2017-12-24		2018-01-14		2018-02-18		2018-08-17	
ECREEE/CON/IC-02/18 / Project Administration Officer	IDA / V0740	1A: Enabling Environment	Post	Individual Consultant Selection	Limited		20,000.00	0.00	Canceled	2017-12-19		2017-12-24		2018-01-14		2018-02-18		2018-08-17	
ECREEE/CON/IC-05/18 / Project Finance expert	IDA / V0740	1A: Enabling Environment	Post	Individual Consultant Selection	Open		22,750.00	0.00	Canceled	2017-12-19		2018-02-06		2018-02-27		2018-04-03		2018-09-30	
ECREEE/CON/IC-04/18 / Coordinator Of Private Support Facility Sector	IDA / V0740	1A: Enabling Environment	Post	Individual Consultant Selection	Limited		32,500.00	0.00	Canceled	2017-12-19		2017-12-24		2018-01-14		2018-03-19		2018-09-15	
ECREEE/CON/IC-06/18 / Project IT Assistant	IDA / V0740	1A: Enabling Environment	Post	Individual Consultant Selection	Limited		10,000.00	0.00	Canceled	2017-12-19		2017-12-24		2018-01-14		2018-03-19		2018-09-15	

ECREEE/CON/IC-09/18 / Project Coordinator	IDA / V0740	1A: Enabling Environment	Post	Individual Consultant Selection	Direct		110,500.00	0.00	Canceled	2017-05-02	2017-05-12	2017-05-15	2017-05-29	2018-08-31
ECREEE/CON/IC-19/18 / Project Accountant Assistant	IDA / V0740	1A: Enabling Environment	Post	Individual Consultant Selection	Open		12,500.00	0.00	Canceled	2018-03-16	2018-06-22	2018-07-13	2018-07-27	2018-12-31
ECREEE/CON/IC-07/18 / Project (Impact) Evaluation Expert	IDA / V0740	1A: Enabling Environment	Post	Individual Consultant Selection	Open		37,500.00	0.00	Canceled	2018-01-08	2018-02-18	2018-02-21	2018-03-19	2018-09-15
ECREEE/CON/IC-10/18 / Technical Coordinator	IDA / V0740	1A: Enabling Environment	Post	Individual Consultant Selection	Direct		105,000.00	0.00	Canceled	2017-05-02	2017-05-11	2017-05-19	2017-05-22	2017-11-18
ECREEE/CON/IC-12/18 / Technical Specialist - Area 3	IDA / V0740	1A: Enabling Environment	Post	Individual Consultant Selection	Limited		84,500.00	0.00	Canceled	2017-05-02	2017-05-07	2017-05-18	2017-05-22	2017-11-18
ECREEE/CON/IC-08/18 / Gender Expert	IDA / V0740	1A: Enabling Environment	Post	Individual Consultant Selection	Open		10,500.00	0.00	Canceled	2018-01-08	2018-02-22	2018-02-22	2018-04-19	2018-10-16
ECREEE/CON/IC-11/18 / Financial Management Specialist	IDA / V0740	1A: Enabling Environment	Post	Individual Consultant Selection	Limited		84,500.00	0.00	Canceled	2017-05-01	2017-05-15	2017-05-17	2017-05-22	2017-11-18
ECREEE/CON/IC-17/18 / Project GIS Specialist	IDA / V0740	1A: Enabling Environment	Post	Individual Consultant Selection	Limited		39,000.00	0.00	Canceled	2017-06-09	2017-06-09	2017-06-30	2017-07-25	2018-01-21
ECREEE/CON/IC-15/18 / Project Accountant	IDA / V0740	1A: Enabling Environment	Post	Individual Consultant Selection	Limited		39,000.00	0.00	Canceled	2017-05-31	2017-06-09	2017-06-30	2017-07-14	2018-01-10
ECREEE/CON/IC-16/18 / Administrative Officer - Abuja	IDA / V0740	1A: Enabling Environment	Post	Individual Consultant Selection	Limited		30,000.00	0.00	Canceled	2017-08-18	2017-08-23	2017-09-13	2017-10-19	2018-04-17
ECREEE/CON/IC-13/18 / Technical Specialist - Area 2	IDA / V0740	1A: Enabling Environment	Post	Individual Consultant Selection	Limited		84,500.00	0.00	Canceled	2017-05-02	2017-05-07	2017-05-18	2017-05-22	2017-11-18
ECREEE/CON/IC-14/18 / Technical Specialist - Area 1	IDA / V0740	1A: Enabling Environment	Post	Individual Consultant Selection	Limited		84,500.00	0.00	Canceled	2017-05-02	2017-05-07	2017-05-28	2017-06-02	2017-11-29
ECREEE/CON/IC-18/18 / Procurement Specialist	IDA / V0740	1A: Enabling Environment	Post	Individual Consultant Selection	Limited		17,000.00	0.00	Canceled	2017-09-11	2017-09-16	2017-09-18	2017-11-08	2018-07-31
ECREEE/CON/IC-20/19 COORDINATOR ROGEP / PROJECT COORDINATOR OF ROGEP	IDA / V0740	1A: Enabling Environment	Prior	Individual Consultant Selection	Open		110,500.00	0.00	Canceled	2019-05-31	2019-06-26	2019-06-29	2019-07-04	2021-07-04
ECREEE/CON/IC-21/19 / TECHNICAL COORDINATOR FOR ROGEP	IDA / V0740	1A: Enabling Environment	Prior	Individual Consultant Selection	Open		105,000.00	0.00	Canceled	2019-05-31	2019-06-26	2019-06-29	2019-07-04	2021-07-04
ECREEE/CON/IC-22/19 / ADVISOR TO THE COMMISSIONER ENERGY AND MINES	IDA / V0740	1A: Enabling Environment	Prior	Individual Consultant Selection	Open		96,000.00	0.00	Canceled	2019-05-31	2019-06-26	2019-06-29	2019-07-04	2021-07-04
ECREEE/CON/IC-24/19 / TECHNICAL SPECIALIST FOR AREA 2	IDA / V0740	1A: Enabling Environment	Prior	Individual Consultant Selection	Open		156,000.00	0.00	Canceled	2019-12-02	2020-01-16	2020-01-20	2020-02-10	2020-03-16
ECREEE/CON/IC-25/19 / FINANCE EXPERT FOR ROGEP	IDA / V0740	1A: Enabling Environment	Prior	Individual Consultant Selection	Open		156,000.00	0.00	Canceled	2019-12-02	2020-01-16	2020-01-20	2020-02-10	2020-03-16
ECREEE/CON/IC-23/19 / Engagement of a Consultant to prospect for Commercial Financial Institutions to access Credit Lines from BOAD for the Regional Off-grid Electrification Project (ROGEP)	IDA / V0740	1A: Enabling Environment	Post	Individual Consultant Selection	Limited		65,500.00	0.00	Canceled	2019-11-29	2019-12-04	2019-12-25	2020-01-29	2021-01-27
NG-ECOWAS-OCEM-235792-CS-NDV / 1 individual Consultant as Financial Management Expert	IDA / V0740	1B: Entrepreneurship Technical Support	Post	Individual Consultant Selection	Limited		95,000.00	0.00	Canceled	2021-07-01	2021-07-06	2021-07-27	2021-08-31	2022-02-27
NG-ECOWAS-OCEM-241360-CS-NDV / 1 individual consultant as Financial Management Specialist	IDA / D7840	1B: Entrepreneurship Technical Support	Post	Individual Consultant Selection	Limited		95,000.00	0.00	Pending Implementation	2021-06-24	2021-06-29	2021-07-20	2021-08-24	2022-08-19
NG-ECOWAS-OCEM-235778-CS-NDV / 1 Individual Consultant as Administrative Assistant	IDA / V0740	1B: Entrepreneurship Technical Support	Post	Individual Consultant Selection	Limited		43,000.00	0.00	Canceled	2021-07-01	2021-07-06	2021-07-27	2021-08-31	2022-02-27
NG-ECOWAS-OCEM-241361-CS-NDV / 1 individual consultant as Administrative Assistant	IDA / D7840	1B: Entrepreneurship Technical Support	Post	Individual Consultant Selection	Limited		43,000.00	0.00	Pending Implementation	2021-06-25	2021-06-30	2021-07-21	2021-08-25	2022-08-20
NG-ECOWAS-OCEM-235859-CS-NDV / 1 individual Consultant as Procurement Specialist	IDA / V0740	1B: Entrepreneurship Technical Support	Post	Individual Consultant Selection	Limited		95,000.00	0.00	Canceled	2021-07-01	2021-07-06	2021-07-27	2021-08-31	2022-02-27

NG-ECOWAS-OCEM-241368- CS-NDV / 1 individual Consultant as Procurement Specialist	IDA / D7840	18: Entrepreneurship Technical Support	Post	Individual Consultant Selection	Limited		95,000.00	0.00	Pending Implementation	2021-06-25		2021-06-30	2021-07-21		2021-08-25	2022-08-20
NG-ECOWAS-OCEM-235782- CS-NDV / 1 individual Consultant as Communication Officer	IDA / V0740	18: Entrepreneurship Technical Support	Post	Individual Consultant Selection	Limited		81,500.00	0.00	Canceled	2021-07-01		2021-07-06	2021-07-27		2021-08-31	2022-02-27
NG-ECOWAS-OCEM-241369- CS-NDV / 1 individual consultant as Communication Officer	IDA / D7840	18: Entrepreneurship Technical Support	Post	Individual Consultant Selection	Limited		81,500.00	0.00	Pending Implementation	2021-06-25		2021-06-30	2021-07-21		2021-08-25	2022-08-20
NG-ECOWAS-OCEM-235794- CS-NDV / 1 individual Consultant as Monitoring and Evaluation Officer	IDA / V0740	18: Entrepreneurship Technical Support	Post	Individual Consultant Selection	Limited		95,000.00	0.00	Canceled	2021-07-01		2021-07-06	2021-07-27		2021-08-31	2022-02-27
NG-ECOWAS-OCEM-241370- CS-NDV / 1 individual consultant as Monitoring and Evaluation Officer	IDA / D7840	18: Entrepreneurship Technical Support	Post	Individual Consultant Selection	Limited		95,000.00	0.00	Pending Implementation	2021-06-25		2021-06-30	2021-07-21		2021-08-25	2022-08-20
NG-ECOWAS-OCEM-235861- CS-NDV / 1 Individual Consultant as Senior Advisor to Commissioner, Energy and Mines	IDA / V0740	18: Entrepreneurship Technical Support	Post	Individual Consultant selection	Limited		108,000.00	0.00	Canceled	2021-07-01		2021-07-06	2021-07-27		2021-08-31	2022-02-27
NG-ECOWAS-OCEM-241376- CS-NDV / 1 individual consultant as Senior Adviser to Commissioner, Energy and Mines	IDA / D7840	18: Entrepreneurship Technical Support	Post	Individual Consultant Selection	Limited		108,000.00	0.00	Pending Implementation	2021-06-25		2021-06-30	2021-07-21		2021-08-25	2022-08-20
NG-ECOWAS-OCEM-235863- CS-NDV / 1 individual Consultant as Senior Financial Expert (BOAD)	IDA / V0740	18: Entrepreneurship Technical Support	Post	Individual Consultant Selection	Limited		108,000.00	0.00	Canceled	2021-07-01		2021-07-06	2021-07-27		2021-08-31	2022-02-27
NG-ECOWAS-OCEM-241379- CS-NDV / 1 individual Consultant as Senior Financial Expert BOAD	IDA / D7840	18: Entrepreneurship Technical Support	Post	Individual Consultant selection	Limited		108,000.00	0.00	Pending Implementation	2021-06-25		2021-06-30	2021-07-21		2021-08-25	2022-08-20