

[Republic of Kazakhstan - Республика Казахстан]
[South West Roads Project: Western Europe - Western China International Transit Corridor (CAREC-1b & 6b) -Проект развития автомобильных дорог Юг-Запад: Международный транзитный коридор "Западная Европа - Западный Китай" (ЦАРЭС 1b и 6b)]

PROCUREMENT PLAN - CONSULTANTS Jun 2009 - Dec 2013
ПЛАН ЗАКУПОК КОНСУЛЬТАЦИОННЫХ УСЛУГ НА ПЕРИОД с июня 2009 по декабрь 2013
(Date of PP: 17/08/2010; Update No. _____; Date of WB NOL: 13/10/2010)
(Дата ПЗ: 17/08/2010; Обновление № _____; Дата одобрения ВБ: 13/10/2010)

Item №	Cost Table Codes	Component Reference as per PAD	Contract Ref. №	Contract Description	Plan vs Actual	Select. Method	WB Review (Prior/ Post)	Request for Exp. Of Interest	Draft RFP (incl. TOR, Short List)	WB No-objection to RFP (full package)	RFP Issued	Date of Proposal Submission	Tech. Evaluation Report (TER)	WB No-objection to TER	Combined Tech & Fin Eval. Report	Draft Final Contract	WB No-objection to Draft Contract	Date of Contract Signing	Date of Contract Completion	Remarks
№ Пункта	Коды согласно Таблице Затрат	Ссылка на компоненты согласно Документу об Оценке Проекта	№ Контракта	Описание контракта	План и Факт	Метод отбора	Обзор Банка (предварит./последующ.)	Запрос на выраж. заинт	Проект ППП вкл ТЗ и КС	Одобрение Банка на полный пакет ППП	Выпуск ППП	Срок подачи предложений	Технический оценочный отчет (ТО)	Одобрение ВБ на ТО	Комбин. оцен. отчет	Проект финального контракта	Одобрение Банка на контракт	Подписание контракта	Завершение контракта	Примечания
Project Management Consultants / Консультант по управлению проектом																				
1		Component 3	2009-WB/PMC	Project Management Consultants	Plan/План	QCBS	PRIOR													SNC-LAVALIN International Inc. (Canada) with association of "KazdorNII" JSC (Kazakhstan)
				Консультант по управлению проектом	Actual/Факт	QCBS	PRIOR	January 26, 2009	July 22, 2009	August 12, 2009	August 14, 2009	September 26, 2009	October 26, 2009	October 28, 2009	November 6, 2009	November 25, 2009	December 1, 2009	December 8, 2009	March 30, 2013	
Institutional development / Институциональное развитие																				
2		Component 4	2009-WB/ISCS	Institutional development	Plan/План	QCBS	PRIOR													"EGIS BCEOM International" (France)
				Институциональное развитие	Actual/Факт	QCBS	PRIOR	May 6, 2009	July 23, 2009	March 3, 2010	December 25, 2009	February 5, 2010	February 18, 2010	March 4, 2010	March 11, 2010	March 17, 2010	March 18, 2010	March 19, 2010	January 19, 2011	
Supervision I / Надзор за строительством I																				
3		Component 5	2009-1-WB/CS	Supervision. Section km 1917-2057, Kzylorda region	Plan/План	QCBS	PRIOR													«Roughton international» / «DBUK» (Great Britain)
				Надзор за строительством. Участок км 1917-2057, Кызылординская область	Actual/Факт	QCBS	PRIOR	January 26, 2009	April 10, 2009	September 1, 2009	September 3, 2009	October 15, 2009	December 21, 2009	January 18, 2010	January 21, 2010	February 5, 2010	February 8, 2010	February 8, 2010	May 30, 2013	
4		Component 5	2009-2-WB/CS	Supervision. Section km 1807-1917, Kzylorda region	Plan/План	QCBS	PRIOR													Dongsung Engineering CO., LTD (South Korea) with association of "Zhol Sapa" LLP (Kazakhstan)
				Надзор за строительством. Участок км 1807-1917, Кызылординская область	Actual/Факт	QCBS	PRIOR	January 26, 2009	April 10, 2009	September 1, 2009	September 3, 2009	October 15, 2009	December 21, 2009	January 18, 2010	January 26, 2010	February 11, 2010	February 12, 2010	February 12, 2010	May 30, 2013	
5		Component 5	2009-3-WB/CS	Supervision. Section km 1578-1807, Kzylorda region	Plan/План	QCBS	PRIOR													"Kazdorproject" LLP (Kazakhstan)
				Надзор за строительством. Участок км 1578-1807, Кызылординская область	Actual/Факт	QCBS	PRIOR	January 26, 2009	April 10, 2009	September 1, 2009	September 3, 2009	October 15, 2009	December 21, 2009	January 18, 2010	January 26, 2010	February 11, 2010	February 12, 2010	February 12, 2010	May 30, 2013	
6		Component 5	2009-4-WB/CS	Supervision. Section km 1578-1807, Kzylorda region	Plan/План	QCBS	PRIOR													«Isan Corporation» (South Korea) with association of "Zhol Sapa" LLP (Kazakhstan)
				Надзор за строительством. Участок км 1240-1578, Кызылординская область	Actual/Факт	QCBS	PRIOR	January 26, 2009	April 10, 2009	September 1, 2009	September 3, 2009	October 15, 2009	December 21, 2009	January 18, 2010	January 26, 2010	February 11, 2010	February 12, 2010	February 12, 2010	May 30, 2013	
Supervision II / Надзор за строительством II																				
7		Component 5	2010-1-WB/CS	Supervision. Section km 2057-2183, South-Kazakhstan region	Plan/План	QCBS	PRIOR													
				Надзор за строительством. Участок км 2057-2183, Южно-Казахстанская область	Actual/Факт	QCBS	PRIOR	December 20, 2009	March 3, 2010	March 3, 2010	March 4, 2010	April 15, 2010	May 12, 2010	August 24, 2010						
8		Component 5	2010-2-WB/CS	Supervision. Section km 2183-2260, 2231-674, South-Kazakhstan region	Plan/План	QCBS	PRIOR													
				Надзор за строительством. Участок км 2183-2260, 2231-674, Южно-Казахстанская область	Actual/Факт	QCBS	PRIOR	December 20, 2009	March 3, 2010	March 3, 2010	March 4, 2010	April 15, 2010	May 12, 2010	August 24, 2010						
Consultancy services for Development of design documents / Консультационные услуги на разработку проектно-сметной документации																				
9			2009-WB/DDCS	Consultancy services for Development of design documents for construction of «Bypass of Temirlanovka settlement» section of «Russian Federation border (to Samara) – Shymkent» road	Plan/План	QCBS	PRIOR													Dongsung Engineering CO., LTD (South Korea) with association of "Doris" LLP (Kazakhstan)
				Консультационные услуги на разработку проектно-сметной документации участка «Обход с.Темирлановка» автомобильной дороги «Гр. РФ (на Самару) – Шымкент»	Actual/Факт	QCBS	PRIOR	May 6, 2009	October 17, 2009	January 15, 2010	January 20, 2010	February 16, 2010	February 20, 2010	March 3, 2010	March 9, 2010	March 11, 2010	March 13, 2010	March 18, 2010	October 1, 2010	