

Sample Procurement Plan

I. General

2. **Bank's approval Date of the procurement Plan Original: March, 2014 : Revision: March, 2017**
3. **Date of General Procurement Notice: April, 2014**
4. **Period covered by this procurement plan: The procurement period of project covered from year May 1, 2015 to July 31, 2019**

II. Goods and Works and non-consulting services.

1. **Prior Review Threshold:** Procurement Decisions subject to Prior Review by the Bank as stated in Appendix 1 to the Guidelines for Procurement:

	Procurement Method	Prior Review Threshold US\$	Comments
1	NCB (Goods) ; IT and Non-consulting services	Equivalent and Below US\$ 1,000,000	Above USD 2 mil.
2	NCB (Works)	Equivalent and Below US\$ 10 million	Above USD 10 mil.
3	Shopping (Goods)	Equivalent and Below US\$ 100,000	None
4	Shopping (Works)	Equivalent and Below US\$ 200,000	None

2. **Prequalification.** Bidders for **Not applicable**
3. **Proposed Procedures for CDD Components (as per paragraph. 3.17 of the Guidelines:** Not Applicable
4. **Reference to (if any) Project Operational/Procurement Manual: Project Implementation Manual for World Bank Loan Project P133828 is developed by MoA (for Parts A and C1) and the Guidelines for implementation of activities under parts B and C2 are developed by NAPR**
5. **Any Other Special Procurement Arrangements:** None
6. **Summary of the Procurement Packages planned during the first 18 months after project effectiveness**

1	2	3	4	5	6	7
Ref. No.	Description	Estimated Cost	Packages	Domestic Preference (yes/no)	Review by Bank (Prior / Post)	Comments

	US\$ million					
Summary of the ICB (Works)	22.4	2	No	Prior	The first one has been already signed	
Summary of the NCB (Works)	1.15	1	No	Post		
Summary of the NCB (Goods)	0.75	3	No	Post		
Summary of the ICB (Non-Consultant Services)	0.8	2	No	Post		
Summary of the Shopping (Goods)	0.4	13	No	Post		
Summary of the Shopping (Non-Consultant Services)	0.074	1	No	Post		
Summary of the Direct Contracting	0.2	2				

III. Selection of Consultants

- Prior Review Threshold:** Selection decisions subject to Prior Review by Bank as stated in Appendix 1 to the Guidelines Selection and Employment of Consultants:

	Selection Method	Prior Review Threshold	Comment
1.	Competitive Methods (Firms)	Above US\$ 1,000,000	
2.	CQS		Applicable for assignments with estimation below USD 300K
3.	Individual	Above US\$ 300,000	

- Short list comprising entirely of national consultants:** Short list of consultants for services, estimated to cost less than \$_300,000_ equivalent per contract, may comprise entirely of national consultants in accordance with the provisions of paragraph 2.7 of the Consultant Guidelines.
- Any Other Special Selection Arrangements:** None
- Consultancy Assignments with Selection Methods and Time Schedule**

1	2	3	4	5	6
Ref. No.	Description of Assignment	Estimated Cost US\$ million	Packages	Review by Bank (Prior / Post)	Comments
	Summary of number of contracts that will be let under QCBS	3.5	3	Prior	
	Summary of number of contracts that will be let under other methods	0.51	7	Post	LCS, FB, CQS
	Summary of number of contracts that will be let under IC	1.01	35	Prior/Post	4 signed contracts were subject to the Prior reviewer
	Summary of number of contracts that will be let under SSS	0.33	11	Prior/Post	9 signed contracts were subject to the Prior reviewer

PROCUREMENT PLAN Georgia : Irrigation and Land Market Development Project

General Information
Country: Georgia **Bank / Approval Date of the Original Procurement Plan:** 2016-09-15
Revised Plan Date(s): (comma delineated, leave blank if none) 2017-09-28
Project ID: P133828 **GPN Date:**
Project Name: Irrigation and Land Market Development Project
Loan / Credit No.: IDA / 54560
Executing Agency(ies): Ministry of Agriculture of Georgia, National Agency for Public Registry

Activity Reference No./ Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion					
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual				
IDIC/WICB/01 / Rehabilitation of Irrigation Scheme Main Canals and Electrical and Mechanical parts of main canal and headwork	IDA / 54560	Component 1 Irrigation and Drainage Improvement Component 3 Project Management Component 2 Land Market Development	Prior	Request for Bids	Open - International	Single Stage - One Envelope	N	0.00	13,430,531.47	Under Review													2016-02-23			2016-03-17						
IDIC/WINCB/01 / Sient and Algeit Dams Safety Works	IDA / 54560	Component 1 Irrigation and Drainage Improvement	Post	Request for Bids	Open - National	Single Stage - One Envelope		1,150,000.00	0.00	Pending Implementation					2017-12-01											2018-01-14		2018-02-13		2018-03-13		2018-09-09

Activity Reference No./ Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion				
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual			
IDICGSH11 / Supply Echo-sounder and 10 units of Levelling Instrument to Georgian Amelioration	DA / 54560	Component 1 Irrigation and Drainage Improvement	Post	Request for Quotations	Open - National	Single Stage - One Envelope		26,000.00	0.00	Under Implementation								2017-03-02	2017-01-26								2017-04-02		2017-06-01		
IDICGNCB/01 / Supply of IT equipment to Georgian Amelioration	DA / 54560	Component 1 Irrigation and Drainage Improvement	Post	Request for Bids	Open - National	Single Stage - One Envelope		375,000.00	0.00	Pending Implementation					2017-04-25							2017-06-08			2017-07-08		2017-07-29		2017-09-27		
IDICGNCB/02 / Supply of Machinery and Equipment to Georgian Amelioration	DA / 54560	Component 1 Irrigation and Drainage Improvement	Post	Request for Bids	Open - National	Single Stage - One Envelope		250,000.00	0.00	Pending Implementation					2017-09-05									2017-10-19		2017-11-18		2017-12-09		2018-03-08	
IDICGNCB/03 / PPMD Equipment - Vehicles	DA / 54560	Component 3 Project Management	Post	Request for Bids	Open - National	Single Stage - One Envelope		100,000.00	0.00	Pending Implementation					2018-01-10									2018-02-23		2018-03-25		2018-04-22		2018-06-21	
IDICGSH06 / PPMD Office Equipment	DA / 54560	Component 3 Project Management	Post	Request for Quotations	Open - National	Single Stage - One Envelope		30,000.00	0.00	Pending Implementation																	2018-02-14		2018-04-15		
IDICGSH07 / PPMD office Furniture	DA / 54560	Component 3 Project Management	Post	Request for Quotations	Open - National	Single Stage - One Envelope		20,000.00	0.00	Pending Implementation																	2018-02-14		2018-04-15		
IDICGSH08 / Environmental Monitoring Field Equipment	DA / 54560	Component 3 Project Management	Post	Request for Quotations	Open - National	Single Stage - One Envelope		15,000.00	0.00	Pending Implementation																	2018-02-14		2018-04-15		
IDICGSH09 / Environmental Monitoring Program	DA / 54560	Component 3 Project Management	Post	Request for Quotations	Open - National	Single Stage - One Envelope		5,000.00	0.00	Pending Implementation																	2018-02-14		2018-04-15		
LMDCGSH01 / GPS Rover and tablet controller	DA / 54560	Component 2 Land Market Development	Post	Request for Quotations	Open - National	Single Stage - One Envelope		75,000.00	74,273.86	Signed																2017-04-13	2017-05-16		2017-06-12		
LMDCGSH02 / Supply of Electronic tachometer	DA / 54560	Component 2 Land Market Development	Post	Request for Quotations	Open - National	Single Stage - One Envelope		26,000.00	25,726.14	Signed																	2017-04-16	2017-05-16		2017-06-15	
LMDCGSH05 / Supply of off-road vehicles	DA / 54560	Component 2 Land Market Development	Post	Request for Quotations	Open - National	Single Stage - One Envelope		92,000.00	86,710.96	Signed																	2017-04-20	2017-06-09		2017-06-19	
LMDCGSH03 / Supply of Computers and Office Equipment for Pilot Project Team and Administration	DA / 54560	Component 2 Land Market Development	Post	Request for Quotations	Open - National	Single Stage - One Envelope		65,000.00	0.00	Cancelled																	2017-05-11			2017-08-03	
LMDCGSH03-1 / Supply of Computers and Office Equipment for Pilot Project Team and Administration	DA / 54560	Component 2 Land Market Development	Post	Request for Quotations	Open - National	Single Stage - One Envelope		65,000.00	53,217.19	Signed																	2017-05-16		2017-06-12	2017-08-05	
IDICGDC01 / Procurement of Agricultural software - S/r2	DA / 54560	Component 1 Irrigation and Drainage Improvement	Post	Direct Selection	Direct			19,000.00	0.00	Cancelled					2017-02-17												2017-03-11			2017-05-10	
LMDCGSH06 / Procurement of office furniture for Pilot Project Team and Administration	DA / 54560	Component 2 Land Market Development	Post	Request for Quotations	Open - National	Single Stage - One Envelope		52,800.00	0.00	Under Implementation																	2017-09-05		2017-09-29		2017-11-13
LMDCGSH07 / Supply of 6 units of laser distance meters	DA / 54560	Component 2 Land Market Development	Post	Request for Quotations	Open - National	Single Stage - One Envelope		4,000.00	3,386.90	Signed																	2017-09-06		2017-09-23	2017-08-29	2017-10-23
LMDCGSH04 / Supply of Metal Field markers (1000 units)	DA / 54560	Component 2 Land Market Development	Post	Request for Quotations	Open - National	Single Stage - One Envelope		7,000.00	0.00	Cancelled																	2017-03-23			2017-04-16	2017-06-15
LMDCGSH09 / Supply of GNSS Rovers for in-house team	DA / 54560	Component 2 Land Market Development	Post	Request for Quotations	Open - National	Single Stage - One Envelope		44,565.00	0.00	Pending Implementation																	2017-09-19		2017-10-14		2017-11-28
LMDCGSH10 / Supply of Electronic Tachometer for in-house team	DA / 54560	Component 2 Land Market Development	Post	Request for Quotations	Open - National	Single Stage - One Envelope		12,863.00	0.00	Pending Implementation																	2017-09-19		2017-10-14		2017-11-28

IDICGSH10 / Supply of Tachometer for Georgian Amelioration	DA / 54560	Component 1 Irrigation and Drainage Improvement	Post	Request for Quotations	Open - National	Single Stage - One Envelope	17,000.00	0.00	Canceled							2017-07-08			2017-08-08	2017-10-07
IDICGSH13 / Supply of 5 units of off-road small size trucks to the Georgian Amelioration (GA)	DA / 54560	Component 1 Irrigation and Drainage Improvement	Post	Request for Quotations	Open - National	Single Stage - One Envelope	100,000.00	0.00	Pending Implementation							2017-10-05			2017-10-28	2017-12-27
IDICGSH12 / Supply of 3 units of Automatic Flow Measuring Devices and 5 units of water flow velocity measurement equipment for Georgian Amelioration (GA)	DA / 54560	Component 1 Irrigation and Drainage Improvement	Post	Request for Quotations	Open - National	Single Stage - One Envelope	44,000.00	0.00	Pending Implementation							2017-11-02			2017-12-03	2018-02-01
LMDCGSH08 / Supply of Computers and Office Equipment and Plotter for in-house team	DA / 54560	Component 2 Land Market Development	Post	Request for Quotations	Open - National	Single Stage - One Envelope	86,368.00	0.00	Pending Implementation							2017-09-26			2017-10-21	2017-12-20

NON CONSULTING SERVICES

Activity Reference No./ Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
IDICNCSNBO1 / Topographic Survey for Tbilisi Municipality, Kveemo Samgurali and Zeda Ru Irrigation Schemes	DA / 54560	Component 1 Irrigation and Drainage Improvement	Post	Request for Bids	Open - National	Single Stage - One Envelope	297,040.00	0.00	Under Implementation					2017-02-27	2017-03-10	2017-03-06	2017-03-10					2017-03-27	2017-04-18	2017-04-10	2017-04-17			2017-08-15
LMDCNCSHD1 / Manglisi Registration Services - field work	DA / 54560	Component 2 Land Market Development	Post	Request for Quotations	Open - National	Single Stage - One Envelope	74,743.00	0.00	Canceled																2017-03-26			2017-05-25
LMDCNCSNBO2-1 / Manglisi Land Registration Services - Technical Fieldwork	DA / 54560	Component 2 Land Market Development	Post	Request for Bids	Open - National	Single Stage - One Envelope	74,743.00	72,769.93	Signed					2017-05-22	2017-05-12	2017-05-27	2017-05-12					2017-06-26	2017-06-12	2017-07-10	2017-06-23	2017-08-07	2017-07-12	2017-11-20
LMDCNCSNBO2 / Manglisi Registration Services - field work	DA / 54560	Component 2 Land Market Development	Post	Request for Bids	Open - National	Single Stage - One Envelope	74,743.00	0.00	Canceled					2017-04-07	2017-03-28	2017-04-12	2017-03-28					2017-05-12		2017-05-26		2017-06-23		2017-08-22
LMDCNCSNBO5 / Zarizdzebi, Saguramo and Karaketi Land Registration Services - Technical Fieldwork	DA / 54560	Component 2 Land Market Development	Post	Request for Bids	Open - National	Single Stage - One Envelope	101,000.00	0.00	Under Implementation					2017-08-21	2017-08-07	2017-08-24						2017-09-23	2017-09-07	2017-10-14	2017-11-11			2018-05-10
LMDCNCSNBO6 / Vediskari and Sakhino Land Registration Services - Technical Fieldwork	DA / 54560	Component 2 Land Market Development	Post	Request for Bids	Open - National	Single Stage - One Envelope	156,000.00	0.00	Pending Implementation					2017-09-29		2017-10-02						2017-11-01		2017-11-22		2017-12-20		2018-06-18
LMDCNCSNBO7 / Artushiki and Anilokhlo Land Registration Services - Technical Fieldwork	DA / 54560	Component 2 Land Market Development	Post	Request for Bids	Open - National	Single Stage - One Envelope	133,000.00	0.00	Pending Implementation					2017-11-30		2017-12-03						2018-01-02		2018-01-23		2018-02-20		2018-08-19
LMDCNCSNBO4 / Lakhamula Land Registration Services - Technical Fieldwork	DA / 54560	Component 2 Land Market Development	Post	Request for Quotations	Open - National	Single Stage - One Envelope	7,500.00	0.00	Under Implementation																2017-10-05		2018-02-02	
LMDCNCSNBO3 / Shusheti Land Registration Services - Technical Fieldwork	DA / 54560	Component 2 Land Market Development	Post	Request for Quotations	Open - National	Single Stage - One Envelope	53,000.00	0.00	Under Implementation																2017-10-02		2018-03-11	
LMDCNCSNBO1 / Jimiti and Mozguli Land Registration Services - Technical Fieldwork	DA / 54560	Component 2 Land Market Development	Post	Request for Bids	Open - National	Single Stage - One Envelope	103,000.00	0.00	Canceled					2017-10-30		2017-11-02								2017-12-02	2017-12-23	2018-01-20		2018-07-19

CONSULTING FIRMS

Activity Reference No./ Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference		Expression of Interest Notice		Short List and Draft Request for Proposals		Request for Proposals as Issued		Opening of Technical Proposals / Minutes		Evaluation of Technical Proposal		Combined Evaluation Report and Draft Negotiated Contract		Signed Contract		Contract Completion		
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	
LMDCICS012015 / Consulting Services for Supervision of Civil Works to be implemented under Irrigation and Land Market Development Project - Irrigation and Drainage Improvement Component (LMDP)	DA / 54560	Component 1 Irrigation and Drainage Improvement	Prior	Quality And Cost-Based Selection	Open - International	N	1,500,000.00	2,321,095.09	Under Implementation																2016-02-03		2016-02-29	
LMDCICS02 / GLMMP Project Financial Audit for 2015-2019 fiscal years	DA / 54560	Component 1 Irrigation and Drainage Improvement	Post	Least Cost Selection	Open - International		60,000.00	36,167.00	Signed	2016-11-07	2016-11-10	2016-11-17	2016-11-10	2016-12-22	2017-01-11					2017-01-12	2017-02-01	2017-02-11	2017-02-27	2017-03-11	2017-03-13	2017-03-18	2017-03-15	2019-07-31
IDICICS01 / Strengthening of Designing Capacity and Technical maintenance of Georgian Amelioration	DA / 54560	Component 1 Irrigation and Drainage Improvement	Post	Consultant Qualification Selection	Open - National		100,000.00	0.00	Pending Implementation	2017-12-11		2017-12-25		2018-01-15										2018-02-05		2018-02-12		2019-02-12
IDICICS03 / Institutional Strengthening of Georgian Amelioration	DA / 54560	Component 1 Irrigation and Drainage Improvement	Prior	Quality And Cost-Based Selection	Open - International		1,200,000.00	0.00	Pending Implementation	2017-11-01		2017-11-15		2017-12-13					2018-01-10		2018-02-09		2018-03-02		2018-03-16		2019-09-07	
LMDCICS02 / Monitoring and Impact Evaluation Analysis	DA / 54560	Component 2 Land Market Development	Post	Consultant Qualification Selection	Open - National		100,000.00	0.00	Pending Implementation	2017-03-27		2017-04-10		2017-05-08									2017-05-15		2017-05-18		2018-05-18	
LMDCICS03 / Implementation of baseline survey	DA / 54560	Component 2 Land Market Development	Post	Consultant Qualification Selection	Open - National		100,000.00	0.00	Pending Implementation	2017-03-31		2017-04-14		2017-05-12									2017-05-19		2017-05-22		2018-05-22	
IDICICS05 / National Technical Assistance	DA / 54560	Component 3 Project Management	Post	Consultant Qualification Selection	Open - National		20,000.00	0.00	Pending Implementation	2018-03-01		2018-03-15		2018-04-19									2018-05-03		2018-05-10		2018-11-06	

IDIC/CS/O3 / Independent Dam Safety Assessment and Design and Supervision of Dam Safety Activities for Alget and Sion Dams	IDA / 54560	Component 1 Irrigation and Drainage Improvement	Post	Consultant Qualification Selection	Open - International		220,000.00	0.00	Pending Implementation	2017-07-31	2017-08-14	2017-09-18							2017-10-09		2017-10-23		2019-02-15	
IDIC/CS/O7 / Design Engineering Consultancy Services	IDA / 54560	Component 1 Irrigation and Drainage Improvement	Post	Consultant Qualification Selection	Open - National		50,000.00	0.00	Cancelled	2017-02-27	2017-01-25	2017-03-13	2017-01-25	2017-04-24	2017-03-16				2017-05-08		2017-05-15		2018-02-09	
LMDC/CS/O4 / Consultancy Services for Web-Development	IDA / 54560	Component 2 Land Market Development	Post	Consultant Qualification Selection	Open - National		123,640.00	0.00	Pending Implementation	2017-09-15		2017-09-29			2017-11-03				2017-11-17		2017-11-24		2018-11-24	
LMDC/CS/O1 / Public Awareness	IDA / 54560	Component 2 Land Market Development	Post	Consultant Qualification Selection	Open - National		80,000.00	0.00	Cancelled	2017-03-31		2017-04-14			2017-05-12				2017-05-19		2017-05-22		2018-05-22	
IDIC/CS/O2 / Preparation of Detailed Engineering Design and Construction Supervision services for Kiemo Sangori, Tosi-Kurmit and Zeda Ru irrigation system's secondary, tertiary and on-farm network.	IDA / 54560	Component 1 Irrigation and Drainage Improvement	Prior	Quality And Cost-Based Selection	Open - International		4,000,000.00	0.00	Under Review	2017-09-25		2017-10-09			2017-11-13				2017-12-11		2018-01-10		2018-02-21	2019-08-15

INDIVIDUAL CONSULTANTS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference		Invitation to Identified/Selected Consultant		Draft Negotiated Contract		Signed Contract		Contract Completion	
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
CS/IC/10 / Procurement Consultant	IDA / 54560	Component 1 Irrigation and Drainage Improvement Component 3 Project Management Component 2 Land Market Development	Prior	Individual Consultant Selection	Open	N	9,000.00	159,961.41	Signed							2015-02-25	2015-02-25		
IDIC/CS/IC/03 / Water Resource and Climate Advisor for Institutional Strengthening of UASCG	IDA / 54560	Component 1 Irrigation and Drainage Improvement Component 3 Project Management Component 2 Land Market Development	Prior	Individual Consultant Selection	Open	N	0.00	42,611.12	Signed							2015-04-24	2015-04-24		
IDIC/CS/IC/04 / Agricultural Economist	IDA / 54560	Component 1 Irrigation and Drainage Improvement Component 3 Project Management Component 2 Land Market Development	Prior	Individual Consultant Selection	Open	N	60,000.00	43,266.65	Signed							2015-04-23	2015-04-23		
IDIC/CS/IC/05 / Water Resources Legal Advisor	IDA / 54560	Component 1 Irrigation and Drainage Improvement Component 3 Project Management Component 2 Land Market Development	Prior	Individual Consultant Selection	Open	N	0.00	34,272.44	Signed							2015-05-22	2015-06-15		
IDIC/CS/IC/01 / Management Operation and Maintenance (MOM) Advisor	IDA / 54560	Component 1 Irrigation and Drainage Improvement Component 3 Project Management Component 2 Land Market Development	Prior	Individual Consultant Selection	Open	N	60,000.00	55,932.00	Signed							2015-04-24	2015-06-27		
IDIC/CS/SSS/01 / Local-level Water Management Institutions Advisor	IDA / 54560	Component 1 Irrigation and Drainage Improvement Component 3 Project Management Component 2 Land Market Development	Prior	Direct Selection	Direct	N	80,000.00	114,971.33	Under Implementation								2015-07-07		
IDIC/CS/SSS/04 / Component Director	IDA / 54560	Component 1 Irrigation and Drainage Improvement Component 3 Project Management Component 2 Land Market Development	Prior	Direct Selection	Direct	N	18,000.00	72,861.24	Under Implementation								2015-07-01		
IDIC/CS/SSS/05 / Financial Manager	IDA / 54560	Component 1 Irrigation and Drainage Improvement Component 3 Project Management Component 2 Land Market Development	Prior	Direct Selection	Direct	N	17,000.00	69,607.37	Under Implementation								2015-07-01		
IDIC/CS/SSS/06 / Accountant and Disbursement Specialist	IDA / 54560	Component 1 Irrigation and Drainage Improvement Component 3 Project Management Component 2 Land Market Development	Prior	Direct Selection	Direct	N	13,000.00	54,506.46	Under Implementation								2015-07-01		
IDIC/CS/SSS/02 / Irrigation Policy Specialist and Strategy Team Leader	IDA / 54560	Component 1 Irrigation and Drainage Improvement Component 3 Project Management Component 2 Land Market Development	Prior	Direct Selection	Direct	N	35,000.00	37,366.67	Signed								2015-07-15		
IDIC/CS/IC/14 / Component Coordinator	IDA / 54560	Component 1 Irrigation and Drainage Improvement Component 3 Project Management Component 2 Land Market Development	Prior	Individual Consultant Selection	Open	N	33,000.00	125,794.43	Under Implementation							2015-07-08	2015-07-09		

IDICCS/SS03 / Accounting Software Maintenance Specialist	DA / 54560	Component 1 Irrigation and Drainage Improvement Component 3 Project Management Component 2 Land Market Development	Prior	Direct Selection	Direct	N	0.00	11,307.85	Under Implementation										2015-11-15		
IDICCS/SS08 / Water Resource and Climate Advisor	DA / 54560	Component 1 Irrigation and Drainage Improvement Component 3 Project Management Component 2 Land Market Development	Prior	Direct Selection	Direct	N	20,000.00	23,862.23	Signed										2016-02-17		
IDICCS/SS09 / Agricultural Economist	DA / 54560	Component 1 Irrigation and Drainage Improvement Component 3 Project Management Component 2 Land Market Development	Prior	Direct Selection	Direct	N	55,000.00	55,263.33	Signed										2016-02-17		
IDICCS/SS10 / Water Resource Legal advisory services for Institutional Strengthening of GA	DA / 54560	Component 1 Irrigation and Drainage Improvement Component 3 Project Management Component 2 Land Market Development	Prior	Direct Selection	Direct	N	65,000.00	67,587.78	Under Implementation										2016-03-30		
IDICCS/IC29 / Designing advisory services for Institutional Strengthening of Georgian Amelioration (Consultant with international experience)	DA / 54560	Component 1 Irrigation and Drainage Improvement	Post	Individual Consultant Selection	Open		100,000.00	45,076.00	Signed	2016-10-10	2016-09-20	2016-11-19	2016-10-26	2016-12-03	2016-10-28	2016-12-17	2016-11-01	2017-12-17			
IDICCS/SS13 / Team Leader for Finalization of Irrigation Strategy	DA / 54560	Component 1 Irrigation and Drainage Improvement	Post	Direct Selection	Direct		20,257.00	20,256.67	Signed	2016-10-24	2016-10-24	2016-11-03	2016-11-04			2016-11-24	2016-11-18	2017-05-23			
IDICCS/IC28 / Preparation of Environment Management Plan for Batch 2	DA / 54560	Component 1 Irrigation and Drainage Improvement	Post	Individual Consultant Selection	Open		20,000.00	0.00	Pending Implementation	2017-11-15		2017-12-18		2018-01-01		2018-01-06		2018-03-07			
IDICCS/IC17 / PPMD Engineer 2	DA / 54560	Component 3 Project Management	Post	Individual Consultant Selection	Open		70,000.00	22,675.43	Signed	2017-02-20	2017-02-06	2017-03-18	2017-02-13	2017-03-25	2017-02-13	2017-03-30	2017-02-13	2019-07-28			
IDICCS/IC21 / Environmental Specialist	DA / 54560	Component 3 Project Management	Post	Individual Consultant Selection	Open		20,000.00	0.00	Pending Implementation	2018-01-11		2018-02-13		2018-02-27		2018-03-04		2019-03-04			
IDICCS/IC20 / Agricultural Economics advisory services for Institutional Strengthening of Georgian Amelioration (Consultant with international experience)	DA / 54560	Component 1 Irrigation and Drainage Improvement	Post	Individual Consultant Selection	Open		40,000.00	45,217.60	Signed	2017-02-27	2017-02-22	2017-03-30	2017-03-22	2017-04-09	2017-03-31	2017-04-12	2017-03-31	2018-01-07			
LMDDCS/IC15 / International Technical Assistance on data management	DA / 54560	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		33,000.00	0.00	Pending Implementation	2017-04-10		2017-05-05		2017-05-10		2017-05-10		2018-05-10			
LMDDCS/SS01 / Accounting soft upgrading/maintenance	DA / 54560	Component 3 Project Management	Post	Direct Selection	Direct		7,500.00	7,069.67	Signed	2017-03-20	2017-04-25	2017-03-24	2017-04-25			2017-03-30	2017-05-01	2018-06-23			
LMDDCS/IC13-1 / Developer	DA / 54560	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		49,500.00	0.00	Under Implementation	2017-03-27	2017-08-15	2017-04-21		2017-04-26		2017-04-26		2018-07-20			
LMDDCS/IC12 / Assistant to Component Manager	DA / 54560	Component 3 Project Management	Post	Individual Consultant Selection	Open		22,500.00	17,178.42	Signed	2017-03-31	2017-05-04	2017-04-25	2017-06-20	2017-04-30	2017-06-20	2017-04-30	2017-06-26	2018-07-24			
IDICCS/IC31 / Complete legislative framework analysis regarding agricultural land in Georgia	DA / 54560	Component 1 Irrigation and Drainage Improvement	Post	Individual Consultant Selection	Open		15,600.00	0.00	Under Implementation	2017-04-03	2017-05-04	2017-05-02		2017-05-12		2017-05-15		2017-07-14			
LMDDCS/IC06-1 / Regional facilitator	DA / 54560	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		16,500.00	17,214.14	Signed	2017-03-16	2017-03-23	2017-04-10	2017-05-18	2017-04-15	2017-05-19	2017-04-15	2017-05-22	2018-03-11			
LMDDCS/IC06-2 / Regional facilitator	DA / 54560	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		16,500.00	17,214.14	Signed	2017-03-16	2017-03-23	2017-04-10	2017-05-18	2017-04-15	2017-05-19	2017-04-15	2017-05-22	2018-03-11			
LMDDCS/IC06-3 / Regional facilitator	DA / 54560	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		16,500.00	17,178.42	Signed	2017-03-16	2017-03-23	2017-04-10	2017-06-20	2017-04-15	2017-06-20	2017-04-15	2017-06-26	2018-03-11			
LMDDCS/IC05-1 / Quality Control Surveyor	DA / 54560	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		15,000.00	11,404.96	Signed	2017-03-09	2017-03-28	2017-04-03		2017-04-08	2017-05-18	2017-04-08	2017-05-30	2018-07-02			
LMDDCS/IC05-2 / Quality Control Surveyor	DA / 54560	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		15,000.00	11,452.28	Signed	2017-03-09	2017-03-28	2017-04-03	2017-06-20	2017-04-08	2017-06-20	2017-04-08	2017-06-26	2018-07-02			
LMDDCS/IC05-3 / Quality Control Surveyor	DA / 54560	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		15,000.00	11,452.28	Signed	2017-03-09	2017-03-28	2017-04-03	2017-06-20	2017-04-08	2017-06-20	2017-04-08	2017-06-26	2018-07-02			
LMDDCS/IC05-4 / Quality Control Surveyor	DA / 54560	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		15,000.00	11,452.28	Signed	2017-03-09	2017-03-28	2017-04-03	2017-06-20	2017-04-08	2017-06-20	2017-04-08	2017-07-03	2018-07-02			
LMDDCS/IC03-1 / Legal advisor	DA / 54560	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		19,500.00	14,918.92	Signed	2017-03-01	2017-03-23	2017-03-26	2017-05-18	2017-03-31	2017-05-19	2017-03-31	2017-05-22	2018-06-24			
LMDDCS/IC03-2 / Legal advisor	DA / 54560	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		19,500.00	14,918.92	Signed	2017-03-01	2017-03-23	2017-03-26	2017-05-18	2017-03-31	2017-05-19	2017-03-31	2017-05-22	2018-06-24			
LMDDCS/IC03-3 / Legal advisor	DA / 54560	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		19,500.00	14,918.92	Signed	2017-03-01	2017-03-23	2017-03-26	2017-05-18	2017-03-31	2017-05-19	2017-03-31	2017-05-22	2018-06-24			
IDICCS/IC32 / Local Consultant for Preparation of Georgian National Drainage Strategy	DA / 54560	Component 1 Irrigation and Drainage Improvement	Post	Individual Consultant Selection	Open		7,500.00	7,069.67	Signed	2017-04-17	2017-03-30	2017-05-16	2017-05-01	2017-05-23	2017-05-01	2017-05-24	2017-05-01	2017-08-22			

LMDC/IC13.2 / Developer	IDA / 54560	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		49,500.00	0.00	Cancelled	2017-03-27	2017-04-21	2017-04-26	2017-04-26	2018-07-20				
LMDC/IC13.3 / Developer	IDA / 54560	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		49,500.00	0.00	Cancelled	2017-03-27	2017-04-21	2017-04-26	2017-04-26	2018-07-20				
LMDC/IC09 / Database Architecture	IDA / 54560	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		37,500.00	0.00	Cancelled	2017-03-20	2017-04-14	2017-04-19	2017-04-19	2018-07-13				
LMDC/IC08 / System Architecture	IDA / 54560	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		45,000.00	0.00	Cancelled	2017-03-20	2017-04-14	2017-04-19	2017-04-19	2018-07-13				
LMDC/IC01-1 / Chief legal adviser	IDA / 54560	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		27,000.00	0.00	Under Implementation	2017-08-15	2017-08-01	2017-09-22	2017-09-29	2018-12-23				
LMDC/IC01 / Chief legal adviser	IDA / 54560	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		27,000.00	0.00	Cancelled	2017-03-01	2017-03-23	2017-03-26	2017-03-31	2018-06-24				
LMDC/IC02-1 / Senior legal adviser	IDA / 54560	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		22,500.00	0.00	Under Implementation	2017-06-15	2017-08-01	2017-09-15	2017-09-29	2018-12-23				
LMDC/IC02 / Senior legal adviser	IDA / 54560	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		22,500.00	0.00	Cancelled	2017-03-01	2017-03-23	2017-03-26	2017-03-31	2018-06-24				
LMDC/IC06-4-1 / Regional facilitator	IDA / 54560	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		16,500.00	0.00	Under Implementation	2017-08-15	2017-08-01	2017-09-15	2017-09-29	2018-12-23				
LMDC/IC06-4 / Regional facilitator	IDA / 54560	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		16,500.00	0.00	Cancelled	2017-03-16	2017-03-23	2017-04-10	2017-04-15	2018-03-11				
LMDC/IC06-5-1 / Regional facilitator	IDA / 54560	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		16,500.00	0.00	Under Implementation	2017-08-15	2017-08-01	2017-09-15	2017-09-29	2018-12-23				
LMDC/IC06-5 / Regional facilitator	IDA / 54560	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		16,500.00	0.00	Cancelled	2017-03-16	2017-03-23	2017-04-10	2017-04-15	2018-03-11				
LMDC/IC05-5 / Quality Control Surveyor	IDA / 54560	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		15,000.00	11,165.05	Signed	2017-08-15	2017-08-01	2017-09-15	2017-09-07	2017-09-29	2017-09-08	2017-09-29	2017-09-11	2018-12-23
LMDC/IC04 / Senior Quality Control Surveyor	IDA / 54560	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		22,500.00	0.00	Cancelled	2017-03-09	2017-03-28	2017-04-03	2017-04-08	2017-04-08	2018-07-02			
LMDC/SSS02 / Senior Quality Control Surveyor	IDA / 54560	Component 2 Land Market Development	Post	Direct Selection	Direct		22,500.00	16,747.57	Signed	2017-09-01	2017-08-31	2017-09-05	2017-09-01	2017-09-12	2017-09-01	2018-12-06		
LMDC/IC24 / Lawyer (in-house team member)	IDA / 54560	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		4,000.00	0.00	Pending Implementation	2017-09-11	2017-10-06	2017-10-08	2017-10-09	2018-02-06				
LMDC/IC25 / Lawyer (in-house team member)	IDA / 54560	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		4,000.00	0.00	Pending Implementation	2017-09-11	2017-10-06	2017-10-08	2017-10-09	2018-02-06				
LMDC/IC28 / GIS operator (in-house team member)	IDA / 54560	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		6,000.00	0.00	Pending Implementation	2017-09-11	2017-10-06	2017-10-08	2017-10-09	2018-02-06				
LMDC/IC29 / Public Relation (PR) Manager for Land Market Development Component	IDA / 54560	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		16,500.00	0.00	Pending Implementation	2017-09-20	2017-10-15	2017-10-17	2017-10-18	2018-10-18				
LMDC/IC30 / Assistant Procurement Consultant for Land Market Development Component	IDA / 54560	Component 3 Project Management	Post	Individual Consultant Selection	Open		19,560.00	18,181.82	Signed	2017-09-11	2017-09-06	2017-10-06	2017-09-18	2017-10-08	2017-09-18	2017-10-09	2017-09-19	2018-10-09
IN/CS/IC33 / Regional Advisor to the Georgian Amelioration (GA) for Water Users Organizations (WUO) strategy development	IDA / 54560	Component 1 Irrigation and Drainage Improvement	Post	Individual Consultant Selection	Open		79,240.00	0.00	Under Implementation	2017-09-25	2017-09-13	2017-10-24	2017-11-03	2017-11-08	2019-02-01			
IN/CS/IC34 / Consultant for supervision of implementation of civil works under Batch 1 for Zeda Ru, Kvenno Samgori and Tasi-Kumisi Irrigation Schemes in compliance with the ESMP and EMPs and consultations for Drainage Strategy	IDA / 54560	Component 1 Irrigation and Drainage Improvement	Post	Individual Consultant Selection	Open		12,000.00	0.00	Pending Implementation	2017-09-25	2017-10-13	2017-10-20	2017-10-21	2018-07-08				
LMDC/IC17 / Quality Control Surveyor (in-house team member)	IDA / 54560	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		4,000.00	0.00	Pending Implementation	2017-09-18	2017-10-13	2017-10-15	2017-10-16	2018-02-13				
LMDC/IC19 / Quality Control Surveyor (in-house team member)	IDA / 54560	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		4,000.00	0.00	Pending Implementation	2017-09-18	2017-10-13	2017-10-15	2017-10-16	2018-02-13				
LMDC/IC20 / Quality Control Surveyor (in-house team member)	IDA / 54560	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		4,000.00	0.00	Pending Implementation	2017-09-18	2017-10-13	2017-10-15	2017-10-16	2018-02-13				
LMDC/IC22 / Quality Control Surveyor (in-house team member)	IDA / 54560	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		4,000.00	0.00	Pending Implementation	2017-09-18	2017-10-13	2017-10-15	2017-10-16	2018-02-13				
LMDC/IC23 / Quality Control Surveyor (in-house team member)	IDA / 54560	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		4,000.00	0.00	Pending Implementation	2017-09-18	2017-10-13	2017-10-15	2017-10-16	2018-02-13				
LMDC/IC18 / Quality Control Surveyor (in-house team member)	IDA / 54560	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		4,000.00	0.00	Pending Implementation	2017-09-18	2017-10-13	2017-10-15	2017-10-16	2018-02-13				

LMDC/CSIC21 / Quality Control Surveyor (in-house team member)	IDA / 54560	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		4,000.00	0.00	Pending Implementation	2017-09-18		2017-10-13		2017-10-15		2017-10-16		2018-02-13
LMDC/CSIC26 / Regional facilitator (in-house team member)	IDA / 54560	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		6,000.00	0.00	Pending Implementation	2017-09-18		2017-10-13		2017-10-15		2017-10-16		2018-02-13
LMDC/CSIC16 / Quality Control Surveyor (in-house team member)	IDA / 54560	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		4,000.00	0.00	Pending Implementation	2017-09-18		2017-10-13		2017-10-15		2017-10-16		2018-02-13
LMDC/CSIC27 / Regional facilitator (in-house team member)	IDA / 54560	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		6,000.00	0.00	Pending Implementation	2017-09-18		2017-10-13		2017-10-15		2017-10-16		2018-02-13
LMDC/CSIC14-1 / National Technical Assistance on Data Management (Monitoring and Evaluation)	IDA / 54560	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		18,750.00	0.00	Pending Implementation	2017-10-16		2017-11-10		2017-11-13		2017-11-16		2018-11-16
LMDC/CSIC14 / National Technical Assistance on data management	IDA / 54560	Component 2 Land Market Development	Post	Individual Consultant Selection	Open		18,750.00	0.00	Cancelled	2017-04-10	2017-06-29	2017-05-05		2017-05-10		2017-05-10		2018-05-10