

## PROCUREMENT PLAN

### General

#### 1. Project Information

- a. **Country: Federal Republic of Somalia**
  - b. **Project Name: Water For Agro-Pastoral and Resilience Productivity**
  - c. **Project Number: P167826**
  - d. **Total Finance: USD 5 Million**
2. **Project Implementation Agency: South West State of Somalia**
  3. **Date of Project Plan: October 2018**
  4. **Period Covered by this Procurement: January 2019 - June 2020**

#### I. Preamble

In accordance with paragraph 5.9 of the “World Bank Procurement Regulations for IPF Borrowers” (July 2016 revised November 2017 and August 2018) (“Procurement Regulations”) the Bank’s Systematic Tracking and Exchanges in Procurement (STEP) system will be used to prepare, clear and update Procurement Plans and conduct all procurement transactions for the Project.

This textual part along with the Procurement Plan tables in STEP constitute the Procurement Plan for the Project. The following conditions apply to all procurement activities in the Procurement Plan. The other elements of the Procurement Plan as required under paragraph 4.4 of the Procurement Regulations are set forth in STEP.

#### II. Bank’s Standard Procurement Document:

The Bank’s standard Procurement Documents shall be used for all contracts subject to international competitive procurement and those contracts as specified into Procurement Plan tables in STEP

#### III. National Procurement Arrangements: Not applicable

#### IV. Prequalification: Not applicable

#### V. Leased Assets: Not Applicable

- VI. Procurement of Second hand Goods:** Not Applicable
- VII. Domestic Preference:** Not Applicable
- VIII. Hands on Expanded Implementation Support (HEIS):** Not Applicable
- IX. Other Relevant Procurement Information:** Not Applicable
- X. Thresholds for Procurement Approaches and Method (US\$ millions)**

<b>Thresholds for Procurement Approaches and Methods (US\$ millions)- Goods, Works, and Non-Consulting Services</b>				
<b>Category</b>	<b>Prior Review (US\$ millions)</b>	<b>Open International</b>	<b>Open National</b>	<b>Request for Quotation (RfQ)</b>
Works	all	≥ 5.0	< 5.0	≤ 0.2
Goods, IT, and non-consulting services	all	≥ 0.5	< 0.5	≤ 0.1
<b>Thresholds for Procurement Approaches and Methods (US\$, millions) - Consulting Services</b>				
<b>Category</b>	<b>Prior Review (US\$, millions)</b>	<b>Short List of National Consultants</b>		
		<b>Consulting Services</b>	<b>Engineering and Construction Supervision</b>	
Consultants (Firms)	all	n.a	n.a.	
Individual Consultants	all	n.a.	n.a.	

## South West Procurement Plan

### XI. Packages for Goods, Works and Non-Consulting Services (At Negotiations - to be entered in STEP)

Ref. No	Contract Description	Estimated Cost (US\$)	Review by Bank (Prior / Post)	Market Approach (Open-National / Limited etc.)	Selection Method (RFP, RFB, RFQ etc.)	Evaluation Options (BAFO Rated Criteria etc.)	Procurement Process (Single stage-single envelope etc.)	Prequalification (Yes/No)	Domestic Preference (Yes/No)	Expected date of bid/proposal opening	Expected date of Contract Signature
<b>GOODS</b>											
<b>G1</b>	<i>Purchase of 5 vehicles</i>	\$175,000	Prior	Open National	RFB	Lowest Evaluated Cost	Single stage One-Envelope	N/A	N/A	02/Mar/2019	02/Apr/2019
<b>G2</b>	<i>Office Equipment (Laptops, Desktops, Projector, Printers and accessories)</i>	\$30,000	Prior	Limited	RFQ	Lowest Evaluated Cost	Single stage One - Envelope	N/A	N/A	04/Mar/2019	04/Apr/2019

<b>G</b> <b>3</b>	<i>GIS Equipment</i>	\$25,000	Prior	Limited	RFQ	Low est Eval uate d Cost	Single Stage One- Envelop	N/A	N/A	05/May/20 19	05/Jun/201 9
<b>G</b> <b>4</b>	<i>Hydrological Water Monitoring Tools</i>	\$12,000	Prior	Limited	RFQ	Low est Eval uate d Cost	Single Stage One- Envelop	N/A	N/A	15/Oct/20 19	16/Nov/20 19
<b>G</b> <b>6</b>	<i>Vehicle Fuels</i>	\$80,000	Prior	Open National	RFQ	Low est Eval uate d Cost	Single Stage One- Envelop	N/A	N/A	21/Mar/20 19	22/Apr/20 19
<b>G</b> <b>7</b>	<i>Office furniture (Chairs, Tables, )</i>	\$30,000	Prior	Limited	RFQ	Low est Eval uate d Cost	Single Stage One- Envelop	N/A	N/A	12/Jun/202 0	13/Jul/202 0
	<b>Total Goods</b>	<b>\$352,000</b>									
<b>WORKS</b>											
<b>W</b> <b>1</b>	<i>Construction of Sand Dams/Sub- surface Dams</i>	\$90,000	Prior	Open National	RFQ	Low est Eval uate d Cost	Single stage - one envelope	N/A	N/A	09/Nov/20 19	10/Dec/20 19

<b>W 2</b>	Construction of Earth Dams	\$90,000	Prior	Open National	RFQ	Low est Eval uate d Cost	Single stage - one envelope	N/A	N/A	01/Oct/2019	02/Nov/2019
<b>W 3</b>	Construction/Rehabilitation of 10 Berkads	\$42,000	Prior	Open National	RFQ	Low est Eval uate d Cost	Single stage - one envelope	N/A	N/A	01/Sep/2019	01/Oct/2019
<b>W 4</b>	Rehabilitation of Boreholes/Shallow Wells	\$50,000	Prior	Open National	RFQ	Low est Eval uate d Cost	Single stage - one envelope	N/A	N/A	18/Aug/2019	19/Sep/2019
<b>W 5</b>	Office Construction/Rehabilitation	\$70,000	Prior	Open National	RFQ	Low est Eval uate d Cost	Single stage - one envelope	N/A	N/A	01/Aug/2019	01/Sep/2019
	<b>Total Works</b>	<b>\$342,000</b>									
<b>Non -Consulting Services</b>											
	<b>Total Non-Consultant Service</b>										

**Consulting Services**

<b>Ref No</b>	<b>Contract Description</b>	<b>Estimated Cost (US\$)</b>	<b>Review by Bank (Prior/Post)</b>	<b>Market Approach (Open-National/Limited etc.)</b>	<b>Selection Method (QCBS, LCBCS, QBS, DS)</b>	<b>Shortlisting (Yes/No)</b>	<b>Expected Date of Bid Proposal Opening</b>	<b>Expected Date of Contract Signature</b>
<b>C1</b>	<i>Site selection, geophysical surveying, contracting and engineering support</i>	100,000	Prior	Open - National	CQS	N/A	16/Mar/2019	15/Apr/2019
<b>C2</b>	<i>Develop GIS map for potential sites</i>	20,000	Prior	Open - National	CQS	N/A	08/Jul/2019	08/Aug/2019
<b>C3</b>	<i>creation of village livelihood development plans &amp; water budgets</i>	500,000	Prior	Open - International	QCBS	N/A	13/May/2020	10/Jun/2020
<b>C4</b>	<i>implement rural development policies and laws to regulate sector and ensure sustainability</i>	50,000	Prior	Open National	CQS	N/A	15/Jan/2020	12/Feb/2020
<b>C5</b>	<i>technical assistance agency for training assessment, selecting, training</i>	60,000	Prior	Open National	CQS	N/A	22/Feb/2020	19/Mar/2020

	<i>and monitoring field service support,</i>							
<b>C6</b>	<i>acquisition and application of geo-spatial imagery for before and after satellite photos</i>	20,000	Prior	Open - National	CQS	N/A	01/Mar/2020	01/Apr/2020
<b>C7</b>	<i>Procurement Specialist</i>	50,000	Prior	Open	INDV	N/A	05/Jan/2019	05/Feb/2019
<b>C8</b>	<i>Finance Specialist</i>	50,000	Prior	Open	INDV	N/A	05/Jan/2019	05/Feb/2019
<b>C9</b>	<i>Project Engineer</i>	72,000	Prior	Open	INDV	N/A	10/Feb/2019	10/Mar/2019
<b>C10</b>	<i>2 Site Engineers</i>	21,000	Prior	Open	INDV	N/A	01/Oct/2019	31/Oct/2019
	<b>Total Consulting Services</b>	<b>\$943,000</b>						
	<b>Grand Total</b>	<b>\$1,637,000</b>						

**PROCUREMENT PLAN** Somalia : Somalia – Water for Agro-pastoral Productivity and Resilience

**General Information**  
 Country: Somalia **Bank's Approval Date of the Original Procurement Plan:** 2019-11-13  
**Revised Plan Date(s):** (comma delineated, leave blank if non 2021-09-30)  
 Project ID: P167826 **GN Date:**  
 Project Name: Somalia – Water for Agro-pastoral Productivity and Resilience  
 Loan / Credit No: IDA / D4970  
 Executing Agency(ies) Ministry of Planning, Investment and Economic Development, Federal Government of Somalia

**WORKS**

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	High SEA/SH Risk	Procurement Document Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
													Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual		Planned
SO-MOPIED-FCS-24698-CW-RFQ / Renovation of Ministry of Agriculture Theater	IDA / D4970	Component 2. Institutional and Capacity Development	Prior	Request for Quotations	Limited	Single Stage – One Envelope			Request for Quotations (Non Bank-SPE)	47,000.00	65,018.20	Signed																		2022-03-30

**GOODS**

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion							
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual		Planned	Actual					
SO-MOPIED-FCS-162973-NC-RFQ / Office Equipment for Biyoole PIU Staff and FCS Implementing agencies	IDA / D4970	Component 4. Project Management, M & E, Knowledge Management and Learning	Prior	Request for Quotations	Limited	Single Stage – One Envelope		58,000.00	61,621.80	Completed							2020-03-19	2020-04-02											2020-04-21	2020-04-22	2020-07-20	2021-03-01		
SO-MOPIED-FCS-162974-NC-RFQ / Office furniture for PIU staff and other Biyoole FCS implementing agencies	IDA / D4970	Component 4. Project Management, M & E, Knowledge Management and Learning	Prior	Request for Quotations	Limited	Single Stage – One Envelope		62,000.00	45,589.00	Completed							2020-03-18	2020-03-27												2020-04-16	2020-04-27	2020-04-25	2021-01-08	
SO-MOPIED-FCS-163760-CO-RFB / Vehicles for PIU and other Biyoole implementing Agencies	IDA / D4970	Component 4. Project Management, M & E, Knowledge Management and Learning	Prior	Request for Bids	Open – National	Single Stage – One Envelope		230,000.00	189,995.00	Terminated						2020-03-29	2020-03-27	2020-04-03	2020-04-05			2020-05-03	2020-05-13	2020-05-05	2020-06-09	2020-05-26	2020-06-18	2020-09-23						
SO-MOPIED-FCS-163979-CO-RFQ / Motorbikes for PIU and Ministry of Planning	IDA / D4970	Component 4. Project Management, M & E, Knowledge Management and Learning	Prior	Request for Quotations	Limited	Single Stage – One Envelope		10,000.00	7,828.00	Completed							2020-03-26	2020-03-27													2020-05-06	2020-05-25	2020-08-04	2021-02-20
SO-MOPIED-FCS-181077-CO-RFQ / Furniture for MOPIED Conference and Offices	IDA / D4970	Component 2. Institutional and Capacity Development	Prior	Request for Quotations	Limited	Single Stage – One Envelope		40,000.00	53,683.60	Completed							2020-06-30	2020-07-08													2020-08-25	2020-08-10	2021-02-21	2020-09-03
SO-MOPIED-FCS-181078-CO-RFB / Equipment for MOPIED conference hall and offices	IDA / D4970	Component 2. Institutional and Capacity Development	Prior	Request for Quotations	Limited	Single Stage – One Envelope		40,000.00	54,126.50	Completed							2020-06-30	2020-07-08													2020-08-25	2020-08-10	2021-02-21	2020-12-01
SO-MOPIED-FCS-197553-CO-RFB / Vehicles for PCU and Other Biyoole Implementing Agencies	IDA / D4970	Component 4. Project Management, M & E, Knowledge Management and Learning	Prior	Request for Bids	Open – National	Single Stage – One Envelope		200,000.00	0.00	Canceled						2020-10-03	2020-10-09	2020-10-08				2020-11-19		2020-12-19						2021-01-23		2021-07-22		
SO-MOPIED-FCS-197553-1-CO-RFB / Vehicles for PCU and Other Biyoole Implementing Agencies	IDA / D4970	Component 4. Project Management, M & E, Knowledge Management and Learning	Prior	Request for Bids	Open – National	Single Stage – One Envelope		200,000.00	0.00	Canceled						2020-03-25	2020-10-21	2020-03-30				2020-05-11		2020-06-10						2020-07-15		2021-01-11		
SO-MOPIED-FCS-202140-CO-RFB / Vehicles for Biyoole PCU and MDAs	IDA / D4970	Component 4. Project Management, M & E, Knowledge Management and Learning	Prior	Request for Bids	Open – National	Single Stage – One Envelope		200,000.00	199,375.00	Signed							2020-11-05	2020-11-04	2020-11-10	2020-11-06			2020-12-22	2020-12-03	2021-01-21	2020-12-21	2021-02-25	2020-12-27	2021-08-24					

**NON CONSULTING SERVICES**

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion							
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual								
SO-MOPIED-FCS-162960-NC-RFQ / National PIU Office Rent	IDA / D4970	Component 4. Project Management, M & E, Knowledge Management and Learning	Prior	Request for Quotations	Limited	Single Stage – One Envelope		12,000.00	6,180.00	Terminated								2020-03-12	2020-03-25													2020-04-09	2020-04-12	2020-05-15
SO-MOPIED-FCS-162969-NC-RFQ / Office Internet for PIU office	IDA / D4970	Component 4. Project Management, M & E, Knowledge Management and Learning	Prior	Request for Quotations	Limited	Single Stage – One Envelope		6,000.00	3,708.00	Terminated								2020-03-15	2020-03-27													2020-04-12	2020-04-12	2021-04-12
SO-MOPIED-FCS-221800-NC-RFQ / Consultancy to Develop Website and Social Media Platform for The MoEWR	IDA / D4970	Component 2. Institutional and Capacity Development	Post	Request for Quotations	Limited	Single Stage – One Envelope		20,000.00	0.00	Canceled								2021-03-04														2021-04-29		2021-07-28

**CONSULTING FIRMS**

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference	Expression of Interest Notice		Short List and Draft Request for Proposals		Request for Proposals as Issued		Opening of Technical Proposals / Minutes		Evaluation of Technical Proposal		Combined Evaluation Report and Draft Negotiated Contract		Signed Contract		Contract Completion					
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual		
SO-MOPIED-FCS-228768-CS-CQS / Consultancy to Develop Website and Social Media for the Ministry of Water	IDA / D4970	Component 2. Institutional and Capacity Development	Prior	Consultant Qualification Selection	Limited		20,000.00	26,000.00	Signed	2021-04-17	2021-05-04			2021-05-01	2021-08-17							2021-05-31	2021-09-07	2021-07-05	2021-08-24	2022-01-01				



SO-MOPIED-FGS-238154-CS-CQS / Installation of Four Water Stations	IDA / D4970	Component 4: Project Management, M & E, Knowledge Management and Learning	Prior	Consultant Qualification Selection	Limited		80,000.00	0.00	Canceled	2021-06-19	2021-07-13			2021-07-03						2021-08-02	2021-09-06	2022-03-05
SO-MOPIED-FGS-255068-CS-CQS / Consultancy to develop website and other social media platforms for MoLR	IDA / D4970	Component 2: Institutional and Capacity Development	Prior	Consultant Qualification Selection	Limited		20,000.00	0.00	Pending Implementation	2021-09-29				2021-10-13						2021-11-12	2021-12-17	2022-04-16

INDIVIDUAL CONSULTANTS																				
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference		Invitation to Identified/Selected Consultant		Draft Negotiated Contract		Signed Contract		Contract Completion		
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	
SO-MOPIED-FGS-145253-CS-INDV / Project Coordinator	IDA / D4970	Component 4: Project Management, M & E, Knowledge Management and Learning	Prior	Individual Consultant Selection	Limited		80,000.00	192,000.00	Signed	2019-11-14	2020-02-01	2019-11-19	2020-01-07	2019-11-29	2020-02-05	2019-12-05	2020-02-03	2020-11-30		
SO-MOPIED-FGS-145255-CS-INDV / Procurement Specialist	IDA / D4970	Component 4: Project Management, M & E, Knowledge Management and Learning	Prior	Individual Consultant Selection	Limited		60,000.00	140,280.00	Signed	2019-11-25	2019-12-18	2019-11-30	2019-12-04	2019-12-05	2020-01-03	2019-12-12	2020-01-04	2020-11-30		
SO-MOPIED-FGS-162971-CS-INDV / Financial Management Specialist	IDA / D4970	Component 4: Project Management, M & E, Knowledge Management and Learning	Prior	Individual Consultant Selection	Limited		139,500.00	123,000.00	Signed	2020-03-12	2020-03-18	2020-03-17	2020-03-21	2020-03-27	2020-04-01	2020-04-10	2020-03-10	2021-04-10		
SO-MOPIED-FGS-148847-CS-INDV / Monitoring and Evaluation Specialist	IDA / D4970	Component 4: Project Management, M & E, Knowledge Management and Learning	Prior	Individual Consultant Selection	Limited		60,000.00	0.00	Canceled	2019-12-10		2019-12-15		2019-12-20		2020-01-24		2020-12-08		
SO-MOPIED-FGS-164161-CS-INDV / MoF Biyoole Finance Officer	IDA / D4970	Component 4: Project Management, M & E, Knowledge Management and Learning	Prior	Individual Consultant Selection	Limited		113,100.00	12,750.00	Terminated	2020-03-16	2020-04-14	2020-03-21	2020-04-14	2020-03-28	2020-04-23	2020-04-11	2020-04-25	2021-04-11		
SO-MOPIED-FGS-167357-CS-INDV / Galmudug M&E Specialist	IDA / D4970	Component 4: Project Management, M & E, Knowledge Management and Learning	Prior	Individual Consultant Selection	Limited		20,000.00	0.00	Canceled	2020-04-04	2020-04-07	2020-04-09		2020-04-16		2020-05-06		2021-05-01		
SO-MOPIED-FGS-167352-CS-INDV / Galmudug State Project Coordinator	IDA / D4970	Component 4: Project Management, M & E, Knowledge Management and Learning	Prior	Individual Consultant Selection	Limited		40,000.00	40,320.00	Completed	2020-04-04	2020-04-08	2020-04-09	2020-04-23	2020-04-23	2020-04-24	2020-05-14	2020-04-25	2021-05-14	2020-07-13	
SO-MOPIED-FGS-161176-CS-INDV / Southwest State M&E Specialist	IDA / D4970	Component 4: Project Management, M & E, Knowledge Management and Learning	Prior	Individual Consultant Selection	Limited		90,000.00	0.00	Canceled	2020-02-29	2020-04-04	2020-03-05		2020-03-26		2020-04-19		2021-04-19		
SO-MOPIED-FGS-172875-CS-INDV / Communications Specialist	IDA / D4970	Component 4: Project Management, M & E, Knowledge Management and Learning	Prior	Individual Consultant Selection	Open		60,000.00	0.00	Canceled	2020-05-11	2020-05-14	2020-06-29		2020-07-20		2020-08-24		2021-08-24		
SO-MOPIED-FGS-177912-CS-INDV / Consultant to develop Environmental and Social Impact Assessment (ESIA) Regulations	IDA / D4970	Component 2: Institutional and Capacity Development	Prior	Individual Consultant Selection	Limited		40,000.00	40,500.00	Signed	2020-06-20	2020-07-07	2020-06-25	2020-07-01	2020-07-16	2020-07-22	2020-08-20	2020-07-23	2020-11-18		
SO-MOPIED-FGS-185438-CS-INDV / Capacity Needs Assessment Specialist	IDA / D4970	Component 2: Institutional and Capacity Development	Prior	Individual Consultant Selection	Limited		20,000.00	24,750.00	Signed	2020-07-25	2020-07-29	2020-07-30	2020-12-06	2020-08-20	2020-12-11	2020-09-24	2020-12-12	2020-11-08		
SO-MOPIED-FGS-197728-CS-INDV / Communications Specialist	IDA / D4970	Component 4: Project Management, M & E, Knowledge Management and Learning	Prior	Individual Consultant Selection	Open		60,000.00	0.00	Under Implementation	2020-10-07	2020-10-08	2020-11-25		2020-12-16		2021-01-20		2022-01-15		
SO-MOPIED-FGS-201433-CS-INDV / Biyoole Finance Officer for MoF	IDA / D4970	Component 2: Institutional and Capacity Development	Prior	Individual Consultant Selection	Limited		24,000.00	36,060.00	Signed	2020-11-02	2020-11-05	2020-11-07	2021-02-20	2020-11-28	2021-02-26	2021-01-02	2021-03-01	2021-12-28		
SO-MOPIED-FGS-221279-CS-INDV / Senior Livestock Consultant	IDA / D4970	Component 3: Supporting Sustainable Land Management and Livelihoods Development Around Water Points	Prior	Individual Consultant Selection	Limited		18,000.00	18,000.00	Signed	2021-02-26	2021-03-17	2021-03-03	2021-04-28	2021-03-24	2021-05-09	2021-04-28	2021-05-14	2021-10-25		
SO-MOPIED-FGS-221285-CS-INDV / Preparation of Extension Strategy, Guidelines and Manuals	IDA / D4970	Component 3: Supporting Sustainable Land Management and Livelihoods Development Around Water Points	Prior	Individual Consultant Selection	Limited		18,000.00	0.00	Under Implementation	2021-02-27	2021-04-15	2021-03-04		2021-03-25		2021-04-29		2021-10-26		
SO-MOPIED-FGS-221286-CS-INDV / Consultant to Draft Agricultural Land Use policy	IDA / D4970	Component 3: Supporting Sustainable Land Management and Livelihoods Development Around Water Points	Prior	Individual Consultant Selection	Limited		18,000.00	18,000.00	Signed	2021-02-27	2021-05-25	2021-03-04	2021-07-10	2021-03-25	2021-08-12	2021-04-29	2021-08-14	2021-10-26		
SO-MOPIED-FGS-228060-CS-INDV / Biyoole II Project Proposal Development Specialist	IDA / D4970	Component 4: Project Management, M & E, Knowledge Management and Learning	Prior	Individual Consultant Selection	Limited		40,000.00	30,000.00	Signed	2021-04-15	2021-05-10	2021-04-20	2021-05-31	2021-05-11	2021-06-08	2021-06-15	2021-06-14	2021-12-12		
SO-MOPIED-FGS-235874-CS-CDS / QUALITY ENHANCEMENT AND IMPLEMENTATION SUPPORT AGENCY	IDA / D4970	Component 4: Project Management, M & E, Knowledge Management and Learning	Prior	Direct Selection	Direct		900,000.00	900,000.00	Signed	2021-05-28	2021-06-10	2021-06-07	2021-06-17			2021-08-11	2021-08-19	2022-08-11		

SO-MOPIED-FCS-238147-CS-INDV / Communications, Monitoring and Evaluation Specialist	IDA / D4970	Component 4: Project Management, M & E, Knowledge Management and Learning	Prior	Individual Consultant Selection	Open	60,000.00	0.00	Under Implementation	2021-06-19	2021-07-26	2021-08-07		2021-08-28		2021-10-02		2022-10-02
SO-MOPIED-FCS-248070-CS-INDV / M&M Capacity Development Consultant	IDA / D4970	Component 2: Institutional and Capacity Development	Prior	Individual Consultant Selection	Limited	18,000.00	0.00	Under Implementation	2021-08-16	2021-08-18	2021-08-21		2021-09-11		2021-10-16		2022-04-14
SO-MOPIED-FCS-253067-CS-INDV / Consultant to prepare specifications of Four Weather stations and supervise the installation	IDA / D4970	Component 2: Institutional and Capacity Development	Prior	Individual Consultant Selection	Limited	15,000.00	0.00	Pending Implementation	2021-09-29		2021-10-04		2021-10-25		2021-11-29		2022-03-29