

PROCUREMENT PLAN

Project information: Belarus, Education Modernization Project, 8529-BY, 8943 - BY

Project Implementation agency: National Institute of Education

Date of the Procurement Plan: January 2020

Period covered by this Procurement Plan: January 2020 - July 2020

Preamble

In accordance with paragraph 5.9 of the “World Bank Procurement Regulations for IPF Borrowers” (July 2016) (“Procurement Regulations”) the Bank’s Systematic Tracking and Exchanges in Procurement (STEP) system will be used to prepare, clear and update Procurement Plans and conduct all procurement transactions for the Project.

This textual part along with the Procurement Plan tables in STEP constitute the Procurement Plan for the Project. The following conditions apply to all procurement activities in the Procurement Plan. The other elements of the Procurement Plan as required under paragraph 4.4 of the Procurement Regulations are set forth in STEP.

The Bank’s Standard Procurement Documents: shall be used for all contracts subject to international competitive procurement and those contracts as specified in the Procurement Plan tables in STEP.

National Procurement Arrangements: In accordance with paragraph 5.3 of the Procurement Regulations, when approaching the national market (as specified in the Procurement Plan tables in STEP), the country’s own procurement procedures may be used.

When the Borrower uses its own national open competitive procurement arrangements, such arrangements shall be subject to paragraph 5.4 of the Procurement Regulations.

When other national procurement arrangements other than national open competitive procurement arrangements are applied by the Borrower, such arrangements shall be subject to paragraph 5.5 of the Procurement Regulations.

Leased Assets as specified under paragraph 5.10 of the Procurement Regulations: Leasing may be used for those contracts identified in the Procurement Plan tables.

Not Applicable

Procurement of Second Hand Goods as specified under paragraph 5.11 of the Procurement Regulations - is allowed for those contracts identified in the Procurement Plan tables

Not Applicable

Domestic preference as specified under paragraph 5.51 of the Procurement Regulations (***Goods and Works***).

Goods is not applicable

Works is not applicable

Other Relevant Procurement Information.

Not Applicable

PROCUREMENT PLAN Belarus : Belarus Education Modernization Project

General Information

Country: Belarus Bank's Approval Date of the Original Procurement Plan: 2019-11-11
 Project ID: P148181 Revised Plan Date(s): (comma delineated, leave blank if no) 2021-02-26
 Project Name: Belarus Education Modernization Project GPN Date: 2019-11-25
 Loan / Credit No: IBRD / 85290, IBRD / 89430
 Executing Agency(ies): National Institute of Education

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	High SEA/SH Risk	Procurement Document Type	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
												Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
BEMP/NCB/1.1/2-16-2 / RECONSTRUCTION AND CAPITAL REPAIRS OF GENERAL SECONDARY EDUCATION (GSE) FACILITIES IN VITEBSK OBLAST 2016	IBRD / 85290	Ensuring a quality learning environment in schools receiving students from closed/reorganized schools	Prior	Request for Bids	Open - National	Single Stage - One Envelope				1,150,466.29	Signed														2016-07-13	2016-08-09			
BEMP/NCB/1.1/5-16/1 / RECONSTRUCTION AND CAPITAL REPAIRS OF GENERAL SECONDARY EDUCATION (GSE) FACILITIES IN MINSK OBLAST 2016	IBRD / 85290	Ensuring a quality learning environment in schools receiving students from closed/reorganized schools	Prior	Request for Bids	Open - National	Single Stage - One Envelope				211,298.16	Signed														2016-07-13	2016-08-29			
BEMP/NCB/1.1/3-16-3 / Reconstruction and capital repairs of general secondary education (GSE) facilities in Gomel Oblast - 2016	IBRD / 85290	Modernization of system management in general secondary education	Post	Request for Bids	Open - National	Single Stage - One Envelope				0.00	Canceled			2020-01-04	2016-04-29	2020-01-09							2020-02-20	2016-06-06	2020-03-21	2016-08-03	2020-04-25	2020-10-22	
BEMP/NCB/1.1/22/1 / Reconstruction and capital repairs of general secondary education (GSE) facilities in Gomel Oblast - 2016 (4 lots)	IBRD / 89430	Modernization of system management in general secondary education	Post	Request for Bids	Open - National	Single Stage - One Envelope				414,066.16	Signed			2020-01-04	2018-01-19	2020-01-09							2020-02-20	2018-03-06	2020-03-21	2018-04-04	2020-04-25	2018-05-03	2020-10-22
BEMP/NCB/1.1/41 / Reconstruction and capital repairs of general secondary education (GSE) facilities in Gomel Oblast - 2016 (2 lots)	IBRD / 85290	Modernization of system management in general secondary education	Post	Request for Bids	Open - National	Single Stage - One Envelope				371,156.53	Signed			2020-01-04	2019-02-01	2020-01-09							2020-02-20	2019-03-26	2020-03-21	2019-04-30	2020-04-25	2019-06-06	2020-10-22
BEMP/NCB/1.1/41/1 / Reconstruction and capital repairs of general secondary education (GSE) facilities in Gomel Oblast - 2016 (3 lots)	IBRD / 85290	Modernization of system management in general secondary education	Post	Request for Bids	Open - National	Single Stage - One Envelope				161,491.47	Signed			2020-01-04	2019-07-17	2020-01-09							2020-02-20	2019-08-30	2020-03-21	2019-10-10	2020-04-25	2019-11-18	2020-10-22
BEMP/NCB/1.1/20/3 / Reconstruction and capital repairs of general secondary education (GSE) facilities in Brest Oblast - 2017 (2 lots)	IBRD / 85290	Modernization of system management in general secondary education	Post	Request for Bids	Open - National	Single Stage - One Envelope				92,213.54	Signed			2020-01-08	2018-12-22	2020-01-13							2020-02-24	2019-01-23	2020-03-25	2019-02-06	2020-04-29	2019-03-06	2020-10-26
BEMP/NCB/1.1/25 / Reconstruction and capital repairs of general secondary education (GSE) facilities in Mogilev Oblast - 2017 (1 lots)	IBRD / 85290	Modernization of system management in general secondary education	Post	Request for Bids	Open - National	Single Stage - One Envelope				1,041,029.00	Signed			2020-01-08	2018-06-21	2020-01-13							2020-02-24	2018-08-28	2020-03-25	2018-10-18	2020-04-29	2018-12-29	2020-10-26
BEMP/NCB/1.1/25/1 / Reconstruction and capital repairs of general secondary education (GSE) facilities in Mogilev Oblast - 2017 (2 lots)	IBRD / 85290	Modernization of system management in general secondary education	Post	Request for Bids	Open - National	Single Stage - One Envelope				945,069.39	Signed			2020-01-08	2018-12-03	2020-01-13							2020-02-24	2019-02-20	2020-03-25	2019-05-13	2020-04-29	2019-06-13	2020-10-26
BEMP/NCB/1.1/25/2 / Reconstruction and capital repairs of general secondary education (GSE) facilities in Mogilev Oblast - 2017 (2 lots)	IBRD / 85290	Modernization of system management in general secondary education	Post	Request for Bids	Open - National	Single Stage - One Envelope				1,672,651.43	Signed			2020-01-08	2019-03-04	2020-01-13							2020-02-24	2019-04-10	2020-03-25	2019-06-28	2020-04-29	2019-08-21	2020-10-26
BEMP/NCB/1.1/42 / Reconstruction and capital repairs of general secondary education (GSE) facilities in Minsk Oblast - 2018 (1 lots)	IBRD / 85290	Modernization of system management in general secondary education	Post	Request for Bids	Open - National	Single Stage - One Envelope				318,725.48	Signed			2020-01-08	2019-04-10	2020-01-13							2020-02-24	2019-05-22	2020-03-25	2019-07-08	2020-04-29	2019-08-07	2020-10-26
BEMP/NCB/1.1/23 / Reconstruction and capital repairs of general secondary education (GSE) facilities in Grodno Oblast - 2017 (1 lots)	IBRD / 85290	Modernization of system management in general secondary education	Post	Request for Bids	Open - National	Single Stage - One Envelope				470,197.00	Signed			2020-01-08	2017-04-13	2020-01-13							2020-02-24	2017-05-12	2020-03-25	2017-06-08	2020-04-29	2017-06-16	2020-10-26
BEMP/NCB/1.1/23/1 / Reconstruction and capital repairs of general secondary education (GSE) facilities in Grodno Oblast - 2017 (2 lots)	IBRD / 85290	Modernization of system management in general secondary education	Post	Request for Bids	Open - National	Single Stage - One Envelope				799,159.39	Signed			2020-01-09	2018-06-28	2020-01-14							2020-02-25	2018-07-18	2020-03-26	2018-08-22	2020-04-30	2018-09-20	2020-10-27
BEMP/NCB/1.1/23/3 / Reconstruction and capital repairs of general secondary education (GSE) facilities in Grodno Oblast - 2017 (1 lots)	IBRD / 85290	Modernization of system management in general secondary education	Post	Request for Bids	Open - National	Single Stage - One Envelope				1,690,540.43	Signed			2020-01-09	2018-12-14	2020-01-14							2020-02-25	2019-01-17	2020-03-26	2019-03-26	2020-04-30	2019-04-26	2020-10-27
BEMP/NCB/1.1/23/2 / Reconstruction and capital repairs of general secondary education (GSE) facilities in Grodno Oblast - 2017 (1 lots)	IBRD / 85290	Modernization of system management in general secondary education	Post	Request for Bids	Open - National	Single Stage - One Envelope				2,134,116.35	Signed			2020-01-09	2018-10-09	2020-01-14							2020-02-25	2018-11-11	2020-03-26	2018-11-16	2020-04-30	2018-12-19	2020-10-27
BEMP/NCB/1.1/21/2 / Reconstruction and capital repairs of general secondary education (GSE) facilities in Vitebsk Oblast - 2017 (1 lots)	IBRD / 85290	Modernization of system management in general secondary education	Post	Request for Bids	Open - National	Single Stage - One Envelope				531,497.59	Signed			2020-01-09	2019-06-26	2020-01-14							2020-02-25	2019-08-11	2020-03-26	2019-12-09	2020-04-30	2020-01-15	2020-10-27
BEMP/NCB/1.1/5 / Reconstruction and capital repairs of general secondary education (GSE) facilities in Minsk Oblast - 2016 (1 lots)	IBRD / 85290	Modernization of system management in general secondary education	Post	Request for Bids	Open - National	Single Stage - One Envelope				288,991.81	Signed			2020-01-08	2016-04-13	2020-01-13							2020-02-24	2016-05-16	2020-03-25	2016-06-10	2020-04-29	2016-08-29	2020-10-26

BEM/NCB/1.1/3-16-7 / Reconstruction and capital repairs of general secondary education (GSE) facilities in Gomel Oblast - 2016	IBRD / 85290	Modernization of system management in general secondary education	Post	Request for Bids	Open - National	Single Stage - One Envelope	50,384.71	Signed									2020-01-04	2016-06-13	2020-01-09					2020-02-20	2016-07-13	2020-03-21	2016-09-07	2020-04-25	2016-09-30	2020-10-22
BEM/NCB/1.1/41/2 / Reconstruction and capital repairs of general secondary education (GSE) facilities in Gomel Oblast - 2018 (2 lots)	IBRD / 85290	Modernization of system management in general secondary education	Post	Request for Bids	Open - National	Single Stage - One Envelope	380,739.86	Signed									2020-01-28	2019-09-13	2020-02-02					2020-03-15	2019-10-14	2020-04-14	2020-02-05	2020-05-19	2020-03-27	2020-11-15
BEM/NCB/1.1/41/1/1/1 / Reconstruction and capital repairs of general secondary education (GSE) facilities in Gomel Oblast - 2018 (3 objects)	IBRD / 85290	Modernization of system management in general secondary education	Post	Request for Bids	Open - National	Single Stage - One Envelope	316,197.77	Signed									2020-01-28	2019-10-25	2020-02-02					2020-03-15	2020-02-09	2020-04-14	2020-03-25	2020-05-19	2020-04-29	2020-11-15
BEM/NCB/1.1/43 / Reconstruction and capital repairs of general secondary education (GSE) facilities in Mogilev Oblast - 2018 (3 lots)	IBRD / 85290	Modernization of system management in general secondary education	Post	Request for Bids	Open - National	Single Stage - One Envelope	541,906.31	Signed									2020-01-28	2019-08-19	2020-02-02					2020-03-15	2019-09-23	2020-04-14	2019-12-23	2020-05-19	2020-01-27	2020-11-15
BEM/NCB/1.1/43/3 / Reconstruction and capital repairs of general secondary education (GSE) facilities in Mogilev Oblast - 2018 (2 lots)	IBRD / 85290	Modernization of system management in general secondary education	Post	Request for Bids	Open - National	Single Stage - One Envelope	542,355.99	Signed									2020-01-28	2019-10-04	2020-02-02					2020-03-15	2019-11-11	2020-04-14	2019-12-24	2020-05-19	2020-01-30	2020-11-15
BEM/NCB/1.1/43/2 / Reconstruction and capital repairs of general secondary education (GSE) facilities in Mogilev Oblast - 2018 (Slavgorod)	IBRD / 85290	Modernization of system management in general secondary education	Post	Request for Bids	Open - National	Single Stage - One Envelope	0.00	Cancelled									2020-01-28	2019-09-16	2020-02-02					2020-03-15	2020-02-14	2020-04-14	2020-02-17	2020-05-19		2020-11-15
BEM/NCB/1.1/43/4 / Reconstruction and capital repairs of general secondary education (GSE) facilities in Mogilev Oblast - 2018 (Myzhkovich)	IBRD / 85290	Modernization of system management in general secondary education	Post	Request for Bids	Open - National	Single Stage - One Envelope	913,262.24	Signed									2020-01-28	2019-12-24	2020-02-02					2020-03-15	2020-01-24	2020-04-14	2020-03-10	2020-05-19	2020-04-17	2020-11-15
BEM/NCB/1.1/43/5 / Reconstruction and capital repairs of general secondary education (GSE) facilities in Mogilev Oblast - 2018 (Vyazie)	IBRD / 85290	Modernization of system management in general secondary education	Post	Request for Bids	Open - National	Single Stage - One Envelope	0.00	Cancelled									2020-01-28	2019-12-27	2020-02-02					2020-03-15	2020-03-17	2020-04-14	2020-04-08	2020-05-19		2020-11-15
BEM/NCB/1.1/39 / Reconstruction and capital repairs of general secondary education (GSE) facilities in Brest Oblast - 2018	IBRD / 85290	Modernization of system management in general secondary education	Post	Request for Bids	Open - National	Single Stage - One Envelope	373,245.26	Signed									2020-01-28	2019-08-23	2020-02-02					2020-03-15	2019-10-29	2020-04-14	2020-01-14	2020-05-19	2020-02-07	2020-11-15
BEM/NCB/1.1/39/1 / Reconstruction and capital repairs of general secondary education (GSE) facilities in Brest Oblast - 2018 (lots 2)	IBRD / 85290	Modernization of system management in general secondary education	Post	Request for Bids	Open - National	Single Stage - One Envelope	400,880.25	Signed									2020-01-28	2019-10-08	2020-02-02					2020-03-15	2019-11-20	2020-04-14	2020-01-14	2020-05-19	2020-03-12	2020-11-15
BEM/NCB/1.1/20/3-1 / Reconstruction and capital repairs of general secondary education (GSE) facilities in Brest Oblast - 2017	IBRD / 85290	Modernization of system management in general secondary education	Post	Request for Bids	Open - National	Single Stage - One Envelope	711,949.93	Signed									2020-01-29	2018-12-22	2020-02-03					2020-03-16	2019-01-23	2020-04-15	2019-02-06	2020-05-20	2019-02-28	2020-11-16
BEM/NCB/1.1/3-16-3 / Reconstruction and capital repairs of general secondary education (GSE) facilities in Gomel Oblast - 2018 (1 lot)	IBRD / 85290	Modernization of system management in general secondary education	Post	Request for Bids	Open - National	Single Stage - One Envelope	470,662.99	Signed									2020-02-06	2016-05-04	2020-02-11					2020-03-24	2016-05-25	2020-04-23	2016-07-05	2020-05-28	2016-08-08	2020-11-24
BEM/NCB/1.1/21/3 / Reconstruction and capital repairs of general secondary education (GSE) facilities in Vitebsk Oblast - 2017 (1 lot)	IBRD / 85290	Ensuring a quality learning environment in schools receiving students from closed/reorganized schools	Post	Request for Bids	Open - National	Single Stage - One Envelope	566,625.85	Signed									2020-01-09	2019-10-17	2020-01-14					2020-02-25	2019-11-19	2020-03-26	2020-02-24	2020-04-30	2020-05-14	2020-10-27
BEM/AF/1.1/4 / Reconstruction and capital repairs of general secondary education facilities in Grodno Oblast - 2020	IBRD / 89430	Ensuring a quality learning environment in schools receiving students from closed/reorganized schools	Post	Request for Bids	Open - National	Single Stage - One Envelope	1,220,843.84	Signed									2020-05-27	2020-05-15	2020-06-01					2020-07-13	2020-06-26	2020-08-12	2020-07-28	2020-09-16	2020-09-07	2021-03-15
BEM/NCB/1.1/56 / Reconstruction and capital repairs of general secondary education (GSE) facilities in Gomel Oblast	IBRD / 85290	Ensuring a quality learning environment in schools receiving students from closed/reorganized schools	Post	Request for Bids	Open - National	Single Stage - One Envelope	315,575.96	Signed									2020-03-15	2020-03-05	2020-03-20					2020-05-01	2020-04-07	2020-05-31	2020-05-06	2020-07-05	2020-05-22	2021-01-01
BEM/NCB/1.1/42/3 / Reconstruction and capital repairs of general secondary education (GSE) facilities in Minsk Oblast - 2018 (2 lots)	IBRD / 85290	Ensuring a quality learning environment in schools receiving students from closed/reorganized schools	Post	Request for Bids	Open - National	Single Stage - One Envelope	0.00	Cancelled									2020-03-15	2020-03-03	2020-03-20					2020-05-01	2020-04-21	2020-05-31	2020-06-19	2020-07-05		2021-01-01
BEM/NCB/1.1/40 / Reconstruction and capital repairs of general secondary education (GSE) facilities in Vitebsk Oblast - 2018 (2 lots)	IBRD / 85290	Ensuring a quality learning environment in schools receiving students from closed/reorganized schools	Post	Request for Bids	Open - National	Single Stage - One Envelope	0.00	Cancelled									2020-07-31		2020-08-05					2020-09-18		2020-10-15		2020-11-20		2021-05-19
BEM/AF/3/52 / Maintenance of the premises at the address: 12 Makaenka Str., Minsk 220114.	IBRD / 89430	Project implementation support	Post	Request for Quotations	Open - National	Single Stage - One Envelope	0.00	Cancelled											2020-05-25								2020-07-20		2021-01-16	
BEM/NCB/1.1/57 / Reconstruction and capital repairs of general secondary education (GSE) facilities in Mogilev Oblast - 2018 (Slavgorod)	IBRD / 85290	Ensuring a quality learning environment in schools receiving students from closed/reorganized schools	Post	Request for Bids	Open - National	Single Stage - One Envelope	146,591.98	Signed									2020-04-20	2020-03-17	2020-04-20					2020-05-06	2020-05-06	2020-06-05	2020-05-14	2020-07-17	2020-06-22	2020-10-15
BEM/NCB/1.1/60 / Reconstruction and capital repairs of general secondary education (GSE) facilities in Mogilev Oblast - 2018 (Vyazie)	IBRD / 85290	Modernization of system management in general secondary education	Post	Request for Bids	Open - National	Single Stage - One Envelope	539,636.09	Signed									2020-04-23	2020-04-20	2020-04-23					2020-05-20	2020-05-26	2020-07-20	2020-06-12	2020-09-02	2020-07-10	2021-03-01

BMP/NCB/1.1/59 / Reconstruction and capital repairs of general secondary education (GSE) facilities in Gomel Oblast - 2019 (6 lots)	IBRD / 85290	Ensuring a quality learning environment in schools receiving students from closed/reorganized schools	Post	Request for Bids	Open - National	Single Stage - One Envelope	927,951.58	Signed					2020-04-30	2020-04-29	2020-05-07							2020-06-18	2020-06-01	2020-09-16	2020-06-23	2020-06-28	2020-07-20	2021-04-26	
BMP/NCB/1.1/61 / Reconstruction and capital repairs of general secondary education (GSE) facilities in Minsk Oblast - 2020 (2 lots)	IBRD / 85290	Ensuring a quality learning environment in schools receiving students from closed/reorganized schools	Post	Request for Bids	Open - National	Single Stage - One Envelope	579,096.20	Signed					2020-04-30	2020-05-06	2020-05-14							2020-06-25	2020-06-08	2020-09-23	2020-06-19	2020-11-04	2020-07-08	2021-05-03	
BMP/NCB/1.1/58 / Reconstruction and capital repairs of general secondary education (GSE) facilities in Vitebsk Oblast - 2018 (3 lots)	IBRD / 85290	Ensuring a quality learning environment in schools receiving students from closed/reorganized schools	Post	Request for Bids	Open - National	Single Stage - One Envelope	0.00	Cancelled					2020-05-04	2020-05-06	2020-05-18							2020-06-29	2020-06-08	2020-09-27	2020-06-18	2020-11-08		2021-02-06	
BMP/NCB/1.1/63 / Reconstruction and capital repairs of general secondary education (GSE) facilities in Mogilev Oblast - 2019 (Batevichi)	IBRD / 85290	Ensuring a quality learning environment in schools receiving students from closed/reorganized schools	Post	Request for Bids	Open - National	Single Stage - One Envelope	270,461.25	Signed					2020-05-17	2020-05-15	2020-05-31							2020-07-12	2020-06-15	2020-10-10	2020-07-10	2020-11-21	2020-07-31	2021-05-20	
BMP/NCB/1.1/65 / Reconstruction and capital repairs of general secondary education (GSE) facilities in Grodno Oblast (Veritil'ski)	IBRD / 85290	Ensuring a quality learning environment in schools receiving students from closed/reorganized schools	Post	Request for Bids	Open - National	Single Stage - One Envelope	306,870.07	Signed					2020-05-22	2020-05-22	2020-05-27							2020-07-08	2020-06-22	2020-08-07	2020-07-09	2020-09-11	2020-07-23	2021-03-10	
BMP/AF/1.1/2 / Reconstruction and capital repairs of general secondary education facilities in Vitebsk Oblast - 2020	IBRD / 89430	Ensuring a quality learning environment in schools receiving students from closed/reorganized schools	Post	Request for Bids	Open - National	Single Stage - One Envelope	2,116,303.49	Signed					2020-04-30	2020-05-22	2020-05-05							2020-06-22	2020-07-06	2020-09-02	2020-07-22	2020-10-07	2020-08-27	2021-04-05	
BMP/NCB/1.1/66 / Reconstruction and capital repairs of general secondary education (GSE) facilities in Gomel Oblast - 2020	IBRD / 85290	Ensuring a quality learning environment in schools receiving students from closed/reorganized schools	Post	Request for Bids	Open - National	Single Stage - One Envelope	201,112.27	Signed					2020-06-09	2020-06-09	2020-06-14							2020-07-26	2020-07-09	2020-08-25	2020-08-03	2020-09-29	2020-09-03	2021-03-28	
BMP/NCB/1.1/58/1 / Reconstruction and capital repairs of general secondary education (GSE) facilities in Vitebsk Oblast - 2018 (3 lots)	IBRD / 85290	Ensuring a quality learning environment in schools receiving students from closed/reorganized schools	Post	Request for Bids	Open - National	Single Stage - One Envelope	544,966.36	Signed					2020-06-19	2020-06-19	2020-06-24							2020-07-20	2020-07-20	2020-07-29	2020-07-31	2020-09-02	2020-09-20	2021-03-01	
BMP/NCB/1.1/67 / Capital repair in the SA "Perekotkaya secondary school" in the village of Percol Klichev district	IBRD / 85290	Ensuring a quality learning environment in schools receiving students from closed/reorganized schools	Post	Request for Bids	Open - National	Single Stage - One Envelope	299,114.48	Signed					2020-07-15	2020-07-07	2020-07-20							2020-08-31	2020-08-26	2020-09-30	2020-09-08	2020-11-04	2020-09-28	2021-05-03	
BMP/AF/1.1/7 / Capital repair and modernization of the secondary school No. 1 in Klimovich, 3 Starovolina str. (first starting complex)	IBRD / 89430	Ensuring a quality learning environment in schools receiving students from closed/reorganized schools	Post	Request for Bids	Open - National	Single Stage - One Envelope	413,461.55	Signed					2020-07-10	2020-07-02	2020-07-15							2020-08-26	2020-08-03	2020-09-25	2020-08-07	2020-10-30	2020-09-11	2021-04-28	
BMP/AF/1.1/1 / Reconstruction and capital repairs of general secondary education facilities in Brest Oblast - 2020	IBRD / 89430	Ensuring a quality learning environment in schools receiving students from closed/reorganized schools	Post	Request for Bids	Open - National	Single Stage - One Envelope	287,132.16	Signed					2020-08-27	2020-07-29	2020-09-01							2020-10-13	2020-09-09	2020-11-12	2020-10-01	2020-12-17	2020-11-09	2021-06-15	
BMP/AF/1.1/3 / Reconstruction and capital repairs of general secondary education facilities in Gomel Oblast - 2020	IBRD / 89430	Ensuring a quality learning environment in schools receiving students from closed/reorganized schools	Post	Request for Bids	Open - National	Single Stage - One Envelope	400,159.72	Signed					2020-07-31	2020-07-21	2020-08-05							2020-09-16	2020-08-20	2020-10-16	2020-09-03	2020-11-20	2020-10-09	2021-05-19	
BMP/AF/1.1/6 / Reconstruction and capital repairs of general secondary education facilities in Mogilev Oblast - 2020	IBRD / 89430	Ensuring a quality learning environment in schools receiving students from closed/reorganized schools	Post	Request for Bids	Open - National	Single Stage - One Envelope	0.00	Cancelled					2020-06-25		2020-06-30							2020-08-11	2020-09-10		2020-10-15			2021-04-13	
BMP/AF/1.1/13 / Reconstruction and capital repairs of general secondary education facilities in Vitebsk Oblast	IBRD / 89430	Ensuring a quality learning environment in schools receiving students from closed/reorganized schools	Post	Request for Bids	Open - National	Single Stage - One Envelope	500,492.19	Signed					2020-07-31	2020-07-23	2020-08-05							2020-09-16	2020-08-24	2020-10-16	2020-09-02	2020-11-20	2020-09-25	2021-05-19	
BMP/AF/1.1/14 / Reconstruction and capital repairs of general secondary education facilities in Grodno Oblast	IBRD / 89430	Ensuring a quality learning environment in schools receiving students from closed/reorganized schools	Post	Request for Bids	Open - National	Single Stage - One Envelope	361,761.68	Signed					2020-07-31	2020-07-22	2020-08-05							2020-09-16	2020-08-21	2020-10-16	2020-09-02	2020-11-20	2020-10-20	2021-05-19	
BMP/3/52 / Maintenance of the premises at the address: 12 Nabaunka Str., Minsk 220114	IBRD / 85290	Project implementation support	Post	Request for Quotations	Open - National	Single Stage - One Envelope	9,185.00	Completed							2020-08-04											2020-09-29	2020-09-22	2021-03-28	2020-12-01
BMP/NCB/1.1/42/4 / Reconstruction and capital repairs of general secondary education (GSE) facilities in Minsk Oblast - 2019 (2 lots)	IBRD / 85290	Ensuring a quality learning environment in schools receiving students from closed/reorganized schools	Post	Request for Bids	Open - National	Single Stage - One Envelope	434,476.56	Signed					2020-08-03	2020-07-29	2020-08-17							2020-10-16	2020-09-04	2021-01-14	2020-09-15	2021-02-25	2020-10-12	2021-08-24	
BMP/NCB/1.1/68 / Reconstruction and capital repairs of general secondary education (GSE) facilities in Brest Oblast - 2019 (2 lots)	IBRD / 85290	Ensuring a quality learning environment in schools receiving students from closed/reorganized schools	Post	Request for Bids	Open - National	Single Stage - One Envelope	279,909.77	Signed					2020-08-03	2020-07-27	2020-08-17							2020-10-16	2020-08-25	2021-01-14	2020-08-25	2021-02-25	2020-10-12	2021-08-24	
BMP/NCB/1.1/69 / Reconstruction and capital repairs of general secondary education (GSE) facilities in Brest Oblast - 2019	IBRD / 85290	Ensuring a quality learning environment in schools receiving students from closed/reorganized schools	Post	Request for Bids	Open - National	Single Stage - One Envelope	240,409.20	Signed					2020-08-07	2020-08-06	2020-10-06							2020-12-05	2020-10-01	2021-03-05	2020-11-12	2021-04-16	2020-12-17	2021-10-13	
BMP/AF/1.1/15 / Reconstruction and capital repairs of general secondary education facilities in Vitebsk Oblast (2 lots)	IBRD / 89430	Ensuring a quality learning environment in schools receiving students from closed/reorganized schools	Post	Request for Bids	Open - National	Single Stage - One Envelope	699,817.75	Signed					2020-08-28	2020-08-06	2020-09-11							2020-11-10	2020-09-04	2021-02-08	2020-09-15	2021-03-22	2020-10-20	2021-09-18	
BMP/AF/1.1/16 / Reconstruction and capital repairs of general secondary education facilities in Vitebsk Oblast (3 lots)	IBRD / 89430	Ensuring a quality learning environment in schools receiving students from closed/reorganized schools	Post	Request for Bids	Open - National	Single Stage - One Envelope	1,045,426.98	Signed					2020-08-28	2020-08-28	2020-09-11							2020-11-10	2020-09-28	2021-02-08	2020-10-07	2021-03-22	2020-11-18	2021-09-18	

BEMPA/1.1/8 / Capital repair with elements of modernization and rehabilitation of the secondary school No. 1 in Postawo (first starting complex)	IBRD / 89430	Ensuring a quality learning environment in schools receiving students from closed/reorganized schools	Post	Request for Bids	Open - National	Single Stage - One Envelope	0.00	Canceled							2020-07-13	2020-07-08	2020-07-18				2020-08-29	2020-08-10	2020-09-28	2020-08-28	2020-11-02	2021-05-01	
BEMPA/4/1.1/17 / Reconstruction and capital repairs of general secondary education facility in Grodno Oblast (Moway)	IBRD / 89430	Ensuring a quality learning environment in schools receiving students from closed/reorganized schools	Post	Request for Bids	Open - National	Single Stage - One Envelope	38,223.91	Signed							2020-09-30	2020-09-10	2020-10-28				2020-12-27	2020-10-09	2021-03-27	2020-10-20	2021-05-08	2020-11-26	2021-06-07
BEMPA/2/1.1/18 / Reconstruction and capital repairs of general secondary education facilities in Vitebsk Oblast (Babrujshi, Bolkosovo, Sharkovschina, Glibokoe)	IBRD / 89430	Ensuring a quality learning environment in schools receiving students from closed/reorganized schools	Post	Request for Bids	Open - National	Single Stage - One Envelope	1,320,516.37	Signed							2020-09-30	2020-09-22	2020-10-28				2020-12-27	2020-10-30	2021-03-27	2020-11-24	2021-05-08	2021-02-08	2021-08-06
BEMPA/1.1/20 / Reconstruction and capital repairs of general secondary education facilities in Brest Oblast 2019 (Lipniki, Lubachi)	IBRD / 85290	Ensuring a quality learning environment in schools receiving students from closed/reorganized schools	Post	Request for Bids	Open - National	Single Stage - One Envelope	80,879.63	Signed							2020-10-09	2020-10-05	2020-11-06				2021-01-05	2020-11-05	2021-02-04	2020-11-18	2021-03-18	2020-12-10	2021-05-17
BEMPA/1.1/72 / Reconstruction and capital repairs of general secondary education facility in Mogilev Oblast 2020 (Lopatisch)	IBRD / 85290	Ensuring a quality learning environment in schools receiving students from closed/reorganized schools	Post	Request for Bids	Open - National	Single Stage - One Envelope	303,401.68	Signed							2020-09-30	2020-09-29	2020-10-28				2020-12-27	2020-10-29	2021-03-27	2020-11-10	2021-05-08	2020-12-04	2021-08-21
BEMPA/1.1/71 / Reconstruction and capital repairs of general secondary education facilities in Gomel Oblast 2020 (K lov)	IBRD / 85290	Ensuring a quality learning environment in schools receiving students from closed/reorganized schools	Post	Request for Bids	Open - National	Single Stage - One Envelope	663,095.99	Signed							2020-10-15	2020-10-20	2020-11-12				2021-01-11	2020-11-19	2021-04-11	2020-12-17	2021-05-23	2021-01-18	2021-06-01
BEMPA/2/1.1/19 / Reconstruction and capital repairs of general secondary education facility in Vitebsk Oblast (Gorodok, Braslav)	IBRD / 89430	Ensuring a quality learning environment in schools receiving students from closed/reorganized schools	Post	Request for Bids	Open - National	Single Stage - One Envelope	1,103,664.1	Signed							2020-11-05	2020-10-23	2020-12-03				2021-02-01	2020-11-20	2021-05-02	2020-12-11	2021-06-13	2021-01-28	2021-09-11
BEMPA/1/1.1/20 / Reconstruction and capital repairs of general secondary education facility in Brest Oblast (Cherni)	IBRD / 89430	Ensuring a quality learning environment in schools receiving students from closed/reorganized schools	Post	Request for Bids	Open - National	Single Stage - One Envelope	141,388.00	Signed							2020-11-05	2020-10-29	2020-12-03				2021-02-01	2021-01-12	2021-05-02	2021-01-20	2021-06-13	2021-02-10	2021-09-11
BEMPA/2/1.1/21 / Reconstruction and capital repairs of general secondary education facilities in Vitebsk Oblast (Polotsk, Okzabarski)	IBRD / 89430	Ensuring a quality learning environment in schools receiving students from closed/reorganized schools	Post	Request for Bids	Open - National	Single Stage - One Envelope	400,453.84	Signed							2020-11-05	2020-11-04	2020-12-03				2021-02-03	2020-12-14	2021-05-02	2020-12-21	2021-06-13	2021-02-05	2021-09-11
BEMPA/6/1.1/22 / Reconstruction and capital repairs of general secondary education facility in Mogilev Oblast	IBRD / 89430	Ensuring a quality learning environment in schools receiving students from closed/reorganized schools	Post	Request for Bids	Open - National	Single Stage - One Envelope	711,548.08	Signed							2020-11-05	2020-10-29	2020-11-10				2020-12-22	2020-12-01	2021-01-21	2020-12-22	2021-02-25	2021-02-04	2021-08-24
BEMPA/1.1/75 / Reconstruction and capital repairs of general secondary education facility in Mogilev Oblast 2020 (Slavgorod)	IBRD / 85290	Ensuring a quality learning environment in schools receiving students from closed/reorganized schools	Post	Request for Bids	Open - National	Single Stage - One Envelope	576,227.73	Signed							2020-11-27	2020-11-09	2020-12-11				2021-02-09	2020-12-09	2021-05-10	2020-12-29	2021-06-21	2021-02-05	2021-09-19
BEMPA/1.1/78 / Reconstruction and capital repairs of general secondary education facilities in Grodno Oblast 2020 (Smorgan)	IBRD / 85290	Ensuring a quality learning environment in schools receiving students from closed/reorganized schools	Post	Request for Bids	Open - National	Single Stage - One Envelope	234,332.48	Signed							2020-11-27	2020-11-24	2020-12-11				2021-02-09	2020-12-28	2021-05-10	2021-01-14	2021-06-21	2021-01-28	2021-09-19
BEMPA/1.1/79 / Reconstruction and capital repairs of general secondary education (CSB) facilities in Vitebsk Oblast	IBRD / 85290	Ensuring a quality learning environment in schools receiving students from closed/reorganized schools	Post	Request for Bids	Open - National	Single Stage - One Envelope	244,231.76	Signed							2020-11-27	2020-11-30	2020-12-11				2021-02-09	2020-12-29	2021-05-10	2021-01-22	2021-06-21	2021-02-05	2021-09-19
BEMPA/1.1/80 / Reconstruction and capital repairs of general secondary education (CSB) facilities in Brest Oblast	IBRD / 85290	Ensuring a quality learning environment in schools receiving students from closed/reorganized schools	Post	Request for Bids	Open - National	Single Stage - One Envelope	471,734.85	Under implementation							2020-12-30	2020-12-21	2021-01-13				2021-03-14	2021-01-28	2021-06-12	2021-02-10	2021-07-24	2021-10-22	
BEMPA/2/1.1/23 / Reconstruction and capital repairs of general secondary education facility in Vitebsk Oblast (Polotsk)	IBRD / 89430	Ensuring a quality learning environment in schools receiving students from closed/reorganized schools	Post	Request for Bids	Open - National	Single Stage - One Envelope	0.00	Canceled							2020-12-23	2020-12-23	2021-01-06				2021-03-07		2021-06-05	2021-07-17	2021-10-05		
BEMPA/3/52-1 / Maintenance of the premises at the address: 12 Makanika Str., Minsk 220114.	IBRD / 85290	Project implementation support	Post	Request for Quotations	Open - National	Single Stage - One Envelope	0.00	Under implementation									2021-02-11	2021-02-16							2021-04-22	2021-10-19	
BEMPA/3/1.1/24 / Reconstruction and capital repairs of general secondary education facilities in Gomel Oblast (Glazovka)	IBRD / 89430	Ensuring a quality learning environment in schools receiving students from closed/reorganized schools	Post	Request for Bids	Open - National	Single Stage - One Envelope	0.00	Under implementation							2021-01-20	2021-01-18	2021-02-03				2021-04-04	2021-02-19	2021-07-03	2021-08-14	2022-03-12		
BEMPA/2/1.1/25 / Reconstruction and capital repairs of general secondary education facilities in Vitebsk Oblast (Beshenkovichi)	IBRD / 89430	Ensuring a quality learning environment in schools receiving students from closed/reorganized schools	Post	Request for Bids	Open - National	Single Stage - One Envelope	0.00	Under implementation							2021-02-02	2021-01-26	2021-02-16				2021-04-17		2021-07-16	2021-08-27	2021-12-25		
BEMPA/5/1.1/27 / Reconstruction and capital repairs of general secondary education facility in Minsk Oblast (Pogost)	IBRD / 89430	Ensuring a quality learning environment in schools receiving students from closed/reorganized schools	Post	Request for Bids	Open - National	Single Stage - One Envelope	0.00	Under implementation							2021-02-10	2021-02-03	2021-03-03				2021-04-17		2021-07-16	2021-09-10	2022-01-08		
BEMPA/2/1.1/26 / Reconstruction and capital repairs of general secondary education facilities in Gomel Oblast (Svetlovichi)	IBRD / 89430	Ensuring a quality learning environment in schools receiving students from closed/reorganized schools	Post	Request for Bids	Open - National	Single Stage - One Envelope	0.00	Under implementation							2021-02-12	2021-02-05	2021-03-05				2021-04-19		2021-07-18	2021-09-12	2021-12-21		

BEMPAF/2/1.1/29 / Reconstruction and capital repairs of general secondary education facilities in Vitebsk Oblast (Polotsk)	IBRD / 89430	Ensuring a quality learning environment in schools receiving students from closed/reorganized schools	Post	Request for Bids	Open - National	Single Stage - One Envelope						0.00	Under Implementation											2021-02-10	2021-02-05	2021-03-03						2021-04-17	2021-07-16	2021-09-10	2021-12-09
BEMPAF/2/1.1/82 / Reconstruction and capital repairs of general secondary education facility in Brest Oblast (Nachsa, Perkovichi)	IBRD / 85290	Ensuring a quality learning environment in schools receiving students from closed/reorganized schools	Post	Request for Bids	Open - National	Single Stage - One Envelope						0.00	Under Implementation											2021-02-15	2021-02-19	2021-03-08						2021-05-07	2021-08-05	2021-09-30	2022-04-28
BEMPAF/4/1.1/28 / Reconstruction and capital repairs of general secondary education facility in Grodno Oblast (Smorgon 1)	IBRD / 89430	Ensuring a quality learning environment in schools receiving students from closed/reorganized schools	Post	Request for Bids	Open - National	Single Stage - One Envelope						0.00	Under Implementation											2021-02-23	2021-02-17	2021-03-16						2021-04-30	2021-07-29	2021-09-23	2021-11-22
BEMPAF/2/1.1/30 / Reconstruction and capital repairs of general secondary education facility in Vitebsk Oblast (Dubovka, Ushachi, Borovka, Zastovoo)	IBRD / 89430	Ensuring a quality learning environment in schools receiving students from closed/reorganized schools	Post	Request for Bids	Open - National	Single Stage - One Envelope						0.00	Under Implementation											2021-02-23	2021-02-19	2021-03-16						2021-04-30	2021-07-29	2021-09-23	2022-01-21
BEMPAF/2/1.1/32 / Reconstruction and capital repairs of general secondary education facilities in Vitebsk Oblast (Dubrovno)	IBRD / 89430	Ensuring a quality learning environment in schools receiving students from closed/reorganized schools	Post	Request for Bids	Open - National	Single Stage - One Envelope						0.00	Pending Implementation											2021-03-31		2021-04-21						2021-06-05	2021-09-03	2021-10-29	2022-01-27
BEMPAF/5/1.1/33 / Reconstruction and capital repairs of general secondary education facilities in Minsk Oblast (Bokshitsy)	IBRD / 89430	Ensuring a quality learning environment in schools receiving students from closed/reorganized schools	Post	Request for Bids	Open - National	Single Stage - One Envelope						0.00	Pending Implementation											2021-03-10		2021-03-11						2021-04-04	2021-07-03	2021-08-28	2021-11-06
BEMPAF/4/1.1/31 / Reconstruction and capital repairs of general secondary education facilities in Grodno Oblast (Gozha)	IBRD / 89430	Ensuring a quality learning environment in schools receiving students from closed/reorganized schools	Post	Request for Bids	Open - National	Single Stage - One Envelope						0.00	Pending Implementation											2021-03-09		2021-03-14						2021-04-25	2021-05-25	2021-06-29	2021-12-26

GOODS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion		
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	
BEMPAF/1.2/1/1 / Supply of educational equipment for Computer Science classrooms, including installation and setup, in Grodno Oblast, Mogilev Oblast, Vitebsk Oblast, Minsk Oblast, Brest Oblast and Gomel Oblast (22 classrooms)	IBRD / 85290	Ensuring a quality learning environment in schools receiving students from closed/reorganized schools	Prior	Request for Bids	Open - International	Single Stage - One Envelope		855,630.00	Signed														2018-07-09		2018-08-15			
BEMPAF/1.2/1/1 / Supply of equipment for subject laboratories Physics, Chemistry, Biology and Computer Science (installation and setup) 2016	IBRD / 85290	Modernization of system management in general secondary education	Prior	Request for Bids	Open - International	Single Stage - One Envelope		0.00	Cancelled	2020-01-08		2020-01-13		2020-01-13							2020-02-24		2020-03-25		2020-04-29		2020-10-26	
BEMPAF/1.2/4 / Supply of equipment for subject laboratories Biology (installation and setup) 2016	IBRD / 85290	Modernization of system management in general secondary education	Post	Request for Bids	Open - International	Single Stage - One Envelope		698,567.68	Signed	2020-01-08	2018-12-27	2020-01-13		2020-01-13							2020-02-24	2019-02-15	2020-03-25	2019-06-10	2020-04-29	2019-08-16	2020-10-26	
BEMPAF/1.2/2 / Supply of educational equipment for Physics, Chemistry, Biology and Computer Science classrooms, including installation and setup, second stage	IBRD / 85290	Modernization of system management in general secondary education	Prior	Request for Bids	Open - International	Single Stage - One Envelope		1,304,928.00	Signed	2020-01-08	2020-01-28	2020-01-13		2020-01-13							2020-02-24	2019-12-12	2020-03-25	2020-04-29	2020-04-29	2020-06-19	2020-10-26	
BEMPAF/2.2/6 / Purchase of consumables for the National Center	IBRD / 89430	Modernization of system management in general secondary education	Post	Request for Quotations	Limited	Single Stage - One Envelope		1,851.18	Completed					2020-01-20	2020-01-20										2020-03-16	2020-01-27	2020-09-12	2020-03-02
BEMPAF/1.2/3 / Supply of educational equipment for Physics, Chemistry, Biology and Computer Science classrooms, including installation and setup, third stage	IBRD / 85290	Ensuring a quality learning environment in schools receiving students from closed/reorganized schools	Prior	Request for Bids	Open - International	Single Stage - One Envelope		0.00	Cancelled	2020-01-08		2020-01-13		2020-01-13							2020-02-24		2020-03-25		2020-04-29		2020-10-26	
BEMPAF/1.2/5 / Supply of educational equipment for Physics, Chemistry and Biology classrooms, including installation and setup, third stage	IBRD / 85290	Ensuring a quality learning environment in schools receiving students from closed/reorganized schools	Post	Request for Bids	Open - International	Single Stage - One Envelope		1,059,549.34	Signed	2020-05-18	2020-05-22	2020-05-18	2020-05-22	2020-05-22							2020-06-29	2020-07-24	2020-07-29	2020-09-22	2020-09-02	2020-11-16	2021-03-01	
BEMPAF/2.1/4 / Purchase of equipment and licensed software	IBRD / 85290	Modernization of system management in general secondary education	Post	Request for Quotations	Open - National	Single Stage - One Envelope		44,002.08	Signed					2020-10-19												2020-12-14	2020-10-20	2021-06-12
BEMPAF/2.3 / Provision of services for the creation of an information management system in the education sector of the Republic of Belarus	IBRD / 85290	Modernization of system management in general secondary education	Post	Request for Bids	Open - National	Single Stage - One Envelope		0.00	Cancelled	2020-12-01	2020-07-24	2020-12-06		2020-12-06							2021-01-17	2020-11-20	2021-02-16		2021-03-23		2021-09-19	
BEMPAF/2.2/6-1 / Purchase of consumables for the National Center	IBRD / 89430	Modernization of system management in general secondary education	Post	Request for Quotations	Open - National	Single Stage - One Envelope		2,969.81	Signed					2021-01-18											2021-04-05	2021-03-29	2021-05-05	
BEMPAF/1.2/1 / Supply of educational equipment for Physics, Chemistry and Biology classrooms, including installation and setup	IBRD / 89430	Ensuring a quality learning environment in schools receiving students from closed/reorganized schools	Prior	Request for Bids		Single Stage - One Envelope		0.00	Under Review					2021-02-24							2021-05-09		2021-09-06		2021-10-18		2022-04-16	
BEMPAF/1.2/2 / Supply of furniture for Physics, Chemistry and Biology classrooms, including installation and setup	IBRD / 89430	Ensuring a quality learning environment in schools receiving students from closed/reorganized schools	Post	Request for Bids	Open - National	Single Stage - One Envelope		0.00	Pending Implementation					2021-03-12							2021-04-28		2021-05-28		2021-07-09		2022-01-05	

NON CONSULTING SERVICES

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
BEM/2.3/4 / provision of services for the creation of an information management system in the education sector of the Republic of Belarus	IBRD / 85290	Modernization of system management in general secondary education	Post	Request for Bids	Open - National	Single Stage - One Envelope		0.00	Under Implementation					2020-12-14	2020-12-11	2020-12-28					2021-02-11	2021-02-24	2021-05-12	2021-06-23			2021-12-20

CONSULTING FIRMS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Actual Amount (US\$)	Process Status	Terms of Reference		Expression of Interest Notice		Short List and Draft Request for Proposals		Request for Proposals as Issued		Opening of Technical Proposals / Minutes		Evaluation of Technical Proposal		Combined Evaluation Report and Draft Negotiated Contract		Signed Contract		Contract Completion	
									Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
BEM/CCS/1.1/18-1 / Integrated management and technical supervision of the reconstruction and capital repairs of CSE facilities in Minsk Oblast 2016. Lyuban district.	IBRD / 85290	Ensuring a quality learning environment in schools receiving students from closed/reorganized schools	Prior	Consultant Qualification Selection	Open - International		2,966.95	Signed														2016-11-02	2016-11-04			
BEM/CCS/1.1/18-2 / Integrated management and technical supervision of the reconstruction and capital repairs of CSE facilities in Minsk Oblast 2016. Cherven district.	IBRD / 85290	Ensuring a quality learning environment in schools receiving students from closed/reorganized schools	Prior	Consultant Qualification Selection	Open - International		2,108.33	Signed														2016-11-02	2016-11-04			
BEM/QCBS/1.1/9 / Development of construction design documentation for reconstruction and capital repairs of CSE facilities in Gomel Oblast 2017	IBRD / 85290	Ensuring a quality learning environment in schools receiving students from closed/reorganized schools	Prior	Quality And Cost-Based Selection	Open - International		67,741.15	Signed														2017-05-15	2017-05-23			
BEM/QCBS/1.1/46 / Development of construction design documentation for reconstruction and capital repairs of CSE facilities in Gomel Oblast - 2019	IBRD / 85290	Modernization of system management in general secondary education	Post	Quality And Cost-Based Selection	Open - National		51,180.87	Signed	2020-01-04	2018-05-15	2020-01-25	2020-03-09	2018-11-06		2020-04-06	2018-12-10	2020-05-06	2019-01-21	2020-06-10	2019-02-14	2020-07-15	2019-04-30	2021-07-15			
BEM/QCBS/1.1/44 / Development of construction design documentation for reconstruction and capital repairs of CSE facilities in Brest Oblast - 2019	IBRD / 85290	Modernization of system management in general secondary education	Post	Quality And Cost-Based Selection	Open - National		82,013.19	Signed	2020-01-08	2018-06-03	2020-01-29	2020-03-11	2018-11-06		2020-04-19	2018-12-17	2020-05-10	2019-03-01	2020-06-14	2019-03-05	2020-07-19	2019-04-30	2021-07-19			
BEM/QCBS/1.1/48 / Development of construction design documentation for reconstruction and capital repairs of CSE facilities in Mogilev Oblast - 2019	IBRD / 85290	Modernization of system management in general secondary education	Post	Quality And Cost-Based Selection	Open - National		58,401.64	Signed	2020-01-08	2018-03-27	2020-01-29	2020-03-13	2018-12-12		2020-04-10	2019-01-11	2020-05-10	2019-03-20	2020-06-14	2019-03-28	2020-07-19	2019-06-13	2021-07-19			
BEM/QCBS/1.1/47 / Development of construction design documentation for reconstruction and capital repairs of CSE facilities in Minsk Oblast - 2019	IBRD / 85290	Modernization of system management in general secondary education	Post	Quality And Cost-Based Selection	Open - National		32,097.00	Signed	2020-01-08	2018-03-28	2020-01-29	2020-03-13	2018-12-12		2020-04-19	2019-01-11	2020-05-10	2019-03-20	2020-06-14	2019-03-28	2020-07-19	2019-07-08	2021-07-19			
BEM/QCBS/1.1/27 / Development of construction design documentation for reconstruction and capital repairs of CSE facilities in Vitebsk Oblast - 2018	IBRD / 85290	Modernization of system management in general secondary education	Post	Quality And Cost-Based Selection	Open - National		36,860.00	Signed	2020-01-09	2017-11-03	2020-01-30	2020-03-14	2018-03-28		2020-04-11	2018-04-27	2020-05-11	2018-05-11	2020-06-15	2018-05-17	2020-07-20	2018-09-24	2021-07-20			
BEM/CCS/1.1/24 / Development of construction design documentation for reconstruction and capital repairs of CSE facilities in Vitebsk Oblast	IBRD / 85290	Modernization of system management in general secondary education	Post	Consultant Qualification Selection	Open - National		0.00	Cancelled	2020-01-09	2018-12-17	2020-01-30	2020-03-14	2019-01-28						2020-04-13	2019-03-20	2020-05-18				2020-11-14	
BEM/CCS/1.1/33/1 / Integrated management and technical supervision of the reconstruction and capital repairs of CSE facilities in Brest Oblast - 2017 (3 objects)	IBRD / 85290	Modernization of system management in general secondary education	Post	Consultant Qualification Selection	Open - National		13,887.57	Signed	2020-01-15	2018-12-11	2020-02-05	2020-03-20	2018-12-28						2020-04-19	2019-01-15	2020-05-24	2019-01-16	2020-11-20			
BEM/CCS/1.1/52 / Integrated management and technical supervision of the reconstruction and capital repairs of CSE facilities in Minsk Oblast - 2018	IBRD / 85290	Modernization of system management in general secondary education	Post	Consultant Qualification Selection	Open - National		11,468.02	Signed	2020-01-15	2019-05-07	2020-02-05	2020-03-20	2019-07-17						2020-04-19	2019-08-15	2020-05-24	2020-10-06	2020-11-20			
BEM/CCS/1.1/51/1 / Integrated management and technical supervision of the reconstruction and capital repairs of CSE facilities in Gomel Oblast - 2018 (7 objects)	IBRD / 85290	Modernization of system management in general secondary education	Post	Consultant Qualification Selection	Open - National		55,922.76	Signed	2020-01-15	2019-07-07	2020-02-05	2020-03-20	2019-10-02						2020-04-19	2019-10-29	2020-05-24	2020-05-18	2020-11-20			
BEM/CCS/1.1/33 / Integrated management and technical supervision of the reconstruction and capital repairs of CSE facilities in Brest Oblast - 2017 (7 objects)	IBRD / 85290	Modernization of system management in general secondary education	Post	Consultant Qualification Selection	Open - National		14,728.39	Signed	2020-01-15	2018-06-13	2020-02-05	2020-03-20	2018-09-14						2020-04-19	2018-10-03	2020-05-24	2018-10-12	2020-11-20			
BEM/CCS/1.1/38/1 / Integrated management and technical supervision of the reconstruction and capital repairs of CSE facilities in Mogilev Oblast - 2017	IBRD / 85290	Modernization of system management in general secondary education	Post	Consultant Qualification Selection	Open - National		0.00	Cancelled	2020-01-15	2018-11-13	2020-02-05	2020-03-20	2019-01-28						2020-04-19	2019-03-21	2020-05-24		2020-11-20			
BEM/CCS/1.1/51 / Integrated management and technical supervision of the reconstruction and capital repairs of CSE facilities in Gomel Oblast - 2018	IBRD / 85290	Modernization of system management in general secondary education	Post	Consultant Qualification Selection	Open - National		14,033.20	Signed	2020-01-15	2019-02-26	2020-02-05	2020-03-20	2019-06-06						2020-04-19	2019-06-20	2020-05-24	2019-06-24	2020-11-20			

BMP/CQ5/1.1/35 / Integrated management and technical supervision of the reconstruction and capital repairs of CSE facilities in Gomel Oblast - 2017	IBRD / 85290	Modernization of system management in general secondary education	Post	Consultant Qualification Selection	Open - National		6,879.47	Signed	2020-01-15	2018-02-07	2020-02-05		2020-03-20	2018-03-27						2020-04-19	2018-04-28	2020-05-24	2018-04-28	2020-11-20			
BMP/CQ5/1.1/38 / Integrated management and technical supervision of the reconstruction and capital repairs of CSE facilities in Mogilev Oblast - 2017	IBRD / 85290	Modernization of system management in general secondary education	Post	Consultant Qualification Selection	Open - National	0.00	Canceled		2020-01-15	2018-08-08	2020-02-05		2020-03-20	2018-11-06						2020-04-19	2018-11-22	2020-05-24		2020-11-20			
BMP/CQ5/1.1/34 / Development of construction design documentation for reconstruction and capital repairs of CSE facilities in Vitebsk Oblast	IBRD / 85290	Modernization of system management in general secondary education	Post	Consultant Qualification Selection	Open - National		6,600.59	Signed	2020-01-29	2018-10-10	2020-02-19		2020-04-03	2019-01-28						2020-05-03	2019-03-20	2020-06-07	2019-05-22	2020-12-04			
BMP/LCS/3/49 / Financial audit of the project - 2019 (loan - 8529-89)	IBRD / 85290	Project implementation support	Post	Least Cost Selection	Open - National		3,854.92	Signed	2020-02-19	2020-02-17	2020-03-11		2020-04-24	2020-02-25					2020-05-22	2020-03-20	2020-06-21	2020-03-31	2020-07-26	2020-04-06	2020-08-30	2020-04-10	2021-02-26
BMP/CQ5/1.1/38/1 / Integrated management and technical supervision of the reconstruction and capital repairs of CSE facilities in Mogilev Oblast - 2017	IBRD / 85290	Ensuring a quality learning environment in schools receiving students from closed/reorganized schools	Post	Consultant Qualification Selection	Open - National		22,598.01	Signed	2020-02-19	2018-11-13	2020-03-11		2020-04-24	2019-01-28						2020-05-24	2019-03-21	2020-06-28	2019-08-21	2020-12-25			
BMP/CQ5/1.1/38 / Integrated management and technical supervision of the reconstruction and capital repairs of CSE facilities in Mogilev Oblast - 2017	IBRD / 85290	Ensuring a quality learning environment in schools receiving students from closed/reorganized schools	Post	Consultant Qualification Selection	Open - National		1,173.51	Signed	2020-02-04	2018-08-03	2020-02-25		2020-04-09	2018-11-06						2020-05-09	2018-11-22	2020-06-13	2018-11-23	2020-12-10			
BMP/CQ5/1.1/49 / Integrated management and technical supervision of the reconstruction and capital repairs of CSE facilities in Brest Oblast	IBRD / 85290	Ensuring a quality learning environment in schools receiving students from closed/reorganized schools	Post	Consultant Qualification Selection	Open - National		22,804.19	Signed	2020-02-06	2019-08-23	2020-02-27		2020-04-11	2020-01-03						2020-05-11	2020-01-17	2020-06-15	2020-03-02	2020-12-11			
BMP/CQ5/1.1/53 / Integrated management and technical supervision of the reconstruction and capital repairs of CSE facilities in Mogilev Oblast	IBRD / 85290	Ensuring a quality learning environment in schools receiving students from closed/reorganized schools	Post	Consultant Qualification Selection	Open - National		28,782.36	Signed	2020-02-06	2019-08-14	2020-02-27		2020-04-11	2019-11-05						2020-05-11	2019-12-30	2020-06-15	2020-02-12	2020-12-12			
BMP/CQ5/1.1/53/1 / Integrated management and technical supervision of the reconstruction and capital repairs of CSE facilities in Mogilev Oblast	IBRD / 85290	Ensuring a quality learning environment in schools receiving students from closed/reorganized schools	Post	Consultant Qualification Selection	Open - National		13,381.25	Signed	2020-02-06	2019-09-27	2020-02-27		2020-04-11	2020-05-22						2020-05-11	2020-06-12	2020-06-15	2020-06-22	2020-12-12			
BMP/QCBS/1.1/55 / Development of construction design documentation for reconstruction and capital repairs of CSE facilities in Gomel Oblast	IBRD / 85290	Ensuring a quality learning environment in schools receiving students from closed/reorganized schools	Post	Quality And Cost-Based Selection	Open - National		27,724.83	Signed	2020-02-06	2019-05-28	2020-02-27		2020-04-11	2019-09-16				2020-05-09	2019-10-16	2020-06-08	2019-11-18	2020-07-13	2019-11-25	2020-08-17	2020-01-29	2021-08-17	
BMP/CQ5/1.1/64 / Development of construction design documentation for reconstruction and capital repairs of CSE facilities in Brest Oblast	IBRD / 85290	Ensuring a quality learning environment in schools receiving students from closed/reorganized schools	Post	Quality And Cost-Based Selection	Open - National		38,415.45	Signed	2020-02-07	2019-03-05	2020-02-28		2020-04-12	2019-08-22				2020-05-10	2019-09-26	2020-06-09	2019-11-11	2020-07-14	2019-11-25	2020-02-18	2020-02-26	2021-08-18	
BMP/CQ5/1.1/34/1 / Integrated management and technical supervision of the reconstruction and capital repairs of CSE facilities in Vitebsk Oblast	IBRD / 85290	Ensuring a quality learning environment in schools receiving students from closed/reorganized schools	Post	Consultant Qualification Selection	Open - National		6,155.47	Signed	2020-02-06	2019-10-17	2020-02-27		2020-04-11	2020-03-13						2020-05-11	2020-04-08	2020-06-15	2020-05-06	2020-12-12			
BMP/AE/2.5/8-2 / Procurement of consulting services on improving the educational environment of CSEI	IBRD / 89430	Modernization of system management in general secondary education	Post	Consultant Qualification Selection	Open - National		1,805.00	Signed	2020-05-27	2020-04-30	2020-06-17		2020-07-31	2020-09-21						2020-08-30	2020-09-18	2020-10-04	2021-01-18	2021-04-02			
BMP/AE/2.5/8-3 / Procurement of consulting services on the implementation of new approaches to assessing the quality of education	IBRD / 89430	Modernization of system management in general secondary education	Post	Consultant Qualification Selection	Open - National		1,779.02	Signed	2020-05-27	2020-04-24	2020-06-17		2020-07-31	2020-09-21						2020-08-30	2020-09-18	2020-10-04	2020-11-02	2021-04-02			
BMP/CQ5/1.1/64 / Integrated management and technical supervision of the reconstruction and capital repairs of CSE facilities in Vitebsk Oblast - 2018 (Uzno, Volynets)	IBRD / 85290	Ensuring a quality learning environment in schools receiving students from closed/reorganized schools	Post	Consultant Qualification Selection	Open - National		5,982.20	Signed	2020-06-15	2020-03-10	2020-06-29		2020-07-13	2020-06-02						2020-08-12	2020-06-24	2020-09-16	2020-10-08	2021-03-15			
BMP/AE/2.5/1-1 / Rendering consulting services for the development of scientific and methodological support of the educational programme for advanced training of heads of general secondary education institutions "Management system modernization of general secondary education"	IBRD / 89430	Modernization of system management in general secondary education	Post	Consultant Qualification Selection	Open - National		0.00	Under Implementation	2020-06-22	2020-06-10	2020-07-13		2020-08-26							2020-09-25	2020-10-30			2021-04-28			
BMP/AE/2.5/1-2 / Rendering consulting services for the development of scientific and methodological support of the educational programme for advanced training of heads of general secondary education institutions "Using combined complexes of physics, chemistry, biology and"	IBRD / 89430	Modernization of system management in general secondary education	Post	Consultant Qualification Selection	Open - National		0.00	Under Implementation	2020-06-22	2020-06-10	2020-07-13		2020-08-26							2020-09-25	2020-10-30			2021-04-28			

BMP/AF/2.5/1-3 / Rendering consulting services for the development of scientific and methodological support of the educational programme for advanced training of heads of general secondary education institutions "New approaches to the education quality assessment".	IBRD / 89430	Modernization of system management in general secondary education	Post	Consultant Qualification Selection	Open - National	0.00	Under Implementation	2020-06-22	2020-06-10	2020-07-13									2020-09-25	2020-10-30	2021-04-28				
BMP/AF/2.5/1-4 / Rendering consulting services for the development of scientific and methodological support of the educational programme for advanced training of heads of general secondary education institutions "Improving the educational environment of educational instt".	IBRD / 89430	Modernization of system management in general secondary education	Post	Consultant Qualification Selection	Open - National	0.00	Under Implementation	2020-06-22	2020-06-10	2020-07-13									2020-09-25	2020-10-30	2021-04-28				
BMP/AF/2.5/1-5 / Rendering consulting services for the development of scientific and methodological support of the educational programme for advanced training of heads of general secondary education institutions "Organization of educational institutions activities as soci	IBRD / 89430	Modernization of system management in general secondary education	Post	Consultant Qualification Selection	Open - National	0.00	Under Implementation	2020-06-22	2020-06-10	2020-07-13									2020-09-25	2020-10-30	2021-04-28				
BMP/AF/2.5/1-6 / Rendering consulting services for the development of scientific and methodological support of the educational programme for advanced training of heads of general secondary education institutions "Education quality management	IBRD / 89430	Modernization of system management in general secondary education	Post	Consultant Qualification Selection	Open - National	0.00	Cancelled	2020-06-22	2020-06-10	2020-07-13									2020-09-25	2020-10-30	2021-04-28				
BMP/AF/1.4/3 / Development of construction design documentation for reconstruction and capital repairs of CSEs (Mogilev region)	IBRD / 89430	Ensuring a quality learning environment in schools receiving students from closed/reorganized schools	Post	Quality And Cost-Based Selection	Open - National	0.00	Under Implementation	2020-06-09	2020-07-14	2020-06-30				2020-08-13	2020-09-17		2020-09-10	2020-11-23	2020-10-10	2021-01-29	2020-11-14	2020-12-19	2021-12-19		
BMP/AF/1.1/9 / Development of construction design documentation for reconstruction and capital repairs of CSEs (Brest region)	IBRD / 89430	Ensuring a quality learning environment in schools receiving students from closed/reorganized schools	Post	Quality And Cost-Based Selection	Open - National	0.00	Under Implementation	2020-09-30	2020-07-27	2020-10-21			2020-12-04	2020-10-29			2021-01-01	2020-11-27	2021-01-31	2021-01-28	2021-03-07	2021-02-17	2021-04-11	2022-04-11	
BMP/AF/1.1/10 / Development of construction design documentation for reconstruction and capital repairs of CSEs (Gomel region)	IBRD / 89430	Ensuring a quality learning environment in schools receiving students from closed/reorganized schools	Post	Quality And Cost-Based Selection	Open - National	0.00	Under Implementation	2020-06-16	2020-07-15	2020-07-07			2020-08-20	2020-09-24			2020-09-17	2020-10-26	2020-10-17	2021-01-16	2020-11-21	2021-02-11	2020-12-26	2021-12-26	
BMP/AF/QCBS/1.4/4 / Development of construction design documentation for reconstruction and capital repairs of CSEs (Mogilev region)	IBRD / 89430	Ensuring a quality learning environment in schools receiving students from closed/reorganized schools	Post	Quality And Cost-Based Selection	Open - National	0.00	Under Implementation	2020-07-15	2020-07-14	2020-08-05			2020-09-18	2020-09-17			2020-10-16	2020-11-24	2020-11-15	2021-01-29	2020-12-20	2021-01-24	2020-01-24	2022-01-24	
BMP/CQS/1.1/63 / Integrated management and technical supervision of the reconstruction and capital repairs of CSE facilities in Mogilev Oblast - 2019	IBRD / 85290	Modernization of system management in general secondary education	Post	Consultant Qualification Selection	Open - National	2,734.20	Signed	2020-08-03	2020-05-15	2020-09-02			2020-10-23	2020-07-16							2020-11-22	2020-07-31	2021-01-10	2020-08-12	2021-07-09
BMP/AF/CQS/1.1/1 / Integrated management and technical supervision of the reconstruction and capital repairs of CSE facilities in Brest Oblast	IBRD / 89430	Ensuring a quality learning environment in schools receiving students from closed/reorganized schools	Post	Consultant Qualification Selection	Open - National	3,500.16	Signed	2020-09-04	2020-07-30	2020-09-18			2020-10-09	2020-09-15							2020-11-08	2020-10-21	2021-01-03	2020-10-29	2021-07-02
BMP/CQS/1.1/67 / Integrated management and technical supervision of the reconstruction and capital repairs of CSE facilities in Mogilev Oblast - 2019	IBRD / 85290	Modernization of system management in general secondary education	Post	Consultant Qualification Selection	Open - National	4,554.90	Signed	2020-09-04	2020-07-07	2020-09-18			2020-10-09	2020-08-11							2020-11-08	2020-09-07	2021-01-03	2020-09-22	2021-07-02
BMP/CQS/1.1/73 / Integrated management and technical supervision of the reconstruction and capital repairs of CSE facilities in Brest Oblast	IBRD / 85290	Modernization of system management in general secondary education	Post	Consultant Qualification Selection	Open - National	15,312.70	Signed	2020-11-09	2020-09-21	2020-11-30			2021-01-11	2020-10-23							2021-02-12	2020-11-09	2021-03-19	2020-11-10	2021-09-15
BMP/AF/2.5/8-1 / Procurement of consulting services on activities organization of educational institution as a socio-cultural center for work with family and society	IBRD / 89430	Modernization of system management in general secondary education	Post	Consultant Qualification Selection	Open - National	0.00	Cancelled	2020-05-27	2020-04-30	2020-06-17			2020-07-31								2020-08-30	2020-10-04			2021-04-02
BMP/AF/1.1/11 / Development of construction design documentation for reconstruction and capital repairs of CSEs (Grodno region)	IBRD / 89430	Ensuring a quality learning environment in schools receiving students from closed/reorganized schools	Post	Quality And Cost-Based Selection	Open - National	0.00	Cancelled	2021-03-02		2021-03-23			2021-05-06				2021-06-03		2021-07-03		2021-08-07	2021-09-11			2022-09-11
BMP/AF/1.1/3 / Development of construction design documentation for reconstruction and capital repairs of CSEs (Vitebsk region)	IBRD / 89430	Ensuring a quality learning environment in schools receiving students from closed/reorganized schools	Post	Quality And Cost-Based Selection	Open - National	0.00	Pending Implementation	2021-03-03		2021-03-24			2021-05-07				2021-06-04		2021-07-04		2021-08-08	2021-09-12			2022-09-12
BMP/AF/QCBS/1.1/13 / Development of construction design documentation for reconstruction and capital repairs of CSEs (Gomel region, 6 objects)	IBRD / 89430	Ensuring a quality learning environment in schools receiving students from closed/reorganized schools	Post	Quality And Cost-Based Selection	Open - National	0.00	Under Implementation	2020-11-05	2020-10-28	2020-11-26			2021-01-09				2021-02-06		2021-03-08		2021-04-12	2021-05-17			2022-05-17

BEMP/CQS/1.1/74 / Integrated management and technical supervision of the reconstruction and capital repairs of CSE facilities in Gomel Oblast	IBRD / 85290	Ensuring a quality learning environment in schools receiving students from closed/reorganized schools	Post	Consultant Qualification Selection	Open - National		10,218.94	Signed	2020-11-05	2020-11-05	2020-11-26		2021-01-05	2020-12-14					2021-02-08	2020-12-30	2021-03-15	2021-01-18	2021-09-11		
BEMP/3/53 / Consulting services for performing the functions of technical supervision of current repairs	IBRD / 85290	Project implementation support	Post	Consultant Qualification Selection	Open - National		173.28	Completed	2020-11-11	2020-07-21	2020-12-02		2021-01-15	2020-09-17					2021-02-14	2020-09-22	2021-03-21	2020-09-22	2021-09-17	2020-12-04	
BEMP/CQS/1.1/76 / Integrated management and technical supervision of the reconstruction and capital repairs of CSE facility in Mogilev Oblast (Slagenerod)	IBRD / 85290	Ensuring a quality learning environment in schools receiving students from closed/reorganized schools	Post	Consultant Qualification Selection	Open - National		9,625.60	Signed	2020-11-27	2020-11-11	2020-12-18		2021-02-16	2020-12-16					2021-03-18	2020-12-29	2021-04-29	2021-01-25	2021-07-28		
BEMP/CQS/1.1/77 / Integrated management and technical supervision of the reconstruction and capital repairs of CSE facility in Mogilev Oblast (Lopatichi)	IBRD / 85290	Ensuring a quality learning environment in schools receiving students from closed/reorganized schools	Post	Consultant Qualification Selection	Open - National		2,512.44	Signed	2020-12-02	2020-11-11	2020-12-23		2021-02-05	2020-12-08					2021-03-07	2020-12-29	2021-04-11	2021-01-15	2021-10-08		
BEMP/CQS/1.1/81 / Integrated management and technical supervision of the reconstruction and capital repairs of CSE facilities in Brest Oblast	IBRD / 85290	Modernization of system management in general secondary education	Post	Consultant Qualification Selection	Open - National		0.00	Under Implementation	2020-12-30	2021-01-12	2021-01-20		2021-03-05	2021-02-03					2021-04-04		2021-05-09		2021-11-05		
BEMP/AF/1.5/4 / Organizing and conducting an assessment of the quality of the educational environment in institutions of general secondary education participating in the Project.	IBRD / 89430	Modernization of system management in general secondary education	Post	Consultant Qualification Selection	Open - National		0.00	Under Implementation	2021-01-18	2021-02-25	2021-02-08		2021-03-31						2021-04-30		2021-06-04		2021-12-01		
BEMP/3/53-1 / Consulting services for performing the functions of technical supervision of current repairs	IBRD / 85290	Project implementation support	Post	Consultant Qualification Selection	Open - National		0.00	Under Implementation	2021-02-01	2021-02-01	2021-02-22	2021-02-02	2021-04-07						2021-05-07		2021-06-11		2021-12-08		
BEMP/AF/QCBS/1.1/14 / Development of construction design documentation for reconstruction and capital repairs of CSEs (Minsk region, 8 objects)	IBRD / 89430	Ensuring a quality learning environment in schools receiving students from closed/reorganized schools	Post	Quality And Cost-Based Selection	Open - National		0.00	Under Implementation	2021-02-15	2021-02-05	2021-03-17		2021-05-16		2021-06-30				2021-10-22		2021-12-09		2022-05-18		
BEMP/AF/CQS/1.1/3 / Integrated management and technical supervision of the reconstruction and capital repairs of CSE facilities in Minsk Oblast (Pogost)	IBRD / 89430	Ensuring a quality learning environment in schools receiving students from closed/reorganized schools	Post	Consultant Qualification Selection	Open - National		0.00	Under Implementation	2021-02-10	2021-02-03	2021-03-12		2021-05-11						2021-06-10		2021-07-22		2021-11-19		
BEMP/AF/CQS/1.1/2 / Integrated management and technical supervision of the reconstruction and capital repairs of CSE facilities in Gomel Oblast (Grazovka, Okutabzky, Svetlovichi)	IBRD / 89430	Ensuring a quality learning environment in schools receiving students from closed/reorganized schools	Post	Consultant Qualification Selection	Open - National		0.00	Under Implementation	2021-02-09	2021-02-03	2021-03-11		2021-05-10						2021-06-09		2021-07-21		2022-02-16		
BEMP/AF/QCBS/1.1/15 / Development of construction design documentation for reconstruction and capital repairs of CSEs (Brest region, 8 objects)	IBRD / 89430	Ensuring a quality learning environment in schools receiving students from closed/reorganized schools	Post	Quality And Cost-Based Selection	Open - National		0.00	Under Implementation	2021-02-25	2021-02-05	2021-03-27		2021-05-26		2021-07-10		2021-09-28		2021-11-01		2021-12-19		2022-05-28		
BEMP/ICS/1.5/4 / Financial audit of the project - 2020	IBRD / 85290	Project implementation support	Post	Least Cost Selection	Open - National		0.00	Under Implementation	2021-02-14	2021-02-10	2021-03-07		2021-04-20	2021-02-25		2021-05-18		2021-06-17		2021-07-22		2021-08-26		2022-02-22	
BEMP/CQS/1.1/83 / Integrated management and technical supervision of the reconstruction and capital repairs of CSE facilities in Brest Oblast (Nachta, Perlovichi)	IBRD / 85290	Ensuring a quality learning environment in schools receiving students from closed/reorganized schools	Post	Consultant Qualification Selection	Open - National		0.00	Under Implementation	2021-02-26	2021-02-18	2021-03-19		2021-05-18						2021-06-17		2021-08-05		2022-03-13		
BEMP/AF/1.1/12 / Development of construction design documentation for reconstruction and capital repairs of CSEs (Minsk Region)	IBRD / 89430	Ensuring a quality learning environment in schools receiving students from closed/reorganized schools	Post	Quality And Cost-Based Selection	Open - National		0.00	Pending Implementation	2021-04-05		2021-04-26		2021-06-09		2021-07-07		2021-09-05		2021-10-10		2021-11-14		2022-11-14		
BEMP/AF/CQS/1.1/4 / Integrated management and technical supervision of the reconstruction and capital repairs of CSE facilities in Minsk Oblast (Bokshitsy)	IBRD / 89430	Ensuring a quality learning environment in schools receiving students from closed/reorganized schools	Post	Consultant Qualification Selection	Open - National		0.00	Pending Implementation	2021-03-16		2021-04-06		2021-06-05						2021-07-05		2021-08-23		2021-11-01		
BEMP/AF/2.5/1-6-1 / Rendering consulting services for the development of scientific and methodological support of the educational programme for advanced training of heads of general secondary education institutions "Education quality management"	IBRD / 89430	Modernization of system management in general secondary education	Post	Consultant Qualification Selection	Open - National		0.00	Pending Implementation	2021-03-12		2021-04-11		2021-05-25						2021-06-24		2021-07-29		2022-01-25		

INDIVIDUAL CONSULTANTS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Actual Amount (US\$)	Process Status	Teams of Reference		Invitation to Identified/Selected Consultant		Draft Negotiated Contract		Signed Contract		Contract Completion							
									Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual						
BEMP/AF/2.2/19-14 / Procurement of services coding consultants to verify the work of participants testing PSA-2021	IBRD / 89430	Modernization of system management in general secondary education	Post	Individual Consultant Selection	Limited		0.00	Cancelled	2020-04-22		2020-04-27		2020-05-18		2020-06-22		2020-12-19							
BEMP/AF/2.2/8-1 / Payment for services of consultants - coordinators involved into PSA-2021 testing	IBRD / 89430	Modernization of system management in general secondary education	Post	Individual Consultant Selection	Limited		334.12	Completed	2021-02-19	2019-12-26	2021-02-24	2020-01-29	2021-03-17	2020-02-28	2021-04-21	2020-03-03	2021-10-18	2020-06-25						

BMP/AF/2.2/8-6 / Procurement of consulting services of test-administrator for conducting PSA-2021 testing	IBRD / 89430	Modernization of system management in general secondary education	Post	Individual Consultant Selection	Limited	176.97	Completed	2020-02-19	2019-12-26	2020-02-24	2020-01-29	2020-03-16	2020-02-28	2020-04-20	2020-03-03	2020-10-17	2020-06-25
BMP/AF/2.2/8-5 / Procurement of consulting services of test-administrator for conducting PSA-2021 testing	IBRD / 89430	Modernization of system management in general secondary education	Post	Individual Consultant Selection	Limited	200.10	Completed	2020-02-19	2019-12-26	2020-02-24	2020-01-29	2020-03-16	2020-02-28	2020-04-20	2020-03-03	2020-10-17	2020-06-25
BMP/AF/2.2/8-4 / Procurement of consulting services of test-administrator for conducting PSA-2021 testing	IBRD / 89430	Modernization of system management in general secondary education	Post	Individual Consultant Selection	Limited	189.09	Completed	2020-02-19	2019-12-26	2020-02-24	2020-01-29	2020-03-16	2020-02-28	2020-04-20	2020-03-03	2020-10-17	2020-06-25
BMP/AF/2.2/8-3 / Procurement of consulting services of test-administrator for conducting PSA-2021 testing	IBRD / 89430	Modernization of system management in general secondary education	Post	Individual Consultant Selection	Limited	255.78	Completed	2020-02-19	2019-12-26	2020-02-24	2020-01-29	2020-03-16	2020-02-28	2020-04-20	2020-03-03	2020-10-17	2020-06-25
BMP/AF/2.2/8-10 / Procurement of consulting services of test-administrator for conducting PSA-2021 testing	IBRD / 89430	Modernization of system management in general secondary education	Post	Individual Consultant Selection	Limited	370.21	Completed	2020-01-13	2019-12-26	2020-01-18	2020-01-29	2020-02-08	2020-02-28	2020-03-14	2020-03-03	2020-09-10	2020-06-25
BMP/AF/2.2/8-2 / Procurement of consulting services of test-administrator for conducting PSA-2021 testing	IBRD / 89430	Modernization of system management in general secondary education	Post	Individual Consultant Selection	Limited	389.17	Completed	2020-01-13	2019-12-26	2020-01-18	2020-01-29	2020-02-08	2020-02-28	2020-03-14	2020-03-03	2020-09-10	2020-06-25
BMP/AF/2.2/8-10 / Procurement of consulting services of test-administrator for conducting PSA-2021 testing	IBRD / 89430	Modernization of system management in general secondary education	Post	Individual Consultant Selection	Limited	245.23	Completed	2020-01-13	2019-12-26	2020-01-18	2020-01-29	2020-02-08	2020-02-28	2020-03-14	2020-03-03	2020-09-10	2020-06-25
BMP/AF/2.2/8-25 / Procurement of consulting services of test-administrator for conducting PSA-2021 testing	IBRD / 89430	Modernization of system management in general secondary education	Post	Individual Consultant Selection	Limited	391.05	Completed	2020-01-13	2019-12-26	2020-01-18	2020-01-29	2020-02-08	2020-02-28	2020-03-14	2020-03-03	2020-09-10	2020-06-25
BMP/AF/2.2/8-31 / Procurement of consulting services of test-administrator for conducting PSA-2021 testing	IBRD / 89430	Modernization of system management in general secondary education	Post	Individual Consultant Selection	Direct	311.38	Completed	2020-04-15	2019-12-26	2020-04-25	2020-01-29	2020-05-16	2020-02-28	2020-06-20	2020-03-03	2020-12-17	2020-06-25
BMP/AF/2.2/8-32 / Procurement of consulting services of test-administrator for conducting PSA-2021 testing	IBRD / 89430	Modernization of system management in general secondary education	Post	Individual Consultant Selection	Direct	356.55	Completed	2020-04-15	2019-12-26	2020-04-25	2020-01-29	2020-05-16	2020-02-28	2020-06-20	2020-03-03	2020-12-17	2020-06-25
BMP/3/51 / Individual consultant on adjustment of the procurement strategy, procurement plan and on preparation of the Project Operating Manual of the "Belarus Higher Education Modernization Project" within the Framework of the "Belarus Education Modernization PoU"	IBRD / 85290	Project implementation support	Post	Individual Consultant Selection	Direct	2,656.55	Completed	2020-05-29	2020-03-16	2020-06-08	2020-03-31	2020-06-29	2020-04-04	2020-08-03	2020-04-04	2021-01-30	2020-12-31
BMP/AF/2.4/4 / Procurement of consultants for pre-project survey, TOR preparation and system modules development. Pre-school education. Consulting services "Analytics of business processes of collecting, processing and analyzing data from pre-school educational institu	IBRD / 89430	Modernization of system management in general secondary education	Post	Individual Consultant Selection	Open	8,104.20	Signed	2020-06-16	2020-04-07	2020-08-04	2020-08-31	2020-08-25	2020-09-01	2020-09-29	2020-10-02	2021-03-28	
BMP/AF/2.4/5 / Procurement of consultants for pre-project survey, TOR preparation and system modules development. Vocational and secondary special education. Consulting services "Analytics of business processes of collecting, processing and analyzing data from vocational	IBRD / 89430	Modernization of system management in general secondary education	Post	Individual Consultant Selection	Open	4,904.46	Signed	2020-06-16	2020-04-07	2020-08-04	2020-07-07	2020-08-25	2020-07-10	2020-09-29	2020-07-10	2021-03-28	
BMP/AF/2.4/6 / Procurement of consultants for pre-project survey, TOR preparation and system modules development. Higher and postgraduate education. Consulting services "Analytics of business processes of collecting, processing and analyzing data from higher and postgra	IBRD / 89430	Modernization of system management in general secondary education	Post	Individual Consultant Selection	Open	8,318.42	Signed	2020-06-16	2020-09-24	2020-08-04	2020-10-14	2020-08-25	2020-10-16	2020-09-29	2020-11-04	2021-03-28	
BMP/AF/2.4/7 / Procurement of consultants to ensure the development of terms of reference for the creation of an education management information system. Consulting services "Technical Consultant. Analytics of business processes of collecting, processing and analyzing	IBRD / 89430	Modernization of system management in general secondary education	Post	Individual Consultant Selection	Open	4,718.60	Signed	2020-06-16	2020-04-07	2020-08-04	2020-09-01	2020-08-25	2020-09-03	2020-09-29	2020-09-03	2021-03-28	
BMP/3/44 / development of a framework document for environmental protection of the project Modernization of Higher Education of the Republic of Belarus	IBRD / 85290	Project implementation support	Post	Individual Consultant Selection	Open	1,260.89	Completed	2020-06-23	2019-05-26	2020-08-11	2019-06-14	2020-09-01	2019-06-14	2020-10-06	2019-06-14	2021-04-04	2020-04-15
BMP/AF/LS/1 / adaptation to the socio-cultural realities of the Russian translation of the toolkit OECD	IBRD / 89430	Ensuring a quality learning environment in schools receiving students from closed/reorganized schools	Post	Individual Consultant Selection	Open	1,782.74	Signed	2020-10-14	2020-06-04	2020-12-02	2020-09-01	2020-12-23	2020-09-01	2021-01-27	2020-09-11	2021-07-26	

BEMP/1.5/2 / adaptation to the socio-cultural realities of translation of the toolkit into Belarusian	IBRD / 89430	Ensuring a quality learning environment in schools receiving students from closed/reorganized schools	Post	Individual Consultant Selection	Open			667.36	Signed	2020-10-14	2020-06-04	2020-12-02	2020-09-01	2020-12-23	2020-09-01	2021-01-27	2020-09-11	2021-07-26
BEMP/AF/2.1/1 / Development of tools for the psychological examination of textbooks for institutions of general secondary education	IBRD / 89430	Modernization of system management in general secondary education	Post	Individual Consultant Selection	Open			0.00	Under implementation	2020-11-06	2020-10-23	2020-12-25	2021-02-10	2021-01-15		2021-02-19		2021-08-18
BEMP/AF/2.1/2 / Development of a matrix for a comprehensive assessment of teaching aids for institutions of general secondary education	IBRD / 89430	Modernization of system management in general secondary education	Post	Individual Consultant Selection	Open			0.00	Under implementation	2020-11-19	2020-10-23	2021-01-07	2021-02-10	2021-01-28		2021-03-04		2021-08-31
BEMP/AF/2.3/2-2 / Substantive multi-component analysis of the official results of the PISA study in Belarus, conducted in 2018, and preparation based on the analysis of the report	IBRD / 89430	Modernization of system management in general secondary education	Post	Individual Consultant Selection	Open			3,420.41	Signed	2020-12-01	2020-06-04	2021-01-19	2020-09-01	2021-02-09	2020-09-07	2021-03-16	2020-09-11	2021-09-12
BEMP/AF/2.3/2-3 / Substantive multi-component analysis of the official results of the PISA study in Belarus, conducted in 2018, and preparation based on the analysis of the report	IBRD / 89430	Modernization of system management in general secondary education	Post	Individual Consultant Selection	Open			3,990.49	Signed	2020-12-01	2020-06-04	2021-01-19	2020-09-01	2021-02-09	2020-09-04	2021-03-16	2020-09-11	2021-09-12
BEMP/AF/2.3/2-4 / Substantive multi-component analysis of the official results of the PISA study in Belarus, conducted in 2018, and preparation based on the analysis of the report	IBRD / 89430	Modernization of system management in general secondary education	Post	Individual Consultant Selection	Open			3,383.81	Signed	2020-12-01	2020-06-04	2021-01-19	2020-09-01	2021-02-09	2020-09-01	2021-03-16	2020-09-11	2021-09-12
BEMP/AF/2.3/2-5 / Substantive multi-component analysis of the official results of the PISA study in Belarus, conducted in 2018, and preparation based on the analysis of the report	IBRD / 89430	Modernization of system management in general secondary education	Post	Individual Consultant Selection	Open			3,383.81	Signed	2020-12-01	2020-06-04	2021-01-19	2020-09-02	2021-02-09	2020-09-02	2021-03-16	2020-10-19	2021-09-12
BEMP/AF/2.3/2-1 / Substantive multi-component analysis of the official results of the PISA study in Belarus, conducted in 2018, and preparation based on the analysis of the report	IBRD / 89430	Modernization of system management in general secondary education	Post	Direct Selection	Direct			21,130.92	Signed	2020-12-01	2020-06-04	2020-12-11	2020-10-12			2021-02-14	2020-10-19	2021-08-13
BMP/AF/2.2/9-1 / Procurement of services coding consultants to verify the work of participants testing PSA-2021	IBRD / 89430	Modernization of system management in general secondary education	Post	Individual Consultant Selection	Limited			0.00	Pending implementation	2021-04-21		2021-05-12		2021-06-26		2021-08-31		2021-11-29
BEMP/AF/2.2/9-2 / Procurement of services coding consultants to verify the work of participants testing PSA-2021	IBRD / 89430	Modernization of system management in general secondary education	Post	Individual Consultant Selection	Limited			0.00	Pending implementation	2021-04-21		2021-05-12		2021-06-26		2021-08-31		2021-11-29
BEMP/AF/2.2/9-3 / Procurement of services coding consultants to verify the work of participants testing PSA-2021	IBRD / 89430	Modernization of system management in general secondary education	Post	Individual Consultant Selection	Limited			0.00	Pending implementation	2021-04-21		2021-04-23		2021-06-07		2021-08-12		2021-11-10
BEMP/AF/2.2/9-4 / Procurement of services coding consultants to verify the work of participants testing PSA-2021	IBRD / 89430	Modernization of system management in general secondary education	Post	Individual Consultant Selection	Limited			0.00	Pending implementation	2021-04-21		2021-05-12		2021-06-26		2021-08-31		2021-11-29
BEMP/AF/2.2/9-5 / Procurement of services coding consultants to verify the work of participants testing PSA-2021	IBRD / 89430	Modernization of system management in general secondary education	Post	Individual Consultant Selection	Limited			0.00	Pending implementation	2021-04-21		2021-05-12		2021-06-26		2021-08-31		2021-11-29
BEMP/AF/2.2/9-6 / Procurement of services coding consultants to verify the work of participants testing PSA-2021	IBRD / 89430	Modernization of system management in general secondary education	Post	Individual Consultant Selection	Limited			0.00	Pending implementation	2021-04-21		2021-05-12		2021-06-26		2021-08-31		2021-11-29
BEMP/AF/2.2/9-7 / Procurement of services coding consultants to verify the work of participants testing PSA-2021	IBRD / 89430	Modernization of system management in general secondary education	Post	Individual Consultant Selection	Limited			0.00	Pending implementation	2021-04-21		2021-05-12		2021-06-26		2021-08-31		2021-11-29
BEMP/AF/2.2/9-8 / Procurement of services coding consultants to verify the work of participants testing PSA-2021	IBRD / 89430	Modernization of system management in general secondary education	Post	Individual Consultant Selection	Limited			0.00	Pending implementation	2021-04-21		2021-05-12		2021-06-26		2021-08-31		2021-11-29
BEMP/AF/2.2/9-9 / Procurement of services coding consultants to verify the work of participants testing PSA-2021	IBRD / 89430	Modernization of system management in general secondary education	Post	Individual Consultant Selection	Limited			0.00	Pending implementation	2021-04-21		2021-05-12		2021-06-26		2021-08-31		2021-11-29
BEMP/AF/2.2/9-10 / Procurement of services coding consultants to verify the work of participants testing PSA-2021	IBRD / 89430	Modernization of system management in general secondary education	Post	Individual Consultant Selection	Limited			0.00	Pending implementation	2021-04-21		2021-05-12		2021-06-26		2021-08-31		2021-11-29
BEMP/AF/2.2/9-11 / Procurement of services coding consultants to verify the work of participants testing PSA-2021	IBRD / 89430	Modernization of system management in general secondary education	Post	Individual Consultant Selection	Limited			0.00	Pending implementation	2021-04-21		2021-05-12		2021-06-26		2021-08-31		2021-11-29

BEMF/AF/2.2/10-21 / Procurement of consulting services of test-administrator for conducting PISA-2022 testing	IBRD / 89430	Modernization of system management in general secondary education	Post	Individual Consultant Selection	Direct		0.00	Under Implementation	2021-01-18	2021-02-01	2021-01-28	2021-02-05	2021-02-18	2021-02-25	2021-03-25		2021-09-21
BEMF/AF/2.2/10-22 / Procurement of consulting services of test-administrator for conducting PISA-2022 testing	IBRD / 89430	Modernization of system management in general secondary education	Post	Individual Consultant Selection	Direct		0.00	Under Implementation	2021-01-18	2021-02-01	2021-01-28	2021-02-05	2021-02-18	2021-02-25	2021-03-25		2021-09-21
BEMF/AF/2.2/10-23 / Procurement of consulting services of test-administrator for conducting PISA-2022 testing	IBRD / 89430	Modernization of system management in general secondary education	Post	Individual Consultant Selection	Direct		0.00	Under Implementation	2021-01-18	2021-02-01	2021-01-28	2021-02-05	2021-02-18	2021-02-25	2021-03-25		2021-09-21
BEMF/AF/2.2/10-24 / Procurement of consulting services of test-administrator for conducting PISA-2022 testing	IBRD / 89430	Modernization of system management in general secondary education	Post	Individual Consultant Selection	Direct		0.00	Under Implementation	2021-01-18	2021-02-01	2021-01-28	2021-02-05	2021-02-18	2021-02-25	2021-03-25		2021-09-21
BEMF/AF/2.2/10-25 / Procurement of consulting services of test-administrator for conducting PISA-2022 testing	IBRD / 89430	Modernization of system management in general secondary education	Post	Individual Consultant Selection	Direct		0.00	Under Implementation	2021-01-18	2021-02-01	2021-01-28	2021-02-05	2021-02-18	2021-02-25	2021-03-25		2021-09-21
BEMF/AF/2.2/10-26 / Procurement of consulting services of test-administrator for conducting PISA-2022 testing	IBRD / 89430	Modernization of system management in general secondary education	Post	Individual Consultant Selection	Direct		0.00	Under Implementation	2021-01-18	2021-02-01	2021-01-28	2021-02-05	2021-02-18	2021-02-25	2021-03-25		2021-09-21
BEMF/AF/2.2/10-27 / Procurement of consulting services of test-administrator for conducting PISA-2022 testing	IBRD / 89430	Modernization of system management in general secondary education	Post	Individual Consultant Selection	Direct		0.00	Under Implementation	2021-01-18	2021-02-01	2021-01-28	2021-02-05	2021-02-18	2021-02-25	2021-03-25		2021-09-21
BEMF/AF/2.2/10-28 / Procurement of consulting services of test-administrator for conducting PISA-2022 testing	IBRD / 89430	Modernization of system management in general secondary education	Post	Individual Consultant Selection	Direct		0.00	Under Implementation	2021-01-18	2021-02-01	2021-01-28	2021-02-05	2021-02-18	2021-02-25	2021-03-25		2021-09-21
BEMF/AF/2.2/10-29 / Procurement of consulting services of test-administrator for conducting PISA-2022 testing	IBRD / 89430	Modernization of system management in general secondary education	Post	Individual Consultant Selection	Direct		0.00	Under Implementation	2021-01-18	2021-02-01	2021-01-28	2021-02-05	2021-02-18	2021-02-25	2021-03-25		2021-09-21
BEMF/AF/2.2/10-30 / Procurement of consulting services of test-administrator for conducting PISA-2022 testing	IBRD / 89430	Modernization of system management in general secondary education	Post	Individual Consultant Selection	Direct		0.00	Under Implementation	2021-01-18	2021-02-01	2021-01-28	2021-02-05	2021-02-18	2021-02-25	2021-03-25		2021-09-21
BEMF/AF/1.3/3 / Organizing and conducting an assessment of the quality of the educational environment in institutions of general secondary education participating in the Project.	IBRD / 89430	Modernization of system management in general secondary education	Post	Individual Consultant Selection	Direct		0.00	Under Implementation	2021-01-18	2021-01-20	2021-02-01		2021-02-22	2021-03-29		2021-09-25	
BEMF/AF/2.2/10-1 / Procurement of consulting services of test-administrator for conducting PISA-2022 testing	IBRD / 89430	Modernization of system management in general secondary education	Post	Individual Consultant Selection	Direct		0.00	Under Implementation	2021-01-20	2021-01-20	2021-01-30	2021-02-05	2021-02-20	2021-02-25	2021-03-27		2021-09-23
BEMF/AF/2.2/10-31 / Procurement of consulting services of test-administrator for conducting PISA-2022 testing	IBRD / 89430	Modernization of system management in general secondary education	Post	Individual Consultant Selection	Open		0.00	Canceled	2021-01-20	2021-02-01	2021-03-10		2021-03-31	2021-05-05		2021-11-01	
BEMF/AF/2.2/10-22 / Procurement of consulting services of test-administrator for conducting PISA-2022 testing	IBRD / 89430	Modernization of system management in general secondary education	Post	Individual Consultant Selection	Open		0.00	Canceled	2021-01-20	2021-02-04	2021-03-10		2021-03-31	2021-05-05		2021-11-01	
BEMF/AF/2.2/10-32 / Procurement of consulting services of test-administrator for conducting PISA-2022 testing	IBRD / 89430	Modernization of system management in general secondary education	Post	Individual Consultant Selection	Direct		0.00	Under Implementation	2021-02-07	2021-02-02	2021-02-17	2021-02-05	2021-03-10	2021-02-25	2021-04-14		2021-10-11
BEMF/AF/2.2/10-31 / Procurement of consulting services of test-administrator for conducting PISA-2022 testing	IBRD / 89430	Modernization of system management in general secondary education	Post	Individual Consultant Selection	Direct		0.00	Under Implementation	2021-02-07	2021-02-02	2021-02-17	2021-02-05	2021-03-10	2021-02-25	2021-04-14		2021-10-11
BEMF/AF/2.3/4 / Development of recommendations on the formation of an educational policy in the Republic of Belarus based on the results of the PISA study	IBRD / 89430	Modernization of system management in general secondary education	Post	Individual Consultant Selection	Open		0.00	Pending Implementation	2021-03-15		2021-05-28		2021-06-18	2021-07-23		2022-01-19	