

PROCUREMENT PLAN (Textual Part)

Project information: Nigeria [NG-Electricity Transmission Project] [P146330]

Project Implementation agency: Transmission Company of Nigeria

Date of the Procurement Plan: May 2017

Period covered by this Procurement Plan: May 2017 to December 2017

Preamble

In accordance with paragraph 5.9 of the “World Bank Procurement Regulations for IPF Borrowers” (July 2016) (“Procurement Regulations”) the Bank’s Systematic Tracking and Exchanges in Procurement (STEP) system will be used to prepare, clear and update Procurement Plans and conduct all procurement transactions for the Project.

This textual part along with the Procurement Plan tables in STEP constitute the Procurement Plan for the Project. The following conditions apply to all procurement activities in the Procurement Plan. The other elements of the Procurement Plan as required under paragraph 4.4 of the Procurement Regulations are set forth in STEP.

The Bank’s Standard Procurement Documents: shall be used for all contracts subject to international competitive procurement and those contracts as specified in the Procurement Plan tables in STEP.

National Procurement Arrangements: In accordance with paragraph 5.3 of the Procurement Regulations, when approaching the national market (as specified in the Procurement Plan tables in STEP), the country’s own procurement procedures may be used.

When the Borrower uses its own national open competitive procurement arrangements as set forth in *[insert appropriate references to the national procurement legislation]*, such arrangements shall be subject to paragraph 5.4 of the Procurement Regulations and the following conditions.

None

When other national procurement arrangements other than national open competitive procurement arrangements are applied by the Borrower, such arrangements shall be subject to paragraph 5.5 of the Procurement Regulations.

Leased Assets as specified under paragraph 5.10 of the Procurement Regulations: Leasing may be used for those contracts identified in the Procurement Plan tables. **Not Applicable**

Procurement of Second Hand Goods as specified under paragraph 5.11 of the Procurement Regulations – is allowed for those contracts identified in the Procurement Plan tables **Not Applicable**

Domestic preference as specified under paragraph 5.51 of the Procurement Regulations (***Goods and Works***).

Goods: [is not applicable/is applicable for those contracts identified in the Procurement Plan tables];

Works: [is not applicable/is applicable for those contracts identified in the Procurement Plan tables]

Other Relevant Procurement Information.

None

NTP-TR2 / Rehabilitation and Reinforcement of 330/132kV Transmission Substations (Package 3)	IDA / 61850	Transmission Network Strengthening and Improvement	Prior	Request for Bids	Open - International	Single Stage - One Envelope	61,785,000.00	0.00	Canceled	2018-06-04	2018-07-23	2018-08-29	2018-10-11	2018-06-30	2018-08-22	2019-01-07	2019-01-28	2019-03-25	2021-06-24			
NGP-T6 LOT 2 / Supply and Installation of Substation Essential Power Equipment- NGP-T6 Lot 2: Addendum No. 3	IDA / 61850	Transmission Network Strengthening and Improvement	Prior	Direct Selection	Direct		7,936,528.00	7,233,242.28	Signed				2019-04-15	2019-07-24	2019-04-29	2019-07-24			2019-05-27	2019-09-24	2019-11-23	
NGP-T10 LOT 2 / Supply of Bulk GAP Conductors and Circuit Breakers for Transmission Company of Nigeria (TCN) Lot 2	IDA / 61850	Transmission Network Strengthening and Improvement	Prior	Direct Selection	Direct		396,870.00	396,870.00	Signed				2019-04-15	2019-07-24	2019-04-29	2019-07-28			2019-05-27	2019-08-29	2019-11-23	
NGP-T10 LOT 1 / Supply of Bulk GAP Conductors and Circuit Breakers for Transmission Company of Nigeria (TCN) T10 Lot 1	IDA / 61850	Transmission Network Strengthening and Improvement	Prior	Direct Selection	Direct		3,315,800.00	3,315,799.68	Signed				2019-04-15	2019-08-12	2019-04-29	2019-08-12			2019-05-27	2019-09-19	2019-08-25	
NTP-TR3A / Rehabilitation and Reinforcement of 330/132kV Transmission Substations (Package 3)	IDA / 61850	Transmission Network Strengthening and Improvement	Prior	Request for Bids	Open - International	Single Stage - One Envelope	61,785,000.00	0.00	Canceled	2019-08-15	2019-09-16		2019-09-30	2019-08-19		2019-12-09	2019-12-30	2020-02-03	2022-01-23			
NTP-TR3B / Rehabilitation and Reinforcement of 330/132kV Transmission Substations (Package 3)	IDA / 61850	Transmission Network Strengthening and Improvement	Prior	Request for Bids	Limited	Single Stage - One Envelope	61,785,000.00	0.00	Under Implementation	2019-08-21	2019-09-17	2019-09-09	2020-03-02	2019-10-09	2020-05-17		2019-12-18	2020-01-17	2020-02-21	2022-02-10		
NTP-TR10 / Completion of Billiri 132/33kV Transmission Substation	IDA / 61850	Transmission Network Strengthening and Improvement	Post	Request for Bids	Open - National	Single Stage - One Envelope	2,000,000.00	0.00	Under Implementation				2019-12-23	2020-01-10	2019-12-28	2020-01-20	2020-02-08	2020-02-28	2020-03-09	2020-05-04	2020-04-13	2021-01-08
NTP-TR6A / Rehabilitation of SCADA System in Transmission Network	IDA / 61850	Transmission Network Strengthening and Improvement	Prior	Request for Proposals	Open - International	Multi Stage	58,000,000.00	0.00	Pending Implementation				2020-10-20	2020-10-25		2021-01-03			2021-05-22	2021-08-03		
NTP-TR5A / RECONDUCTORING AND RECONSTRUCTION OF 132kV TRANSMISSION LINES (PACKAGE 5A)	IDA / 61850	Transmission Network Strengthening and Improvement	Prior	Request for Bids	Open - International	Single Stage - One Envelope	35,553,050.00	0.00	Canceled				2020-04-13	2020-04-27		2020-07-08	2020-08-07	2020-09-11	2022-09-01			
NTP-TR5B / RECONDUCTORING AND RECONSTRUCTION OF 132kV TRANSMISSION LINES (PACKAGE 5B)	IDA / 61850	Transmission Network Strengthening and Improvement	Prior	Request for Bids	Open - International	Single Stage - One Envelope	36,039,000.00	0.00	Canceled				2020-07-06	2020-07-20		2020-09-30	2020-10-30	2020-12-04	2022-11-24			
NTP-TR5C / Supply of GAP Conductors and Accessories for the Reconductoring and Construction of 132kV Transmission Lines	IDA / 61840	Transmission Network Strengthening and Improvement	Prior	Request for Bids	Open - International	Single Stage - One Envelope	25,000,000.00	0.00	Canceled				2020-06-30	2020-07-10		2020-08-25	2020-09-15	2020-10-20	2021-07-12			
NTP-TR1A / Rehabilitation & Reinforcement of 330/132kV and 132/33kV Transmission Substations (Package 1)	IDA / 61850	Transmission Network Strengthening and Improvement	Prior	Request for Bids	Limited	Single Stage - One Envelope	104,164,995.00	0.00	Under Implementation				2020-07-27	2020-07-27	2020-08-10		2020-10-06	2020-10-27	2021-01-07	2023-01-07		
NTP-TR11 / SUPPLY OF OFFICE EQUIPMENT	IDA / 61850	Transmission Network Strengthening and Improvement	Post	Request for Quotations	Limited	Single Stage - One Envelope	50,000.00	0.00	Under Implementation						2020-08-04	2020-07-29			2020-09-08	2020-09-29		

NTP-TC4 / Engineering Supervision and Site Management of Reconductoring of Transmission Lines	IDA / 61850	Capacity Building and Technical Assistance	Prior	Quality And Cost Based Selection	Open - International	5,000,000.00	0.00	Pending Implementation	2018-12-03	2018-12-31	2019-03-03				2019-04-09	2019-04-30	2019-06-26	2019-08-08	2021-08-31		
NTP-TC5 / Engineering Supervision and Site Management for the Rehabilitation of Transmission SCADA System and Supply & Installation of Static Voltage Capacitors (SVC) for Gombe 330/132kV Substation	IDA / 61850	Capacity Building and Technical Assistance	Prior	Quality And Cost Based Selection	Open - International	3,000,000.00	0.00	Under Implementation	2018-10-03	2019-10-16	2018-10-31	2020-01-08	2018-12-25	2020-08-07	2019-02-07	2019-03-09	2019-04-17	2019-05-24	2021-06-16		
NTP-TC6 / Advisory Services for Public Private Partnership (PPP) arrangements for the Construction of New Transmission	IDA / 61850	Capacity Building and Technical Assistance	Prior	Quality And Cost Based Selection	Open - International	2,000,000.00	0.00	Pending Implementation	2018-11-05	2018-11-26	2019-01-19				2019-02-25	2019-03-18	2019-05-11	2019-06-20	2021-07-17		
NTP-TC7 / Hiring of Consultant to provide Support for TCN-PMU	IDA / 61850	Capacity Building and Technical Assistance	Prior	Quality And Cost Based Selection	Open - International	1,200,000.00	0.00	Pending Implementation	2018-08-04	2018-06-25	2018-08-30				2018-10-12	2018-11-10	2019-01-07	2019-02-21	2021-03-21		
NTP-TC10 / Consultancy services for the Establishment of Grievance Redress Mechanism (GRM) and Preparation of a Stakeholder Engagement Plan for NETAP	IDA / 61850	Transmission Network Strengthening and Improvement	Post	Consultant Qualification Selection	Open - National	250,000.00	386,538.08	Signed	2018-11-20	2018-10-24	2018-12-26			2019-02-15	2019-06-27		2019-03-08	2019-10-30	2019-04-05	2019-11-20	2019-06-03
NTP-TC11 / Consultancy services for the E&S Screening of the Proposed Re-Configuring (Re-stringing) of Transmission Lines under the NETAP	IDA / 61850	Transmission Network Strengthening and Improvement	Post	Consultant Qualification Selection	Open - National	200,000.00	167,390.46	Signed	2018-11-19	2018-10-24	2018-12-25			2019-02-14	2019-06-27		2019-03-07	2019-08-15	2019-04-04	2019-08-26	2019-07-03
NTP-TC12 / Consultancy services for the Preparation of Feasibility studies for closing of the 330kV Lagos Loop (Akangba-Ijora-Alagbon 330kV Double Circuit Transmission Line)	IDA / 61850	Transmission Network Strengthening and Improvement	Post	Consultant Qualification Selection	Open - National	155,000.00	0.00	Under Implementation	2018-11-30	2018-10-24	2019-01-05			2019-02-25			2019-04-02	2019-05-07		2019-09-04	
NTP-TC9 / Engagement of Consultant for Safeguard Review	IDA / 61850	Capacity Building and Technical Assistance	Post	Consultant Qualification Selection	Open - National	150,000.00	0.00	Pending Implementation	2019-06-03	2019-06-17	2019-07-08						2019-07-15	2019-08-05		2020-02-01	
NTP-TC13 / Consultancy for the Preparation of Resettlement Action Plan - North-East	IDA / 61850	Capacity Building and Technical Assistance	Post	Consultant Qualification Selection	Open - National	150,000.00	0.00	Pending Implementation	2019-09-10	2019-10-01	2019-10-29						2019-11-19	2019-12-17		2020-06-14	
NTP-TC14 / Consultancy for the Preparation of Resettlement Action Plan - South-South and South-West	IDA / 61850	Capacity Building and Technical Assistance	Post	Consultant Qualification Selection	Open - National	300,000.00	0.00	Pending Implementation	2019-09-10	2019-09-24	2019-10-22						2019-10-29	2019-11-19		2020-05-17	
NTP-TC15 / Preparation of Site Specific Environmental and Social Management Plans (ESMPs)	IDA / 61850	Capacity Building and Technical Assistance	Prior	Quality And Cost Based Selection	Open - International	500,000.00	0.00	Pending Implementation	2019-06-10	2019-07-01	2019-07-29				2019-06-26	2019-09-25	2019-10-30	2019-12-04		2020-12-03	

NGP-TC21 / Consultancy Services for Forensic Audit of Port Harcourt and Jos Distribution Companies (Discos) for NERC	IDA / 61850	Capacity Building and Technical Assistance	Post	Direct Selection	Direct		480,000.00	549,946.71	Signed	2020-03-31	2020-03-25	2020-04-10	2020-03-28			2020-06-14	2020-05-15	2020-11-11
NGP-TC22 / Consultancy Services for Forensic Audit of Ibadan, Ikeja and Yola Distribution Companies (Discos) for NERC	IDA / 61850	Capacity Building and Technical Assistance	Post	Direct Selection	Direct		720,000.00	0.00	Under Implementation	2020-03-31	2020-03-25	2020-04-10	2020-03-26			2020-06-14		2020-11-11