PROCUREMENT PLAN (Textual Part)

Project information: Kiribati Outer Islands Transport, Infrastructure Investment Project (P165838)

Project Implementation agency:

Ministry of Infrastructure and Sustainable Energy (MISE); Ministry of Information, Communications, Transport & Tourism Development (MICTTD)

Date of the Procurement Plan: July 2019

Period covered by this Procurement Plan: July 1, 2019 – June 30, 2020.

Preamble

In accordance with paragraph 5.9 of the "World Bank Procurement Regulations for IPF Borrowers" (July 2016) ("Procurement Regulations") the Bank's Systematic Tracking and Exchanges in Procurement (STEP) system will be used to prepare, clear and update Procurement Plans and conduct all procurement transactions for the Project.

This textual part along with the Procurement Plan tables in STEP constitute the Procurement Plan for the Project. The following conditions apply to all procurement activities in the Procurement Plan. The other elements of the Procurement Plan as required under paragraph 4.4 of the Procurement Regulations are set forth in STEP.

The Bank's Standard Procurement Documents: shall be used for all contracts subject to international competitive procurement and those contracts as specified in the Procurement Plan tables in STEP.

National Procurement Arrangements: In accordance with paragraph 5.3 of the Procurement Regulations, when approaching the national market (as specified in the Procurement Plan tables in STEP), the country's own procurement procedures may be used.

When the Borrower uses its own national open competitive procurement arrangements as set forth in *2002 Kiribati Procurement Act*, such arrangements shall be subject to paragraph 5.4 of the Procurement Regulations and the following conditions.

- a. open advertising of the procurement opportunity at the national level;
- b. the procurement is open to eligible firms from any country;
- c. the request for bids/request for proposals document shall require that Bidders/Proposers submitting Bids/Proposals present a signed acceptance at the time of bidding, to be incorporated in any resulting contracts, confirming application of, and compliance with, the Bank's Anti-Corruption Guidelines, including without limitation the Bank's right to sanction and the Bank's inspection and audit rights;

- d. contracts with an appropriate allocation of responsibilities, risks, and liabilities;
- e. publication of contract award information;
- f. rights for the Bank to review procurement documentation and activities;
- g. an effective complaints mechanism; and
- h. maintenance of records of the Procurement Process.

When other national procurement arrangements other than national open competitive procurement arrangements are applied by the Borrower, such arrangements shall be subject to paragraph 5.5 of the Procurement Regulations.

Leased Assets as specified under paragraph 5.10 of the Procurement Regulations: Leasing may be used for those contracts identified in the Procurement Plan tables. *Not Applicable*

Procurement of Second-Hand Goods as specified under paragraph 5.11 of the Procurement Regulations – is allowed for those contracts identified in the Procurement Plan tables *Not Applicable*

Domestic preference as specified under paragraph 5.51 of the Procurement Regulations (Goods and Works). Specify for each

Goods: is not applicable for those contracts identified in the Procurement Plan tables;

Works: is not applicable for those contracts identified in the Procurement Plan tables



STEP Excel Template to upload ongoing and new

NOTE: (i) Use the same format as shown in the example below, (ii) check Codes in the green tab, (iii) do not modify the columns, (iv) and just insert activity information in the white section (v) Planned Start Date is the date to start the preparation of ToR or Technical Specification.

<u>Description</u>	Reference No.	Procurement Category	Procurement Method	Estimated Amount	Bank Financed %	Review Type	Planned Start Date
easiblity Study Consultant	KOITIIP-INDV1	CS	CDS	40000	100	post	2019/07/01
Causeways Assesor	KOITIIP-FIRM1	CS	CDS	16000	100	post	2019/07/01

PROCUREMENT
Kiribati : Kiribati Outer Islands Transport Infrastructure Investment Project PLAN

General Information

Kiribati Bank's Approval Date of the Original Procurement Plan: 2019-08-01 Country:

Revised Plan Date(s): (comma delineated, leave blank if non 2019-08-01

Project ID: P165838 GPN Date:

Project Name: Kiribati Outer Islands Transport Infrastructure Investment Project

Executing Agency(ies) Ministry of Infrastructure and Sustainable Energy

W	ORKS																											
Δ	tivity Reference No. /														Droft	Bidding							Bid Ev					
	Description	Loan / Credit	Component	Review Type	Method	Market	Procurement	Prequalification	Actual Amount	Process	Draft Pre-q	qualification	Prequal	ification	Docum		Specific Pr	ocurement	Bidding D		Proposal Su				Signed (Contract	Contract C	Completion
		No.				Approach	Process	(Y/N)	(US\$)	Status	Docus	ments	Evaluation	n Report		ication	Notice /	Invitation	as Is	sued	Opening /	Minutes	Recommen	dation for				
																							Aw					
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual

GOODS																											
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Actual Amount (US\$)	Status	Docu	ments	Evaluation	n Report	Docun Justifi	nent / cation	Notice / 1	Invitation	as Is	sued	Proposal St Opening /	Minutes	Recommer	rt and ndation for vard		Contract		•
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual

NON CONSULTING	SERVICES					NON CONSULTING SERVICES																					
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Actual Amount (US\$)	Process Status		qualification ments	-	fication n Report	Draft Docum Justifi	nent /	Specific Pro Notice / I		Bidding D as Is					t and	Signed (Contract	Contract (ompletion
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
																\Box									-		

CONSULTING FIRMS	8																									
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Actual Amount (US\$)	Process Status	Terms of	Reference	Expression Not		Short List Request for		Request for as Is			Technical / Minutes		ation of Proposal	Negotiated	nd Draft I Contract	Signed (Contract (• • • • • • • • • • • • • • • • • • • •
									Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual

INDIVIDUAL CONSU	ILTANTS																	
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Actual Amount (US\$)	Process Status	Teams of	Reference	Invita Identified Cons	/Selected	Draft No	-	Signed (Contract	Contract (Completio
									Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
KOITIIP-INDV1 / Feasiblity Study Consultant	I		Post	Direct Selection	Direct		0.00	Pending Implementation	2019-07-01		2019-07-11				2019-09-14		2020-03-12	
KOITIIP-FIRM1 / Causeways Assesor	,	_	Post	Direct Selection	Direct		0.00	Pending Implementation	2019-07-01		2019-07-11				2019-09-14		2020-03-12	