

## Procurement Plan

### Balochistan Integrated Water Resources Management and Development Project

#### I. General

1. **Bank's approval Date of the procurement Plan** March 19,2016
2. **Date of General Procurement Notice:** January 2016
3. **Period covered by this procurement plan:** *The procurement period of project covered from year January 2017 to December 2018*

#### II. Goods and Works and non-consulting services.

1. **Prior Review Threshold:** Procurement Decisions subject to Prior Review by the Bank as stated in Appendix 1 to the Guidelines for Procurement: *[Thresholds for applicable procurement methods (not limited to the list below) will be determined by the Procurement Specialist /Procurement Accredited Staff based on the assessment of the implementing agency's capacity.]*

	<b>Procurement Method</b>	<b>Prior Review Threshold US\$</b>	<b>Comments</b>
1.	ICB (Goods)	<i>Above US\$ 600,000</i>	<i>All</i>
2.	NCB (Goods)	<i>Above US\$ 100,000</i>	<i>First contract</i>
3.	ICB (Works)	<i>Above US\$ 4 million</i>	<i>All</i>
4.	NCB (Works)	<i>Upto US\$ 4 million</i>	<i>All</i>
5.	(Non-Consultant Services)	<i>Below US\$ 100,000</i>	<i>First contract</i>
6.	Community Driven Development	<i>Above US\$ 25,000</i>	<i>First contract</i>

2. **Pre-qualification.** Bidders for \$ 15 million shall be prequalified in accordance with the provisions of paragraphs 2.9 and 2.10 of the Guidelines.
3. **Proposed Procedures for CDD Components (as per paragraph. 3.17 of the Guidelines)**
4. **Reference to (if any) Project Operational/Procurement Manual:** *Project Implementation Manual for World Bank Loan Project issued by Balochistan Government*

July 9, 2010

5. **Any Other Special Procurement Arrangements:** Some preparatory activities under retroactive financing
6. **Summary of the Procurement Packages planned during the first 18 months after project effectiveness ( including those that are subject to retroactive financing and advanced procurement)**

[List the Packages which require Bank's prior review first and then the other packages]

1	2	3	4	5	6	7
Ref. No.	Description	Estimated Cost US\$ million	Packages	Domestic Preference (yes/no)	Review by Bank (Prior / Post)	Comments
	Summary of the ICB (Works)	82	5	No	Prior	
	Summary of the ICB (Goods)	43.77	15	No	Prior	
	Summary of the NCB (Works)	64.53	18	No	Post	1 <sup>st</sup> contract for Prior Review
	Summary of the NCB (Goods)	1.86	4	No	Post	1 <sup>st</sup> contract for Prior Review
	Summary of the ICB (Non-Consultant Services)	0.45	1	No	Prior	

### **III. Selection of Consultants**

1. **Prior Review Threshold:** Selection decisions subject to Prior Review by Bank as stated in Appendix 1 to the Guidelines Selection and Employment of Consultants:

	Selection Method	Prior Review Threshold	Comments
1.	Competitive Methods (Firms)	Above US\$ 500,000	
2.	Single Source (Firms)	All	
3.	Individual	Above US\$ 200,000	

July 9, 2010

2. **Short list comprising entirely of national consultants:** Short list of consultants for services, estimated to cost less than \$ 500,000 equivalent per contract, may comprise entirely of national consultants in accordance with the provisions of paragraph 2.7 of the Consultant Guidelines.
3. **Any Other Special Selection Arrangements:** *[including advance procurement and retroactive financing, if applicable or delete if not applicable]*
4. **Consultancy Assignments with Selection Methods and Time Schedule**

1	2	3	4	5	6
Ref. No.	Description of Assignment	Estimated Cost US\$ million	Packages	Review by Bank (Prior / Post)	Comments
	Summary of number of contracts that will be let under QCBS	4.17	7	Prior	
	Summary of number of contracts that will be let under other methods	0.83	1	Prior	CQS

**PROCUREMENT PLAN** Pakistan : PK-Balochistan Integrated Water Resources Management & Development Project

**General Information**  
 Country: Pakistan Bank's Approval Date of the Original Procurement Plan: 2016-10-14  
 Revised Plan Date(s): (comma delineated, leave blank if non 2021-06-29  
 Project ID: P154255 GPN Date: 2017-07-10  
 Project Name: PK-Balochistan Integrated Water Resources Management & Development Project  
 Loan / Credit No: IDA / 58850  
 Executing Agency(ies) PMU Balochistan Integrated Water Resources Management and Development Project

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	High SEA/SH Risk	Procurement Document Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion
													Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	
PK-PMU-BIWRMDP-14383-CW-RFB / Construction of Nari Gorge Integrated Scheme	IDA / 58850	Component B: Water, Infrastructure and Management Investments	Prior	Request for Bids	Open - International	Single Stage - One Envelope				12,906,271.00	11,689,958.60	Signed					2017-05-11	2017-05-17	2017-05-16	2017-05-23			2017-06-30	2017-07-10	2017-07-30	2017-08-21	2017-09-03	2017-09-08	2020-02-20
PK-PMU-BIWRMDP-14453-CW-RFB / Construction of Gundacha-Nurg Hingri Integrated Scheme	IDA / 58850	Component B: Water, Infrastructure and Management Investments	Post	Request for Bids	Open - International	Single Stage - One Envelope				8,995,675.00	6,475,606.49	Terminated					2017-05-22	2017-05-26	2017-05-27	2017-05-26			2017-07-11	2017-07-20	2017-08-10	2017-11-06	2017-09-14	2017-11-20	2020-03-02
PK-PMU-BIWRMDP-2420-CW-RFB / Nari Gorge Perennial Irrigation Scheme - Package 3 of 5 (Luni, Kurak, Bakhra Chhatri Bldak and Marghani Channels)	IDA / 58850	Component B: Water, Infrastructure and Management Investments	Post	Request for Bids	Open - National	Single Stage - One Envelope				2,510,643.00	0.00	Canceled					2017-02-28		2017-03-07				2017-04-06		2017-05-06		2017-06-17		2018-12-09
PK-PMU-BIWRMDP-2419-CW-RFB / Nari Gorge Perennial Irrigation Scheme - Package 2 of 5 (Dehpal Channel)	IDA / 58850	Component B: Water, Infrastructure and Management Investments	Prior	Request for Bids	Open - National	Single Stage - One Envelope				1,434,724.00	0.00	Canceled					2017-02-28		2017-03-07				2017-04-06		2017-04-27		2017-06-08		2018-09-01
PK-PMU-BIWRMDP-2432-CW-RFB / Gundacha Nurg Hingri Irrigation Scheme - Package 2 of 2 (Construction of Irrigation Channel, Nurg Hingri Off Take Weirs and Under Sluice, Nurg Hingri Chains and Guide Banks, Glacis Fall Structures, Road Culverts, Outlet Structures and Drainage Culverts)	IDA / 58850	Component B: Water, Infrastructure and Management Investments	Post	Request for Bids	Open - International	Single Stage - One Envelope				4,601,570.00	0.00	Canceled					2017-05-09		2017-05-19				2017-07-10		2017-08-04		2017-09-17		2019-09-07
PK-PMU-BIWRMDP-2431-CW-RFB / Gundacha Nurg Hingri Irrigation Scheme - Package 1 of 2 (Construction of Weir, Under sluice and Head Regulator)	IDA / 58850	Component B: Water, Infrastructure and Management Investments	Post	Request for Bids	Open - National	Single Stage - One Envelope				3,941,491.00	0.00	Canceled					2017-05-09		2017-05-19				2017-06-24		2017-07-15		2017-08-28		2019-08-18
PK-PMU-BIWRMDP-2427-CW-RFB / Yetabadi Flood Irrigation Scheme - Package 2 of 6 (Conveyance System Including Cross Drainage RD 0+00 to RD 10+750)	IDA / 58850	Component B: Water, Infrastructure and Management Investments	Prior	Request for Bids	Open - International	Single Stage - One Envelope				6,123,689.00	0.00	Canceled					2018-07-12		2018-07-19				2018-09-07		2018-10-02		2018-11-15		2021-11-14
PK-PMU-BIWRMDP-2428-CW-RFB / Yetabadi Flood Irrigation Scheme - Package 3 of 6 (Conveyance System Including Cross Drainage Structures RD 10+750 to RD 21+500)	IDA / 58850	Component B: Water, Infrastructure and Management Investments	Prior	Request for Bids	Open - International	Single Stage - One Envelope				6,123,689.00	0.00	Canceled					2018-07-12		2018-07-19				2018-09-07		2018-10-12		2018-11-25		2021-11-24
PK-PMU-BIWRMDP-2423-CW-RFB / Yetabadi Flood Irrigation Scheme - Package 1 of 6 (Weir & Buildings)	IDA / 58850	Component B: Water, Infrastructure and Management Investments	Prior	Request for Bids	Open - International	Single Stage - One Envelope				9,014,788.00	0.00	Canceled					2018-07-12		2018-07-19				2018-09-07		2018-10-02		2018-11-15		2021-11-14
PK-PMU-BIWRMDP-60116-CW-RFB / Yetabadi Flood Irrigation Scheme - Package 2 (Conveyance System KM 6+000 to KM 21+500)	IDA / 58850	Component B: Water, Infrastructure and Management Investments	Prior	Request for Bids	Open - International	Single Stage - One Envelope				15,151,815.00	0.00	Canceled	2018-08-15		2018-10-31		2018-10-31		2018-08-20				2019-01-09		2019-02-08		2019-03-15		2020-09-05
PK-PMU-BIWRMDP-69112-CW-RFB / Yetabadi Flood Irrigation Scheme - Package 1 (Weir and Conveyance System (KM 0+000 to KM 6+000))	IDA / 58850	Component B: Water, Infrastructure and Management Investments	Prior	Request for Bids	Open - International	Single Stage - One Envelope				148,484,235.00	0.00	Canceled	2018-08-15		2018-10-31		2018-10-31		2018-08-20				2019-01-09		2019-02-08		2019-03-15		2020-09-05
PK-PMU-BIWRMDP-79952-CW-RFB / Construction of Mushkhal Flood Irrigation Scheme	IDA / 58850	Component B: Water, Infrastructure and Management Investments	Post	Request for Bids	Open - International	Single Stage - One Envelope				7,464,230.00	0.00	Canceled					2018-11-12		2018-11-17	2018-11-12			2019-01-04		2019-02-03		2019-03-10		2021-09-07
PK-PMU-BIWRMDP-92413-CW-RFB / Procurement of Works for Production of Plants Through Raising of Nurseries Under B2 Sub Component of BIWRMDP at Lthal, Dhadar & Harnai	IDA / 58850	Component B: Water, Infrastructure and Management Investments	Post	Request for Quotations	Open - National	Single Stage - One Envelope				145,279.00	109,366.58	Signed							2019-01-05							2019-02-01	2019-09-20		2019-07-31
PK-PMU-BIWRMDP-93106-CW-RFB / Procurement of Civil Works for Nari Gorge Integrated Scheme (Package-01)	IDA / 58850	Component B: Water, Infrastructure and Management Investments	Post	Request for Bids	Open - International	Single Stage - One Envelope				4,270,000.00	3,589,182.94	Signed					2019-01-03	2019-03-11	2019-01-08	2019-03-11			2019-02-27	2019-04-29	2019-03-29	2019-09-03	2019-04-26	2020-02-07	2021-04-15
PK-PMU-BIWRMDP-93197-CW-RFB / Construction of Nemi Perennial Irrigation Scheme	IDA / 58850	Component B: Water, Infrastructure and Management Investments	Post	Request for Bids	Open - National	Single Stage - One Envelope				2,971,014.00	2,709,109.55	Signed					2019-02-12	2019-03-14	2019-02-17	2019-03-11			2019-03-31	2019-04-15	2019-04-30	2019-07-23	2019-05-28	2019-09-30	2021-05-27















PK-PMU-BWRMDP-109329-CS-CDS / Hiring of Audit Firm to Carryout Special Audit of Project Supervision & Implementation Assistance Consultants	IDA / 58850	Component C: Project Management and Technical Assistance	Post	Consultant Qualification Selection	Open - National		10,000.00	2,437.30	Signed	2019-04-08	2019-04-11	2019-04-23		2019-05-10	2019-05-01				2019-05-17	2019-05-01	2019-05-21	2019-05-03	2019-06-04
PK-PMU-BWRMDP-2250-CS-CDS / Institutional Reforms Consultants	IDA / 58850	Component C: Project Management and Technical Assistance	Post	Quality And Cost-Based Selection	Open - International		765,697.00	0.00	Canceled	2018-10-15		2018-11-14		2018-12-15					2019-01-29	2019-02-21	2019-03-30	2019-04-30	2020-04-29
PK-PMU-BWRMDP-135514-CS-CS / Hiring Monitoring & Evaluation Consultancy	IDA / 58850	Component C: Project Management and Technical Assistance	Post	Least Cost Selection	Open - National		550,000.00	0.00	Canceled	2019-10-15		2019-11-05		2019-12-19					2020-01-16	2020-02-15	2020-03-21	2020-04-25	2020-10-22

INDIVIDUAL CONSULTANTS																						
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference		Invitation to Identified/Selected Consultant		Draft Negotiated Contract		Signed Contract		Contract Completion				
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual			
PK-PMU-BWRMDP-2315-CS-INDV / Social Safeguards Specialist	IDA / 58850	Component C: Project Management and Technical Assistance	Post	Individual Consultant Selection	Open		103,369.00	4,178.54	Terminated	2016-10-28	2016-12-08	2016-12-18	2017-04-10	2016-12-25	2017-04-24	2017-01-06	2017-04-25	2022-10-31				
PK-PMU-BWRMDP-2317-CS-INDV / Communications Specialist	IDA / 58850	Component C: Project Management and Technical Assistance	Post	Individual Consultant Selection	Open		33,021.00	3,132.42	Terminated	2016-10-28	2016-12-08	2016-12-24	2017-05-17	2016-12-31		2017-01-12	2017-05-17	2022-10-31				
PK-PMU-BWRMDP-2319-CS-INDV / Water Resources Specialist	IDA / 58850	Component C: Project Management and Technical Assistance	Post	Individual Consultant Selection	Open		87,864.00	6,323.39	Terminated	2016-10-28		2017-01-04		2017-01-11		2017-01-23	2017-12-20	2022-10-31				
PK-PMU-BWRMDP-2320-CS-INDV / Agriculture Specialist	IDA / 58850	Component C: Project Management and Technical Assistance	Post	Individual Consultant Selection	Open		87,864.00	3,613.37	Terminated	2016-11-21	2016-12-08	2017-01-07	2017-10-20	2017-01-14	2017-10-20	2017-01-26	2017-10-23	2022-10-31				
PK-PMU-BWRMDP-2321-CS-INDV / Environmental Safeguards Specialist	IDA / 58850	Component C: Project Management and Technical Assistance	Post	Individual Consultant Selection	Open		86,141.00	3,611.41	Terminated	2016-10-28	2016-12-08	2016-12-30	2017-07-10	2017-01-06	2017-07-05	2017-01-18	2017-07-14	2022-10-31				
PK-PMU-BWRMDP-2325-CS-INDV / Monitoring & Evaluation Specialist	IDA / 58850	Component C: Project Management and Technical Assistance	Post	Individual Consultant Selection	Open		117,152.00	1,993.36	Terminated	2016-11-21	2016-12-08	2017-01-30		2017-02-06	2017-04-13	2017-02-18	2017-05-02	2022-10-31				
PK-PMU-BWRMDP-2326-CS-INDV / Matching Grant Specialist	IDA / 58850	Component C: Project Management and Technical Assistance	Post	Individual Consultant Selection	Open		86,141.00	2,184.24	Terminated	2016-11-21	2016-12-08	2017-01-25	2017-04-17	2017-02-01	2017-04-20	2017-02-13	2017-04-27	2022-10-31	2018-09-15			
PK-PMU-BWRMDP-2332-CS-INDV / Gender Development Specialist	IDA / 58850	Component C: Project Management and Technical Assistance	Post	Individual Consultant Selection	Open		51,685.00	2,183.20	Terminated	2016-11-21	2016-12-08	2017-01-13	2017-09-25	2017-01-20		2017-02-01	2017-10-03	2022-10-31				
PK-PMU-BWRMDP-2333-CS-INDV / Livestock Specialist	IDA / 58850	Component C: Project Management and Technical Assistance	Post	Individual Consultant Selection	Open		68,338.00	0.00	Canceled	2016-11-21	2016-12-08	2017-02-09		2017-02-16		2017-02-28		2022-10-31				
PK-PMU-BWRMDP-2318-CS-INDV / Procurement Specialist	IDA / 58850	Component C: Project Management and Technical Assistance	Prior	Individual Consultant Selection	Open		117,152.00	0.00	Canceled	2016-10-27	2016-12-01	2016-12-11		2016-12-18		2016-12-30		2022-10-30				
PK-PMU-BWRMDP-19626-CS-INDV / Hiring of Procurement Specialist	IDA / 58850	Component C: Project Management and Technical Assistance	Post	Individual Consultant Selection	Open		275,071.00	3,320.53	Terminated	2017-07-14	2017-09-01	2017-08-16	2017-08-14	2017-08-30	2017-09-29	2017-09-14	2017-09-29	2022-11-06				
PK-PMU-BWRMDP-2308-CS-INDV / Financial Management Specialist at Project Management Unit Quetta	IDA / 58850	Component C: Project Management and Technical Assistance	Prior	Individual Consultant Selection	Open		116,769.00	0.00	Canceled	2016-10-08		2016-10-29	2016-11-09	2016-11-08	2016-11-15	2016-11-18		2022-11-01				
PK-PMU-BWRMDP-26486-CS-INDV / Hiring of Financial Management Specialist	IDA / 58850	Component C: Project Management and Technical Assistance	Post	Individual Consultant Selection	Open		285,714.00	29,917.08	Terminated	2017-09-07	2017-07-28	2017-10-03	2016-11-23	2017-10-10	2016-11-23	2017-10-22	2016-11-22	2022-10-31				
PK-PMU-BWRMDP-38131-CS-CDS / Hiring of Individual Consultant Environmental Specialist for short term.	IDA / 58850	Component C: Project Management and Technical Assistance	Post	Individual Consultant Selection	Limited		3,000.00	26,196.92	Signed	2017-11-27	2017-11-30	2017-12-02		2017-12-07	2017-12-22	2017-12-15	2017-12-27	2018-01-15				
PK-PMU-BWRMDP-7458-CS-INDV / Hiring of Hydrologist for Design of Hydro-met Network	IDA / 58850	Component A: Institutions, Capacity and Information	Post	Individual Consultant Selection	Open		50,000.00	0.00	Canceled	2017-03-01		2017-04-19		2017-05-10		2017-06-14		2017-11-11				
PK-PMU-BWRMDP-2323-CS-INDV / Training Management Specialist	IDA / 58850	Component C: Project Management and Technical Assistance	Post	Individual Consultant Selection	Open		72,358.00	0.00	Canceled	2016-11-21	2016-12-08	2017-01-19		2017-01-26		2017-02-07		2022-10-31				
PK-PMU-BWRMDP-60509-CS-INDV / Hiring of Environmental Safeguard Specialist	IDA / 58850	Component C: Project Management and Technical Assistance	Post	Individual Consultant Selection	Open		80,000.00	0.00	Canceled	2018-04-24		2018-06-12		2018-07-03		2018-08-07		2019-02-03				
PK-PMU-BWRMDP-61675-CS-INDV / Hiring of Individual Consultant for National Consultative Workshop for Establishment of BWRMA	IDA / 58850	Component A: Institutions, Capacity and Information	Prior	Individual Consultant Selection	Direct		9,000.00	0.00	Canceled	2018-05-04	2018-05-04	2018-05-06		2018-05-07		2018-05-08		2018-05-22				
PK-PMU-BWRMDP-61884-CS-INDV / Hiring of Individual Consultant to Facilitate in Holding of National Consultative Workshop for Establishment of Balochistan Water Resource Management Authority.	IDA / 58850	Component A: Institutions, Capacity and Information	Post	Individual Consultant Selection	Direct		9,000.00	7,341.82	Completed	2018-05-08	2018-05-08	2018-05-08	2018-05-08	2018-05-09	2018-05-08	2018-05-09	2018-05-10	2018-05-19	2018-05-18			

PK-PMU-BWRMDP-92788-CS-FES / Hiring of Individual Consultant - Financial Management Specialist	IDA / 58850	Component C: Project Management and Technical Assistance	Post	Individual Consultant Selection	Open		15,652.00	1,714.12	Signed	2019-02-05		2019-03-08	2019-04-09	2019-03-13		2019-03-27	2019-04-22	2020-03-26	2020-04-22
PK-PMU-BWRMDP-97771-CS-INDV / Hiring of Procurement Specialist to work as Individual Consultant	IDA / 58850	Component C: Project Management and Technical Assistance	Post	Individual Consultant Selection	Open		15,652.00	1,701.67	Signed	2019-02-05		2019-03-08	2019-04-21	2019-03-15	2019-04-22	2019-03-30	2019-04-23	2020-03-29	
PK-PMU-BWRMDP-104301-CS-INDV / Selection of Social Safeguards Specialist/Individual Consultant	IDA / 58850	Component C: Project Management and Technical Assistance	Post	Individual Consultant Selection	Open		13,043.00	1,697.51	Signed	2019-03-10	2019-03-21	2019-04-28		2019-05-19		2019-06-23	2019-04-23	2019-12-20	
PK-PMU-BWRMDP-104309-CS-INDV / Selection of Environmental Safeguards Specialist/Individual Consultant	IDA / 58850	Component C: Project Management and Technical Assistance	Post	Individual Consultant Selection	Open		13,043.00	1,657.00	Signed	2019-03-10		2019-04-28	2019-04-19	2019-05-19	2019-05-19	2019-06-23	2019-05-13	2019-12-20	
PK-PMU-BWRMDP-174159-CS-INDV / Hiring of M&E Specialist to work as Individual Consultant at PMU	IDA / 58850	Component C: Project Management and Technical Assistance	Post	Individual Consultant Selection	Open		18,750.00	1,088.01	Signed	2020-05-21	2020-05-20	2020-07-19	2020-08-07	2020-07-29	2020-08-07	2020-08-19	2020-09-01	2021-08-19	
PK-PMU-BWRMDP-174177-CS-INDV / Hiring of Gender Specialist to work at PMU as Individual Consultant	IDA / 58850	Component C: Project Management and Technical Assistance	Post	Direct Selection	Direct		18,750.00	1,070.63	Signed	2020-06-02	2020-05-22	2020-06-12	2020-06-25			2020-07-10	2020-07-01	2021-07-10	
PK-PMU-BWRMDP-187935-CS-INDV / Hiring of Environmental Safeguards Specialist	IDA / 58850	Component C: Project Management and Technical Assistance	Post	Individual Consultant Selection	Open		19,354.00	1.57	Signed	2020-08-09	2020-08-11	2020-09-12	2020-11-10	2020-09-19	2020-11-11	2020-10-01	2020-11-25	2021-10-01	
PK-PMU-BWRMDP-215734-CS-INDV / Hiring of Water Resource Specialist	IDA / 58850	Component A: Institutions, Capacity and Information	Post	Individual Consultant Selection	Open		37,500.00	0.00	Under Review	2021-01-27	2021-01-15	2021-03-21		2021-04-11		2021-05-02		2022-05-02	
PK-PMU-BWRMDP-218775-CS-INDV / Hiring of Gender Specialist for PMU	IDA / 58850	Component C: Project Management and Technical Assistance	Post	Individual Consultant Selection	Open		18,750.00	0.00	Under Implementation	2021-02-15	2021-02-15	2021-04-05		2021-04-26		2021-05-31		2022-06-30	
PK-PMU-BWRMDP-220430-CS-INDV / Hiring of Water Governance Specialist	IDA / 58850	Component A: Institutions, Capacity and Information	Post	Individual Consultant Selection	Open		37,500.00	0.00	Pending Implementation	2021-03-02		2021-04-24		2021-05-08		2021-05-23		2022-05-23	
PK-PMU-BWRMDP-226348-CS-CDS / Technical Assistance for Institutional Restructuring and Legal Reforms in Water Sector	IDA / 58850	Component A: Institutions, Capacity and Information	Post	Direct Selection	Direct		320,000.00	0.00	Pending Implementation	2021-03-30		2021-04-09				2021-05-10		2022-05-10	
PK-PMU-BWRMDP-229954-CS-INDV / Hiring of Monitoring & Evaluation Specialist	IDA / 58850	Component C: Project Management and Technical Assistance	Post	Individual Consultant Selection	Open		21,138.00	0.00	Under Implementation	2021-04-22	2021-04-26	2021-05-29		2021-06-03		2021-06-15		2022-06-30	