

**18 months procurement plan based on both LRTF and Counterpart funds**

**I. General**

- 1. Project information: Liberia Cheesemanburg Landfill & Urban Sanitation Program P159961**
- 2. Bank's approval Date of the procurement Plan :**
- 3. Date of General Procurement Notice: August 16, 2017**
- 4. Period covered by this procurement plan: June 2017 to December 2018**

**II. Goods and Works and non-consulting services.**

- 1. Prior Review Threshold:** Procurement Decisions subject to Prior Review by the Bank as stated in Appendix 1 to the Guidelines for Procurement: *[Thresholds for applicable procurement methods (not limited to the list below) will be determined by the Procurement Specialist /Procurement Accredited Staff based on the assessment of the implementing agency's capacity.]*

	<b>Procurement Method</b>	<b>Prior Review Threshold US\$</b>	<b>Comments</b>
1.	ICB and LIB (Goods)	<i>Above US\$ 500,000</i>	<i>All</i>
2.	NCB (Goods)	<i>Above US\$ 100,000</i>	<i>First contract</i>
3.	ICB (Works)	<i>Above US\$ 15 million</i>	<i>All</i>
4.	NCB (Works)	<i>Above US\$ 5 million</i>	<i>All</i>
5.	(Non-Consultant Services)	<i>Below US\$ 100,000</i>	<i>First contract</i>
	<i>[Add other methods if necessary]</i>		

- 2. Prequalification.** In accordance with the provisions of paragraphs 2.9 and 2.10 of the Guidelines. **Not expected for the packages of works/goods packages in the procurement plan.**
- 3. Proposed Procedures for CDD Components (as per paragraph. 3.17 of the Guidelines: Not Applicable**
4. Reference to (if any) Project Operational/Procurement Manual: The CLUS Project July 2017 Procurement Implementation Manual which forms part of Project Implementation Manual (PIM).
- 5. Any Other Special Procurement Arrangements:** Not applicable

July 9, 2010

### **III. Selection of Consultants**

- 1. Prior Review Threshold:** Selection decisions subject to Prior Review by Bank as stated in Appendix 1 to the Guidelines Selection and Employment of Consultants:

	<b>Selection Method</b>	<b>Prior Review Threshold</b>	<b>Comment</b>
1.	Competitive Methods (Firms)	Above US\$ 100,000	
2.	Single Source (Firms)	All	
3.	Individual	Above US\$ 50,000	

- 2. Short list comprising entirely of national consultants:** Short list of consultants for services, estimated to cost less than \$ 300,000 equivalent per contract, may comprise entirely of national consultants in accordance with the provisions of paragraph 2.7 of the Consultant Guidelines.
- 3. Any Other Special Selection Arrangements:** *Not applicable*

**PROCUREMENT PLAN** Liberia : Cheesemanburg Landfill and Urban Sanitation Project

**General Information**  
**Country:** Liberia **Bank's Approval Date of the Original Procurement Plan:** 2017-09-28  
**Project ID:** P159961 **Revised Plan Date(s): (comma delineated, leave blank if not)** 2020-08-04  
**Project Name:** Cheesemanburg Landfill and Urban Sanitation Project **QFN Date:** 2017-12-19  
**Loan / Credit No:** / , TF / A5269  
**Executing Agency(ies):** Monrovia City Corporation

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	High SEA/SH Risk	Procurement Document Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion								
													Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual									
LR-MCC-20882-CW-RFQ / Maintenance of Access Road for Landfill	/	Waste Collection and Disposal	Post	Request for Quotations	Open - National	Single Stage - One Envelope				67,594.00	77,015.68	Terminated																									
MCC-PIU-REF-3 / Drilling of Boreholes at Cheesemanburg	TF / A5269	Construction of the Cheesemanburg Regional Landfill and Partial Closure of the Whein Town Landfill	Post	Request for Bids	Open - National	Single Stage - One Envelope				100,000.00	0.00	Canceled																									
MCC-PIU-REF-1 / Construction of Cheesemanburg Landfill	TF / A5269	Construction of the Cheesemanburg Regional Landfill and Partial Closure of the Whein Town Landfill	Prior	Request for Bids	Open - International	Single Stage - One Envelope				4,000,000.00	0.00	Canceled																									
MCC-PIU-REF5 / Whein Town Permanent Closure	TF / A5269	Construction of the Cheesemanburg Regional Landfill and Partial Closure of the Whein Town Landfill	Post	Request for Bids	Open - National	Single Stage - One Envelope				250,000.00	0.00	Canceled																									
MCC-PIU-REF-2 / Construction of Road Extension to the Cheesemanburg Community	TF / A5269	Construction of the Cheesemanburg Regional Landfill and Partial Closure of the Whein Town Landfill	Post	Request for Bids	Open - National	Single Stage - One Envelope				200,000.00	0.00	Canceled																									
MCC-PIU-REF-6 / Rehabilitation Works at the existing Transfer Stations	TF / A5269	Construction of the Cheesemanburg Regional Landfill and Partial Closure of the Whein Town Landfill	Post	Request for Bids	Open - National	Single Stage - One Envelope				225,000.00	0.00	Canceled																									
LR-MCC-87126-CW-FCA / Rehabilitation works at existing Transfer Stations	TF / A5269	Construction of the Cheesemanburg Regional Landfill and Partial Closure of the Whein Town Landfill	Post	Force Account	Direct					23,500.00	11,579.00	Signed																									
LR-MCC-54480-CW-RFB / Construction of Road Extension to Cheesemanburg Community	TF / A5269	Construction of the Cheesemanburg Regional Landfill and Partial Closure of the Whein Town Landfill	Post	Request for Bids	Open - National	Single Stage - One Envelope				200,000.00	0.00	Canceled																									
LR-MCC-87128-CW-FCA / Construction of Cornerstone and Demarcation line with Sandoree Block and Mass Concrete around the 100 acres of land for the construction of the new Sanitary Landfill at Cheesemanburg	TF / A5269	Construction of the Cheesemanburg Regional Landfill and Partial Closure of the Whein Town Landfill	Post	Force Account	Direct					8,500.00	0.00	Canceled																									

MCC-PIU-REF-4 / Construction of perimeter wall at Whein Town Landfill Site( Fencing)	TF / A5269	Construction of the Cheesemanburg Regional Landfill and Partial Closure of the Whein Town Landfill	Prior	Request for Bids	Open - National	Single Stage - One Envelope			750,000.00	0.00	Canceled						2019-04-15		2019-04-20				2019-06-01		2019-07-01		2019-08-05		2020-02-01
LR-MCC-86289-CW-RFP / Design and Construction of the Cheesemanburg Regional Landfill	TF / A5269	Construction of the Cheesemanburg Regional Landfill and Partial Closure of the Whein Town Landfill	Prior	Request for Proposals	Open - International	Single Stage - Two Envelope			4,300,000.00	0.00	Under Implementation	2019-10-10	2020-01-10	2019-12-26			2019-12-26		2019-10-15	2020-01-14			2020-03-05		2020-05-18		2020-06-22		2021-12-14
MCC-CLUS /WKS-4/08/19 / Construction of Perimeter Wall-Fence around the Sanitary Landfill at the Whein Town	TF / A5269	Construction of the Cheesemanburg Regional Landfill and Partial Closure of the Whein Town Landfill	Post	Request for Bids	Open - National	Single Stage - One Envelope			75,000.00	289,177.65	Signed						2019-10-18	2019-10-15	2019-10-23	2019-10-21			2019-12-04	2019-11-14	2020-01-03	2019-12-11	2020-02-07	2019-12-12	2020-08-05

**GOODS**

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion			
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual		
MCC-PIU-REF-11 / Supply and Delivery of Fuel	/	Waste Collection and Disposal	Post	Request for Bids	Open - National	Single Stage - One Envelope		273,515.00	0.00	Canceled					2017-09-30		2017-10-05					2017-11-16		2017-12-16		2018-01-20		2018-07-19		
MCC-PIU-SWM-F-REF-11 / Supply and Delivery of fuel for Solid Waste Equipment	TF / A5269	Waste Collection and Disposal	Prior	Direct Selection	Direct			273,515.00	0.00	Canceled					2017-10-09		2017-10-14								2017-11-18		2018-05-17			
MCC-PIU-REF-8 / Supply and Delivery of Garbage Collection Equipment	/	Waste Collection and Disposal	Prior	Request for Bids	Open - International	Single Stage - One Envelope		2,000,000.00	0.00	Canceled					2017-10-05		2017-10-10						2017-11-21		2017-12-21		2018-01-25		2018-07-24	
LR-MCC-37773-GO-RFB / Supply and Delivery of Solid Waste Collection Equipment	TF / A5269	Waste Collection and Disposal	Prior	Request for Bids	Open - International	Single Stage - One Envelope		2,000,000.00	1,222,978.00	Signed					2017-11-27	2017-12-05	2017-12-02	2018-01-31				2018-01-13	2018-03-07	2018-02-12	2018-05-01	2018-03-19	2018-05-25	2018-09-15		
LR-MCC-54497-GO-RFB / Supply and Delivery of Solid Waste Collection Equipment Phase 2	TF / A5269	Construction of the Cheesemanburg Regional Landfill and Partial Closure of the Whein Town Landfill	Prior	Request for Bids	Open - International	Single Stage - One Envelope		1,054,700.00	0.00	Canceled					2018-04-20	2018-05-08	2018-04-25	2018-05-29				2018-06-06		2018-07-06		2018-08-10		2019-02-06		
LR-MCC-60200-GO-RFQ / Supply , Delivery and Installation of GPS Trackers (System)	TF / A5269	Construction of the Cheesemanburg Regional Landfill and Partial Closure of the Whein Town Landfill	Post	Request for Quotations	Open - National	Single Stage - One Envelope		30,000.00	15,800.00	Signed							2018-05-05	2018-07-18							2018-06-30	2018-06-13	2018-12-27			
MCC-PIU-REF 9 / Purchase of Office Supplies	TF / A5269	Construction of the Cheesemanburg Regional Landfill and Partial Closure of the Whein Town Landfill	Post	Request for Quotations	Open - National	Single Stage - One Envelope		27,920.00	5,472.50	Signed							2018-10-23								2018-12-18	2018-12-17	2019-06-16			
LR-MCC-73937-GO-RFB / Supply and Delivery of Solid Waste Collection Equipment Phase II	TF / A5269	Waste Collection and Disposal	Post	Request for Bids	Open - National	Single Stage - One Envelope		650,000.00	639,265.00	Signed					2018-08-31	2018-08-30	2018-09-05	2018-10-24				2018-10-17	2018-10-19	2018-11-16	2019-01-25	2018-12-21	2019-02-20	2019-06-19		
MCC-PIU-REF-10 / Purchase of Office Furniture	TF / A5269	Waste Collection and Disposal	Post	Request for Quotations	Open - National	Single Stage - One Envelope		17,920.00	0.00	Canceled							2019-04-02								2019-05-28		2019-11-24			

LR-MCC-40785-GO-RFQ / Supply and Delivery of Chemicals for the Maintenance of Landfill facility	TF / A5269	Waste Collection and Disposal	Post	Request for Quotations	Open - National	Single Stage - One Envelope		10,000.00	0.00	Canceled											2019-07-03																	2019-08-28			2020-02-24																	
MCC-CLUS/GDS-17-08/19 / Motorola for the improvement of communication in support of Solid Waste Collection and Coordination of Equipment	TF / A5269	Waste Collection and Disposal	Post	Request for Quotations	Open - National	Single Stage - One Envelope		45,000.00	0.00	Canceled																														2019-09-25			2019-11-23			2020-05-21												
LR-MCC-128692-GO-RFQ / Supply and Delivery of Parts for the upgrading of Weighbridges at the Transfer Stations and Landfill.	TF / A5269	Waste Collection and Disposal	Post	Request for Quotations	Open - National	Single Stage - One Envelope		60,000.00	0.00	Canceled																																2019-10-23	2019-10-21			2019-12-18			2020-06-15									
LR-MCC-142288-GO-RFQ / Supply and Delivery of Parts for the upgrading of Weighbridges at the Transfer Stations and Landfill	TF / A5269	Waste Collection and Disposal	Post	Request for Quotations	Limited	Single Stage - One Envelope		60,000.00	71,380.00	Signed																																	2019-10-30	2019-11-01			2019-12-25	2019-11-25	2020-02-12									
LR-MCC-166931-GO-RFQ / Motorola for the improvement of communication in support of Solid Waste Collection and Coordination of Equipment	TF / A5269	Waste Collection and Disposal	Post	Request for Quotations	Open - National	Single Stage - One Envelope		50,000.00	75,000.00	Signed																																				2020-04-15			2020-06-10	2020-04-24	2020-12-07							
MCC-PIU COVID-19-RESPONSE -GO-RFQ-1 / Supply and Delivery of spare parts for the repair of SW Collection equipment	TF / A5269	Institutional Capacity Development and Project Management	Post	Request for Quotations	Limited	Single Stage - One Envelope		60,000.00	0.00	Preeding Implementation																																							2020-05-30			2020-07-25			2021-01-21			
MCC-PIU COVID-19-RESPONSE -GO-RFQ-2 / Supply and Delivery of fabricated skip buckets for waste spillage	TF / A5269	Waste Collection and Disposal	Post	Request for Quotations	Limited	Single Stage - One Envelope		87,500.00	175,000.00	Signed																																							2020-05-31	2020-05-28			2020-07-26	2020-06-10	2021-01-22			
MCC-PIU COVID-19-RESPONSE -GO-RFQ-3 / Supply and Delivery of safety gears for Casual Laborers	TF / A5269	Institutional Capacity Development and Project Management	Post	Request for Quotations	Limited	Single Stage - One Envelope		40,000.00	46,935.00	Signed																																								2020-05-31	2020-05-28			2020-07-26	2020-06-11	2021-01-22		
MCC-PIU COVID-19-RESPONSE -GO-RFQ-4 / Supply and Delivery of Chemicals for the Fumigation of solid waste collection points and transfers stations	TF / A5269	Waste Collection and Disposal	Post	Request for Quotations	Limited	Single Stage - One Envelope		25,000.00	29,960.00	Signed																																								2020-05-31	2020-05-28			2020-07-26	2020-06-09	2021-01-22		
MCC-PIU COVID-19-RESPONSE -GO-RFQ-5 / Supply and Delivery of Disinfectants and Hand sanitizers for key Actors on solid waste collection	TF / A5269	Waste Collection and Disposal	Post	Request for Quotations	Limited	Single Stage - One Envelope		15,000.00	7,445.00	Signed																																										2020-06-01	2020-05-28			2020-07-27	2020-06-08	2021-01-23

MCC-PIU COVID-19-RESPONSE -GO-RFQ 6 / Supply and delivery of fuel for solid waste collection equipment for MCC and PCC	TF / A3269	Waste Collection and Disposal	Prior	Direct Selection	Direct			225,000.00	0.00	Under Implementation					2020-05-28	2020-06-19	2020-06-02	2020-07-10							2020-07-07			2021-01-03	
MCC-PIU COVID-19-RESPONSE -GO-RFQ 7 / Supply and Delivery of hands tools for waste collection	TF / A3269	Institutional Capacity Development and Project Management	Post	Request for Quotations	Limited	Single Stage - One Envelope		35,000.00	14,940.00	Signed							2020-06-03	2020-05-28								2020-07-29	2020-06-09	2021-01-25	
LR-MCC-186292-GO-RFQ / Supply and Delivery of two (2) Pieces Double Cabin Pickups	TF / A3269	Institutional Capacity Development and Project Management	Post	Request for Quotations	Limited	Single Stage - One Envelope		62,000.00	0.00	Pending Implementation								2020-08-15									2020-10-10		2021-04-08

**NON CONSULTING SERVICES**

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion				
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	
MCC-PIU-REF-14 / Operations and Management of Weighbridges	/	Construction of the Cheesemanburg Regional Landfill and Partial Closure of the Whein Town Landfill	Post	Request for Bids	Open - National	Single Stage - One Envelope		161,280.00	0.00	Cancelled					2017-10-05	2017-10-01	2017-10-10	2017-10-03					2017-11-21		2017-12-21			2018-01-25			2018-07-24
MCC-PIU-REF-13 / Pushing and Compacting Solid Waste at Landfill	/	Waste Collection and Disposal	Post	Request for Bids	Open - National	Single Stage - One Envelope		336,000.00	417,380.28	Terminated					2017-10-03	2017-10-05	2017-10-08						2017-11-19	2017-10-30	2017-12-19	2018-05-28	2018-01-23			2018-07-22	
MCC-PIU-REF-12 / Public Awareness and Citizens Engagement	/	Construction of the Cheesemanburg Regional Landfill and Partial Closure of the Whein Town Landfill	Post	Request for Bids	Open - National	Single Stage - One Envelope		70,000.00	0.00	Cancelled					2017-10-30		2017-11-04						2017-12-16		2018-01-15		2018-02-19			2018-08-18	
MCC-PIU-REF-15 / Supply and Delivery Equipment Rental Services	/	Waste Collection and Disposal	Post	Request for Bids	Open - National	Single Stage - One Envelope		158,400.00	0.00	Cancelled					2017-10-06	2017-10-13	2017-10-11						2017-11-22		2017-12-22		2018-01-26			2018-07-25	
LR-MCC-36212-NC-RFB / Public Awareness and Citizens Engagement	TF / A3269	Construction of the Cheesemanburg Regional Landfill and Partial Closure of the Whein Town Landfill	Post	Request for Bids	Open - National	Single Stage - One Envelope		70,000.00	0.00	Cancelled					2019-07-31		2019-08-05						2019-09-16		2019-10-16		2019-11-20			2020-05-18	
MCC-COVID-19-RESPONSE -NCS- CDS-1 / The provision of orientation for key waste collection players on awareness regarding COVID-19	TF / A3269	Institutional Capacity Development and Project Management	Prior	Direct Selection	Direct			6,000.00	0.00	Cancelled					2020-05-29		2020-06-03									2020-07-08			2021-01-04		
MCC-COVID-19-RESPONSE -NCS-CDS-2 / The development of Jingles and messages of public awareness on the prevention of COVID-19 relative to improper solid waste management	TF / A3269	Institutional Capacity Development and Project Management	Prior	Direct Selection	Direct			20,000.00	0.00	Under Implementation					2020-05-29	2020-06-04	2020-06-03	2020-07-16								2020-07-08			2021-01-04		

**CONSULTING FIRMS**

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference		Expression of Interest Notice		Short List and Draft Request for Proposals		Request for Proposals as Issued		Opening of Technical Proposals / Minutes		Evaluation of Technical Proposal		Combined Evaluation Report and Draft Negotiated Contract		Signed Contract		Contract Completion	
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
LR-MCC-36206-CS-CQS / Hydro geological and Geo technical Investigation	TF / A3269	Construction of the Cheesemanburg Regional Landfill and Partial Closure of the Whein Town Landfill	Prior	Consultant Qualification Selection	Open - National		190,000.00	322,740.00	Signed	2017-11-20	2017-12-19	2017-12-11	2018-01-16	2018-01-24	2018-02-28							2018-02-23	2018-05-06	2018-03-30	2018-06-06	2018-09-26	
LR-MCC-40764-CS-CQS / Project Financial Audit	TF / A3269	Institutional Capacity Development and Project Management	Post	Consultant Qualification Selection	Open - National		15,000.00	15,000.00	Signed	2017-12-29	2018-01-16	2018-01-19		2018-03-04	2018-04-06							2018-04-03	2018-04-09	2018-05-08	2018-05-04	2018-11-04	
MCC-PIU-REF-27 / Design of Cheesemanburg Landfill	TF / A3269	Construction of the Cheesemanburg Regional Landfill and Partial Closure of the Whein Town Landfill	Post	Consultant Qualification Selection	Open - National		300,000.00	0.00	Canceled	2018-10-26		2018-11-16		2018-12-30								2019-01-29		2019-03-05		2019-09-01	
MCC-CLUSCS-160909 / Partial Closure Studies of the Sanitary Landfill at Whein Town	TF / A3269	Construction of the Cheesemanburg Regional Landfill and Partial Closure of the Whein Town Landfill	Post	Consultant Qualification Selection	Limited		150,000.00	0.00	Canceled	2019-09-27	2019-10-08			2019-10-11	2019-12-09							2019-11-10		2019-12-15		2020-06-12	
MCC-CLUSCS-150919 / Feasibility Study for an improved Solid Waste Management Strategies for Greater Monrovia	TF / A3269	Construction of the Cheesemanburg Regional Landfill and Partial Closure of the Whein Town Landfill	Post	Consultant Qualification Selection	Limited		100,000.00	0.00	Under Implementation	2019-10-15	2019-10-15			2019-11-01								2019-12-01		2020-01-05		2020-07-03	
LR-MCC-152344-CS-CQS / Consultancy Services for Capacity Building for Project Beneficiaries- MCC, PCC, & Surrounding Townships	TF / A3269	Institutional Capacity Development and Project Management	Post	Consultant Qualification Selection	Open - National		112,000.00	0.00	Under Implementation	2020-01-17	2020-03-10	2020-02-07		2020-03-22								2020-04-21		2020-05-26		2020-11-22	
LR-MCC-152345-CS-CQS / Consultancy Services for the conduct of An Annual Solid Waste Performance Survey in Greater Monrovia	TF / A3269	Institutional Capacity Development and Project Management	Post	Consultant Qualification Selection	Open - National		100,000.00	0.00	Under Implementation	2020-04-29	2020-07-21	2020-05-20	2020-07-22	2020-07-03								2020-08-02		2020-09-06		2021-03-05	
LR-MCC-178047-CS-CQS / Consultancy Services for Engineering Design, Preparation of Tender Documents and Construction Supervision for the Remodeling of Two Waste Transfer Stations and Partial and Final Closure of the Whein Town Landfill Site	TF / A3269	Construction of the Cheesemanburg Regional Landfill and Partial Closure of the Whein Town Landfill	Post	Consultant Qualification Selection	Open - National		100,000.00	0.00	Under Implementation	2020-07-30	2020-07-13	2020-08-20	2020-07-22	2020-10-03								2020-11-02		2020-12-07		2021-06-05	
MCC-COVID-19-RESPONSE -CS-CQS-1 / The development of long-term Economic Recovery strategy and job creation in support of SMEs and CBEs involved with solid waste management in greater Monrovia	TF / A3269	Institutional Capacity Development and Project Management	Post	Consultant Qualification Selection	Limited		300,000.00	0.00	Pending Implementation	2020-11-30				2020-12-14								2021-01-13		2021-02-17		2021-08-16	
MCC-PIU-REF-24 / Supervision of the Cheesemanburg Landfill Construction	TF / A3269	Construction of the Cheesemanburg Regional Landfill and Partial Closure of the Whein Town Landfill	Post	Consultant Qualification Selection	Open - National		80,000.00	0.00	Pending Implementation	2020-12-31		2021-01-21		2021-03-06								2021-04-05		2021-05-10		2021-11-06	

**INDIVIDUAL CONSULTANTS**

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference		Invitation to Identified/Selected Consultant		Draft Negotiated Contract		Signed Contract		Contract Completion	
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
MCC-PIU-REF-23 / Cheesemanburg Community Liaison Officer	/	Construction of the Cheesemanburg Regional Landfill and Partial Closure of the Whein Town Landfill	Post	Individual Consultant Selection	Open		30,000.00	0.00	Canceled	2017-09-30	2017-09-29	2017-11-18	2018-05-28	2017-12-09		2018-01-13		2018-07-12	
MCC-PIU-REF-22 / Safeguard Officer	/	Institutional Capacity Development and Project Management	Post	Individual Consultant Selection	Open		100,000.00	3,200.00	Terminated	2017-10-03	2017-10-01	2017-11-21	2017-12-12	2017-12-12		2018-01-16		2018-07-15	
MCC-PIU-REF-21 / Civil Engineer	/	Construction of the Cheesemanburg Regional Landfill and Partial Closure of the Whein Town Landfill	Post	Individual Consultant Selection	Limited		39,600.00	0.00	Canceled	2017-10-06	2017-10-03	2017-10-11		2017-11-01		2017-12-06		2018-06-04	
MCC-PIU-REF-19 / Procurement Specialist	/	Construction of the Cheesemanburg Regional Landfill and Partial Closure of the Whein Town Landfill	Post	Individual Consultant Selection	Limited		27,000.00	0.00	Canceled	2017-10-06	2017-10-01	2017-10-11	2017-10-24	2017-11-01	2017-10-24	2017-12-06		2018-06-04	
MCC-PIU-REF-20 / Administrative and Accounts Officer	/	Construction of the Cheesemanburg Regional Landfill and Partial Closure of the Whein Town Landfill	Post	Individual Consultant Selection	Limited		27,000.00	0.00	Canceled	2017-10-06	2017-10-03	2017-10-11		2017-11-01		2017-12-06		2018-06-04	
MCC-PIU-REF-18 / Project Coordinator	/	Construction of the Cheesemanburg Regional Landfill and Partial Closure of the Whein Town Landfill	Post	Individual Consultant Selection	Limited		54,000.00	0.00	Canceled	2017-10-10	2017-10-01	2017-10-15		2017-11-05		2017-12-10		2018-06-08	
MCC-PIU-REF-25 / Hydrogeological and Geotechnical Study at Cheesemanburg	/	Construction of the Cheesemanburg Regional Landfill and Partial Closure of the Whein Town Landfill	Post	Individual Consultant Selection	Open		80,000.00	0.00	Canceled	2017-09-29	2017-10-01	2017-11-17		2017-12-08		2018-01-12		2018-07-11	
LR-MCC-36777-CS-CDS / Project Coordinator	TF / A3269	Institutional Capacity Development and Project Management	Prior	Direct Selection	Direct		108,000.00	108,000.00	Under Review	2017-06-16	2018-07-19	2017-09-26				2017-09-29	2017-09-01	2018-03-28	
LR-MCC-36784-CS-CDS / Procurement Specialist	TF / A3269	Institutional Capacity Development and Project Management	Prior	Direct Selection	Direct		54,000.00	54,000.00	Under Review	2017-06-16		2017-09-26	2017-09-01			2017-09-29	2017-09-01	2018-03-28	
MCC-REF-3 / Account Officer	TF / A3269	Institutional Capacity Development and Project Management	Prior	Direct Selection	Direct		54,000.00	54,000.00	Signed	2017-06-16	2018-07-19	2017-09-26	2017-09-01			2017-09-29	2017-09-01	2018-03-28	
LR-MCC-36791-CS-CDS / Solid Waste Engineer	TF / A3269	Institutional Capacity Development and Project Management	Prior	Direct Selection	Direct		79,200.00	79,200.00	Signed	2017-06-16	2018-07-19	2017-09-26				2017-09-29	2017-09-01	2018-03-28	
MCC-PIU-REF-26 / Urban Management Studies	TF / A3269	Construction of the Cheesemanburg Regional Landfill and Partial Closure of the Whein Town Landfill	Post	Individual Consultant Selection	Open		80,000.00	0.00	Canceled	2017-12-29	2018-01-16	2018-02-16		2018-03-09		2018-04-13		2018-10-10	
MCC-PIU-REF-30 / Quarterly Groundwater and Leachate Sampling at the Cheesemanburg Landfill	TF / A3269	Construction of the Cheesemanburg Regional Landfill and Partial Closure of the Whein Town Landfill	Post	Individual Consultant Selection	Open		75,000.00	16,000.00	Signed	2017-12-28	2018-01-16	2018-02-15	2018-04-27	2018-03-08	2018-04-27	2018-04-12	2018-05-01	2018-10-09	
MCC-PIU-REF-32 / Design of Road extension to the Cheesemanburg community	TF / A3269	Construction of the Cheesemanburg Regional Landfill and Partial Closure of the Whein Town Landfill	Post	Individual Consultant Selection	Open		10,000.00	13,200.00	Signed	2019-04-15	2018-04-26	2019-06-03	2018-10-08	2019-06-24	2018-10-09	2019-07-29	2018-10-10	2020-01-25	



MCC-PIU-REF-37 / Financial Audits	/	Construction of the Cheesemanburg Regional Landfill and Partial Closure of the Whein Town Landfill	Post	Individual Consultant Selection	Open		60,000.00	0.00	Canceled	2018-01-23	2018-03-13	2018-04-03	2018-05-08	2018-11-04				
MCC-PIU-REF-29 / Quarterly Groundwater and Leachate Sampling at the Whein Town Landfill	/	Construction of the Cheesemanburg Regional Landfill and Partial Closure of the Whein Town Landfill	Post	Individual Consultant Selection	Open		75,000.00	0.00	Canceled	2018-03-25	2017-12-20	2018-05-13	2018-06-03	2018-07-08	2019-01-04			
LR-MCC-64546-CS-INDV / Local Project Consultant for the Monrovia City Corporation	TF / A5269	Institutional Capacity Development and Project Management	Post	Individual Consultant Selection	Open		24,000.00	0.00	Canceled	2018-06-14	2018-06-01	2018-08-02	2018-08-23	2018-09-27	2019-03-26			
LR-MCC-64548-CS-INDV / Legal & Safety Consultant for the City of Monrovia	TF / A5269	Institutional Capacity Development and Project Management	Post	Individual Consultant Selection	Open		24,000.00	0.00	Canceled	2018-06-19	2018-06-01	2018-08-07	2018-08-28	2018-10-02	2019-03-31			
LR-MCC-80461-CS-INDV / Cheesemanburg Community Liaison Officer (CLO)	TF / A5269	Construction of the Cheesemanburg Regional Landfill and Partial Closure of the Whein Town Landfill	Post	Individual Consultant Selection	Open		30,000.00	0.00	Under Implementation	2018-11-30	2018-10-17	2019-01-18	2019-01-31	2019-02-08	2019-02-14	2019-03-15	2019-09-11	
LR-MCC-26957-CS-INDV / Whein Town Closure Design	TF / A5269	Construction of the Cheesemanburg Regional Landfill and Partial Closure of the Whein Town Landfill	Post	Individual Consultant Selection	Open		50,000.00	0.00	Canceled	2018-12-20	2018-11-14	2019-02-07	2019-02-28	2019-04-04	2019-10-01			
LR-MCC-90602-CS-INDV / Consultancy Service for Financial Assessment for the waste Sector	TF / A5269	Institutional Capacity Development and Project Management	Post	Individual Consultant Selection	Open		25,000.00	0.00	Canceled	2019-01-30	2019-03-04	2019-03-20	2019-04-10	2019-05-15	2019-11-11			
LR-MCC-90981-CS-CDS / Consultancy Services for the Provision of Technical Support to PIU	TF / A5269	Construction of the Cheesemanburg Regional Landfill and Partial Closure of the Whein Town Landfill	Prior	Direct Selection	Direct		45,000.00	0.00	Under Review	2019-01-25	2019-03-04	2019-02-04	2019-04-29	2019-04-10	2019-10-07			
MCC-PIU-REF-31 / Safeguard Audit of the Whein Town Landfill	TF / A5269	Construction of the Cheesemanburg Regional Landfill and Partial Closure of the Whein Town Landfill	Post	Individual Consultant Selection	Open		75,000.00	0.00	Canceled	2019-03-29	2019-05-17	2019-06-07	2019-07-12	2020-01-08				
MCC-PIU-REF-28 / M&E	TF / A5269	Construction of the Cheesemanburg Regional Landfill and Partial Closure of the Whein Town Landfill	Post	Individual Consultant Selection	Open		40,000.00	0.00	Canceled	2019-06-30	2019-08-18	2019-09-08	2019-10-13	2020-04-10				
MCC-PIU-REF-33 / Preparation of Solid Waste Management Strategy	TF / A5269	Construction of the Cheesemanburg Regional Landfill and Partial Closure of the Whein Town Landfill	Post	Individual Consultant Selection	Open		80,000.00	0.00	Canceled	2018-10-24	2018-11-08	2018-12-12	2019-01-02	2019-02-06	2019-08-05			
MCC-PIU-REF-36 / Whein Town Permanent Closure Supervision	/	Construction of the Cheesemanburg Regional Landfill and Partial Closure of the Whein Town Landfill	Post	Individual Consultant Selection	Open		50,000.00	0.00	Canceled	2019-06-30	2019-08-18	2019-09-08	2019-10-13	2020-04-10				
CLUS/CS-8/CPAC/09/19 / Public Awareness Consultant (PAC) Communication Specialist	TF / A5269	Institutional Capacity Development and Project Management	Post	Individual Consultant Selection	Open		36,000.00	36,000.00	Signed	2019-09-23	2019-10-09	2019-11-11	2020-02-28	2019-12-02	2020-03-02	2020-01-06	2020-04-01	2020-07-04
MCC-PIU-REF-35 / Whein Town Partial Closure Supervision	TF / A5269	Construction of the Cheesemanburg Regional Landfill and Partial Closure of the Whein Town Landfill	Post	Individual Consultant Selection	Open		50,000.00	0.00	Canceled	2018-12-14	2018-12-18	2019-02-01	2019-02-22	2019-03-29	2019-09-25			

LR-MCC-64547-CS-INDV / Financial and Revenue Consultant for the City of Monrovia	TF / A5269	Institutional Capacity Development and Project Management	Post	Individual Consultant Selection	Open	24,000.00	0.00	Canceled	2018-06-15	2018-06-01	2018-08-03	2018-08-24	2018-09-28	2019-03-27			
CLUS/CS-9/ICT/SWS09/19 / Technical Solid Waste Specialist	TF / A5269	Institutional Capacity Development and Project Management	Prior	Individual Consultant Selection	Open	42,000.00	0.00	Canceled	2019-10-25	2019-10-24	2019-12-13	2020-01-03	2020-02-07	2020-06-05			
LR-MCC-143088-CS-INDV / CONSULTANCY SERVICE FOR THE ENVIRONMENTAL AND SOCIAL AUDIT OF WHEIN TOWN SANITARY LANDFILL SITE	TF / A5269	Construction of the Cheesemanburg Regional Landfill and Partial Closure of the Whein Town Landfill	Post	Individual Consultant Selection	Open	50,000.00	0.00	Canceled	2019-10-31	2019-12-19	2020-01-09	2020-02-13	2020-06-11				
LR-MCC-150243-CS-INDV / Recruitment of a consultant for the conduct of an environmental and social audit of the Whein town landfill site and the two solid waste transfer stations.	TF / A5269	Construction of the Cheesemanburg Regional Landfill and Partial Closure of the Whein Town Landfill	Post	Individual Consultant Selection	Open	50,000.00	53,300.00	Signed	2019-12-16	2019-12-13	2020-02-03	2020-04-27	2020-02-24	2020-05-15	2020-03-30	2020-06-03	2020-09-26
LR-MCC-139704-CS-CDS / Website Development and Database System for the CLUS Project	TF / A5269	Institutional Capacity Development and Project Management	Post	Direct Selection	Direct	10,000.00	0.00	Under Implementation	2020-04-24	2020-05-26	2020-05-04	2020-07-20	2020-07-08	2021-01-04			
LR-MCC-166929-CS-CDS / Consultancy Services for the training of MRE Staff for MCC & PCC on the Result Based Finance (RBF)	TF / A5269	Institutional Capacity Development and Project Management	Prior	Direct Selection	Direct	20,000.00	0.00	Under Implementation	2020-04-15	2020-05-17	2020-04-25	2020-07-15	2020-06-29	2020-12-26			
LR-MCC-166820-CS-INDV / Financial and Revenue Consultant for the Monrovia City Corporation	TF / A5269	Institutional Capacity Development and Project Management	Post	Individual Consultant Selection	Open	30,000.00	0.00	Under Implementation	2020-04-22	2020-04-23	2020-06-10	2020-07-01	2020-08-05	2021-02-01			