

Procurement Plan
WASIS II
Credit No.: IDA-57830

I. General

1. **Bank's approval Date of the procurement Plan** [*Original: December 2007*]: *Revision 15 of Updated Procurement Plan, June 2010*
2. **Date of General Procurement Notice:** *Dec 24, 2006*
3. **Period covered by this procurement plan:** *June 2017 to December 2018*

II. Goods and Works and non-consulting services.

1. **Prior Review Threshold:** Procurement Decisions subject to Prior Review by the Bank as stated in Appendix 1 to the Guidelines for Procurement:

	Procurement Method	Prior Review Threshold US\$	Comments
1.	ICB and LIB (Goods)	<i>Above US\$ 1,500,000</i>	<i>All</i>
2.	NCB (Goods)	<i>Below US\$ 1,500,000</i>	<i>None</i>
3.	ICB (Works)	<i>Above US\$ 5 million</i>	<i>All</i>
4.	NCB (Works)	<i>Below US\$ 5 million</i>	<i>None</i>

2. **Prequalification.** Bidders for *Not applicable* shall be prequalified in accordance with the provisions of paragraphs 2.9 and 2.10 of the Guidelines.
3. **Proposed Procedures for CDD Components (as per paragraph. 3.17 of the Guidelines:** Not Applicable
4. **Reference to (if any) Project Operational/Procurement Manual:** *Project Implementation Manual for World Bank Loan Project XYZ 04/01/2010 issued by <mention name of PIU>*
5. **Any Other Special Procurement Arrangements:** [*including advance procurement and retroactive financing, if applicable*] *5 ICB works packages will be financed under retroactive financing*

6. Summary of the Procurement Packages planned during the first 18 months after project effectiveness (including those that are subject to retroactive financing and advanced procurement)

1	2	3	4	5	6	7
Ref. No.	Description	Estimated Cost US\$ million	Packages	Domestic Preference (yes/no)	Review by Bank (Prior / Post)	Comments
FIPAG	Summary of the ICB (Works)	22.43	2	No	Prior	
FIPAG	Summary of the NCB (Works)	8.90	2	No	Post	
CRA/WASIS II/G 04/17, CRA/WASIS II/G 05/17, CRA/WASIS II/G-04/17 & CRA/WASIS II/G 06/17	<i>Summary of the NCB (Goods)</i>	0.295	4	Yes	Post	

III. Selection of Consultants

1. Prior Review Threshold: Selection decisions subject to Prior Review by Bank as stated in Appendix 1 to the Guidelines Selection and Employment of Consultants:

	Selection Method	Prior Review Threshold	Comments
1.	Competitive Methods (Firms)	Above US\$ 500,000	
2.	Individual	Above US\$ 200,000	

2. Short list comprising entirely of national consultants: Short list of consultants for services, estimated to cost less than \$300,000 equivalent per contract, may comprise entirely of national consultants in accordance with the provisions of paragraph 2.7 of the Consultant Guidelines.

3. Any Other Special Selection Arrangements: None

4. Consultancy Assignments with Selection Methods and Time Schedule

1	2	3	4	5	6
Ref. No.	Description of Assignment	Estimated Cost US\$ million	Packages	Review by Bank (Prior / Post)	Comments
FIPAG	Summary of QCBS	<i>9.42</i>	<i>6</i>	<i>Prior</i>	<i>QCBS</i>
FIPAG	Summary ICS	<i>0.38</i>	<i>2</i>	<i>Prior and Post</i>	<i>IND</i>
CRA/WASIS II/CON 03/17	Summary of QCBS	0.2	1	Prior	QCBS
CRA/WASIS II/CON 04/17	Summary of CQS	0.5	1	Prior	CQS
CRA/WASIS II/CON 07/17 CRA/WASIS II/CON 06/17 CRA/WASIS II/ CON 05/17	Summary ICS	0.20	3	Prior	ICS

PROCUREMENT PLAN Mozambique : Water Services & Institutional Support II

General Information

Country: Mozambique Bank's Approval Date of the Original Procurement Plan: 2016-10-19
 Project ID: P149377 Revised Plan Date(s): (comma delineated, leave blank if non 2021-03-29
 Project Name: Water Services & Institutional Support II GPN Date:
 Loan / Credit No: IDA / 57830
 Executing Agency(ies) Water Regulatory Council

WORKS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	High SEA/SH Risk	Procurement Document Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion		
													Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual		Planned	Actual
MZ-CRA-146747-CW-RFB / Conversion and rehabilitation works of AURA IP Facilities	IDA / 57830	Component 5: Capacity Building and Operational Support to CRA	Post	Request for Bids	Open - National	Single Stage - One Envelope				170,000.00	0.00	Pending Implementation						2020-09-15		2020-09-20					2020-11-01		2020-12-01		2021-01-05		2021-07-04

GOODS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion			
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
CRA/WASIS II/G-03/17 / Supply of Furniture, Computers and Equipment for CRA and CORAL	IDA / 57830	Component 5: Capacity Building and Operational Support to CRA	Post	Request for Quotations	Limited	Single Stage - One Envelope		100,000.00	0.00	Canceled								2017-01-13								2017-03-10		2017-09-06		
CRA/WASIS II/G 05/17 / Computers for CRA Offices	IDA / 57830	Component 5: Capacity Building and Operational Support to CRA	Post	Request for Quotations	Open - National	Single Stage - One Envelope		100,000.00	82,595.72	Signed								2017-10-03								2017-11-28	2018-03-29	2018-05-27		
CRA/WASIS II/G 04/17 / Office Furniture for CORAL & ALC	IDA / 57830	Component 5: Capacity Building and Operational Support to CRA	Post	Request for Quotations	Open - National	Single Stage - One Envelope		70,000.00	28,272.90	Signed								2017-10-03								2017-11-28	2018-02-13	2018-05-27		
CRA/WASIS II/G 06/17 / Field Tools for CORAL & ALC STAFF	IDA / 57830	Component 5: Capacity Building and Operational Support to CRA	Post	Request for Quotations	Open - National	Single Stage - One Envelope		55,000.00	73,742.83	Signed								2017-10-03								2017-11-28	2018-01-31	2018-05-27		
CRA/WASIS II/G- 01/17 / Acquisition of Two Sedan vehicles and Two 4x4 vehicles	IDA / 57830	Component 5: Capacity Building and Operational Support to CRA	Post	Request for Bids	Open - National	Single Stage - One Envelope		120,000.00	78,703.30	Completed				2018-07-31	2018-07-06	2018-08-05	2018-10-30					2018-09-16	2018-08-06	2018-10-16	2018-09-10	2018-11-20	2018-10-22	2019-09-16	2019-04-24	
CRA/WASIS II/G-07/17 / Supply of Marketing Equipment and Institutional Image for CRA	IDA / 57830	Component 5: Capacity Building and Operational Support to CRA	Post	Request for Bids	Limited	Single Stage - One Envelope		150,000.00	53,103.37	Signed				2018-12-14	2019-08-05	2018-12-19	2019-08-08					2019-01-30	2019-09-30	2019-03-01	2019-10-21	2019-04-05	2019-12-30	2020-01-30		
CRA/WASIS II/G 08/17 / Laptops for CRA Head Office	IDA / 57830	Component 5: Capacity Building and Operational Support to CRA	Post	Request for Quotations	Limited	Single Stage - One Envelope		18,000.00	22,759.07	Completed								2018-11-19	2018-11-21							2019-01-14	2019-05-16	2019-07-13	2019-05-17	
MZ-CRA-143669-CO-RFQ / ACQUISITION, SUPPLY AND ASSEMBLY OF SERVER AND ACCESSORIES FOR AURA COMPUTING SYSTEM	IDA / 57830	Component 5: Capacity Building and Operational Support to CRA	Post	Request for Quotations	Limited	Single Stage - One Envelope		30,000.00	26,186.27	Signed								2019-11-23	2019-12-11							2020-01-18	2020-01-23	2020-07-16		
CRA/WASIS II/G-01/19 / Supply of ICT Equipment for the Reporting & Monitoring Platform (RECO & IBNET).	IDA / 57830	Component 5: Capacity Building and Operational Support to CRA	Post	Request for Bids	Open - National	Single Stage - One Envelope		150,000.00	0.00	Pending Implementation				2021-02-16		2021-02-21						2021-04-04		2021-05-04		2021-06-08		2021-12-05		
MZ-CRA-146526-CO-RFB / Printing and Supply of 2019/2020 Annual Performance Report Services	IDA / 57830	Component 5: Capacity Building and Operational Support to CRA	Post	Request for Bids	Open - National	Single Stage - One Envelope		80,000.00	0.00	Under Implementation				2020-09-30	2020-11-25	2020-10-05						2020-11-16		2020-12-16		2021-01-20		2021-07-19		
MZ-CRA-143080-CO-RFB / ACQUISITION OF VEHICLES FOR THE FIELD AND OFFICE	IDA / 57830	Component 5: Capacity Building and Operational Support to CRA	Post	Request for Bids	Open - National	Single Stage - One Envelope		600,000.00	0.00	Pending Implementation				2021-03-01		2021-03-06						2021-03-08		2021-04-07		2021-05-12		2021-11-08		

NON CONSULTING SERVICES

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion		
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	
MZ-CRA-146529-NC-RFQ / Event Planning Company	IDA / 57830	Component 5: Capacity Building and Operational Support to CRA	Post	Request for Quotations	Limited	Single Stage - One Envelope		45,000.00	0.00	Canceled								2020-09-28								2020-11-23		2021-05-22	

CONSULTING FIRMS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference		Expression of Interest Notice		Short List and Draft Request for Proposals		Request for Proposals as Issued		Opening of Technical Proposals / Minutes		Evaluation of Technical Proposal		Combined Evaluation Report and Draft Negotiated Contract		Signed Contract		Contract Completion	
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
CRA/WASIS II/CON 02/17 / Implementation of Citizen Voice tools and RECO procedures in project cities	IDA / 57830	Component 5: Capacity Building and Operational Support to CRA	Post	Consultant Qualification Selection	Open - International		140,000.00	0.00	Canceled	2017-01-13		2017-02-03		2017-03-19								2017-04-18		2017-05-23		2017-11-19	
CRA/WASIS II/CON 04/17 / Impact Evaluation-baseline	IDA / 57830	Component 5: Capacity Building and Operational Support to CRA	Prior	Consultant Qualification Selection	Open - International		500,000.00	0.00	Canceled	2017-01-09		2017-01-30		2017-03-15								2017-04-14		2017-05-19		2017-11-15	

CRA/WASIS II/CONS 04/FCS/18 / REGULATIONS & STANDARDS DESIGN FOR THE WATER SUPPLY IN SITUATION OF SCARCITY	IDA / 57830	Component 5: Capacity Building and Operational Support to CRA	Post	Consultant Qualification Selection	Open - National		120,000.00	0.00	Under Implementation	2018-05-23	2018-05-14	2018-06-13	2019-09-03	2018-07-27	2019-11-11							2018-08-26	2018-09-30	2019-01-28	
CRA/WASIS II/CONS 06/FCS/18 / REVISION OF THE CRA STRATEGIC PLAN (2015/2020)	IDA / 57830	Component 5: Capacity Building and Operational Support to CRA	Post	Consultant Qualification Selection	Open - National		300,000.00	0.00	Under Implementation	2018-07-27	2020-03-01	2018-08-17		2018-09-30	2019-05-03							2018-10-30	2018-12-04	2019-09-30	
CRA/WASIS II/FCS-02/19 / Institutional Regulatory Study	IDA / 57830	Component 5: Capacity Building and Operational Support to CRA	Post	Quality And Cost-Based Selection	Open - International		300,000.00	262,000.00	Under Implementation	2020-06-24	2019-12-24	2020-07-15	2020-01-24	2020-08-28	2020-04-08			2020-09-28	2020-05-04	2020-10-28	2020-05-27	2020-11-29	2020-08-10	2021-01-03	2022-01-03
CRA/WASIS II/CON 03/17 / Design, Implementation and Monitor of the Regulatory Framework of the Water Utilities	IDA / 57830	Component 5: Capacity Building and Operational Support to CRA	Post	Quality And Cost-Based Selection	Open - International		400,000.00	0.00	Canceled	2020-03-30		2020-04-20		2020-06-03				2020-07-01		2020-07-31		2020-09-04	2020-10-09	2021-04-07	
CRA/WASIS II/CON-08/FCS/17 / IMPACT EVALUATION PROJECT AREAS - BEIRA, DONDO, TETE, MOATIZE & PEMBA	IDA / 57830	Component 5: Capacity Building and Operational Support to CRA	Prior	Quality And Cost-Based Selection	Open - International		650,000.00	0.00	Canceled	2020-11-30		2020-12-21		2021-02-03				2021-03-03		2021-04-02		2021-05-07	2021-06-11	2022-06-11	
MZ-CRA-143124-CS-CQS / Develop the Regulator's Legal and Institutional Framework for the exercise of its mandate (Chapter of regulation) in the sector	IDA / 57830	Component 5: Capacity Building and Operational Support to CRA	Post	Consultant Qualification Selection	Open - International		300,000.00	0.00	Under Implementation	2019-12-16	2020-03-01	2020-01-06	2020-08-24	2020-02-19	2020-08-21							2020-03-20	2020-04-24	2020-10-21	
MZ-CRA-143670-CS-QCBS / Design and Establishment of Regulator's ICT Monitoring Platform (IBNET & RECO)	IDA / 57830	Component 5: Capacity Building and Operational Support to CRA	Post	Quality And Cost-Based Selection	Open - International		450,000.00	0.00	Under Implementation	2019-12-16	2020-03-09	2020-01-06	2020-08-25	2020-02-19				2020-03-18		2020-05-17		2020-06-21	2020-07-26	2021-07-26	
MZ-CRA-143674-CS-CQS / Defining Appropriate Regulatory Framework Sanitation, including Drainage System and Fecal Sludge Management	IDA / 57830	Component 5: Capacity Building and Operational Support to CRA	Post	Consultant Qualification Selection	Open - International		190,000.00	0.00	Canceled	2020-02-27		2020-03-19		2020-05-02								2020-06-01	2020-07-06	2021-01-02	
MZ-CRA-143693-CS-CQS / Design Tools for Improving Regulatory Governance in Water and Sanitation Services	IDA / 57830	Component 5: Capacity Building and Operational Support to CRA	Post	Consultant Qualification Selection	Open - International		250,000.00	0.00	Canceled	2020-05-15		2020-06-05		2020-07-19								2020-08-18	2020-09-22	2021-03-21	
CRA/WASIS II/CONS 05/FCS/18 / DESIGN OF GUIDELINES FOR THE REGULATION OF PRIVATE WATER SUPPLIERS AND THE WATER - TANKS PROVIDERS	IDA / 57830	Component 5: Capacity Building and Operational Support to CRA	Post	Consultant Qualification Selection	Open - National		250,000.00	0.00	Pending Implementation	2020-09-29		2020-10-20		2020-12-03								2021-01-02	2021-02-06	2021-08-05	
MZ-CRA-143150-CS-INDV / Evaluation of Adhesion Contract effectiveness (Water Supply Service)	IDA / 57830	Component 5: Capacity Building and Operational Support to CRA	Post	Consultant Qualification Selection	Open - National		150,000.00	0.00	Pending Implementation	2020-09-24		2020-10-15		2020-11-28								2020-12-28	2021-02-01	2021-07-31	
MZ-CRA-146537-CS-CQS / Director Plan of TI of AURA, IP	IDA / 57830	Component 5: Capacity Building and Operational Support to CRA	Post	Consultant Qualification Selection	Open - National		40,000.00	0.00	Under Implementation	2020-09-23	2021-01-08	2020-10-14		2020-11-27								2020-12-27	2021-01-31	2021-07-30	
CRA/WASIS II/FCS/19 / Social and Economic Beneficiary Assessment Study (one system per region)	IDA / 57830	Component 5: Capacity Building and Operational Support to CRA	Post	Quality And Cost-Based Selection	Open - International		250,000.00	0.00	Pending Implementation	2020-10-30		2020-11-29		2021-01-27					2021-02-24		2021-03-26		2021-04-30	2021-06-04	2022-06-04

INDIVIDUAL CONSULTANTS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference	Invitation to Identified/Selected Consultant		Draft Negotiated Contract		Signed Contract		Contract Completion	
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
CRA/WASIS II/CON 06/17 / Civil Engineer	IDA / 57830	Component 2: Institutional Support	Post	Individual Consultant selection	Limited		70,000.00	12,106.16	Signed	2017-03-01	2018-04-23	2017-03-06	2018-09-28	2017-03-27	2019-03-25	2017-05-01	2019-03-25	2017-10-28
CRA/WASIS II/CON 29/ICS/17 / Electromechanical Engineer	IDA / 57830	Component 5: Capacity Building and Operational Support to CRA	Post	Individual Consultant selection	Limited		30,000.00	0.00	Canceled	2017-10-19		2017-10-24		2017-11-14		2017-12-19		2018-12-19
CRA/WASIS II/CONS 02/ICS/18 / Financial Specialist - Support CRA to assess Financial situation and Tariff Proposals of the 15 Water Supply Systems - FIPAG	IDA / 57830	Component 5: Capacity Building and Operational Support to CRA	Post	Individual Consultant selection	Limited		70,000.00	33,750.00	Signed	2018-04-26	2020-02-17	2018-05-01	2018-05-11	2018-05-22	2020-05-15	2018-06-26	2020-05-15	2018-12-23
CRA/WASIS II/CONS-28/ICS/17 / Sanitation Specialist	IDA / 57830	Component 5: Capacity Building and Operational Support to CRA	Post	Individual Consultant selection	Limited		50,000.00	16,994.48	Signed	2017-10-18	2018-03-01	2017-10-23	2018-03-12	2017-11-13	2018-03-15	2017-12-18	2018-03-19	2018-06-16
CRA/WASIS II/CON 07/17 / Institutional Specialist	IDA / 57830	Component 5: Capacity Building and Operational Support to CRA	Post	Individual Consultant selection	Limited		63,000.00	0.00	Under Implementation	2018-06-27	2018-07-06	2018-07-02	2018-09-28	2018-07-23		2018-08-27		2019-08-27
CRA/WASIS II/CONS 06/ICS/18 / CRA REGIONAL COORDINATOR - CENTER REGION	IDA / 57830	Component 5: Capacity Building and Operational Support to CRA	Post	Individual Consultant selection	Limited		30,000.00	0.00	Canceled	2018-06-19		2018-06-24		2018-07-15		2018-08-19		2019-08-19
CRA/WASIS II/CON07/ICS/18 / CRA REGIONAL TECHNICAL ASSISTANT - NORTH REGION	IDA / 57830	Component 5: Capacity Building and Operational Support to CRA	Post	Individual Consultant selection	Limited		30,000.00	0.00	Canceled	2018-06-27	2018-05-03	2018-07-02		2018-07-23		2018-08-27		2019-08-27

CRA/WASS II/CONS 08/ICS/18 / CRA REGIONAL TECHNICAL ASSISTANT – CENTER REGION	IDA / 57830	Component 5: Capacity Building and Operational Support to CRA	Post	Individual Consultant Selection	Limited	30,000.00	0.00	Canceled	2018-06-29	2018-07-04	2018-07-25	2018-08-29	2019-08-29				
CRA/WASS II/CONS 07/ICS/18 / CRA REGIONAL TECHNICAL ASSISTANCE – NORTH REGION	IDA / 57830	Component 5: Capacity Building and Operational Support to CRA	Post	Individual Consultant Selection	Direct	30,000.00	16,129.81	Signed	2018-05-18	2018-04-10	2018-05-28	2018-06-18	2018-05-09	2018-07-23	2018-05-18	2020-07-22	
CRA/WASS II/CONS 08/ICS/18 / CRA REGIONAL TECHNICAL ASSISTANT – CENTER REGION	IDA / 57830	Component 5: Capacity Building and Operational Support to CRA	Post	Individual Consultant Selection	Direct	30,000.00	16,214.41	Signed	2018-06-22	2018-07-10	2018-07-02	2018-07-23	2018-08-03	2018-08-27	2018-08-31	2020-08-26	
CRA/WASS II/CONS-10/ICS/18 / Technical Assistance for the Implementation of the Tariff Model Consultancy	IDA / 57830	Component 5: Capacity Building and Operational Support to CRA	Post	Direct Selection	Direct	20,000.00	14,400.00	Signed	2018-07-19	2018-07-26	2018-07-29	2018-09-10		2018-10-02	2018-09-14	2019-03-31	
CRA/WASS II/CONS 09/ICS/18 / CRA REGIONAL TECHNICAL COORDINATOR – CENTER REGION	IDA / 57830	Component 5: Capacity Building and Operational Support to CRA	Post	Individual Consultant Selection	Direct	40,000.00	0.00	Pending Implementation	2018-11-29		2018-12-09	2018-12-30		2019-02-03		2021-02-02	
CRA/WASS II/CONS-27/ICS/17 / Communication, Image & Public Relations Officer	IDA / 57830	Component 5: Capacity Building and Operational Support to CRA	Post	Individual Consultant Selection	Limited	45,000.00	0.00	Canceled	2018-07-26	2018-04-23	2018-07-31		2018-08-21	2018-09-25		2019-09-25	
CRA/WASS II/ CON 05/17 / Project Manager	IDA / 57830	Component 5: Capacity Building and Operational Support to CRA	Post	Individual Consultant Selection	Open	95,000.00	0.00	Canceled	2019-05-31		2019-07-19		2019-08-09	2019-09-13		2020-03-11	
CRA/WASS II/CONS 01/ICS/19 / TECHNICAL COORDINATOR – SOUTH CRA REGIONAL OFFICE	IDA / 57830	Component 5: Capacity Building and Operational Support to CRA	Post	Individual Consultant Selection	Direct	30,000.00	0.00	Under Implementation	2018-11-22	2018-08-09	2018-12-02		2018-12-23	2019-01-27		2021-01-26	
CRA/WASS II/CONS-03/ICS/18 / IMPACT EVALUATION SPECIALIST (SUPERVISION SERVICES)	IDA / 57830	Component 5: Capacity Building and Operational Support to CRA	Post	Individual Consultant Selection	Limited	150,000.00	0.00	Canceled	2018-09-27		2018-10-02		2018-10-23	2018-11-27		2021-11-26	
CRA/WASS II/CONS 28/ICS/18 / PROJECT MANAGER	IDA / 57830	Component 5: Capacity Building and Operational Support to CRA	Post	Individual Consultant Selection	Limited	60,000.00	78,000.00	Signed	2018-10-05	2019-12-09	2019-12-16	2020-04-16	2020-01-06	2020-08-10	2020-02-10	2020-08-14	2021-02-09
MZ-CRA-146460-CS-INDV / Design of the re-conversion project for the AUSA, IP installations and the respective supervision of the works	IDA / 57830	Component 5: Capacity Building and Operational Support to CRA	Post	Individual Consultant Selection	Limited	30,000.00	29,702.97	Signed	2020-01-16	2020-01-06	2020-01-21	2020-03-17	2020-02-11	2020-08-04	2020-03-17	2020-08-27	2020-09-13
MZ-CRA-143077-CS-INDV / PROCUREMENT SPECIALIST	IDA / 57830	Component 5: Capacity Building and Operational Support to CRA	Prior	Individual Consultant Selection	Limited	60,000.00	0.00	Under Implementation	2020-01-08	2020-06-22	2020-01-13	2019-02-08	2020-02-03		2020-03-09		2021-03-04
MZ-CRA-146514-CS-INDV / Lawyer	IDA / 57830	Component 5: Capacity Building and Operational Support to CRA	Post	Individual Consultant Selection	Limited	20,000.00	0.00	Canceled	2020-03-16		2020-03-21		2020-04-11		2020-05-16		2020-11-12
MZ-CRA-143138-CS-INDV / Senior Financial Manager	IDA / 57830	Component 5: Capacity Building and Operational Support to CRA	Post	Individual Consultant Selection	Limited	70,000.00	0.00	Under Implementation	2020-01-21	2020-05-11	2020-01-26	2020-07-06	2020-02-16		2020-03-22		2020-09-18
MZ-CRA-146517-CS-INDV / Communication Specialist	IDA / 57830	Component 5: Capacity Building and Operational Support to CRA	Post	Individual Consultant Selection	Limited	20,000.00	0.00	Canceled	2020-05-19		2020-05-24		2020-06-14		2020-07-19		2020-11-16
MZ-CRA-146522-CS-INDV / Regulation Specialist	IDA / 57830	Component 5: Capacity Building and Operational Support to CRA	Post	Individual Consultant Selection	Limited	20,000.00	0.00	Canceled	2020-05-11		2020-05-16		2020-06-06		2020-07-11		2021-01-07
MZ-CRA-144864-CS-CDS / Technical Assistance for the implementation of the Tariff Model Consultancy	IDA / 57830	Component 5: Capacity Building and Operational Support to CRA	Post	Direct Selection	Direct	40,000.00	33,750.00	Signed	2020-02-18	2020-03-02	2020-02-28	2020-04-22			2020-05-03	2020-06-19	2020-10-30
CRA/GMWS/CONS 29/ICS/18 / PROCUREMENT SPECIALIST	IDA / 57830	Component 5: Capacity Building and Operational Support to CRA	Prior	Individual Consultant Selection	Direct	50,000.00	0.00	Canceled	2018-09-06		2018-09-16		2018-10-07		2018-11-11		2019-11-11
CRA/WASS II/CONS 07/ICS/18 / SURVEY OF WATER QUALITY (WASS II PROJECT AREA)	IDA / 57830	Component 5: Capacity Building and Operational Support to CRA	Post	Direct Selection	Direct	250,000.00	240,000.00	Under Implementation	2020-02-04	2020-01-17	2020-02-14	2020-01-22			2020-04-19		2020-10-16
MZ-CRA-183708-CS-CDS / Elaboration of 2017-2019 Regulation Balance Report and 2019 Annual Assessment Report	IDA / 57830	Component 5: Capacity Building and Operational Support to CRA	Post	Direct Selection	Direct	40,000.00	0.00	Under Implementation	2020-07-13	2020-07-23	2020-07-23				2020-09-26		2021-03-25
CRA/WASS II/CONS 27/ICS/18 / Communication and Image Specialist	IDA / 57830	Component 5: Capacity Building and Operational Support to CRA	Post	Individual Consultant Selection	Limited	70,000.00	0.00	Under Implementation	2020-08-10	2020-07-22	2020-08-15		2020-09-05		2020-10-10		2021-10-05
MZ-CRA-146524-CS-INDV / Lawyer/Institutional Specialist	IDA / 57830	Component 5: Capacity Building and Operational Support to CRA	Post	Individual Consultant Selection	Limited	30,000.00	0.00	Canceled	2020-08-24		2020-08-29		2020-09-19		2020-10-24		2020-11-05
MZ-CRA-192489-CS-INDV / Procurement Specialist	IDA / 57830	Component 5: Capacity Building and Operational Support to CRA	Prior	Individual Consultant Selection	Open	60,000.00	0.00	Under Implementation	2020-09-20	2020-09-15	2020-10-11		2020-10-15		2020-11-19		2021-11-19

CRA/WASS II/CONS-04/ICS/18 / TECHNICAL ASSISTANT - DEPARTMENT OF PLANNING AND CONTROL	IDA / 57830	Component 5: Capacity Building and Operational Support to CRA	Post	Individual Consultant Selection	Limited		30,000.00	0.00	Pending Implementation	2020-10-11		2020-10-21		2020-11-20		2021-01-19		2022-01-19
MZ-CRA-146510-CS-INDV / Instructional Specialist	IDA / 57830	Component 5: Capacity Building and Operational Support to CRA	Post	Individual Consultant Selection	Limited		25,000.00	0.00	Pending Implementation	2020-10-30		2020-11-04		2020-11-25		2020-12-30		2021-06-28
MZ-CRA-183830-CS-INDV / Human Resources Specialist	IDA / 57830	Component 5: Capacity Building and Operational Support to CRA	Post	Individual Consultant Selection	Open		70,000.00	0.00	Canceled	2020-10-20		2020-12-08		2020-12-29		2021-02-02		2021-08-01
MZ-CRA-143139-CS-INDV / Accountant Manager	IDA / 57830	Component 5: Capacity Building and Operational Support to CRA	Post	Individual Consultant Selection	Direct		40,000.00	0.00	Pending Implementation	2020-09-15		2020-09-25		2020-10-16		2020-11-20		2022-11-10
CRA/WASS II/CONS-11/ICS/18 / Technical of Participation and Consultation	IDA / 57830	Component 5: Capacity Building and Operational Support to CRA	Post	Individual Consultant Selection	Limited		30,000.00	0.00	Pending Implementation	2020-09-30		2020-10-05		2020-10-26		2020-11-30		2021-11-30