PROCUREMENT PLAN (Textual Part)

Project information: Jiangxi Integrated Rural And Urban Water Supply And Wastewater Management Project

Project Implementation agency: Jiangxi Integrated Rural And Urban Water Supply And Wastewater

Management Project Management Office

Date of the Procurement Plan: Sept. 2019

Period covered by this Procurement Plan: 24 months

Preamble

In accordance with paragraph 5.9 of the "World Bank Procurement Regulations for IPF Borrowers" (July 2016, Revised November 2017 and August 2018) ("Procurement Regulations") the Bank's Systematic Tracking and Exchanges in Procurement (STEP) system will be used to prepare, clear and update Procurement Plans and conduct all procurement transactions for the Project.

This textual part along with the Procurement Plan tables in STEP constitute the Procurement Plan for the Project. The following conditions apply to all procurement activities in the Procurement Plan. The other elements of the Procurement Plan as required under paragraph 4.4 of the Procurement Regulations are set forth in STEP.

- A. The Bank's Standard Procurement Documents (SPDs): The Bank's SPDs shall be used for all contracts subject to international competitive procurement and those contracts as specified in the Procurement Plan tables in STEP.
- **B.** National Procurement Arrangements: In accordance with paragraph 5.3 of the Procurement Regulations, when approaching the national market (as specified in the Procurement Plan tables in STEP), the country's own procurement procedures (Tendering and Bidding Law of the Peoples' Republic of China, i.e. TBL promulgated by its Order No. 21 dated August 30, 1999 and the Implementation Regulations of the TBL promulgated by its State Council Order No. 613 dated November 30, 2011 and any amendments thereof) may be used with the

following conditions to meet the requirements for open competitive procurement of paragraph 5.4 of the Procurement Regulations:

- a) All procurement notices shall be published in a national newspaper of wide circulation, or on a widely-used website / electronic portal with free access.
- b) A minimum of twenty (20) business days shall be given to Bidders between the date of such advertisement (or the date of availability of procurement documents, whichever is later and the deadline for the submission of bids). The advertisement and procurement documents shall specify the deadline for the submission of bids. Potential Bidders shall be allowed to inspect and purchase procurement documents at any time prior to the deadline for the submission of bids.
- c) Any Bidder/Consultant should be eligible to participate in a procurement process and to be awarded a Bank-financed contract as defined in paragraphs 3.21, 3.22 and 3.23 of the Procurement Regulations.
- d) Bidders/Consultants shall be allowed to submit bids/proposals by mail or in person. Bidders/consultants shall not be mandatory required to be present at the bid/proposal opening session.
- e) Bidders should not be required to register as a condition for inspecting or purchasing procurement documents, submitting its bid or receiving contract award. A winner Bidder, shall be given reasonable opportunity of registering (if required) before contract signing without any let or hindrance. Bidding shall not be restricted to any class of contractors.
- f) The winning bidder shall not be required, as a condition of award, to reduce its bid price No contract negotiation shall be permitted unless agreed in the procurement plan.
- g) No bid may be rejected solely on the basis that the bid price exceeds any cost estimate. Rejection of all bids or re-bidding shall not be allowed solely because the number of bids is less than three (3). Rebidding shall not take place without any sound justification.
- h) The Bank's procurement documents for approaching the national market or any procurement document acceptable to the Bank shall be used. All procurement documents must require that bidders/consultants present a signed acceptance at the time of bidding or submitting a proposal, to be incorporated in any

resulting contract, confirming application of and compliance with the Bank's Anti-Corruption Guidelines, including without limitation the Bank's right to sanction and the Bank's inspection and audit rights.

- i) The procurement documents shall disclose the newspaper and / or the electronic means in which the information on contract award shall be published.
- j) The contract award notification shall identify: (a) name and address of the Borrower's Project Implementing Unit, (b) name and reference number of the contract being awarded and the selection method used (c) names of all Bidders/Consultants that submitted bids/proposals and their prices as read out at the bid opening meeting and as evaluated (d) names of all Bidders/ Consultants whose bids/proposals were rejected either as nonresponsive or as not meeting qualification criteria or were not evaluated, with the reasons therefor and (e) the name of the successful Bidder/Consultant, the final contract price, the contract duration and a summary of its scope.
- i) The Borrower shall implement an effective complaint mechanism allowing bidders or consultants to complain, and have their complaints handled and responded in a timely manner. Procurement documents should indicate the complaint mechanism procedure and provide the professional title and address of the officials to whom such protests should be sent.
- j) The Bank shall be allowed to review procurement documentation and activities related to the activities included in the procurement plan.
- C. Other national procurement arrangements: When other national procurement arrangements other than national open competitive procurement arrangements are applied by the Borrower, such arrangements shall be subject to paragraph 5.5 of the Procurement Regulations.
- **D.** Leased Assets as specified under paragraph 5.10 of the Procurement Regulations: Leasing may be used for those contracts identified in the Procurement Plan tables.
- **E.** Procurement of Second Hand Goods as specified under paragraph 5.11 of the Procurement Regulations is not applicable:
- **F. Domestic Preference** as specified under paragraph 5.51 of the Procurement Regulations:

Goods: Domestic Preference is applicable for those contracts identified in the Procurement Plan tables.

Works: Domestic Preference is not applicable

G. Other Relevant Procurement Information:.

Please insert the Procurement Plan

			PROCL	JREMENT	PLAN FO	R THE JIANGXI IN	TEGRATED	RURAL A	ND URBAN	N WATER S	UPPLY AN	D WASTEW	ATER MANA	GEMENT I	PROJECT	
		1 USD =	= 6.68 RN	ИΒ										Date	of procur 201	rement plan: 9/
N o.	Lo ca tio n	Origin al Contr act No.	New Contr act No.	Contr act Type	Fundi ng Sourc e	Contract Name	Estimat ed Cost (10,00 0 RMB	Estim ated Cost (10,0 00 USD	Procur ement Metho d	Market Method	Evalua tion Standa rd	Bank Review (Prior/P ost[]	Estimate d Date of Advertis ement	Estim ated Date of Bid Open ning	Estim ated Date of Contr act Signin	Remarks
1	D on gx ia ng	SH- DX- GC- 01	SHST- WB- 0049	Lump -sum Contr act / Good s	World Bank Loan	Purchasing Contract on Ductile Iron Pipe for Water Supply Infrastructure Construction and Renovation Project (Water Intake Project) in Dongxiang County loaned by the wold bank	1522.3 7	227.9	Reque st for Bid (RFB	Open / Domes tic / Post- qualific ation	Lowes t Evalua ted Cost	Post	2019.6	2019. 7	2019.	Pipes for raw water pipeline project from Hengshan reservoir-Chengdong waterworks ,Hofang Reservoir-Chengdong waterworks
2	D on gx ia ng	SH- DX- SG- 02	SHST- WB- 0050	BoQ based Adme asure ment Contr act / Const ructio n	World Bank Loan	General Contract for Construction of Water Supply Infrastructure Construction and Renovation Project (Water Intake Project) in Dongxiang County loaned by the World	1523.9 4	228.1	Reque st for Bid (RFB	Open / Domes tic / Post- qualific ation	Lowes t Evalua ted Cost	Post	2019.6	2019. 7	2019. 7	Including the raw water installation, intake pumping house and integrated pumping station works and equipment installation.

							Bank										
3		Le pi ng	SH- LP- GC- 01	SHST- WB- 0051	Lump -sum Contr act / Good s	World Bank Loan	Purchasing Contract on Ductile Iron Pipe for Water Supply Infrastructure Construction and Renovation Project (Water Intake Project) in Leping County, Ioaned by the wold bank	6457.6 6	966.7 2	Reque st for Bid (RFBI	Open / Domes tic / Post- qualific ation	Lowes t Evalua ted Cost	Prior	2019.6	2019. 7	2019. 7	Raw water installation
2	1	Le pi ng	SH- LP- SG- 01	SHST- WB- 0052	BoQ based Adme asure ment Contr act / Const ructio n	World Bank Loan	General Contract for Construction of Water Supply Infrastructure Construction and Renovation Project (Water Intake Project) in Leping County Ioaned by the World Bank	8753.4 3	1310. 39	Reque st for Bid (RFBI	Open / Domes tic / Post- qualific ation	Lowes t Evalua ted Cost	Prior	2019.6	2019. 7	2019. 7	Including the raw water installation, intake pumping house and integrated pumping station works and equipment installation.

5	Le pi ng	SH- LP- SB-01	SHST- WB- 0053	Lump -sum Contr act / Good s	World Bank Loan	Purchasing Contract on Smart Water Meters for Leping CouontyWater Supply Infrastructure Construction and Renovation Project, loaned by the wold bank	5005.8 0	749.3 7	Reque st for Bid (RFB	Open / Domes tic / Post- qualific ation	Lowes t Evalua ted Cost	Prior	2019.6	2019. 7	2019. 7	Smart Water Meters
6	Li nc hu an	SH- LC- GC- 01	SHST- WB- 0054	Lump -sum Contr act / Good s	World Bank Loan	Purchasing Contract on Ductile Iron Pipe for Water Supply Infrastructure Construction and Renovation Project (Water Intake Project) in Linchuan County Ioaned by the wold bank.	444.48	66.54	Reque st for Bid (RFB	Open / Domes tic / Post- qualific ation	Lowes t Evalua ted Cost	Post	2019.6	2019.	2019.	Pipes DN800 used from the Emergency water source intake pumping station to Lingchuan NO.2 waterworks
7	Li nc hu an	SH- LC- SG- 02	SHST- WB- 0055	BoQ based Adme asure ment Contr act / Const ructio n	World Bank Loan	General Contract for Construction of Water Supply Infrastructure Construction and Renovation Project (Water Intake Project and Water Plant) in Linchuan County Ioaned by the world bank	5113.0 2	765.4 2	Reque st for Bid (RFB	Open / Domes tic / Post- qualific ation	Lowes t Evalua ted Cost	Post	2019.6	2019. 7	2019. 7	Including the installati on of raw water pipes and the infrastruction constructi on of new waterworks

8	Xi us hu i	SH- XS- GC- 01	SHST- WB- 0056	Lump -sum Contr act / Good s	World Bank Loan	Purchasing Contract on Ductile Iron Pipe for Water Supply Infrastructure Construction and Renovation Project (Water Intake Project) in Xiushui County Ioaned by the wold bank	2801.7	419.4 2	Reque st for Bid (RFBI)	Open / Domes tic / Post- qualific ation	Lowes t Evalua ted Cost	Prior	2019.6	2019. 7	2019. 7	Raw water pipeline
9	Xi us hu i	SH- XS- SG- 01	SHST- WB- 0057	BoQ based Adme asure ment Contr act / Const ructio n	World Bank Loan	General Contract for Construction of Water Supply Infrastructure Construction and Renovation Project (Water Intake Project) in Xiushui County Ioaned by the World Bank	4154.7 0	621.9	Reque st for Bid (RFB	Open / Domes tic / Post- qualific ation	Lowes t Evalua ted Cost	Post	2019.6	2019.	2019. 7	Including the raw water installation, intake pumping house and integrated pumping station works and equipment installation.
1 0	Xi us hu i	SH- XS- SB-01	SHST- WB- 0058	Lump -sum Contr act / Good s	World Bank Loan	Purchasing Contract on Smart Water Meters for Leping CouontyWater Supply Infrastructure Construction and Renovation Project, loaned by the wold bank	4326.0 0	647.6 0	Reque st for Bid (RFB	Open / Domes tic / Post- qualific ation	Lowes t Evalua ted Cost	Prior	2019.6	2019. 7	2019. 7	Smart Water Meters

1 1	Zh aji n	SH- XSZJ- SG- 02	SHST- WB- 0059	BoQ based Adme asure ment Contr act / Const ructio n	World Bank Loan	General Contract on Pipeline Installation for Xiushui County Zhajin Township Wastewater management Project loaned by the world bank	3126.4 6	468.0 3	Reque st for Bid (RFBI	Open / Domes tic / Post- qualific ation	Lowes t Evalua ted Cost	Post	2019.6	2019. 7	2019. 7	Including general contractin g for Pipeline installati on,newly built inspection wells,hous ehold connection project
1 2	Zh aji n	SH- XSZJ- PE-03	SHST- WB- 0060	Lump -sum Contr act / Good s	World Bank Loan	Purchasing Contract on PE Pipes for Xiushui County Zhajin Township Wastewater management Project loaned by the world bank	1072.5 1	160.5 6	Reque st for Bid (RFB	Open / Domes tic / Post- qualific ation	Lowes t Evalua ted Cost	Post	2019.6	2019. 7	2019. 7	PE Pipes
1 3	Yo ng xi n	SH- YX- GC- 01	SHST- WB- 0061	Lump -sum Contr act / Good s	World Bank Loan	Purchasing Contract on Ductile Iron Pipe for Water Supply Infrastructure Construction and Renovation Project (Water Intake Project) in Yongxin County Ioaned by the wold bank	4335.5 8	649.0 4	Reque st for Bid (RFBI	Open / Domes tic / Post- qualific ation	Lowes t Evalua ted Cost	Prior	2019.6	2019. 7	2019. 7	Pipes for water intake projects
1 4	Yo ng xi n	SH- YX- SG- 01	SHST- WB- 0062	BoQ based Adme asure ment Contr act / Const ructio n	World Bank Loan	General Contract for Construction of Water Supply Infrastructure Construction and Renovation Project (Water	6163.7 1	922.7	Reque st for Bid (RFB	Open / Domes tic / Post- qualific ation	Lowes t Evalua ted Cost	Post	2019.6	2019. 7	2019. 7	Including the raw water installation, intake pumping house and integrated pumping station

						Intake Project) in Yongxin County Ioaned by the World Bank										works and equipment installation.
1 5	Yo ng xi n	SH- YX- SB-01	SHST- WB- 0063	Lump -sum Contr act / Good s	World Bank Loan	Purchasing Contract on Smart Water Meters for Yongxin CouontyWater Supply Infrastructure Construction and Renovation Project, loaned by the wold bank	324.82	48.63	Reque st for Bid (RFB	Open / Domes tic / Post- qualific ation	Lowes t Evalua ted Cost	Post	2019.6	2019. 7	2019. 7	Smart Water Meters
1 6	all co un tie s	SH- BG- 01	SHST- WB- 0064	Lump -sum Contr act / Good s	World Bank Loan	Purchasing contract WB Integrated Rural and Urban Water Supply and Wastewater Management Project Provision of Office Supplies for the Project Management Office	92.40	13.83	Reque st for Quota tion (RFQ	Domes tic	Lowes t Evalua ted Cost	Post	2019.6	2019. 7	2019. 7	Office Supplies
1 7	all co un tie s	SH- BG- 01	SHST- WB- 0065	Lump -sum Contr act / Good s	World Bank Loan	Purchasing contract on Vehicle for Jiangxi Integrated Rural and Urban Water Supply and Wastewater Management Projec, loane d by the	150.00	22.46	Reque st for Quota tion (RFQ	Domes tic	Lowes t Evalua ted Cost	Post	2019.6	2019. 7	2019. 7	Vehicle

						world bank										
						Durchasia										
1 8	D on gx ia ng	PT- DX- GC- 01	SHST- WB- 0092	Lump -sum Contr act / Goods	World Bank Loan	Purchasing Contract on Ductile Iron Pipe for urban water supply network reconstructio n in Dongxiang County	2233.0	314.5 1	Reque st for Bid (RFB	Open / Domes tic / Post- qualific ation	Lowes t Evalua ted Cost	Post	2019.10	2019.11	2019.1	
1 9	Le pi ng	PT- LP- GC- 03	SHST- WB- 0093	Lump -sum Contr act / Goods	World Bank Loan	Purchasing Contract on Ductile Iron Pipe for urban water supply network reconstructio n in Leping County	919.98	129.5 7	Reque st for Bid (RFB	Open / Domes tic / Post- qualific ation	Lowes t Evalua ted Cost	Post	2019.10	2019.11	2019.1	
2 0	Li nc hu an	PT- LC- GC- 02	SHST- WB- 0094	Lump -sum Contr act / Goods	World Bank Loan	Purchasing Contract on Ductile Iron Pipe for urban water supply network reconstructio n in Linchuan County	1272.0	179.1 5	Reque st for Bid (RFB	Open / Domes tic / Post- qualific ation	Lowes t Evalua ted Cost	Post	2019.10	2019.11	2019.1	

2 1	Xi us hu i	PT- XS- GC- 03	SHST- WB- 0095	Lump -sum Contr act / Goods	World Bank Loan	Purchasing Contract on Ductile Iron Pipe for urban water supply network reconstructio n in Xiushui County	3066.0 0	431.8	Reque st for Bid (RFB	Open / Domes tic / Post- qualific ation	Lowes t Evalua ted Cost	Prior	2019.10	2019.11	2019.1	
2 2	Yo ng xi n	PT- YX- GC- 02	SHST- WB- 0096	Lump -sum Contr act / Goods	World Bank Loan	Purchasing Contract on Ductile Iron Pipe for urban water supply network reconstructio n in Yongxin County	275.00	38.73	Reque st for Bid (RFB	Open / Domes tic / Post- qualific ation	Lowes t Evalua ted Cost	Post	2019.10	2019.11	2019.1	

PROCUREMENT PLAN China: Jiangxi Integrated Rural and Urban Water Supply and Wastewater Management Project General Information Country: China Bank's Approval Date of the Original Procurement Plan: 2019-05-28

Country: China Bank's Approval Date of the Original Procurement Plan: 2019-05-28
Revised Plan Date(s): (comma delineated, leave blank if non 2021-01-24
Project ID: P158760 GPN Date: 2018-04-24
Project Name: Jiangxi Integrated Rural and Urban Water Supply and Wastewater Management Project
Loan / Credit No: IBRD / 88490
Executing Agency(ies Jiangxi water

WORKS																												ı
Activity Reference No. /	Loan / Credit		1	T	I	Procurement	Prequalification	High SEA/SH Procurement	Estimated	Actual	Process	Draft Pre-qua	alification	Prequalifie	cation	Draft I	Bidding	Specific Pr	ocurement	Bidding Doo	uments as	Proposal Si	ihmission /	Bid Evaluat	ion Report			Contra
Description	No.	Component	Review Type	Method	Market Approach	Process	(Y/N)	Risk Document Type	Amount (US\$)	Amount (US\$)	Status	Docume		Evaluation		Docur Justifi	nent /		Invitation	Issu			/ Minutes	and Recom for A		Signed C	ontract	Comple
									(555)	(000)		Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual			Planned	Actual	Planned
SHST-WB-0050 / Jiangxi Integrated Rural and Urban Water Supply and Wastewater Management Project loaned by the World Bank—General Contract for Construction of Raw Water Pipe Installation Project at ChengDong Water Treatment Plant in Dongxiang County	IBRD / 88490	Expansion, Rehabilitation, and Modernization of Water Supply System	Post	Request for Bids	Open – National	Single Stage – One Envelope			2,281,300.00	0.00	Canceled					2019-06-03		2019-06-08				2019-07-08		2019-07-15		2019-08-19		2021-02- 17
SHST-WB-0055 / Jiangxi Integrated Rural and Urban Water Supply and Wastewater Management Project loaned by the World Bank—Ceneral Contract for Water Plant Construction Project and Raw Water Pipe installation Project of Linchuan NO.2 Water Treatment Plant	IBRD / 88490	Expansion, Rehabilitation, and Modernization of Water Supply System	Post	Request for Bids	Open – National	Single Stage – One Envelope			7,654,200.00	6,107,417.3 3	Signed					2019-06-03	2019-11-14	2019-06-08	2019-11-14			2019-07-08	2019-12-12	2019-07-15	2019-12-31	2019-08-19	2020-03-26	2021-08-
SHST-WB-0059 / Jiangxi Integrated Rural and Urban Water Supply and Wastewater Management Project loaned by the World Bank—General Contract on Pipeline Installation for Xiushui County Zhajin Township Wastewater management Project	IBRD / 88490	Demonstration of Rural Wastewater Management	Post	Request for Bids	Open – National	Single Stage – One Envelope			4,680,300.00	3,768,384.5 3	Signed					2019-06-03	2019-11-14	2019-06-08	2019-11-14			2019-07-08	2019-12-12	2019-07-15	2019-12-31	2019-08-19	2020-03-25	2021-08-
SHST-WB-0068 / Jiangxi Integrated Rural and Urban Water Supply and Wastewater Management Project loaned by the World Bank-Ceneral Contract for Construction of ChengDong Water Treatment Plant project in Dongxiang County	IBRD / 88490	Expansion, Rehabilitation, and Modernization of Water Supply System	Post	Request for Bids	Open – National	Single Stage – One Envelope			8,439,500.00	0.00	Canceled					2019-08-25		2019-08-30				2019-09-29		2019-10-06		2019-11-10		2021-11- 09
SHST-WB-0070 / Jiangxi Integrated Rural and Urban Water Supply and Wastewater Management Project loaned by the World Bank—General Contract for Construction of rehabilitation and expansion project at RunQuan and Liin Water Plant in Leping County	IBRD / 88490	Expansion, Rehabilitation, and Modernization of Water Supply System	Post	Request for Bids	Open – National	Single Stage – One Envelope			2,352,400.00	1,749,048.6 3	Signed					2019-08-25	2020-03-03	2019-08-30	2020-03-23			2019-09-29	2020-03-31	2019-10-09	2020-05-14	2019-11-13	2020-06-30	2021-11- 12
SHST-WB-0072 / Jiangxi Integrated Rural and Urban Water Supply and Wastewater Management Project loaned by the World Bank-Ceneral Contract for rehabilitation and expansion Project of Xiushui No.3 Water Treatment Plant	IBRD / 88490	Expansion, Rehabilitation, and Modernization of Water Supply System	Post	Request for Bids	Open – National	Single Stage – One Envelope			3,355,800.00	1,568,156.6 3	Signed					2019-08-25	2020-03-03	2019-08-30	2020-03-23			2019-09-29	2020-03-31	2019-10-09	2020-05-14	2019-11-13	2020-06-30	2021-05-
SHST-WB-0073 / Jiangxi Integrated Rural and Urban Water Supply and Wastewater Management Project loaned by the World Bank—General Contract for Construction of ChengNan water treatment plant project in Yongxin County	IBRD / 88490	Expansion, Rehabilitation, and Modernization of Water Supply System	Post	Request for Bids	Open – National	Single Stage – One Envelope			13,262,600.0 0	9,211,763.2 8	Signed					2019-08-25	2020-03-03	2019-08-30	2020-03-23			2019-09-29	2020-03-31	2019-10-09	2020-05-14	2019-11-13	2020-07-02	2021-11-
SHST-WB-0052 / Jiangxi Integrated Rural and Urban Water Supply and Wastewater Management Project loaned by the World Bank—General Contract for Raw Water Pipe Installation Project of RunQuan Water Treatment Plant in Leping County	IBRD / 88490	Expansion, Rehabilitation, and Modernization of Water Supply System	Prior	Request for Bids	Open – National	Single Stage – One Envelope			6,442,900.00	6,087,119.6 6	Signed					2019-06-03	2019-08-31	2019-06-08	2019-09-11			2019-07-08	2019-10-11	2019-07-15	2019-11-07	2019-08-19	2019-12-30	2021-02- 16
SHST-WB-0057 / Jiangxi Integrated Rural and Urban Water Supply and Wastewater Management Project loaned by the World Bank-Ceneral Contract for Construction of Raw Water Pipe Installation Project at Xiushui NO.3 Water Treatment Plant	IBRD / 88490	Expansion, Rehabilitation, and Modernization of Water Supply System	Post	Request for Bids	Open – National	Single Stage – One Envelope			1,804,200.00	1,711,008.6 4	Signed					2019-06-03	2019-09-05	2019-06-08	2019-09-09			2019-07-08	2019-10-11	2019-07-15	2019-11-06	2019-08-19	2019-12-30	2021-02-

SHST-WB-0062 / Jiangxi Integrated Rural and Urban Water Supply and Wastewater Management Project loaned by the World Bank-Ceneral Contract for Raw Water Pipe Installation Project of ChengNan Water Treatment Plant in Yongxin County	IBRD / 88490	Expansion, Rehabilitation, and Modernization of Water Supply System	Post	Request for Bids	Open – National	Single Stage – One Envelope		3,429,300.00	3,250,711.9 6	Signed			2	019-06-03	2019-09-05	2019-06-08	2019-09-09	2019-07-08	2019-10-11	2019-07-15	2019-11-06	2019-08-19	2019-12-16	2021-02- 17
SHST-SH-0097 / General Contract for Construction of ChengDong Water Treatment Plant project and Raw Water Pipe Installation project in Dongxiang County	IBRD / 88490	Expansion, Rehabilitation, and Modernization of Water Supply System	Post	Request for Bids	Open - National	Single Stage - One Envelope		8,450,700.00	9,188,436.6 5	Signed			2	019-10-30	2019-11-14	2019-11-04	2019-11-14	2019-12-04	2019-12-12	2019-12-19	2019-12-31	2020-01-23	2020-03-11	2022-01-
SHST-WB-0127 / General Construction contract on installation of rural water distribution network and reconstruction of water supply network in some urban areas of Dongxiang District	IBRD / 88490	Expansion, Rehabilitation, and Modernization of Water Supply System	Post	Request for Bids	Open - National	Single Stage – One Envelope		8,028,200.00	7,997,675.7 2	Under Implemention	itat		2	020-07-01	2020-08-11	2020-07-06	2020-08-11	2020-08-05	2020-09-10	2020-08-20	2020-10-11	2020-09-24		2021-09- 24
SHST-W8-0128 / General Construction Contract on rural water distribution network in Jinxi County, water plant construction at Huangtong Township and part of the urban water supply network reconstruction in Jinxi County	IBRD / 88490	Expansion, Rehabilitation, and Modernization of Water Supply System	Post	Request for Bids	Open – National	Single Stage – One Envelope		8,450,700.00	0.00	Under Implemention	itat		2	020-07-01	2020-08-11	2020-07-06	2020-08-11	2020-08-05	2020-09-10	2020-08-20	2020-10-11	2020-09-24		2021-09- 24
SHST-W8-0130 / General Construction contract on installation of rural water distribution network and reconstruction of water supply network in some urban area of Linchuan County	IBRD / 88490	Expansion, Rehabilitation, and Modernization of Water Supply System	Post	Request for Bids	Open – National	Single Stage – One Envelope		3,413,700.00	2,799,382.4 1	Under Implemention	itat		2	020-07-01	2020-08-11	2020-07-06	2020-08-11	2020-08-05	2020-09-10	2020-08-20	2020-10-20	2020-09-24		2021-09- 24
SHST-W8-0131 / General Construction contract on installation of rural water distribution network and reconstruction of water supply network in some urban areas of Xiushui County	IBRD / 88490	Expansion, Rehabilitation, and Modernization of Water Supply System	Prior	Request for Bids	Open – National	Single Stage – One Envelope		14,084,500.0 0	0.00	Under Implemention	itat		2	020-07-01	2020-07-30	2020-07-06	2020-08-09	2020-08-05	2020-09-10	2020-08-20	2020-11-19	2020-09-24		2021-09- 24
SHST-W8-0132 / General Construction contract on installation of rural water distribution network and reconstruction of water supply network in some urban areas of Yongxin County	IBRD / 88490	Expansion, Rehabilitation, and Modernization of Water Supply System	Post	Request for Bids	Open – National	Single Stage – One Envelope		5,633,800.00	0.00	Under Implemention	itat		2	020-07-01	2020-08-11	2020-07-06	2020-08-11	2020-08-05	2020-09-10	2020-08-20	2020-10-20	2020-09-24		2021-09- 24
SHST-WB-0133 / General Construction contract on installation of rural water distribution network in Nanfeng County	IBRD / 88490	Expansion, Rehabilitation, and Modernization of Water Supply System	Post	Request for Bids	Open - National	Single Stage - One Envelope		3,943,700.00	3,087,172.1 5	Under Implemention	itat		2	020-07-01	2020-08-11	2020-07-06	2020-08-11	2020-08-05	2020-09-10	2020-08-20	2020-10-20	2020-09-24		2021-09- 24
SHST-W8-0129 / General Construction contract on installation of rural water distribution network and reconstruction of water supply network in some urban areas of Leping county	IBRD / 88490	Expansion, Rehabilitation, and Modernization of Water Supply System	Post	Request for Bids	Open - National	Single Stage – One Envelope		4,368,000.00	0.00	Under Implemention	itat		2	020-07-19	2020-08-11	2020-07-24	2020-08-11	2020-09-04	2020-09-10	2020-10-04	2020-10-11	2020-11-08		2021-11- 08

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status		qualification ments		lification on Report	Docu	Bidding ment / ication	Specific Pr Notice /		Bidding Do		Proposal Su Opening		Bid Evalua and Recom	mendation	Signed	Contract	Contract	Completion
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
SHST-WB-0063 / Jiangxi Integrated Rural and Urban Water Supply and Wastewater Management Project loaned by the World Bank—Purchasing Contract on Smart Water Meters for urban water supply network reconstruction in Yongxin County	IBRD / 88490	Expansion, Rehabilitation, and Modernization of Water Supply System	Post	Request for Bids	Open – National	Single Stage – One Envelope		486,300.00	421,719.06	Signed					2019-06-03	2020-01-16	2019-06-08	2020-01-16			2019-07-08	2020-03-26	5 2019-07-15	2020-05-20	2019-08-19	2020-07-03	2020-08-18	
SHST-WB-0058 / Jiangxi Integrated Rural and Urban Water Supply and Wastewater Management Project loaned by the World Bank-Purchasing Contract on Smart Water Meters for urban water supply network reconstruction in Xiushui County	IBRD / 88490	Expansion, Rehabilitation, and Modernization of Water Supply System	Prior	Request for Bids	Open – National	Single Stage – One Envelope		6,476,000.00	3,393,075.78	Signed					2019-06-03	2020-01-11	2019-06-08	2020-01-16			2019-07-08	2020-03-26	5 2019-07-15	2020-05-19	2019-08-19	2020-06-23	2020-08-18	
SHST-WB-0049 / Jiangxi Integrated Rural and Urban Water Supply and Wastewater Management Project loaned by the World Bank-Purchasing Contract on Ductile Iron Pipe for Raw Water Pipe Installation Project of ChengDong Water Treatment Plant in Dongxiang County	IBRD / 88490	Expansion, Rehabilitation, and Modernization of Water Supply System	Post	Request for Bids	Open – National	Single Stage – One Envelope		2,279,000.00	1,540,379.09	Signed					2019-06-03	2019-11-19	2019-06-08	2019-11-19			2019-07-08	2020-01-06	5 2019-07-15	2020-01-06	2019-08-19	2020-04-15	2020-08-18	

SHST-W8-0053 / Jiangxi Integrated Rural and Urban Water Supply and Wastewater Management Project loaned by the World Bank-Purchasing Contract on Smart Water Meters for urban water supply network reconstruction in Leping County	IBRD / 88490	Expansion, Rehabilitation, and Modernization of Water Supply System	Prior	Request for Bids	Open – National	Single Stage – One Envelope	7,493,700.00	2,332,483.15	Signed		2	019-06-03	2020-01-11	2019-06-08	2020-01-16	2	019-07-08	2020-03-26	2019-07-15	2020-05-19	2019-08-19	2020-06-23	2020-08-18	
SHST-WB-0060 / Jiangxi Integrated Rural and Urban Water Supply and Wastewater Management Project loaned by the World Bank-Purchasing Contract on HDPE Pipes for Xiushui County Zhajin Township Wastewater management Project	IBRD / 88490	Demonstration of Rural Wastewater Management	Post	Request for Bids	Open – National	Single Stage – One Envelope	1,605,600.00	1,357,501.00	Signed		2	019-06-03	2019-11-19	2019-06-08	2019-11-19	2	019-07-08	2019-12-17	2019-07-15	2020-01-10	2019-08-19	2020-03-20	2020-08-18	
SHST-W8-0054 / Jiangxi Integrated Rural and Urban Water Supply and Wastewater Management Project Ioaned by the World Bank-Purchasing Contract on Ductile Iron Pipe for Raw Water Pipe Installation Project of Linchuan NO.2 Water Treatment Plant	IBRD / 88490	Expansion, Rehabilitation, and Modernization of Water Supply System	Post	Request for Bids	Open - National	Single Stage – One Envelope	665,400.00	464,961.69	Signed		2	019-06-03	2019-11-19	2019-06-08	2019-11-19	2	019-07-08	2020-01-06	2019-07-15	2020-01-06	2019-08-19	2020-04-15	2020-08-18	
SHST-WB-0065 / Jiangxi Integrated Rural and Urban Water Supply and Wastewater Management Project loaned by the World Bank-Purchasing contract on Vehicle for the Project	IBRD / 88490	Public Engagement and Project Management	Post	Request for Quotations	Limited	Single Stage – One Envelope	224,600.00	140,398.94	Signed					2019-06-08	2019-11-07						2019-07-28	2019-12-10	2020-01-24	
SHST-WB-0064 / Jiangxi Integrated Rural and Urban Water Supply and Wastewater Management Project loaned by the World Bank-Purchasing contract on Provision of Office Supplies for the Project Management Office	IBRD / 88490	Public Engagement and Project Management	Post	Request for Quotations	Limited	Single Stage – One Envelope	138,300.00	65,137.22	Signed					2019-06-08	2019-12-04						2019-07-28	2020-01-16	2020-01-24	
SHST-W8-0069 / Jiangxi Integrated Rural and Urban Water Supply and Wastewater Management Project loaned by the World Bank-Purchasing contract on Floating Pumping Station for Water Intake Project of Hengshan Reservoir in Dongxiang County	IBRD / 88490	Expansion, Rehabilitation, and Modernization of Water Supply System	Post	Request for Quotations	Limited	Single Stage – One Envelope	373,100.00	0.00	Canceled					2019-08-30							2019-10-19		2020-04-16	
SHST-W8-0071 / Jiangxi Integrated Rural and Urban Water Supply and Wastewater Management Project loaned by the World Bank—Purchasing contract on Matching Equipment for Modernization and Reconstruction in Linchuan No.1 Water treatment plant	IBRD / 88490	Expansion, Rehabilitation, and Modernization of Water Supply System	Post	Request for Bids	Open – National	Single Stage – One Envelope	625,300.00	0.00	Pending Implementati on		2	019-08-25		2019-08-30		2	019-09-29		2019-10-09		2019-11-13		2020-11-12	
SHST-W8-0074 / Jiangxi Integrated Rural and Urban Water Supply and Wastewater Management Project to loaned by the World Bank-Purchasing contract on Valves for Raw Water Pipe Installation Project in Leping,Xiushui and Yongxin County	IBRD / 88490	Expansion, Rehabilitation, and Modernization of Water Supply System	Post	Request for Bids	Open - National	Single Stage – One Envelope	1,197,600.00	722,749.67	Signed		2	019-08-25	2019-10-15	2019-08-30	2019-10-14	2	019-09-29	2019-11-21	2019-10-09	2019-12-24	2019-11-13	2020-03-16	2020-11-12	
SHST-W8-0051 / Jiangxi Integrated Rural and Urban Water Supply and Wastewater Management Project Ioaned by the World Bank—Purchasing Contract on Ducille Iron Pipe for Raw Water Pipe Installation Project of RunQuan Water Treatment Plant in Leping County	IBRD / 88490	Expansion, Rehabilitation, and Modernization of Water Supply System	Prior	Request for Bids	Open - National	Single Stage – One Envelope	11,994,400.00	10,363,507.16	Signed		2	019-06-03	2019-08-19	2019-06-08	2019-08-23	2	019-07-08	2019-09-29	2019-07-15	2019-10-25	2019-08-19	2019-12-16	2020-08-18	
SHST-W8-0061 / Jiangxi Integrated Rural and Urban Water Supply and Wastewater Management Project loaned by the Words and Contract on Sank-Water Fund Pipe for Raw Water Pipe Installation Project of ChengNan Water Treatment Plant in Yongxin County	IBRD / 88490	Expansion, Rehabilitation, and Modernization of Water Supply System	Prior	Request for Bids	Open – National	Single Stage – One Envelope	7,682,400.00	6,718,546.18	Signed		2	019-06-03	2019-08-19	2019-06-08	2019-08-28	2	019-07-08	2019-09-29	2019-07-15	2019-10-25	2019-08-19	2019-12-16	2020-08-18	
SHST-W8-0056 / Jiangxi Integrated Rural and Urban Water Supply and Wastewater Management Project loaned by the World Sank-Purchasing Contract on Ductile Iron Pipe for Raw Water Pipe Installation Project of Xiushui NO.3 Water Treatment Plant	IBRD / 88490	Expansion, Rehabilitation, and Modernization of Water Supply System	Post	Request for Bids	Open - National	Single Stage - One Envelope	2,818,600.00	2,501,795.98	Signed		2	019-06-03	2019-08-21	2019-06-08	2019-08-21	2	019-07-08	2019-09-29	2019-07-15	2019-10-26	2019-08-19	2019-12-16	2020-08-18	
SHST-WB-0092 / Purchase Contract on ductile iron pipe for reconstruction of pipe network for urban water supply and extension of rural pipe network in Dongxiang county	IBRD / 88490	Expansion, Rehabilitation, and Modernization of Water Supply System	Post	Request for Bids	Open - National	Single Stage – One Envelope	3,686,000.00	3,654,811.89	Signed		2	019-10-21	2019-11-19	2019-10-26	2019-11-19	2	019-11-25	2020-01-06	2019-12-10	2020-01-06	2020-01-14	2020-04-15	2023-01-13	

		ı								 						 							
SHST-WB-0093 / Purchase Contract on ductile iron pipe for reconstruction of pipe network for urban water supply and extension of rural pipe network in Leping County	IBRD / 88490	Expansion, Rehabilitation, and Modernization of Water Supply System	Prior	Request for Bids	Open – National	Single Stage – One Envelope	5,614,100.00	3,884,383.04	Signed		2019-1	10-21 2019-	-11-15 2	019-10-26 2	2019-11-20	2019-11	25 2020-01-0	5 2019-12-10	2020-03-24	2020-01-14	2020-04-29	2023-01-13	
SHST-WB-0094 / Purchase Contract on ductile iron pipe for reconstruction of pipe network for urban water supply and extension of rural pipe network in Linchuan County	IBRD / 88490	Expansion, Rehabilitation, and Modernization of Water Supply System	Post	Request for Bids	Open – National	Single Stage – One Envelope	2,806,500.00	2,803,583.14	Signed		2019-1	10-21 2019-	-11-19 2	019-10-26 2	2019-11-19	2019-11	25 2020-01-0	5 2019-12-10	2020-01-06	2020-01-14	2020-04-15	2023-01-13	
SHST-WB-0095 / Purchase Contract on ductile iron pipe for reconstruction of pipe network for urban water supply and extension of rural pipe network in Xiushui County	IBRD / 88490	Expansion, Rehabilitation, and Modernization of Water Supply System	Prior	Request for Bids	Open - National	Single Stage – One Envelope	11,074,800.00	9,593,788.11	Signed		2019-1	10-21 2019-	-11-15 2	019-10-26 2	2019-11-20	2019-11	25 2020-01-0	5 2019-12-10	2020-03-25	2020-01-14	2020-04-29	2023-01-13	
SHST-WB-0096 / Purchase Contract on ductile iron pipe for reconstruction of pipe network for urban water supply and extension of rural pipe network in Yongxin County	IBRD / 88490	Expansion, Rehabilitation, and Modernization of Water Supply System	Prior	Request for Bids	Open - National	Single Stage – One Envelope	4,111,200.00	4,215,409.66	Signed		2019-1	10-21 2019-	-11-15 2	019-10-26 2	2019-11-20	2019-11	25 2020-01-0	5 2019-12-10	2020-03-24	2020-01-14	2020-04-29	2023-01-13	
SHST-WB-0111 / Purchase contract of electrical equipments for construction, rehabilitation and expansion of water plant in Leping, Dongxiang, Yongxin, Linchuan and Xiushui counties	IBRD / 88490	Expansion, Rehabilitation, and Modernization of Water Supply System	Prior	Request for Bids	Open - National	Single Stage – One Envelope	5,070,400.00	1,802,137.63	Signed		2020-0	06-25 2020-	-07-19 2	2020-06-30	2020-07-24	2020-07	30 2020-08-3	1 2020-08-14	2020-11-10	2020-09-18	2020-12-09	2021-09-18	
SHST-WB-0112 / Purchase contract of process equipments for construction, rehabilitation and expansion of water plant in Leping, Dongxiang, Yongxin, Linchuan and Xiushui counties	IBRD / 88490	Expansion, Rehabilitation, and Modernization of Water Supply System	Prior	Request for Bids	Open - National	Single Stage – One Envelope	6,338,000.00	0.00	Under Implementati on		2020-0	06-25 2020-	-07-19 2	020-06-30 2	2020-07-23	2020-07	30 2020-08-3	1 2020-08-14	2020-11-19	2020-09-18		2021-09-18	
SHST-WB-0113 / Purchase contract of automatic control equipments for construction, rehabilitation and expansion of water plant in Leping, Dongxiang, Yongxin, Linchuan and Xiushui counties	IBRD / 88490	Expansion, Rehabilitation, and Modernization of Water Supply System	Post	Request for Bids	Open - National	Single Stage – One Envelope	2,323,900.00	1,204,975.09	Signed		2020-0	06-25 2020-	-07-23 2	020-06-30 2	2020-07-23	2020-07	30 2020-08-3	1 2020-08-14	2020-09-17	2020-09-18	2020-11-30	2021-09-18	
SHST-WB-0114 / Purchase contract of valves for construction, rehabilitation and expansion of water plant in Leping, Dongxiang, Yongxin, Linchuan and Xiushui counties	IBRD / 88490	Expansion, Rehabilitation, and Modernization of Water Supply System	Post	Request for Bids	Open - National	Single Stage – One Envelope	2,816,900.00	0.00	Under Implementati on		2020-0	06-25 2020-	-07-23 2	020-06-30 2	2020-07-23	2020-07	30 2020-12-1	2020-08-14	2020-12-10	2020-09-18		2021-09-18	
SHST-WB-0115 / Purchase contract of water pumps for construction, rehabilitation and expansion of water plant in Leping, Dongxiang, Yongxin, Linchuan and Xiushui counties	IBRD / 88490	Expansion, Rehabilitation, and Modernization of Water Supply System	Post	Request for Bids	Open - National	Single Stage – One Envelope	2,957,700.00	651,839.04	Under Implementati on		2020-0	06-25 2020-	-07-23 2	020-06-30 2	2020-07-23	2020-07	30 2020-08-3	1 2020-08-14	2020-09-17	2020-09-18		2021-09-18	
SHST-WB-0119 / Purchase C ontract on PE pipe for rural pi peline installation from villag e to household) in Nanfeng, L eping county and Linchuan co unty of Fuzhou City	IBRD / 88490	Expansion, Rehabilitation, and Modernization of Water Supply System	Post	Request for Bids	Open – National	Single Stage – One Envelope	2,911,800.00	2,475,882.82	Signed		2020-0	07-05 2020-	-07-10 2	020-07-10 2	2020-07-13	2020-08	09 2020-08-1	3 2020-08-24	2020-08-27	2020-09-28	2020-10-26	2021-09-28	
SHST-W8-0124 / The Second Purchase Contract on ductile iron pipe for reconstruction of pipe network for urban water supply and extension of rural pipe network in Yongxin Xiushui, Nanfeng County and Linchuan county of Fuzhou City	IBRD / 88490	Expansion, Rehabilitation, and Modernization of Water Supply System	Post	Request for Bids	Open - National	Single Stage – Öne Envelope	2,920,400.00	3,467,504.12	Signed		2020-0	07-12 2020-	-07-10 2	020-07-17 2	2020-07-13	2020-08	16 2020-08-1	3 2020-08-31	2020-08-27	2020-10-05	2020-10-26	2021-10-05	
SHST-W8-0123 / The Second Purchase Contract on ductile iron pipe for reconstruction of pipe network for urban water supply and extension of fural pipe network in Leping, Jinxi county and Dongxiang of Fuzhou city	IBRD / 88490	Expansion, Rehabilitation, and Modernization of Water Supply System	Post	Request for Bids	Open - National	Single Stage - One Envelope	3,810,500.00	1,885,187.85	Signed		2020-0	07-05 2020-	-07-10 2	020-07-10 2	2020-07-13	2020-08	09 2020-08-1	3 2020-08-24	2020-08-27	2020-09-28	2020-10-26	2021-09-28	
SHST-WB-0120 / Purchase Contract on PE pipe for urban pipeline reconstruction and rural pipeline installation(from village to household) in Yongxin,Xiushui,Jinxi County and Dongxinag county of Fuzhou City	IBRD / 88490	Expansion, Rehabilitation, and Modernization of Water Supply System	Post	Request for Bids	Open – National	Single Stage – One Envelope	3,411,600.00	2,727,750.86	Signed		2020-0	07-12 2020-	-07-10 2	020-07-17	2020-07-13	2020-08	28 2020-08-1	3 2020-09-27	2020-08-27	2020-11-01	2020-10-26	2021-11-01	
SHST-WB-0121 / Purchasing Contract on smart water meters for reconstruction of urban water supply network and for rural drinking water users newly increased in Dongxiang County	IBRD / 88490	Expansion, Rehabilitation, and Modernization of Water Supply System	Prior	Request for Bids	Open – National	Single Stage – One Envelope	4,881,400.00	0.00	Pending Implementati on		2020-0	08-20	2	2020-08-25		2020-10	06	2020-11-05		2020-12-10		2021-12-10	

SHST-WB-0125 / Purchasing Contract on smart water meters for Reconstruction of urban water supply network and for rural drinking water users newly increased in Linchuan County	IBRD / 88490	Expansion, Rehabilitation, and Modernization of Water Supply System	Post	Request for Bids	Open – National	Single Stage – One Envelope	3,730,400.00	0.00	Pending Implementati on			2020-08-20		2020-08-25			2020-10-06		2020-11-05	ā	2020-12-10	2021-06	-08
SHST-WB-0126 / Purchasing Contract on Smart Water Meters for reconstruction of urban water supply network and for rural drinking water users newly increased in Nanfeng County		Expansion, Rehabilitation, and Modernization of Water Supply System	Post	Request for Bids	Open – National	Single Stage – One Envelope	1,631,200.00		Pending Implementati on			2020-08-20		2020-08-25		:	2020-10-06		2020-11-05	ž	2020-12-10	2021-12	-10
SHST-WB-0135 / Purchasing Contract on sensors used for pipe network of smart water supply system	IBRD / 88490	Expansion, Rehabilitation, and Modernization of Water Supply System	Post	Request for Bids	Open - National	Single Stage – One Envelope	3,367,600.00	2,559,686.18	Under Implementati on			2020-08-25	2020-09-04	2020-08-30	2020-09-04		2020-10-11	2020-10-13	2020-11-10	2020-10-13	2020-12-15	2021-06	-13
SHST-WB-0138 / Purchasing Contract on Smart Water Meters for reconstruction of urban water supply network and for rural drinking water users newly increased in Jinxi County	IBRD / 88490	Expansion, Rehabilitation, and Modernization of Water Supply System	Post	Request for Bids	Open – National	Single Stage – One Envelope	2,647,900.00	0.00	Pending Implementati on			2020-11-10		2020-11-15		:	2020-12-27		2021-01-26	z	2021-03-02	2021-08	-29
SHST-WB-0152 / Purchasing contract on Floating Pumping Station for Water Intake Project of Hengshan Reservoir and Hefang Reservior in Dongxiang County	1000 / 00400	Expansion, Rehabilitation, and Modernization of Water Supply System	Post	Request for Bids	Open – National	Single Stage – One Envelope	769,200.00	0.00	Pending Implementati on			2021-02-22		2021-02-27			2021-03-29		2021-04-28	2	2021-06-02	2021-11	-29

N	ON CONSULTING SE	RVICES																											
	Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-q Docu		Prequal Evaluation	fication n Report	Docur	cation	Specific Pro Notice / I	nvitation	Bidding Do		Proposal Su Opening	ibmission /	for A	mendation ward	_			
												Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
																											_		

	CONSULTING FIRMS																											
	Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of	Reference	Expression Not		Short List Request fo	r Proposals	Request for as Issu	ued		/ Minutes	Technical		Report a Negotiate		Signed (Contract	Contract C	Completion
- 1											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
г																												

INE	DIVIDUAL CONSULT	TANTS																		
Act	tivity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of F	Reference	Invitat Identified Consi	/Selected	Draft Ne Con		Signed C	ontract	Contract C	ompletion
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual