

PROCUREMENT PLAN

Project information: Sierra Leone Energy Sector Utility Project (P157778)

Project Implementation agency: EDSA

Date of the Procurement Plan: December 2017

Period covered by this Procurement Plan: 12 months

Preamble

In accordance with paragraph 5.9 of the “World Bank Procurement Regulations for IPF Borrowers” (July 2016) (“Procurement Regulations”) the Bank’s Systematic Tracking and Exchanges in Procurement (STEP) system will be used to prepare, clear and update Procurement Plans and conduct all procurement transactions for the Project.

This textual part along with the Procurement Plan tables in STEP constitute the Procurement Plan for the Project. The following conditions apply to all procurement activities in the Procurement Plan. The other elements of the Procurement Plan as required under paragraph 4.4 of the Procurement Regulations are set forth in STEP.

The Bank’s Standard Procurement Documents: shall be used for all contracts subject to international competitive procurement and those contracts as specified in the Procurement Plan tables in STEP.

National Procurement Arrangements: In accordance with paragraph 5.3 of the Procurement Regulations, when approaching the national market (as specified in the Procurement Plan tables in STEP), the country’s own procurement procedures may be used.

When the Borrower uses its own national open competitive procurement arrangements as set forth in the **Public Procurement Act, 216 of the Republic of Sierra Leone**, such arrangements shall be subject to paragraph 5.4 of the Procurement Regulations and the following conditions:

In accordance with paragraph 5.3 of the Procurement Regulations, the request for bids/request for proposals document shall require that Bidders/Proposers submitting Bids/Proposals present a signed acceptance at the time of bidding, to be incorporated in any resulting contracts, confirming application of, and compliance with, the Bank’s Anti-Corruption Guidelines, including without limitation the Bank’s right to sanction and the Bank’s inspection and audit rights. The form of the Letter of Acceptance is attached in Appendix 1.

Leased Assets as specified under paragraph 5.10 of the Procurement Regulations: Leasing may be used for those contracts identified in the Procurement Plan tables: **Not Applicable.**

Procurement of Second Hand Goods as specified under paragraph 5.11 of the Procurement Regulations – is allowed for those contracts identified in the Procurement Plan tables: **Not Applicable.**

Domestic preference as specified under paragraph 5.51 of the Procurement Regulations (**Goods and Works**).

Goods: **Not Applicable for those contracts identified in the Procurement Plan tables**

Works: **No applicable**

Hands-on Expanded Implementation Support (HEIS) as specified under paragraphs 3.10 and 3.11 of the Procurement Regulations: **Not Applicable.**

Other Relevant Procurement Information:-

(a). Prior Procurement Arrangements:

The Procurement Arrangements as indicated in the below table and within the thresholds indicated in the below tables will be used. The thresholds for the Bank’s prior review requirements are also provided in the table below:

Table: Thresholds*, Procurement Arrangements, and Prior Review

(The table below depicts the Thresholds and Procurement Methods to be used under the REDISSE II project):

Thresholds*, Procurement Methods, and Prior Review

No	Expenditure Category	Contract (C) Value Threshold* [eq. USD]	Procurement Method	Contracts Subject to Prior Review /[eq. US\$]
1	Works	$C \geq 20,000,000$	Open Competition International Market Approach and Direct Contracting	All contracts at or above USD 10 million are subject to international advertising and the use of the Bank’s SPDs (or other documents agreed with the Bank).
		$200,000 < C < 20,000,000$	Open Competition National Market Approach	None
		$C \leq 200,000$	RfQ	None

No	Expenditure Category	Contract (C) Value Threshold* [eq. USD]	Procurement Method	Contracts Subject to Prior Review / [eq. US\$]
2	Goods, IT and non-consulting services	$C \geq 5,000,000$	Open Competition International Market Approach and Direct Contracting	All contracts at or above USD 2 million are subject to international advertising and the use of the Bank's SPDs (or other documents agreed with the Bank).
		$100,000 < C < 5,000,000$	Open Competition National Market Approach	None
		$C \leq 100,000$	RfQ	None
3	National shortlist for selection of consultant firms	$C < 300,000$	for Consulting Services	All contracts at or above USD 300,000 are subject to international advertising and the use of the Bank's SPDs (or other documents agreed with the Bank).
		$C \leq 500,000$	for Engineering and Construction Supervision	All contracts at or above USD 300,000 are subject to international advertising and the use of the Bank's SPDs (or other documents agreed with the Bank).
4	Selection of Individual consultants	$\geq 300,000$	All Approaches	$\geq 300,000$
5	Training, Workshops, Study Tours	All Values	Based on approved Annual Work Plan & Budgets (AWPB) by TTL	This line activity is not subject to procurement Review.

(Special procurement arrangements like direct contracting, use of SOEs, UN Agencies, third party monitors, local NGOs, Force Account, servants needs, results based arrangements. It is not expected that there will need for prequalification in the procurement arrangements under REDISSE II)

*These thresholds are for the purposes of the initial procurement plan for the first 18 months. The thresholds will be revised periodically based on re-assessment of risks. All contracts not subject to prior review will be post-reviewed.

** Short lists of consultants for services estimated to cost less US\$300,000 equivalent per contract may be composed entirely of national consultants in accordance with the provisions of paragraph 2.7 of the Consultant Guidelines. However, if foreign firms have expressed interest, they will not be excluded from consideration.

Prequalification. Not expected for the packages of works/goods packages in the procurement plan.

Proposed Procedures for CDD Components: Not Applicable

Reference to (if any) Project Operational/Procurement Manual: the project team will prepare Procurement manuals. The Procurement Plan/Manual will also form part of the Project Implementation Manual.

Any Other Special Procurement Arrangements: Not Applicable

Procurement Packages/PLAN with Procurement Arrangements and Time Schedule: as per the Table below:

Appendix 1

Letter of Acceptance of the World Bank's Anti-Corruption Guidelines and Sanctions Framework

Date: _

Invitation of Bids/Proposals No. _____

To: _____

We, along with our sub-contractors, sub-consultants, service providers, suppliers, agents (whether declared or not) consultants and personnel, acknowledge and agree to abide by the World Bank's policy regarding Fraud and Corruption (corrupt, fraudulent, collusive, coercive, and obstructive practices), as set out and defined in the World Bank's Anti-Corruption Guidelines¹ in connection with the procurement and execution of the contract (in case of award), including any amendments thereto.

We declare and warrant that we, along our sub-contractors, sub-consultants, service providers, suppliers, agents (whether declared or not), consultants and personnel, , are not subject to, and are not controlled by any entity or individual that is subject to, a temporary suspension, early temporary suspension, or debarment imposed by a member of the World Bank Group, including, inter alia, a cross-debarment imposed by the World Bank Group as agreed with other international financial institutions (including multilateral development banks), or through the application of a World Bank Group finding of non-responsibility on the basis of Fraud and

¹*Guidelines on Preventing and Combating Fraud and Corruption in Projects Financed by International Bank for Reconstruction and Development Loans and the International Development Agency Credits and Grants*, dated October 15, 2006, and revised in January 2011 and July 2016, as they may be revised from time to time.

Corruption in connection with World Bank Group corporate procurement. Further, we are not ineligible under the laws or official regulations of *[Insert name of Employer as per bidding document]* or pursuant to a decision of the United Nations Security Council.

We confirm our understanding of the consequences of not complying with the World Bank's Anti-Corruption Guidelines, which may include the following:

- a. rejection of our Proposal/Bid for award of contract;
- b. in the case of award, termination of the contract, without prejudice to any other remedy for breach of contract; and
- c. sanctions, pursuant to the Bank's Anti-corruption Guidelines and in accordance with its prevailing sanctions policies and procedures as set forth in the Bank's Sanctions Framework. This may include a public declaration of ineligibility, either indefinitely or for a stated period of time, (i) to be awarded or otherwise benefit from a Bank-financed contract, financially or in any other manner;² (ii) to be a nominated³ sub-contractor, consultant, manufacturer or supplier, or service provider of an otherwise eligible firm being awarded a Bank-financed contract; and (iii) to receive the proceeds of any loan made by the Bank or otherwise to participate further in the preparation or implementation of any Bank-financed project.

We understand that we may be declared ineligible as set out above upon:

- a. completion of World Bank Group sanctions proceedings according to its prevailing sanctions procedures;
- b. cross-debarment as agreed with other international financial institutions (including multilateral development banks);
- c. the application of a World Bank Group finding of non-responsibility on the basis of Fraud and Corruption in connection with World Bank Group corporate procurement; or
- d. temporary suspension or early temporary suspension in connection with an ongoing World Bank Group sanctions proceeding.

² For the avoidance of doubt, a sanctioned party's ineligibility to be awarded a contract shall include, without limitation, (i) applying for pre-qualification, expressing interest in a consultancy, and bidding, either directly or as a nominated sub-contractor, nominated consultant, nominated manufacturer or supplier, or nominated service provider, in respect of such contract, and (ii) entering into an addendum or amendment introducing a material modification to any existing contract.

³ A nominated sub-contractor, nominated consultant, nominated manufacturer or supplier, or nominated service provider (different names are used depending on the particular bidding document) is one which has been: (i) included by the bidder in its pre-qualification application or bid because it brings specific and critical experience and know-how that allow the bidder to meet the qualification requirements for the particular bid; or (ii) appointed by the Borrower.

For avoidance of doubt, the foregoing effects of ineligibility do not extend to a sanctioned firm's or individual's execution of its ongoing Bank-financed contracts (or its ongoing sub-agreements under such contracts) that are not the subject of a material modification, as determined by the Bank.

We shall permit, and shall cause our sub-contractors, sub-consultants, agents (whether declared or not), personnel, consultants, service providers or suppliers, to permit the Bank to inspect⁴ all accounts, records, and other documents relating to the procurement process and/or contract execution (in the case of award), and to have them audited by auditors appointed by the Bank.

We agree to preserve all accounts, records, and other documents (whether in hard copy or electronic format) related to the procurement and execution of the contract.

Name of the Bidder/Consultant: _____

Name of the person duly authorized to sign the Bid/Proposal on behalf of the Bidder/Consultant:

Title of the person signing the Letter: _____

⁴ Inspections in this context are usually investigative (i.e., forensic) in nature: they involve fact-finding activities undertaken by the Bank or persons appointed by the Bank to address specific matters related to investigations/audits, such as evaluating the veracity of an allegation of possible Fraud and Corruption, through the appropriate mechanisms. Such activity includes but is not limited to accessing and examining a firm's or individual's financial records and information, and making copies thereof as relevant; accessing and examining any other documents, data, and information (whether in hard copy or electronic format) deemed relevant for the investigation/audit, and making copies thereof as relevant; interviewing staff and other relevant individuals; performing physical inspections and site visits; and obtaining third-party verification of information.

PROCUREMENT PLAN Sierra Leone : Sierra Leone Energy Sector Utility Reform Project

General Information
 Country: Sierra Leone Bank's Approval Date of the Original Procurement Plan: 2019-02-15
 Revised Plan Date(s): (comma delineated, leave blank if non 2021-09-29)
 Project ID: P120304 GPN Date:
 Project Name: Sierra Leone Energy Sector Utility Reform Project
 Loan / Credit No: IDA / 53330, IDA / 64110
 Executing Agency(ies) Electricity Distribution and Supply Authority

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	High SEA/SH Risk	Procurement Document Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion		
													Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual		Planned	Actual

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion		
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual		Planned	Actual
SL-EDSA-119835-CO-RFB / Supply of Pre-Paid Meters and Accessories	IDA / 64110	Component 2: Improvement of Electricity Supply in Urban Areas	Prior	Request for Bids	Open - International	Single Stage - One Envelope		4,000,000.00	0.00	Pending Implementation					2019-07-31	2019-08-05					2019-09-16	2019-10-16	2019-11-20			2020-05-18			
SL-EDSA-124038-CO-RFQ / QuickBooks	IDA / 53330	Component 2: Improvement of Electricity Supply in Urban Areas	Post	Request for Quotations	Limited	Single Stage - One Envelope		9,900.00	0.00	Under Implementation																2019-09-23	2020-03-21		
SL-EDSA-119819-CW-RFB / Supply and Installation of 33kv Sub transmission Lines and 33/11kv Primary Substations (Lots 1 - 2)	IDA / 64110	Component 2: Improvement of Electricity Supply in Urban Areas	Prior	Request for Bids	Open - International	Single Stage - One Envelope		19,000,000.00	20,135,871.58	Signed					2019-08-29	2019-12-06	2019-09-03	2019-12-16			2019-10-15	2020-04-20	2019-11-14	2020-08-26	2019-12-19	2020-12-16	2020-06-16		
SL-EDSA-130229-CO-RFB / Bulk Supply Metering and STS Split Prepayment Meters	IDA / 53330	Component 2: Improvement of Electricity Supply in Urban Areas	Prior	Request for Bids	Open - International	Single Stage - One Envelope		4,000,000.00	3,342,723.25	Signed					2019-09-23	2019-09-27	2019-09-28	2019-12-10			2019-11-09	2020-01-13	2019-12-09	2020-07-08	2020-01-13	2020-06-19	2020-07-11		
SL-EDSA-135405-CO-RFB / Supply and Installation of 11/0.4KV Distribution Networks and Customer Connections (Lot 1-2)	IDA / 64110	Component 2: Improvement of Electricity Supply in Urban Areas	Prior	Request for Bids	Open - International	Single Stage - One Envelope		15,000,000.00	0.00	Under Implementation					2020-02-17	2020-02-22					2020-04-04		2020-05-04		2020-06-08		2020-12-05		
SL-EDSA-154593-CO-RFB / Project Vehicles	IDA / 64110	Component 2: Improvement of Electricity Supply in Urban Areas	Post	Request for Bids	Open - National	Single Stage - One Envelope		180,000.00	0.00	Under Implementation					2020-02-03	2020-03-23	2020-02-08	2020-04-17			2020-03-21		2020-04-20		2020-05-25		2020-11-21		
SL-EDSA-119838-CO-RFB / Supply and Installation of Integrated Management System (IMS)	IDA / 64110	Component 1: Distribution Utility Capacity Enhancement and Performance Improvement	Prior	Request for Bids	Open - International	Single Stage - One Envelope		5,500,000.00	0.00	Under Implementation					2020-03-20	2020-03-25	2020-03-25	2020-05-05			2020-05-06	2020-07-07	2020-06-05		2020-07-10		2021-01-06		
SL-EDSA-192097-CO-RFQ / Procurement of one stop CBV Centers are in selected hospitals	IDA / 64110	Component 4: COVID-19 response component	Post	Request for Quotations	Limited	Single Stage - One Envelope		20,000.00	0.00	Under Implementation																2020-11-17	2021-05-16		
SL-EDSA-193253-CO-RFB / Supply and Installation of Integrated Management System (IMS)	IDA / 64110	Component 1: Distribution Utility Capacity Enhancement and Performance Improvement	Prior	Request for Bids	Open - International	Single Stage - One Envelope		5,500,000.00	0.00	Under Implementation					2020-09-17	2020-09-17	2020-09-22	2020-09-20			2020-11-03	2020-10-29	2020-12-03	2021-09-07	2021-01-07		2021-07-06		
SL-EDSA-193267-CO-RFB / Supply of Fuel Oil, Diesel and Lubricants	IDA / 64110	Component 4: COVID-19 response component	Post	Request for Bids	Open - National	Single Stage - One Envelope		1,900,000.00	1,689,758.55	Signed					2020-09-17	2020-09-13	2020-09-22	2020-09-13			2020-11-03	2020-09-30	2020-12-03	2020-10-04	2021-01-07	2020-11-11	2021-07-06		
SL-EDSA-193362-CO-RFB / Procurement of Supply, installation, testing and commissioning of Health Center Grid Connections	IDA / 64110	Component 4: COVID-19 response component	Post	Request for Bids	Open - National	Single Stage - One Envelope		800,000.00	0.00	Canceled					2020-09-24		2020-09-29				2020-11-10		2020-12-10		2021-01-14		2021-07-13		
SL-EDSA-194447-CO-RFB / Supply of Tools and Equipment for EDSA	IDA / 64110	Component 4: COVID-19 response component	Post	Request for Bids	Open - National	Single Stage - One Envelope		500,000.00	0.00	Under Implementation					2020-09-24	2020-10-21	2020-09-29	2020-10-21			2020-11-10	2020-11-04	2020-12-10		2021-01-14		2021-07-13		
SL-EDSA-194460-CO-RFB / Supply of Personal Protective Equipment-PPE	IDA / 64110	Component 4: COVID-19 response component	Post	Request for Bids	Open - National	Single Stage - One Envelope		250,000.00	0.00	Under Implementation					2020-09-24	2020-10-16	2020-09-29	2020-10-17			2020-11-10	2020-12-14	2020-12-10	2021-05-17	2021-01-14		2021-07-13		
SL-EDSA-194476-CO-RFB / Supply of Equipment for EDSA Provincial Stations Upgrade	IDA / 64110	Component 4: COVID-19 response component	Post	Request for Bids	Open - National	Single Stage - One Envelope		300,000.00	0.00	Canceled															2020-12-22		2021-06-20		
SL-EDSA-193355-CO-RFB / Procurement of Supply, installation, testing and commissioning of Solar PV and storage that will be used at EDC and FCC in Freetown for under COVID 19	IDA / 64110	Component 4: COVID-19 response component	Post	Request for Bids	Open - National	Single Stage - One Envelope		600,000.00	470,796.74	Under Implementation					2020-09-22	2021-03-11	2020-09-27	2021-03-11			2020-11-08	2021-03-25	2020-12-08	2021-05-14	2021-01-12		2021-07-11		
SL-EDSA-194486-CO-RFB / Supply and Installation of Call Centers for EDSA	IDA / 64110	Component 4: COVID-19 response component	Post	Request for Bids	Open - National	Single Stage - One Envelope		100,000.00	0.00	Under Implementation					2020-09-24	2020-10-23	2020-09-29	2020-10-23			2020-11-10	2020-11-06	2020-12-10		2021-01-14		2021-07-13		
SL-EDSA-200884-CO-RFQ / Vehicle Spares	IDA / 64110	Component 4: COVID-19 response component	Post	Request for Quotations	Limited	Single Stage - One Envelope		30,000.00	22,497.32	Signed																2020-12-28	2021-05-14	2021-06-26	
SL-EDSA-200888-CO-RFQ / Supply of Fire Extinguishers	IDA / 64110	Component 4: COVID-19 response component	Post	Request for Quotations	Limited	Single Stage - One Envelope		40,000.00	0.00	Under Implementation																2020-12-28		2021-06-26	

SL-EDSA-150952-CS-CDS / Planning Engineer 2	IDA / 53330	Component 2: Improvement of Electricity Supply in Urban Areas	Prior	Direct Selection	Direct		31,680.00	0.00	Under Implementation	2019-12-30		2020-01-09			2020-03-14	2020-09-10		
SL-EDSA-142883-CS-CDS / Senior Environmental Specialist	IDA / 53330	Component 2: Improvement of Electricity Supply in Urban Areas	Prior	Direct Selection	Direct		60,000.00	54,000.00	Signed	2020-01-31	2020-01-17	2020-02-10	2020-02-21		2020-04-15	2020-03-11	2020-10-12	
SL-EDSA-154051-CS-INDV / International Procurement Specialist	IDA / 64110	Component 2: Improvement of Electricity Supply in Urban Areas	Prior	Direct Selection	Direct		193,425.00	152,000.00	Signed	2020-01-17	2020-01-17	2020-01-27	2020-01-21		2020-04-01	2020-01-29	2020-09-28	
SL-EDSA-119846-CS-INDV / Project Engineer	IDA / 53330	Component 2: Improvement of Electricity Supply in Urban Areas	Post	Individual Consultant Selection	Open		78,000.00	0.00	Pending Implementation	2019-08-05		2019-09-23		2019-10-14	2019-11-18		2020-05-16	
SL-EDSA-119840-CS-INDV / Civil Engineer	IDA / 53330	Component 2: Improvement of Electricity Supply in Urban Areas	Post	Individual Consultant Selection	Open		60,000.00	0.00	Under Implementation	2020-02-28	2020-01-31	2020-04-17		2020-05-08	2020-06-12		2020-12-09	
SL-EDSA-154014-CS-CDS / Consulting Services for the Preparation of Environmental and Social Management Instruments	IDA / 64110	Component 2: Improvement of Electricity Supply in Urban Areas	Prior	Direct Selection	Direct		80,000.00	54,000.00	Signed	2020-01-16	2020-01-17	2020-01-28	2020-01-31		2020-03-31	2020-03-11	2020-09-27	
SL-EDSA-159723-CS-CDS / Advisor to the Director of Distribution & Technical Service	IDA / 64110	Component 1: Distribution Utility Capacity Enhancement and Performance Improvement	Prior	Direct Selection	Direct		180,000.00	180,000.00	Signed	2020-02-28	2020-02-21	2020-03-09	2020-02-25		2020-05-13	2020-03-25	2020-11-09	
SL-EDSA-169874-CS-CDS / Advisor to Logistics & Procurement Department	IDA / 64110	Component 1: Distribution Utility Capacity Enhancement and Performance Improvement	Prior	Direct Selection	Direct		132,000.00	132,000.00	Signed	2020-04-28	2020-04-28	2020-05-08	2020-05-15		2020-07-12	2020-06-01	2021-01-08	
SL-EDSA-175372-CS-CDS / Advisor to Operations and Maintenance Manager	IDA / 64110	Component 1: Distribution Utility Capacity Enhancement and Performance Improvement	Prior	Direct Selection	Direct		132,000.00	132,000.00	Signed	2020-05-27	2020-06-02	2020-06-06	2020-05-28		2020-08-10	2020-06-01	2021-02-06	
SL-EDSA-175381-CS-CDS / Advisor to the Manager of Information and Communication Technology	IDA / 64110	Component 1: Distribution Utility Capacity Enhancement and Performance Improvement	Prior	Direct Selection	Direct		132,000.00	132,000.00	Signed	2020-05-27	2020-06-02	2020-06-06	2020-05-28		2020-08-10	2020-06-01	2021-02-06	
SL-EDSA-195884-CS-INDV / Procurement Officer at EDSA	IDA / 64110	Component 2: Improvement of Electricity Supply in Urban Areas	Post	Individual Consultant Selection	Limited		24,000.00	0.00	Pending Implementation	2020-09-28		2020-10-03		2020-10-24	2020-11-28		2021-05-27	
SL-EDSA-207321-CS-CDS / Consultancy Services for the preparation of Project Implementation Manual (PIM), Financial Manual and Establishment of FM System	IDA / 64110	Component 2: Improvement of Electricity Supply in Urban Areas	Prior	Direct Selection	Direct		34,166.50	0.00	Under Implementation	2020-12-14	2020-12-11	2020-12-24	2020-12-30		2021-02-27		2021-08-26	
SL-EDSA-232338-CS-INDV / Senior Environmental and Social Management Specialist	IDA / 64110	Component 2: Improvement of Electricity Supply in Urban Areas	Post	Individual Consultant Selection	Open		60,000.00	0.00	Pending Implementation	2021-05-14		2021-07-02		2021-07-23	2021-08-27		2022-02-23	
SL-EDSA-237560-CS-INDV / Senior Environmental and Social Management Specialist	IDA / 64110	Component 2: Improvement of Electricity Supply in Urban Areas	Post	Individual Consultant Selection	Open		54,000.00	0.00	Under Implementation	2021-06-11	2021-07-30	2021-07-30		2021-08-20	2021-09-24		2022-03-23	
SL-EDSA-237863-CS-INDV / Consultancy Services for Environmental and Social Compliance Audit	IDA / 64110	Component 2: Improvement of Electricity Supply in Urban Areas	Post	Individual Consultant Selection	Open		30,000.00	0.00	Pending Implementation	2021-06-11		2021-07-30		2021-08-20	2021-09-24		2022-03-23	
SL-EDSA-242324-CS-CDS / Environmental and Social Compliance Audit	IDA / 64110	Component 2: Improvement of Electricity Supply in Urban Areas	Post	Direct Selection	Direct		30,000.00	0.00	Under Implementation	2021-06-30	2021-06-30	2021-07-10	2021-06-30		2021-09-13		2022-03-12	