

Sample Procurement Plan

(Text in italic font is meant for instruction to staff and should be deleted in the final version of the PP)

(This is only a sample with the minimum content that is required to be included in the PAD. The detailed procurement plan is still mandatory for disclosure on the Bank's website in accordance with the guidelines. The initial procurement plan will cover the first 18 months of the project and then updated annually or earlier as necessary).

I. General

2. **Bank's approval Date of the procurement Plan**
3. **Date of General Procurement Notice:**
4. **Period covered by this procurement plan:**

II. Goods and Works and non-consulting services.

1. **Prior Review Threshold:** Procurement Decisions subject to Prior Review by the Bank as stated in Appendix 1 to the Guidelines for Procurement: *[Thresholds for applicable procurement methods (not limited to the list below) will be determined by the Procurement Specialist /Procurement Accredited Staff based on the assessment of the implementing agency's capacity.]*

	Procurement Method	Prior Review Threshold US\$	Comments
1.	ICB and LIB (Goods)		
2.	NCB (Goods)		
3.	ICB (Works)		
4.	NCB (Works)		
5.	(Non-Consultant Services)		
	<i>[Add other methods if necessary]</i>		

2. **Prequalification.** Bidders for *Not applicable* shall be prequalified in accordance with the provisions of paragraphs 2.9 and 2.10 of the Guidelines.
3. **Proposed Procedures for CDD Components (as per paragraph. 3.17 of the Guidelines:** *[Refer to the relevant CDD project implementation document approved by the Bank or delete if not applicable]*
4. **Reference to (if any) Project Operational/Procurement Manual:**

July 9, 2010

5. **Any Other Special Procurement Arrangements:** *[including advance procurement and retroactive financing, if applicable]*
6. **Summary of the Procurement Packages planned during the first 18 months after project effectiveness (including those that are subject to retroactive financing and advanced procurement)**

[List the Packages which require Bank's prior review first and then the other packages]

1	2	3	4	5	6	7
Ref. No.	Description	Estimated Cost US\$ million	Packages	Domestic Preference (yes/no)	Review by Bank (Prior / Post)	Comments
	Summary of the ICB (Works)					
	Summary of the ICB (Goods)					
	Summary of the NCB (Works)					
	Summary of the NCB (Goods)					
	Summary of the ICB (Non-Consultant Services)					

III. Selection of Consultants

1. **Prior Review Threshold:** Selection decisions subject to Prior Review by Bank as stated in Appendix 1 to the Guidelines Selection and Employment of Consultants:

	Selection Method	Prior Review Threshold	Comments
1.	Competitive Methods (Firms)		
2.	Single Source (Firms)		
3.	Individual		

2. **Short list comprising entirely of national consultants:** Short list of consultants for services, estimated to cost less than \$__equivalent per contract, may comprise entirely of national consultants in accordance with the provisions of paragraph 2.7 of the Consultant Guidelines.

July 9, 2010

3. **Any Other Special Selection Arrangements:** [including advance procurement and retroactive financing, if applicable or delete if not applicable]

4. **Consultancy Assignments with Selection Methods and Time Schedule**

1	2	3	4	5	6
Ref. No.	Description of Assignment	Estimated Cost US\$ million	Packages	Review by Bank (Prior / Post)	Comments
	Summary of number of contracts that will be let under QCBS				
	Summary of number of contracts that will be let under other methods				<i>CQS</i>

PROCUREMENT PLAN Nepal : NP Rural Water Supply and Sanitation Improvement Project

General Information
 Country: Nepal Bank's Approval Date of the Original Procurement Plan: 2017-05-01
 Project ID: P143036 Revised Plan Date(s): (comma delineated, leave blank if no GPN Date: 2021-02-23)
 Project Name: NP Rural Water Supply and Sanitation Improvement Project
 Loan / Credit No: IDA / 54460, /
 Executing Agency(ies): Rural Water Supply and Sanitation Fund Development Board

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	High SEA/SH Risk	Procurement Document Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion		
													Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual			
NP-NA-89-O-PCOM / Tripartite Contract of Communities (SOs) / FB for construction SACS R. 450 schemes: each contract shall not exceed US\$ 10000 „0000.	IDA / 54460	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Post	Community Driven Development						10,800,000.00	32,400,618.91	Under implementation					1901-01-01		2016-07-15					1901-01-01	2017-03-15	1901-01-01	2017-06-25	2016-12-15		2017-08-15	
NP-NA-175-O-PCOM / Contract between Community and FB to pilot community managed Water Treatment Plant(value shall not exceed US\$ 23000)	IDA / 54460	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Post	Community Driven Development						25,000.00	12,890.23	Signed					1901-01-01		1901-01-01					1901-01-01	2017-07-09	1901-01-01	2016-06-15	2017-07-16		2016-07-30	
NP-NA-176-O-PCOM / Community and the Fund Board for the adaptation of Solar System pilot program-Contract shall not exceed US\$ 10000	IDA / 54460	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Post	Community Driven Development						25,000.00	14,804.57	Signed					1901-01-01		1901-01-01					1901-01-01	2017-06-27	1901-01-01	2016-06-01	2017-06-27		2016-07-01	
NP-NA-181-O-PCOM / SO selection (25) for rehabilitation and reconstruction to repair 830 schemes in 14 Earthquake Affected Districts.	/	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Post	Community Driven Development						3,250,000.00	0.00	Canceled					1901-01-01		1901-01-01					1901-01-01			2016-05-30			2017-01-25	
NP-RWSSFD-190451-CW-RFB / Package 1- Construction of Public Toilets in Achham & Bajura Districts (5 Nos)	IDA / 54460	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Post	Request for Bids	Open - National	Single Stage - One Envelope				186,130.00	102,228.12	Signed					2020-09-07	2020-09-23	2020-09-10					2020-10-10	2020-10-22	2020-10-20	2020-11-26	2020-11-03	2020-12-20		2020-12-28
NP-RWSSFD-190465-CW-RFB / Package 2- Construction of Public Toilets in Kailali & Kanchanpur Districts (5 Nos)	IDA / 54460	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Post	Request for Bids	Open - National	Single Stage - One Envelope				172,570.00	96,727.17	Signed					2020-09-07	2020-09-18	2020-09-10					2020-10-10	2020-10-18	2020-10-20	2020-11-26	2020-11-03	2020-12-20		2020-12-28
NP-RWSSFD-190468-CW-RFB / Package 3- Construction of Public Toilets in Salyan & Surkhet Districts (4 Nos)	IDA / 54460	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Post	Request for Bids	Open - National	Single Stage - One Envelope				150,290.00	84,906.24	Signed					2020-09-07	2020-09-18	2020-09-10					2020-10-10	2020-10-18	2020-10-20	2020-11-26	2020-11-03	2020-12-20		2020-12-28
NP-RWSSFD-190475-CW-RFB / Package 4- Construction of Public Toilets in Dang, Bardia, Purnea & Kapilvastu Districts (6 Nos)	IDA / 54460	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Post	Request for Bids	Open - National	Single Stage - One Envelope				199,900.00	116,895.17	Signed					2020-09-07	2020-09-18	2020-09-10					2020-10-10	2020-10-18	2020-10-20	2020-11-25	2020-11-03	2020-12-20		2020-12-28
NP-RWSSFD-190478-CW-RFB / Package 5- Construction of Public Toilets in Rupandehi & Nawalparasi Districts (6 Nos)	IDA / 54460	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Post	Request for Bids	Open - National	Single Stage - One Envelope				199,950.00	114,468.84	Signed					2020-09-07	2020-09-18	2020-09-10					2020-10-10	2020-10-18	2020-10-20	2020-11-25	2020-11-03	2020-12-20		2020-12-28
NP-RWSSFD-190481-CW-RFB / Package 6- Construction of Public Toilets in Tanahun, Lamjung & Gorkha Districts (6 Nos)	IDA / 54460	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Post	Request for Bids	Open - National	Single Stage - One Envelope				199,980.00	111,868.46	Signed					2020-09-07	2020-09-18	2020-09-10					2020-10-10	2020-10-18	2020-10-20	2020-11-25	2020-11-03	2020-12-20		2020-12-28
NP-RWSSFD-190482-CW-RFB / Package 7- Construction of Public Toilets in Nawalparasi (East) & Chitwan Districts (4 Nos)	IDA / 54460	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Post	Request for Bids	Open - National	Single Stage - One Envelope				152,050.00	79,580.61	Signed					2020-09-07	2020-09-18	2020-09-10					2020-10-10	2020-10-18	2020-10-20	2020-11-25	2020-11-03	2020-12-20		2020-12-28
NP-RWSSFD-190487-CW-RFB / Package 8- Construction of Public Toilets in Gorkha & Dhaulagiri Districts (6 Nos)	IDA / 54460	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Post	Request for Bids	Open - National	Single Stage - One Envelope				199,985.00	110,864.22	Signed					2020-09-10	2020-09-18	2020-09-13					2020-10-13	2020-10-18	2020-10-23	2020-11-25	2020-11-06	2020-12-20		2020-12-31
NP-RWSSFD-190489-CW-RFB / Package 9- Construction of Public Toilets in Kathmandu Districts (5 Nos)	IDA / 54460	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Post	Request for Bids	Open - National	Single Stage - One Envelope				199,000.00	93,208.80	Signed					2020-09-10	2020-09-11	2020-09-13					2020-10-13	2020-10-12	2020-10-23	2020-11-25	2020-11-06	2020-12-20		2020-12-31
NP-RWSSFD-190503-CW-RFB / Package 10- Construction of Public Toilets in Dhaulagiri, Sindhuli & Sindhupalchok Districts (6 Nos)	IDA / 54460	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Post	Request for Bids	Open - National	Single Stage - One Envelope				199,000.00	103,261.08	Signed					2020-09-10	2020-09-15	2020-09-13					2020-10-13	2020-10-15	2020-10-23	2020-11-25	2020-11-06	2020-12-20		2020-12-31
NP-RWSSFD-190512-CW-RFB / Package 11- Construction of Public Toilets in Lalitpur, Nuwakot, Makawanpur & Bhaktapur Districts (4 Nos)	IDA / 54460	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Post	Request for Bids	Open - National	Single Stage - One Envelope				158,430.00	79,353.71	Signed					2020-09-10	2020-09-15	2020-09-13					2020-10-13	2020-10-15	2020-10-23	2020-11-25	2020-11-06	2020-12-20		2020-12-31
NP-RWSSFD-190516-CW-RFB / Package 12- Construction of Public Toilets in Baitadi, Parsa & Siraha Districts (6 Nos)	IDA / 54460	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Post	Request for Bids	Open - National	Single Stage - One Envelope				199,950.00	106,889.55	Signed					2020-09-10	2020-09-15	2020-09-13					2020-10-13	2020-10-15	2020-10-23	2020-11-25	2020-11-06	2020-12-20		2020-12-31
NP-RWSSFD-190519-CW-RFB / Package 13- Construction of Public Toilets in Mahottari & Dhanusa Districts (6 Nos)	IDA / 54460	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Post	Request for Bids	Open - National	Single Stage - One Envelope				199,950.00	109,121.01	Signed					2020-09-10	2020-09-15	2020-09-13					2020-10-13	2020-10-15	2020-10-23	2020-11-25	2020-11-06	2020-12-20		2020-12-31

NP-RWSFDB-190523-CW-BER / Package 14- Construction of Public Toilets in Sitaha, Saptari & Udayapur Districts (5 Nos)	IDA / 54460	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Post	Request for Bids	Open - National	Single Stage - One Envelope		182,780.00	93,549.71	Signed				2020-09-10	2020-09-15	2020-09-13						2020-10-13	2020-10-15	2020-10-23	2020-12-04	2020-11-06	2020-12-20	2020-12-31
NP-RWSFDB-190528-CW-BER / Package 15- Construction of Public Toilets in Sarman, Bara & Morang Districts (6 Nos)	IDA / 54460	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Post	Request for Bids	Open - National	Single Stage - One Envelope		195,000.00	103,969.35	Signed				2020-09-10	2020-09-15	2020-09-13						2020-10-13	2020-10-15	2020-10-23	2020-11-25	2020-11-06	2020-12-20	2020-12-31

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion										
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual							
NP-NA-93-B-CP / UPS-10 KVA (1 Unit) and Network Board (HUB) Units - 2014/15 (Contract cost shall not exceed US\$ 13000) -x000D_-x000D_-x000D_-x000D_-x000D_-x000D_	IDA / 54460	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Post	Request for Quotations	Limited - National			13,000.00	12,245.60	Signed															2015-07-19			2015-09-30	2017-01-11	2015-10-30							
NP-NA-93-B-CP / Computer (5 nos) and Laptop (25 nos)-2014/2015. (Contract value shall not exceed US\$ 30000) -x000D_-x000D_-x000D_-x000D_-x000D_-x000D_	IDA / 54460	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Post	Request for Quotations	Limited - National			30,000.00	29,029.87	Signed																		2015-09-03	2015-11-15	2017-01-22	2015-12-15						
RWSSIP/G/DC-001 / Procurement of 4WD SUV vehicles - 4 No.	IDA / 54460	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Prior	Direct Selection	Direct			0.00	172,972.89	Signed																					2016-07-05						
RWSSIP/G/DC-002 / Procurement of car - 1 No.	IDA / 54460	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Prior	Direct Selection	Direct			0.00	35,141.68	Signed																						2016-07-05					
NP-NA-167-B-CP / Computer-20 (Contract shall not exceed US\$ 20000) -x000D_-x000D_-x000D_-x000D_-x000D_-x000D_	IDA / 54460	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Post	Request for Quotations	Limited - National			20,000.00	1,622.12	Signed																						2015-12-06	2016-01-07	2016-12-21	2016-02-06		
NP-NA-90-B-CD / Procurement of 5 numbers of 4WD vehicles (Jeep- 2014/15) -x000D_-x000D_-x000D_-x000D_-x000D_-x000D_	/	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Prior	Direct Selection				250,000.00	0.00	Pending Implementation																						2015-12-31	2016-04-29				
NP-NA-92-B-CD / Procurement of 5 numbers of Motor Cycles -2015/16 -x000D_-x000D_-x000D_-x000D_-x000D_-x000D_	/	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Post	Direct Selection				10,000.00	0.00	Canceled																						2015-10-31	2015-11-30				
NP-NA-94-B-CP / Computer Server (8 nos) & its accessories and various computer software (5 nos.)- 2014/15. Contract cost shall not exceed US\$ 37000 -x000D_-x000D_-x000D_-x000D_-x000D_-x000D_	IDA / 54460	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Post	Request for Quotations	Limited - National			37,000.00	39,250.35	Signed																							2015-09-03	2015-11-15	2017-03-21	2016-01-14	
NP-NA-91-B-CD / Procurement of 4 numbers Car - 2014/15	/	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Prior	Direct Selection				120,000.00	0.00	Canceled																							2015-12-15	2016-04-13			
NP-RWSFDB-105330-GO-BRQ / Printing of Annual Report & Calendar for 2076 BS	IDA / 54460	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Post	Request for Quotations	Limited	Single Stage - One Envelope		24,500.00	3,869.86	Signed																							2019-03-27	2019-04-12	2019-05-05	2019-05-05	2019-06-04
NP-RWSFDB-105334-GO-BRQ / Printing of different Brochure, Planner 2076 Manual & Guideline	IDA / 54460	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Post	Request for Bids	Open - National	Single Stage - Two Envelope		65,000.00	16,048.03	Signed			2019-03-31	2019-05-15	2019-04-05	2019-12-09						2019-05-17	2020-01-05	2019-06-16	2020-01-16	2019-07-11	2020-01-27	2019-08-25									
NP-NA-97-B-CP / Desks /Table/Chair, Almari/Naik etc (purchase of different items)- (Contract shall not exceed US\$ 4000) -x000D_-x000D_-x000D_-x000D_-x000D_-x000D_	/	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Post	Request for Quotations	Limited - National			4,000.00	0.00	Canceled																								2015-08-20	2015-11-01	2015-12-01	
NP-RWSFDB-134282-GO-DIR / Procurement of Personal Protective Equipment (PPE) for Occupational Health and Safety for OHT Schemes of Batches	IDA / 54460	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Post	Direct Selection	Direct			14,000.00	8,360.14	Signed				2019-09-19	2019-09-25	2019-09-24	2019-11-11																	2019-10-06	2019-11-15	2019-10-21	
NP-NA-168-B-CP / Printer-5, Camera-10. (Contract shall not exceed US\$ 5500) -x000D_-x000D_-x000D_-x000D_-x000D_-x000D_	/	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Post	Request for Quotations	Limited - National			5,500.00	0.00	Canceled																									2015-12-06	2016-01-07	2016-02-06

NP-NA-96-B-CP / Printer-3,Scanner-1,Photocopier-2,Fax Machine-1,Camera-10,Projector-4,Air Condition-2,EPABX-1,Minor assets (Total contract shall not exceed US\$ 21300)	/	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Post	Request for Quotations	Limited - National		21,300.00	0.00	Canceled											2015-08-20						2015-11-01	2015-12-01				
NP-RWSFDB-146497-GO-RFQ / Printing of Brochure, News letter, Receipt Bill, Water Tariff Card, VMW Guideline and PIP Manual	IDA / 54460	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Post	Request for Quotations	Open - National	Single Stage - One Envelope	24,500.00	18,627.09	Signed																	2019-12-30	2020-03-22	2020-01-29			
NP-NA-183-B-CP / Combiter-10, Printer-3,Camera-10, Laptop-5,Computer Table-10,Office Desk-10,Revolving Chair-10,Office Cupboard-10,Chair-10, Telephone-10,Fan-10, each contract shall not exceed US\$ 20000 (RWSIP/C/Slp-012)	/	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Post	Request for Quotations	Limited - National		20,000.00	0.00	Canceled																	2016-05-16	2016-07-22				
NP-RWSFDB-53772-GO-RFQ / Procurement of Active Directory Configuration License	IDA / 54460	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Post	Request for Quotations	Limited	Single Stage - One Envelope	11,000.00	0.00	Canceled																	2019-03-17	2019-05-14	2019-06-13			
NP-RWSFDB-53773-GO-RFQ / Procurement of Disaster Recovery (DR) site and Backup	IDA / 54460	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Post	Request for Quotations	Limited	Single Stage - One Envelope	10,000.00	0.00	Canceled																	2019-03-14	2019-05-11	2019-06-10			
NP-RWSFDB-53752-GO-RFQ / Procurement of VM Ware (V Sphere 6.5) License	IDA / 54460	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Post	Request for Quotations	Limited	Single Stage - One Envelope	6,600.00	0.00	Canceled																	2019-03-10	2019-05-07	2019-06-06			
NP-RWSFDB-53770-GO-RFQ / Procurement of Website & Email Server License	IDA / 54460	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Post	Request for Quotations	Limited	Single Stage - One Envelope	11,000.00	0.00	Canceled																	2019-03-09	2019-05-09	2019-06-08			
NP-NA-189-B-CP / Computer Table-20,Office Desk-20,Revolving Chair-20, Office Cupboard-20,Chair-20,Telephone Set-10,Heater-2, Fan (Contract shall not exceed US\$ 13000,x0000,) ,x0000, ,x0000, ,x0000, ,x0000,	/	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Post	Request for Quotations	Limited - National		13,000.00	0.00	Canceled																	2015-12-06	2016-02-06				
NP-RWSFDB-134283-CO-DR / Insurance of Group Personal Accident to the workers for the construction of OHT Schemes of Batch X	IDA / 54460	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Post	Direct Selection	Direct		19,000.00	0.00	Canceled											2019-09-19						2019-09-24	2019-10-06	2019-10-21			
NP-RWSFDB-162776-GO-RFQ / Printing of Hand Book on financial management, Procurement, Tax procedure & Audit, Annual report 2076 and Annual Calendar for 2077 BS	IDA / 54460	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Post	Request for Quotations	Limited	Single Stage - One Envelope	15,500.00	11,573.27	Signed																	2020-04-04	2020-07-15	2020-08-03	2020-06-27		
NP-RWSFDB-182601-GO-RFQ / Preparation and Printing of Brochures/ flex in Nepali and local languages for mass awareness in the community for prevention of COVID-19	IDA / 54460	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Post	Request for Quotations	Limited	Single Stage - One Envelope	9,000.00	9,387.10	Signed																	2020-07-12	2020-07-15	2020-08-03	2020-09-04		
NP-RWSFDB-182945-GO-RFQ / Establishment of Hand Washing station in the institution (schools, health posts, municipality offices etc) for Covid-19 response- Package 3 (Kathmandu valley & Peri pheri)	IDA / 54460	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Post	Request for Quotations	Limited	Single Stage - One Envelope	15,000.00	12,728.04	Signed																	2020-07-17	2020-07-15	2020-08-13	2020-09-09		
NP-RWSFDB-182947-GO-RFQ / Printing of Water Treatment Plan in Pikelhel WS Supply & Delivery, Installation, Construction, Testing, Commissioning & Operating all complete)	IDA / 54460	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Post	Request for Quotations	Limited	Single Stage - One Envelope	25,000.00	21,199.80	Signed																		2020-07-20	2020-07-31	2020-09-07	2020-10-15	
NP-RWSFDB-182953-GO-RFQ / Printing of Water Treatment Plan in Manahara WS Supply & Delivery, Installation, Construction, Testing, Commissioning & Operating all complete)	IDA / 54460	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Post	Request for Quotations	Limited	Single Stage - One Envelope	25,000.00	21,099.07	Signed																		2020-07-20	2020-07-31	2020-08-14	2020-10-15	
NP-RWSFDB-182610-GO-RFQ / Establishment of Hand Washing station in the institution (schools, health posts, municipality offices etc) for Covid-19 response- Package 1 (Province 1,2,6,3)	IDA / 54460	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Post	Request for Quotations	Limited	Single Stage - One Envelope	24,500.00	0.00	Canceled																	2021-01-05	2021-01-29	2021-03-15			
NP-RWSFDB-182612-GO-RFQ / Establishment of Hand Washing station in the institution (schools, health posts, municipality offices etc) for Covid-19 response- Package 2 (Province 4,5,6,4,7)	IDA / 54460	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Post	Request for Quotations	Limited	Single Stage - One Envelope	24,500.00	0.00	Canceled																	2021-01-05	2021-01-29	2021-03-15			
NP-RWSFDB-215541-GO-RER / Procurement of Water Quality Testing Kits and Chlorine Testing Kits (100 Pcs) for the water supply schemes	IDA / 54460	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Post	Request for Bids	Open - National	Single Stage - One Envelope	57,000.00	0.00	Pending Implementation																	2021-02-19	2021-02-24	2021-03-31	2021-04-29	2021-06-28	
NP-RWSFDB-105315-NC-RER / Procurement and Installation of Disinfection Unit/ Chlorination System (100 units) for RWS Schemes	IDA / 54460	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Post	Request for Bids	Open - National	Single Stage - One Envelope	223,300.00	0.00	Pending Implementation																	2021-02-19	2021-02-24	2021-03-31	2021-04-15	2021-05-06	2021-07-05

NON CONSULTING SERVICES

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion			
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
											NP-NA-145-S-CP / Development and printing of Training Material -SARAR Tools and Manuals in revised form 1000 Nos for 2014/15-Total Contract value shall not exceed US\$11000	/	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Post	Request for Quotations	Limited - National			15,000.00	0.00	Cancelled							2015-09-08		
NP-NA-79-S-CP / Water Quality Testing (3 Pkg) from batches (2014/15) for 14 affected districts by earthquake (Contract value of each package shall not exceed US\$ 7000)	/	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Post	Request for Quotations	Limited - National			20,000.00	0.00	Cancelled							2015-11-19								2015-12-30				2016-03-29	
NP-NA-126-S-CP / Printing of Inauguration Brochure, training & operational manual in English & Nepali Language 1000 copies each.	/	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Post	Request for Quotations	Limited - National			10,000.00	0.00	Cancelled							2015-08-29								2015-09-30				2015-10-30	
NP-NA-196-S-CP / Designing and Printing of Healthy Home Survey Format 400000 Nos-Contract value shall not exceed US\$ 48000	IDA / 54460	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Post	Request for Quotations	Limited - National			48,000.00	3,844.05	Signed							2017-01-21								2017-02-15				2017-03-17	
NP-NA-132-S-CP / TV/Radio Program (releasing & broadcasting for whole scheme cycle of different technologies) (2015/16)	/	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Post	Request for Quotations	Limited - National			50,000.00	0.00	Cancelled							2015-09-08								2015-10-10				2016-04-07	
NP-NA-131-S-CP / Various Documentary Production (Jeevika, Jagaran, Insurance & Sanitation activities) (2015/16)	IDA / 54460	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Post	Request for Quotations	Limited - National			25,000.00	5,388.27	Signed							2015-09-08								2015-10-10				2016-06-16	2016-04-07
NP-NA-182-S-CD / Hiring support staffs (3 nos) contract value of each individual shall not exceed US\$ 260	IDA / 54460	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Post	Direct Selection				9,360.00	8,132.64	Signed															2016-05-25				2018-09-11	2017-05-25
NP-NA-188-S-CD / Driver-3 nos, contract value of each individual shall not exceed US\$ 7500 for two)	IDA / 54460	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Post	Direct Selection				21,600.00	6,506.13	Signed															2016-07-01				2018-09-17	2019-07-01
NP-NA-135-S-CP / Promotional activities (Street Drama) for Sanitation in Terai and hilly Region	IDA / 54460	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Post	Request for Quotations	Limited - National			25,000.00	23,703.16	Signed							2015-09-13								2015-10-15				2017-02-09	2016-04-12
NP-NA-134-S-CP / Printing & Publication of Sanitation operational manual-1000 copies each	/	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Post	Request for Quotations	Limited - National			20,000.00	0.00	Cancelled							2015-09-08								2015-10-10				2015-11-09	
NP-NA-130-S-CP / Printing of FDB Brochure in English & Nepali Language 5000 copies each	/	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Post	Request for Quotations	Limited - National			7,000.00	0.00	Cancelled							2015-08-14								2015-09-15				2015-10-15	
NP-NA-138-S-CP / Develop & Broadcast (Title Serial on Sanitation and Hygiene practice.	IDA / 54460	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Post	Request for Quotations	Limited - National			30,000.00	29,507.03	Signed							2015-09-13								2015-10-15				2016-03-06	2016-04-12
NP-NA-128-S-CP / Printing of MW Manuals and WSP Manuals. 1000 copies each (2014/15).	/	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Post	Request for Quotations	Limited - National			10,000.00	0.00	Cancelled							2015-09-08								2015-10-10				2015-12-09	
NP-NA-137-S-CP / Printing of Land Acquisition Form in "Nepali Kagaz" in 1000 copies	/	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Post	Request for Quotations	Limited - National			2,500.00	0.00	Cancelled							2015-09-18								2015-10-20				2015-11-19	
NP-NA-136-S-CP / Printing of Institutional Profile Fund Board in 500 copies	/	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Post	Request for Quotations	Limited - National			2,500.00	0.00	Cancelled							2015-09-08								2015-10-10				2015-11-09	
NP-NA-129-S-CP / Printing of News Letter (Quarterly) 2015/16 (1000 nos)	/	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Post	Request for Quotations	Limited - National			5,000.00	0.00	Cancelled							2015-09-13								2015-10-15				2016-04-12	
NP-NA-140-S-CP / Printing of HES Manuals 1000 copy (2014/15)	/	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Post	Request for Quotations	Limited - National			6,000.00	0.00	Cancelled							2015-09-08								2015-10-10				2015-12-09	
NP-NA-133-S-CP / Printing of Case study in 500 copies	/	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Post	Request for Quotations	Limited - National			7,000.00	0.00	Cancelled							2015-08-29								2015-09-30				2015-10-30	
NP-NA-160-S-CP / Development and printing of Training Material -SARAR tools and manuals in revised form 1000 Nos for 2014/15-(Contract value shall not exceed US\$ 10000)	/	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Post	Request for Quotations	Limited - National			15,000.00	0.00	Cancelled							2015-10-14								2015-11-15				2016-01-14	
NP-NA-82-S-CP / Water Quality Test & Analysis in about 4 Packages; Imp. Phase B- IX (2nd lot)Contract value of each package shall not exceed US\$ 18000_x000D_x000D_x000D_x000D_x000D_x000D.	/	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Post	Request for Quotations	Limited - National			69,000.00	0.00	Cancelled							2015-09-26								2015-12-10				2016-04-08	

NP-NA-193-S-CF / Designing and Printing of Healthy Home Survey Guidelines 200000 Copies - (Contract value shall not exceed US\$ 45000)	/	Component 1 - Access to improved Water Supplies and Promote Improved Hygiene Practices	Post	Request for Quotations	Limited - National		45,000.00	0.00	Canceled				2017-01-21					2017-02-15	2017-03-17
NP-RWSSFDB-105326-NC-RRB / Installation of community manageable Water Treatment System in chemically (Fe, Mn, Turbidity) contaminated WS Schemes of Batch X-14 & PP of Batch (X-11) - 45 units. avg.#US\$25000 per unit)	IDA / 54460	Component 1 - Access to improved Water Supplies and Promote Improved Hygiene Practices	Post	Request for Bids	Open - National	Single Stage - Two Envelope	1,125,000.00	0.00	Canceled		2019-04-12	2019-04-19		2019-05-31	2019-06-30	2019-07-20	2020-01-16		
NP-RWSSFDB-152593-NC-DIR / Hiring of various individual Support Staffs (7 numbers), MS and office Assistants for PSC Program in temporary basis	IDA / 54460	Component 1 - Access to improved Water Supplies and Promote Improved Hygiene Practices	Post	Direct Selection	Direct		12,600.00	0.00	Canceled		2020-01-28	2020-02-07				2020-02-29	2020-06-28		
NP-RWSSFDB-182606-NC-RFQ / Broadcast jingles in radio, local TV in Nepali languages for mass awareness in the community for prevention of Covid-19	IDA / 54460	Component 1 - Access to improved Water Supplies and Promote Improved Hygiene Practices	Post	Request for Quotations	Limited	Single Stage - One Envelope	6,000.00	5,003.27	Signed			2020-07-17	2020-07-13			2020-08-13	2020-08-03	2020-09-27	
NP-RWSSFDB-182608-NC-RFQ / Production and release of short movie on sanitation, hygiene including Covid-19 related messages to aware community people	IDA / 54460	Component 1 - Access to improved Water Supplies and Promote Improved Hygiene Practices	Post	Request for Quotations	Limited	Single Stage - One Envelope	20,000.00	16,885.27	Signed			2020-07-20	2020-07-21			2020-08-16	2020-08-03	2020-10-15	
NP-RWSSFDB-18093-NC-RFB / Hiring Water Lab for conducting Water Quality Test & Analysis in Province 2 for Imp. Phase B X. Ground Water GW -GWT Schemes	IDA / 54460	Component 1 - Access to improved Water Supplies and Promote Improved Hygiene Practices	Post	Request for Bids	Open - National	Single Stage - Two Envelope	38,000.00	0.00	Under Implementation		2020-12-25	2021-01-21	2021-01-01	2021-01-25	2021-01-31	2021-02-27	2021-03-13	2021-05-27	
NP-RWSSFDB-156032-NC-RFQ / Demonstration of Street Drama in central Terai (Five) Districts to acceleration of Post-GDP Sanitation Promotional (Sustainable Sanitation Promotion) activities	IDA / 54460	Component 1 - Access to improved Water Supplies and Promote Improved Hygiene Practices	Post	Request for Quotations	Limited	Single Stage - One Envelope	18,000.00	0.00	Pending Implementation			2021-01-12					2021-02-10	2021-04-11	
NP-RWSSFDB-209417-NC-RFQ / Hiring Water Lab for conducting Water Quality Test & Analysis in Borng Spot of Ground Water (GW - GWT) Schemes to determine the requirement of Treatment Plant	IDA / 54460	Component 1 - Access to improved Water Supplies and Promote Improved Hygiene Practices	Post	Request for Quotations	Limited	Single Stage - One Envelope	15,000.00	8,607.44	Signed			2020-12-30	2021-01-27			2021-01-28	2021-02-19	2021-03-14	
NP-RWSSFDB-213052-NC-DIR / Sub-engineer (Chemical and Site Supervisor (35 nos) for the supervision of public toilet construction	IDA / 54460	Component 1 - Access to improved Water Supplies and Promote Improved Hygiene Practices	Post	Direct Selection	Direct		80,000.00	37,310.28	Signed		2021-01-22	2021-01-21	2021-01-25	2021-01-24		2021-02-03	2021-01-29	2021-07-03	

CONSULTING FIRMS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference	Expression of Interest Notice		Short List and Draft Request for Proposals		Request for Proposals as Issued		Opening of Technical Proposals / Minutes		Evaluation of Technical Proposal		Combined Evaluation Report and Draft Negotiated Contract		Signed Contract		Contract Completion		
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned
NP-NA-61-CF-SBCC / Firm to conduct CDA Baseline Study and Audio visual survey in sample basis for batch-X schemes -2014/15_x000D_x000D_x000D_x000D_x000D_x000D_x000D	IDA / 54460	Component 1 - Access to improved Water Supplies and Promote Improved Hygiene Practices	Post	Quality And Cost-Based Selection	Open - National		40,000.00	33,961.41	Signed		2016-06-19						2016-09-17		2016-10-08	2016-11-04	2016-10-15	2016-12-19	2017-02-12	2017-02-12			
NP-NA-50-CF-SBCC / Firm to conduct SO&J Audit Review in 2 packages (each package shall not exceed US\$25000_x000D_x000D_x000D_x000D)	IDA / 54460	Component 1 - Access to improved Water Supplies and Promote Improved Hygiene Practices	Post	Quality And Cost-Based Selection	Open - National		50,000.00	74,805.62	Signed		2015-08-30						2015-12-08		2015-12-23	2017-03-22	2015-12-30	2017-03-24	2016-04-28	2016-04-28			
NP-NA-58-CF-SBCC / Firm to conduct Community Development Activity (CDA) Impact Study, batch-X schemes -2014/15_x000D_x000D_x000D_x000D_x000D_x000D_x000D	IDA / 54460	Component 1 - Access to improved Water Supplies and Promote Improved Hygiene Practices	Post	Quality And Cost-Based Selection	Open - National		25,000.00	13,504.83	Signed		2015-09-15						2015-12-30		2016-01-20	2016-12-08	2016-01-30	2016-12-20	2016-05-29	2016-05-29			
NP-NA-109-CF-SCC / Consulting firm to develop and re-design of the Website for RWSSFDB in English & Nepali version_x000D_x000D_x000D_x000D_x000D_x000D_x000D	IDA / 54460	Component 1 - Access to improved Water Supplies and Promote Improved Hygiene Practices	Post	Consultant Qualification Selection	Open - National		7,000.00	6,153.47	Signed		2015-08-20									2016-05-25	2015-11-15	2016-05-27	2016-11-14	2016-11-30	2016-11-30		
NP-NA-108-CF-SCC / Consulting Firm to conduct regular operation and Maintenance of the MIS system of the Board_x000D_x000D_x000D_x000D_x000D_x000D_x000D	IDA / 54460	Component 1 - Access to improved Water Supplies and Promote Improved Hygiene Practices	Post	Consultant Qualification Selection	Open - National		7,000.00	6,018.29	Signed		2015-08-22									2016-01-25	2015-11-15	2016-01-27	2016-11-14	2016-11-14	2016-11-14		

NP-RWSSFD-19962-CS- QCBS / Financial Audit: SO & Joint Account Review in two packages in implementation phase of Batch X schemes	IDA / 54460	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Post	Quality And Cost- Based Selection	Open - National	100,000.00	85,814.39	Signed	2017-07-10	2017-10- 08	2017-07- 10			2017-08- 10			2017-09- 09	2017-09- 24	2017-10- 24	2018-02- 26	2017-11- 10	2018-03- 11	2018-03- 10		
NP-RWSSFD-20088-CS-FBS / Orientation on Community Action Planning (CAP), Health Hygiene and Sanitation (HHS), ODF Post ODF (Total Sanitation-CLTS) for SO's staffs, WT, WM and WASH Trigger (WT) in DP & XI (10 packages)	IDA / 54460	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Post	Fixed Budget Selection	Open - National	650,000.00	0.00	Canceled	2017-07-11		2017-07- 11			2017-09- 19			2017-10- 19		2017-11- 03	2017-12- 03	2017-12- 20	2018-02- 18			
NP-RWSSFD-40095-CS- CQS / Consulting Firm to conduct Review of SO Accounts under ODF Post ODF Program in two packages	IDA / 54460	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Post	Consultant Qualification Selection	Open - National	50,000.00	26,918.74	Signed	2018-01-05	2018-01- 08	2018-02- 04			2018-03- 26					2018-04- 05	2018-05- 13	2018-04- 19	2018-05- 22	2018-07- 18		
NP-NA-185-CF-SBPF / Development Phase (B-X), Contract with selected SOs for 350 schemes (each scheme shall not exceed US\$ 5000)	/	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Post	Fixed Budget Selection	Open - International	1,575,000.00	0.00	Canceled						2016-01- 21					2016-05- 31	2016-06- 15	2016-06- 15	2017-02- 10			
NP-NA-162-CI-SS / International Individual Consultant (not trained) to provide orientation on Community Led Total Sanitation (CLTS) (contract value shall not exceed US\$ 10000)	/	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Post	Direct Selection	National	10,000.00	0.00	Canceled													2015-10- 15	2015-10- 30			
NP-NA-103-CF-SBPF / Firm- 4 Pkgs to orient on Webcentre MIS System for Batch XI -2015/16, each package shall not exceed US\$ 7000_x000D_ _x000D_	/	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Post	Fixed Budget Selection	Open - National	23,400.00	0.00	Canceled										2016-09- 09	2016-09- 30	2016-10- 15	2016-10- 15	2016-11- 14			
NP-RWSSFD-20065-CS- CQS / Financial Audit: SO Account Review Development Phase Batch XI Schemes (2 packages)	IDA / 54460	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Post	Consultant Qualification Selection	Open - National	50,000.00	0.00	Canceled	2017-07-11		2017-07- 11			2017-09- 29					2017-11- 28	2017-12- 15	2017-12- 15	2018-04- 14			
NP-NA-55-CF-SBCC / Consulting Firm to conduct Study on water consumption pattern - 2015/16 _x000D_ _x000D_ _x000D_ _x000D_ _x000D_ _x000D_	/	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Post	Quality And Cost- Based Selection	Open - National	75,000.00	0.00	Canceled										2016-01- 05	2016-02- 16	2016-03- 07	2016-03- 07	2016-07- 05			
NP-NA-163-CF-SBPF / Post Implementation Phase Contract with selected SOs for 400 retroactive schemes of Batch X-each scheme shall not exceed US\$ 2000	/	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Post	Fixed Budget Selection	Open - National	80,000.00	0.00	Canceled						1901-01- 01					2015-08- 31	2015-09- 15	2015-09- 15	2017-09- 14			
NP-RWSSFD-100764-CS- CQS / Consulting firm for Internal Account Audit Review FY 2018/19	IDA / 54460	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Post	Consultant Qualification Selection	Open - National	6,500.00	6,467.57	Signed	2019-02-28	2019-02- 21	2019-03- 15			2019-04- 21	2019-03- 18				2019-04- 28	2019-04- 28	2019-05- 10	2019-05- 03	2019-11- 06		
NP-RWSSFD-40094-CS- QCBS / Consulting firm to conduct Community Development Activity (CDA) Immediate Impact Study, Batch-X schemes	IDA / 54460	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Post	Quality And Cost- Based Selection	Open - National	45,000.00	11,976.78	Signed	2019-03-28		2019-04- 27			2019-05- 22	2016-03- 30			2019-06- 23	2019-07- 08	2016-11- 29	2019-07- 28	2016-12- 04	2019-08- 14	2016-12- 20	2019-12- 12
NP-RWSSFD-40082-CS- QCBS / Technical, Operational and Environmental Audit of Batch- IX Schemes	IDA / 54460	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Post	Quality And Cost- Based Selection	Open - National	40,000.00	0.00	Canceled	2019-03-29		2019-04- 28			2019-05- 18				2019-06- 19	2019-07- 04	2019-07- 24	2019-08- 07	2019-08- 07	2019-12- 05		
NP-NA-56-CF-SCC / Firm to Study appropriateness of different technical options on water supply scheme in different geological region - 2015/16 _x000D_ _x000D_ _x000D_ _x000D_	IDA / 54460	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Post	Consultant Qualification Selection	Open - National	25,000.00	22,617.51	Signed												2016-07- 31	2015-12- 21	2016-08- 07	2016-02- 19		
NP-RWSSFD-40096-CS- CQS / Consulting Firm to conduct Review of SO and SO/WSSUC Joint Account of R&R program of Earthquake Affected Schemes in two packages	IDA / 54460	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Post	Consultant Qualification Selection	Open - National	80,000.00	18,764.94	Signed	2019-05-31	2019-10- 03	2019-06- 30			2019-08- 19	2019-11- 28					2019-08- 29	2020-01- 19	2019-09- 18	2020-01- 26	2020-01- 16	
NP-RWSSFD-121162-CS- CQS / Consulting Firm for impact assessment of ODF Post ODF (Total Sanitation) program	IDA / 54460	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Post	Consultant Qualification Selection	Open - National	25,000.00	18,504.36	Signed	2019-07-15	2019-08- 09	2019-08- 05			2019-08- 30	2019-11- 28					2019-09- 29	2020-01- 19	2019-10- 23	2020-01- 27	2019-12- 22	
NP-NA-180-CF-SBCC / Firm to conduct M&E of damaged schemes in 14 Earthquake Affected Districts in 4 Packages (each package shall not exceed US\$ 32000)	/	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Post	Quality And Cost- Based Selection	Open - National	128,000.00	0.00	Canceled											2016-07- 18	2016-07- 25	2016-07- 30	2016-07- 30	2017-07- 30		
NP-RWSSFD-147114-CS- CQS / Technical, Operational and Environmental Audit of Batch-X Schemes	IDA / 54460	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Post	Consultant Qualification Selection	Open - National	45,000.00	41,075.22	Signed	2019-12-01	2020-01- 27	2019-12- 31	2020-02- 11	2020-02- 03	2020-07- 17						2020-02- 18	2020-09- 09	2020-03- 06	2020-09- 11	2020-06- 04	
NP-RWSSFD-40089-CS- QCBS / Short Term Sustainability study of Batch IX Schemes	IDA / 54460	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Post	Quality And Cost- Based Selection	Open - National	40,000.00	0.00	Canceled	2019-03-29		2019-04- 28			2019-05- 15				2019-06- 16	2019-07- 01	2019-07- 18	2019-08- 01	2019-11- 29			

NP-NA-115-CI-IND / Individual for the revision of Board's Rules and Regulations (contract value shall not exceed US\$ 10000)	IDA / 54460	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Post	Individual Consultant Selection	Limited	10,000.00	4,840.91	Signed									2015-09-11	2015-08-31	2015-09-15	2015-10-15
NP-NA-172-CI-IND / Individuals-2 for the pilot program on solar technology(contract value shall not exceed US\$ 6000)	IDA / 54460	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Post	Individual Consultant Selection	Limited	6,000.00	5,197.79	Signed									2016-07-05	2016-05-25	2016-07-31	2016-07-16
RWSIP/MOUD: RWSIP/CS(IND-2) / Hiring of Procurement Consultant	IDA / 54460	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Prior	Direct Selection	Direct	30,000.00	6,197.21	Signed											2015-03-24	
NP-NA-107-CI-IND / Individuals-2 Structural Eng & Civil Eng max. for different sizes of circular overhead tanks. (value of each contract shall not exceed US\$ 5000)	IDA / 54460	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Post	Individual Consultant Selection	Limited	7,000.00	6,216.96	Signed									2016-01-07	2015-09-07	2016-01-08	2015-10-22
NP-NA-192-CI-IND / Individual (IT expert & Civil Engineer) to develop software for small Over Head Tank (OHT) for Yare connection schemes (value shall not exceed US\$ 6000)	/	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Post	Individual Consultant Selection	Limited	6,000.00	0.00	Canceled										2016-08-01		2016-08-11
NP-NA-170-CI-IND / Individuals-2 to prepare design, estimate, prepare guideline and supervise during adaptation of piloting community manageable Water Treatment Plant	IDA / 54460	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Post	Individual Consultant Selection	Limited	7,000.00	5,969.35	Signed									2016-05-23	2016-06-07	2016-05-27	2016-08-06
NP-NA-186-CI-IND / Individuals to update technical guideline in different technologies (CR, STW, DW, RW, LHT, contract value shall not exceed US\$ 10000)	/	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Post	Individual Consultant Selection	Limited	10,000.00	0.00	Canceled										2016-06-07		2016-07-07
NP-NA-177-CI-IND / Sr. Water Supply Engineer to support management for Rehabilitation and reconstructContract value shall not exceed US\$ 1500 per month	IDA / 54460	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Post	Individual Consultant Selection	Limited	18,000.00	13,299.65	Signed			2016-07-21						2016-04-15	2016-06-01	2016-09-09	2017-06-01
NP-NA-119-CI-IND / Individuals-3 to prepare health, hygiene and sanitation (HHS) manual (contract value of each individual shall not exceed US\$ 5000)	IDA / 54460	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Post	Individual Consultant Selection	Limited	15,000.00	10,009.80	Signed									2016-05-10	2015-09-07	2016-05-16	2015-11-06
NP-NA-113-CI-IND / Individual for the revision of Board's staff's Salary and other fringe benefits (contract value shall not exceed US\$ 4000)_x000D,	IDA / 54460	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Post	Individual Consultant Selection	Limited	4,000.00	3,053.09	Signed									2015-04-12	2015-07-15	2015-04-13	2015-08-29
NP-NA-184-CI-IND / Individuals-Livelihood Expert to work in temporary basis for two years.Yearly contract value shall not exceed US\$ 18000	IDA / 54460	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Post	Individual Consultant Selection	Limited	36,000.00	21,208.90	Signed			2016-09-18						2016-09-28	2016-10-01	2016-09-30	2018-10-01
NP-RWSFDB-25234-CS-IND / Individual Consultant as Technical Advisor for the period 2017/18 to 2018/19 (one year) on regular basis.	IDA / 54460	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Post	Individual Consultant Selection	Limited	40,000.00	31,014.07	Signed	2017-08-25	2017-08-27	2017-08-30	2017-09-12	2017-09-09	2017-09-13	2017-09-20	2017-09-14	2017-09-14	2017-09-14	2018-09-20	
NP-NA-116-CI-IND / Individual to obtain legal opinions (contract value shall not exceed US\$ 15000)	IDA / 54460	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Prior	Individual Consultant Selection	Limited	15,000.00	4,054.05	Signed	2017-09-11	2017-09-17	2017-09-11	2017-09-11	2017-09-11	2017-10-13	2017-09-18	2017-05-16	2017-09-18	2017-05-16	2018-05-17	
NP-RWSFDB-40075-CS-IND / Individual consultant as Gender & Social Inclusion (GSI) and Social Safeguard expert in temporary basis for two years	IDA / 54460	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Post	Individual Consultant Selection	Limited	36,000.00	24,871.56	Signed	2018-01-03	2017-12-26	2018-01-18	2018-01-04	2018-01-25	2018-01-10	2018-02-06	2018-01-14	2020-02-06			
NP-RWSFDB-53748-CS-IND / Individual consultant to prepare software for Total Sanitation/Mobile Application	IDA / 54460	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Post	Individual Consultant Selection	Limited	6,500.00	5,711.69	Signed	2018-04-18	2018-06-20	2018-04-23	2019-02-25	2018-05-03	2019-03-07	2018-05-15	2019-03-18	2018-06-14			
NP-RWSFDB-53745-CS-IND / Individual consultant to prepare online Attendance System (Human Resource Information System)	IDA / 54460	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Post	Individual Consultant Selection	Limited	6,500.00	0.00	Canceled	2018-04-18	2018-06-20	2018-04-23		2018-05-03		2018-05-15		2018-06-14			
NP-NA-187-CI-IND / Individuals-15 for backstopping to portfolio manager (PM) for Barch M. (Contract value of each contract shall not exceed US\$ 16800 for 2 years)	/	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Post	Individual Consultant Selection	Limited	252,000.00	0.00	Canceled										2016-07-01		2018-07-01

NP-NA-101-CI-IND / Individual for Case Study on Board's Yard Connection schemes. (contract value shall not exceed US\$ 5000)	/	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Post	Individual Consultant Selection	Limited		5,000.00	0.00	Cancelled									2016-01-07	2016-02-21
NP-NA-42-CI-IND / Individuals max 8 (social & technical expert for 5 dev region) (contract value of each individual shall not exceed US\$2500)	/	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Post	Individual Consultant Selection	Limited		20,000.00	0.00	Cancelled									2016-04-15	2016-05-30
NP-NA-77-CI-IND / Individuals (max 3) for orientation on procurement, account and financial reporting system to the SO - Batch X - 2014/15. value of each individual shall not exceed US\$ 1800	/	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Post	Individual Consultant Selection	Limited		5,000.00	0.00	Cancelled									2016-09-15	2016-11-14
NP-NA-154-CI-IND / Individual for revision of Support Organization (SO) staffs Salary and other Fringe benefits (contract value shall not exceed US\$ 10000)	/	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Post	Individual Consultant Selection	Limited		10,000.00	0.00	Cancelled									2015-09-15	2015-10-30
NP-NA-133-CI-IND / Individuals-15 For SO selection process of Batch-XI schemes.(contract value of each individual shall not exceed US\$ 3000)	/	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Post	Individual Consultant Selection	Limited		25,000.00	0.00	Cancelled									2016-03-15	2016-05-14
NP-NA-69-CI-IND / Individuals for monitoring activities, scheme design & estimate for Batch IX & X (Contingency Plan) - 2014/15. each contract shall not exceed US\$ 1000	/	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Post	Individual Consultant Selection	Limited		50,000.00	0.00	Cancelled									2015-08-07	2016-09-06
NP-NA-76-CI-IND / Individuals (max. 15) for orientation-on CAP, CLTS/ODF for TL/FC/SS on development phase Batch XI-2015/16 (value of each shall not exceed US\$1200,x0000,x0000,x0000,x0000,	/	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Post	Individual Consultant Selection	Limited		18,000.00	0.00	Cancelled									2016-11-07	2017-01-06
NP-RWFSDB-99233-CS-IND / Individual consultant-Environment Expert- in monthly basis for 15 months.	IDA / 54460	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Post	Individual Consultant Selection	Limited		15,000.00	896.46	Signed	2019-02-17	2019-03-01	2019-02-22	2019-03-01	2019-02-27	2019-03-03	2019-03-16	2019-03-06	2020-06-08	
NP-RWFSDB-99234-CS-IND / Individual consultant-Communication Expert- in monthly basis for 15 months.	IDA / 54460	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Post	Individual Consultant Selection	Limited		22,500.00	15,681.33	Signed	2019-02-22	2019-03-13	2019-02-27	2019-03-18	2019-03-04	2019-03-26	2019-03-15	2019-03-29	2020-06-07	
NP-NA-174-CI-IND / Individuals (max. 10) to conduct orientation on ODF/Post ODF to SO staff- WASH Officers in development phase. Batch X (value of each individual shall not exceed US\$ 1200)	/	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Post	Individual Consultant Selection	Limited		19,000.00	0.00	Cancelled									2016-07-10	2016-08-24
NP-NA-151-CI-IND / Individual to develop software for SO selection process (contract value shall not exceed US\$ x0000,x0000,x0000,x0000,	/	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Post	Individual Consultant Selection	Limited		4,000.00	0.00	Cancelled									2015-11-15	2016-01-14
NP-NA-63-CI-IND / Individuals (max. 15) to orient-on CAP, CLTS/ODF for TL/FC/SS on development phase. Batch X- 2014/15 (value of each contract shall not exceed US\$ 1200)	/	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Post	Individual Consultant Selection	Limited		18,000.00	0.00	Cancelled									2016-03-07	2016-05-06
NP-NA-156-CI-IND / Individuals (max.10) for orientation-on HHS/ODF for DWASHC members in Development Phase (contract shall not exceed US\$ 1200)	/	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Post	Individual Consultant Selection	Limited		12,000.00	0.00	Cancelled									2015-12-10	2016-01-09
NP-NA-155-CI-IND / Individuals (max. 15) for orientation-on HHS/ODF for WASHC members in development phase. value of each contract shall not exceed US\$ 1200,x0000,x0000,x0000,x0000,	/	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Post	Individual Consultant Selection	Limited		18,000.00	0.00	Cancelled									2015-11-07	2015-12-07
NP-RWFSDB-100750-CS-IND / Individual consultant WASH Engineer -1 (Civil Engineering background) to oversee in 3 districts for Rehabilitation and Reconstruction (R & P) Program in temporary basis for one year	IDA / 54460	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Post	Individual Consultant Selection	Limited		9,600.00	6,874.97	Signed	2019-02-22	2019-02-14	2019-02-27	2019-02-15	2019-03-04	2019-02-19	2019-03-18	2019-02-19	2020-03-17	

NP-RWSFDB-100757-CS-INDV / Individual consultant WASH Engineer 2 (Civil Engineering background) to oversee in 3 districts for Rehabilitation and Reconstruction (R & R) Program in temporary basis for one year	IDA / 54460	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Post	Individual Consultant Selection	Limited	9,600.00	6,874.97	Signed	2019-02-22	2019-02-14	2019-02-27	2019-02-15	2019-03-04	2019-02-18	2019-03-18	2019-02-19	2020-05-17
NP-RWSFDB-100760-CS-INDV / Individual consultant WASH Engineer 3 (Civil Engineering background) to oversee in 3 districts for Rehabilitation and Reconstruction (R & R) Program in temporary basis for one year	IDA / 54460	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Post	Individual Consultant Selection	Limited	9,600.00	6,874.97	Signed	2019-02-22	2019-02-14	2019-02-27	2019-02-15	2019-03-04	2019-02-19	2019-03-18	2019-02-19	2020-03-17
NP-RWSFDB-99230-CS-INDV / Individual consultant (Sr. Water Supply and Sanitation Engineer) for Rehabilitation and reconstruction (R & R) program in monthly basis for 15 months	IDA / 54460	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Post	Individual Consultant Selection	Limited	22,500.00	17,848.49	Signed	2019-02-22	2019-02-14	2019-02-27	2019-02-15	2019-03-04	2019-02-17	2019-03-16	2019-02-19	2020-06-08
NP-RWSFDB-105338-CS-INDV / Individual consultant-Livelihood Expert- in monthly basis for 12 months	IDA / 54460	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Post	Individual Consultant Selection	Limited	14,000.00	8,651.77	Signed	2019-03-18	2019-03-17	2019-03-23	2019-03-18	2019-03-28	2019-03-26	2019-04-08	2019-03-29	2020-04-07
NP-RWSFDB-100761-CS-INDV / Individual consultant WASH Engineer 4 (Civil Engineering background) to oversee in 3 districts for Rehabilitation and Reconstruction (R & R) Program in temporary basis for one year	IDA / 54460	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Post	Individual Consultant Selection	Limited	9,600.00	6,013.69	Signed	2019-05-15	2019-04-26	2019-05-20	2019-04-29	2019-05-25	2019-04-29	2019-06-08	2019-05-02	2020-06-07
NP-RWSFDB-107848-CS-INDV / Individual consultant for the assessment of ODF/Post ODF (Total Sanitation) program	IDA / 54460	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Post	Individual Consultant Selection	Limited	2,500.00	0.00	Canceled	2019-03-29		2019-04-03		2019-04-10		2019-04-23		2019-06-22
NP-RWSFDB-111634-CS-INDV / Individual consultant WASH Engineer 5 (Civil Engineering background) for Rehabilitation & Reconstruction (R & R) program, Phase-II in temporary basis for one year	IDA / 54460	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Post	Individual Consultant Selection	Limited	9,600.00	6,013.69	Signed	2019-04-30	2019-04-26	2019-05-05	2019-04-29	2019-05-10	2019-04-29	2019-05-24	2019-05-02	2020-05-23
NP-RWSFDB-111635-CS-INDV / Individual consultant WASH Engineer 6 (Civil Engineering background) for Rehabilitation & Reconstruction (R & R) program, Phase-II in temporary basis for one year	IDA / 54460	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Post	Individual Consultant Selection	Limited	9,600.00	6,013.69	Signed	2019-04-30	2019-04-26	2019-05-05	2019-04-29	2019-05-10	2019-04-29	2019-05-24	2019-05-02	2020-05-23
NP-RWSFDB-111637-CS-INDV / Individual consultant WASH Engineer 7 (Civil Engineering background) for Rehabilitation & Reconstruction (R & R) program, Phase-II in temporary basis for one year	IDA / 54460	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Post	Individual Consultant Selection	Limited	9,600.00	6,013.69	Signed	2019-04-30	2019-04-26	2019-05-05	2019-04-29	2019-05-10	2019-04-29	2019-05-24	2019-05-02	2020-05-23
NP-RWSFDB-112731-CS-INDV / Individual consultant to prepare online Attendance System (Human Resource Information System)	IDA / 54460	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Post	Individual Consultant Selection	Limited	6,500.00	4,421.36	Signed	2019-05-10	2019-05-02	2019-05-15	2019-05-06	2019-05-25	2019-05-12	2019-06-06	2019-05-15	2019-07-06
NP-RWSFDB-112754-CS-INDV / Individual consultant to prepare different type of design & cost estimate suitable to community manageable water treatment system and disinfection unit in water supply system	IDA / 54460	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Post	Individual Consultant Selection	Limited	10,000.00	18,544.78	Signed	2019-05-15	2019-06-04	2019-05-20	2019-06-05	2019-05-25	2019-06-26	2019-06-08	2019-06-28	2019-07-08
NP-RWSFDB-113698-CS-INDV / Individual Consultant (Structural Engineer) in intermittent basis to Monitor and Supervise Over Head Tank (OHT) Construction for Lift Schemes of Batch X	IDA / 54460	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Post	Individual Consultant Selection	Limited	10,000.00	8,842.71	Signed	2019-05-31	2019-07-05	2019-06-05	2019-06-30	2019-06-10	2019-07-09	2019-06-27	2019-07-11	2020-06-26
NP-RWSFDB-113701-CS-INDV / Individual Consultant (Electromechanical Engineer) in monthly basis to Monitor and Supervise Over Head Tank (OHT) Construction for Lift Schemes of Batch X	IDA / 54460	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Post	Individual Consultant Selection	Limited	18,000.00	7,148.85	Signed	2019-05-31	2019-11-27	2019-06-05	2019-12-10	2019-06-12	2019-12-11	2019-06-26	2019-12-13	2020-06-25
NP-RWSFDB-121166-CS-INDV / Individual Consultant to prepare TOR, Bidding documents and Evaluation of International Firm Consultant for preparing Priority Investment Plan	IDA / 54460	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Post	Individual Consultant Selection	Limited	12,000.00	7,202.87	Signed	2019-07-15	2019-07-09	2019-07-25	2019-07-05	2019-08-09	2019-07-12	2019-08-26	2019-07-14	2020-02-22
NP-NA-118-CI-IND / Management Expert to support day to day work for one year.	/	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Post	Individual Consultant Selection	Limited	25,000.00	0.00	Canceled							2015-08-01		2016-07-31

NP-NA-100-CI-IND / Individual for the preparation of construction & operational manual (contract value shall not exceed US\$ 5000,0000, _x000D, _x000D, _x000D, _x000D, _x000D, _x000D, _x000D, _x000D, _x000D, _x000D, _x000D, _x000D)	/	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Post	Individual Consultant Selection	Limited	5,000.00	0.00	Canceled									2016-01-10	2016-02-24	
NP-RWSFDB-113695-CS-INDV / Individual Consultant (Civil Engineer) in monthly basis to Monitor and Supervise Over Head Tank (OHT) Construction for Lift Schemes of Batch X	IDA / 54460	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Post	Individual Consultant Selection	Limited	18,000.00	0.00	Canceled	2019-05-31	2019-06-26	2019-06-05	2019-06-10	2019-06-27						2020-06-26
NP-RWSFDB-146661-CS-INDV / Individual Consultant for the preparation of construction and operational manual for Lifting Surface and OHT) Schemes	IDA / 54460	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Post	Individual Consultant Selection	Limited	10,000.00	6,782.88	Signed	2019-12-27	2020-02-20	2020-01-01	2020-03-13	2020-01-22	2020-05-12	2020-02-05	2020-06-19	2020-03-21		
NP-RWSFDB-146244-CS-INDV / Individual consultant on Gender & Social Inclusion (GSI) and Social Safeguard expert in temporary basis	IDA / 54460	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Post	Individual Consultant Selection	Limited	8,000.00	5,481.88	Signed	2019-12-20	2020-01-06	2019-12-30	2020-01-08	2020-01-06	2020-01-13	2020-01-18	2020-01-16	2020-06-26		
NP-RWSFDB-146350-CS-INDV / Individual consultant as Financial Management (FM) Consultant in temporary basis to support Admin/Fin Division	IDA / 54460	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Post	Individual Consultant Selection	Limited	8,000.00	4,957.04	Signed	2019-11-29	2020-06-02	2019-12-04	2020-06-07	2019-12-09	2020-06-17	2019-12-19	2020-06-25	2020-06-30		
NP-RWSFDB-146345-CS-INDV / Individual consultant of Financial Management Expert (FME) in intermittent basis	IDA / 54460	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Post	Individual Consultant Selection	Limited	15,000.00	9,240.01	Signed	2019-11-29	2019-12-17	2019-12-04	2019-12-23	2019-12-09	2019-12-30	2019-12-24	2020-01-02	2020-06-30		
NP-RWSFDB-152120-CS-INDV / Water Supply and Sanitation Engineer-1 for Post Construction Support (PCS) Program	IDA / 54460	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Post	Individual Consultant Selection	Limited	6,000.00	0.00	Canceled	2020-01-21	2020-02-26	2020-01-26		2020-01-31		2020-02-10		2020-06-29		
NP-RWSFDB-152122-CS-INDV / Water Supply and Sanitation Engineer -2 for Post Construction Support (PCS) Program	IDA / 54460	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Post	Individual Consultant Selection	Limited	6,000.00	2,791.39	Signed	2020-01-21	2020-02-06	2020-01-26	2020-02-09	2020-01-31	2020-02-23	2020-02-10	2020-03-12	2020-06-29		
NP-RWSFDB-152124-CS-INDV / Water Supply and Sanitation Engineer -3 for Post Construction Support (PCS) Program	IDA / 54460	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Post	Individual Consultant Selection	Limited	6,000.00	0.00	Canceled	2020-01-21	2020-02-26	2020-01-26		2020-01-31		2020-02-10		2020-06-29		
NP-RWSFDB-152125-CS-INDV / Water Supply and Sanitation Engineer -4 for Post Construction Support (PCS) Program	IDA / 54460	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Post	Individual Consultant Selection	Limited	6,000.00	0.00	Canceled	2020-01-21	2020-02-26	2020-01-26		2020-01-31		2020-02-10		2020-06-29		
NP-RWSFDB-152126-CS-INDV / Water Supply and Sanitation Engineer -5 for Post Construction Support (PCS) Program	IDA / 54460	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Post	Individual Consultant Selection	Limited	6,000.00	0.00	Canceled	2020-01-21	2020-02-26	2020-01-26		2020-01-31		2020-02-10		2020-06-29		
NP-RWSFDB-152127-CS-INDV / Water Supply and Sanitation Engineer -6 for Post Construction Support (PCS) Program	IDA / 54460	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Post	Individual Consultant Selection	Limited	6,000.00	0.00	Canceled	2020-01-21	2020-02-26	2020-01-26		2020-01-31		2020-02-10		2020-06-29		
NP-RWSFDB-152128-CS-INDV / Water Supply and Sanitation Engineer -7 for Post Construction Support (PCS) Program	IDA / 54460	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Post	Individual Consultant Selection	Limited	6,000.00	0.00	Canceled	2020-01-21	2020-02-26	2020-01-26		2020-01-31		2020-02-10		2020-06-29		
NP-RWSFDB-152121-CS-INDV / Social Expert-1 for Post Construction Support (PCS) Program	IDA / 54460	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Post	Individual Consultant Selection	Limited	6,000.00	2,791.39	Signed	2020-01-19	2020-02-06	2020-01-26	2020-02-09	2020-01-31	2020-02-23	2020-02-10	2020-03-12	2020-06-29		
NP-RWSFDB-152133-CS-INDV / Social Expert-2 for Post Construction Support (PCS) Program	IDA / 54460	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Post	Individual Consultant Selection	Limited	6,000.00	1,378.97	Signed	2020-01-19	2020-02-26	2020-01-26	2020-02-09	2020-01-31	2020-02-23	2020-02-10	2020-06-14	2020-06-29		
NP-RWSFDB-152134-CS-INDV / Social Expert-3 for Post Construction Support (PCS) Program	IDA / 54460	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Post	Individual Consultant Selection	Limited	6,000.00	2,791.39	Signed	2020-01-19	2020-02-06	2020-01-26	2020-02-09	2020-01-31	2020-02-23	2020-02-10	2020-03-12	2020-06-29		
NP-RWSFDB-152125-CS-INDV / Social Expert-4 for Post Construction Support (PCS) Program	IDA / 54460	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Post	Individual Consultant Selection	Limited	6,000.00	2,791.39	Signed	2020-01-19	2020-02-06	2020-01-26	2020-02-09	2020-01-31	2020-02-23	2020-02-10	2020-03-12	2020-06-29		
NP-RWSFDB-152136-CS-INDV / Social Expert-5 for Post Construction Support (PCS) Program	IDA / 54460	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Post	Individual Consultant Selection	Limited	6,000.00	0.00	Canceled	2020-01-19	2020-02-26	2020-01-26		2020-01-31		2020-02-10		2020-06-29		
NP-RWSFDB-165437-CS-INDV / Indv. Consultant to prepare TOR for national consultancy for the preparation of comprehensive paper, scheme functionality & sustainability, local GoN ownership and transition of the IS under federal contract	IDA / 54460	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Post	Individual Consultant Selection	Limited	3,000.00	2,224.68	Signed	2020-03-25	2020-04-15	2020-03-30	2020-03-13	2020-04-09	2020-03-19	2020-04-19	2020-03-22	2020-06-18		

NP-RWSSFDB-182954-CS-INDV / Individual consultant -1 (Province 1, 2 & 3) for Supervision of Hand washing Station installation including Supervision of Electromechanical part of Treatment Plant and Lift Schemes.	IDA / 54460	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Post	Individual Consultant Selection	Limited	7,000.00	6,185.95	Signed	2020-07-10	2020-07-06	2020-07-12	2020-07-09	2020-07-18	2020-07-12	2020-07-24	2020-07-15	2020-12-31
NP-RWSSFDB-182955-CS-INDV / Individual consultant -2 (Province 1, 2 & 3) for Supervision of Hand washing Station installation including Supervision of Electromechanical part of Treatment Plant and Lift Schemes.	IDA / 54460	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Post	Individual Consultant Selection	Limited	7,000.00	0.00	Under implementation	2020-07-10	2021-01-28	2020-07-13		2020-07-18		2020-07-24		2020-12-31
NP-RWSSFDB-209427-CS-INDV / Supervision Engineer -1 for the construction of Public Toilets	IDA / 54460	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Post	Individual Consultant Selection	Limited	9,200.00	6,784.02	Signed	2020-12-17	2020-12-24	2020-12-20	2020-12-31	2020-12-22	2021-01-07	2020-12-27	2021-01-08	2021-07-15
NP-RWSSFDB-209428-CS-INDV / Supervision Engineer -2 for the construction of Public Toilets	IDA / 54460	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Post	Individual Consultant Selection	Limited	9,200.00	6,475.65	Signed	2020-12-17	2020-12-24	2020-12-20	2020-12-31	2020-12-22	2021-01-07	2020-12-27	2021-01-08	2021-07-15
NP-RWSSFDB-209430-CS-INDV / Supervision Engineer -3 for the construction of Public Toilets	IDA / 54460	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Post	Individual Consultant Selection	Limited	9,200.00	5,704.74	Signed	2020-12-17	2020-12-24	2020-12-20	2020-12-31	2020-12-22	2021-01-07	2020-12-27	2021-01-08	2021-07-15
NP-RWSSFDB-209430-CS-INDV / Supervision Engineer -4 for the construction of Public Toilets	IDA / 54460	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Post	Individual Consultant Selection	Limited	9,200.00	4,676.86	Signed	2020-12-17	2020-12-24	2020-12-20	2020-12-31	2020-12-22	2021-01-07	2020-12-27	2021-01-08	2021-07-15
NP-RWSSFDB-209431-CS-INDV / Supervision Engineer -5 for the construction of Public Toilets	IDA / 54460	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Post	Individual Consultant Selection	Limited	9,200.00	4,676.86	Signed	2020-12-17	2020-12-24	2020-12-20	2020-12-31	2020-12-22	2021-01-07	2020-12-27	2021-01-08	2021-07-15
NP-RWSSFDB-209432-CS-INDV / Supervision Engineer -6 for the construction of Public Toilets	IDA / 54460	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Post	Individual Consultant Selection	Limited	9,200.00	5,447.77	Signed	2020-12-17	2020-12-24	2020-12-20	2020-12-31	2020-12-22	2021-01-07	2020-12-27	2021-01-08	2021-07-15
NP-RWSSFDB-209433-CS-INDV / Supervision Engineer -7 for the construction of Public Toilets	IDA / 54460	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Post	Individual Consultant Selection	Limited	9,200.00	6,475.65	Signed	2020-12-17	2020-12-24	2020-12-20	2020-12-31	2020-12-22	2021-01-07	2020-12-27	2021-01-08	2021-07-15
NP-RWSSFDB-209434-CS-INDV / Supervision Engineer -8 for the construction of Public Toilets	IDA / 54460	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Post	Individual Consultant Selection	Limited	9,200.00	6,475.65	Signed	2020-12-17	2020-12-24	2020-12-20	2020-12-31	2020-12-22	2021-01-07	2020-12-27	2021-01-08	2021-07-15
NP-RWSSFDB-209435-CS-INDV / Supervision Engineer -9 for the construction of Public Toilets	IDA / 54460	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Post	Individual Consultant Selection	Limited	9,200.00	5,242.20	Signed	2020-12-17	2020-12-24	2020-12-20	2020-12-31	2020-12-22	2021-01-07	2020-12-27	2021-01-08	2021-07-15
NP-RWSSFDB-209436-CS-INDV / Supervision Engineer -10 for the construction of Public Toilets	IDA / 54460	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Post	Individual Consultant Selection	Limited	9,200.00	6,475.65	Signed	2020-12-17	2020-12-24	2020-12-20	2020-12-31	2020-12-22	2021-01-07	2020-12-27	2021-01-08	2021-07-15
NP-RWSSFDB-213050-CS-INDV / Contract Management & Technical Experts for public toilet construction	IDA / 54460	Component 1 - Access to Improved Water Supplies and Promote Improved Hygiene Practices	Post	Individual Consultant Selection	Limited	8,000.00	5,806.45	Signed	2021-01-20	2021-01-21	2021-01-23	2021-01-31	2021-01-25	2021-02-09	2021-02-01	2021-02-17	2021-07-01