

**PROCUREMENT PLAN (Textual Part)**  
**Project: 60 Regional Disaster Vulnerability Reduct. Project (P117871)**  
**Implementing agencies: PCU Grenada – Ministry of Finance and SVG – Ministry**  
**of Finance, Economic Planning, Sustainable Development, and Information**  
**Technology**  
**Date of the Procurement Plan: October 23, 2018**

**Preamble**

In accordance with paragraph 5.9 of the “World Bank Procurement Regulations for IPF Borrowers” (July 2016) (“Procurement Regulations”) the Bank’s Systematic Tracking and Exchanges in Procurement (STEP) system will be used to prepare, clear and update Procurement Plans and conduct all procurement transactions for the Project.

The Project was approved on June 23, 2011 and is expected to close on Dec. 31, 2018; however, an extension is being processed in parallel at the current time.

All works, goods, non-consulting services and consulting services to be procured with this Project’s funds needs to be procured and contracted prior closing date for eligibility purposes. The procurement plan for this Project along with this textual part constitute the Procurement Plan.

**Procurement Plan**

The following conditions apply to all the procurement activities foreseen in the Procurement Plan:

- The Bank’s Standard Procurement Documents: shall be used for all contracts subject to international competitive procurement and those contracts as specified in the Procurement Plan tables in STEP.
- The new Fraud & Corruption clauses shall be incorporated in all contracts to be signed after approval of the procurement plan.

**PROCUREMENT PLAN** OECS Countries : Regional Disaster Vulnerability Reduction APL1 - Grenada and St. Vincent and the Grenadines

**General Information**  
**Country:** OECS Countries **Bank's Approval Date of the Original Procurement Plan:** 2018-10-31  
**Revised Plan Date(s):** (comma delimited, leave blank if not) 2019-07-08  
**Project ID:** P117871 **GFN Date:**  
**Project Name:** Regional Disaster Vulnerability Reduction APL1 - Grenada and St. Vincent and the Grenadines  
**Loan / Credit No:** IDA / 49850, TF / 19396  
**Executing Agency(ies):** Project Coordination Unit - Ministry of Finance

WORKS																															
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion					
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
GD-PCU - GRENADA-82986 CW-RFB / St. John's River Flood Mitigation Project	IDA / 49850		Prior	Request for Bids	Open - International	Single Stage - One Envelope		0.00	Under Implementation					2018-10-24			2018-10-29					2018-12-10			2019-01-09			2019-02-13			2019-08-12
GD-PCU - GRENADA-82988 CW-RFB / Construction of Nursery Facility	TF / 19396		Post	Request for Bids	Open - National	Single Stage - One Envelope		0.00	Under Implementation					2019-05-08			2019-05-13					2019-06-24			2019-07-24			2019-08-28			2020-02-24

GOODS																																	
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion							
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
GD-PCU - GRENADA-113967-GO-RFQ / Computer Equipment for the Audit Department	TF / 19396		Post	Request for Quotations	Open - National	Single Stage - One Envelope		0.00	Pending Implementation								2019-07-06												2019-08-31			2020-02-27	
GD-PCU - GRENADA-113973-GO-RFQ / Desktops for the Physical Planning Unit	TF / 19396		Post	Request for Quotations	Open - National	Single Stage - One Envelope		0.00	Pending Implementation								2019-07-13													2019-09-07			2020-03-05
GD-PCU - GRENADA-113975-GO-RFQ / Operational Goods for Forestry Nursery	TF / 19396		Post	Request for Quotations	Open - National	Single Stage - One Envelope		0.00	Pending Implementation								2019-11-16													2020-01-11			2020-07-09
GD-PCU - GRENADA-113970-GO-DIR / Base Stations for Ministry of Agriculture/Lands & Surveys	TF / 19396		Post	Direct Selection	Direct			0.00	Pending Implementation					2019-08-19			2019-08-24													2019-09-28			2020-03-26
GD-PCU - GRENADA-113968-GO-DIR / ERIDAS Image Analysis Software for the Physical Planning Unit	TF / 19396		Post	Direct Selection	Direct			0.00	Pending Implementation					2019-07-21			2019-07-26													2019-08-30			2020-02-26
GD-PCU - GRENADA-113974-GO-RFQ / ARGIS Software for Physical Planning Unit	TF / 19396		Post	Direct Selection	Direct			0.00	Pending Implementation					2019-07-21			2019-07-26													2019-08-30			2020-02-26

