

## PROCUREMENT PLAN (Textual Part)

**Project information:** Uzbekistan [ETMMD \(P171683\)](#)

**Project Implementation agency:** PIU under NES

**Date of the Procurement Plan:** January 11, 2021

**Period covered by this Procurement Plan:** from Jan 11,2021 to June 30, 2021

### Preamble

In accordance with paragraph 5.9 of the “World Bank Procurement Regulations for IPF Borrowers” (July 2016) (“Procurement Regulations”) the Bank’s Systematic Tracking and Exchanges in Procurement (STEP) system will be used to prepare, clear and update Procurement Plans and conduct all procurement transactions for the Project.

This textual part along with the Procurement Plan tables in STEP constitute the Procurement Plan for the Project. The following conditions apply to all procurement activities in the Procurement Plan. The other elements of the Procurement Plan as required under paragraph 4.4 of the Procurement Regulations are set forth in STEP.

***The Bank’s Standard Procurement Documents:*** shall be used for all contracts subject to international competitive procurement and those contracts as specified in the Procurement Plan tables in STEP.

**National Procurement Arrangements:** In accordance with paragraph 5.3 of the Procurement Regulations, when approaching the national market (as specified in the Procurement Plan tables in STEP), the country’s own procurement procedures may be used.

When the Borrower uses its own national open competitive procurement arrangements as set forth in the PPL dated April, 2018, such arrangements shall be subject to paragraph 5.4 of the Procurement Regulations.

When other national procurement arrangements other than national open competitive procurement arrangements are applied by the Borrower, such arrangements shall be subject to paragraph 5.5 of the Procurement Regulations.

**Leased Assets** as specified under paragraph 5.10 of the Procurement Regulations: Leasing may be used for those contracts identified in the Procurement Plan tables. *“Not Applicable”*

**Procurement of Second Hand Goods** as specified under paragraph 5.11 of the Procurement Regulations – is allowed for those contracts identified in the Procurement Plan tables *“Not Applicable”*

**Domestic preference** as specified under paragraph 5.51 of the Procurement Regulations (**Goods and Works**).

Goods: is applicable for those contracts identified in the Procurement Plan tables;

Works: is not applicable for those contracts identified in the Procurement Plan tables

**Other Relevant Procurement Information.**

*None*

**PROCUREMENT PLAN** **Uzbekistan : Electricity Sector Transformation and Resilient Transmission**

**General Information**

**Country:** Uzbekistan **Bank's Approval Date of the Original Procurement Plan:** 2021-08-18  
**Revised Plan Date(s):** (comma delineated, leave blank) 2022-07-29  
**Project ID:** P171683 **GPN Date:**  
**Project Name:** Electricity Sector Transformation and Resilient Transmission  
**Loan / Credit No.:** TF / B3778, TF / B4241, IDA / 69430  
**Executing Agency:** Uzbekistan National Power Grid

**WORKS**

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	High SEA/SH Risk	Procurement Document Type	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
												Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual

**GOODS**

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual

**NON CONSULTING SERVICES**

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion		
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	
RFB/KOLTS/2021-1 / Lot 1: RFB/KOLTS/2021-1: Construction of Substation 500 kV "Koltsevaya"; Lot 2: RFB/KOLTS/2021-2: Construction of Transmission lines 220 kV, Lot 3: RFB/KOLTS/2021-3: Construction of Transmission lines 500 kV.	IDA / 69430	COMPONENT 2: Power grid strengthening and renewable energy integration	Prior	Request for Bids	Open - International	Single Stage - One Envelope		0.00	Canceled					2021-11-01		2021-11-06					2021-12-18		2022-01-17		2022-02-21		2022-08-20	
RFB/KOLTS/2021-1 / Lot 1: RFB/KOLTS/2021-1-1: Construction of transmission lines 220 kV, L=213 km. Lot 2: RFB/KOLTS/2021-1-2: Construction of transmission lines 500 kV, L=72 km.	IDA / 69430	COMPONENT 2: Power grid strengthening and renewable energy integration	Prior	Request for Bids	Open - International	Single Stage - One Envelope		0.00	Under Implementation					2022-03-16	2022-07-15	2022-03-21	2022-07-20					2022-05-02		2022-06-01		2022-07-06		2023-01-02
RFB/KOLTS/2021-2 / Construction of new 500 kV substation "Koltsevaya"	IDA / 69430	COMPONENT 2: Power grid strengthening and renewable energy integration	Prior	Request for Bids	Open - International	Single Stage - One Envelope		0.00	Pending Implementation					2022-04-10		2022-04-15					2022-05-27		2022-06-26		2022-07-31		2023-01-27	
RFB/SCADA/2021-1 / Lot 1: SCADA/EMRS/RTU and Telecommunications	IDA / 69430	COMPONENT 1: Digitalization of the electricity transmission sector	Prior	Request for Bids	Open - International	Single Stage - One Envelope		0.00	Pending Implementation					2022-08-08		2022-08-18					2022-11-16		2022-02-14		2023-03-30		2027-12-31	
RFB/SCADA/2021-2 / Lot 2: Fiber Optic Cables	IDA / 69430	COMPONENT 1: Digitalization of the electricity transmission sector	Prior	Request for Bids	Open - International	Single Stage - One Envelope		0.00	Pending Implementation					2022-08-01		2022-08-16					2022-11-14		2022-02-12		2023-03-28		2026-12-31	

**CONSULTING FIRMS**

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Actual Amount (US\$)	Process Status	Terms of Reference		Expression of Interest Notice		Short List and Draft Request for Proposals		Request for Proposals Issued		Opening of Technical Proposals / Minutes		Evaluation of Technical Proposal		Combined Evaluation Report and Draft Negotiated Contract		Signed Contract		Contract Completion	
									Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
ETMMDCS/CQ-01 / Consulting Services for preparation of Feasibility Study and Procurement Documents for SCADA/EMRS/RTU and Telecommunications	TF / B3778	COMPONENT 1: Digitalization of the electricity transmission sector	Post	Quality And Cost-Based Selection	Open - International		0.00	Pending Implementation	2021-01-11		2021-02-01		2021-03-17					2021-04-14		2021-05-14		2021-06-18		2021-07-23		2022-07-23
ETMMDCS-02 / Consulting service to prepare the Project Procurement Strategy for Development and Procurement Plan for Electricity Transmission System Modernization and Market Development Project	TF / B4241	COMPONENT 2: Power grid strengthening and renewable energy integration	Post	Fixed Budget Selection	Open - National		0.00	Pending Implementation	2021-01-11		2021-02-01		2021-03-17					2021-04-14		2021-05-14		2021-06-18		2021-07-23		2022-07-23
ESTARTCS-3/2/1 / Project Implementation Support and Technical Supervision for Construction of new 500 kV substation "Koltsevaya" and Construction of transmission lines 500KV and 220 KV	IDA / 69430	COMPONENT 3: NEGU institutional development and project implementation support	Post	Quality And Cost-Based Selection	Open - International		0.00	Under Implementation	2022-05-10		2022-05-26		2022-07-14					2022-08-11		2022-09-10		2022-10-15		2022-11-19		2023-11-19

**INDIVIDUAL CONSULTANTS**

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Actual Amount (US\$)	Process Status	Terms of Reference		Invitation to Identify/Selected Consultant		Draft Negotiated Contract		Signed Contract		Contract Completion								
									Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual							
ESTARTCS/2021-01 / Construction of new 500 kV substation "Koltsevaya" with overhead lines 500KV and 220 KV	TF / B4241	COMPONENT 2: Power grid strengthening and renewable energy integration	Post	Individual Consultant Selection	Open		0.00	Under Implementation	2021-08-19		2021-08-02		2021-10-07		2021-08-25		2021-10-28		2021-08-25		2021-12-02		2022-05-31		
ESTART2021CS-02 / FINANCIAL AUDIT OF THE ECAPDEV GRANT NO. T108 4241 FOR THE PERIOD FROM GRANT EFFECTIVENESS (INCEPTION) TO GRANT CLOSURE (31 AUGUST 2021), INCLUDING DISBURSEMENT DEADLINE PERIOD OCTOBER 30, 2021)	TF / B4241	COMPONENT 1: Digitalization of the electricity transmission sector	Post	Direct Selection	Direct		0.00	Canceled	2021-08-25		2021-08-24		2021-09-04				2021-11-08				2022-05-07				